



# **HERBERT HOOVER DIKE REHABILITATION PROJECT**

Project and Lands Committee

February 10, 2016

John Mitnik, P.E.

# HHD Problems (Failure Modes)

## Internal erosion (seepage and piping)

- Through embankment
- Through foundation

## Culvert structures


- Soil erosion into conduit
- Erosion/Piping around conduit

## Overwash/Overtopping

- Erosion of downstream slope

**Dam Safety Action Classification  
(DSAC) Level 1- Assigned 2006**

**Piping**



**Sinkhole**



**Culvert  
deterioration**



# Implementation Timeline

## Dam Safety Modification Study

- Draft EIS public review 24 December 2015 to 23 February 2016
- DSMS report approval by summer 2016
- Construction start in FY2019 with expected duration of 5 to 7 years (prioritization and funding dependent)



## Reach 1 Cutoff Wall Gap Closure

- Construction 2016 – 2018

## Reach 1 Cutoff Wall Extension

- Construction 2017 – 2020


## Water Control Structures

- Southern Culverts Complete 2020
- Northern Culverts Complete 2022





# HHD Reach 1 Cutoff Wall



## Approval from 2000 HHD Major Rehabilitation Report

**Completed** – 21.4 miles of cutoff wall installed between 2007 and 2013

**Planned** – Cutoff wall tie-ins to 3 existing structures and 1 bridge with contract award in FY16

**Gap Closure Complete 2018**

**Risk Rating – DSAC 1 (Critically near failure; Extreme high risk)**

### Reach 1 Cutoff Wall Status


Cutoff Wall Installation Complete



Cutoff Wall Gap Closures Planned



# HHD Reach 1 Cutoff Extension



## Approval from 2015 HHD Major Rehabilitation Report Supplement


**Planned** – 6.6 miles of cutoff wall installed with contract award in FY17 and completion in **2020**

**Impact** – Final embankment remediation project to complete repairs reducing risks to inundation Zone A

Complete the continuous seepage barrier through Inundation Zone A providing the risk reduction benefits to the adjacent communities and allow a recommendation for accreditation to FEMA for this area of HHD

**Risk Rating** – DSAC 1 (Critically near failure; Extreme high risk)

# HHD Culvert Replacement Program



## Approval from 2011 HHD Culvert Letter Report

**Completed** – 1 removal and 2 replacements

**Ongoing** – 10 contracts with 18 replacements completed by **2020**

**Planned** – 5 contracts with 8 replacements; 3 contracts with 3 abandonments to be scheduled and completed by **2022**

**Risk Rating – DSAC 1 (Critically near failure; Extreme high risk)**

### Water Control Structure (Culvert ) Status


Construction Contract Complete	●
Construction Contract Ongoing	●
Construction Contract Planned	●



# Cutoff Wall Construction Pictures



**Hydromill**




**Cutter Soil Mixer (CSM)**



**Trench Remix Deep (TRD)**

# DSMS Tentatively Selected Plan (TSP)



## Approval by USACE Dam Safety Officer Required

### Common Inundation Zone B

- 24.5 miles of cutoff wall

### Common Inundation Zone C

- 4.1 miles of cutoff wall
- HP bridge abutment armoring

### Common Inundation Zone D

- S-71 embankment flood wall
- S-72 embankment flood wall

**Risk Rating – DSAC 2 (Failure initiation foreseen; very high risk)**

#### Draft DSMR Tentatively Selected Plan

Cutoff Wall Locations


Embankment Armoring Locations

Embankment Flood Wall Locations






# Relative Probability of Failure




# Lake Regulation Schedule



- Dam Safety Modification Study Risk Assessment utilized the current Lake Okeechobee Regulation Schedule (LORS)
- Proposed revisions to the current LORS will require an updated risk evaluation and a future lake regulation study for informed decision making
- A study for a new regulation schedule could be undertaken concurrently while risk reduction features identified in the DSMR are constructed
- A revised regulation schedule is not expected before 2020 and the timeline for implementation of any new regulation schedule will depend on the magnitude of change from the current LORS




# Groundwater Considerations



- Groundwater monitoring indicates Zone A wall may have impacted shallow surficial aquifer interface with high salinity zone.
- Modeling indicates that Zone B wall will have negligible impact to interface with high salinity zone.
- Recommend Corps expand GW monitoring to determine extent of impact



# District Response to Draft EIS

- 
- Corps needs to complete all work to reduce public safety, environmental and economic risks categorized by HHD as DSAC 1 and DSAC 2.
  - Work needs to be completed expeditiously.
  - Completion of work will allow District and Corps to consider revisions to the Regulation Schedule and reduce downstream adverse environmental impacts from high rain events.



# QUESTIONS?