

PICAYUNE STRAND RESTORATION PROJECT

Basis of Design Report-Levees, Canals and Roads


**WRAC Meeting
September 7, 2006**




Basis of Design Report for Levees, Roads, and Canals

- **Overview**
- **Changes from Project Implementation Report**
- **Cost**
- **Schedule**
- **Stakeholder Concerns**
- **Value Engineering Recommendations**

Project Area



BODR Recommended Plan



Construction Costs

Project Component	Budget
Pump Stations	\$99.9M
LCR	\$53.6M

LCR Schedule

- **Draft BODR July 14th**
- **Preliminary Design Nov 06**
- **Complete Design Mar 07**
- **Start Construction July 07**
- **Construction Complete Aug 09**
 - Levees and/or flood protection measures
 - Pump Stations
- **Canal plugs will be installed after pump station operational testing is complete**

Current Progress

- **Pump Stations Design at 60%+**
- **H&H Modeling Nearing Completion**
- **Survey and Geotechnical Investigations**
- **Demolition of Existing Structures**
- **Prairie Canal Plugging**
- **Road Removal - Late September**

Stakeholder Issues and Concerns

- **Optimize Restoration**
- **Consider Recreational Activities**
- **Work with Division of Forestry on Road Design**
- **Perform Additional Design to Confirm BODR Findings**
- **Determine Impacts of Ground and Surface Water**

Value Engineering

- **Accepted Good Engineering Practice**
 - High level analysis and estimating
 - Primarily considers cost saving issues
 - Project function does not change
- **Found Several Areas for Further Study**
 - Combine three pump stations into one or two facilities (up to \$37MM)
 - Modify pump discharge piping (~\$7.5MM)
 - Modify pump suction design (~\$6.5MM)
 - Use screw pump instead of impeller style (~\$28MM)
 - Reduce number of pumps (~\$7MM)

Value Engineering

Path Forward

- 1) Stop current pump station design activity**
- 2) Conduct “fatal flaw” analysis**
- 3) Confirm project still meets original goals**
- 4) Prepare more detailed cost estimate**
- 5) Reject or Implement**