

**Three Oaks
Wastewater Treatment Plant**

**Class I Injection Well
and
Dual Zone Monitoring Well
Drilling and Testing Report**

prepared for

Lee County

Utilities

2006



MWH

APPENDICES

Appendix A

Construction Permit

Appendix B

Shift Reports

Appendix C

Deviation Surveys

Appendix D

Mill Certificates

Appendix E

Cementing Records

Appendix F

Lithologic Descriptions

Appendix G

Pad Monitoring Wells Water Quality

Appendix H

Core Lab Reports

Appendix I

Core lithologic Descriptions

Appendix J

Packer Test Graphical Analyses

Appendix K

Packer Test Water Quality

Appendix L

Geophysical Logs

Appendix M

Final Water Quality Analyses

Appendix N

Pressure Test

Appendix O

Video Surveys

Appendix A

Construction Permit



Department of Environmental Protection

Jeb Bush
Governor

South District
P.O. Box 2549
Fort Myers, Florida 33902-2549

Colleen M. Castille
Secretary

BY ELECTRONIC MAIL:

In the Matter of an
Application for Permit by:

Rick Diaz, P.E., Director of Utilities
Lee County Utilities Division
1500 Monroe Street
Fort Myers, FL 33901-0000
diazr@leegov.com

Lee County – UIC/DW/IW
FDEP File No. 38436-178-UC
Three Oaks Wastewater Treatment Facility
IW-1 Class I Injection Well

NOTICE OF PERMIT ISSUANCE

Enclosed is Permit Number 38436-178-UC to construct a Class I Injection Well (IW-1) system, issued pursuant to Section(s) 403.087, Florida Statutes.

Any party to this Order (permit) has the right to seek judicial review of the permit pursuant to Section 120.68, Florida Statutes, by the filing of a Notice of Appeal pursuant to Rule 9.110, Florida Rules of Appellate Procedure, with the Clerk of the Department in the Office of General Counsel, 3900 Commonwealth Boulevard, Mail Station 35, Tallahassee, Florida 32399-3000; and by filing a copy of the Notice of appeal accompanied by the applicable filing fees with the appropriate District Court of Appeal. The Notice of Appeal must be filed within 30 days from the date this Notice is filed with the Clerk of the Department.

Executed in Fort Myers, Florida.

STATE OF FLORIDA DEPARTMENT
OF ENVIRONMENTAL PROTECTION

Jon M. Iglehart
Acting Director of
District Management


CERTIFICATE OF SERVICE

The undersigned duly designated deputy clerk hereby certifies that this PERMIT and all copies were mailed before the close of business on October 11, 2004 to the listed persons.

Clerk Stamp

FILING AND ACKNOWLEDGMENT

FILED, on this date, pursuant to Section.120.52, Florida Statutes, with the designated Department Clerk, receipt of which is hereby acknowledged.



10/11/04

Clerk

Date

JMI/JBM/mjf

Enclosure

Copies furnished to:

Mark Chandler Mark.R.Chandler@us.mwhglobal.com

Nancy Marsh marsh.nancy@epa.gov

Steve Anderson sanderso@sfwmd.gov

Ron Reese rsreese@usgs.gov

Joe Haberfeld joe.haberfeld@dep.state.fl.us

Charles Davault charles.davault@dep.state.fl.us



Jeb Bush
Governor

Department of Environmental Protection

South District
P.O. Box 2549
Fort Myers, Florida 33902-2549

Colleen M. Castille
Secretary

PERMIT

PERMITTEE:

Lee County Utilities
1500 Monroe Street
Fort Myers, Florida 33902-0000
diazr@leegov.com

Permit/Certification
Number: 38436-178-UC
Date of Issue: October 11, 2004
Expiration Date: October 10, 2009
County: Lee
Latitude: 26° 28' 15.6" N
Longitude: 81° 47' 35.7" W
Section/Town/Range: 16 /T46S/R25 E
Project: Three Oaks WWTF
IW-1 Class I Injection Well

This permit is issued under the provisions of Chapter 403, Florida Statutes (F.S.), and Florida Administrative Code (F.A.C.) Rules 62-4, 62-520, 62-528, 62-550, 62-600, 62-601, and 62-660. The above named permittee is hereby authorized to perform the work or operate the facility shown on the application and approved drawing(s), plans, and other documents, attached hereto or on file with the Department and made a part hereof and specifically described as follows:

Construct a nominal 14.5-inch diameter tubing and packer Class I injection well (IW-1), with 14.5" FRP tubing to approximately 2,500 feet below land surface (bls) and a total depth of approximately 3,000 feet bls. Injection is into the Oldsmar Formation within the Lower Floridan Aquifer for the disposal of secondary treated domestic effluent from Three Oaks WWTF, membrane softening concentrate from the Pinewoods Water Treatment Plant (WTP), and back-up disposal of reverse osmosis concentrate from the proposed Pinewoods Reverse Osmosis Water Treatment Plant (ROWTP), for a maximum disposal of 7.4 million gallons per day (MGD). The maximum injection rate shall not exceed 5139 gpm. The dual-zone monitoring well (DZMW-1) will be completed from approximately 1,350 to 1,400 feet bls and 1,800 to 1,850 feet bls.

The Application to Construct/Operate/Abandon Class I, III, or V Injection well System, DEP Form 62-528.900(1), was received on December 17, 2003, with supporting documents and additional information last received on June 10, 2004. The demonstration of Financial Responsibility was approved May 27, 2004. The Project is located at the Three Oaks WWTF on Three Oaks Parkway, Fort Myers, Florida.

Subject to Specific Conditions 1-13.

SPECIFIC CONDITIONS

1. GENERAL CRITERIA

a. Any permit noncompliance constitutes a violation of the Safe Drinking Water Act and is grounds for enforcement action; for permit termination, revocation and reissuance, or modification; or for denial of a permit renewal application.

b. It shall not be a defense for a permittee in an enforcement action that it would have been necessary to halt or reduce the permitted activity in order to maintain compliance with the conditions of this permit.

c. The permittee shall take all reasonable steps to minimize or correct any adverse impact on the environment resulting from noncompliance with this permit.

d. Proper operation and maintenance includes effective performance, adequate funding, adequate operator staffing and training, and adequate laboratory and process controls, including appropriate quality assurance procedures.

e. This permit may be modified, revoked and reissued, or terminated for cause. The filing of a request by the permittee for a permit modification, revocation or reissuance, or termination, or a notification of planned changes or anticipated noncompliance, does not stay any permit condition.

f. When requested by the Department, the permittee shall furnish, within the time specified, any information needed to determine whether cause exists for modifying, revoking and reissuing, or terminating this permit, or to determine compliance with this permit.

g. Signatories and Certification Requirements

(1) All reports and other submittals required to comply with this permit shall be signed by a person authorized under Rules 62-528.340(1) or (2), F.A.C.

(2) In accordance with Rule 62-528.340(4), F.A.C., all reports shall contain the following certification:

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based upon my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”

h. The permittee shall notify the Department and obtain approval or to any physical alterations or additions to the injection or monitor well, including removal of the well head.

i. The permittee shall give advance notice to the Department of any planned changes in the permitted facility or injection activity that may result in noncompliance with permit requirements.

j. The permittee shall report any noncompliance which may endanger health or the environment, including:

(1) Any monitoring or other information which indicates that any contaminant may cause an endangerment to an underground source of drinking water; or

(2) Any noncompliance with a permit condition or malfunction of the injection system that may cause fluid migration into or between underground sources of drinking water.

SPECIFIC CONDITIONS

(3) Any information shall be provided orally within 24 hours from the time the permittee becomes aware of the circumstances. A written submission shall also be provided within five days of the time the permittee becomes aware of the circumstances. The written submission shall contain a description of the noncompliance and its cause, the period of noncompliance, including exact dates and times, and if the noncompliance has not been corrected, the anticipated time it is expected to continue; and the steps taken or planned to reduce, eliminate, and prevent reoccurrence of the noncompliance.

k. No underground injection is allowed that causes or allows movement of fluid into an underground source of drinking water.

l. The permittee shall retain all records concerning the nature and composition of injected fluid until five years after completion of any plugging and abandonment specified under Rule 62-528.435, F.A.C. The permittee shall deliver the records to the Department office that issued the permit at the conclusion of the retention period unless the permittee elects to continue retention of the records.

m. If injection is to continue beyond the expiration date of this permit the permittee shall apply for, and obtain an operation permit. If necessary to complete the two-year operational testing period, the permittee shall apply for renewal of the construction permit at least 60 days prior to the expiration date of this permit.

2. Site Requirements

a. A drilling pad shall be provided to collect spillage of contaminants and to support the heaviest load that will be encountered during drilling.

b. The disposal of drilling fluids, cuttings, formation water or waste shall be in a sound environmental manner that avoids violation of surface and ground water quality standards. The disposal method shall be approved by the Department prior to start of construction.

c. Specific drilling pad dimensions and design details shall be provided to and approved by the Department prior to commencing construction (and shortly after selection of drilling contractor).

d. The six water table monitoring wells surrounding the injection well pad shall be sampled and analyzed prior to drilling this injection well and then weekly thereafter. Sampling shall include specific conductance, pH, chloride, temperature and water level.

e. Pursuant to Rule 62-528.455(1)(c)6., F.A.C., a survey indicating the exact location in metes and bounds of all wells authorized by this permit shall be provided prior to issuance of an operating permit.

3. Construction and Testing Requirements

a. The permittee shall contact the Technical Advisory Committee (TAC) chairman so that he may schedule progress review meetings at appropriate times with the TAC, the U.S. Environmental Protection Agency (USEPA), and permittee for the purpose of reviewing the results of tests, geophysical logging, surveys, drilling records and construction problems.

b. All drilling shall be inside a blow out preventer upon penetration of the Floridan Aquifer.

c. Mechanical integrity testing is a two part demonstration which includes a pressure test to demonstrate that no leaks are present in the casing, tubing or packer and a temperature or noise log and radioactive tracer survey to demonstrate the absence of leaks behind the casing. Verification of pressure gauge calibration must be provided at the scheduled tests.

d. Department approval and Technical Advisory Committee (TAC) and USEPA review pursuant to F.A.C. Rule 62-528 is required for the following stages of construction:

SPECIFIC CONDITIONS

- (1) Intermediate casing seat selection.
- (2) Final casing seat selection.
- (3) Prior to operational (long term) testing with effluent.

The permittee shall submit all necessary supporting documentation/data, with interpretation, to the TAC and USEPA for review.

e. The cementing program, as required in Section 62-528.410(5), Florida Administrative Code, shall be submitted to the Department, the USEPA, and the Technical Advisory Committee for review. Cementing shall not commence prior to approval being granted.

f. All temperature surveys (except for mechanical integrity demonstration) shall be run within 48 hours after cementing.

g. TAC meetings are scheduled on the first Tuesday of each month subject to a 5 working day prior notice and timely receipt of critical data by all TAC members and the USEPA. Emergency meetings may be arranged when justified to avoid undue construction delay.

h. The Permittee shall insure that safe internal pressures are maintained during the cementing of all casings.

i. The background water quality of the injection zone shall be established prior to commencement of any injection testing. Parameters to be measured are the primary and secondary drinking water standards and minimum criteria. Dioxin, asbestos, acrylamide, and epichlorohydrin need not be included in the primary standards.

Minimum Criteria for Sewage Effluent

Toluene	Phenanthrene
1,2 Dichlorobenzene	Phenol
Chloroform,	2,4,6-Trichlorophenol
1,2 Dichloroethylene	2-Chlorophenol
Chloroethane	2-Chlorophenol
Aldrin	Organic Nitrogen
Dieldrin	Total Kjeldahl Nitrogen
Diethylphthalate	Nitrite (as N)
Dimethylphthalate	Total Nitrogen
Butybenzylphthalate	Soluble Orthophosphate
Napthalene	Total Phosphorus
Anthracene	Antimony

j. The injection and monitor well(s) at the site shall be abandoned when no longer usable for their intended purpose, or when posing potential threat to the quality of the waters of the State. Within 180 days of well abandonment, the permittee shall submit to the Department, the USEPA, and the TAC the proposed plugging method, pursuant to Rule 62-528.435, F.A.C.

k. All salt used in well drilling shall be stored in an environmentally sound manner. Accurate records shall be kept on the amount of salt used.

l. All dual induction, sonic and caliper geophysical logs run on the pilot holes of the injection well and DZMW shall be submitted with scales of one inch equals one hundred feet (1"=100'), two inches equals one hundred feet (2"=100'), and five inches equals one hundred feet (5"=100').

SPECIFIC CONDITIONS

4. Quality Assurance/Quality Control Requirements

a. This permit approval is based upon evaluation of the data contained in the application received December 17, 2003, and the plans and/or specifications submitted in support of the application. Any proposed modifications to this permit shall be submitted in writing to the UIC program manager, the TAC, and USEPA for review and clearance prior to implementation. Changes of negligible impact to the environment and staff time will be reviewed by the program manager, cleared when appropriate and incorporated into this permit. Changes or modifications other than those described above will require submission of a completed application and appropriate processing fee as per Rule 62-4.050, F.A.C.

b. A professional engineer registered per Chapter 471, Florida Statutes shall be retained throughout the construction period to be responsible for the construction operation and to certify the application, specifications, completion report and other related documents. The Department shall be notified immediately of any change of engineer.

c. Where required by Chapter 471 (P.E.) or Chapter 492 (P.G.) F.S., applicable portions of permit applications and supporting documents that are submitted to the Department for public record shall be signed and sealed by the professional(s) who approved or prepared them.

d. The Department shall be notified immediately of any problems that may seriously hinder compliance with this permit, construction progress, or good construction practice. It may require a detailed written report describing the problem, remedial measures taken to assure compliance, and measures taken to prevent recurrence of the problem.

e. Issuance of a Class I Test/Injection well construction and testing permit does not obligate the Department to authorize operation of the injection well system, unless the wells qualify for an operation permit applied for by the permittee and issued by the Department.

5. Reporting Requirements

a. All reports and surveys required by this permit must be submitted concurrently to all the members of the TAC and the USEPA. The TAC and USEPA consists of representatives from these agencies:

Florida Department of Environmental Protection
South District
2295 Victoria Avenue, Suite 364
Fort Myers, FL 33901

Florida Department of Environmental Protection
Bureau of Water Facilities Regulation
UIC Program, MS 3530
2600 Blair Stone Rd.
Tallahassee, FL 32399-2400

South Florida Water Management District
P. O. Box 24680
West Palm Beach, FL 33416-4680

United States EPA, Region IV
UIC Section
61 Forsythe Street, SW
Atlanta, GA 30303-8909

United States Geological Survey
9100 NW 36th Street, Suite 107
Miami, FL 33178

b. Members of the TAC and the USEPA shall receive a weekly summary of the daily log kept by the contractor. The weekly reporting period shall run Friday through Thursday and reports shall be mailed each Friday. The report shall include but is not limited to the following:

(1) Description of daily footage drilled by diameter of bit or size of hole opener or reamer being used;

(2) Description of formation and depth encountered; and specific conductance of water samples collected during drilling. Description of work during installation and cementing of casings; include amounts of casing and actual cement used versus calculated volume required.

SPECIFIC CONDITIONS

(3) Lithological description of drill cuttings collected every ten (10) feet or at every change in formation. Description of work and type of testing accomplished, geophysical logging, pumping tests, and coring results.

(4) Description of any construction problems that develop and their status to include a description of what is being done or has been done to correct the problem.

(5) Description of the amount of salt used.

(6) Results of any water quality analyses performed as required by this permit, including pad monitor wells

(7) Copies of the driller's log are to be submitted with the weekly summary.

(8) Deviation survey results.

c. The Department must be notified seventy-two (72) hours prior to all testing for mechanical integrity on the injection well. Testing should begin during daylight hours Monday through Friday.

d. Annotated copies of geophysical logs, lithologic descriptions and logs and water quality data (from drilling and packer tests) must be submitted to TAC and the USEPA, with interpretation, for intermediate and final casing seat selection approvals by the Department.

e. An interpretation of all test results must be submitted with all test data and geophysical logs.

f. After completion of construction and testing, a final report shall be submitted to the Department, the TAC, and the USEPA. The report shall include, but not be limited to, all information and data collected under Rule 62-528.450(2) and Rule 62-528.450(3), F.A.C., with appropriate interpretations. Mill certificates for the casing(s) shall be included in this report. To the extent possible, the transmissivity of the injection zone and maximum injection rate within safe pressure limits shall be estimated.

6. The construction permit includes a period of temporary injection operation for the purposes of long term testing. Prior to commencement of operational testing:

a. Construction of the injection well shall be complete and the permittee shall submit a notice of completion of construction to the Department signed and sealed by the engineer of record.

b. Each well shall first be tested for integrity of construction, and shall be followed by a short-term injection test of such duration to allow for the prediction of the operating pressure.

c. The permittee shall submit the following information to each member of the Technical Advisory Committee:

(1) A copy of the borehole television survey(s)

(2) Geophysical logs

(3) Mechanical integrity test data

(4) Data obtained during the short term injection testing conducted pursuant to Rules 62-528.405(3)(a) and 62-528.410(7)(e), and 62-528.450(3)(a)2., F.A.C., above

(5) Confining zone data

(6) Background water quality data for the injection zone and the monitor zones

(7) Waste stream analysis for the primary and secondary drinking water standards (except dioxin, asbestos, acrylamide, and epichlorhydrin) and the minimum criteria listed in specific condition 3.i.

SPECIFIC CONDITIONS

- (8) As-built well construction specifications
 - (9) Draft operation and maintenance manual with emergency procedures, and
 - (10) Other data obtained during well construction needed by the Department to evaluate whether the well will operate in compliance with Department rules.
- d. The emergency discharge method shall be fully operational and no emergency discharge shall occur until the permittee has obtained all necessary permits.
- e. Any corrective action required under Rule 62-528.300(5)(c)2., F.A.C., has been completed.
- f. Written authorization shall be obtained from the Department. Authorization shall be for up to two years or the expiration date of the construction permit, whichever is less, and is nonrenewable. The authorization shall specify the conditions under which operational testing is approved. The authorization shall include:
- (1) Injection pressure limitation,
 - (2) Injection flow rate limitation,
 - (3) Monthly specific injectivity testing,
 - (4) Reporting requirements, and
 - (5) An expiration date for the operational testing period not to exceed two years.
- g. Before authorizing operational testing the Department shall conduct an inspection of the facility to determine if the conditions of the permit have been met.

7. Operational Testing Requirements

a. Operational Testing Conditions - Injection Well System

The injection system shall be monitored in per rule 62-528.425(1)(g) and 62-528.430(2), F.A.C. The following injection well performance data shall be recorded and reported at the frequency indicated from the injection well instrumentation in the Monthly Operating Report as indicated below. Samples and measurements taken for the purpose of monitoring shall be representative of the monitored activity. The permittee shall use continuous indicating and recording devices to monitor injection flow rate and injection pressure and annular pressure. In the case of operational failure of any of these instruments for a period of more than 48 hours, the permittee shall report to the Department in writing the remedial action to be taken and the date when the failure will be corrected.

INJECTION WELL IW-1. The proposed specifications for the injection well are as follows:

<u>Casing Diameter (OD)</u>	<u>Depth (bls)Cased</u>	<u>Open Hole (bls)</u>
40" Steel	500'	
30" Steel	1,800'	
20" Steel	2,500'	
14.5" FRP Tubing	2,500'	2,500' – 3,000'

<u>Parameters</u>	<u>Reporting Frequency</u>
Injection Pressure (p.s.i)	Daily/Monthly
Maximum Injection Pressure	Daily/Monthly
Minimum Injection Pressure	Daily/Monthly
Average Injection Pressure	Daily/Monthly

SPECIFIC CONDITIONS

Flow Rate (g.p.m.)	Daily/Monthly
Maximum Flow Rate	Daily/Monthly
Average Flow Rate	Daily/Monthly
Minimum Flow Rate	Monthly
Annular Pressure (psi)	Daily/Monthly
Maximum Annular Pressure	Daily/Monthly
Minimum Annular Pressure	Daily/Monthly
Average Annular Pressure	Monthly
Annular Fluid added/removed (gallons)	Daily/Monthly
Annular Pressure added/removed (psi)	Daily/Monthly
Total Volume WWTF Effluent Injected (gallons)	Daily/Monthly
Total Volume WTP Concentrate Injected (gallons)	Daily/Monthly
Total Volume ROWTP Concentrate Injected (gallons)	Daily/Monthly

Injectate Water Quality

WWTF Effluent Water Quality

TKN (mg/L)	Monthly
Ammonia as N (mg/L)	Monthly
Nitrate and Nitrite as N (mg/l)	Monthly
Gross Alpha	Monthly
Radium 226	Monthly
Radium 228	Monthly

WTP and ROWTP Concentrate Water Quality

TKN (mg/L)	Monthly
pH (std. units)	Monthly
Specific Conductance (µmhos/cm)	Monthly
Chloride (mg/L)	Monthly
Sulfate (mg/L)	Monthly
Field Temperature (deg. C)	Monthly
Total Dissolved Solids (mg/L)	Monthly
Sodium (mg/L)	Monthly
Calcium (mg/L)	Monthly
Potassium (mg/L)	Monthly
Magnesium (mg/L)	Monthly
Iron (mg/L)	Monthly
Carbonate (mg/L)	Monthly
Bicarbonate (mg/L)	Monthly
Gross Alpha	Monthly
Radium 226	Monthly
Radium 228	Monthly
Primary and Secondary Drinking Water Standards **	
Municipal Wastewater Indicator Parameters **	

** These analyses shall be provided prior to operational testing or testing with concentrate.

b. Operational Testing Conditions - Monitor Well System. The monitor well system will consist of one dual-zone monitor well as described below:

SPECIFIC CONDITIONS

<u>Well Number</u>	<u>Casing Dia. (OD)</u>	<u>Depth (bls) Cased/Total</u>
DZMW-1	24" Steel	500'
	16" Steel	1,350' / 1,400' (Shallow Zone)
	6" FRP	1,800' / 1,850' (Deep Zone)

All monitor wells shall be monitored in accordance with rule 62-528.615, F.A.C. The following monitor well performance data shall be recorded and reported at the frequency indicated from the monitor well instrumentation in the Monthly Operating Report as indicated below. Samples and measurements taken for the purpose of monitoring shall be representative of the monitored activity. The permittee shall use continuous indicating and recording devices to monitor the monitor zone pressures or water levels. In the case of operational failure of any of these instruments for a period of more than 48 hours, the permittee shall report to the Department in writing the remedial action to be taken and the date when the failure will be corrected.

<u>Parameters</u>	<u>Reporting Frequency</u>
Maximum Water Level or Pressure (Ft. NGVD/psi)	Daily/Monthly
Minimum Water Level or Pressure (Ft. NGVD/psi)	Daily/Monthly
Average Water Level or Pressure (Ft. NGVD/psi)	Monthly

Water Quality

TKN (mg/L)	Weekly
Ammonia as N (mg/L)	Weekly
Specific Conductivity (µmhos/cm)	Weekly
Total Dissolved Solids (mg/L)	Weekly
pH (std. units)	Weekly
Chloride (mg/L)	Weekly
Sulfate (mg/L)	Weekly
Field Temperature (°C)	Weekly
Sodium (mg/L)	Monthly
Calcium (mg/L)	Monthly
Potassium (mg/L)	Monthly
Magnesium (mg/L)	Monthly
Iron (mg/L)	Monthly
Carbonate (mg/L)	Monthly
Bicarbonate (mg/L)	Monthly
Gross Alpha	Monthly (Deep Zone Only)
Radium 226	Monthly (Deep Zone Only)
Radium 228	Monthly (Deep Zone Only)

Water quality data may be reduced to monthly analyses after a minimum six months of data if the conditions of Rule 62-528.450(3)(d), F.A.C., have been met and with Department approval.

c. The permittee shall calibrate all pressure gauge(s), flow meter(s), chart recorder(s), and other related equipment associated with the injection well system on a semi-annual basis. The permittee shall maintain all monitoring equipment and shall ensure that the monitoring equipment is calibrated and in proper operating condition at all times. Laboratory equipment, methods, and quality control will follow EPA guidelines as expressed in Standard Methods for the Examination of Water and Wastewater. The pressure gauge(s), flow meter(s), and chart recorder(s) shall be calibrated using standard engineering methods.

d. The permittee shall submit monthly to the Department the results of all injection well and monitor well data required by this permit no later than the last day of the month immediately following the month of record. The results shall be sent to the Department of Environmental Protection, P.O. Box 2549, Fort Myers, Florida 33902-2549. A copy of this report shall also be sent to the Department of Environmental Protection, Underground Injection Control Program, MS 3530, 2600 Blair Stone Road, Tallahassee, Florida 32399-2400.

SPECIFIC CONDITIONS

e. The Engineer of Record or designated qualified representative must be present for the start-up operations and the Department must be notified in writing of the date operational testing commenced for the well.

8. Abnormal Events

a. In the event the permittee is temporarily unable to comply with any conditions of this permit due to breakdown of equipment, power outages, and destruction by hazard of fire, wind, or by other cause, the permittee shall notify the Department. Notification shall be made in person or by telephone within 24 hours of breakdown or malfunction to the UIC Program staff, South District office.

b. A written report of any noncompliance referenced in 1) above shall be submitted to the South District office within five days after its occurrence. The report shall describe the nature and cause of the breakdown or malfunction, the steps being taken or planned to be taken to correct the problem and prevent its reoccurrence, emergency procedures in use pending correction of the problem, and the time when the facility will again be operating in accordance with permit conditions.

9. Emergency Disposal

a. All applicable federal, state and local permits must be in place to allow for any alternate discharges due to emergency or planned outage conditions.

b. Any changes in emergency disposal methods must be submitted for Technical Advisory Committee (TAC) and USEPA review and Department approval.

c. The permittee shall notify the Department within 24 hours whenever an emergency discharge has occurred (Rule 62-528.415(4)(c)1., F.A.C.). Written notification shall be provided to the Department within 5 days after each occurrence. The Permittee shall indicate the location and duration of the discharge and the volume of fluid discharged.

10. Financial Responsibility

a. The permittee shall maintain the resources necessary to close, plug and abandon the injection and associated monitor wells, at all times (Rule 62-528.435(9), F.A.C.).

a. The permittee shall review annually the plugging and abandonment cost estimates. The permittee shall resubmit documentation necessary to demonstrate financial responsibility using the revised cost estimates on or before March 31 of each year.

b. In the event that the mechanism used to demonstrate financial responsibility should become invalid for any reason, the permittee shall notify the Department of Environmental Protection in writing within 14 days of such invalidation. The permittee shall, within 30 days of said notification, submit to the Department for approval, new financial documentation in order to comply with Rule 62-528.435(9), F.A.C., and the conditions of this permit.

11. Mechanical Integrity

a. Injection is prohibited until the permittee affirmatively demonstrates that the well has mechanical integrity. Prior to operational testing the permittee shall establish, and thereafter maintain, mechanical integrity of the well at all times.

b. If the Department determines that the injection well lacks mechanical integrity, written notice shall be given to the permittee.

c. Unless the Department requires the immediate cessation of injection, within 48 hours of receiving written notice from the department that the well lacks mechanical integrity the permittee shall cease injection into the well unless the Department allows continued injection pursuant to (d) below.

SPECIFIC CONDITIONS

d. The Department may allow the permittee to continue operation of a well that lacks mechanical integrity if the permittee demonstrates that fluid movement into or between underground sources of drinking water is not occurring.


12. The permittee is reminded of the necessity to comply with the pertinent regulations of any other regulatory agency, as well as any county, municipal, and federal regulations applicable to the project. These regulations may include, but not limited to, those of the Federal Emergency Management Agency in implementing flood control measures. This permit should not be construed to imply compliance with the rules and regulations of other regulatory agencies.

13. The permittee shall be aware of and operate under the general conditions in Rule 62-528.307(1)(a) through (x) and Rule 62-528.307(2)(a) through (f), F.A.C. These general conditions are binding upon the permittee and enforceable pursuant to Chapter 403 of the Florida Statutes.

Note: In the event of an emergency the permittee shall contact the Department by calling (800) 320-0519. During normal business hours, the permittee shall call (239) 332-6975.

Issued this 11th day of October 2004.

STATE OF FLORIDA DEPARTMENT
OF ENVIRONMENTAL PROTECTION



Jon M. Iglehart
Acting Director of
District Management

JMI/JBM/mjf

Appendix B

Shift Reports

Week 1

(02-04)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/4/05
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		1

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 0 ft bls
 DRILLER: Richard Martinez; Dan Murphy END DEPTH: 0 ft bls
 ACTIVITY: Drilling a 12¼-inch diameter pilot hole.

SUB CONTRACTORS: None.

FORMATION SAMPLES: Every 10 feet.

WATER SAMPLES: Pad Monitor Well (PMW) samples.

TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site. Youngquist Brothers, Inc. (YBI) is finishing preparations so that drilling can begin.
0951	Starting to sample PMWs.
1150	Finished sampling PMWs.
1900	YBI has started getting the drilling equipment ready in order to add collars and the bottomhole assembly (BHA).
2045	The mud properties are: a density (referred to as weight by the drillers) of 8.8 pounds per gallon (lbs/gal) and a Marsh funnel test time (viscosity) of 62 seconds (sec).
2100	Greg Young on site relieving Hugh Klein. Site safety discussed. HK off site



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/4/05 2100 to 2/5/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
	X			
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		2

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 0 feet bls
 DRILLER: Dan Murphy, Richard Martinez END DEPTH: 90 feet bls
 ACTIVITY: 12 1/4" Pilot Hole Drilling

SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet
 WATER SAMPLES: None
 TESTING: Deviation Survey @ 80 feet

TIME	DESCRIPTION
2100	GY onsite. Project kick-off discussion with Hugh Klein (HK)
2140	HK offsite. Weather: Fair 53°, 77% humidity, Wind N 12 mph
2300	Initial drilling of IW-1 began beginning @ ~ 10 feet bls
0000	Depth = 28 feet bls, WOB 3500 to 5000 lbs, 10 rpm
0100	Depth = 38 feet bls, WOB 5000 to 6000 lbs, 12 rpm
0200	Depth = 45 feet bls, WOB 5000 to 6000 lbs, 15 rpm Mud Weight: 63 sec & 8.8 lbs/gal
0300	Depth = 57 feet bls, WOB 5000 to 7500 lbs, 15 rpm
0400	Connection Made.
0430	Depth = 69 feet bls, WOB 5000 to 7500 lbs, 14 rpm
0500	Depth = 80 feet bls, WOB 6000 to 7000 lbs, 13 rpm, Deviation Survey 0.2°
0600	Depth = 90 feet bls, WOB 6000 to 7000 lbs, 12 rpm
0700	Depth = 100 feet bls, WOB 6000 to 7000 lbs, 13 rpm YBI Shift Change. Dan Murphy and crew offsite, Richard Martinez and crew onsite
0830	Drilling began again from 90 feet bls
0900	HK onsite. Safety Issues and Progress discussed. GY offsite.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/5/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear X	Overcast	Rain	Heavy Rain
Temperature	32 - 50	50 - 70 X	70 - 85	> 85
Wind	Still	Medium X	High	
Humidity	Dry	Moderate X	Humid	Report No. 3

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 90 ft bls

DRILLER: Richard Martinez; Dan Murphy END DEPTH: 320 ft bls

ACTIVITY: Drilling a 12¼-inch diameter pilot hole.

SUB CONTRACTORS: None.

FORMATION SAMPLES: Every 10 feet.

WATER SAMPLES: None.

TESTING: Deviation surveys.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. Site safety discussed. GY off site.
0922	The penetrated depth is 108 feet bls with a mud density of 8.8 lbs/gal and a viscosity of 59. YBI is trying to bring the viscosity up to approximately 65. The clock on the geolograph is not working, and a replacement has been ordered.
1148	The penetrated depth is currently 108 feet bls with the penetration rate ranging from 3 to 5 minutes. Drilling mud properties are a density of 8.8 lbs/gal and the viscosity from the Marsh funnel test of 63 sec. Craig Brugger (YBI) is currently on site, and a delivery of cement is being made.
1417	YBI is drilling at 194 feet bls with 5,000 to 10,000 pounds weight on bit (WOB). The drilling mud properties consist of a density of 9 lbs/gal and the viscosity from the Marsh funnel test of 63 sec.
1530	Deviation survey at 240 feet bls.
1629	The penetrated depth is 259 feet bls. Drilling mud properties are a density of 9 lbs/gal and the viscosity from the Marsh funnel test of 65 sec.
1639	Part of the fall protection line fell off the derrick.
1824	YBI is drilling at 314 feet bls with approximately 10,000 pounds WOB, with drilling mud properties of a density of 8.9 lbs/gal and the viscosity from the Marsh funnel test of 65 sec.

1900 Dan Murphy and crew relieving Richard Martinez and crew. Greg Young on site.
2015 Kelly down (KD) at 320 feet bls. Will run a deviation survey before making the connection.
2049 YBI making a connection.
2100 Greg Young on site relieving Hugh Klein. Site safety discussed. HK off site



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/4/05 2100 to 2/5/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
	X			
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		4

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 320 feet bls
 DRILLER: Dan Murphy, Richard Martinez END DEPTH: 510 feet bls
 ACTIVITY: 12 1/4" Pilot Hole Drilling

SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet
 WATER SAMPLES: None
 TESTING: Deviation Survey @ 400' and 480' bls

TIME	DESCRIPTION
2100	GY onsite. Site safety discussed with Hugh Klein. HK off site. Weather: Mostly Cloudy 60°, 66% humidity, Wind NE 7 mph
2300	Making a Connection
0000	Depth = 350 feet bls, WOB 10,000 lbs, 16rpm, Mud Viscosity/Density = 55/9.0
0400	Deviation Survey performed. 0.25°
0520	Depth = 490 feet bls, WOB 10,000 lbs, 10 rpm, Mud Viscosity/Density = 57/9.2
0700	YBI Shift Change. Dan Murphy and crew offsite, Richard Martinez and crew onsite. Depth = 510 feet bls. Material: ~ 90% Limestone
0745	TOOH/Wiping Trip begun.
0900	HK onsite. Safety Issues discussed. GY offsite.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/6/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		5

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 510 ft bls (pilot)
 DRILLER: Richard Martinez; Mark Devine END DEPTH: 6 ft bls (ream)
 ACTIVITY: Geophysical logging and reaming the pilot hole with a 46-inch diameter bit.

SUB CONTRACTORS: YBI Geophysical Logging.
 FORMATION SAMPLES: None
 WATER SAMPLES: None.
 TESTING: Geophysical logging (XYC, GR, DIL, & SP).

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. Site safety discussed. GY off site.
1020	YBI has run one wiper trip and is now tripping out of hole (TOOH)..
1030	YBI Geophysical on site. John Cathey is the logger.
1200	Starting to run logs (gamma ray (GR), XY caliper (XYC), dual induction (DIL), and spontaneous potential (SP)).
1315	Finished with the geophysical suite.
1320	YBI beginning to build the BHA with a 46-inch bit.
1645	YBI starting to ream with a 46-inch diameter bit.
1816	Drilling at 5 feet bls with 5,000 to 10,000 pounds WOB.
1900	Mark Devine and crew relieving Richard Martinez and crew.
1950	Zach Herrington on site.
2000	YBI at approximately 6 feet bls with 5,000 pounds WOB. Drilling slowly until the penetration depth increases and they can add more collars.
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/6/05 2100 – 2/7/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		6

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 6 ft bls
 DRILLER: Mark Devine; Richard Martinez END DEPTH: 14 ft bls
 ACTIVITY: Reaming the pilot hole with a 46-inch diameter bit.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site.
2300	YBI is at ~7 ft below land surface (bls) with 5,000 lbs weight-on-bit (WOB).
0000	YBI at ~8 ft bls with 5,000-12,000 WOB.
0245	YBI is tripping out of hole (TOOH) and in the process of adding one collar weight.
0518	YBI (TIH) and continuing to ream with 46" diameter bit.
0700	Richard Martinez and crew relieving Mark Devine and crew. YBI at ~ 14 ft bls.
0900	Hugh Klein on site relieving Zach Herrington. Site Safety discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/7/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		7

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 14 ft bls

DRILLER: Richard Martinez; Mark Devine END DEPTH: 41 ft bls

ACTIVITY: Reaming the pilot hole with a 46-inch diameter bit.

SUB CONTRACTORS: Welder.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site.
0918	YBI at 130 ft bls with approximately 5,000 pounds WOB. A new geograph clock has been installed.
1210	The penetrated depth is 15 feet with 10,000 pounds WOB. The mud density is 9 lbs/gal with a Marsh funnel test viscosity of 65 seconds.
1431	Kelly down (KD) at 20 feet bls.
1514	YBI is adding more weight to the BHA.
1720	Starting to drill again.
1900	Mark Devine and crew relieving Richard Martinez and crew.
2004	The penetrated depth is 33 feet bls with 10,000 pounds WOB. The mud density is 9.1 lbs/gal with a Marsh funnel test viscosity of 60 seconds.
2100	YBI at 41 feet bls. Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/7/05 2100 – 2/8/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		8

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 45 ft bls
 DRILLER: Mark Devine; Richard Martinez END DEPTH: 100ft bls
 ACTIVITY: Reaming the pilot hole with a 46-inch diameter bit.
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Deviation Survey

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site.
2200	YBI is at ~45 ft bls with 10,000 lbs (WOB).
2345	YBI at ~70 ft bls with 8,000-10,000 lbs WOB.
0000	YBI is at ~75 ft bls with 3,000-5,000 lbs WOB.
0100	YBI is at ~80 ft bls with 3,000-5,000 lbs WOB and drilling at ~ 10 feet/hour.
0400	YBI is using loader to continue to add more dirt outside of main pit.
0600	YBI is at ~87 ft bls with 3,000-5,000 WOB. YBI added 1 STD of drill pipe.
0700	Richard Martinez and crew relieving Mark Devine and crew. (2) YBI welders on site. YBI at ~ 95ft bls.
0730	Drilling stopped while continued work on dirt pile outside of pit with track-hoe.
0800	Drilling resumed. YBI at ~100 ft bls with 5,000 lbs WOB.
0900	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/8/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear X	Overcast	Rain	Heavy Rain
Temperature	32 - 50	50 - 70	70 - 85 X	> 85
Wind	Still	Medium X	High	
Humidity	Dry	Moderate X	Humid	Report No. 9

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 100 ft bls
 DRILLER: Richard Martinez; Mark Devine END DEPTH: 171 ft bls
 ACTIVITY: Reaming the pilot hole with a 48-inch diameter bit.

SUB CONTRACTORS: Welders (Jamie Allen & Richard Harris).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site.
0918	YBI at 103 ft bls with approximately 5,000 pounds WOB. The penetration rate is approximately 15 minutes per foot with a mud density of 9.3 lbs/gal with a Marsh funnel test viscosity of 50 seconds.
1116	The penetrated depth is 114 feet with a penetration rate of approximately 5 minutes/ft. The mud properties remain the same.
1346	YBI has drilled to 131 ft bls and is using approximately 10,000 pounds WOB. The mud density is 9.2 lbs/gal with a Marsh funnel test viscosity of 50 seconds.
1738	The penetrated depth is 165 ft bls with approximately 20,000 pounds WOB and a mud density of 9.3 lbs/gal with a Marsh funnel test viscosity of 50 seconds.
1900	Mark Devine and crew relieving Richard Martinez and crew. The penetrated depth is 170 feet bls.
1927	KD at 171 feet bls.
2015	Material has sloughed in causing the bit to torque up, so YBI is cleaning the hole before making the connection.
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/8/05 2100 – 2/9/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear X	Overcast	Rain	Heavy Rain
Temperature	32 – 50	50 - 70 X	70 - 85	> 85
Wind	Still X	Medium	High	
Humidity	Dry	Moderate X	Humid	Report No. 10

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 172 ft bls

DRILLER: Mark Devine; Dan Murphy END DEPTH: 242 ft bls

ACTIVITY: Reaming the pilot hole with a 48-inch diameter bit.

SUB CONTRACTORS: None

FORMATION SAMPLES: None

WATER SAMPLES: None

TESTING: Deviation Survey

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site.
2200	Deviation Survey taken at 170 ft bls. Survey results are 0.350 angular mintues.
2215	YBI at ~172 ft bls with 20,000 lbs WOB.
2330	YBI is at ~187 ft bls with 22,000 lbs WOB. Mud density is at 9.3 lbs/gal with a Marsh funnel test viscosity of 55 seconds.
0100	YBI is at ~195 ft bls with 20,000 lbs WOB.
0200	YBI is at ~201 ft bls with 15,000 lbs WOB.
0300	YBI is at ~208 ft bls with 20,000 lbs WOB.
0400	YBI is at ~216 ft bls with 20,000 lbs WOB. YBI tanker arrived at site.
0515	YBI is at ~220 ft bls with 20,000 lbs WOB.
0700	YBI is at ~233 ft bls with 20,000 lbs WOB. Dan Murphy and crew relieving Mark Devine and crew. Mark Devine and crew off site.
0730	YBI tanker arrived at site.
0900	YBI is at ~242 ft bls with 20,000 lbs WOB.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/9/05 0900 – 2/9/05 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		11

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 242 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 315 ft bls
 ACTIVITY: Reaming the pilot hole with a 48-inch diameter bit.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Deviation Survey

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Zach Herrington. Site safety discussed. ZH off site.
0951	Depth is 250 feet bls. Geolograph cable broke.
1019	Tanker on site emptying mud pit. Kelly down at 251 feet bls. Sampled pad monitoring well.
1112	Fixing geolograph.
1148	Depth is 256 feet bls with 10,000 to 15,000 lbs on bit and 30 rpm. Mud properties: 9.3 lbs/gal, 52 seconds Marsh funnel viscosity.
1325	Depth is 273 feet bls. Mud properties remain the same. 10 minutes per foot, 20,000 lbs on bit.
1454	Depth is 289 feet bls. 4-6 minutes per foot with 20,000 lbs on bit.
1745	Depth is 312 feet bls. 10 min per foot.
1900	Shift change, Mark Devine replacing Dan Murphy. Depth is 315 feet bls.
1930	Fixing geolograph. No reaming.
2100	Greg Young replacing Alejandra Simon.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/9/05 2100 to 2/10/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	12

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 315feet bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 320 feet bls
 ACTIVITY: Reaming the pilot hole with a 48-inch diameter bit.
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
2100	GY on-site. Project progress and site safety discussed with Alejandra Simon (AS). AS off-site. Presently repairing Geolograph.
0000	Reaming has resumed but is slow going due to a soft clay deposit. Depth = 320 ft bls. Mark Devine has tried various techniques (changing weight and amount of mud and/or adjusting WOB) to help advance through the clay but to no avail.
0130	TOOH to inspect Drill Bit
0230	TOOH complete. The bit is completely engulfed with clay. The clay is being removed by hand.
0315	Removal of clay from bit continues. Weather: 57°, Fair, Calm Wind, 93% Humidity.
0700	YBI shift change. Dan Murphy and crew on-site. Mark Devine and crew off-site.
0730	Reaming pilot hole resumes.
0900	AS on-site. Project progress and site safety discussed. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/10/05 0900 – 2/10/05 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X	X	
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		13

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 346 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 426 ft bls
 ACTIVITY: Reaming the pilot hole with a 48-inch diameter bit.

SUB CONTRACTORS: Eddie Mac, Jamie Allen- Welders
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Deviation Survey

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. Site safety discussed. GY off site.
0920	Depth is 347 feet bls. Drilling with 20,000 lbs on bit and 20 rpm. Mud properties: 9.4 lbs/gal and 45 seconds Marsh funnel viscosity., Previous 10 feet formation was soft 2-4 minutes per foot. The penetration rate for the last foot was 24 minutes.
1100	Depth is 364 feet bls. Rate of penetration (ROP) is 4-10 minutes per foot.
1301	Spoke to Mark Chandler, setting depth for the 40-inch diameter steel surface casing will be 490 feet bls. Relayed this information to Kevin Greuel. Welders working on cutting the casing joint accordingly.
1318	Depth is 384 feet bls with 20,000 lbs on bit. ROP is 2-4 minutes per foot. Mud properties: 9.2 lbs/gal, 45 seconds Marsh funnel viscosity.
1626	Depth is 405 feet bls with 10,000 lbs. Mud properties: 9.2 lbs/gal, 46 seconds Marsh funnel viscosity. 10 – 15 minutes per foot.
1815	Making connection. Depth is 411 feet bls. Deviation survey taken.
1900	Shift change, Mark Devine replacing Dan Murphy.
2027	Depth is 426 feet bls. ROP 4 min per foot. Mud properties: 9.3 lbs/gal, 45 seconds Marsh funnel viscosity. 15 rpm with 8,000 lbs on bit.
2100	Greg Young on site. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/10/05 2100 to 2/11/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
	X			
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		14

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 426 feet bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 495 feet bls
 ACTIVITY: Reaming the pilot hole with a 48-inch diameter bit.
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Deviation Survey

TIME	DESCRIPTION
2100	GY on-site. Project progress and site safety discussed with Alejandra Simon (AS). AS off-site. Mark Devine and crew on-site.
2130	Reaming of pilot hole with 48" bit continues. Present depth = 435 ft bls, WOB = 15K lbs, rpm = 15, Mud Weight = 9.3, Mud Viscosity = 46, Pump Pressure = 45 psi, Pen. Rate is approx. 8 ft/hr.
0000	Depth = 448 ft bls with 20K WOB, rpm = 15
0200	Depth = 470 ft bls with 15K WOB, rpm = 13 and Pen Rate is about 10 min/ft.
0600	Deviation Survey at 490 ft bls = 0.35°.
0700	YBI shift change. Dan Murphy and crew on-site. Mark Devine and crew off-site. Depth = 493 ft bls, WOB = 25K lbs, rpm = 17.
0900	AS on-site. Project progress and site safety discussed. GY off-site.

Week 2

(02-11)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/11/05 0900 –2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		15

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 492 ft bls
 DRILLER: Dan Murphy; Richard Martinez END DEPTH: 495 ft bls
 ACTIVITY: Caliper log and 40-inch surface casing run.

SUB CONTRACTORS: Eddie Mac, Jamie Allen, Mark Bachman, Richard Harris- Welders; Florida Cementing, YBI Geophysical Loggers.

FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

0900 Alejandra Simon on site relieving Greg Young. Site safety discussed. GY off site.
 0920 Depth is 494.9 feet bls. Rate of penetration is 1 hour per foot with 25,000 lbs on bit. Florida Cementing on site (Josh Brown).
 1016 TD @ 495 feet bls.
 1150 TOOH.
 1450 YBI Geophysical Loggers on site (Clay Ferguson)
 1513 TIH with Caliper tool
 1543 Done with caliper log. TOOH with tool.
 1630 Begin running 40-inch steel surface casing.
 1900 YBI shift change. Richard Martinez replacing Dan Murphy. Welders working on sixth joint (13 joints total).
 2100 Greg Young on site. AS off site. YBI working on joint number 10.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/11/05 2100 to 2/12/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
	X			
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		16

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 495 feet bls
 DRILLER: Richard Martinez; Dan Murphy END DEPTH: 495 feet bls
 ACTIVITY: Welding 40" Casing & Cementing

SUB CONTRACTORS: YBI Cementing – Josh Brown

FORMATION SAMPLES: None

WATER SAMPLES: None

TESTING: None

TIME	DESCRIPTION
2100	GY on-site. Cementing procedures and site safety discussed. AS off-site.
2134	Begin 12 th weld joint.
2150	Weather: 49°, Clear, Wind NNE 6mph, 67% humidity.
2200	End 12 th joint weld; begin 13 th joint weld (Header).
0035	Begin Cementing with Pre-Flush.
0057	End Pre-Flush. 45 Barrels water used in Pre-Flush.
0108	Begin Cementing (12% gel)
0128	73 Barrels gone, 4.5 barrels/min, 12.7 lbs/gal, Header Pressure = 11 psi
0216	250 barrels gone, Switch to Neat Cement.
0308	420 barrels gone, 3 barrels/min, 15.6 lbs/gal
0310	430 barrels gone, trace of cement seen through top mud, End of cementing.
0700	YBI shift change. Dan Murphy and crew on-site. Richard Martinez and crew off-site.
0900	AS on-site. Cementing progress and site safety discussed. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/12/05 0900 –2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		17

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 495 ft bls
 DRILLER: Dan Murphy; Richard Martinez END DEPTH: 495 ft bls
 ACTIVITY: Waiting on cement to cure and switching to reverse air.

SUB CONTRACTORS: Eddie Mac, Jamie Allen- Welders
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. Site safety discussed. GY off site.
1130	Filling up tanker from slurry pit.
1254	Second Tanker on site.
1900	YBI shift change. Richard Martinez replacing Dan Murphy. Welders off site. YBI continues to switch to reverse air drilling.
2100	Greg Young on site. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/12/05 2100 to 2/13/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

	Clear	Overcast	Rain	Heavy Rain
Weather	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No.
		X		18

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 495 feet bls
 DRILLER: Richard Martinez; Dan Murphy END DEPTH: 495 feet bls
 ACTIVITY: Waiting On Cement

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

2100 Greg Young on-site. Cementing procedures and site safety discussed. Alejandra Simon off-site.
0700 YBI Shift Change. Dan Murphy and crew on-site. Richard Martinez and crew off-site.
0900 Alejandra Simon on-site. Site Safety discussed. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/13/05 0900 –2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		19

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 495 ft bls
 DRILLER: Dan Murphy; Richard Martinez END DEPTH: 495 ft bls
 ACTIVITY: Switching to reverse air.

SUB CONTRACTORS: Eddie Mac, Jamie Allen- Welders
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. Site safety discussed. GY off site. YBI continues to prepare rig for reverse air drilling.
1900	YBI shift change. Richard Martinez replacing Dan Murphy. Welders off site. YBI continues to switch to reverse air drilling.
1950	Cleaning 12 ¼ -inch bit.
2021	TIH.
2100	Greg Young on site. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/13/05 2100 to 2/14/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	20

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 455 feet bls
 DRILLER: Richard Martinez; Mark Devine END DEPTH: 493 feet bls
 ACTIVITY: Preparation/Begin Reverse Air Drilling
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
2100	Greg Young on-site. Water sampling procedures discussed. Alejandra Simon off-site. YBI continues to prepare for Reverse Air Drilling
0330	Reverse Air Drilling begins. Present depth 455 ft bls. Material is cement from cementing phase.
0700	YBI shift change. Richard Martinez and crew off-site. Mark Devine and crew on-site. Depth = 477 ft bls.
0840	Depth = 493 ft bls. New material being drilled. Formation samples to begin again at 510-520 interval. Water Quality to be tested every 40 ft and Specific Capacity to be tested every 80 ft.
0900	Alejandra Simon on-site. Site Safety and Project Progress discussed. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/14/05 0900 –2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		21

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 495 ft bls
 DRILLER: Mark Devine; Richard Martinez END DEPTH: 560 ft bls
 ACTIVITY: Drilling 12 ¼-inch pilot hole.

SUB CONTRACTORS: Jamie Allen- Welder
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Every 40 feet. Field Testing for pH, Specific Conductivity, TDS, Chlorides and Temp.
 TESTING: Deviation survey, specific capacity.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. Site safety discussed. GY off site. Current drilling depth is 495 feet bls.
1138	Drilling at 499 feet bls with 5,000 lbs on bit.
1254	Depth is 518 feet bls with 5,000 lbs on bit, 2-4 minutes per foot.
1300	Depth is 520 feet bls. Field water quality 1055 umhos/cm, 28.1 degrees Celsius, 11.35-pH. pH might be affected by cement still being recovered in the cuttings.
1345	Depth is 522 feet bls. Fixing wash pipe.
1630	Fixing air compressor.
1800	Working on wash pipe.
1805	Resume drilling at 556 feet bls, penetration rate is 2 minutes per foot.
1823	KD @ 560 feet bls. Preparing for specific capacity test.
1900	YBI shift change. Richard Martinez and crew replacing Mark Devine and crew.
1919	Specific capacity test
1937	Completed specific capacity test. Water quality taken.
1947	Attended YBI's safety meeting, went over procedures of the day.
1955	TIH with air line. Making connection and taking deviation survey.
2100	Greg Young on site. Alejandra Simon off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/14/05 2100 to 2/15/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	22

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 568 feet bls
 DRILLER: Richard Martinez; Mark Devine END DEPTH: 880 feet bls
 ACTIVITY: Drilling 12 ¼ inch pilot hole
 SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet
 WATER SAMPLES: Every 40 feet
 TESTING: Specific Capacity at 640 feet and 880 feet

TIME	DESCRIPTION
2100	Greg Young on-site. Specific Capacity and Water Quality testing procedures discussed. Alejandra Simon off-site.
2231	Kelly Down at 640 feet bls.
0024	Specific Capacity test performed at 640 feet bls.
0700	YBI Shift change. Mark Devine and crew on-site. Richard Martinez and crew off site.
0715	Attended YBI Safety Meeting.
0730	Specific Capacity test performed at 880 feet bls. YBI is making repairs on the mud pit.
0900	Alejandra Simon on-site. Site Safety and Project Progress discussed. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/15/05 0900 –2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		23

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 880 ft bls
 DRILLER: Mark Devine; Richard Martinez END DEPTH: 1,008 ft bls
 ACTIVITY: Drilling 12 ¼-inch pilot hole.

SUB CONTRACTORS: Jamie Allen- Welder, Sanders Laboratory.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field samples every 40 feet. Lab samples every 80 feet.
 TESTING: Deviation survey, specific capacity.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. Site safety discussed. GY remaining on site. YBI is removing mud shakers and associated equipment.
0950	GY off site.
1035	Filling up first tanker.
1100	Drilling continues.
1116	Depth is 895 feet bls. Drilling with 10,000 lbs on bit at a rate of 0.5 minutes per foot.
1130	Depth is 920 feet bls. Water quality sample taken. Sanders lab on site for pickup.
1207	Depth is 953 feet bls. Drilling with 5,000 to 10,000 lbs on bit at a rate of 0.5 minutes per foot. GY off site.
1250	KD at 960 feet. Specific capacity test and field and lab water quality samples taken.
1425	Depth is 974 feet bls.
1444	Tanker #2. Depth is 977 feet bls. Drilling with 15,000 lbs on bit at a rate of 6 minutes per foot. Cleaning crew on site.
1620	Depth is 997 feet bls. Drilling with 15,000 to 20,000 lbs on bit at a rate of 8 minutes per foot. Dump truck on site.
1650	Depth is 1000 feet bls. Water quality sample taken.
1730	Depth is 1007 feet bls. Drilling with 20,000 lbs on bit. 14 minutes per foot.
1800	Spoke to Mark Chandler and Gordon Kennedy, looking to take 2 cores between 1,100 to 1,200 feet bls.

FORM NO. 01-01

Observer's Initials AS

1830 YBI emptying mud pit, fixing wash pipe, and connecting pump for mixing kill.
1900 YBI shift change. Richard Martinez replacing Mark Devine.
1930 Dump truck on site to be filled with mud from slurry pit.
2100 GY on site. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/15/05 2100 to 2/16/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		24

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1008 feet bls
 DRILLER: Richard Martinez; Mark Devine END DEPTH: 1008 feet bls
 ACTIVITY: Equipment repair. Drilling 12 ¼ inch pilot hole.

SUB CONTRACTORS: Welder – Jamie Allen
 FORMATION SAMPLES: none
 WATER SAMPLES: none
 TESTING: none

TIME

DESCRIPTION

2100 Greg Young on-site. Coring locations and site safety discussed. Alejandra Simon off-site. YBI is repairing drilling equipment.
0300 YBI continues to repair drilling equipment.
0700 YBI Shift change. Mark Devine and crew on-site. Richard Martinez and crew off site.
0830 Gordon Kennedy on-site.
0900 Hugh Klein on-site. Site Safety and Project Progress discussed. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/16/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		25

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,008 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,120 ft bls
 ACTIVITY: Pilot hole drilling with a 12¼-inch diameter bit for the intermediate casing.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field (every 40 feet) & laboratory (every 80 feet) from the borehole.
 TESTING: Deviation Surveys & Specific Capacity.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. Site safety issues discussed. GY off site; Gordon Kennedy on site from the previous shift. YBI is still working on apparatus related to the swivel pack. The have been down since last night.
1220	Gordon Kennedy off site.
1230	YBI has completed the repairs, and has run the airline back in. YBI is cleaning the borehole before they can start drilling again.
1435	YBI drilling again from 1,008 feet bls.
1529	YBI at 1,038 feet bls with 5,000 pounds WOB.
1541	KD at 1,040 feet bls. Specific capacity testing conducted with water quality samples taken for laboratory and field analysis. Deviation survey also performed.
1643	YBI drilling again.
1712	Field water quality sample taken for analysis at 1,080 feet bls.
1733	At 1,118 feet bls with 5,000 pounds WOB.
1739	YBI KD at 1,120 feet bls; will have to make room in the pit before running the specific capacity test..
1900	Dan Murphy and crew relieving Mark Devine and crew. YBI still working on making room in the slurry pit for the specific capacity test.

- 2038 Specific capacity test started with water quality for field and laboratory analysis taken. Deviation survey to be run also.
- 2100 Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/16/05 2100 –
2/17/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		26

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1,120 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,169 ft bls
 ACTIVITY: Pilot hole drilling with a 12¼-inch diameter bit for the intermediate casing.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field (every 40 feet) & laboratory (every 80 feet) from the borehole.
 TESTING: Deviation Survey.

TIME	DESCRIPTION
2100	Richard Walther onsite, relieving Hugh Klein. No new safety issues.
2155	Depth @ 1,126.5 ft bls. 5-10K lbs WOB. Deviation survey performed at 1,120 ft bls.
2330	Depth @ 1,160 ft bls. 10-15K lbs WOB. Field water quality sample taken.
2400	Depth @ 1,169 ft bls. 15-17k lbs WOB. Selected as core depth. Lithology is well consolidated dolomitized limestone and microcrystalline dolostone. YBI pumping fluid down well and waiting for tanker to remove fluid from slurry pit prior to coring.
0700	YBI shift change from Dan Murphy to Mark Devine.
0830	Mark Chandler onsite.
0900	Hugh Klein onsite. Richard Walther offsite.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/17/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		27

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,170 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,170 ft bls
 ACTIVITY: Coring and pilot hole drilling with a 12¼-inch diameter bit for the intermediate casing.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: Coring.
 WATER SAMPLES: Field (every 40 feet) & laboratory (every 80 feet) from the borehole.
 TESTING: None.

TIME

DESCRIPTION

0900 Hugh Klein on site relieving Richard Walther. Site safety issues discussed. RW off site; Mark Chandler on site from the previous shift. YBI is draining the pit to have remove for borehole fluids.

0945 YBI starting to TOO, but may have to stop if the well comes alive YBI will have to kill it.

1000 Mark Chandler off site.

1107 YBI TOO with 15 stands (STDs) on deck and 6 in the hole (21 STDs total)..

1141 Jason Bartkiewicz from Sanders Laboratory on site picking up water samples from the borehole for laboratory analysis. Samples are from 960, 1,040, and 1,120 feet bls.

1210 YBI in the process of killing the well. There is 1 more STD to TOO.

1431 JW Craft Co. on site servicing the latrines.

1439 YBI finished TOO. Starting to put the coring assembly together.

1602 Sampling the PMWs.

1823 Starting to core from 1,170 feet bls.

1900 Dan Murphy and crew relieving Mark Devine and crew.

2100 YBI is still coring. Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/17/05 2100 –
2/18/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear X	Overcast	Rain	Heavy Rain
Temperature	32 - 50	50 - 70 X	70 - 85 X	> 85
Wind	Still X	Medium	High	
Humidity	Dry	Moderate X	Humid	Report No. 28

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1,170 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,185 ft bls
 ACTIVITY: Drilling and recover of core sample from 1,170 to 1,185 ft bls.

SUB CONTRACTORS: Welder (Jamie Allen).

FORMATION SAMPLES: 15 ft core.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
2100	Richard Walther onsite, relieving Hugh Klein. No new safety issues. Coring from 1,170 ft bls. Currently @ 1,174 ft bls.
0345	Done coring to 1,185 ft bls. Killing well.
0530	Tanker truck onsite to empty slurry pit.
0615	Tooh with airline.
0700	YBI shift change from Murphy to Devine.
0715	Tooh with drill pipe.
0800	Killing well.
0900	Hugh Klein onsite. Richard Walther offsite.

Week 3

(02-18)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/18/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		29

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,170 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,304 ft bls
 ACTIVITY: Coring and pilot hole drilling with a 12¼-inch diameter bit for the intermediate casing.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: Core sample; Formation Samples every 10 feet.
 WATER SAMPLES: Field (every 40 feet) & laboratory (every 80 feet) from the borehole.
 TESTING: Deviation Surveys; Specific Capacity Testing.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Richard Walther. YBI is still TOOH with the core. RW off site..
0915	YBI is working on killing the well. There is 1 more STD to TOOH.
1030	The core barrel has been unloaded with ~64% recovery.
1045	YBI preparing to TIH.
1100	Phil Waller and Mark Chandler on site.
1115	YBI beginning to TIH.
1200	Phil Waller and Mark Chandler off site.
1336	YBI drilling again using approximately 15,000 pounds WOB.
1521	The penetrated depth is 1,193 feet bls with 15,000 pounds WOB and a penetration rate of approximately 1 foot per minute.
1535	KD at 1,200 feet bls. A specific capacity test will be conducted here and field and laboratory samples will be collected.
1650	A deviation survey is being run at 1,200 feet bls.
1700	YBI resuming drilling.
1800	Water from the football taken for field water quality analysis.
1900	KD at 1,280 feet bls. Dan Murphy and crew relieving Mark Devine and crew.
1953	Running a specific capacity test , and collecting field and laboratory samples.

- 2010 Running a deviation survey at 1,280 feet bls.
2050 The penetrated depth is 1,304 feet bls with 15,000 pounds WOB and a penetration rate of approximately 1 foot per minute.
2100 Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/18/05 2100 – 2/19/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		30

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1,304 ft bls
 DRILLER: Dan Murphy; Dan Keeley II END DEPTH: 1,600 ft bls
 ACTIVITY: Pilot hole drilling with a 12¼-inch diameter bit for the intermediate casing.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: Formation Samples every 10 feet.
 WATER SAMPLES: Field (every 40 feet) & laboratory (every 80 feet) from the borehole.
 TESTING: Deviation Surveys and Specific capacity tests.

TIME	DESCRIPTION
2100	Richard Walther onsite. Relieving Hugh Klein.
2115	Field wq sample @ 1,320 ft bls.
2145	Tanker onsite to drain slurry pit.
2155	KD @ 1,360 ft bls.
2220	Performing deviation survey.
2245	Beginning specific capacity test.
2300	End of specific capacity test. Lab wq sample taken.
2305	Resume drilling.
2400	Depth @ 1,400 feet bls. 10 –15 k lbs WOB. Wq sample taken.
2450	KD @ 1,440 ft bls.
0115	Performing deviation survey.
0140	Beginning specific capacity test
0155	End of specific capacity test. Lab wq sample taken.
0200	Resume drilling.
0340	Depth @ 1,480 ft bls., 10-15k lbs WOB. Wq sample taken.
0445	KD @ 1,520 ft bls.
0449	Beginning specific capacity test

0509 End of specific capacity test. Lab wq sample taken.
0520 Performing deviation survey.
0550 Resume drilling.
0640 Depth @ 1,560 ft bls, 10-15k lbs WOB, penetration rate >1ft/min. Field wq sample taken.
0700 YBI shift change from Dan Murphy to Dan Keeley II.
0800 KD @ 1,600 ft bls.
Pumping fluid down well to lower slurry pit level for specific capacity test.
0843 Beginning specific capacity test
0858 End of specific capacity test. Lab wq sample taken.
0900 Hugh Klein onsite. Richard Walther offsite.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/19/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		31

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,600 ft bls
 DRILLER: Dan Keeley Jr.; Dan Murphy END DEPTH: 1,736 ft bls
 ACTIVITY: Pilot hole drilling with a 12¼-inch diameter bit for the intermediate casing.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: Formation Samples every 10 feet.
 WATER SAMPLES: Field (every 40 feet) & laboratory (every 80 feet) from the borehole.
 TESTING: Deviation Surveys; Specific Capacity Testing.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Richard Walther. YBI is changing the rubbers in the header. RW off site..
0955	The fluid level in the slurry pit is approximately 1 foot below the top of the pit. YBI is still replacing the rubbers, and water from the pits is about to drained off to tankers.
1108	YBI has finished replacing the rubbers and has started to drill again.
1120	Another tanker on site to drain the slurry pit.
1125	The penetrated depth is 1,610 feet bls with 5,000 to 10,000 pounds WOB and a penetration rate of approximately 1 to 2 feet per minute.
1207	Stopped drilling at 1,625 feet bls for a few minutes to circulate and clean things up.
1309	The penetrated depth is 1,640 feet bls. Taking a water sample from the dissipater for field analysis.
1500	KD at 1,680 feet bls. A tanker is on site to haul fluid from the slurry pit, so the specific capacity test will be conducted after the tanker is filled.
1600	Specific capacity test beginning.
1615	Specific capacity test completed; YBI beginning to run the deviation survey at 1,680 feet.
1620	Deviation survey being performed.
1650	Drilling resumes.

- 1900 KD at 1,280 feet bls. Dan Murphy and crew relieving Dan Keeley Jr. and crew. The penetrated depth is 1,714 feet bls. Servicing rig.
- 1925 Drilling again.
- 1945 The penetrated depth is 1,720 feet bls. Taking a water sample from the dissipater for field analysis.
- 2041 The penetrated depth is 1,734 feet bls with 10,000 to 15,000 pounds WOB and a penetration rate of approximately 5 minutes per foot.
- 2100 Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/19/05 2100 – 2/20/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		32

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1,736 ft bls

DRILLER: Dan Murphy; Dan Keeley II END DEPTH: 1,765 ft bls

ACTIVITY: Pilot hole drilling with a 12¼-inch diameter bit for the intermediate casing.

SUB CONTRACTORS: Welder (Jamie Allen).

FORMATION SAMPLES: Formation Samples every 10 feet.

WATER SAMPLES: Field (every 40 feet) & laboratory (every 80 feet) from the borehole.

TESTING: Deviation Survey and Specific capacity test.

TIME	DESCRIPTION
2100	Richard Walther onsite. Relieving Hugh Klein. Safety issues discussed.
2135	Depth @ 1,746 ft bls, 15k lbs WOB, 3min/ft penetration rate.
2235	KD @ 1,760 ft bls, circulating.
2319	Begin specific capacity test.
2334	End specific capacity test. Lab wq sample taken.
2345	Performing deviation survey.
2350	Adding single (#22)
2405	Resume drilling.
2450	Depth @ 1,765 ft bls, 15k lbs WOB, penetration rate 5 –10min/ft. Change in lithology to dolostone. Will core @ 1,765 ft bls to 1,780 ft bls. Drilling stopped, circulating.
0110	Killing well, very alive.
0245	TOOH
0440	Done TOOH, killing well.
0645	TIH with core barrel.
0700	YBI shift change from Dan Murphy to Dan Keeley, II.
0900	Hugh Klein onsite. RAW offsite. No new safety issues.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/20/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		33

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,765 ft bls

DRILLER: Dan Keeley Jr.; Dan Murphy END DEPTH: 1,765 ft bls

ACTIVITY: Coring.

SUB CONTRACTORS: None.

FORMATION SAMPLES: Coring.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Richard Walther. YBI is still TIH in order to core. Site safety discussed. RW off site..
0940	Tanker on site to haul fluid from the slurry pit.
0958	Jimmy Brantley on site to show Jack Herron how to run the pump on the cement truck for coring.
1007	Jimmy Brantley off site.
1010	Starting to core from 1,165 feet bls.
1049	Tanker on site to haul fluid from the slurry pit.
1144	Tanker on site to haul fluid from the slurry pit.
1257	At 1,767 ft bls (2 feet into core).
1440	At 1,768 ft bls (3 feet into core).
1615	At 1,769 ft bls (4 feet into core).
1736	At 1,770 ft bls (5 feet into core).
1811	At 1,771 ft bls (6 feet into core).
1900	Dan Murphy and crew relieving Dan Keeley Jr. and crew.
1925	At 1,772 ft bls (7 feet into core).
2050	At 1,773 ft bls (8 feet into core).

2100 Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/20/05 2100 – 2/21/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		34

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1,765 ft bls
 DRILLER: Dan Murphy; Dan Keeley II END DEPTH: 1,765 ft bls
 ACTIVITY: Coring.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: Core.
 WATER SAMPLES: None
 TESTING: None.

TIME	DESCRIPTION
2100	Richard Walther onsite. Relieving Hugh Klein. Safety issues discussed. 9 feet into drilling core #2.
2400	Done coring to 1,780 feet bls. Killing well.
2425	TOOH with core barrel.
0325	Removing core barrel from hole.
0330	Removing core.
0345	Recovered 4.25 feet of core (28%).
0400	Laying down core barrel.
0430	TIH with drill pipe
0700	YBI shift change from Dan Murphy to Dan Keeley II.
0730	TIH with airline
0900	HK onsite. RAW offsite. No safety issues.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/21/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		35

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,765 ft bls
 DRILLER: Dan Keeley Jr.; Mark Devine END DEPTH: 1,830 ft bls
 ACTIVITY: Pilot hole drilling with a 12¼-inch diameter bit for the intermediate casing.

SUB CONTRACTORS: Jamie Allen (welder); YBI Geophysical Logging.
 FORMATION SAMPLES: Formation Samples every 10 feet..
 WATER SAMPLES: Field (every 40 feet) & laboratory (every 80 feet) from the borehole.
 TESTING: Deviation Surveys; Specific Capacity Testing.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Richard Walther. Site safety discussed. RW off site. YBI beginning to drill out the cored interval.
1027	At 1,775 feet bls with a field calculated total dissolved solids (TDS) of 2,667 mg/L.
1040	At 1,780 feet bls with a field calculated TDS of 2,774 mg/L.
1130	Evans Oil Company on site delivering fuel.
1140	JW Craft Co. on site servicing the latrines.
1150	At 1,800 feet bls with a field calculated TDS of 3,812 mg/L.
1210	At 1,805 feet bls with a field calculated TDS of 17,621 mg/L.
1233	At 1,815 feet bls with a field calculated TDS of 13,467 mg/L.
1305	At 1,820 feet bls with a field calculated TDS of 11,564 mg/L.
1320	At 1,825 feet bls with a field calculated TDS of 9,112 mg/L.
1340	At 1,830 feet bls with a field calculated TDS of 12,502 mg/L. This will be TD of the pilot hole. Geophysical logger will be here tonight. YBI killing the well.
1503	YBI TOOH.
1635	YBI stopping TOOH to kill the well (2 STDs, collars, and the BHA remaining).
1800	YBI finished TOOH.
1900	Mark Devine and crew relieving Dan Keeley Jr. and crew.

1907 YBI Geophysical on site. The logger is John Cathey.
2015 YBI running temperature and conductivity logs (background).
2100 Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/21/05 2100 – 2/22/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		36

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1,830 ft bls
 DRILLER: Mark Devine; Dan Keeley II END DEPTH: 1,830 ft bls
 ACTIVITY: Geophysical logging from 490 to 1,830 ft bls.

SUB CONTRACTORS: Welder (Jamie Allen); YBI Geophysical Logging (John Cathey)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None
 TESTING: Geophysical Logging.

TIME	DESCRIPTION
2100	Richard Walther onsite. Relieving Hugh Klein. Safety issues discussed. YBI Geophysical onsite from previous shift. Currently running caliper/gamma log.
2135	Running dual induction log.
2245	Running sonic porosity log.
2430	Running BHTV log.
0505	Running static flow log.
0540	TIH with airline for development.
0550	Develop well.
0615	TOOH with airline. Well is alive.
0630	Rigging up flow meter apparatus. Artesian flow @ 100 gpm.
0645	Welder onsite.
0655	Running dynamic flow log @ 300 gpm.
0700	YBI shift change from Mark Devine to Dan Keeley II.
0745	Running dynamic fluid conductivity/temperature log.
0845	YBI Geophysical offsite.
0900	Hugh Klein onsite. RAW offsite. No safety issues.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/22/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		37

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,830 ft bls
 DRILLER: Dan Keeley Jr.; Mark Devine END DEPTH: 1,830 ft bls
 ACTIVITY: Packer testing preparation.

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Richard Walther. Site safety discussed. RW off site. YBI preparing for packer testing. Geophysical log review beginning for packer test selection.
1840	The first packer test will be conducted on the interval from 1,440 to 1,480 feet bls. This has been communicated to Kevin Greuel.
1900	Mark Devine and crew relieving Dan Keeley Jr. and crew.
1930	YBI beginning to build the straddle packer.
2100	Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/22/05 2100 – 2/23/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		38

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1,830 ft bls
 DRILLER: Mark Devine; Dan Keeley II END DEPTH: 1,830 ft bls
 ACTIVITY: Packer Test development from 1,440 to 1,480 feet bls.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: None.
 WATER SAMPLES: Water quality during development.
 TESTING: None.

TIME	DESCRIPTION
2100	Richard Walther onsite. Relieving Hugh Klein. Safety issues discussed. Packer Test 1 will straddle 1,440 to 1,480 feet bls.
2130	TIH with straddle packer.
2400	Done TIH, setting annular probe wires.
2430	Annular probe set @ 50 feet bls. Water level 50 feet above probe. Sealing in annulus.
0110	Pressurizing Packer
0130	Packer pressure @ 450 psi.
0145	TIH with 183 feet of airline for development.
0200	Air developing @ 4.5 gpm. Recount of pipe in hole shows that straddle is set from 1,410 to 1,450 feet bls. Forgot 30 foot of pipe. Turning off air.
0205	Depressurizing packer.
0245	Adding 30 foot of drill pipe.
0300	Pressurizing packer.
0310	Packer pressure @ 450 psi, annular water level steady @ 51.5 feet above probe.
0315	Air developing @ 1.5 gpm.
0320	Stopped air development, adding 2 61 foot of airline (305 ft total).

0335 Air developing @ 2 gpm.
0345 Stopped air developing, adding 2 61 foot of airline (427 ft total)
0400 Air developing @ 3 gpm. Will keep developing until told otherwise.
0500 Wq sample – 5220 uS/cm
0545 Wq sample – 5270 uS/cm
0635 Mark Chandler called, discussed 3 gpm flow rate for development. Keep on going due to lack of better zone.
0700 YBI shift change from Mark Devine to Dan Keeley II.
0730 Wq sample – 5240 uS/cm
0815 Wq sample – 5230 uS/cm
0900 Greg Young onsite. RAW offsite. Safety issues discussed.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/23/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	39

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,830 ft bls
 DRILLER: Dan Keeley II, Mark Devine END DEPTH: 1,830 ft bls
 ACTIVITY: Packer Test development from 1,440 to 1,480 feet bls.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: None.
 WATER SAMPLES: Water quality during development. Pad Monitor Well Water Quality.
 TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on-site. Discussed Packer Tests. Richard Walther off-site. Water Quality tests performed every 45 minutes.
1225	Pad Monitor Well tests begun.
1400	Pad Monitor Well tests finished.
1645	Spoke with Mark Chandler about increasing Conductivity readings.
1900	Spoke with Mark Chandler about graphing Water Quality data.
2100	Alejandra Simon on-site. Discussed site progress and site safety. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/23/05 2100 – 2/24/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		40

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,830 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,830 ft bls
 ACTIVITY: Packer Test #1 - Development

SUB CONTRACTORS: Jamie Allen (Welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: Water quality during development.
 TESTING: Aquifer test from (1,440 - 1,480 feet bls)

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Greg Young. Safety issues discussed. Currently in the development stage of packer test #1.
2130	Water quality testing every 30 minutes.
2330	Water quality stabilizing. Packer pressure is stable at 450 psi.
0030	Lab water sample taken. End of development. Shutting air off. TOOH with airline and TIH with pump to 180 feet bls.
0249	Recovery is very slow. Water level in the borehole is at 170.8 feet bls, only 10 feet above pump. Will wait for full recovery before establishing a pump rate for the aquifer test.
0336	No change in water level (170.8 feet bls.)
0342	Annular water level is steady at 55.2.
0444	Probe reading shows that water level in the borehole is now at 125.7 feet bls and rising fast.
0453	Probe reading shows water level @ 121.3 feet bls.
0502	Probe reading shows water level @ 113.3 feet bls.
0639	Probe reading shows water level @ 62.7 feet bls.
0700	Dan Murphy and crew replacing Mark Devine and crew.
0820	Probe reading shows water level @ 28.54 feet bls.
0900	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/23/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		41

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,830 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 1,830 ft bls
 ACTIVITY: Packer Test #1 Recovery 1,440 to 1,480 feet bls.

SUB CONTRACTORS: Welder (Jamie Allen).
 FORMATION SAMPLES: None.
 WATER SAMPLES: Initial water quality at beginning of packer test
 TESTING: Packer Test

TIME	DESCRIPTION
0900	Greg Young on-site. Discussed Packer Tests. Alejandra Simon off-site.
1040	Cara Rothfuss on-site.
1530	Recovery phase complete.
1600	Pump rate set at ~ 2 gal/min
1700	Cara Rothfuss off-site
2004	Packer Test begins. Water quality tested.
2100	Alejandra Simon on-site. Discussed site progress and site safety. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/24/05 2100 – 2/25/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X		X	X
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		42

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,830 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,830 ft bls
 ACTIVITY: Packer Test #1 - Pump and recovery phases.
 SUB CONTRACTORS: Jamie Allen (Welder); Clay Ferguson (YBI Geophysical)
 FORMATION SAMPLES: None.
 WATER SAMPLES: Field and Lab samples during pump stage.
 TESTING: Aquifer test from (1,440 - 1,480 feet bls)

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Greg Young. Safety issues discussed. Currently in the pump stage of packer test #1. Pumping at a approximately 1.6 gpm, Three hours remaining.
2400	Water quality samples taken. Field and lab in addition to a 5 gallon jug.
2404	Stepping test. Shutting pump. Start of the 4-hour recovery phase.
0430	End of packer test #1. Clay Ferguson on site to retrieve data from the Hermit.
0500	YBI continues to prepare to move packers to the interval of (1150 to 1190) feet bls.
0515	Heavy rain and thunder. Rig shut down due to lightning.
0700	Dan Murphy and crew replacing Mark Devine and crew. Preparations to move packers continue.
0900	Greg Young replacing Alejandra Simon. AS off site.

Week 4

(02-25)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/25/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	43

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,830 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 1,830 ft bls
 ACTIVITY: Packer Test #2 Development 1,150 to 1,190 feet bls.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Water Quality every 1/2 hour during development
 TESTING: Packer Test

TIME	DESCRIPTION
0900	Greg Young on-site. Discussed Packer Tests.
1030	Alejandra Simon off-site.
1118	Air Development begins.
1605	Water quality readings stabilized. Informed YBI we are ready to perform rate test.
1630	Alejandra Simon on-site for rate test.
1755	Rate test begins.
1835	Rate test ends. Begin 4 hour recovery phase.
2100	Alejandra Simon on-site. Discussed site progress and site safety. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/25/05 2100 – 2/26/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	44

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,830 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,830 ft bls
 ACTIVITY: Packer Test #2 - Background, Pump and recovery phases.

SUB CONTRACTORS: Clay Ferguson (YBI Geophysical)
 FORMATION SAMPLES: None.
 WATER SAMPLES: Field and Lab samples during pump stage.
 TESTING: Aquifer test from (1,150 - 1,190 feet bls)

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Greg Young. Safety issues discussed. Currently in the background stage of packer test #2. Well is artesian.
2232	Starting pump test.
0240	End of pump test. Lab and field water quality taken. Starting recovery phase.
0645	End of packer test #2. Clay Ferguson on site to retrieve data from the Hermit.
0700	Dan Murphy and crew replacing Mark Devine and crew. YBI continues to prepare to move packers to the interval of (1630 to 1670) feet bls.
0900	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/26/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		45

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,830 ft bls
 DRILLER: Dan Murphy, Richard Martinez END DEPTH: 1,830 ft bls
 ACTIVITY: Packer Test #3 Development 1,630 to 1,670 feet bls.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: Water Quality every 20 minutes during development

TESTING: Packer Test

TIME	DESCRIPTION
0900	Greg Young on-site. Discussed Packer Tests. Alejandra Simon off-site. YBI is preparing for Packer Test #3
1310	Well opened. Development begins.
1710	Water quality readings stabilized. Informed YBI we are ready to perform rate test.
1900	Problem with Hermit 3000.
2000	Rate test begins.
2038	Rate test ends. Begin 4 hour recovery phase.
2100	Alejandra Simon on-site. Discussed site progress and site safety. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/26/05 2100 – 2/27/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X		X	

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 – 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	46

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,830 ft bls

DRILLER: Richard Martinez; Dan Murphy END DEPTH: 1,830 ft bls

ACTIVITY: Packer Test #3 - Background, Pump and recovery phases.

SUB CONTRACTORS: Clay Ferguson (YBI Geophysical).

FORMATION SAMPLES: None.

WATER SAMPLES: Field and Lab samples during pump stage.

TESTING: Aquifer test from (1,630 - 1,670 feet bls)

TIME

DESCRIPTION

2100	Alejandra Simon on site relieving Greg Young. Safety issues discussed. Currently in the background stage of packer test #3.
2445	Starting pump test.
0445	End of pump test. Lab and field water quality taken. Starting recovery phase.
0700	Dan Murphy and crew replacing Richard Martinez and crew. YBI continues to prepare to move packers to the interval of (1630 to 1670) feet bls.
0845	End of packer test #3. Clay Ferguson (YBI Geophysical on site) to retrieve data from Hermit.
0900	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/27/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
			X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X	X	
Humidity	Dry	Moderate	Humid	Report No.
			X	47

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,830 ft bls
 DRILLER: Dan Murphy, Richard Martinez END DEPTH: 1,830 ft bls
 ACTIVITY: Cementing Pilot Hole preparation

SUB CONTRACTORS: Josh Brown (YBI Cementing)
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0900	Greg Young on-site. Discussed Packer Tests. Alejandra Simon off-site. YBI is preparing for cementing the Pilot Hole.
0930	TOOH. Deflating Packers. Pulling Air-Line and pump.
1400	Cleaning Packers.
1900	YBI shift change. Richard Martinez and crew replacing Dan Murphy and crew.
2015	TIH in preparation for cementing operations Josh Brown (YBI Cementing) on-site
2100	Alejandra Simon on-site. Discussed site progress and site safety. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/27/05 2100 – 2/28/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	48

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,830 ft bls
 DRILLER: Richard Martinez; Dan Murphy END DEPTH: 1,830 ft bls
 ACTIVITY: Cementing 12 ¼-inch pilot hole

SUB CONTRACTORS: Josh Brown (Florida Cementing).

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Greg Young. Safety issues discussed. Currently preparing for cementing operations.
2219	First stage of cement.
2243	Done with first stage. 20 barrels of Neat cement used. WOC.
0221	Tag cement at 1,803 feet bls.
0252	Second stage of cement.
0355	Done with second stage. 200 barrels of 12% gel used. WOC.
0700	YBI shift change. Dan Murphy and crew replacing Richard Martinez and crew.
0900	Greg Young on site relieving Alejandra Simon.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/28/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	49

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,830 ft bls
 DRILLER: Dan Murphy, Richard Martinez END DEPTH: 1,830 ft bls
 ACTIVITY: Cementing Pilot Hole

SUB CONTRACTORS: Josh Brown (Florida Cementing)
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0900	Greg Young on-site. Discussed Packer Tests. Alejandra Simon off-site. YBI is preparing for cementing the Pilot Hole.
1030	Tag at 1801 feet bls.
1120	Stage 3 cement pumping begins.
1132	Stage 3 cement pumping ends.
1553	Tag at 1778 feet bls.
1555	Stage 4 cement pumping begins.
1610	Stage 4 cement pumping ends.
1820	Tag at 1677 feet bls.
1900	YBI shift change. Richard Martinez and crew replacing Dan Murphy and crew.
1915	Stage 5 cement pumping begins.
2008	Stage 5 cement pumping ends.
2100	Alejandra Simon on-site. Discussed site progress and site safety. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 2/28/05 2100 – 3/01/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 – 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	50

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,830 ft bls
 DRILLER: Richard Martinez; Mark Devine END DEPTH: 1,830 ft bls
 ACTIVITY: Cementing 12 ¼-inch pilot hole

SUB CONTRACTORS: Josh Brown (Florida Cementing), Eddie Mac (welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Greg Young. Safety issues discussed. Currently waiting on cement to harden from stage 5.
0643	Cement tagged at 1231 feet bls.
0700	YBI shift change. Mark Devine and crew replacing Richard Martinez and crew.
0840	Starting cement stage 6.
0900	YBI Continues to cement, 50 barrels of 12% gel used so far. Greg Young on site relieving Alejandra Simon.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/1/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		51

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,830 ft bls
 DRILLER: Dan Murphy, Richard Martinez END DEPTH: 1,830 ft bls
 ACTIVITY: Cementing Pilot Hole

SUB CONTRACTORS: Josh Brown (Florida Cementing)
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0900	Greg Young on-site. Alejandra Simon off-site. Stage 6 Pilot Hole Cementing On-going.
0940	Stage 6 cementing complete.
1330	Tag at 515 feet bls.
1400	YBI is making preparations to begin reaming phase.
1800	YBI is Tripping In Bottom of Hole Assembly (BHA).
2030	Attaching Air-line. Tripping In Hole (TIH).
2100	Alejandra Simon on-site. Discussed site progress and site safety. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/01/05 2100 – 3/02/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 – 50	50 - 70	70 - 85	> 85
	X	X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	52

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 485 ft bls
 DRILLER: Richard Martinez; Mark Devine END DEPTH: 548 ft bls
 ACTIVITY: Reaming with a 38.5-inch bit

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation survey.

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Greg Young. Safety issues discussed.
2125	Reaming begins. Depth is 485 feet bls drilling with 5,000 lbs on bit.
0026	KD at 501 feet bls. Making connection and taking deviation survey.
0412	Depth is 519 feet bls. Penetration rate is 12 minutes per foot with 15,000 lbs on bit.
0600	Depth is 531 feet bls. Penetration rate is 2-4 minutes per foot with 10,000 lbs on bit.
0700	YBI shift change. Mark Devine and crew replacing Richard Martinez and crew.
0830	Depth is 548 feet bls. Penetration rate is 2-3 minutes per foot with 5,000 to 10,000 lbs on bit.
0900	Hugh Klein on site. Alejandra Simon off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/2/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		53

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 548 ft bls
 DRILLER: Mark Devine; Richard Martinez END DEPTH: 735 ft bls
 ACTIVITY: Reaming with a 38½-inch bit for the intermediate casing.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Surveys.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Alejandra Simon. Site safety and general project progress discussed. AS off site.
1030	YBI at 573 ft bls with 10,000 pounds WOB.
1050	KD at 580 feet bls. A deviation survey will be run before the connection is made.
1200	Mark Chandler on site.
1400	Monthly progress meeting at Three Oaks WWTP.
1437	Back on site. Mark Chandler leading Lee County Utilities Staff on a site tour.
1545	KD at 660 feet bls. A deviation survey will be run before the connection is made.
1808	At 699 feet bls with 10,000 pounds WOB, and a penetration rate of approximately 2 minutes per foot. The cuttings from the reamed hole correlate well with the samples from the pilot hole. There is also a great deal of cement in the cuttings from the reamed hole..
1900	Richard Martinez and crew relieving Mark Devine and crew.
1953	At 712 feet bls with 10,000 pounds WOB. The cuttings from the reamed hole correlate well with the samples from the pilot hole. There is also a great deal of cement in the cuttings from the reamed hole..
2100	YBI at 735 feet bls. Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/2/05 2100 – 3/3/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		54

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 735 ft bls
 DRILLER: Richard Martinez; Mark Devine END DEPTH: 840 ft bls
 ACTIVITY: Reaming with a 38½-inch bit for the intermediate casing.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Surveys.

TIME	DESCRIPTION
2100	Richard Walther onsite, relieving Hugh Klein. No safety issues.
2145	KD @ 740 ft bls. Deviation Survey performed. Making connection #9.
0505	KD @ 820 ft bls. Deviation Survey performed. Making connection #10.
0700	YBI shift change from Richard Martinez to Mark Devine. Servicing rig.
0730	Measured water levels in pmws.
0845	Depth @ 840 ft bls; 5 k lbs WOB.
0900	HK onsite. RAW offsite. No new safety issues. Periodic lithology checks displayed correlation with pilot hole and presence of cement.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/3/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		55

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 840 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 904 ft bls
 ACTIVITY: Reaming with a 38½-inch bit for the intermediate casing.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: PMWs.
 TESTING: Deviation Surveys.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Richard Walther. Site safety discussed. RW off site.
0945	YBI at 847 ft bls with 10,000 pounds WOB. Starting to sample the PMWs.
1530	KD at 900 feet bls. The cuttings from the reamed hole correlate well with the samples from the pilot hole. There is also a great deal of cement in the cuttings from the reamed hole. A deviation survey will be run before the connection is made.
1537	Casing approval received from FDEP to set intermediate casing to 1,530 feet bls.
1800	YBI at 904 feet bls. Drilling has stopped to change the rubbers on the header and empty the slurry pit.
1900	Dan Murphy and crew relieving Mark Devine and crew.
2003	Raining hard.
2100	YBI at still working on the rubbers. Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/3/05 2100 – 3/4/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X	X		
Humidity	Dry	Moderate	Humid	Report No.
		X		56

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 904 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 949 ft bls
 ACTIVITY: Reaming with a 38½-inch bit for the intermediate casing.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site. Reaming pilot hole.
2400	Depth @ 918 ft bls, 5-8K lbs WOB, 15 minute/foot.
0330	Depth @ 928 ft bls, 5-8K lbs WOB, 15 minute/foot.
0630	Depth @ 940 ft bls, 5-8K lbs WOB, 15 minute/foot.
0700	YBI shift change from Dan Murphy to Mark Devine.
0845	Depth @ 940 ft bls, 5-8K lbs WOB, 7 minute/foot.
0900	Hugh Klein onsite. Richard Walther offsite. No safety issues.

Week 5

(03-04)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/4/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		57

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 949 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 990 ft bls
 ACTIVITY: Reaming with a 38½-inch bit for the intermediate casing.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Surveys.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Richard Walther. Site safety discussed along with the minimal storage left in the slurry pit. RW off site.
0908	YBI is at 951 feet bls, and the slurry pit is very near total storage capacity.
0948	A tanker from YBI is on site to haul fluid from the slurry pit.
1003	Jimmy Lynch Trucking is on site to haul material from the slurry pit.
1020	YBI tanker and Jimmy Lynch Trucking off site.
1038	YBI at 961 feet bls with 5,000 to 15,000 pounds WOB and a penetration rate of approximately 5 minutes per foot. The cuttings from the reamed hole correlate well with the samples from the pilot hole. There is also a great deal of cement in the cuttings from the reamed hole.
1119	YBI tanker and Jimmy Lynch Trucking on site to haul material from the slurry pit.
1145	YBI tanker and Jimmy Lynch Trucking off site.
1208	The penetrated depth is 961 feet bls, and YBI is drilling with 5,000 to 15,000 pounds WOB. The penetration rate is approximately 5 minutes per foot. The.
1231	YBI tanker and Jimmy Lynch Trucking back on site to haul material from the slurry pit.
1325	Jimmy Lynch Trucking off site.
1358	YBI tanker on site to haul fluid from the slurry pit.
1406	YBI tanker off site.

- 1459 Another YBI tanker on site to haul fluid from the slurry pit. YBI drilling at 975 feet bls with 20,000 pounds WOB.
- 1510 Jimmy Lynch Trucking on site.
- 1528 YBI tanker and Jimmy Lynch Trucking off site.
- 1608 Jimmy Lynch Trucking back on site.
- 1621 Jimmy Lynch Trucking off site.
- 1700 KD at 982 feet bls. YBI will run a deviation survey at 980 feet bls before making the connection.
- 1900 Dan Murphy and crew relieving Mark Devine and crew. Penetrated depth is 958 feet bls.
- 2016 The penetrated depth is 988 feet bls. YBI is presently drilling with 15,000 pounds WOB.
- 2100 Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/4/05 2100 – 3/5/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		58

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 990 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,012 ft bls
 ACTIVITY: Reaming with a 38½-inch bit for the intermediate casing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.
2345	Depth @ 996 ft bls. 15 – 20 K lbs WOB. 30 – 40 min/foot penetration rate. Cement present in cuttings.
0315	Depth @ 1,002 ft bls. 15 – 20 K lbs WOB. 30 – 40 min/foot penetration rate. Cement present in cuttings.
0700	YBI shift change from Dan Murphy to Mark Devine.
0735	Tanker truck onsite and Jimmy Lynch trucking onsite to empty slurry pit.
0830	Tanker truck and Jimmy Lynch trucking offsite.
0845	Depth @ 1,012 ft bls.
0900	Hugh Klein onsite. Richard Walther offsite. No safety issues.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/5/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		59

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,012 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 1,148 ft bls
 ACTIVITY: Drilling/reaming with a 38½-inch bit for the intermediate casing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Surveys.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Richard Walther. No safety issues to be discussed. RW off site.
0913	YBI at 1,013 feet bls with 15,000 to 20,000 pounds WOB with hard drilling conditions. Borehole cuttings correlate well with the samples from the pilot hole. The sample is predominantly cement.
0948	Jimmy Lynch Trucking on site picking up a load of material from the slurry pit.
1033	YBI at 1,035 feet bls with 10,000 to 15,000 pounds WOB and a penetration rate of 2 to 4 minutes per foot.
1057	Jimmy Lynch Trucking on site picking up another load of material from the slurry pit.
1115	Checking mill certifications on the 30-inch casing.
1222	Jimmy Lynch Trucking on site picking up another load of material from the slurry pit.
1225	KD at 1,062 feet bls. YBI will run a deviation survey at 1,060 feet bls before making the connection.
1301	Jimmy Lynch Trucking on site picking up another load of material from the slurry pit.
1418	YBI at 1,078 feet bls with 20,000 pounds WOB and a penetration rate of approximately 2 minutes per foot.
1645	YBI at 1,120 feet bls with 15,000 to 20,000 pounds WOB and a penetration rate of approximately 2 minutes per foot.

- 1801 KD at 1,142 feet bls. YBI will run a deviation survey at 1,140 feet bls before making the connection.
- 1900 Dan Murphy and crew relieving Mark Devine and crew.
- 2032 YBI at 1,148 feet bls in hard material. The WOB is 20,000 to 25,000 pounds and the penetration rate is approximately 50 minutes per foot. Borehole cuttings correlate well with the samples from the pilot hole.
- 2100 Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/5/05 2100 – 3/6/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		60

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1,148 ft bls
 DRILLER: Dan Murphy; Richard Martinez END DEPTH: 1,173 ft bls
 ACTIVITY: Drilling/reaming with a 38½-inch bit for the intermediate casing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.
2305	Depth @ 1,155 ft bls. 20K lbs WOB; 30 min/ft penetration rate. Cement present.
0200	Depth @ 1,161 ft bls. 20K lbs WOB; 8 min/ft penetration rate. Cement present.
0430	Depth @ 1,169 ft bls. 20K lbs WOB; 40 min/ft penetration rate. Cement present.
0700	YBI shift change from Dan Murphy to Richard Martinez. Servicing Rig. Depth @ 1,173 ft bls.
0830	Jimmy Lynch trucking onsite.
0900	Hugh Klein onsite relieving Richard Walther. No safety issues.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/6/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		61

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,173 ft bls
 DRILLER: Richard Martinez; Dan Murphy END DEPTH: 1,242 ft bls
 ACTIVITY: Drilling/reaming with a 38½-inch bit for the intermediate casing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Surveys.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Richard Walther. RW off site. YBI at 1,173 feet bls, with 25,000 pounds WOB, drilling in very hard material.
0941	Jimmy Lynch Trucking on site picking up a load of material from the slurry pit.
1028	YBI at 1,174 feet bls with 25,000 pounds WOB. Borehole cuttings compare well with the samples from the pilot hole.
1228	Jimmy Lynch Trucking on site picking up another load of material from the slurry pit.
1251	Drilling at 1,177 feet bls with 25,000 to 30,000 pounds WOB and a penetration rate of approximately 50 minutes per foot. Borehole cuttings compare well with the samples from the pilot hole.
1453	The penetrated depth is 1,187 feet bls. At 1,179 feet bls, YBI began drilling softer material, and the penetration rate has been about 5 minutes per foot.
1730	KD at 1,222 feet bls. YBI will run a deviation survey before making the connection.
1900	Dan Murphy and crew relieving Richard Martinez and crew.
1929	YBI is at 1,228 feet bls with approximately 20,000 pounds WOB. The current penetration rate is approximately 4 minutes per foot. The borehole cuttings compare well with the samples from pilot hole chip tray.

- 2023** YBI is at approximately 1,242 feet bls and has stopped drilling to change the rubbers in the header.
- 2100** Zach Herrington on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/6/05 2100 to 3/7/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		62

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 1,242 ft bls
 DRILLER: Richard Martinez; Dan Murphy END DEPTH: 1,350 ft bls
 ACTIVITY: Drilling/reaming with a 38½-inch bit for the intermediate casing.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Surveys.

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site. YBI at 1,242 feet bls. Weather: 62 degrees, mostly cloudy, 80% Humidity.
2200	YBI at 1,265 feet bls with 20,000 pounds WOB and penetration rate of 6 minutes per foot.
0100	YBI at 1,289 feet bls with 20,000 pounds WOB. Penetration rate is at 2 minutes per foot.
0115	YBI completes deviation survey and adds stand of drill pipe.
0140	YBI at 1,305 feet bls with 20,000 pounds WOB.
0250	YBI at 1,317 feet bls with 25,000 pounds WOB. Penetration rate is at 10 minutes per foot. The borehole cuttings compare well with the samples from pilot hole chip tray.
0330	YBI stopped drilling due to problems with fuel delivery to their generator.
0550	YBI resumes drilling/reaming for the intermediate casing. YBI is at 1,328 feet bls with 25,000 pounds WOB.
0637	Jimmy Lynch Trucking on site picking up load from slurry pit.
0700	Richard Martinez and crew on site relieving Dan Murphy and crew.
0845	YBI @ 1,350 ft. bls and 25,000 lbs WOB.
0900	Hugh Klein on site relieving Zach Herrington. Safety issues discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/7/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		63

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,350 ft bls
 DRILLER: Richard Martinez; Dan Murphy END DEPTH: 1,467 ft bls
 ACTIVITY: Drilling/reaming with a 38½-inch bit for the intermediate casing.

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Surveys.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site.
0914	Jimmy Lynch Trucking on site picking up a load of material from the slurry pit.
1028	YBI at 1,174 feet bls with 25,000 pounds WOB. Borehole cuttings compare well with the samples from the pilot hole.
0925	The penetrated depth is 1,362 feet bls. YBI is drilling with 30,000 pounds WOB, and the penetration rate is 3 to 4 minutes per foot. Cuttings from the borehole compare well with the samples from the pilot hole.
1025	Jimmy Lynch Trucking on site picking up another load of material from the slurry pit.
1115	KD at 1,381 feet bls. YBI will run a deviation survey before making the connection.
1143	Jimmy Lynch Trucking on site picking up another load of material from the slurry pit.
1158	The deviation survey at 1,380 feet bls has been completed by YBI.
1255	YBI at 1,394 feet bls.
1258	Jimmy Lynch Trucking on site picking up another load of material from the slurry pit.
1405	The penetrated depth is 1,411 feet bls with 30,000 pounds WOB, and the penetration rate is 2 to 3 minutes per foot.
1408	Jimmy Lynch Trucking on site picking up another load of material from the slurry pit.

- 1522 YBI is drilling at 1,432 feet bls with 30,000 pounds WOB, and the same penetration rate. Jamie Allen is behind the water tanks welding , and has been here since earlier today.
- 1539 Jimmy Lynch Trucking on site picking up another load of material from the slurry pit.
- 1616 All the casing to be used in the intermediate casing run has been matched with the mill certificates submitted previously by YBI.
- 1701 The penetrated depth is 1,450 feet bls. YBI is drilling with 30,000 pounds WOB, and the penetration rate is 4 to 6 minutes per foot. Cuttings from the borehole compare well with the samples from the pilot hole.
- 1823 KD at 1,461 feet bls.
- 1845 The deviation survey at 1,460 feet bls has been completed by YBI.
- 1900 Dan Murphy and crew relieving Richard Martinez and crew.
- 1934 YBI is currently drilling at 1,463 feet bls with 25,000 pounds WOB in hard material. A delivery of cement is currently being made.
- 2036 YBI at 1,466 feet bls.
- 2100 Zach Herrington on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/7/05 2100 to 3/8/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		64

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 1,472 ft bls

DRILLER: Dan Murphy, Richard Martinez END DEPTH: 1,535 ft bls

ACTIVITY: Drilling/reaming with a 38½-inch bit for the intermediate casing.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site. Weather: 68 degrees, partly cloudy, 59% Humidity.
2200	YBI at 1,472 feet bls with 25,000 pounds WOB. Penetration rate is at 10 minutes per foot.
2230	YBI at 1,477 feet bls with 20,000 pounds WOB. Penetration rate is at 10 minutes per foot.
2300	YBI at 1,480 feet bls with 25,000 pounds WOB. Penetration rate is at 10 minutes per foot.
2340	YBI at 1,484 feet bls with 25,000 pounds WOB. Penetration rate is at 10 minutes per foot.
0100	YBI at 1,492 feet bls with 25,000 pounds WOB. Penetration rate is at 10 minutes per foot. The borehole cuttings compare well with the samples from pilot hole chip tray.
0215	YBI at 1,502 feet bls with 20,000 pounds WOB. Penetration rate is at 6 minutes per foot.
0345	YBI at 1,514 feet bls with 20,000 pounds WOB. Penetration rate is at 10 minutes per foot.
0515	YBI at 1,526 feet bls with 10,000 pounds WOB. Penetration rate is at 6 minutes per foot.
0620	YBI reaches 1,535 feet bls.
0700	Richard Martinez and crew on site relieving Dan Murphy and crew.
0715	YBI preparing mud before running wiper trip(s).
0811	Jimmy Lynch Trucking on site picking up a load from slurry pit.
0900	Hugh Klein on site relieving Zach Herrington. Safety issues discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/8/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		65

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,535 ft bls
 DRILLER: Dan Keeley Jr.; Mark Devine END DEPTH: 1,535 ft bls
 ACTIVITY: Preparing for the intermediate casing run.

SUB CONTRACTORS: YBI Geophysical Logging Division; Welders: Eddie Mac, Jamie Allen, Ron Nash, Richard Harris, Anthony Stewart, and Eddie Bankston.

FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Zach Herrington. ZH off site. YBI is finishing preparing the kill for the wiper trip(s).
0920	YBI pulling the airline out of the borehole.
0955	YBI beginning to TOO. H.
1045	Site trailer being cleaned by a cleaning service.
1130	YBI taking the cap off the header.
1245	YBI laying down the bit.
1300	Cement delivery being made.
1305	YBI Geophysical on site.
1400	Starting to run X - Y caliper log.
1520	Geophysical logging completed.
1635	Beginning intermediate casing run.
1702	Welding joint #2 to joint #1.
1737	Welding joint #3 to joint #2.
1816	Welding joint #4 to joint #3.
1847	Welding joint #5 to joint #4.

1900 Mark Devine and crew relieving Dan Keeley Jr. and crew.
1925 Welders are changing out.
1936 Welding joint #6 to joint #5.
2007 Welding joint #7 to joint #6.
2037 Welding joint #8 to joint #7.
2100 Zach Herrington on site relieving Hugh Klein. Safety issues discussed with particular emphasis on eye protection during welding. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/8/05 2100 to 3/9/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		66

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 1,535 ft bls
 DRILLER: Mark Devine, Dan Keeley Jr. END DEPTH: 1,535 ft bls
 ACTIVITY: Intermediate casing run.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed with an emphasis on eye protection. HK off site. Weather: 62 degrees, partly cloudy, 72% Humidity.
2114	Finished welding joint # 9 to # 8.
2141	Finished welding joint # 10 to # 9.
2210	Finished welding joint # 11 to # 10.
2232	Finished welding joint # 12 to # 11.
2300	Finished welding joint # 13 to # 12.
2327	Finished welding joint # 14 to # 13.
2355	Finished welding joint # 15 to # 14.
0025	Finished welding joint # 16 to # 15.
0057	Finished welding joint # 17 to # 16.
0130	Finished welding joint # 18 to # 17.
0207	Finished welding joint # 19 to # 18.
0247	Finished welding joint # 20 to # 19.
0308	Finished welding joint # 21 to # 20.
0337	Finished welding joint # 22 to # 21.
0405	Finished welding joint # 23 to # 22.

0504 Finished welding joint # 24 to # 23.
0505 Heavy rain. YBI temporarily ceasing running casing. YBI is unloading mud to kill well with.
0700 Dan Keeley Jr. and crew relieving Mark Devine and crew.
0740 Finished welding joint # 25 to # 24.
0900 Alejandra Simon on site relieving Zach Herrington. Safety issues discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/9/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
		X	X
32 - 50	50 - 70	70 - 85	> 85
	X		
Still	Medium	High	
X			
Dry	Moderate	Humid	Report No.
		X	67

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,535 ft bls
 DRILLER: Dan Keeley Jr.; Mark Devine END DEPTH: 1,535 ft bls
 ACTIVITY: 30-inch intermediate casing run.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Alejandra Simon on site relieving Zach Herrington. ZH off site. Running of the intermediate casing was suspended due to rain.
1900 Mark Devine and crew relieving Dan Keeley Jr. and crew. Continues to rain.
2100 Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/9/05 2100 to 3/10/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
			X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	68

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,535 ft bls
 DRILLER: Mark Devine, Dan Keeley Jr. END DEPTH: 1,535 ft bls
 ACTIVITY: Intermediate casing run.

SUB CONTRACTORS: Welders: Eddie Mac, Jamie Allen, Ron Nash, Richard Harris, Anthony Stewart, Eddie Bankston

FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. AS off site. Welding casing currently suspended due to rain.
0700	YBI shift change. Dan Keeley Jr. and crew on-site. Mark Devine and crew off-site. Welding operations restarted.
0726	Finished welding joint # 26 to # 25.
0742	Finished welding joint # 27 to # 26.
0808	Finished welding joint # 28 to # 27.
0834	Finished welding joint # 29 to # 28.
0900	Finished welding joint # 30 to # 29.
0900	Alejandra Simon on-site replacing Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/10/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	69

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,535 ft bls
 DRILLER: Dan Keeley Jr.; Mark Devine END DEPTH: 1,535 ft bls
 ACTIVITY: 30-inch intermediate casing run and cementing.

SUB CONTRACTORS: Welders: Eddie Mac, Jamie Allen, Ron Nash, Richard Harris, Anthony Stewart, Eddie Bankston. Florida Cementing- Josh Brown.

FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. GY off site. Running of the intermediate casing continues.
1300	Welding last joint.
1715	Tripping in the borehole with tremie tubing.
1830	Pad monitoring well sampling.
1900	Mark Devine and crew relieving Dan Keeley Jr. and crew.
1930	Cementing operation started. Stage 1 : 12% gel and neat cement pressure grouted into the annulus of the 30-inch intermediate casing.
2100	Stage 1 continues. Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/10/05 2100 to 3/11/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	70

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,535 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 1,535 ft bls
 ACTIVITY: Cementing Intermediate Casing

SUB CONTRACTORS: YBI Geophysical (Clay Ferguson)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Temperature Log

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. AS off site. Cementing of Intermediate casing continues.
2206	Intermediate casing cementing – Stage I – complete.
0700	YBI shift change. Dan Murphy and crew replacing Mark Devine and crew.
0700	Clay Ferguson (YBI Geophysical) on-site for Temperature Log.
0815	Temperature Log complete. Clay Ferguson off-site.
0900	Alejandra Simon on-site replacing Greg Young. GY off-site.

Week 6

(03-11)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/11/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X			
32 - 50	50 - 70	70 - 85	> 85
	X	X	
Still	Medium	High	
X			
Dry	Moderate	Humid	Report No.
	X		71

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,535 ft bls
 DRILLER: Dan Murphy.; Mark Devine END DEPTH: 1,535 ft bls
 ACTIVITY: 30-inch intermediate casing cementing.

SUB CONTRACTORS: Welders: Jamie Allen. Florida Cementing- Josh Brown.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. GY off site. Preparing for second stage of cement.
1130	TIH with tremie tubing.
1215	Tanker on site, emptying slurry pit. Josh Brown- Florida Cementing on site.
1245	Physical tag at 838 feet bls.
1310	Start cementing operations.
1456	End stage 2 of cement. Cara Rothfuss on site briefly.
1500	Cement truck filling up silo.
1900	Mark Devine and crew replacing Dan Murphy and crew.
2100	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/11/05 2100 to 3/12/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		72

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,535 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 1,535 ft bls
 ACTIVITY: Cementing Intermediate Casing

SUB CONTRACTORS: YBI Geophysical (Clay Ferguson), Florida Cementing (Josh Brown), Jamie Allen (Welder)

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: Temperature Log

TIME

DESCRIPTION

2100 Greg Young on site relieving Alejandra Simon. AS off site
 2200 Clay Ferguson (YBI Geophysical) on-site for Temperature Log.
 2235 Temperature Log complete. CF off-site. Josh Brown (Florida Cementing) on-site.
 2355 Stage 3 cementing begins.
 0114 Stage 3 cementing complete.
 0135 Josh Brown off-site.
 0700 YBI Shift change. Dan Murphy and crew replacing Mark Devine and crew.
 0900 Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/12/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

	Clear	Overcast	Rain	Heavy Rain
Weather	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No.
		X		73

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,535 ft bls
 DRILLER: Dan Murphy.; Mark Devine END DEPTH: 1,535 ft bls
 ACTIVITY: Preparing for pilot hole drilling.

SUB CONTRACTORS: Welders: Jamie Allen.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. GY off site.
1400	Top of cement was physically tagged at 6.5 feet bls. YBI will make preparations to commence the drilling of a 12 1/4-inch pilot hole to approximately 3000 feet bls.
1900	Mark Devine and crew replacing Dan Murphy and crew.
2100	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/12/05 2100 to 3/13/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		74

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,535 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 1,535 ft bls
 ACTIVITY: Prep for Reverse Air Drilling

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. AS off site
0000	TIH with BHA begins.
0300	TIH to 1520 feet bls complete.
0400	YBI finishes preparing Mud Pits and readys Kill.
0700	YBI Shift change. Dan Murphy and crew replacing Mark Devine and crew.
0900	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/13/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
x						

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		75

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,525 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 1,695 ft bls
 ACTIVITY: 12 ¼-inch pilot hole drilling.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation survey.

TIME

DESCRIPTION

0900 Alejandra Simon on site relieving Greg Young. GY off site. Site safety discussed. YBI circulating and cleaning borehole before drilling.
1030 Drilling from 1525 feet bls- top of cement.
1100 Circulating at 1535 feet bls.
1245 Depth is 1586 feet bls. Drilling with 5,000 lbs on bit and a penetration rate of 2 minutes per foot.
1326 KD at 1600 feet bls. Taking deviation survey.
1520 Depth is 1626 feet bls. Drilling with 15,000 lbs on bit and a penetration rate of 4 minutes per foot.
1655 Depth is 1655 feet bls. Drilling has been constant for the last 120 feet, at an average of 4 minutes per foot. 15,000 to 20,000 lbs on bit.
1755 Depth is 1673 feet bls. Drilling with 15,000 lbs on bit.
1830 KD at 1680 feet bls. Taking deviation survey.
1900 YBI shift change. Dan Murphy and crew being replaced by Bob Didon and crew.
2020 Depth is 1691 feet bls. Drilling with 10,000 lbs on bit, 4-6 minutes per foot.
2100 Greg Young on site. Alejandra Simon off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/13/05 2100 to 3/14/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		76

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,695 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 1,722 ft bls
 ACTIVITY: Reverse Air 12 1/4' Pilot Hole Drilling

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Survey

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. AS off site Pilot Hole Drilling continues. Current depth 1695 feet bls.
2127	1703 feet bls, 10K WOB, 30 rpm, 5 min/ft
2235	1710 feet bls, 5K WOB, 17 rpm, 6 min/ft
2334	1719 feet bls, 12K WOB, 32 rpm, 7 min/ft
0046	1727 feet bls, 9K WOB, 36 rpm, 6 min/ft
0204	1743 feet bls, 10K WOB, 35 rpm, 6 min/ft
0255	1751 feet bls, 10K WOB, 33 rpm, 5 min/ft
0404	Kelly Down. Deviation survey - 0.5°
0630	1768 feet bls, 10K WOB, 35 rpm, 6 min/ft
0700	YBI Shift change. Dan Murphy and crew replacing Bob Didon and crew.
0830	1772 feet bls, 18K WOB, 32 rpm, 16 min/ft
0900	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/14/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High
	X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		77

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,722 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 1,880 ft bls
 ACTIVITY: 12 ¼-inch pilot hole drilling.

SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field samples every 40. Lab samples collected every 80 feet.
 TESTING: Deviation survey and specific capacity testing.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. GY off site. Site safety discussed.
1010	Depth is 1781 feet bls. Drilling with 15,000 lbs on bit and a penetration rate of 6 minutes per foot.
1430	Penetration increased to 8- 10 minutes per foot.
1620	Depth is 1837 feet bls. Drilling with 5,000 to 10,000 lbs on bit and a penetration rate of 8-10 minutes per foot.
1700	KD at 1840 feet bls. Deviation survey and specific capacity test performed.
1750	Making connection
1800	Resume drilling from 1840 feet bls.
1830	Depth is 1848 feet bls. Drilling with 15,000 lbs on bit and a penetration rate of 6 minutes per foot. Cuttings: soft limestone.
1900	YBI shift change. Dan Murphy and crew being replaced by Bob Didon and crew.
1935	Depth is 1865 feet bls. Drilling with 20,000 lbs on bit and a penetration rate of 2 minutes per foot.
2040	Depth is 1878 feet bls. Drilling with 20,000 lbs on bit and a penetration rate of 2 to 4 minutes per foot.
2100	Greg Young on site. Alejandra Simon off site. Penetrated depth is 1,880 feet bls.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/14/05 2100 to 3/15/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	78

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1880 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 1964 ft bls
 ACTIVITY: Reverse Air 12 1/4' Pilot Hole Drilling

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field Water Quality every 40 feet and Lab Samples every 80 feet.
 TESTING: Specific Capacity, Deviation Survey

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. AS off site Pilot Hole Drilling continues. Current depth 1878 feet bls.
2137	1895 feet bls, 20K WOB, 2 min/ft
2205	1905 feet bls, 20K WOB, 2 min/ft
2235	1915 feet bls, 20K WOB, 5 min/ft
2255	Kelly Down @ 1920 feet bls. Deviation survey - 0.4°, Specific Capacity Test performed, Field and Lab WQ
0146	1933 feet bls, 20K WOB, 2 min/ft
0225	1944 feet bls, 20K WOB, 2 min/ft
0327	1960 feet bls, 20K WOB, 2 min/ft, Field WQ
0413	1964 feet bls, 20K WOB, 10min/ft, Core Sample Ordered. YBI circulating to remove cuttings.
0500	TOOH begins.
0700	TOOH ends. YBI Shift change. Dan Murphy and crew replacing Bob Didon and crew.
0800	YBI preparing to add core barrel.
0900	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/15/05 0900 - 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		79

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,964 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 1,964 ft bls
 ACTIVITY: Core #3 from 1964 feet bls to 1979 feet bls.

SUB CONTRACTORS: None
 FORMATION SAMPLES: Core sample.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Greg Young. GY off site. Site safety discussed. YBI continues to TIH with the core barrel.
1530	Start coring from 1964 feet bls.
1900	YBI shift change. Dan Murphy and crew being replaced by Bob Didon and crew. Core depth is 1969 feet bls.
2000	Core depth is 1972 feet bls.
2100	Greg Young on site. Alejandra Simon off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/16/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	81

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 1964 ft bls
 DRILLER: Mark Devine, Bob Didon END DEPTH: 2020 ft bls
 ACTIVITY: Drilling of 12 ¼ "pilot hole for final casing and preparation for Core #4

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field Water Quality (temp, pH, Specific Conductivity, TDS, Chloride), and Specific Capacity
 TESTING: Deviation Survey

TIME	DESCRIPTION
0900	Zach Herrington on site relieving Greg Young. Greg Young off site.
1110	YBI at 1,997 ft bls with 15,000-20,000 lbs WOB. Penetration rate at 1-2 minutes per foot.
1126	YBI at 2,000 ft bls with 20,000 lbs WOB. Water quality sample collected.
1130	Water Quality Field Test performed.
1150	Specific Capacity Test performed.
1300	YBI completes Deviation Survey.
1340	YBI at 2,014 ft bls with 20,000 lb WOB. Penetration rate is at 2 minutes per foot.
1410	Core selected by MWH at 2,020 feet bls.
1430	YBI starts to TOOH.
1643	YBI continues TOOH.
1735	YBI starts TIH with core barrel.
1900	YBI continues TIH. Bob Didon and crew relieving Mark Devine and crew.
2030	YBI completes TIH.
2035	YBI begins to core.
2100	Hugh Klein on site relieving Zach Herrington. Zach Herrington off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/16/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	81

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 1964 ft bls
 DRILLER: Mark Devine, Bob Didon END DEPTH: 2020 ft bls
 ACTIVITY: Drilling of 12 ¼ "pilot hole for final casing and preparation for Core #4
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field Water Quality (temp, pH, Specific Conductivity, TDS, Chloride), and Specific Capacity
 TESTING: Deviation Survey

TIME	DESCRIPTION
0900	Zach Herrington on site relieving Greg Young. Greg Young off site.
1110	YBI at 1,997 ft bls with 15,000-20,000 lbs WOB. Penetration rate at 1-2 minutes per foot.
1126	YBI at 2,000 ft bls with 20,000 lbs WOB. Water quality sample collected.
1130	Water Quality Field Test performed.
1150	Specific Capacity Test performed.
1300	YBI completes Deviation Survey.
1340	YBI at 2,014 ft bls with 20,000 lb WOB. Penetration rate is at 2 minutes per foot.
1410	Core selected by MWH at 2,020 feet bls.
1430	YBI starts to TOOH.
1643	YBI continues TOOH.
1735	YBI starts TIH with core barrel.
1900	YBI continues TIH. Bob Didon and crew relieving Mark Devine and crew.
2030	YBI completes TIH.
2035	YBI begins to core.
2100	Hugh Klein on site relieving Zach Herrington. Zach Herrington off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/16/05 2100 to 3/17/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		82

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,020 ft bls

DRILLER: Bob Didon; Mark Devine END DEPTH: 2,035 ft bls

ACTIVITY: Coring and pilot hole drilling for the final casing.

SUB CONTRACTORS: None.

FORMATION SAMPLES: Core sample from 2,020 to 2,036 feet bls.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site. YBI is coring from 2,020 feet bls.
2340	YBI will core an extra foot because of the increase in the time required to drill the fourteenth foot of the core.
2351	Finished with core #3.
0003	YBI TOOH with the core barrel.
0330	The core barrel is out f the hole, and YBI is unloading it.
0400	Approximately 68% of core 4 was retrieved.
0430	YBI TIH with the 12-inch bit too resume pilot hole drilling.
1900	Mark Devine and crew relieving Bob Didon and crew.
0725	YBI running airline in the hole.
0835	YBI at 2,030 feet bls with 20,000 pounds WOB and a pen rate of 1 to 2min/ft.
0900	Zach Herrington on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/17/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
				X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	83

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 2035 ft bls
 DRILLER: Mark Devine, Bob Didon END DEPTH: 2175 ft bls
 ACTIVITY: Drilling of 12 ¼ "pilot hole for final casing

SUB CONTRACTORS: None.

FORMATION SAMPLES: Every 10 feet.

WATER SAMPLES: Field Water Quality (temp, pH, Specific Conductivity, TDS, Chloride), Specific Capacity, and Pad Monitor Well Water Quality

TESTING: Deviation Survey

TIME

DESCRIPTION

0900 Zach Herrington on site relieving Hugh Klein. Hugh Klein off site.
 0927 Field Water Quality sample collected for 2,040 feet bls.
 0935 YBI is at 2,044 feet bls with 20,000 lbs WOB, 40 rpm, and a penetration rate of 2 minutes per foot.
 1000 Pad Monitor Wells static water levels taken.
 1028 YBI is at 2,065 feet bls with 20,000 lbs WOB and a penetration rate of 4 minutes per foot.
 1100 YBI is at 2,077 feet bls with 20,000 lbs WOB and a penetration rate of 2 minutes per foot.
 1120 Field Water Quality sample collected for 2,080 feet bls.
 1146 Specific Capacity Test performed.
 1247 YBI is at 2,092 feet bls with 20,000 lbs WOB and a penetration rate of ~ 2-4 minutes per foot.
 1300 Extreme rain continues to pour on site.
 1317 Drilling shut down due to lightning.
 1425 Drilling resumes. YBI is at 2,106 feet bls with 15,000-20,000 lbs WOB and a penetration rate of 4 minutes per foot.
 1525 YBI is at 2,175 feet bls with 20,000 lbs WOB and a penetration rate of 2 minutes per foot.
 1549 Field Water Quality sample collected for 2,120 feet bls.

- 1640** YBI is at 2,137 feet bls with 20,000 lbs WOB and a penetration rate of 4 minutes per foot.
- 1755** Field Water Quality sample collected for 2,160 feet bls.
- 1840** Specific Capacity Test performed.
- 1900** Bob Didon and crew relieving Mark Devine and crew.
- 1955** YBI is at 2,163 feet bls with 20,000 lbs WOB and a penetration rate of 4 minutes per foot. There is a large amount of bit chatter.
- 2030** YBI is at 2,171 feet bls with 10,000-15,000 lbs WOB.
- 2041** YBI is at 2,175 feet bls with 10,000-15,000 lbs WOB and a penetration rate of 2 minutes per foot.
- 2100** Hugh Klein on site relieving Zach Herrington. Zach Herrington off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/17/05 2100 to 3/18/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		84

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,175 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 2,251 ft bls
 ACTIVITY: Pilot hole drilling for the final casing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Formation samples every 10 feet.
 WATER SAMPLES: Drill stem water quality analysis every 40 feet with lab samples taken every 80 feet.
 TESTING: Deviation surveys.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site.
2111	The penetrated depth is 2,180 feet bls.
2232	The penetrated depth is 2,190 feet bls with 15,000 pounds WOB and the present penetration rate is approximately 1 to 2 feet per minute.
2300	The penetrated depth is 2,180 feet bls, and a water sample is being taken from the dissipater for field analysis.
0000	YBI drilling at 2,209 feet bls with 10,000 pounds WOB.
0242	The current penetrated depth is 2,231 feet bls with 10,000 to 15,000 pounds WOB with a penetration rate varying from approximately 1 minute per foot to 10 minutes per foot. Presently drilling in fractured rock.
0359	KD at 2,241 feet bls. A specific capacity test will be conducted and a deviation survey
0454	Specific capacity test completed and a water sample is being taken from the dissipater for field and laboratory analysis. Lab sample is 3OaksIW-2240.
0600	YBI drilling at 2,245 feet bls with 15,000 pounds WOB and a penetration rate of approximately 5 minutes per foot.
0700	Mark Devine and crew relieving Bob Didon and crew.
0812	Core point selected at 2,251 feet bls.

2100 Zach Herrington on site relieving Hugh Klein. Safety issues discussed. HK off site.

Week 7

(03-18)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/18/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		85

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 2,251 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,251 ft bls
 ACTIVITY: Preparation for Core #5

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Zach Herrington on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.
 0930 YBI begins to TOOH.
 1140 YBI adding mud to kill well before drill collars are lifted out of hole.
 1145 YBI begins lifting drill collars out of hole.
 1200 TOOH complete.
 1223 YBI begins to TIH with core barrel.
 1300 YBI continues to TIH.
 1330 Sanders Laboratory Inc. on site to pick up Water Quality Samples.
 1350 Evans Oil on site delivering fuel to YBI.
 1400 YBI continues TIH.
 1420 YBI unable to lower core barrel any further. YBI is hitting something hard at approximately 2,240 ft bls.
 1430 YBI begins TOOH in order to put drill bit back on.
 1605 YBI completes TOOH.
 1615 YBI begins TIH with 121/4" bit.
 1738 YBI continues to TIH with 5 joints remaining to be tripped in.
 1817 Drill pipe in hole. YBI begins tripping in air line.

- 1900 Dan Murphy and crew relieving Mark Devine and crew. YBI performing maintenance on rig.
- 1930 YBI begins drilling to break through where core barrel couldn't pass at approximately 2,240 ft bls. There is approximately 5,000-10,000 lbs WOB.
- 2100 Hugh Klein on site relieving Zach Herrington. Zach Herrington off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/18/05 2100 to 3/19/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		86

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,251 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 2,251 ft bls
 ACTIVITY: Preparing to core (core 5: 2,251 to 2,266 ft bls).

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site. YBI is redrilling the interval where the core barrel would not pass through.
2145	YBI is putting STD 28 back on to continue redrilling from 2,240 feet bls.
2300	The redrilling of the borehole is complete. YBI will short trip up into the casing and then trip to the bottom of the hole and circulate clean before TOOH.
0245	YBI is finished circulating the borehole clean, and will TOOH now.
0513	YBI completed TOOH and will change bits.
0612	Beginning TIH to core.
0628	Replacing a belt on the rig's air compressor.
0700	Mark Devine and crew relieving Dan Murphy and crew.
0835	YBI has the BHA, 27 STDs, and a 40-foot joint in the hole. Preparing to add a 10-footer.
0900	Zach Herrington on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/19/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
	X		87

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 2,251 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,251 ft bls
 ACTIVITY: Coring Core #5

SUB CONTRACTORS: Jamie Allen (welder).

FORMATION SAMPLES: Core sample is starting at 2,251 ft bls.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

0900	Zach Herrington on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.
0951	YBI starts Core #5 at 2,251 ft bls.
1051	YBI cores to 2,252 ft bls.
1158	YBI cores to 2,253 ft bls.
1257	YBI cores to 2,254 ft bls.
1356	YBI cores to 2,255 ft bls.
1526	YBI cores to 2,256 ft bls.
1635	YBI cores to 2,257 ft bls.
1820	YBI cores to 2,258 ft bls.
2011	YBI cores to 2,259 ft bls.
2100	Hugh Klein on site relieving Zach Herrington. Site safety discussed. Zach Herrington off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/19/05 2100 to 3/20/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear X	Overcast	Rain	Heavy Rain
Temperature	32 - 50	50 - 70 X	70 - 85	> 85
Wind	Still X	Medium	High	
Humidity	Dry	Moderate X	Humid	Report No. 88

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,251 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 2,251 ft bls
 ACTIVITY: Coring

SUB CONTRACTORS: None.

FORMATION SAMPLES: Core sample from 2,251 feet bls.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site. YBI is coring the 9 th foot of core 5.
2110	Core drilling has penetrated to 2,260 feet bls (9 feet of coring).
2209	Core drilling has penetrated to 2,261 feet bls (10 feet of coring).
2348	Core drilling has penetrated to 2,262 feet bls (11 feet of coring).
0045	Core drilling has penetrated to 2,263 feet bls (12 feet of coring).
0151	Core drilling has penetrated to 2,264 feet bls (13 feet of coring).
0259	Core drilling has penetrated to 2,265 feet bls (14 feet of coring). End of core 5.
0325	YBI killing the well.
0404	YBI starting to TOOH with the core.
0615	YBI finished TOOH.
0650	The core has been removed from the core barrel. Approximately 4.8 feet recovered (34%).
0700	Mark Devine and crew relieving Dan Murphy and crew.
0800	YBI TIH to resume pilot hole drilling.
0900	Zach Herrington on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/20/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		89

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 2,251 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,320 ft bls
 ACTIVITY: Drilling with 12 1/4" bit.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Drill stem water quality analysis every 40 feet with lab samples taken every 80 feet.
 TESTING: Deviation surveys.

TIME	DESCRIPTION
0900	Zach Herrington on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.
0915	YBI continues to TIH with 12 1/4" drill bit.
0957	YBI completes install of new rubbers.
1010	YBI begins TIH with air line.
1040	YBI begins drilling 12 1/4" drill bit at 2,251 ft bls.
1104	YBI at 2,253 ft bls. 5,000-10,000 lbs WOB. Penetration rate at 12 minutes per foot.
1210	YBI at 2,265 ft bls. Drilling has penetrated past the point that Core #5 stopped. 20,000 lbs WOB.
1300	YBI at 2,268 ft bls.
1410	YBI at 2,276 ft bls. 20,000-25,000 lbs WOB. Bit is moving and vibrating more than previous 5 feet. It appears that the formation is changing. Penetration rate is 12 minutes per foot.
1515	Field Water Quality Test performed for 2,280 ft bls.
1550	YBI is at 2,288 ft bls with 20,000 lbs WOB. The penetration rate is 6 minutes per foot.
1650	YBI is at 2,299 ft bls with 20,000 lbs WOB. The penetration rate is 6 minutes per foot.
1744	YBI is at 2,306 ft bls with 20,000 lbs WOB. The penetration rate is 6 minutes per foot
1810	YBI is at 2,306 ft bls with 5,000-10,000 lbs WOB. The penetration rate has decreased the last 2 feet to 2 minutes per foot. It appears that fractured material is being encountered.
1900	Dan Murphy and crew relieving Mark Devine and crew.

1912 YBI performing wiper trip.
2000 YBI completes wiper trip.
2041 Performing Specific Capacity Test for 2,330 ft bls.
2100 Hugh Klein on site relieving Zach Herrington. Site safety discussed. Zach Herrington off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/20/05 2100 to 3/21/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		90

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,320 ft bls

DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,325 ft bls

ACTIVITY: Preparing to core (core #6).

SUB CONTRACTORS: Jamie Allen (welder).

FORMATION SAMPLES: None.

WATER SAMPLES: Drill stem water sample for field and laboratory analysis.

TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site. YBI is at 2,320 feet bls.
2118	Deviation survey performed at 2,320 feet bls.
2128	A water sample is being taken from the dissipater for field and laboratory analysis. Lab sample is ThreeOaksIW-2320.
2148	Drilling at 2,323 feet bls with smooth drilling conditions.
2215	The drilling conditions remain smooth. Core point selected at 2,325 feet bls for core #6.
2245	YBI TOO H to put core barrel on for coring.
0245	YBI finished TOO H.
0320	YBI TIH with the core barrel.
0405	Alerted by Dan Murphy that the tank just east of the drill pad was leaking. After making some phone calls, Jerry Johnson informed me that with all the rain the area has had lately, the plant is running low on storage room for water. He went on to note that the flow to the tank was not switched over before the tank overtopped. Mark Chandler was also informed of these events
0610	The rig is shut down because the belt on the alternator and the fan belt are broken. YBI is currently in the process of acquiring new belts.
0700	Bob Didon and crew relieving Dan Murphy and crew.

0900 Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/21/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		91

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 2,325 ft bls
 DRILLER: Dan Murphy; Bobby Didon END DEPTH: 2,325 ft bls
 ACTIVITY: Core #6 (2,325 to 2,340 ft bls).

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: Coring.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.
 0925 Offsite to deliver lab sample to Sanders.
 0950 Back from lab.
 1100 YBI done servicing rig, TIH for Core #6.
 1222 Begin core#6 @ 2,325 ft bls.
 1232 Stopped coring abruptly; power switch inadvertently hit.
 1235 Restart coring.
 1625 Pump hose split and leaking water.
 1635 Pump hose changed out.
 1900 Dan Murphy and crew relieving Bobby Didon and crew.
 2045 Done core #6 @ 2,340 ft bls..
 2100 Hugh Klein on site relieving Richard Walther. Safety issues discussed. RAW off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/21/05 2100 to 3/22/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	92

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,325 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,336 ft bls
 ACTIVITY: Finishing core #6 activities and pilot hole drilling.

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: Formation samples every 10 feet.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Richard Walther. Site safety discussed. RW off site. YBI TOOH with core 6.
0117	The core has been taken out of the core barrel. Approximately 7.9 feet of core was recovered, which is ~53%.
0210	YBI beginning to TIH for pilot hole drilling.
0410	The rig is down while due to problems with the belts.
0445	The belts have been fixed, and the rig is running again.
0523	The rig is down while the transmission filters are being changed.
0700	Bob Didon and crew relieving Dan Murphy and crew. YBI is currently running the airline in the borehole.
0800	YBI drilling a 12¼-inch pilot hole from 2,325 feet bls.
0830	The penetrated depth is 2,328 feet bls with 10,000 to 15,000 pounds WOB.
0800	YBI drilling at 2,335 feet bls with 10,000 to 15,000 pounds WOB in fractured rock with a penetration rate of approximately 3 minutes per foot.
0900	Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/22/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		93

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 2,336 ft bls
 DRILLER: Bobby Didon; Dan Murphy END DEPTH: 2,393 ft bls
 ACTIVITY: Pilot hole drilling with 12 1/4-inch bit; TOO H for Core #7 (2,393 to 2,408 ft bls)

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: Lithology samples every 10 feet.
 WATER SAMPLES: Field water quality sample.
 TESTING: None.

TIME	DESCRIPTION
0900	Richard Walther on site relieving Hugh Klein. Safety issues discussed. HK off site.
1015	Depth @ 2,342.5 ft bls; 15-25k WOB; penetration rate of 10min/ft. Fractured formation. Cleaning ladies onsite
1050	Cleaning ladies offsite.
1120	Depth @ 2,360 ft bls; 10-25k WOB. Field water quality sample taken.
1400	Depth @ 2,393 ft bls. Core depth selected. Circulating.
1700	TOOH with 12 1/4-inch bit.
1900	YBI shift change from Bob Didon and crew to Dan Murphy and crew. Servicing Rig.
2100	Hugh Klein on site relieving Richard Walther. Safety issues discussed. RAW off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/22/05 2100 to 3/23/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	94

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,393 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,393 ft bls
 ACTIVITY: TOOH for Core #7 (2,393 to 2,408 ft bls)
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: Core sample being taken from 2,393 ft bls.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Richard Walther. Site safety discussed. RW off site. YBI is cleaning the borehole before TOOH.
2305	YBI is finished cleaning the borehole and starting to TOOH to put the core barrel on for core #7.
0340	The 12¼-inch bit has been TOOH.
0458	YBI TIH with the coring tools.
0645	Making the last connection for the drill string to be used for coring.
0700	Bob Didon and crew relieving Dan Murphy and crew. YBI servicing the rig.
0740	Coring started at 2,393 feet bls.
0835	Core drilling has penetrated to 2,394 feet bls (1 foot of coring).
0900	Greg Young on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/23/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
		X	X	
Humidity	Dry	Moderate	Humid	Report No.
			X	95

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,393 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,393 ft bls
 ACTIVITY: Core # 7

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Core sample from 2393 to 2408 ft bls
 WATER SAMPLES: Pad Monitor Well Water Quality
 TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on site relieving Hugh Klein. HK off site Core # 7 drilling continues.
0922	Core drilling has penetrated to 2395 ft bls (2 feet of coring)
0950	Core drilling has penetrated to 2396 ft bls (3 feet of coring)
1024	Core drilling has penetrated to 2397 ft bls (4 feet of coring)
1136	Core drilling has penetrated to 2398 ft bls (5 feet of coring)
1242	Core drilling has penetrated to 2399 ft bls (6 feet of coring)
1405	Core drilling has penetrated to 2400 ft bls (7 feet of coring)
1500	Core drilling has penetrated to 2401 ft bls (8 feet of coring)
1614	Core drilling has penetrated to 2402 ft bls (9 feet of coring)
1750	Core drilling has penetrated to 2403 ft bls (10 feet of coring)
1810	Core drilling has penetrated to 2404 ft bls (11feet of coring)
1825	Core drilling has penetrated to 2405 ft bls (12feet of coring)
1900	YBI shift change. Mark Devine and crew replacing Bob Didon and crew.
1904	Core drilling has penetrated to 2406 ft bls (13feet of coring)
1951	Core drilling has penetrated to 2407 ft bls (14feet of coring)
2156	Core drilling has penetrated to 2408 ft bls (15feet of coring)

2100 Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/23/05 2100 to 3/24/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	96

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,393 ft bls
 DRILLER: Mark Devine; Bob Didon END DEPTH: 2,415 ft bls
 ACTIVITY: Retrieve Core #7 (2,393 to 2,408 ft bls); continue pilot hole drilling.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Core sample.
 WATER SAMPLES: None.
 TESTING: Specific capacity, deviation survey.

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Gregory Young. Site safety discussed. GY off site. YBI is preparing to TOOH.
2420	Retrieving core #7.
2450	YBI TIH with 12 1/4-inch bit to continue drilling the pilot hole.
0600	Specific capacity, deviation survey, water quality testing.
0630	Making connection.
0700	Bob Didon and crew replacing Mark Devine and crew.
0900	Greg Young on site relieving Alejandra Simon. Safety issues discussed. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/24/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	97

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,415 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,480 ft bls
 ACTIVITY: 12 1/4" Pilot Hole

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Cuttings every 10 feet
 WATER SAMPLES: Field every 40 feet and Lab every 80 feet
 TESTING: Specific Capacity at 2480 feet bls

TIME	DESCRIPTION
0900	Greg Young on site relieving Alejandra Simon. Safety and Progress discussed. AS off-site Pilot Hole Drilling continues.
0912	Depth=2418 ft bls, WOB~15K lbs, Rate=8 min/ft
1010	Depth=2422 ft bls, WOB~15K lbs, Rate=12 min/ft, rpm=32
1116	Depth=2427 ft bls, WOB~20K lbs, Rate=12 min/ft
1214	Depth=2431 ft bls, WOB~10-20K lbs, Rate=14 min/ft
1305	Depth=2434 ft bls, WOB~15-20K lbs, Rate=11 min/ft
1353	Depth=2438 ft bls, WOB~10-20K lbs, Rate=13 min/ft, rpm=32
1427	Field Water Quality Sample taken
1538	Depth=2448 ft bls, WOB~15-20K lbs, Rate=8 min/ft
1645	Depth=2460 ft bls, WOB~15-20K lbs, Rate=6 min/ft
1834	Depth=2472 ft bls, WOB~15-20K lbs, Rate=4 min/ft
1856	KD, Depth=2480 ft bls, YBI preparing for Specific Capacity Test, Water Quality samples taken.
1900	YBI shift change. Mark Devine and crew replacing Bob Didon and crew.
1905	Wiping Borehole in prep for Specific Capacity Test
2100	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/24/05 2100 to 3/25/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	98

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,480 ft bls

DRILLER: Mark Devine; Bob Didon END DEPTH: 2,625 ft bls

ACTIVITY: Drilling 12 1/4-inch pilot hole.

SUB CONTRACTORS: None.

FORMATION SAMPLES: Every 10 feet.

WATER SAMPLES: Field and Lab samples.

TESTING: Specific capacity, deviation survey.

TIME

DESCRIPTION

2100	Alejandra Simon on site relieving Gregory Young. Site safety discussed. GY off site.
2238	Depth is 2505 feet bls, no weight on bit, voids encountered.
2310	Depth is 2514 feet bls. Dredging.
2335	Depth is 2520 feet bls. No weight on bit, rig shattering, voids encountered. Field water quality taken.
2420	Depth is 2536 feet bls, drilling with 15,000 to 20,000 lbs on bit, 4 minutes per foot.
0204	KD at 2560 feet bls. Deviation survey, specific capacity test and water quality sample taken.
0258	Resume drilling.
0400	Depth is 2600 feet bls. Dredging.
0607	Depth is 2617 feet bls. 14 minutes per foot with 20,000 to 25,000 lbs on bit.
0700	Bob Didon and crew replacing Mark Devine and crew.
0900	Greg Young on site relieving Alejandra Simon. Safety issues discussed. AS off site.

Week 8

(03-25)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/25/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	99

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,625 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,666 ft bls
 ACTIVITY: 12 1/4" Pilot Hole

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Cuttings every 10 feet
 WATER SAMPLES: Field every 40 feet and Lab every 80 feet
 TESTING: Specific Capacity at 2,640 feet bls

TIME	DESCRIPTION
0900	Greg Young on site relieving Alejandra Simon. Safety and Progress discussed. AS off-site Pilot Hole Drilling continues.
0905	Depth=2627 ft bls, WOB~5K lbs, Rate=12 min/ft
1016	Specific Capacity Test Begins
1031	Specific Capacity Test Ends
1055	Deviation Survey – 0.2°
1100	Air Pressure Lost –making a partial TOOH
1523	Depth=2648 ft bls, WOB~20K lbs, Rate=10 min/ft
1855	Depth=2663 ft bls, WOB~10K lbs, Rate=16 min/ft
1900	YBI Shift Change. Mark Devine replacing Bob Didon
1946	Depth=2666 ft bls, WOB~15-20K lbs, Rate=6 min/ft
2100	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/25/05 2100 to 3/26/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	100

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,666 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,720 ft bls
 ACTIVITY: Drilling 12 ¼-inch pilot hole.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field and Lab samples.
 TESTING: Specific capacity, deviation survey.

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Gregory Young. Site safety discussed. GY off site.
2220	Depth is 2680 feet bls. Penetration rate is 14 minutes per foot. Field water quality sample taken and analyzed.
0206	Depth is 2696 feet bls. Drilling with 20,000 lbs on bit and a penetration rate of 8 minutes per foot.
0357	Depth is 2703 feet bls. Dredging.
0700	Dan Murphy and crew replacing Mark Devine and crew.
0722	Depth is 2720 feet bls.
0900	Greg Young on site relieving Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/26/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	101

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,720 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,760 ft bls
 ACTIVITY: 12 1/4" Pilot Hole

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Cuttings every 10 feet
 WATER SAMPLES: Field every 40 feet and Lab every 80 feet
 TESTING: Specific Capacity at 2,720 feet bls

TIME	DESCRIPTION
0900	Greg Young on site relieving Alejandra Simon. Safety and Progress discussed. AS off-site Pilot Hole Drilling continues.
0939	Specific Capacity Test Begins
0954	Specific Capacity Test Ends
1002	Field and Lab Water Quality Samples taken
1005	Deviation Survey - 0.2°
1144	Depth=2727 ft bls, WOB~15-20K lbs, Rate=22 min/ft
1200	Dredging Borehole
1501	Depth=2744 ft bls, WOB~15-25K lbs, Rate=14 min/ft
1800	Depth=2759 ft bls, WOB~20-25K lbs, Rate=20 min/ft
1259	Dredging Borehole
1900	YBI Shift Change. Bob Didon replacing Dan Murphy
2100	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/26/05 2100 to 3/27/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	102

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,760 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 2,800 ft bls
 ACTIVITY: Drilling 12 1/4-inch pilot hole.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field and Lab samples.
 TESTING: Specific capacity, deviation survey.

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Gregory Young. Site safety discussed. GY off site.
2325	Depth is 2766.5 feet bls. Penetration rate is 26 minutes per foot with 20,000 lbs on bit.
0154	Depth is 2775 feet bls. Drilling with 20,000 to 25,000 lbs on bit and a penetration rate of 20 minutes per foot.
0413	Depth is 2784 feet bls. Drilling with 20,000 to 25,000 lbs on bit and a penetration rate of 25 minutes per foot.
0621	Depth is 2791 feet bls. Drilling with 20,000 to 25,000 lbs on bit and a penetration rate of 10 minutes per foot.
0700	Dan Murphy and crew replacing Bob Didon and crew.
0840	KD at 2800 feet bls. Dredging. Lab and field water quality sample taken.
0900	Greg Young on site relieving Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/27/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	103

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,800 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,834 ft bls
 ACTIVITY: 12 1/4" Pilot Hole

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Cuttings every 10 feet
 WATER SAMPLES: Field every 40 feet and Lab every 80 feet
 TESTING: Specific Capacity at 2,800 feet bls

TIME	DESCRIPTION
0900	Greg Young on site relieving Alejandra Simon. Safety and Progress discussed. AS off-site Pilot Hole Drilling continues.
1023	Specific Capacity Test Begins
1038	Specific Capacity Test Ends
1100	Deviation Survey - 0.2°
1331	Depth=2813 ft bls, WOB~10-15K lbs, Rate=12 min/ft
1719	Depth=2828 ft bls, WOB~20K lbs, Rate=22 min/ft
1855	Depth=2832 ft bls, WOB~10K lbs, Rate=16 min/ft
1900	YBI Shift Change. Bob Didon replacing Dan Murphy
2100	Depth=2834 ft bls. Dredging Borehole. Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/27/05 2100 to 3/28/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	104

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,834 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 2,880 ft bls
 ACTIVITY: Drilling 12 1/4-inch pilot hole.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field and Lab samples.
 TESTING: Specific capacity, deviation survey.

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Gregory Young. Site safety discussed. GY off site.
2205	Depth is 2835 feet bls. Drilling with 15,000 to 20,000 lbs on bit.
2354	Depth is 2840 feet bls. Field water quality taken and analyzed.
0244	Depth is 2855 feet bls. Drilling with 20,000 lbs on bit and a penetration rate of 14 minutes per foot.
0446	Depth is 2865 feet bls. Drilling with 20,000 to 25,000 lbs on bit and a penetration rate of 14 minutes per foot.
0630	Depth is 2872 feet bls. Drilling with 20,000 lbs on bit and a penetration rate of 14 minutes per foot.
0700	Dan Murphy and crew replacing Bob Didon and crew.
0900	Greg Young on site relieving Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/28/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	105

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,880 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,899 ft bls
 ACTIVITY: 12 1/4" Pilot Hole

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Cuttings every 10 feet
 WATER SAMPLES: Field every 40 feet and Lab every 80 feet
 TESTING: Specific Capacity at 2,880 feet bls

TIME	DESCRIPTION
0900	Greg Young on site relieving Alejandra Simon. Safety and Progress discussed. AS off-site YBI currently dredging borehole.
1432	Specific Capacity Test Begins
1447	Specific Capacity Test Ends
1500	Deviation Survey – 0.25°, Water Quality Sample Taken
1652	Depth=2887 ft bls, WOB~20-25K lbs, Rate=14 min/ft
1900	YBI Shift Change. Bob Didon replacing Dan Murphy
1905	Depth=2894 ft bls, WOB~15-20K lbs, Rate=18 min/ft
2034	Depth=2899 ft bls, WOB~15-20K lbs, Rate=16 min/ft
2100	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/28/05 2100 to 3/29/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	106

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,899ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 2,936 ft bls
 ACTIVITY: Drilling 12 1/4-inch pilot hole.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Field and Lab samples.
 TESTING: Specific capacity, deviation survey.

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Gregory Young. Site safety discussed. GY off site.
2206	Depth is 2907 feet bls. Drilling with 25,000 lbs on bit and a penetration rate of 14 min/foot.
2347	Depth is 2913 feet bls. Drilling with 25,000 lbs on bit and a penetration rate of 12 min/foot
0111	Depth is 2919 feet bls. Drilling with 25,000 lbs on bit and a penetration rate of 20 min/foot
0123	Depth is 2920 feet bls. Field water quality sample taken and analyzed.
0332	Depth is 2927 feet bls. Drilling with 25,000 lbs on bit and a penetration rate of 14 min/foot
0533	Depth is 2933 feet bls. Drilling with 20,000 to 25,000 lbs on bit and a penetration rate of 22 min/foot.
0647	Depth is 2936 feet bls. Drilling with 25,000 lbs on bit and a penetration rate of 28 min/foot
0700	Dan Murphy and crew replacing Bob Didon and crew.
0715	YBI TOO H to check bit and if necessary replace it.
0900	Greg Young on site relieving Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/29/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
X			

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
		X	107

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,936 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,936 ft bls
 ACTIVITY: 12 1/4" Pilot Hole

SUB CONTRACTORS: Jamie Allen (Welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on site relieving Alejandra Simon. AS off-site YBI currently TOO H to inspect drill bit.
1150	TOOH complete; drill bit in good condition
1235	TIH begins
1520	TIH ends. YBI dredging borehole
1651	Jamie Allen on-site to repair rig due to "washing out"
1900	YBI Shift Change. Bob Didon replacing Dan Murphy
1920	Partial TOO H to establish positive air pressure
2100	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/29/05 2100 to 3/30/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	108

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,936 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 2,951 ft bls
 ACTIVITY: Drilling 12 1/4-inch pilot hole.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Alejandra Simon on site relieving Gregory Young. Site safety discussed. GY off site.
2124	Dredging at 2780 feet bls. Borehole caved in.
0300	Dredging at approximately 2820 feet bls.
0332	Making connection. Depth is 2860 feet bls.
0400	Drill bit is on bottom of the pilot hole at 2936 feet bls. Begin drilling.
0540	Depth is 2941 feet bls. Drilling with 20,000 to 25,000 lbs on bit and a penetration rate of 18 min/foot
0700	Dan Murphy and crew replacing Bob Didon and crew.
0839	Depth is 2951 feet bls. Drilling with 25,000 lbs on bit and a penetration rate of 18 min/foot
0900	Hugh Klein on site relieving Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/30/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	109

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,951ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,986 ft bls
 ACTIVITY: Pilot hole drilling for the final casing and injection zone.

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: Formation samples every 10 feet.
 WATER SAMPLES: Drill stem water quality analysis every 40 feet with lab samples taken every 80 feet.
 TESTING: Deviation survey.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Alejandra Simon. AS off site.
0929	The penetrated depth is 2,955 feet bls with 20,000 to 25,000 pounds WOB and a penetration rate of approximately 15 minutes per foot.
1105	KD at 2,960 feet bls. YBI will dredge before making the connection.
1310	Specific capacity test completed and a water sample is being taken from the dissipater for field and laboratory analysis. Lab sample is 3OaksIW-2240. Deviation survey run at 2,960 feet bls.
1312	JW Craft Company on site servicing the latrines.
1400	Sampling the PMWs.
1415	YBI drilling at 2,965 feet bls with 20,000 pounds WOB and a penetration rate of approximately 15 minutes per foot.
1644	YBI drilling at 2,975 feet bls with 20,000 to 25,000 pounds WOB and a penetration rate of approximately 15 to 20 minutes per foot.
1900	Bob Didon and crew relieving Dan Murphy and crew. The penetrated depth is 2,980 feet bls.
1920	Borehole is unstable and the hole is being dredged.
2038	The penetrated depth is 2,985 feet bls and YBI is drilling with 20,000 pounds WOB, and a penetration rate of 20 minutes per foot.
2100	Zach Herrington on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/30/05 2100 to 3/31/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	110

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 2,986ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 3,015 ft bls
 ACTIVITY: Pilot hole drilling for the final casing and injection zone.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: Formation samples every 10 feet.
 WATER SAMPLES: Drill stem water quality analysis every 40 feet with lab samples taken every 80 feet.
 TESTING: None.

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. HK off site.
2138	The penetrated depth is 2,989 feet bls with 20,000 to 25,000 pounds WOB and a penetration rate of approximately 22 minutes per foot.
2232	The penetrated depth is 2,991 feet bls with 20,000 to 25,000 pounds WOB and a penetration rate of approximately 20 minutes per foot.
2320	The penetrated depth is 2,996 feet bls with 20,000 to 25,000 pounds WOB and a penetration rate of approximately 12 minutes per foot.
0020	YBI reaches a depth of 3,000 ft bls.
0120	The penetrated depth is 3,003 feet bls with 20,000 to 25,000 pounds WOB and a penetration rate of approximately 22 minutes per foot.
0226	The penetrated depth is 3,007 feet bls with 20,000 to 25,000 pounds WOB and a penetration rate of approximately 18 minutes per foot.
0340	The penetrated depth is 3,010 feet bls with 20,000 to 25,000 pounds WOB and a penetration rate of approximately 30 minutes per foot.
0445	The penetrated depth is 3,013 feet bls with 20,000 to 25,000 pounds WOB and a penetration rate of approximately 20 minutes per foot.
0514	YBI reaches a total penetrated depth of 3,015 ft bls.

0550 YBI begins to TOOH to bottom of intermediate casing depth.
0700 Mark Devine and crew replacing Bob Didon and crew.
0745 YBI completes TOOH to bottom of intermediate casing depth.
0807 YBI begins TIH in order to dredge the pilot hole in preparation for logging.
0900 Hugh Klein on site relieving Zach Herrington. Safety issues discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/31/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	111

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 3,015 ft bls

DRILLER: Mark Devine; Bob Didon END DEPTH: 3,015 ft bls

ACTIVITY: Preparing for geophysical logging..

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Zach Herrington. ZH off site. YBI TIH from the base of the intermediate casing to clean the hole out.
1008	YBI at 2,840 feet bls cleaning/dredging the borehole.
1212	YBI at 2,860 feet bls cleaning/dredging the borehole with 5,000 to 10,000 pounds WOB.
1452	The interval from 2,880 feet bls to 2,960 feet bls is being dredged.
1645	Jimmy Lynch Trucking on site to haul away a load from the slurry pit.
1655	YBI dredging at 2,995 feet bls.
1750	Jimmy Lynch Trucking on site to haul away another load from the slurry pit.
1846	YBI dredging at 3,015 feet bls.
1900	Bob Didon and crew relieving Mark Devine and crew. Jimmy Lynch Trucking on site to haul away another load from the slurry pit. YBI servicing the rig.
1919	Jimmy Lynch Trucking on site to haul away another load from the slurry pit.
1938	YBI starting a short TOO (5 STDs).
2006	Jimmy Lynch Trucking on site to haul away another load from the slurry pit.
2020	YBI TIH from 2,600 feet bls.
2040	YBI can't get past 2,840 feet bls; starting to dredge.
2100	Zach Herrington on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 3/31/05 2100 to 4/1/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear X	Overcast	Rain	Heavy Rain
Temperature	32 - 50	50 - 70 X	70 - 85	> 85
Wind	Still X	Medium	High	
Humidity	Dry	Moderate	Humid X	Report No. 112

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 3,015 ft bls

DRILLER: Bob Didon, Mark Devine END DEPTH: 3,015 ft bls

ACTIVITY: Preparing for geophysical logging.

SUB CONTRACTORS: Jamie Allen(welder).

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Safety issues discussed HK off site.
2130	YBI dredging at 2,875 ft bls.
2240	YBI dredging between 2,875 and 2,890 ft bls.
2335	YBI dredging at approximately 2,960 ft bls.
0016	YBI dredging at 3,015 ft bls. YBI will TOOH on a short trip (5 STDS).
0125	YBI completes TOOH.
0135	YBI begins TIH from 2,600 ft bls.
0330	YBI dredging the borehole.
0515	YBI dredging the borehole at 3,015 ft bls.
0525	YBI begins to TOOH on a short trip (5 STDS).
0552	YBI begins TIH from 2,600 ft bls.
0700	Mark Devine and crew replacing Bob Didon and crew. Jamie Allen (welder) on site. YBI dredging the borehole at approximately 2,960 ft bls.
0825	YBI begins to TOOH on a short trip (4 STDS).
0900	Hugh Klein on site relieving Zach Herrington. Safety issues discussed. ZH off site.

Week 9

(04-01)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/1/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	113

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 3,015 ft bls
 DRILLER: Mark Devine; Bob Didon END DEPTH: 3,015 ft bls
 ACTIVITY: Preparing for geophysical logging.

SUB CONTRACTORS: Jamie Allen (welder); YBI Geophysical Logging Division.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Zach Herrington. ZH off site. YBI starting a short TOOH (5 STDs).
1015	YBI has TIH to TD and the hole is clean. YBI will TOOH to remove the bit and TIH with 19 STDs. Geophysical logging will follow.
1445	YBI TIH open-ended; will trip 19 STDs in.
1527	YBI Geophysical on site (John Cathey and Jim Goodwin).
1555	Starting to log the static fluid conductivity and fluid temperature.
1645	Running the caliper and gamma ray logs.
1750	Running DIL.
1900	Bob Didon and crew relieving Mark Devine and crew.
2035	Running flow calibrations.
2100	HK remaining on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/01/05 2100 to 4/02/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	114

SHIFT SUMMARY

OBSERVER: Hugh Klein; Zach Herrington START DEPTH: 3,015 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 3,015 ft bls
 ACTIVITY: Geophysical logging.

SUB CONTRACTORS: YBI Geophysical Logging Division; Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein remaining on site from the previous shift.
2250	Running the dynamic flow log.
0130	Running the borehole video.
0320	Geophysical logging completed.
0400	Zach Herrington on site. Safety issues discussed.
0425	Hugh Klein off site. Zach Herrington taking over.
0430	YBI is currently TOOH in order to prepare for the packer test.
0625	YBI completes TOOH. YBI measuring top and bottom packers.
0700	Mark Devine and crew replacing Bob Didon and crew. Jamie Allen on site.
0900	Hugh Klein on site relieving Zach Herrington. Safety issues discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/2/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X		X	

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	115

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 3,015 ft bls

DRILLER: Mark Devine; Dan Murphy END DEPTH: 3,015 ft bls

ACTIVITY: Preparing for packer testing.

SUB CONTRACTORS: Jamie Allen (welder).

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

0900	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site. The geophysical logs are currently being reviewed for selection of packer test depths, and YBI is preparing the equipment for packer testing.
1600	Packer test intervals were discussed earlier in the day with Mark Abbott, and finalized with Mark Chandler.
1710	Packer test intervals provided to YBI.
1900	Dan Murphy and crew relieving Mark Devine and crew.
1910	YBI TIH with the straddle packer assembly to begin packer testing.
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/02/05 2100 to 4/03/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		116

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 3,015 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 3,015 ft bls
 ACTIVITY: Packer Test # 4

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Field Water Quality Testing.
 TESTING: Packer Test #4.

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.
2130	YBI continues to TIH in preparation for Packer Test # 4.
2335	YBI completes TIH. YBI sends probe to 50 ft bls.
0016	YBI pressuring up the packers.
0028	Packers pressured up to 580 psi.
0058	YBI tripping air line into hole.
0110	YBI begins air development.
0550	YBI completes air development.
0600	YBI tripping air line out of hole.
0700	Mark Devine and crew replacing Dan Murphy and crew.
0744	Recorded readings from Hermit prior to pumping. Static water level is 164.226 ft bls.
0800	Performed water quality analysis after running pump in preparation to begin background.
0815	YBI begins background.
0900	Hugh Klein on site relieving Zach Herrington. Safety issues discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/3/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
	X			117

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 3,015 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 3,015 ft bls
 ACTIVITY: Packer testing.

SUB CONTRACTORS: YBI Geophysical Logging Division.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Samples from the packer test collected for field and laboratory analysis.
 TESTING: Packer Test #4.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site. Packer test #4 in the background phase. Background began at 0815.
1216	Packer test 4 started.
1247	YBI tanker hauling fluid away from the slurry pit.
1421	Another YBI tanker hauling fluid away from the slurry pit.
1611	Collecting a sample from packer test #4 to be analyzed at the laboratory. Sample is 3OaksIWPT4(2271-2299).
1618	The pump has been shut off and packer test #4 is now in recovery.
1900	Dan Murphy and crew relieving Mark Devine and crew.
2014	Jim Goodwin (YBI Geophysical Logging Division) on site to download the datalogger from the packer test.
2030	YBI beginning to deflate the packers.
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/03/05 2100 to 4/04/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		118

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 3,015 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 3,015 ft bls
 ACTIVITY: Packer Test # 5
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Field Water Quality Testing.
 TESTING: Packer Test #5.

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.
2200	YBI continues to pump water from pit back into hole.
2355	YBI completes pumping. YBI begins to pull pump out of hole in order to move packer for Packer Test #5.
0203	YBI begins to pressurize packers for PT #5.
0315	Development for PT #5 begins.
0630	YBI concludes air development
0700	Mark Devine and crew replacing Dan Murphy and crew.
0815	Static water levels measured.
0855	Flow rate established for background.
0900	Hugh Klein on site relieving Zach Herrington. Safety issues discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/4/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
	X			119

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 3,015 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 3,015 ft bls
 ACTIVITY: Packer testing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Samples from the packer test collected for field and laboratory analysis.
 TESTING: Packer Test #5.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site. The rate for packer test #5 is being established.
0915	The pump rate for packer test #5 has been established at 1.7 gpm. The background period is beginning now.
1225	Evans Oil on site delivering diesel fuel.
1315	The background period has been going on for 4 hours, but the well is still recovering.
1518	Packer test #5 started.
1900	Dan Murphy and crew relieving Mark Devine and crew.
1903	Collecting a sample from packer test #5 to be analyzed at the laboratory. Sample is 3OaksIWPT5(2072-2100).
1921	The pump has been shut off and packer test #5 is now in recovery.
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/04/05 2100 to 4/05/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		120

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 3,015 ft bls
 DRILLER: Dan Murphy, Greg Didon END DEPTH: 3,015 ft bls
 ACTIVITY: Packer Test # 6.

SUB CONTRACTORS: YBI Geophysical Logging Division.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Field Water Quality Testing.
 TESTING: Packer Test # 6.

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.
2200	Packer Test # 5 still in recovery.
2315	Jim Goodwin (YBI Geophysical Logging Division) on site to download the datalogger from the packer test.
0010	YBI deflating packers.
0100	YBI begins to move packers.
0300	YBI begins to pressurize packers.
0410	Development for Packer Test # 6 begins.
0655	Water quality has stabilized to the +/- 10% threshold for PT # 6.
0700	Bob Didon and crew replacing Dan Murphy and crew.
0715	YBI begins to trip out air line.
0900	Hugh Klein on site relieving Zach Herrington. Safety issues discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/5/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
	X	X	

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
X			

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
X			121

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 3,015 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 3,015 ft bls
 ACTIVITY: Packer testing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Samples from the packer test collected for field and laboratory analysis.
 TESTING: Packer Test #6.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Zach Herrington. Site safety discussed. ZH off site. YBI is currently waiting for the water level to recover from development before establishing a pump rate for the packer test.
1035	The pump rate for packer test #6 has been established at 2 gpm. The background period is beginning now.
1240	Cleaning staff on site to clean the trailer.
1411	JW Craft Co. on site servicing the latrines.
1435	The background period has been going on for 4 hours, but the well is still recovering.
1628	Packer test #6 started.
1900	Dan Murphy and crew relieving Bob Didon and crew.
2010	Collecting a sample from packer test #6 to be analyzed at the laboratory. Sample is 3OaksIWPT6(1920-1948).
2029	The pump has been shut off and packer test #6 is now in recovery.
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/05/05 2100 to 4/06/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		122

SHIFT SUMMARY

OBSERVER: Zach Herrington START DEPTH: 3,015 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 3,015 ft bls
 ACTIVITY: Packer Test # 6 / # 7.

SUB CONTRACTORS: YBI Geophysical Logging Division.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Field Water Quality Testing.
 TESTING: Packer Test # 7.

TIME	DESCRIPTION
2100	Zach Herrington on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.
2200	Packer Test # 6 in recovery.
0030	Jim Goodwin (YBI Geophysical Logging Division) on site to download the datalogger from the packer test.
0100	YBI deflating packers.
0154	YBI begins TOOH.
0330	YBI begins changing the straddle on the packers.
0400	YBI begins to TIH.
0630	YBI completes TIH and begins to inflate packers.
0700	Bob Didon and crew replacing Dan Murphy and crew.
0900	Alejandra Simon on site relieving Zach Herrington. Safety issues discussed. ZH off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/6/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
	X	X	

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
X			

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
X			123

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 3,015 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 3,015 ft bls
 ACTIVITY: Packer testing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Field sampling every 20-30 minutes during development.
 TESTING: Packer test #7 (1819-1837) feet bls.

TIME

DESCRIPTION

0900 Alejandra Simon on site relieving Zach Herrington. Site safety discussed. ZH off site. YBI started development for packer test #7 at 0830 this morning. Air developing at 8 gallons per minute.

1122 Pad monitoring wells sampling.

1430 End of development.

1622 The pump rate for packer test #7 has been established at 5.5 gpm. Starting background.

1900 Dan Murphy and crew relieving Bob Didon and crew.

2100 Greg Young on site relieving Alejandra Simon. Site safety discussed. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/6/05 2100 to 4/7/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		124

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 3,015 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 3,015 ft bls
 ACTIVITY: Packer testing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Field sampling every 30 minutes during Packer Test.
 TESTING: Packer test #7 (1819-1837) feet bls.

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. Safety and Progress discussed. AS off-site YBI currently dredging borehole.
2230	End of Packer Test #7 Background, Begin Packer Test. Flow set at 5.5 gpm
0230	Packer Test #7 complete. Begin 4 hour Recovery Phase.
0630	Packer Recovery Phase complete. Data downloaded from Hermit.
0700	YBI Shift Change. Bob Didon replacing Dan Murphy
0730	YBI begins TOOH.
0900	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/7/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		125

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 3,015 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 3,015 ft bls
 ACTIVITY: Preparing to cement pilot hole.

SUB CONTRACTORS: YBI Geophysical Logging Division.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Alejandra Simon on site relieving Gregory Young. Site safety discussed. GY off site. YBI continues to TOOH with packers.
1033 Completed TOOH with packers. Memory gauge retrieved.
1200 Clay Ferguson (YBI Geophysical) on site to retrieve data from memory gauge.
1549 Spoke with Mark Chandler there will not be any more packer test in the IW. YBI will now proceed with the cementing of the pilot hole.
1900 Mark Devine and crew relieving Bob Didon and crew. YBI is preparing to TIH with cement basket.
2100 Greg Young on site relieving Alejandra Simon. Site safety discussed. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/7/05 2100 to 4/8/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
			X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X	X	
Humidity	Dry	Moderate	Humid	Report No.
			X	126

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 3,015 ft bls
 DRILLER: Mark Devine, Bob Didon END DEPTH: 3,015 ft bls
 ACTIVITY: Preparing for Cement Basket Installation

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. Safety and Progress discussed. AS off-site YBI currently preparing to install Cement Basket at 2430 ft bls.
2130	Heavy rain and thunderstorm begins. Site activities on hold.
0330	Rain ends.
0630	Cement Basket installation activities continue.
0700	YBI Shift Change. Bob Didon and crew replacing Mark Devine and crew. A clog in the tremie tube in hampering installation of the basket. Tremie pipe is pulled from the borehole to investigate.
0900	Alejandra Simon on-site relieving Greg Young. GY off-site.

Week 10

(04-08)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/8/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		127

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 3,015 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 3,015 ft bls
 ACTIVITY: Cementing pilot hole.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Gregory Young. Site safety discussed. Gordon Kennedy on site. YBI TIH with cement basket.
0930	Greg Young and Gordon Kennedy off site.
1230	Cement basket placed at 2430 feet bls. Mixing cement to set cement basket.
1235	Pumping cement down the tremie tube.
1242	Chase.
1425	Flushing tremie tube. YBI was unable to cement in place the basket.
1442	TOOH with basket.
1700	TIH with new basket. At approximate 60 feet bls, the basket was filled with air and did not allow the lowering of the tremie tube. YBI TOOH with the basket and it ripped.
1800	YBI testing a new basket on the ground.
1830	Attempting to inflate it.
1900	YBI shift change. Mark Devine replacing Bob Didon.
1920	YBI TIH with new basket.
2100	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/8/05 2100 to 4/9/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		128

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 3,015 ft bls
 DRILLER: Mark Devine, Bob Didon END DEPTH: 3,015 ft bls
 ACTIVITY: Cement Basket Installation

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. AS off-site. YBI currently preparing to install Cement Basket at 2425 ft bls.
2330	TIH complete.
0100	Cement being added to lower portion of basket.
0320	Cement Basket intact. Cementing activities continue.
0400	Cement being added to upper portion of basket. WOC
0700	YBI Shift Change. Bob Didon and crew replacing Mark Devine and crew.
0800	TOOH to clear tremie pipes.
0900	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/9/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		129

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 3,015 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 3,015 ft bls
 ACTIVITY: Cementing pilot hole.

SUB CONTRACTORS: Florida Cementing.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Gregory Young. Site safety discussed.
1121	Dump truck delivering gravel. Cement basket tagged at 2425 feet bls. Two barrels were pumped inside basket.
1150	Mixing barrel of cement with CaCl as additive.
1200	Pumping cement on top of cement basket. Third dump truck delivering gravel.
1205	Flushing approximately 500 gallons of water.
1232	Done cementing. WOC.
1418	Tagged cement at 2419 feet bls.
1424	Mixing barrel of cement.
1442	Pumping cement.
1505	Done cementing. WOC. Four barrels total.
1656	Tagged cement at 2412 feet bls.
1746	Jimmy Brantley (Florida Cementing) on site. Pumping preflush.
1800	Done cementing (stage I). Pumped 40 barrels of neat cement.
1815	WOC.
1900	YBI shift change. Mark Devine and crew replacing Bob Didon and crew.
2100	Greg Young replacing Alejandra Simon. Alejandra Simon off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/9/05 2100 to 4/10/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X	X	

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		130

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 3,015 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 3,015 ft bls
 ACTIVITY: Cementing Pilot Hole

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
------	-------------

2100	Greg Young on site relieving Alejandra Simon. AS off-site. YBI currently preparing to install Cement Basket at 2425 ft bls.
2330	Tag at 2370 ft bls.
0000	Pumped 34 bbls neat cement. WOC.
0400	TOOH to attach mule shoe.
0630	TIH with mule shoe attached.
0700	YBI Shift Change. Dan Murphy and crew replacing Mark Devine and crew.
0800	Tag at 2240 ft bls. Preparing to gravel to ~2150 ft bls.
0900	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/10/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		131

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 3,015 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 3,015 ft bls
 ACTIVITY: Cementing pilot hole.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Gregory Young. Site safety discussed. YBI is TOOH to unclog tremie tubing that was clogged after the tag was made. GY off site.
1145	Finished TIH. Tube still clogged, trapped air might be obstructing. Pumping fresh water in the tremie tube to let the air out.
1214	Added 30 gallons of salt to the fresh water. Tubing is cleared of air. Pumping gravel down the hole.
1605	Tagged at 2216 feet bls after adding two loads of gravel.
1620	Tagged at 2183 feet bls after adding another load of gravel.
1800	Finished pumping the fourth load of gravel. Will let the gravel settle before tagging.
1900	YBI shift change. Mark Devine and crew replacing Dan Murphy and crew.
1930	Tag at 2146 feet bls. Cementing will continue by adding one barrel at a time of neat cement until at least a 10-foot lift has been obtained. Then cement will be added by pumping with the Florida Cementing Division's truck.
1955	Mixing barrel of neat cement with CaCl as additive.
2020	Pumping cement.
2037	End cementing. WOC.
2100	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/10/05 2100 to 4/11/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
			X	
Humidity	Dry	Moderate	Humid	Report No.
		X		132

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 3,015 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 3,015 ft bls
 ACTIVITY: Cementing Pilot Hole

SUB CONTRACTORS: Jamie Allen (Welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. AS off-site. Currently WOC.
2330	Tag at 2142 ft bls.
0100	Pumped 1 bbl neat cement. WOC.
0500	Tag at 2137 ft bls.
0530	Pumped 1 bbl neat cement. WOC.
0700	YBI Shift Change. Dan Murphy and crew replacing Mark Devine and crew.
0900	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/11/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		133

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 3,015 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 3,015 ft bls
 ACTIVITY: Cementing pilot hole.

SUB CONTRACTORS: Florida Cementing; Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Gregory Young. Site safety discussed. WOC.
0952	Tagged top of cement at 2,130 feet bls.
0956	Josh Brown (Florida Cementing) on site. Pumping cement
1020	Pumped 15 barrels of neat cement. WOC.
1408	Tagged top of cement at 2,060 feet bls. Preparing for cementing.
1445	Pumped 165 barrels of neat cement. WOC.
1900	YBI shift change. Mark Devine and crew replacing Dan Murphy and crew.
2100	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/11/05 2100 to 4/12/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		134

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,536 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 1,601 ft bls
 ACTIVITY: Reaming for Installation of Final Casing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
------	-------------

2100	Greg Young on site relieving Alejandra Simon. AS off-site. Currently WOC.
2115	Tag at 1537 ft bls. TOOH.
2300	TOOH complete. Installing BHA.
2345	BHA installation complete and in borehole.
0100	Begin TIH.
0330	TIH complete with 19 stands. Begin Reaming at 1536 ft bls.
0500	Depth 1,548 ft bls, WOB 5-10K lbs, Pen. Rate ~2 min/ft.
0645	Depth 1,581 ft bls, WOB 10K lbs, Pen. Rate ~2 min/ft.
0830	Depth 1,601 ft bls, WOB 10K lbs, Pen. Rate ~2 min/ft.
0900	AS on-site. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/12/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		135

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,601 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 1706 ft bls
 ACTIVITY: 28.5-inch ream for the final casing

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site relieving Gregory Young. Site safety discussed.
0920	Depth is 1610 feet bls. Penetration rate is 6 minutes per foot. Reaming with 15,000 lbs on bit
0940	Mark Chandler on site. Greg Young off site.
1000	Monthly meeting (MWH, Lee County Utilities and YBI). KD at 1616 feet bls.
1305	Depth is 1649 feet bls. Penetration rate is 6 minutes per foot. Reaming with 15,000 lbs on bit.
1320	Received final casing seat approval by FDEP at 2100 feet bls.
1336	Mark Chandler off site.
1637	Depth is 1681 feet bls. Penetration rate is 6 - 8 minutes per foot. Reaming with 15,000 lbs on bit.
1900	YBI shift change. Bob Didon and crew replacing Dan Murphy and crew. Penetration rate is 14 minutes per foot. KD @ 1696 feet bls.
2000	Depth is 1701 feet bls. Penetration rate is 10 minutes per foot. Reaming with 5,000 -10,000 lbs on bit.
2100	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/12/05 2100 to 4/13/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No. 136

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1,706 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 1,766 ft bls
 ACTIVITY: Reaming for Installation of Final Casing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
------	-------------

2100	Greg Young on site relieving Alejandra Simon. AS off-site.
2125	Depth 1,709 ft bls, WOB 12-15K lbs, Pen. Rate 4-5 min/ft.
2245	Depth 1,717 ft bls, WOB 5-10K lbs, Pen. Rate 12 min/ft.
0000	Depth 1,725 ft bls, WOB 10-15K lbs, Pen. Rate 10 min/ft.
0100	Depth 1,729 ft bls, WOB 10K lbs, Pen. Rate 8 min/ft.
0220	Depth 1,735 ft bls, WOB 10-12K lbs, Pen. Rate ~16 min/ft.
0330	Depth 1,742 ft bls, WOB 12-15K lbs, Pen. Rate 8 min/ft.
0500	Depth 1,753 ft bls, WOB 10-15K lbs, Pen. Rate 2 min/ft.
0640	Depth 1,763 ft bls, WOB 15K lbs, Pen. Rate ~25 min/ft.
0700	YBI Shift Change. Dan Murphy and crew replacing Bob Didon and crew.
0730	Depth 1,764 ft bls, WOB ~15K lbs, Pen. Rate 36 min/ft.
0845	Depth 1,766 ft bls, WOB ~15K lbs, Pen. Rate 22 min/ft.
0900	Hugh Klein on site. Greg Young off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/13/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	137

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,766 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 1,820 ft bls
 ACTIVITY: 28½-inch ream for the final casing

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: PMW sampling.
 TESTING: Deviation survey.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Gregory Young. Site safety discussed. GY off site
0918	YBI drilling at 1,768 feet bls with 15,000 pounds WOB and a penetration rate of approximately 20 minutes per foot.
0932	Raining very hard.
1143	The penetrated depth is 1,773 feet bls with 15,000 to 20,000 pounds WOB and the penetration varying from 20 to 30 minutes per foot.
1240	KD at 1,776 feet bls. Deviation survey performed at 1,776 feet bls.
1259	Starting to sample the PMWs.
1742	YBI at 1,803 feet bls with 15,000 to 20,000 pounds WOB. The penetration rate has been ranging from 5 to 10 minutes per foot, but the last foot has take 20 minutes to drill.
1900	Bob Didon and crew replacing Dan Murphy and crew. The penetrated depth is 1,807 feet bls.
2048	The penetrated depth is 1,819 feet bls with 15,000 to 20,000 pounds WOB and a penetration rate of 8 to 10 minutes per foot.
2100	Aimee Fratarcangeli replacing Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/13/05 2100 to 4/14/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		138

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1,820 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 1,875 ft bls
 ACTIVITY: Reaming for Installation of Final Casing with Nominal 28 1/2-inch bit

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli on site relieving Hugh Klein. Site safety discussed. HK off-site.
2114	Depth 1,820 ft bls, WOB 15-20K lbs, Pen. Rate 10 min/ft. Reaming with 28 1/2" bit.
2155	Depth 1,824 ft bls, WOB 15-18K lbs, Pen. Rate 10 min/ft.
2242	Depth 1,830 ft bls, WOB 15-20K lbs, Pen. Rate 8 min/ft.
2315	Depth 1,834 ft bls, WOB 15-20K lbs,
0025	Depth 1,840 ft bls, WOB 15-18K lbs, Pen. Rate ~9 min/ft.
0230	This stand drilled down to 1,856 ft. bls. Deviation survey at 1,856 ft of 0.5 degrees.
0445	The pump transferring formation fluid from the circulation pit down the well and referred to as the 'downhole pump' has malfunctioned. Possibly a rock in the impeller. This pump is currently being replaced.
0700	YBI Shift Change. Dan Murphy and crew replacing Bob Didon and crew.
0730	Service rig. Continue to change out the downhole pump.
0752	Resume drilling at 1866 ft bls.
0850	Drilling at 1,875 ft bl WOB 15-18K lbs., Pen Rate 10 min/fts
0900	Hugh Klein replacing Aimee Fratarcangeli. Site safety discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/14/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High
	X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
	X			139

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,875 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 1,945 ft bls
 ACTIVITY: 28½-inch ream for the final casing

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation survey.

TIME

DESCRIPTION

- 0900 **Hugh Klein on site relieving Aimee Fratarcangeli. Site safety discussed. AF off site. The penetrated depth is 1,875 feet bls.**
- 0922 **The rig is down while the hydraulic unit is being worked on.**
- 1020 **YBI beginning to drill again.**
- 1140 **The penetrated depth is 1,895 feet bls with 15,000 pounds WOB and a penetration rate of approximately 5 minutes per foot.**
- 1247 **YBI at 1,907 feet bls, and the rig is down while the hydraulic unit is being worked on by the mechanic from YBI.**
- 1410 **YBI resuming drilling operations.**
- 1716 **The penetrated depth is 1,929 feet bls with 15,000 pounds WOB and a penetration rate of approximately 10 minutes per foot.**
- 1807 **Jimmy Lynch Trucking on site to haul a load from the slurry pit away.**
- 1835 **KD at 1,936 feet bls. Deviation survey to be performed.**
- 1900 **Bob Didon and crew replacing Dan Murphy and crew. YBI servicing the rig.**
- 1905 **Jimmy Lynch Trucking back on site to pick up another load from the slurry pit.**
- 2005 **Jimmy Lynch Trucking back on site to pick up another load from the slurry pit.**

2100 The penetrated depth is 1,945 feet bls with 15,000 pounds WOB and a penetration rate of approximately 8 minutes per foot. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/14/05 2100 to 4/15/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		140

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1,945 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 1,988 ft bls
 ACTIVITY: Reaming for Installation of Final Casing with Nominal 28 1/2-inch bit

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein off-site.
2100	Depth 1,945 ft bls, WOB 12-15k lbs, Pen. Rate 9 min/ft. Reaming with 28 1/2-inch bit.
2200	Depth 1,950 ft bls, WOB 12-15k lbs, Pen. Rate 12 min/ft.
2355	Depth 1,958 ft bls, WOB 12-15K lbs, Pen. Rate 10 min/ft.
0300	Depth 1,965 ft bls, WOB 15 K lbs, Pen. Rate is ~40/min ft.
0405	Depth 1,968 ft bls, WOB 15K lbs, Pen. Rate ~13 min/ft.
0618	Drilling at 1,972 ft bls. Penetration rate is slow through this tight interval
0700	YBI shift change. Mark Devine and crew replacing Bob Didon and crew.
0800	Depth 1,978 ft bls
0900	Hugh Klein on site

Week 11

(04-15)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/15/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
	X			141

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 1,987 ft bls
 DRILLER: Mark Devine; Bob Didon END DEPTH: 2,073 ft bls
 ACTIVITY: 28½-inch ream for the final casing
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation survey.

TIME	DESCRIPTION
0900	Hugh Klein on site.
0913	The penetrated depth is 1,988 feet bls with 15,000 pounds WOB and a penetration time of approximately 20 minutes for the last foot. Overall, the penetration rate is ranging from 5 to 10 minutes per foot.
1140	YBI at 2,011 feet bls with 20,000 pounds WOB and a penetration time of approximately 8 minutes per foot.
1233	KD at 2,016 feet bls. Deviation survey to be performed.
1401	YBI drilling at 2,028 feet bls with 15,000 to 20,000 pounds WOB and a penetration time of 5 minutes per foot.
1716	The penetrated depth is 2,070 feet bls, and YBI is repairing the wash pipe.
1900	The wash pipe had been repaired. Bob Didon and crew replacing Mark Devine and crew. YBI servicing the rig.
2052	YBI at 2,073 feet bls with 18,000 pounds WOB.
2100	Aimee Fratarcangeli relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/15/05 2100 to 4/16/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
			X	
Humidity	Dry	Moderate	Humid	Report No.
	X			142

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,073 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,100 ft bls
 ACTIVITY: Reaming for Installation of Final Casing with Nominal 28 1/2-inch bit

SUB CONTRACTORS: Jamie Allen (welder); Jimmy Lynch Trucking
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Survey

TIME	DESCRIPTION
2100	Aimee Fratarcangeli relieves Hugh Klein. Site safety discussed. Hugh Klein off-site.
2105	Depth 2,073 ft bls, WOB 15-18k lbs, Pen. Rate 15 min/ft. Reaming with 28 1/2-inch bit.
2155	Depth 2,075 ft bls, WOB 15-18k lbs, Pen. Rate 20 min/ft.
2300	Depth 2,181 ft bls, WOB 15-18K lbs, Pen. Rate 17 min/ft.
2400	Depth 2,085 ft bls, WOB 15-18K lbs, Pen. Rate is ~20/min ft.
0200	Depth 2,091 ft bls, WOB 15- 18K lbs, Pen. Rate ~20 min/ft.
0335	Circulating at 2,096 ft bls. Perform deviation survey at 2,096 ft bls of 0.50 degrees. Drilling has been slow through this relatively tight interval.
0400	Make connection and resume drilling at 2,096 ft bls.
0428	TD the 28 1/2-inch reamed hole at 2,100 ft bls.
0500	Drill crew running a short wiper pass and is pulling eight (8) stands of drill pipe then tripping back to bottom.
0652	Begin wiper pass to TD depth of 2,100 ft bls.
0700	YBI shift change. Mark Devine and crew replacing Bob Didon and crew.
0806	Welder on-site (Jamie) to weld stinger on bottom joint of steel injection casing.
0900	Hugh Klein relieves Aimee Fratarcangeli. Site safety discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/16/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
X			

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
X			143

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,100 ft bls
 DRILLER: Mark Devine; Bob Didon END DEPTH: 2,104 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: Jamie Allen (welder); Jimmy Lynch Trucking.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Hugh Klein on site relieving Aimee Fratarcangeli. Site safety discussed. AF off site. YBI TOO H to change bits. YBI will then drill four feet and TOO H to change the stabilizer because it is larger in diameter than 18½-inches. The stabilizer is being left on initially to keep the 18½-inch bit centered and get the ream started on track.

0929 Jimmy Lynch Trucking on site to haul a load of material from the slurry pit away.

0945 YBI pulling the header off before puling the bit out of the borehole.

1036 Jimmy Lynch Trucking back on site to pick up another load from the slurry pit.

1121 YBI putting on the 18½-inch bit.

1225 YBI TIH.

1420 YBI beginning to drill with the 18½-inch bit using 10,000 pounds WOB and 15 rpm.

1540 YBI at 2,103 feet bls with 15,000 pounds WOB and 20 rpm.

1608 YBI at 2,104 feet bls preparing to TOO H and change the stabilizer to an 11-inch drill collar.

1900 Bob Didon and crew replacing Mark Devine and crew. YBI servicing the rig.

1915 Welding gussets on to take the stabilizer off.

2030 The stabilizer has been lifted out of the horehole.

2100 Aimee Fratarcangeli relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/16/05 2100 to 4/17/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
			X	
Humidity	Dry	Moderate	Humid	Report No.
	X			144

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,104 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,135 ft bls
 ACTIVITY: Reaming open hole portion of the IW with 18 1/2-inch bit
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None

TIME	DESCRIPTION
2100	Aimee Fratarcangeli relieves Hugh Klein. Site safety discussed. Hugh Klein off-site.
2105	The 28 1/2-inch stabilizer is hanging in the derrick. Drill crew prepares to lay it down then assemble an 18 1/2 inch bit to one stand of drill collars prior to reaming the open hole portion of the injection well..
2150	Begin TIH with 18 1/2-inch bit, one stand of drill collars and drill pipe.
2300	Continue TIH.
0045	Continue TIH.
0105	Begin reaming at a depth of 2,104 ft bls.
0250	Continue reaming at a depth of 2,110 ft bls with 18 1/2-inch bit. Penetration rate is 10 min per foot. WOB is 15k-20k lbs. RPM is 20.
0422	Continue reaming at a depth of 2,114
0519	Continue reaming at a depth of 2,118 ft bls with 18 1/2-inch bit. Penetration rate is 14 min per foot. WOB is 15k-20k lbs. RPM is 20.
0700	YBI shift change. Mark Devine and crew replacing Bob Didon and crew.
0806	Reaming at 2,130 feet bls. WOB is variable 10k to 20k lbs
0900	Hugh Klein relieves Aimee Fratarcangeli. Site safety discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/17/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
	X			145

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,135 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,207 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation survey.

TIME

DESCRIPTION

0900 Hugh Klein on site relieving Aimee Fratarcangeli. Site safety discussed. AF off site.
 0953 YBI at 2,140 feet bls with 15,000 pounds WOB and a penetration rate of 5 minutes per foot.
 1122 Drilling at 2,150 feet bls with 15,000 pounds WOB and 25 rpm.
 1316 KD at 2,162 feet bls. A deviation survey will be performed before making the connection.
 1522 Drilling at 2,170 feet bls with 15,000 pounds WOB and 25 rpm with a penetration rate of 10 minutes per foot.
 1716 YBI drilling at 2,184 feet bls with 15,000 pounds WOB and 30 rpm. The penetration rate is 15 minutes per foot, and the formation is very fractured.
 1900 Dan Murphy and crew replacing Mark Devine and crew. The penetrated depth is 2,199 feet bls.
 2004 YBI servicing the rig. The penetrated depth is 2,204 feet bls.
 2100 Aimee Fratarcangeli relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/17/05 2100 to 4/18/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
	X			146

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,207 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 2,252 ft bls
 ACTIVITY: Reaming injection zone with 18 1/2-inch bit

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation survey.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli relieves Hugh Klein. Site safety discussed. Hugh Klein off-site.
2203	Reaming at 2,215 ft bls with 18 1/2-inch bit. WOB 15k – 18k lbs. Penetration rate is 12 min/ft. Much bit chatter through this interval.
2332	Reaming at 2,220 ft bls with D.P. stand #27. Very ratty drilling with much bit chatter. This part of the pilot hole was graveled and not grouted due to the large voids in the formation. WOB: 15k – 18k lbs. Pen. Rate: 25 min/ft. Gravel and cuttings in returns.
0116	Reaming at 2,228 ft bls, WOB is 15k – 18k lbs, Penetration rate is 10 min/ft. Much bit chatter.
0250	Reaming at 2,234 ft bls, WOB 15k – 16k lbs, Penetration rate is 12 min/ft. Less bit chatter noted.
0356	Continue reaming at a depth of 2,239 ft. bls with 18 1/2-inch bit. Penetration rate is 11 min per foot. WOB is 15k-18k lbs. RPM is 20.
0421	Circulate at 2,241 ft bls, Deviation survey performed at 2,241 ft. bls reads 0.25 degrees..
0505	Continue reaming at a depth of 2,241 ft. bls with 18 1/2-inch bit. Penetration rate is 11 min per foot. WOB is 15k-18k lbs. RPM is 20.
0642	Reaming at a depth of 2,249 feet bls. Decrease in bit chatter. Jamie Allen (welder) on site.
0700	YBI shift change. Mark Devine and crew replacing Dan Murphy and crew.
0754	Reaming at a depth of 2,251 feet bls. WOB is 20k lbs. Pen. Rate is 30 min per foot.

0852 Reaming at a depth of 2,252 feet bls. WOB is 18k lbs. Pen. Rate is 30 min per foot. Jamie Allen is preparing the bottom joint with appropriate seals.

0900 Hugh Klein relieves Aimee Fratarcangeli. Site safety discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/18/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
	X			147

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,252 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,289 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Aimee Fratarcangeli. Site safety discussed. AF off site.
0952	Drilling at 2,254 feet bls with 15,000 pounds WOB and 40 rpm. The current penetration rate is 20 minutes per foot. The drilling conditions are very hard.
1205	YBI at 2,262 feet bls with 15,000 to 18,000 pounds WOB and a penetration rate of 10 minutes per foot.
1422	Drilling at 2,270 feet bls with 20,000 pounds WOB in very ratty conditions with 40 rpm.
1645	JW Craft Co. on site servicing the latrines.
1708	YBI drilling at 2,281 feet bls with 20,000 pounds WOB and 45 rpm. The current penetration rate is 15 minutes per foot. The drilling conditions continue to be very ratty.
1730	The rig is shut down so that a leak in the flow line can be welded shut. The penetrated depth is 2,284 feet bls.
1900	Dan Murphy and crew replacing Mark Devine and crew. YBI servicing the rig.
1920	The leak has been repaired and the rig is running again.
1958	YBI at 2,285 feet bls with 15,000 to 20,000 pounds WOB, a penetration rate of 15 minutes per foot, and 40 rpm.
2100	Aimee Fratarcangeli relieving Hugh Klein. The penetrated depth is 2,289 feet bls. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/18/05 2100 to 4/19/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
	X			148

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,289 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 2,322 ft bls
 ACTIVITY: Reaming injection zone with 18 1/2-inch bit

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Survey.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli relieves Hugh Klein. Site safety discussed. Hugh Klein off-site.
2203	Reaming at 2,292 feet bls with 18 1/2-inch bit. WOB 15,000 to 18,000 pounds. Penetration rate is 20 minutes per foot. Some bit chatter through this interval.
2305	Reaming at 2,295 feet bls. Minimal bit chatter. RPM's vary from 20 to 30 depending on drilling conditions. RPM of 20 is applied to the intervals of more pronounced bit chatter. RPM of 30 is applied to the intervals of smoother drilling. On average the formation is drilling hard and smooth. WOB: 15,000 to 18,000 pounds. Penetration rate is 25 minutes per foot.
0015	Reaming at 2,298 feet bls. WOB is 15,000 to 18,000 pounds, Penetration rate is 20 minutes per foot.
0050	Reaming at 2,300 feet bls, WOB 15,000 to 18,000 pounds. RPM's vary from 20 to 30. Penetration rate is 30 minutes per foot.
0207	Continue reaming at a depth of 2,305 feet bls with 18 1/2-inch bit. Penetration rate is 14 minutes per foot. WOB is 18,000 pounds. RPM is 30.
0332	Reaming at a depth of 2,309 feet bls. WOB is 18,000 pounds. Penetration rate for this last foot is 40 minutes per foot but has been averaging 12 minutes per foot.
0447	Continue reaming at a depth of 2,313 feet bls with 18 1/2-inch bit. Penetration rate is 8 minutes per foot. WOB is 18,000 pounds. RPM is 30.

- 0638 Continue reaming at a depth of 2,318 feet bls with 18 ½-inch bit. Average penetration rate is 22 minutes per foot. WOB is 18,000 pounds. RPM is 30. Jamie Allen (welder) on site.
- 0700 YBI shift change. Mark Devine and crew replacing Dan Murphy and crew.
- 0806 Continue reaming at a depth of 2,322 feet bls with 18 ½-inch bit. Average penetration rate is 8 minutes per foot. WOB is 20,000 pounds. RPM is 30.
- 0848 Deviation survey collected at 2,320 feet bls recording a deviation of 0.01 degrees. Drill crew making connection. Jamie Allen is preparing the bottom joint with external casing packer and YBI positive seal packer.
- 0900 Hugh Klein relieves Aimee Fratarcangeli. Site safety discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/19/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
	X			149

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,322 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,399 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Aimee Fratarcangeli. Site safety discussed. AF off site. YBI at 2,322 feet bls making a connection.
0912	YBI is drilling again with 15,000 to 18,000 pounds WOB and a penetration rate of 10 minutes per foot.
1019	The cleaning service is on site to clean the trailer.
1033	YBI at 2,333 feet bls with 15,000 to 18,000 pounds WOB, 45 rpm, and a penetration rate of 5 minutes per foot.
1305	Drilling at 2,354 feet bls with 20,000 pounds WOB and 35 rpm. The penetration rate is varying from 5 to 10 minutes per foot. The conditions are varying from hard and ratty to soft.
1500	YBI drilling at 2,367 feet bls with 10,000 pounds WOB and a penetration rate of 2 minutes for the last foot. The penetration rate before that was approximately 10 minutes per foot.
1725	Presently dredging at 2,392 feet bls. The cuttings are still showing some cement indicating that the ream is following the cemented pilot hole.
1845	YBI still dredging.
1900	Dan Murphy and crew replacing Mark Devine and crew.
1915	YBI servicing the rig.

- 2013 Drilling at 2,395 feet bls with 10,000 pounds WOB and 35 rpm. The penetration rate is approximately 20 minutes per foot. The conditions are somewhat ratty.
- 2043 YBI at 2,395 feet bls with 20,000 pounds WOB and a penetration rate of approximately 15 minutes per foot.
- 2100 Aimee Fratarcangeli relieving Hugh Klein. The penetrated depth is 2,399 feet bls. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/19/05 2100 to 4/20/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
	X			150

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,399 ft bls
 DRILLER: Dan Murphy, Bob Didon. END DEPTH: 2,422 ft bls
 ACTIVITY: Reaming injection zone with 18 1/2-inch bit

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation Survey.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli relieves Hugh Klein. Site safety discussed. Hugh Klein off-site. Reaming at 2,399 feet bls.
2155	Ream drill pipe stand #29 down and circulating at 2,401 feet bls. WOB 16,000 to 18,000 pounds. Penetration rate is 15 minutes per foot. Some bit chatter through this interval. Deviation survey performed at 2,401 feet and was 0.25 degrees.
2312	Reaming at 2,406 feet bls. Minimal bit chatter. RPM's vary from 20 to 30 depending on drilling conditions. RPM of 20 is applied to the intervals of more pronounced bit chatter. RPM of 30 is applied to the intervals of smoother drilling. On average the formation is drilling smooth. WOB: 15,000 to 18,000 pounds. Penetration rate is 10 minutes per foot.
2350	Reaming at 2,409 feet bls. WOB is 15,000 to 18,000 pounds, Penetration rate is 20 minutes per foot at 25 rpm.
0132	Reaming at 2,411 feet bls, WOB 16,000 to 18,000 pounds at 25 rpm. Penetration rate is 32 minutes per foot.
0255	Continue reaming at a depth of 2,414 feet bls with 18 1/2-inch bit. Penetration rate is 32 minutes per foot. WOB is 16,000 to 18,000 pounds at 24 rpm.
0410	Reaming at a depth of 2,417 feet bls. WOB is 16,000 to 18,000 pounds. Penetration rate is 25 minutes per foot.

- 0545 Continue reaming at a depth of 2,421 feet bls with 18 ½-inch bit. Penetration rate is 32 minutes per foot. WOB is 18,000 pounds. RPM is 24.
- 0610 Continue reaming at a depth of 2,422 feet bls with 18 ½-inch bit. Average penetration rate is 32 minutes per foot. WOB is 18,000 pounds. RPM is 24.
- 0700 YBI shift change. Bob Didon and crew replacing Dan Murphy and crew. Jamie Allen (welder) on site.
- 0900 Alejandra Simon on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/20/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
	X			151

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,422 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 2,450 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0830	Alejandra Simon on site.
0844	YBI reaming at 2424 feet bls with 20,000 pounds WOB and a penetration rate of 50 minutes per foot.
0920	Pad monitoring wells sampling.
1044	YBI reaming at 2,426 feet bls with 20,000 pounds WOB, and a penetration rate of 60 minutes per foot. Rig is shaking violently.
1320	Reaming at 2,432 feet bls with 20,000 pounds WOB and a penetration rate of 25 minutes per foot.
1518	YBI reaming at 2,437 feet bls with 20,000 pounds WOB and a penetration rate of 15 minutes for the last foot.
1800	YBI reaming at 2,443 feet bls with 20,000 pounds WOB and a penetration rate of 20 minutes for foot.
1900	Dan Murphy and crew replacing Bob Didon and crew. Servicing rig.
2000	Reaming at 2,449 feet bls with 20,000 lbs on bit and a penetration rate of 30 minutes per foot.
2100	Aimee Fratarcangeli relieving Alejandra Simon. The penetrated depth is 2,450 feet bls. Site safety discussed. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/20/05 2100 to 4/21/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		152

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,450 ft bls
 DRILLER: Dan Murphy, Bob Didon. END DEPTH: 2,484 ft bls
 ACTIVITY: Reaming injection zone with 18 1/2-inch bit

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli relieves Alejandra Simon. Site safety discussed. Alejandra Simon off-site. Reaming at 2,452 feet bls. Penetration rate is 20 minutes per foot. Top head drive leaking.
2151	Reaming on drill pipe stand #30 at 2,453 feet bls. WOB 15,000 to 18,000 pounds. Penetration rate is 34 minutes per foot. Some bit chatter through this interval.
0005	Reaming at 2,460 feet bls. The driller is attempting to minimize the torque and bit chatter by reducing the RPM's to a constant 20. On average the formation is drilling smooth. WOB: 15,000 to 18,000 pounds. Penetration rate has momentarily decreased to 8 minutes per foot.
0131	Reaming at 2,464 feet bls. WOB is 15,000 to 18,000 pounds, Penetration rate is 14 minutes per foot at 20 rpm. Formation drilling very rough with much torque.
0305	Reaming at 2,475 feet bls, WOB 16,000 to 18,000 pounds at 20 rpm. Penetration rate is 30 minutes per foot.
0510	Continue reaming at a depth of 2,469 feet bls with 18 1/2-inch bit. Penetration rate is 13 minutes per foot. WOB is 15,000 to 18,000 pounds at 20 rpm. Washpipe and packer in tophead drive continue to leak. Replacement parts are on site and will be installed once this stand of pipe is drilled down.
0647	Reaming at a depth of 2,465 feet bls. WOB is 15,000 to 18,000 pounds. Penetration rate is 32

minutes per foot. Jamie Allen (welder) on site.
0700 YBI shift change. Bob Didon and crew replacing Dan Murphy and crew. Crew servicing rig.
0820 Reaming at a depth of 2,482 feet bls. WOB is 15,000 to 18,000 pounds. Penetration rate is 8
minutes per foot.
0900 Alejandra Simon relieves Aimee Fratarcangeli. Site safety discussed. Aimee Fratarcangeli
off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/21/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
	X			153

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,482 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 2,526 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation survey.

TIME

DESCRIPTION

0900 Alejandra Simon on site replacing Aimee Fratarcangeli. AF off site.
0904 KD at 2,482 feet bls. Greasing wash pipe to stop the leaking. Deviation survey taken.
1007 Resume drilling. Stand #31.
1307 Dredging at 2,501 feet bls.
1524 Reaming at 2,516 feet bls. The penetration rate has been constant at 10 minutes per foot for the last hour and a half.
1525 Dredging.
1642 YBI reaming at 2,517 feet bls with 5,000 pounds WOB and a penetration rate of 8 minutes for foot.
1709 YBI reaming at 2,522 feet bls with 5,000 to 15,000 pounds WOB and a penetration rate of 6 to 8 minutes for foot.
1900 Dan Murphy and crew replacing Bob Didon and crew. Servicing rig. Changing rubber of wash pipe.
2100 Aimee Fratarcangeli relieving Alejandra Simon. The penetrated depth is 2,526 feet bls. Site safety discussed. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/21/05 2100 to 4/22/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		154

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,526 ft bls
 DRILLER: Dan Murphy, Bob Didon. END DEPTH: 2,530 ft bls
 ACTIVITY: Reaming injection zone with 18 1/2-inch bit

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli relieves Alejandra Simon. Site safety discussed. Alejandra Simon off-site. Drill crew continues to replace the wash pipe and packer assembly in the tophead drive.
2145	Wash pipe and packer replacement complete. Driller attempts to get back to bottom (2,526 feet bls) however, the hole has filled in to a depth of 2,512 ft bls (approximately 14 feet). Driller is re-reaming/dredging to bottom. WOB 5,000 to 7,000 pounds.
2310	Continue to re-ream/dredge back to bottom of 2,526 feet bls. Currently 11 feet above bottom.
0210	Continue to re-ream/dredge back to bottom of 2,526 feet bls. Currently 9 feet above bottom. Weight on bit is 5,000 to 7,000 pounds.
0347	Continue to dredge/re-ream borehole. The airline is not losing pressure therefore the bit is not plugging off however, when the bit is pulled up, footage is lost and must be redrilled. It is expected that larger boulders are falling in the hole. This would explain (1) why the bit is getting stuck, (2) why the bit is not plugging off, (3) the weight on bit required to re-drill the borehole, and (4) the loss of footage. Weight on bit is 15,000 to 20,000 pounds. Bit is approximately 11 feet above bottom.
0547	Continue to re-ream/dredge back to bottom of 2,526 feet bls. Currently 5 feet above bottom. Weight on bit is 15,000 to 18,000 pounds. Much torque on bit probably from boulders falling in around the 18 1/2-inch bit.

- 0700 YBI shift change. Bob Didon and crew replacing Dan Murphy and crew. Crew servicing rig. Driller pulled the tophead drive up near the crown to service rig and lost an additional 14 feet of reamed hole.
- 0820 Reaming at a depth of 2,526 feet bls. WOB is 15,000 to 20,000 pounds. Back on bottom and resume reaming.
- 0900 Alejandra Simon relieves Aimee Fratacangeli. Site safety discussed. Aimee Fratacangeli off site. Reaming at a depth of 2,530 ft bls. WOB is 15,000 to 18,000 pounds. Penetration rate is 10 minutes per foot at 25 rpm.

Week 12

(04-22)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/22/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
	X			155

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,530ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site replacing Aimee Fratarcangeli. AF off site.
0904	KD at 2,534 feet bls. Reaming is constant at 6 minutes per foot with 5,000 lbs on bit and 30 rpm.
1020	Dredging at 2,535 feet bls. Bottom of borehole is 2,543 feet bls.
1120	Reaming at 2,547 feet bls. 6-4 minutes per foot with 5,000 lbs on bit.
1330	Dredging at 2,522 feet bls. Borehole keeps caving in, bottom of borehole is 2,557 ft bls.
1428	Dredging at 2,517 feet bls (40 feet above bottom).
1830	Dredging with 5,000 to 10,000 lbs WOB at 2,512 feet bls.
1900	Mark Devine and crew replacing Bob Didon and crew. Servicing rig.
2030	Dredging at 2,521 feet bls.
2100	Alejandra Simon off site. No MWH personnel remaining on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/22/05 2100 to 4/23/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		156

SHIFT SUMMARY

OBSERVER: None. START DEPTH: 2,557 ft bls
 DRILLER: Mark Devine, Bob Didon. END DEPTH: 2,557 ft bls
 ACTIVITY: Reaming injection zone with 18 1/2-inch bit

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

2100 No MWH personnel on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/23/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High
	X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
	X			157

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,557 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Alejandra Simon on site. YBI has made no progress, dredging continues at 2,521 feet bls.
1115 The flow discharge pipe into the slurry tank has a hole. Reaming operations were halted because flow through the hole was splashing outside the containment tank. Called welder to close the hole.
1155 Jamie Allen (welder) on site.
1337 Welder off site. Resume dredging.
1504 Dredging at 2,521 feet bls with 5,000 lbs on bit.
1830 Back to bottom but due to the torque the bit was lifted once more and lost 25 feet.
1900 Mark Devine and crew replacing Bob Didon and crew. Servicing rig.
2030 Dredging at 2,521 feet bls with 20,000 lbs on bit.
2100 Alejandra Simon off site. No MWH personnel remaining on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/23/05 2100 to 4/24/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		158

SHIFT SUMMARY

OBSERVER: None. START DEPTH: 2,557 ft bls
 DRILLER: Mark Devine, Bob Didon. END DEPTH: 2,557 ft bls
 ACTIVITY: Reaming injection zone with 18 1/2-inch bit

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

2100 No MWH personnel on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/24/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High
X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
X			159

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,557 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site. YBI is TOO H to inspect bit.
1040	TOOH last drill pipe and bottom hole assembly (BHA).
1100	TOOH with the bit. The bit looks good. YBI is preparing to TIH.
1155	YBI continues to TIH.
1400	TIH completed. Resumed dredging operations.
1800	Circulating. Unloading fiberglass tubing.
1900	Mark Devine and crew replacing Bob Didon and crew. Servicing rig.
2030	Crew working on the rig's brakes.
2100	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/24/05 2100 to 4/25/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		160

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,557 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,557 ft bls
 ACTIVITY: 18 1/2 inch Injection Zone Ream

SUB CONTRACTORS: Jamie Allen (Welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. AS off-site. YBI currently repairing the Rig Brake System.
2255	Dredging resumes. Current depth 2520 ft bls. Jamie Allen off-site.
0330	Depth = 2540 ft bls. Dredging suspended to repair leak in Drilling Fluid / Water Supply Line. Jamie Allen on-site.
0430	Dredging resumes at 2520 ft bls. Jamie Allen off-site.
0700	YBI Shift Change. Dan Murphy and crew replacing Mark Devine and crew. Current depth is 2540 ft bls.
0900	Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/25/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
	X			161

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,557 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site replacing Greg Young. No safety issues to be aware of. YBI is dredging at approximately 2,520 feet bls.
0947	Dump truck on site to be filled with cuttings from the slurry pit. Trucks are schedule to arrive through out the day.
1506	Dredging at 2,540 feet bls with 20,000 to 25,000 lbs on bit.
1900	No progress made. Mark Devine and crew replacing Dan Murphy and crew. Servicing rig.
2034	YBI continues to dredge at 2,540 feet bls with 20,000 to 25,000 lbs on bit.
2100	Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/25/05 2100 to 4/26/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		162

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,557 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,557 ft bls
 ACTIVITY: 18 1/2 inch Injection Zone Ream

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

2100 Greg Young on site relieving Alejandra Simon. AS off-site.
 YBI is currently dredging at a depth of 2520 ft bls.
 0330 KD Will return to a depth of ~ 2500 ft bls to re-dredge interval to 2560 ft bls.
 0600 Section of Drill Stem has broken off. TOOH to determine the situation with Video Log.
 0700 YBI Shift Change. Dan Murphy and crew replacing Mark Devine and crew.
 0800 TOOH in preparation for video log.
 0900 Alejandra Simon on-site relieving Greg Young. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/26/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	163

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,557 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone- Fishing.

SUB CONTRACTORS: YBI Geophysical Logging Division, Jammie Allen (welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site replacing Greg Young. No safety issues to be aware of. While dredging at 2,540 feet bls this morning, some of the drill string broke off, YBI is TOO H to check how much of it was broken off.
0943	TOOH complete. There are a total of three drill collars (80 feet) in addition to the bit comprising the bottom hole assembly (BHA). Only recovered one drill collar (30 feet long); two of the drill collars (total of 50 feet long) should be at the bottom of the borehole. YBI will now TIH with 31 stands to run a video log.
1220	TIH complete. Waiting on loggers.
1430	Kenwin Lee (YBI Geophysical Logging Division) on site to run video.
1543	Visibility is poor, pumping fresh water down the borehole.
1645	Running video. Top of drill collar visible at 2,482 feet bls.
1653	YBI will use a "wall hugger" to bring the collar to the center of the borehole and then use an "overshot" that will go over the collar and lock it in. The drill collar will then be pulled out of the borehole. The "wall hugger" needs to be cut to the size of the borehole, therefore, a caliper run will be performed of the 18 ½-inch borehole.
1715	Pulling camera out of the hole. Preparing to run caliper log.
1731	TOOH with five stands to log from 2,080 feet bls.

- 1800** Jammie Allen on site to work on "wall hugger".
- 1830** Caliper log completed. Borehole is mostly gauged from 2,100 feet bls: 18 ½-inch diameter.
- 1900** YBI shift change. Mark Devine and crew replacing Dan Murphy and crew. Kenwin Lee off site. Working on cutting the fishing tools and TOOH entirely.
- 2100** Greg Young replacing Alejandra Simon. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/26/05 2100 to 4/27/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X		X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	164

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,557 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,557 ft bls
 ACTIVITY: Fishing for Broken Drill Stem

SUB CONTRACTORS: YBI Geophysical Kenwin Lee
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on site relieving Alejandra Simon. AS off-site. YBI is currently waiting on a second over shot device to use with Fish Tool.
2230	YBI begins TIH with Fishing Tools.
0230	Heavy Rain and Thunderstorm. TIH suspended.
0430	TIH resumes.
0620	TIH complete.
0645	YBI Geophysical on site.
0700	YBI shift change. Dan Murphy and crew replacing Mark Devine and crew.
0745	Camera is in hole. Attempting to attach to Drill Stem.
0900	Hugh Klein on site. GY off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/27/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	165

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,557 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone – fishing for collars.

SUB CONTRACTORS: YBI Geophysical Logging Division.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site replacing Greg Young. Site safety discussed. GY off site. YBI to TOOH in order to change the to a different size overshot tool.
1240	YBI has the overshot tool out of the hole.
1310	YBI installing/retrofitting the overshot tool. The bit is at 2,540 feet bls and YBI is fishing at 2,480 feet bls.
1410	YBI TIH with the overshot tool.
1545	Taking water levels in the PMWs.
1748	Starting to fish with the video.
1900	YBI shift change. Bob Didon and crew replacing Dan Murphy and crew, but Dan Murphy is running the brake handle and staying on.
2030	Adjusting the video line.
2100	YBI still fishing. Greg Young replacing Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/27/05 2100 to 4/28/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		166

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,557 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 2,557 ft bls
 ACTIVITY: Fishing for Broken Drill Stem

SUB CONTRACTORS: YBI Geophysical Clay Ferguson, Jamie Allen (welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on-site relieving Hugh Klein. HK off-site. YBI is currently injecting water into the borehole to increase video camera clarity.
2250	YBI continues attempt to retrieve drill stem.
0130	Attempt to retrieve drill stem with present wall hook failed. YBI to TOOH and begin a new attempt to fish drill stem with an alternate wall hook. Clay Ferguson off-site.
0530	TOOH complete.
0700	YBI shift change. Dan Murphy and crew replacing Bob Didon and crew. Jamie Allen on-site.
0900	HK on-site. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/28/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	167

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,557 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone – fishing for collars.

SUB CONTRACTORS: YBI Geophysical Logging Division; Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. Site safety discussed. GY off site. YBI modifying the overshot tool.
1025	Sampling the PMWs.
1115	YBI TIH with the new overshot tool.
1520	JW Craft Company on site servicing the latrines.
1600	YBI “fishing” for the collars.
1650	YBI has the overshot tool over the drill collars, but the grapple is not “biting” into the top collar and the collars can not be pulled out of the hole. YBI will TOOH and put a different grapple to “fish” the collars out.
1730	YBI beginning TOOH.
1900	YBI shift change. Bob Didon and crew replacing Dan Murphy and crew.
1915	As per YBI, a new tool will not be on site in the morning. No additional fishing tonight.
2100	YBI still TOOH. Greg Young relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/28/05 2100 to 4/29/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		168

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,557 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 2,557 ft bls
 ACTIVITY: Fishing for Broken Drill Stem

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on-site relieving Hugh Klein. HK off-site. YBI is currently TOOH.
2150	TOOH complete. Bob Didon and crew off-site. YBI is waiting on arrival of overshot device being flown in from Mississippi. Kevin Greuel remaining on-site.
0630	Kevin Greuel off-site to pickup overshot device from Ft. Lauderdale airport.
0700	Dan Murphy and crew on-site.
0900	HK on-site. GY off-site.

Week 13

(04-29)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/29/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	169

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,557 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone – fishing for collars.

SUB CONTRACTORS: YBI Geophysical Logging Division; Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. Site safety discussed. GY off site. Kevin Greuel picking up the new grapple in Fort Lauderdale for the overshot tool.
1315	Kevin Greuel back on site with the new grapples for the overshot tool.
1400	YBI putting the new grapples in the overshot tool.
1504	YBI TIH with the overshot tool.
1740	YBI at the "fish." The video is being run in the hole.
1830	YBI "fishing" for the collars.
1900	Bob Didon and crew relieving Dan Murphy and crew, but Dan Murphy is running the brake handle and staying on.
1908	The collars are seated in the grapple.
1925	Dan Murphy off site.
1950	YBI TOOH with the collars and the bit.
2100	YBI still TOOH. Greg Young relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/29/05 2100 to 4/30/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		170

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,557 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 2,557 ft bls
 ACTIVITY: Removing Broken Drill Stem from borehole

SUB CONTRACTORS: Jamie Allen (Welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on-site relieving Hugh Klein. HK off-site. YBI is currently TOO H with broken drill stem attached..
2240	TOOH continues. Top of broken stem at pad level. Jamie Allen on-site.
2335	Overshot device removed from broken drill stem. Jamie Allen off-site.
0050	Drill bit is removed from borehole.
0210	New Kelly Hose attached. Replacement collar measured with caliper to determine is there is excess wear. Replacement collar measures out well and will be used.
0235	TIH begins.
0700	YBI shift change. Dan Murphy and crew on-site. Bob Didon and crew off-site. TIH continues.
0900	HK on-site. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/30/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	171

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,557 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. No new safety issues to be aware of. GY off site.
0915	YBI has resumed dredging operations, and is currently dredging at approximately 2,512 feet bls.
1102	Currently dredging at 2,520 feet bls with 10,000 to 15,000 pounds WOB.
1121	Dredging operations have stopped because the slurry pit is overflowing with some of the fluid flowing on to the ground surface.
1128	The overflow has been contained and stopped. The leak was caused by a valve that had not been opened.
1305	YBI has resumed drilling operations.
1511	Currently dredging at 2,525 feet bls with 15,000 pounds WOB and 20 rpm.
1717	Dredging at approximately 2,530 feet bls with 10,000 to 15,000 pounds WOB.
1900	Bob Didon and crew relieving Dan Murphy and crew.
1926	Dredging in the same interval. The driller is able to dredge deeper, but every time he picks up, he loses the hole he has just dredged.
2040	The dredging conditions remain the same as reported earlier. Currently using 15,000 pounds WOB and 30 rpm.
2100	Greg Young relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 4/30/05 2100 to 5/1/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		172

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,557 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,557 ft bls
 ACTIVITY: 18 ½ inch Injection Zone Ream

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on-site relieving Hugh Klein. HK off-site. YBI is currently dredging at ~ 2530 ft bls.
2300	Depth ~ 2540 ft bls, WOB = 10 – 20K lbs.
2340	Bit brought back to ~ 2520 ft bls to re-dredge interval.
0050	Depth ~ 2525 ft bls, WOB = 10 – 20K lbs.
0230	Depth ~ 2540 ft bls, WOB = 15 – 20K lbs.
0340	Bit brought back to ~ 2530 ft bls to re-dredge interval.
0440	Depth ~ 2550 ft bls, WOB = 10 – 15K lbs. Re-dredging interval 2480 – 2550 ft bls.
0700	YBI shift change. Mark Devine and crew on-site. Bob Didon and crew off-site. Depth ~ 2525 ft bls.
0800	Depth ~ 2540 ft bls, WOB = 5 – 10K lbs.
0900	HK on-site. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/1/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	173

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,557 ft bls
 DRILLER: Mark Devine; Bob Didon END DEPTH: 2,557 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. GY off site. YBI is continuing the dredging operations.
0930	YBI shutting down briefly to service the rig.
1134	Dredging in the interval from 2,525 to 2,535 feet bls with 15,000 pounds WOB and 25 rpm.
1517	YBI continues to dredge in the interval from 2,525 to 2,535 feet bls with 15,000 pounds WOB.
1722	Dredging from 2,540 to 2,545 feet bls with 15,000 pounds WOB and 30 rpm.
1900	Bob Didon and crew relieving Mark Devine and crew. YBI servicing the rig.
2003	YBI dredging at 2,545 with 15,000 pounds WOB.
2100	Greg Young relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/1/05 2100 to 5/2/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	174

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,557 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,560 ft bls
 ACTIVITY: 18 1/2 inch Injection Zone Ream

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on-site relieving Hugh Klein. HK off-site. YBI is currently dredging at ~ 2550 ft bls.
2200	Depth ~ 2557 ft bls, WOB = 10 – 15K lbs.
2300	Depth ~ 2545 ft bls, WOB = ~ 15K lbs.
2330	Depth ~ 2550 ft bls, WOB = 10 – 15K lbs.
0130	Depth ~ 2545 ft bls, WOB = 15 – 20K lbs.
0300	Depth ~ 2550 ft bls, WOB = ~ 20K lbs.
0435	Depth ~ 2560 ft bls. Raising bit to re-dredge interval 2500 – 2550 ft bls.
0625	KD @ 2560 ft bls.
0700	YBI shift change. Mark Devine and crew on-site. Bob Didon and crew off-site. YBI changing swivel packer.
0900	HK on-site. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/2/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	175

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,557 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,566 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. No new safety issues to be aware of. GY off site. YBI changing the swivel pack.
1025	YBI starting to dredge again.
1201	Currently dredging from 2,550 to 2,560 feet bls with 15,000 pounds WOB and 25 rpm. The hole has been clean all the way to 2,550 feet bls the last few time the bit has been picked up.
1330	YBI has stopped drilling to fix the water pump on the compressor.
1345	YBI drilling again.
1544	The dredging is still being done in the same interval with the same WOB and rpm.
1741	YBI checking the hole from 2,482 to 2,560 feet bls to make sure the entire length is clean.
1900	Dan Murphy and crew relieving Mark Devine and crew. The hole has been drilled all the way down to 2,562 feet bls, and will be checked again to make sure it stays clean after the bit is picked up. YBI will service the rig first.
1955	YBI making a connection at 2,562 feet bls with a single joint (30 feet long).
2045	Drilling at 2,564 ft bls with 5,000 to 10,000 pounds WOB.
2100	Greg Young relieving Hugh Klein. Site safety discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/2/05 2100 to 5/3/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	176

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,566 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 2,613 ft bls
 ACTIVITY: 18 1/2 inch Injection Zone Ream

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on-site relieving Hugh Klein. HK off-site. YBI is currently reaming at 2572 ft bls.
2325	Reaming. Depth = 2576 ft bls, WOB = 5 – 10K lbs.
0050	KD. Depth = 2592 ft bls.
0130	YBI is removing 30' joint and attaching string #32.
0155	Dredging. Depth ~ 2582 ft bls, WOB = 10K lbs.
0300	Dredging. Depth ~ 2585 ft bls, WOB = 5-10K lbs.
0405	Dredging. Depth ~ 2591 ft bls, WOB = 5-10K lbs.
0540	Reaming. Depth = 2595 ft bls, WOB = 15K lbs, Pen. Rate = 12 min/ft.
0700	YBI shift change. Mark Devine and crew on-site. Dan Murphy and crew off-site. Depth = 2610 ft bls. YBI has pulled bit up to dredge the interval 2580 – 2610 ft bls.
0830	Reaming. Depth = 2613 ft bls, WOB = 15K lbs, Pen. Rate = 4 min/ft.
0900	HK on-site. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/3/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	177

SHIFT SUMMARY

OBSERVER: Hugh Klein. START DEPTH: 2,613 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,638 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: Pantropic Power
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. No new safety issues to be aware of. GY off site. YBI at 2,613 feet bls.
0951	Currently at 2,615 feet bls with 15,000 pounds WOB, a penetration rate of 25 minutes per foot, and 20 rpm.
1115	The cleaning service is on site to clean the trailer.
1200	YBI at 2,620 feet bls with 18,000 pounds WOB, a penetration rate averaging 30 minutes per foot.
1355	Drilling at 2,622 feet bls with 5,000 to 10,000 pounds WOB, a penetration rate of 5 to 10 minutes per foot.
1548	YBI has stopped drilling so Pantropic Power can switch the compressor and then fix the one that has been used. The penetrated depth is 2,630 feet bls.
1700	The replacement air compressor does not have a fuel tank so YBI is in the process of rigging up a fuel line.
1840	The fuel line is in place for the compressor. Starting to drill.
1900	Dan Murphy and crew relieving Mark Devine and crew.
1910	The current depth is 2,633 feet bls with 10,000 pounds WOB.
2030	YBI at 2,637 feet bls with 10,000 to 15,000 pounds WOB, 30 rpm, and a penetration rate averaging 15 minutes per foot.

2100 Hugh Klein off site; no MWH staff on site for the night shift



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/3/05 2100 to 5/4/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No. 178

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,638 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,640 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein off site. YBI at 2,638 feet bls.
0900	Aimee Fratarcangeli on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/4/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	179

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli. START DEPTH: 2,640 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,667 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Aimee Fratarcangeli on site. YBI dredging at 2,640 feet bls.
0920	Currently reaming at 2,640 feet bls with 15,000 pounds WOB, a penetration rate of 25 minutes per foot, and 20 rpm.
0946	YBI has reamed to a depth of 2,644 feet bls with a WOB ranging from 10,000 to 12,000 pounds.
1105	YBI has been dredging for the past 50 minutes at approximately 3-feet above the bottom of the reamed borehole which is 2,644 feet bls. WOB 15,000 to 18,000 pounds
1145	Mark Chandler on site.
1230	YBI has stopped drilling to patch the 6-inch diameter return line. The penetrated depth is 2,630 feet bls.
1400	Progress meeting #3 with Lee County staff including Luis Molina, Jerry Johnson, James McPhillips, Kevin Greuel (YBI), Aimee Fratarcangeli (MWH), and Mark Chandler (MWH).
1610	Resume reaming at 2,630 feet bls after repairing the cuttings return line.
1700	Ream to a depth of 2,654 feet bls and begin dredging 2-feet above bottom.
1715	Purge and sample pad monitor wells for field analyses of pH, specific conductance, temperature, and chlorides. The current depth is 2,654 feet bls with 20,000 to 22,000 pounds WOB.
1840	YBI at 2,662 feet bls with 20,000 to 22,000 pounds WOB, 30 rpm, and a penetration rate

averaging 12 minutes per foot.

1900 Dan Murphy and crew relieving Mark Devine and crew.

1935 Reaming at 2,664 feet bls; WOB is 20,000 pounds; penetration rate is 20 minutes per foot.

2040 Reaming at 2,667 feet bls; WOB is 20,000 pounds; penetration rate is 20 minutes per foot.

2100 Aimee Fratarcangeli off site; no MWH staff on site for the night shift



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/4/05 2100 to 5/5/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No. 180

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,667 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,690 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli off site. YBI at 2,690 feet bls. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/5/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	181

SHIFT SUMMARY

OBSERVER: Alejandra simon START DEPTH: 2,690 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 2,716 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: Jammie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site. YBI reamng at 2,690 feet bls with 15,000 to 18,000 lbs on bit.
1200	Currently reaming at 2,697 feet bls with a penetration rate of 20 minutes per foot..
1255	Dredging at 2,699 feet bls- 2 feet above bottom (2,701 ft bls), dredging with 15,000 to 20,000 lbs WOB.
1400	Reaming at 2,702 feet bls. Reaming slowly because the air is plugging off. Rocks reamed through need to be removed completely before reaming another foot.
1500	Depth is 2,703 feet bls. Reaming with 15,000 to 20,000 lbs on bit and a penetration rate of 1 foot per hour.
1655	Reaming at 2,708 feet bls with 30,000 lbs on bit and a penetration rate of 20 minutes per foot.
1832	Bottom of the borehole is 2,713 feet bls, currently dredging at 2,703 feet bls.
1900	YBI shift change. Dan Murphy replacing Bob Didon and crew.
2000	Dredging at 2,711 feet bls with 15,000 lbs on bit.
2044	Reaming at 2,714 feet bls with 10,000 lbs on bit
2100	YBI reaming at 2,716 feet bls. Alejandra Simon off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/5/05 2100 to 5/6/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No. 182

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,716 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,744 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Alejandra Simon off site. YBI at 2,716 feet bls. No MWH personnel remaining on site for the night.

Week 14

(05-06)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/6/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	183

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,744 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 2,756 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0700 Alejandra Simon on site. No MWH personnel on site. YBI reaming at 2,744 feet bls .
0950 Currently reaming at 2,750 feet bls with a penetration rate of 20 minutes per foot and 20,000 to 25,000 lbs on bit..
1042 Current depth is 2,754 feet bls. Making connection and repairing flow line.
1221 Completed repairs on flow line. Resume reaming.
1300 Stopped reaming to repair air line.
1650 Completed repairs on air line.
1800 Resume reaming from 2,750 feet bls.
1900 YBI shift change. Dan Murphy replacing Bob Didon and crew. YBI reaming at 2,756 feet bls. Alejandra Simon off site.
 No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/6/05 2100 to 5/7/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No. 184

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,756 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,779 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Alejandra Simon off site. YBI at 2,756 feet bls. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/7/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	185

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,779 ft bls
 DRILLER: Bob Didon; Dan Murphy END DEPTH: 2,803 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. No MWH personnel on site. Current depth is 2,779 feet bls . Servicing rig.
1030	Currently reaming at 2,785 feet bls with a penetration rate of 15 minutes per foot and 20,000 to 25,000 lbs on bit..
1300	Dredging at approximately 2,779 feet bls. Total depth of the borehole is 2,794 feet bls.
1418	Dredging at approximately 50 feet above bottom. Total depth of the borehole is 2,796 feet bls.
1830	Dredging at approximately 1 foot above bottom. Total depth of the borehole is 2,802 feet bls.
1835	KD at 2803 feet bls. Will pick up the stand and dredge borehole.
1900	YBI shift change. Dan Murphy replacing Bob Didon and crew. Servicing rig.
2000	Alejandra Simon off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/7/05 1900 to 5/8/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No. 186

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,803 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,803 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2000	Alejandra Simon off site. YBI at 2,803 feet bls. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/8/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	187

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,803 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 2,816 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. Bob Didon and crew on site replacing Mark Devine and crew. Servicing rig. Bottom of the borehole is 2,803 feet bls. YBI will start repair of the air line.
1150	Completed air line repairs.
1300	Dredging at approximately 2,762 feet bls.
1330	Back on bottom at 2,803 feet bls.
1600	Dredging. Bottom of the borehole is 2,808 feet bls.
1720	Reaming at 2,809 feet bls.
1800	Reaming at 2,812 feet bls.
1900	YBI shift change, Mark Devine and crew replacing Bob Didon and crew. YBI reaming at 2,816 feet bls. Alejandra Simon off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/8/05 1900 to 5/9/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
32 - 50	50 - 70	70 - 85	> 85
Still	Medium	High	
Dry	Moderate	Humid	Report No. 188

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,816 ft bls
 DRILLER: Mark Devine; Bob Didon END DEPTH: 2,826 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2000	Alejandra Simon off site. YBI at 2,816 feet bls. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/9/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	189

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,826 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 2,842 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. Bob Didon and crew on site replacing Mark Devine and crew. Servicing rig. Reaming at 2,826 feet bls.
0827	Dredging at 2,824 feet bls with 10,000 lbs on bit.
0900	Dredging at 2,823 feet bls with 10,000 lbs on bit.
1027	Dredging at 2,823 feet bls with 10,000 to 25,000 lbs on bit.
1330	Nuts and bolts falling off top drive. Stopped dredging to repair.
1500	Back on bottom of borehole at 2,826 feet bls. Reaming with 15,000 to 18,000 lbs on bit.
1640	Reaming at 2,829 feet bls with 15,000 to 18,000 lbs on bit.
1745	Reaming at 2,835 feet bls with 5,000 to 10,000 lbs on bit with a penetration rate of 10-8 minutes per foot.
1830	Reaming at 2842 feet bls with a penetration rate of 6 minutes per foot.
1900	YBI shift change, Mark Devine and crew replacing Bob Didon and crew. Alejandra Simon off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/9/05 1900 to 5/10/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No. 190

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,842 ft bls

DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,843 ft bls

ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

2000	Alejandra Simon off site. YBI at 2,842 feet bls. No MWH personnel remaining on site for the night.
------	---



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/10/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	191

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,843 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 2,843 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Murphy and crew on site replacing Mark Devine and crew. Servicing rig. Dredging at 2,828 feet bls
1014	Dredging at 2,823 feet bls with 5,000 lbs on bit.
1800	Dredging at 2,833 feet bls with 10,000 lbs on bit.
1900	Mark Devine and crew on site replacing Dan Murphy and crew. Dredging continues. Alejandra Simon off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/10/05 1900 to 5/11/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No. 192

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,842 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,843 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2000	Alejandra Simon off site. YBI at 2,842 feet bls. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/11/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		193

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,843 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 2,832 ft bls
 ACTIVITY: 18 1/2 inch Injection Zone Ream
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Pad Monitor Wells.

TIME	DESCRIPTION
0900	Greg Young on-site. YBI is currently reaming at 2843 ft bls and preparing to TOOH to inspect drill bit.
1230	TOOH complete. The drill bit is in good shape. TIH begins.
1230	KD. Depth = 2592 ft bls.
1540	TIH complete. YBI is currently dredging at about 2603 ft bls.
1635	KD at 2643 ft bls. Adding string to continue dredging operations.
1720	Depth ~ 2650 ft bls, WOB = 10-15K lbs.
1900	YBI shift change. Mark Devine and crew on-site. Dan Murphy and crew off-site.
1945	KD at 2800 ft bls. Raising bit to 2720 ft bls to confirm that the borehole is clean.
2100	Richard Walther on-site. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/11/05 2100 to 5/12/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		194

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 2,832 ft bls
 DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,843 ft bls
 ACTIVITY: 18½-inch ream for the injection zone.

SUB CONTRACTORS: None

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
2100	Greg Young offsite. Richard Walther onsite. No new safety issues. Reaming @ 2,832 ft bls, with 5-10 K WOB; very rough drilling conditions.
0200	Reaming @ 2,837 ft bls, drilling conditions unchanged.
0700	YBI shift change; Mark Devine and crew to Dan Murphy and crew. Reaming @ 2,841 ft bls; drilling conditions unchanged.
0900	Greg Young onsite. Richard Walther offsite. No new safety issues.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/12/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High
		X	

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		195

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,842 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: 18 1/2 inch Injection Zone Ream

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on-site. Richard Walther off-site. YBI is currently reaming at 2843 ft bls and preparing to TOOH to inspect drill bit.
1000	Dredging at 2842 ft bls.
1220	Depth ~ 2845 ft bls. 5-10K lbs WOB.
1450	Depth ~ 2850 ft bls. 5-10K lbs WOB. YBI will raise the drill bit to 2840 ft bls to clear the borehole.
1700	Drilling has reached TD (2860 ft bls). TOOH to 2060 to clear the interval 2060 – 2860 ft bls.
1900	YBI shift change. Bob Didon and crew on-site. Dan Murphy and crew off-site. Begin TIH.
2040	Obstruction encountered at ~2680 ft bls. Will dredge from ~2650 to 2690 ft bls.
2100	Richard Walther on-site. Greg Young off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/12/05 2100 to 5/13/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

	Clear	Overcast	Rain	Heavy Rain
Weather	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No. 196

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 2,860 ft bls
 DRILLER: Mark Devine/Bob Didon; Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: 18½-inch wiper trip of the injection zone.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young offsite. Richard Walther onsite. No new safety issues. Performing wiper trip of borehole to clear debris @ 2,803 ft bls.
2350	Cleared borehole to TD (2,860 ft bls). TOOH to 2,100 to perform 2 nd wiper trip to TD.
0700	YBI shift change from Bob Didon/Mark Devine and crew to Dan Murphy and crew. Servicing rig.
0715	Continue wiper trip of borehole.
0900	Greg Young onsite. Richard Walther offsite. No new safety issues.

Week 15

(05-13)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/13/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

	Clear	Overcast	Rain	Heavy Rain
Weather	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No.
		X		197

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Wiper trips of open borehole

SUB CONTRACTORS: Jamie Allen (welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on-site. Richard Walther off-site. No safety issues. YBI is currently making a wiper trip to clear the borehole. Wiper trips are planned for the entire day.
1300	Jamie Allen onsite to weld minor cracks developing in the drill rig due to the chatter that has been occurring during the dredging/reaming operations.
1420	Jamie Allen offsite.
1555	Wiper trips resume.
1900	YBI shift change. Bob Didon and crew on-site. Dan Murphy and crew off-site.
2100	Richard Walther on-site. Greg Young off-site



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/13/05 2100 to 5/14/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
	X		198

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 2,860 ft bls

DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,860 ft bls

ACTIVITY: Wiper trips of open borehole

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

2100	Richard Walther on-site. Greg Young off-site. No safety issues. Wiper trips ongoing to clear open borehole.
2300	Current wiper trip completed to TD. Pulling 10 stands for another wiper trip.
0100	Performing wiper trip.
0645	Current wiper trip completed to TD. Pulling 9 stands for another wiper trip.
0700	YBI shift change from Bob Didon and crew to Dan Murphy and crew.
0900	Greg Young onsite. Richard Walther offsite. No safety issues.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/14/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X		X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X	X	199

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Wiper trips of open borehole, Rig Maintenance.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on-site. Richard Walther off-site. No safety issues. YBI is currently making a wiper trip to clear the borehole.
1120	Rig maintenance being performed.
1255	Replacing rubber gaskets on "stripper head".
1340	YBI beginning to TIH.
1530	Circulating.
1750	YBI beginning to TOOH.
1900	YBI shift change. Bob Didon and crew on-site. Dan Murphy and crew off-site. YBI begins TIH.
2100	Hugh Klein on-site. Project progress and site safety discussed. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/14/05 2100 to 5/15/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No. 200

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Geophysical logging and final casing run.

SUB CONTRACTORS: YBI Geophysical Logging; Welders: Jamie Allen, Eddie Bankston, and Eddie Mac.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Greg Young. No new safety issues to be aware of. GY off site.
2125	YBI TOOH. After YBI is out of the borehole, the hole will be logged (X-Y caliper log), and if the hole is clear to TD, the casing run will follow. If the hole is not clear, then YBI will TIH and clean the hole. The welders are on standby.
0020	Jim Goodwin and Clay Ferguson (YBI Geophysical) on site.
0135	Starting to run the X-Y caliper log.
0300	Finished with the X-Y caliper log. The welders will be here at 0700. YBI is mixing kill in preparation for the casing run.
0700	Mark Devine and crew relieving Bob Didon and crew.
0723	First weld of the final casing run starting. Welding joint #2 to joint #1.
0759	Welding joint #3 to joint #2.
0828	Welding joint #4 to joint #3.
0856	Welding joint #5 to joint #4.
0900	Greg Young on site relieving Hugh Klein. Safety issues discussed, particularly welding safety. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/15/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		201

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,860 ft bls
 DRILLER: Mark Devine, Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Welding Final Casing

SUB CONTRACTORS: Eddie Mac, Jamie Allen, Eddie Bankston, Ron Bankston, Richard Harris, Anthony Stewart (welders)

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on-site. Hugh Klein off-site. Welding safety discussed. Currently welding casing #5 to casing #4.
1900	YBI shift change. Bob Didon and crew on-site. Mark Devine and crew off-site. Welder shift change. Ron Bankston, Richard Harris and Anthony Stewart on-site. Eddie Mac, Jamie Allen and Eddie Bankston off-site.
2100	Finished welding casing #26 to casing #25. HK on-site. Project progress and site safety discussed. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/15/05 2100 to 5/16/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		202

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Final casing run.

SUB CONTRACTORS: Welders: Ron Bankston, Richard Harris, Anthony Stewart, Jamie Allen, Eddie Bankston, and Eddie Mac.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

2100 Hugh Klein on site relieving Greg Young. Welding safety discussed. GY off site.
 2108 Welding joint #31 to joint #30.
 2240 Welding joint #35 to joint #34.
 0049 Welding joint #40 to joint #39.
 0315 Welding joint #45 to joint #44.
 0519 Welding joint #50 to joint #49.
 0650 Jamie Allen, Eddie Bankston, and Eddie Mac relieving Ron Bankston, Richard Harris, and Anthony Stewart.
 0700 Mark Devine and crew relieving Bob Didon and crew.
 0755 Welding joint #54 to joint #53.
 0807 The last joint of the final casing has been welded on. The casing will be landed, and then preparations will be made to pressure test the casing with a packer set at the bottom of the casing.
 0835 Evans Oil on site delivering fuel.
 0900 Greg Young on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/16/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		203

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,860 ft bls
 DRILLER: Mark Devine, Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Preparation for Pressure Test

SUB CONTRACTORS: Eddie Mac, Jamie Allen and Eddie Bankston (Welders)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on-site. Hugh Klein off-site. YBI is currently welding the Pad Eyes.
1010	Pad Eyes continue to be welded.
1045	Pad Eye welding complete. Top of casing is cut off. Casing is Landed.
1055	Eddie Mac and Eddie Bankston off-site. YBI removing extra length of casing from rig pad.
1140	Begin preparations for pressure test.
1320	Jamie Allen off-site. YBI measuring tremie pipe.
1530	Installation of tremie pipe and pressure test cable begins.
1700	Jamie Allen on-site.
1900	YBI shift change. Bob Didon and crew on-site. Mark Devine and crew off-site. Jamie Allen is welding cover to the casing for the pressure test.
2015	Jamie Allen off-site.
2030	YBI is bringing pressure up on the casing.
2100	HK on-site. Project progress and site safety discussed. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/16/05 2100 to 5/17/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		204

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon; Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Pressure test on the final casing and preparing to cement the casing in place.

SUB CONTRACTORS: Jamie Allen.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Greg Young. Site safety discussed. GY off site. YBI is inflating the packer so that the pressure test can be run on the final casing before it is cemented in place.
2125	YBI is pressuring up the casing for the pressure test.
2143	Casing pressure test beginning at 180 psi.
2243	After 1 hour, the casing pressure is at 178.5 psi (< 1% change in pressure).
2250	YBI deflating the packer.
2330	YBI TOO H with the packer.
0128	The packer is out of the hole.
0145	YBI TIH with the tremie tubing that will be used to cement the casing in place.
0330	Finished TIH with the tremie tubing.
0340	YBI rigging up the cement lines and cementing equipment.
0700	Mark Devine and crew relieving Bob Didon and crew.
0858	YBI beginning to mix a small amount of cement for the first small shot.
0900	Greg Young on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/17/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		205

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,860 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Preparation for Cementing

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on-site. Hugh Klein off-site. YBI is currently mixing a 55 gallon barrel for cementing.
0950	1 bbl on cement down borehole.
1220	Tag at ~ 2098 – 2099 ft bls (about 0.5 ft higher than last tag) 1 additional bbl of cement to be added.
1500	Tag at ~ 2098 – 2099 ft bls (no measured lift) YBI will pump 50 gallons of gravel into borehole followed by 2 bbls of cement.
1700	2 bbls of cement added on top of gravel.
1900	YBI shift change. Dan Murphy and crew on-site. Mark Devine and crew off-site
1940	Tag @ ~ 2098 ft bls (~ 0.5 ft higher than tags at 1220 and 1500). YBI will pump 8 bbls of cement now and anticipate standard cementing to follow.
2040	YBI currently mixing kill to facilitate cementing operations. Josh Brown of Florida Cementing to arrive shortly.
2100	HK on-site. Project progress and site safety discussed. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/17/05 2100 to 5/18/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	206

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy; Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing the final casing in place.

SUB CONTRACTORS: Florida Cementing; Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein on site relieving Greg Young. No new safety issues to be aware of. GY off site.
2126	Beginning of Stage 1 of cementing.
2145	Stage 1 of cementing completed (8 BBLs).
0110	The first stage did not result in any lift, so YBI is bringing a welder out to add another joint on top of the final casing string. This is being done so that the casing can be lowered some more in order to create a better seal for the cementing.
0230	Jamie Allen on site to bevel and weld the casing.
0530	Both pieces of casing have had the end squared off and beveled, and now are being welded together.
0700	Mark Devine and crew relieving Dan Murphy and crew.
0715	The casing has been welded together and the gussets are being cut off.
0755	The gussets have been cut off, and the casing is being lowered.
0803	The casing has been lowered 6 inches and an extra 50,000 pounds has been set on the external casing packer.
0820	Welding the gussets back on the casing.
0900	Alejandra Simon on site relieving Hugh Klein. Safety issues discussed. HK off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/18/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		207

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing of final 20-inch casing.

SUB CONTRACTORS: Jamie Allen (Welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on-site relieving Hugh Klein. Site safety discussed. Hugh Klein off-site. YBI working on welding the gussets back on the casing.
0957	Pad monitoring wells being sampled.
1226	Cutting the top section of casing that was previously welded on in order to lower the string to create a better seal.
1320	Welded the header back on the casing. TIH with tremie tubing in the annulus.
1700	Pumped ten 5-gallon buckets of gravel.
1820	Tagged gravel at 2,095 feet bls
1831	Mixing one barrel of cement.
1840	Pumped barrel of cement – 14.3 lbs/gal plus added CaCl.
1842	730 barrels of chase.
1857	WOC
1900	YBI shift change. Dan Murphy and crew replacing Mark Devine and crew.
2095	Tagged top of cement at 2,095 feet bls.
2100	Aimee Fratarcangeli on site. Alejandra Simon off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/18/05 2100 to 5/19/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		208

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,860 ft bls

DRILLER: Dan Murphy; Mark Devine END DEPTH: 2,860 ft bls

ACTIVITY: Cementing the 20-inch steel final casing string.

SUB CONTRACTORS: Florida Cementing

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli on site relieving Alejandra Simon. Site safety discussed. Alejandra Simon off site.
2105	Tag gravel +neat cement bridge stage #A at 2,095 feet bpl. This was a loose tag because of the gravel. Drill crew is mixing neat cement with calcium for bridge stage #B. The cement is mixed to a weight of 14.3 pounds per gallon.
2114	Begin pumping bridge stage #B
2116	Bridge stage #B complete. Pumped 1.3 BBL of neat cement with calcium.
2305	Tag bridge stage #B at 2,092 feet bpl. Three feet of fill which is close to theoretical fill.
2342	Pump bridge stage #C.
2347	End pumping at 1.3 BBLs of neat cement with calcium. Cement weight was 14.3 pounds per gallon. Wait on cement.
0240	Tag bridge stage #C at 2088.5. This equates to 3.5 feet of fill which is very close to theoretical fill.
0316	Begin pumping bridge stage #D.
0318	Bridge stage #D complete at 1.3 BBL of neat cement with calcium. Weight of cement is 14.3 pounds per gallon.
0640	Tag bridge stage #D at 2,079 feet bpl. There is now approximately 20 feet of combined fill above

the external packer. Kevin Greuel will now pump a larger lift of Neat cement.

0722 Begin pumping Neat cement

0742 Cementing complete with 75 barrels pumped and an expected theoretical tag of 1,940 feet.

0800 Wait on cement

0900 Alejandra Simon on site relieving Aimee Fratarcangeli. Safety issues discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/19/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X	X	
Humidity	Dry	Moderate	Humid	Report No.
		X		209

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing of final 20-inch casing.

SUB CONTRACTORS: YBI Geophysical Logging
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on-site relieving Aimee Fratarcangeli. Site safety discussed. ABF off-site. WOC.
1030	Clay Ferguson (YBI Geophysical Logging) on site to conduct temperature log.
1100	Running temperature log.
1127	Temperature log completed. Estimated cement top is 1,940 feet bls.
1204	Tagged top of cement at 1,930 feet bls.
1220	Jimmy Brantley (Florida Cementing) on site to run Stage 3 of cementing.
1231	Begin Stage 3 of cementing.
1315	Completed Stage 3 with 77 barrels of neat cement. WOC.
1550	Running temperature log.
1605	Temperature log completed. Estimated cement top is 1,798 feet bls.
1620	Clay Ferguson off site.
1650	Tagged top of cement at 1,781 feet bls.
1817	Josh Brown (Florida Cementing) on site to run Stage 4 of cementing.
1830	Begin Stage 4 of cementing.
1900	YBI shift change. Dan Murphy and crew replacing Mark Devine and crew.
1932	Completed Stage 4 with 168 barrels of 12% gel – 12.6 lbs/gal. WOC.

2100 Aimee Fratarcangeli on site. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/19/05 2100 to 5/20/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		210

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing the 20-inch steel final casing string.

SUB CONTRACTORS: Florida Cementing; Youngquist Geophysical Logging
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli on site relieving Alejandra Simon. Site safety discussed. Alejandra Simon off site.
2200	No activity on site. Waiting on cement to cure. Estimated time to run the temperature log is 0230. Driller Dan Murphy has two helpers tonight.
0000	Waiting on cement.
0145	Clay Ferguson and helper Jim on site to run temperature log of previous stage of cement
0239	Geophysical logger Clay Ferguson estimates top of cement lift at approximately 1,498 feet which is inside the 30-inch casing.
0305	Clay Ferguson and helper off site
0310	Josh Brown with Florida Cementing on site.
0335	Cement sample in cup is still soft therefore Kevin Greuel wants continue allowing cement to cure. Wait on cement.
0500	The sample of 12% from the previous cement lift is still soft. Continue waiting on cement to cure.
0630	Driller prepares to tag cement.
0700	Tag cement lift at 1471 feet. Shift change. Bob Didon and crew replace Dan Murphy and crew.
0730	Bulk cement truck on site loading silo. A dry bulk sample was collected.

0837 Begin Stage #5 cementing with 132 barrels of Neat cement with 12% bentonite additive.
0900 Alejandra Simon on site relieving Aimee Fratarcangeli. Safety issues discussed. AF off site.

Week 16

(05-20)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/20/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		211

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing of final 20-inch casing.

SUB CONTRACTORS: YBI Geophysical Logging, Florida Cementing
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on-site relieving Aimee Fratarcangeli. Site safety discussed. WOC.
0930	ABF off site.
1510	Clay Ferguson (YBI Geophysical Logging) on site to run temperature log.
1519	Running temperature log. Logger's estimate of cement top is 1,187 feet bls.
1535	TOOH with logging tool.
1700	Tagged top of cement at 1,156 feet bls for a total lift of 315 feet.
1645	Josh Brown (Florida Cementing) on site to run Stage 6 of cementing.
1804	Begin Stage 6.
1836	Completed Stage 6 with 132 barrels of 12% gel-12.6 lbs/gal.
1900	YBI shift change. Dan Murphy and crew replacing Bob Didon and crew.
2100	Aimee Fratarcangeli on site. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/20/05 2100 to 5/21/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		212

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,860 ft bls

DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,860 ft bls

ACTIVITY: Cementing the 20-inch steel final casing string.

SUB CONTRACTORS: Florida Cementing; Youngquist Geophysical Logging

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli on site relieving Alejandra Simon. Site safety discussed. Alejandra Simon off site.
2200	No activity on site. Waiting on cement to cure. Estimated time to run the temperature log is 0400.
0000	Waiting on cement.
0200	Waiting on cement.
0335	Jim Goodwin and John Kathey on site to run temperature log of previous stage of cement
0415	Geophysical logger John Kathey estimates top of cement lift at approximately 857 feet bpl.
0702	Tag cement lift at 850 feet. Shift change. Bob Didon and crew replace Dan Murphy and crew.
0730	Kevin Greuel pulls tremie to count.
0335	Cement sample in cup is still soft therefore Kevin Greuel wants continue allowing cement to cure. Wait on cement.
0500	The sample of 12% from the previous cement lift is still soft. Continue waiting on cement to cure.
0630	Driller prepares to tag cement.
0700	Shift change. Bob Didon and crew replace Dan Murphy and crew.
0730	

0837

0900 Alejandra Simon on site relieving Aimee Fratarcangeli. Safety issues discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/21/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		213

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing of final 20-inch casing.

SUB CONTRACTORS: YBI Geophysical Logging, Florida Cementing
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on-site relieving Aimee Fratarcangeli. Site safety discussed. Stage 7 of cementing in progress..
0928	Completed stage 7 with 151 barrels of 12% gel- 12.6 lbs/gal. WOC.
1053	Cement delivery, collected dry sample.
1600	John Cathey (YBI Geophysical Logging) on site to run temperature log.
1630	Jim Goodwin (YBI Geophysical Logging) on site.
1650	End of temperature log. Logger's estimate of cement top is 546 feet bls.
1803	Tagged top of cement at 539 feet bls. Josh Brown (Florida Cementing) on site to run Stage 8 of cementing.
1822	Begin Stage 8.
1922	Completed Stage 8 with 151 barrels of 12% gel-12.6 lbs/gal.
1900	YBI shift change. Dan Murphy and crew replacing Bob Didon and crew.
2100	Aimee Fratarcangeli on site. AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/21/05 2100 to 5/22/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		214

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy; Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing the 20-inch steel final casing string.

SUB CONTRACTORS: Youngquist Geophysical Logging
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli on site relieving Alejandra Simon. Site safety discussed. Alejandra Simon off site.
2200	No activity on site. Waiting on cement to cure. Estimated time to run the temperature log is 0700 am.
0000	Waiting on cement.
0400	Waiting on cement.
0635	John Kathey on site to run temperature log of previous stage of cement (Stage #8).
0700	Shift change. Bob Didon and crew replace Dan Murphy and crew.
0727	Geophysical logger John Kathey estimates top of cement lift at approximately 150 feet bpl.
0800	Driller prepares to tag cement.
0900	Alejandra Simon on site relieving Aimee Fratarcangeli. Safety issues discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/22/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		215

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing of final 20-inch casing.

SUB CONTRACTORS: YBI Geophysical Logging
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Alejandra Simon on-site relieving Aimee Fratarcangeli. Site safety discussed.
0925 Tagged stage 8 at 196 feet bls. TOOH with tremie tubing.
1144 Well is alive. Adding salt to the borehole.
1500 Monitoring water level inside borehole.
1800 Clay Ferguson (YBI Geophysical Logging Division) on site to conduct Cement Bond Log (CBL).
1900 Running CBL. Amiee Fratarcangeli on site to witness CBL.
 YBI shift change. Mark Devine and crew replacing Bob Didon and crew.
2100 Alejandra Simon off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/22/05 2100 to 5/23/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
	X			

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		216

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,860 ft bls

DRILLER: Mark Devine; Bob Didon END DEPTH: 2,860 ft bls

ACTIVITY: Run CBL, Cementing the 20-inch steel final casing string.

SUB CONTRACTORS: Youngquist Geophysical Logging; Jamie Allen (welder); Florida Cementing Inc.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

2100	Aimee Fratarcangeli on site to witness Cement Bond Log run. Cement Bond tool already calibrated and downhole upon arrival. CBL logging initiated at 2,095 feet bpl (just above YBI packer). Tool calibrated at 32 milliVolts at 170 feet bpl (just above top of cement). Tool running up hole approximately 20 feet per minute.
2035	CBL run stopped just above cement at 170 feet (free pipe) to confirm the 32 milliVolts calibration value. A second pass will be run to confirm cement bond log.
2045	Begin second pass with cement bond tool.
2211	Second pass complete and ran uphole at approximately 30 feet per minute.
2310	Driller tags lift #8 at 186 and rigging up for lift #9.
2333	Clay Ferguson delivers 20 copies of CBL.
0026	Josh Brown (Florida Cement Inc.) on site.
0038	Begin lift #9 pumping 35 barrels of Neat + 12% bentonite. This lift will bring cement to 107 feet bpl.
0051	Stop pumping and wait on cement. Drill crew prepares to remove the annular plate from the wellhead.
0500	Cement too soft to tag. Wait on cement.
0630	Cement still too soft to tag. Continue waiting on cement.

0700 Shift change. Bob Didon and crew replace Mark Devine and crew.
0900 Alejandra Simon on site relieving Aimee Fratarcangeli. Safety issues discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/23/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		217

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing of final 20-inch casing.

SUB CONTRACTORS: YBI Geophysical Logging
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on-site relieving Aimee Fratarcangeli. Site safety discussed.
0945	Crew getting ready to TIH with 18 stands to circulate and cool casing. Cement from stage 9 is still soft.
1225	Cutting top of 20-inch casing.
1330	TIH with 18 stands. Per Kevin Greuel topping of the cement from stage 9 to surface will be done after the pressure test of the cemented 20-inch casing is performed.
1400	TIH complete. Circulating.
1600	Continue to circulate.
1845	Completed TIH with 7 more stands.
1900	YBI shift change. Mark Devine and crew replacing Bob Didon and crew. Will service rig and continue to circulate.
2100	Aimee Fratarcangeli on site relieving Alejandra Simon, AS off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/23/05 2100 to 5/24/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		218

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,860 ft bls
 DRILLER: Mark Devine; Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Prepare 20-inch casing for pressure test.

SUB CONTRACTORS: Jamie Allen (welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Aimee Fratarcangeli on site to relieve Alejandra Simon. Site safety discussed..
2130	YBI has been circulating fluid through the drill pipe at a depth of 1400 feet and 2000 feet bpl for approximately 7.5 hours. They are preparing to trip out of the casing.
2320	All drill pipe is out of the hole.
0035	Begin tripping in hole with 11-inch diameter single point packer to a depth of 2,050 feet bpl for pressure test of the 20-inch steel casing.
0515	Packer is suspended in the casing.
0700	Shift change. Bob Didon and crew replace Mark Devine and crew.
0800	Alejandra Simon on site relieving Aimee Fratarcangeli. Safety issues discussed. AF off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/24/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		219

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon, Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Pressure test and video log of 20-inch final steel casing.

SUB CONTRACTORS: YBI Geophysical Logging, Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0800	Alejandra Simon on-site relieving Aimee Fratarcangeli. Site safety discussed. YBI preparing to run pressure test.
0850	FDEP confirms not attending pressure test
0900	Welder working on wellhead.
0930	Lowering packer to 2,050 feet bls.
0935	Inflating packer.
1000	Packer inflated to 500 psi.
1025	Received calibration certification for pressure gauges from YBI.
1027	Start pressure test with initial pressure of 175 psi.
1127	End of pressure test with a 1.5-psi drop in 60 minutes.
1208	Deflated packer. TOOH with tremie tubing.
1430	TOOH completed. Packer out of the borehole.
1500	Preparing casing for video logging tool.
1540	Pumping fresh water down the borehole at 100 gpm.
1640	John Cathey (YBI Geophysical Logging Division) on site to run video log of 20-inch casing.
1712	Start video. In order to not scratch the packer with the tool's centralizers, the video will only be run to 2095 feet bls. The open borehole will be logged with the FRP.

1739 Stopped video due to lack of clarity.
1810 Continue video from 780 feet bls.
1900 Mark Devine and crew replacing Bob Didon and crew. Pumping fresh water at 55 gpm down the borehole.
2050 End of video.
2100 Alejandra Simon off site. No MWH personnel remaining on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/24/05 2100 to 5/25/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
32 - 50	50 - 70	70 - 85	> 85
Still	Medium	High	
Dry	Moderate	Humid	Report No. 220

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,860 ft bls

DRILLER: Mark Devine; Dan Murphy END DEPTH: 2,860 ft bls

ACTIVITY: Preparing for the FRP installation.

SUB CONTRACTORS: None

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

2100 **Alejandra Simon off site. YBI beginning to prepare for the FRP installation.**
No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/25/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	221

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Cementing to surface and preparing for the FRP installation.

SUB CONTRACTORS: Future Pipe Industries; Florida Cementing; Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site. No MWH staff on site last night. YBI preparing for FRP installation.
0915	YBI laying down drill pipe.
1315	Tanker from YBI on site to haul material from the slurry pit.
1400	All the drill pipe has been laid down. The casing is being cut in preparation for the FRP run and the final well head.
1529	Frac tank being delivered. The tank will be used for mixing Barracor.
1821	Starting the final stage of cement for the final casing.
1836	Final stage completed (47 BBLs).
1900	Mark Devine and crew replacing Dan Murphy and crew. Preparations continue for the FRP run to start in the morning.
2100	Greg Young on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/25/05 2100 to 5/26/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
		X		222

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,860 ft bls

DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,860 ft bls

ACTIVITY: Preparation for FRP installation

SUB CONTRACTORS: Future Pipe Industries, Eddie Mac (Welder)

FORMATION SAMPLES: None.

WATER SAMPLES: PMW

TESTING: None.

TIME

DESCRIPTION

2100 Greg Young on-site. Hugh Klein off-site. Site safety and project progress discussed. YBI currently preparing for FRP installation.

0645 Future Pipe Industries crew on-site.

0700 YBI shift change. Dan Murphy and crew replacing Mark Devine and crew.

0710 Eddie Mac on-site.

0720 Cutting top of final casing.

0815 Removing cut section of final casing.

0830 Setting Packer into sleeve.

0900 HK on-site. Site safety discussed

0905 Setting FRP #1 onto platform.

0920 GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/26/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High
		X	

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	223

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy, Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Installation for the FRP.

SUB CONTRACTORS: Future Pipe Industries; Eddie Mac (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Hugh Klein on site relieving Greg Young. Site safety discussed.
0905 Jay from Future Pipe Industries (FPI) holding a safety meeting before starting the FRP run.
0920 GY off site.
0925 The first joint of FRP has been threaded on to the packer.
1130 Phil Waller, Mark Chandler, and Richard Walther on site.
1240 JW Craft Co. on site servicing latrines. Phil Waller, Mark Chandler, and Richard Walther off site.
1241 YBI and FPI crews breaking for lunch.
1500 One of the FRP joints is being removed from the run due to threading problems.
1845 Finished running FRP for the day (32 joints run for a total of 942 feet of FRP and the packer).
1900 Mark Devine and crew replacing Dan Murphy and crew.
1948 YBI has brought in a replacement joint for the joint removed due to threading problems.
2100 Greg Young on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/26/05 2100 to 5/27/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	224

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,860 ft bls
 DRILLER: Mark Devine, Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: FRP installation

SUB CONTRACTORS: Future Pipe Industries
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on-site. Hugh Klein off-site. Site safety and project progress discussed. YBI currently preparing Baracor annular fluid.
2300	Circulating Baracor annular fluid.
0645	Future Pipe Industries crew on-site.
0700	YBI shift change. Dan Murphy and crew replacing Mark Devine and crew.
0719	Joint 33 threaded on.
0729	Joint 34 threaded on.
0738	Joint 35 threaded on.
0747	Joint 36 threaded on.
0756	Joint 37 threaded on.
0806	Joint 38 threaded on.
0815	Joint 39 threaded on.
0824	Joint 40 threaded on.
0832	Joint 41 threaded on.
0841	Joint 42 threaded on.
0850	Joint 43 threaded on.
0858	Joint 44 threaded on.
0900	HK on-site. Site Safety and Project Progress discussed. GY off-site.

Week 17

(05-27)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/27/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	225

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Installation for the FRP.

SUB CONTRACTORS: Future Pipe Industries; Eddie Mac (welder); YBI Geophysical Logging Division.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site relieving Greg Young. Site safety discussed. GY off site. The FRP run is in progress.
0907	FRP joint #45 threaded on.
1243	FRP joint #70 has been threaded on. This is the last joint of FRP. The final joint (stainless steel) will be run after lunch the break.
1320	YBI & FPI rigging down the equipment from the FRP tun.
1400	The stainless steel joint has been threaded on.
1510	Starting to run the video.
1622	The water is not clear enough to video the FRP or to set the FRP packer into the seal at the bottom of the final casing, so water will be pumped into the well to improve the view.
1845	Bob Didon and crew replacing Dan Murphy and crew.
1907	Stopping the video at 1,050 feet bls to let clarity improve.
1933	Starting to video again.
1948	Stopping the video at 1,640 feet bls to let clarity improve.
2015	Starting to video again. The well is flowing due to all the fresh water pumped in for the video (there is 25 to 30 feet of head on the well).

2041 The FRP packer is about one half inch above the packer. YBI is pulling the camera out and preparing to pump Baracor into the annulus.
2100 Greg Young on site relieving Hugh Klein. Site safety discussed. Hugh Klein off site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/27/05 2100 to 5/28/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		226

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon, Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Baracor Pumped into Annulus
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Greg Young on-site. Hugh Klein off-site. Site safety and project progress discussed. YBI currently preparing Baracor annular fluid.
2120	Begin pumping Baracor annular fluid. Beginning Totalizer reading = 310100.
2140	Totalizer reading = 312400
2200	Totalizer reading = 313800
2225	Totalizer reading = 315300
2315	Totalizer reading = 317600
2400	Totalizer reading = 319400
0005	Finished pumping. Lowering FRP into borehole. Final Totalizer reading = 320018.
0011	Pressure released. No Baracor released. Packer is sealed.
0140	Top of stainless steel section of FRP tubing cut off.
0700	YBI shift change. Dan Murphy and crew replacing Bob Didon and crew.
0900	HK on-site. Site Safety and Project Progress discussed. GY off-site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/28/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X			
32 - 50	50 - 70	70 - 85	> 85
		X	X
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	227

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy, Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Finishing the wellhead.

SUB CONTRACTORS: Richard Harris (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Hugh Klein on site relieving Greg Young. Site safety discussed. GY off site. Construction of the wellhead is being completed.
1235 The wellhead has been completed, and YBI's crew is off site.
1900 Bob Didon on site for rig watch during the night.
2100 Hugh Klein off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/28/05 2100 to 5/29/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No. 228

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon; James Hyre END DEPTH: 2,860 ft bls
 ACTIVITY: Rig watch and preparations for the pressure test and mobilization to the DZMW site.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

2100 **Hugh Klein off site. YBI only working days until drilling of the DZMW starts.
No MWH personnel remaining on site for the night.**



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/29/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	229

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: James Hyre, Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Rig watch.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site. The site is shut down until Tuesday. James Hyre is the only YBI staff on site.
1900	Bob Didon relieving James Hyre on rig watch.
2100	Hugh Klein off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/29/05 2100 to 5/30/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No. 230

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon; Bosit Gulomov END DEPTH: 2,860 ft bls
 ACTIVITY: Rig watch and preparations for the pressure test and mobilization to the DZMW site.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

2100 **Hugh Klein off site. YBI only working days until drilling of the DZMW starts.
No MWH personnel remaining on site for the night.**



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/30/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	231

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Bosit Gulomov, Bob Didon END DEPTH: 2,860 ft bls
 ACTIVITY: Rig watch.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

1000 **Hugh Klein on site. The site is shut down until Tuesday. Bosit Gulomov is the only YBI staff on site.**

1900 **Bob Didon relieving Bosit Gulomov on rig watch.**

2000 **Hugh Klein off site. No MWH personnel remaining on site for the night.**



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/30/05 2100 to 5/31/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X		
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	232

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,860 ft bls
 DRILLER: Bob Didon; Mark Devine & Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Preparation for the annular pressure test and mobilization to the DZMW site.

SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein off site. YBI only working days until drilling of the DZMW starts. No MWH personnel remaining on site for the night.
0800	Hugh Klein on site.
0830	There is heavy rain with thunder and lightning. The work has stopped due to the weather.
0900	Hugh Klein remaining on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/31/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	233

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy & Mark Devine END DEPTH: 2,860 ft bls
 ACTIVITY: Annular pressure test and mobilization to the DZMW site.
 SUB CONTRACTORS: YBI Geophysical Logging Division; Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Hugh Klein on site from the last shift. No work is being conducted due to the weather.
0930	Lightning has passed. YBI returning to work.
1052	Jack Myers of FDEP on site for the annular pressure test. The calibration certificate for the pressure gauge was given to Jack Myers.
1101	Starting the annular pressure test at 175 psi.
1201	End of the annular pressure test at 175 psi (0% change).
1210	Jack Myers off site.
1500	YBI Geophysical on site (John Cathey and Jim Goodwin) to video the injection zone.
1535	Starting to video the open hole.
1645	Finished with the video.
1730	YBI crew off site.
1910	Hugh Klein off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 5/31/05 2100 to 6/01/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

	Clear	Overcast	Rain	Heavy Rain
Weather		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No. 234

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Rig watch and mobilization to the DZMW site.
 SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
2100	Hugh Klein off site. YBI only working days until drilling of the DZMW starts. No MWH personnel remaining on site for the night.
2105	YBI is only watching the rig during the night shift.
0900	Alejandra Simon and Aimee Fratarcangeli on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/01/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	235

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Mobilization to the DZMW site.
 SUB CONTRACTORS: Jamie Allen (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Aimee Fratarcangeli and Alejandra Simon on site.
0930	Mark Chandler on site.
1000	Monthly progress meeting in session with Tom Mamott, Luis Molina, Jerry Johnson, Ben Right, Kevin Greuel, Alejandra Simon and Mark Chandler.
1055	Meeting adjourned.
1300	Mark Chandler off site.
1417	YBI pumping fluid from circulation pit into tanker truck.
1500	YBI shut down for the night.
1930	Aimee Fratarcangeli and Alejandra Simon off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/01/05 2100 to 6/02/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

	Clear	Overcast	Rain	Heavy Rain
Weather		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No. 236

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Mobilization to DZMW location.

SUB CONTRACTORS: Eddie Mac, Jamie Allen (welders)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
1900	Alejandra Simon off site. YBI only working days until drilling of the DZMW starts. No MWH personnel remaining on site for the night.
0700	Alejandra Simon on site. No activities due to rain. Eddie Mac and Jamie Allen (welders) on site.
0800	Pad monitoring well sampling.
0830	Emptying fluid from circulation pit into a tanker truck.
0900	Alejandra Simon remaining on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/02/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	237

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Mobilization to the DZMW site.
 SUB CONTRACTORS: Jamie Allen, Eddie Mac (welders).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site from previous shift. YBI continues to rig down to mobilize to the DZMW's location.
1600	Crew lowering top portion of rig.
1645	Cement delivery.
1700	YBI shut down for the night. Welders off site.
1900	Alejandra Simon off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/02/05 2100 to 6/03/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

	Clear	Overcast	Rain	Heavy Rain
Weather		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No. 238

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Mobilization to DZMW location.

SUB CONTRACTORS: Eddie Mac, Jamie Allen (welders)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
1900	Alejandra Simon off site. YBI only working days until drilling of the DZMW starts. No MWH personnel remaining on site for the night.
0700	Alejandra Simon on site. Eddie Mac and Jamie Allen (welders) on site.
0820	Crew rigging down the mast. Welders cutting down the 2-foot containment pad enclosing the rig.
0900	Alejandra Simon remaining on site.

Week 18

(06-03)



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/03/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	239

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Mobilization to the DZMW site.

SUB CONTRACTORS: Jamie Allen, Eddie Mac (welders).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Alejandra Simon on site from previous shift. YBI continues to rig down to mobilize to the DZMW's location.
0930	Heavy rain.
1040	Work suspended because of rain.
1100	YBI crew off site.
1900	Alejandra Simon off site. No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/03/05 2100 to 6/04/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

	Clear	Overcast	Rain	Heavy Rain
Weather		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
Wind	Still	Medium	High	
Humidity	Dry	Moderate	Humid	Report No. 240

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Mobilization to DZMW location.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
1900	Alejandra Simon off site. YBI only working days until drilling of the DZMW starts. No MWH personnel remaining on site for the night.
0700	Alejandra Simon on site.
0900	Alejandra Simon remaining on site.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/04/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
				X

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	241

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 2,860 ft bls
 DRILLER: Dan Murphy END DEPTH: 2,860 ft bls
 ACTIVITY: Mobilization to the DZMW site.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Alejandra Simon on site from previous shift.
0900 YBI rigged down as much as possible. On Monday, a crane will arrive to lift the floor onto the DZMW location. Then, the containment pad will be moved as well and rigging up will commence. Meanwhile, miscellaneous work will be done around the site this weekend, i.e. washing equipment and painting rig.
0930 Moving diesel truck from inside the pad.
1040 Pressure washing equipment.
1500 YBI crew off site.
1900 Alejandra Simon off site.
 No MWH personnel remaining on site for the night.



IW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/04/05 2100 to 6/05/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	242

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 2,860 ft bls
 DRILLER: None END DEPTH: 2,860 ft bls
 ACTIVITY: Mobilization to DZMW location.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

1900 **Alejandra Simon off site. YBI only working days until drilling of the DZMW starts.**
No MWH personnel remaining on site for the night.
0700 **Aimee Fratarcangeli on site.**
0900 **Aimee Fratarcangeli remaining on site.**

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/05/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	243

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 0 ft bls

DRILLER: Dan Murphy END DEPTH: 0 ft bls

ACTIVITY: Mobilization to the DZMW site.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
0900	Aimee Fratarcangeli on site from previous shift.
1000	YBI continues to rig down.
1200	Pressure washing equipment
1305	Heavy rain/ thunderstorms.
1350	YBI crew off site.
1800	Aimee Fratarcangeli off site. No MWH personnel remaining on site for the night.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/05/05 2100 to 6/06/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	244

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 0 ft bls
 DRILLER: None END DEPTH: 0 ft bls
 ACTIVITY: Mobilization to DZMW location.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
1900	Aimee Fratarcangeli off site. YBI only working days until drilling of the DZMW starts. No MWH personnel remaining on site for the night.
0700	Aimee Fratarcangeli on site.
0900	Aimee Fratarcangeli remaining on site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/06/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	245

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 0 ft bls
 DRILLER: Dan Murphy and Mark Devine END DEPTH: 0 ft bls
 ACTIVITY: Mobilization to the DZMW site.

SUB CONTRACTORS: Jamie Allen, Eddie Mac, Jimmy Lynch Trucking, Mullins Cranes
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Aimee Fratarcangeli on site from previous shift.
1000	Youngquist Brothers continue to prepare surface for placement of steel containment pad around Dual Zone Monitoring Well.
1015	Location of DZMW 1 is Latitude N 26° 28.300' Longitude W 081° 47.608' +/- 21 feet.
1015	Location of Injection Well 1 is Latitude N 26° 28.278' Longitude W 081° 47.598' +/- 13 feet.
1200	Jimmy Lynch trucking on site removing cuttings from circulation pit.
1415	Steel containment pad is in position around DZMW and welders are welding seams.
1520	Mullins Crane breaking down equipment. Welders continue to weld pad.
1700	Continue to weld steel containment pad.
1900	Aimee Fratarcangeli off site. No MWH personnel remaining on site for the night. No Youngquist crews scheduled for night shift.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/06/05 2100 to 6/07/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
	X		
32 - 50	50 - 70	70 - 85	> 85
		X	
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	246

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 0 ft bls

DRILLER: None END DEPTH: 0 ft bls

ACTIVITY: Mobilization to DZMW location.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

1900	Aimee Fratarcangeli off site. YBI only working days until drilling of the DZMW starts. No MWH personnel remaining on site for the night.
0700	Aimee Fratarcangeli on site.
0900	Aimee Fratarcangeli remaining on site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/07/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	247

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 0 ft bls
 DRILLER: Dan Murphy and Mark Devine END DEPTH: 0 ft bls
 ACTIVITY: Mobilization to the DZMW site.

SUB CONTRACTORS: Jamie Allen, Eddie Mac, Ron Bankston (welders)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Aimee Fratarcangeli on site from previous shift. Two full drilling crews on site to prepare DZMW location. Three welders on site.
1000	Welders continue welding steel containment pad and miscellaneous pipes at circulation (mud) pit.
1225	Position rig over DZMW location.
1410	Position 8,000-gallon hydraulic oil tanker on steel containment pad.
1630	Continue positioning and welding pipe at mud pit and continue welding steel containment pad.
1700	Youngquist crew off site.
1900	Aimee Fratarcangeli off site. No MWH personnel remaining on site for the night. No Youngquist crew on site tonight.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/07/05 2100 to 6/08/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
	X		
32 - 50	50 - 70	70 - 85	> 85
		X	
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	248

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 0 ft bls

DRILLER: None END DEPTH: 0 ft bls

ACTIVITY: Mobilization to DZMW location.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

No MWH personnel on-site.

Observer's Initials _____



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/08/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	249

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 0 ft bls
 DRILLER: Dan Murphy and Mark Devine END DEPTH: 0 ft bls
 ACTIVITY: Mobilization to the DZMW site.

SUB CONTRACTORS: Jamie Allen, Eddie Mac, Ron Bankston (welders)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0900	Greg Young on site. Two full drilling crews on site to prepare DZMW location. Three welders on site. Derrick positioned onto pad between 0700 and 0900.
1015	Welders continue welding steel containment pad and miscellaneous pipes at circulation (mud) pit.
1200	PMW depth measurement and sampling begins.
1300	PMW depth measurement and sampling ends.
1430	Pipe to mud pit ~ 1/2 complete (~ 50 ft complete). Containment pad needs one additional weld at SE corner.
1530	Heavy rain.
1700	YBI off-site (Mark Devine and crew and Dan Murphy and crew.) Welders off-site.
2100	Greg Young off-site. No MWH personnel remaining on site for the night. Kevin Greuel remains on-site.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/8/05 2100 to 6/9/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
	X		
32 - 50	50 - 70	70 - 85	> 85
		X	
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	250

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 0 ft bls

DRILLER: None END DEPTH: 0 ft bls

ACTIVITY: Mobilization to DZMW location.

SUB CONTRACTORS: Jamie Allen, Eddie Mac, Ron Bankston (Welders)

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

	No MWH personnel on-site over night.
0700	Greg Young on-site. Dan Murphy and crew on-site. Mark Devine and crew on-site. Welders on-site.
0900	Greg Young remaining on-site. Hugh Klein on-site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/09/05 0900 to 2100
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
	X	X	X
32 - 50	50 - 70	70 - 85	> 85
		X	X
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	251

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 0 ft bls
 DRILLER: Dan Murphy and Mark Devine END DEPTH: 0 ft bls
 ACTIVITY: Mobilization to the DZMW site.

SUB CONTRACTORS: Jamie Allen, Eddie Mac, Ron Bankston (welders)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME DESCRIPTION

0900 Greg Young on-site from previous shift. Hugh Klein on-site.
 1000 Welders continue welding steel containment pad and lines from circulation (mud) pit.
 1100 Positioning 6" line in place from mud pit to rig.
 1300 Heavy rain begins.
 1400 Rain ends.
 1645 Last section of 12" line from mud pit to rig being positioned for welding.
 1700 YBI off-site (Mark Devine and crew and Dan Murphy and crew.) Welders off-site.
 1900 Greg Young off-site. Hugh Klein off site.
 No MWH personnel remaining on site for the night. Kevin Greuel remains on-site.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/9/05 2100 to 6/10/05 0900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	252

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 0 ft bls
 DRILLER: None END DEPTH: 0 ft bls
 ACTIVITY: Mobilization to DZMW location.

SUB CONTRACTORS: Jamie Allen, Eddie Mac, Ron Bankston (Welders)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
	No MWH personnel on-site over night.
0700	Greg Young on-site. Dan Murphy and crew on-site. Mark Devine and crew on-site. Welders on-site. Heavy rain. YBI making final preparations for DZMW drilling.
0800	Hugh Klein on-site.
0900	Greg Young remaining on-site. Hugh Klein on-site.

Observer's Initials GY

Week 19

(06-10)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/10/05 0900 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X	X	

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	253

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 0 ft bls
 DRILLER: Dan Murphy and Mark Devine END DEPTH: 0 ft bls
 ACTIVITY: Mobilization to the DZMW site.

SUB CONTRACTORS: Eddie Mac (welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0900 Greg Young on site from previous shift. YBI continuing to mix drilling mud for Monday.
0930 A drill bit is being delivered from the YBI yard.
1030 Hugh Klein on site.
1130 Testing the pump in the mud pit.
1415 YBI continuing to mix mud.
1700 YBI crews and Eddie Mac off site.
1730 Greg Young off site. Hugh Klein remaining on site.
1900 Hugh Klein off site. The site is shut down for the night. No MWH personnel remaining on site for the night.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/10/05 1900 to 6/11/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
				254

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 0 ft bls
 DRILLER: None. END DEPTH: 0 ft bls
 ACTIVITY: None.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

1900	The site is shut down for the night. No MWH personnel on site for the night.
------	--

Observer's Initials _____



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/11/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High
		X	

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	255

SHIFT SUMMARY

OBSERVER: Hugh Klein START DEPTH: 0 ft bls
 DRILLER: Dan Murphy and Mark Devine END DEPTH: 0 ft bls
 ACTIVITY: Mobilization to the DZMW site.

SUB CONTRACTORS: Jamie Allen, Eddie Mac (welders).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Hugh Klein on site. No MWH personnel on site from the previous shift because the site was shut down for the night. Due to the rain in the last few days, there is a great deal of standing water. YBI is completing the mobilization to the DZMW. The welding of the lines for the circulation system are being completed.
0915	YBI is assembling the bit and BHA for pilot hole drilling.
1055	The welding of the lines in the circulation system has been completed. The system has been tested and found to be in working order. YBI crews off site until Monday at 0700.
1800	Hugh Klein off site. The site is shut down until Monday at 0700. No MWH personnel remaining on site.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/11/05 1900 to 6/12/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						X

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No. 256

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 0 ft bls
DRILLER: None. END DEPTH: 0 ft bls
ACTIVITY: None.

SUB CONTRACTORS: None.
FORMATION SAMPLES: None.
WATER SAMPLES: None.
TESTING: None.

TIME

DESCRIPTION

1900 The site is shut down for the night. No MWH personnel on site for the night.

Observer's Initials _____



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/12/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No. 257

SHIFT SUMMARY

OBSERVER: No MWH staff on site. START DEPTH: 0 ft bls
DRILLER: None. END DEPTH: 0 ft bls
ACTIVITY: None.

SUB CONTRACTORS: None.
FORMATION SAMPLES: None.
WATER SAMPLES: None.
TESTING: None.

TIME

DESCRIPTION

0700 The site is shut down for the day. No MWH personnel on site.

Observer's Initials _____



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/12/05 1900 to 6/13/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X	X					

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
32 - 50	50 - 70	70 - 85	> 85
Still	Medium	High	
Dry	Moderate	Humid	Report No. 258

SHIFT SUMMARY

OBSERVER: No MWH staff on site for the evening. START DEPTH: 0 ft bls

DRILLER: None. END DEPTH: 0 ft bls

ACTIVITY: None.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

1900 The site is shut down for the night. No MWH personnel on site for the night.

Observer's Initials _____



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/13/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	259

SHIFT SUMMARY

OBSERVER: Greg Young. START DEPTH: 0 ft bls
 DRILLER: Dan Murphy END DEPTH: 320 ft bls
 ACTIVITY: 12 1/4" Pilot Hole Drilling

SUB CONTRACTORS: Jamie Allen (Welder)
 FORMATION SAMPLES: Formation samples every 10 feet.
 WATER SAMPLES: None.
 TESTING: Deviation surveys every 80 feet.

TIME	DESCRIPTION
0700	Greg Young on site. Dan Murphy and crew on site.
0730	Drilling DZMW begins.
0800	Depth = 15 feet bls. WOB = 0-5K lbs.
0815	Jamie Allen on site.
0935	KD @ 80 feet bls.
1055	Jamie Allen off site
1135	Depth = 122 feet bls. WOB = 0-5K lbs. Pen Rate < 1 min/ft.
1500	Depth = 205 feet bls. WOB = 0-5K lbs. Pen Rate = 2 min/ft.
1540	KD @ 240 feet bls.
1830	KD @ 320 feet bls.
1900	Hugh Klein on site. Mark Devine and crew on site. Greg Young off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/13/05 1900 to 6/14/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	260

SHIFT SUMMARY

OBSERVER: Hugh Klein. START DEPTH: 320 ft bls
 DRILLER: Mark Devine. END DEPTH: 505 ft bls
 ACTIVITY: Pilot hole drilling (12¼-inch diameter bit) for the surface casing.
 SUB CONTRACTORS: YBI Geophysical Logging Division.
 FORMATION SAMPLES: Formation samples every 10 feet.
 WATER SAMPLES: None.
 TESTING: Deviation surveys every 80 feet.

TIME	DESCRIPTION
1900	Hugh Klein relieving Greg Young. Site safety discussed. GY off site. YBI is at 320 feet bls.
1906	YBI is at 323 feet bls with 10,000 to 15,000 pounds WOB. The mud has a density of 9.1 pounds per gallon and a Marsh funnel viscosity of 61 seconds.
1959	At 328 feet bls with 10,000 to 15,000 pounds WOB and a penetration rate of 10 minutes per foot.
2046	KD at 362 feet bls.
2203	KD at 402 feet bls. A deviation survey will be conducted at 400 feet bls.
2304	Drilling at 420 feet bls. The penetration rate has been <1 minute per foot, but YBI is in a spot taking significantly longer. The mud has a density of 9.2 pounds per gallon and a Marsh funnel viscosity of 63 seconds.
0001	The penetrated depth is at 437 feet bls with 10,000 to 15,000 pounds WOB. The penetration rate is <1 minute per foot. The mud has a density of 9.2 pounds per gallon and a Marsh funnel viscosity of 63 seconds.
0012	KD at 442 feet bls.
0045	Drilling again with a mud density of 9.2 pounds per gallon and a Marsh funnel viscosity of 63 seconds.
0136	KD at 482 feet bls. A deviation survey will be conducted at 480 feet bls.

Observer's Initials HK

0223 Drilling at 493 feet bls. The penetration rate is <1 minute per foot. The mud has a density of 9.2 pounds per gallon and a Marsh funnel viscosity of 59 seconds.

0255 TD at 505 feet bls. The last four feet were much harder and took longer to drill. YBI will circulate on bottom, then run a wiper trip, and TOOH.

0515 YBI circulating on bottom, and will TOOH at 0600. The logger is scheduled to be here at 0700.

0600 YBI TOOH.

0645 YBI is out of the hole and the geophysical loggers (John Cathey and Jim Goodwin) are on site.

0700 Greg Young relieving Hugh Klein. Site safety discussed. HK off site.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/14/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		261

SHIFT SUMMARY

OBSERVER: Greg Young. START DEPTH: 0 ft bls
 DRILLER: Dan Keeley II END DEPTH: 80 ft bls
 ACTIVITY: 32 1/2" Ream for Surface Casing
 SUB CONTRACTORS: YBI Geophysical, Jamie Allen (Welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Greg Young on site. Dan Keeley II and crew on site. Site safety and project progress discussed. Hugh Klein off site.
0720	Geophysical logging begins.
0830	Caliper and Gamma Ray logs complete. Begin Dual Induction log.
0910	Dual Induction log complete Jamie Allen on site.
1030	Begin reaming operations. YBI Geophysical (John Cathey and Jim Goodwin) off site.
1155	Depth = 12 feet bls. WOB = 0-10K lbs. Pen Rate = 6 min/ft.
1200	Mud density = 9.1 pounds per gallon. Marsh funnel viscosity = 55 seconds.
1350	Depth = 23 feet bls. WOB = 0-10K lbs. Pen Rate = 4 min/ft.
1500	Depth = 35 feet bls. WOB = 0-10K lbs. Pen Rate = 10 min/ft. Mud density = 9.0 pounds per gallon. Marsh funnel viscosity = 58 seconds.
1735	Mud density = 9.2 pounds per gallon. Marsh funnel viscosity = 65 seconds.
1740	Depth = 55 feet bls.
1835	Depth = 79 feet bls. WOB = 5K lbs. Pen Rate = 3 min/ft. 15 RPM.
1840	Mark Devine and crew on site.
1900	HK on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/14/05 1900 to 6/15/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	262

SHIFT SUMMARY

OBSERVER: Hugh Klein. START DEPTH: 80 ft bls
 DRILLER: Mark Devine. END DEPTH: 277 ft bls
 ACTIVITY: Reaming (32½-inch diameter bit) for surface casing.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation surveys every 80 feet starting at 115 feet bls.

TIME	DESCRIPTION
1900	Hugh Klein relieving Greg Young. Site safety discussed. GY off site. YBI is at 80 feet bls.
1905	YBI is working on the circulation system and servicing the rig.
2100	Starting to drill again.
2111	Drilling at 114 feet bls with 5,000 pounds WOB and a penetration rate of 1 minute per foot. The mud has a density of 9.5 pounds per gallon and a Marsh funnel viscosity of 52 seconds. Cuttings from the reamed hole correlate well with the chip tray from the pilot hole.
2117	KD at 117 feet bls. A deviation survey will be conducted at 115 feet bls.
2327	YBI is drilling at 165 feet bls with 10,000 to 15,000 pounds WOB. The penetration is <1 minute per foot. The mud has a density of 9.3 pounds per gallon and a Marsh funnel viscosity of 56 seconds. Cuttings from the reamed hole correlate well with the chip tray from the pilot hole.
0054	Drilling at 176 feet bls with 20,000 to 25,000 pounds WOB, and have been drilling this foot for over 20 minutes. The driller thinks the bit may be getting plugged with clay.
0200	KD at 197 feet bls, but the driller will check the hole and ream it again as necessary.
0256	The hole is clean. A deviation survey will be conducted and then the connection will be made.
0351	Drilling at 220 feet bls with 10,000 pounds WOB and a penetration rate of <1 minute per foot. The mud has a density of 9.3 pounds per gallon and a Marsh funnel viscosity of 67 seconds. Cuttings from the reamed hole correlate well with the chip tray from the pilot hole.

Observer's Initials HK

0543 KD at 277 feet bls. The connection will not be made on this shift because the mud needs to be conditioned (the density is 9.5 pounds per gallon and a Marsh funnel viscosity of 75 seconds).
0700 Alejandra Simon relieving Hugh Klein. Site safety discussed. HK off site.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/15/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	263

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 277 ft bls
 DRILLER: Dan Murphy END DEPTH: 356 ft bls
 ACTIVITY: 32 1/2" Ream for Surface Casing

SUB CONTRACTORS: Josh Brown (Florida Cementing), Jamie Allen (Welder)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation survey.

TIME	DESCRIPTION
0700	Alejandra Simon on site relieving Hugh Klein. Site safety discussed. YBI crew on site servicing rig.
0740	Circulating- conditioning mud. Waiting on tanker to empty slurry pit in order to have room to continue drilling. Current depth is 277 feet bls.
0800	Tanker on site.
0830	Reaming.
0920	Tanker on site to be filled with slurry.
0948	Depth is 306 fet bls. Penetration rate is 2 minutes per foot.
1000	Sampling pad monitoring wells.
1054	Tanker on site to be filled with slurry.
1146	Depth is 319 feet bls. Reaming with 10,000 to 15,000 lbs on bit, 30 rpm. Mud properties: 9.3 lbs/gallon, Marsh Funnel viscosity is 65 seconds.
1151	Lost hydraulics. Stopped reaming.
1358	Depth is 325 feet bls. Penetration rate is 20 minutes/foot. Reaming with 15,000 to 20,000 lbs on bit. Mud properties: 9.0 lbs/gallon, Marsh Funnel viscosity is 62 seconds.
1556	Depth is 337 feet bls. Penetration rate is 14 minutes per foot. Reaming with 10,000 to 15,000 lbs on bit. Mud properties: 9.1 lbs/gallon, Marsh Funnel viscosity is 67 seconds.

Observer's Initials AS

1650 Depth is 350 feet bls. Penetration rate is 2 minutes per foot. Reaming with 15,000 to 20,000 lbs on bit. Mud properties: 9.1 lbs/gallon, Marsh Funnel viscosity is 57 seconds.
1735 KD at 356 feet bls.
1900 Greg Young on site. Alejandra Simon off site.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/15/05 1900 to 6/16/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	264

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 356 ft bls
 DRILLER: Mark Devine END DEPTH: 440 ft bls
 ACTIVITY: Reaming (32½-inch diameter bit) for surface casing.
 SUB CONTRACTORS: YBI Electrical
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Deviation survey @ 435 ft bls

TIME	DESCRIPTION
1900	Greg Young on site relieving Alejandra Simon. Site safety and project progress discussed. AS off site. YBI crew is currently attempting to repair a generator hit by lightning.
2200	YBI Electrician on site to repair generator.
2300	YBI Electrician off site. TOOH to check bit before reaming resumes.
0045	Reaming resumes.
0130	Depth = 360 ft bls, Pen. Rate = 2 min/ft, WOB = 15K lbs. Mud: Density = 9.2 lbs/gallon, Viscosity = 69 sec (Marsh Funnel). Cuttings at shaker match cuttings from pilot hole at this depth.
0300	Depth = 392 ft bls, Pen. Rate = 2 min/ft, WOB = 20K lbs.
0400	Depth = 411 ft bls, Pen. Rate = 2 min/ft, WOB = 15-20K lbs.
0530	KD @ 435 ft bls. Deviation survey taken.
0630	Depth = 440 ft bls, Pen. Rate = 2 min/ft, WOB = 10-15K lbs.
0700	AS on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/16/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X			
32 - 50	50 - 70	70 - 85	> 85
			X
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	265

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 440 ft bls
 DRILLER: Dan Murphy END DEPTH: 497 ft bls
 ACTIVITY: 32 1/2" Ream for Surface Casing

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site relieving Greg Young. Site safety discussed. YBI crew on site servicing rig.
0900	Depth is 455 feet bls. Reaming with 15,000 to 20,000 lbs on bit and a penetration rate of 8 min/foot.
0934	Depth is 463 feet bls. Penetration rate is 4-6 min/foot. Mud properties: 9.4 lbs/gallon, Marsh Funnel viscosity of 65 seconds.
1140	KD @ 477 feet bls.
1430	TD @ 497 feet bls. Circulating.
1530	Wiper trip.
1800	TIH to bottom of borehole.
1900	Circulating at bottom. Greg Young on site. Alejandra Simon off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/16/05 1900 to 6/17/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X			
32 - 50	50 - 70	70 - 85	> 85
		X	
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
	X		266

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 497 ft bls
 DRILLER: Mark Devine END DEPTH: 497 ft bls
 ACTIVITY: Preparing to run surface casing.

SUB CONTRACTORS: YBI Geophysical
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

1900 Greg Young on site relieving Alejandra Simon. Site safety and project progress discussed. AS off site. YBI crew is currently circulating.
 2030 Cement being loaded into silo.
 2100 Begin TOOH.
 2220 TOOH ends. Bit OK. TIH begins.
 2300 TIH ends. Circulating.
 0030 Begin TOOH in preparation for caliper log.
 0300 TOOH ends.
 0320 YBI Geophysical (John Cathey & Jim Goodwin) on site.
 0345 Caliper log begins.
 0430 Caliper log complete.
 0500 YBI Geophysical off site.
 0700 AS on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/17/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X			
32 - 50	50 - 70	70 - 85	> 85
			X
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	267

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 497 ft bls

DRILLER: Dan Murphy END DEPTH: 497 ft bls

ACTIVITY: Running and cementing 24-inch steel surface casing.

SUB CONTRACTORS: Florida Cementing; Eddie Banstone, Eddie Mac, Mike Boston (Welders).

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

0700	Alejandra Simon on site relieving Greg Young. Site safety discussed. Welders on site. First joint of the 24-inch steel casing hanging on rig.
0715	Welding joint #2 onto joint #1.
1050	End casing run.
1300	TIH with tremie tube. Jimmy Brantley (Florida Cementing) on site.
1355	Start cementing 24-inch casing in place.
1504	Done with cementing. 151 bbls of 12% gel and 161 bbls of Neat cement were used.
1514	Florida Cementing off site.
1700	Removed mud drilling equipment. Greg Young on site.
1800	Alejandra Simon off site. Greg Young remaining on site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/17/05 1900 to 6/18/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		268

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 497 ft bls
 DRILLER: Mark Devine END DEPTH: 497 ft bls
 ACTIVITY: Waiting on cement
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
1900	Greg Young on site from last shift. Mark Devine and crew on site. YBI crew is currently removing mud operations equipment.
2200	Pulling Tremie tubing from hole.
2300	Mark Devine and crew off site. Ron Roberts remaining on site to watch yard. GY off site. No MWH personnel on site until 0700 Monday morning.

Observer's Initials GY

Week 20

(06-17)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/17/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X			
32 - 50	50 - 70	70 - 85	> 85
			X
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	267

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 497 ft bls

DRILLER: Dan Murphy END DEPTH: 497 ft bls

ACTIVITY: Running and cementing 24-inch steel surface casing.

SUB CONTRACTORS: Florida Cementing; Eddie Banstone, Eddie Mac, Mike Boston (Welders).

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

0700 Alejandra Simon on site relieving Greg Young. Site safety discussed. Welders on site. First joint of the 24-inch steel casing hanging on rig.

0715 Welding joint #2 onto joint #1.

1050 End casing run.

1300 TIH with tremie tube. Jimmy Brantley (Florida Cementing) on site.

1355 Start cementing 24-inch casing in place.

1504 Done with cementing. 151 bbls of 12% gel and 161 bbls of Neat cement were used.

1514 Florida Cementing off site.

1700 Removed mud drilling equipment. Greg Young on site.

1800 Alejandra Simon off site. Greg Young remaining on site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/17/05 1900 to 6/18/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
	X		268

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 497 ft bls
 DRILLER: Mark Devine END DEPTH: 497 ft bls
 ACTIVITY: Waiting on cement

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

1900 Greg Young on site from last shift.
 Mark Devine and crew on site. YBI crew is currently removing mud operations equipment.

2200 Pulling Tremie tubing from hole.

2300 Mark Devine and crew off site. Ron Roberts remaining on site to watch yard.
 GY off site. No MWH personnel on site until 0700 Monday morning.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/20/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
		X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
		X	269

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 503 ft bls
 DRILLER: Dan Murphy END DEPTH: 503 ft bls
 ACTIVITY: Rigging up for reverse air drilling

SUB CONTRACTORS: Eddie Banstone, Eddie Mac, Mike Boston (Welders).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Three (3) welders on site including Eddie Mac, Eddie Banstone, and Mike Boston. Dan Murphy's crew on site working day shift. Mark Devine and crew are working night shift for duration of the project.
0800	Tanker truck loading slurry from the mud pit.
0815	Raining.
0930	Welders and crew are welding 6-inch flow line from 'football' located over circulation pit to the dual zone monitor well wellhead.
1110	Tanker truck loads slurry from mud pit.
1200	Welders also working on wellhead and preparing for reverse air drilling by welding steel plate on 24-inch casing.
1205	Tanker truck on site pumping liquids from mud pit to convert to circulation pit for reverse air drilling. Stopped raining.
1251	Tanker truck on site to remove liquids from mud pit.
1400	Tanker on site taking another load of liquids pumped from the mud pit.
1505	Air compressor delivered to site.
1520	Raining. Tanker truck continues to pump liquids from pit.
1800	Air compressor is hooked up and operational.

Observer's Initials ABF

1900 Alejandra Simon relieves Aimee Fratarcangeli.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/20/05 1900 to 6/21/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		270

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 497 ft bls
 DRILLER: Mark Devine END DEPTH: 497 ft bls
 ACTIVITY: Rigging up for reverse air drilling.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
1900	Alejandra Simon on site. Aimee Fratarcangeli off site. Mark Devine and crew on site. YBI crew continues to rig up for reverse air drilling.
1951	Making up 80-foot drill pipe stands.
2350	Completed TIH with air line. Will proceed TIH with drill pipe.
0300	Drill pipe sitting at 450 feet bls. Rigged up sump pump and mixed kill. Will circulate before drilling.
0545	Continue to circulate.
0700	YBI shift change. Dan Murphy and crew replacing Mark Devine and crew. Continue to circulate. Alejandra Simon off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/21/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	271

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 505 ft bls

DRILLER: Dan Murphy END DEPTH: 526 ft bls

ACTIVITY: Drilling pilot hole using reverse circulation air drilling and 12 ¼-inch button bit

SUB CONTRACTORS: Eddie Banstone, Eddie Mac(Welders).

FORMATION SAMPLES: Collected every 10 feet.

WATER SAMPLES: Collected every 40 feet.

TESTING: Specific capacity testing to be collected every 80 feet.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Two (2) welders on site. including Eddie Mac and Eddie Banstone. Dan Murphy's crew is on site relieving Mark Devine and crew.
0805	Drill bit on bottom circulating at 481 feet bpl.
0835	Bit plugging off.
0940	Bit unplugged. Tag top of cement plug inside casing at 481 feet bpl. The pilot hole was drilled to 505 feet bpl and the reamed hole was drilled to 505 feet bpl. Currently drilling out cement plug.
1050	Driller repairs airline which was detached from top head drive.
1205	Continue to drill out cement plug. Crew also replacing flange on IW-1.
1332	Begin drilling open hole with 12 ¼-inch button bit at 505 feet bpl
1430	Installing flange on IW-1. Plan to begin development tomorrow.
1456	Drilling at 523 feet bpl. Penetration Rate is 3 minutes per foot. Weight on Bit is 5-10,000 pounds.
1523	Airline leak. Driller prepares to repair airline control at drillers control station.
1730	Driller continues to repair air valve control.
1900	Alejandra Simon relieves Aimee Fratarcangeli.

Observer's Initials ABF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/21/05 1900 to 6/22/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		272

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 526 ft bls
 DRILLER: Mark Devine END DEPTH: 721 ft bls
 ACTIVITY: 12 ¼-inch pilot hole
 SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Every 40 feet field sample, every 80 feet lab sample.
 TESTING: Specific capacity; Deviation surveys

TIME	DESCRIPTION
1900	Alejandra Simon on site. Aimee Fratarcangeli off site. Site safety discussed. Mark Devine and crew on site. Servicing rig.
2036	Depth is 550 feet bls. Penetration rate is 1 minute per foot.
2059	KD at 560 feet bls.
2103	Cleaning borehole.
2124	Specific capacity test, field and lab water quality sample and deviation survey taken.
2330	Depth is 594 feet bls. Drilling with 5,000 lbs on bit and a penetration rate of 1 minute/foot.
2340	Depth is 600 feet bls. Field water quality sample taken.
0130	KD at 640 feet bls. Drilling with 15,000 lbs on bit, penetration rate is <1 minute/foot. Circulating and cleaning borehole.
0150	Specific capacity test, field and lab water quality sample and deviation survey taken.
0300	Depth is 643 feet bls. Having problems with the air line.
0425	Depth is 653 feet bls. Air line getting plugged.
0520	Depth is 680 feet bls. Drilling with a penetration rate of < 1 minute per foot and 15,000 lbs on bit. Field water quality sample taken.
0526	Depth is 694 feet bls.
0612	KD at 721 feet bls. Circulating and cleaning borehole.

Observer's Initials AS

0640 Specific capacity test, field and lab water quality sample and deviation survey taken.
0700 YBI shift change. Dan Murphy and crew replacing Mark Devine and crew.
Aimee Fratarcangeli on site. Alejandra Simon off site. Site safety discussed regarding wearing ear plugs for hearing protection.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/22/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
	X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	X

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
		X	273

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 721 ft bls
 DRILLER: Dan Murphy END DEPTH: 721 ft bls
 ACTIVITY: Drilling pilot hole using reverse circulation air drilling and 12 1/4-inch button bit

SUB CONTRACTORS: Mike Boston (Welder); Jimmy Lynch Trucking, Inc.
 FORMATION SAMPLES: Collected every 10 feet.
 WATER SAMPLES: Lab samples collected every 80 feet and field samples collected every 40 feet.
 TESTING: Specific capacity testing performed every 80 feet.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Dan Murphy's crew is on site relieving Mark Devine and crew.
0730	Drill bit on bottom circulating at 721 feet bpl. Raining.
0830	Tanker truck on site for containment of development fluid from injection well. Injection well is being air developed.
0845	Begin air developing injection well. There is 90 feet of air line in the well. The tanker truck has a capacity of 7,200 gallons. Filling approximately 6,000 gallons
0950	Stopped pumping. Pumped 6,000 gallons into 7,200 gallon tanker truck.
1000	Have not started drilling yet. Air pressure not high enough. Working on compressor.
1055	Tanker truck (#2) on site for injection well development.
1155	Tanker truck #2 off site with approximately 6,000-gallons of development fluid from injection well.
1430	Tanker truck #3 off site with approximately 6,000-gallons of development fluid from injection well.
1700	Tanker truck #4 off site with approximately 6,000-gallons of development fluid from injection well.
1800	Driller has been dredging the pilot hole all day and has not been able to drill additional hole.
1900	Alejandra Simon relieves Aimee Fratarcangeli.

Observer's Initials ABF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/22/05 1900 to 6/23/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		274

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 721 ft bls
 DRILLER: Mark Devine END DEPTH: 774 ft bls
 ACTIVITY: 12 ¼-inch pilot hole
 SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Every 40 feet field sample, every 80 feet lab sample.
 TESTING: Specific capacity; Deviation surveys

TIME	DESCRIPTION
1900	Alejandra Simon on site. Aimee Fratarcangeli off site. Site safety discussed. Mark Devine and crew on site. Servicing rig.
1930	Dump truck on site to empty slurry pit. Driller on bottom cleaning borehole.
2030	Dredging.
0100	Drilling. Cleaning borehole after each foot drilled.
0340	Drilling steady at 4 minutes/foot.
0420	KD at 761 feet bls. Cleaning borehole.
0445	Field water quality sample taken.
0542	Drilling at 766 feet bls. Air pressure 90 psi. Continue to circulate. Trying to maintain 180 psi on bottom.
0646	Drilling at 774 feet bls.
0700	YBI shift change. Dan Murphy and crew replacing Mark Devine and crew. Aimee Fratarcangeli on site. Alejandra Simon off site. Site safety discussed.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/23/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	275

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 774 ft bls
 DRILLER: Dan Murphy END DEPTH: 881 ft bls
 ACTIVITY: Drilling pilot hole using reverse circulation air drilling and 12 1/4-inch button bit

SUB CONTRACTORS: Mike Boston (Welder); Jimmy Lynch Trucking, Inc.
 FORMATION SAMPLES: Collected every 10 feet.
 WATER SAMPLES: Lab samples collected every 80 feet and field samples collected every 40 feet.
 TESTING: Specific capacity testing performed every 80 feet.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Dan Murphy's crew is on site relieving Mark Devine and crew.
0720	Tanker #5 on site for air developed injection well formation fluid.
0730	Drill bit approximately 10 feet from bottom circulating/dredging to bottom of pilot hole on bottom circulating at 774 feet bpl. Raining.
0940	Tanker truck #6 on site for containment of development fluid from injection well. Injection well is being air developed.
1000	Continue dredging and plugging off the air line with volume of cuttings and dredge material.
1155	Tanker truck (#7) on site for injection well development.
1250	Back on bottom drilling pilot hole at 774 feet
1315	Drilling at 796 feet in soft limestone formation
1354	Tanker truck (#8) on site for injection well development.
1410	Perform specific capacity test on dual zone monitor well at 800 feet bpl. Heavy rain.
1605	Drilling at 805 feet with string weight of 38,000 pounds; bit weight of 3,000 – 5,000 pounds and a penetration rate of 1 to 2 minutes per foot when the bit is not plugging off.
1615	Tanker truck #9 on site for injection well development.
1706	Collect formation fluid sample water quality sample (field analyzed) at 840 feet bpl.
1800	Drilling at 875 feet with string weight of 38,000 pounds; bit weight of 10,000 – 15,000 pounds and

Observer's Initials ABF

a penetration rate of 1 to 2 minutes per foot. Formation is soft and easily drilling off.
1820 Jimmy Lynch Trucking on site removing cuttings from the slurry.
1830 Drill to 881 feet bpl circulate prior to performing the specific capacity test at 880 feet
1900 Alejandra Simon relieves Aimee Fratarcangeli.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/23/05 1900 to 6/24/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		276

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 881 ft bls
 DRILLER: Mark Devine END DEPTH: 982 ft bls
 ACTIVITY: 12 ¼-inch pilot hole
 SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Every 40 feet field sample, every 80 feet lab sample.
 TESTING: Specific capacity; Deviation surveys

TIME	DESCRIPTION
1900	Alejandra Simon on site. Aimee Fratarcangeli off site. Site safety discussed. Mark Devine and crew on site. Servicing rig.
1930	Specific capacity, deviation survey and field and laboratory water quality sample taken.
1950	Dump truck on site to empty slurry pit.
2125	KD @ 921 feet bls. Field water quality sample taken.
2333	Drilling @ 955 feet bls with 10,000 to 15,000 lbs on bit and a penetration rate of 10 minutes per foot. Last 5 feet have averaged 10 minutes per foot. Air pressure steady at 180 psi.
2430	Drilling @ 958 feet bls with 20,000 to 25,000 lbs on bit and a penetration rate of 20 minutes per foot.
0135	KD @ 961 feet bls.
0204	Specific capacity, deviation survey and field and lab water quality samples taken.
0620	Drilling @ 980 with 20,000 to 25,000 lbs on bit and a penetration rate of 10 minutes per foot.
0700	YBI shift change. Dan Murphy and crew replacing Mark Devine and crew. Depth is 982 feet bls. Aimee Fratarcangeli on site. Alejandra Simon off site. Site safety discussed.

Observer's Initials AS

Week 21

(06-24)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/24/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	277

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 982 ft bls
 DRILLER: Dan Murphy END DEPTH: 1,104 ft bls
 ACTIVITY: Drilling pilot hole using reverse circulation air drilling and 12 1/4-inch button bit
 SUB CONTRACTORS: Mike Boston (Welder)
 FORMATION SAMPLES: Collected every 10 feet.
 WATER SAMPLES: Lab samples collected every 80 feet and field samples collected every 40 feet.
 TESTING: Specific capacity testing performed every 80 feet.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Dan Murphy's crew is on site relieving Mark Devine and crew.
0720	Resume drilling pilot hole at 982 feet bpl.
0730	Drill bit approximately 10 feet from bottom circulating/dredging to bottom of pilot hole on bottom circulating at 774 feet bpl. Raining.
0825	Drilling at 985 feet with 12 1/4-inch button bit. Weight on bit is 15,000 to 18,000 pounds; penetration rate is 10 to 20 minutes per foot
0900	Tanker truck #10 on site for containment of development fluid from injection well. Injection well is being air developed.
1100	Drilling 989 feet; weight on bit is 15,000 to 18,000 pounds. Penetration rate is 30 minutes per foot.
1115	Tanker truck (#11) on site for injection well development.
1335	Tanker truck (#12) on site for injection well development.
1420	Drilling at 1,001 feet bpl. Collect water sample for field analyses
1540	Tanker truck (#13) on site for injection well development.
1620	Perform specific capacity test on dual zone monitor well at 1,040 feet bpl. Collect water sample and collect deviation survey.
1800	Tanker truck #14 on site for injection well development.

Observer's Initials ABF

- 1810** Collect water sample at 1,080 feet bpl for field analyses.
- 1820** Drilling at 1,089 feet bpl. Weight on bit is 5,000 to 10,000 pounds. Soft formation.
- 1900** Alejandra Simon relieves Aimee Fratarcangeli.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/24/05 1900 to 6/25/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X		X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	278

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1,120 ft bls
 DRILLER: Mark Devine END DEPTH: 1,144 ft bls
 ACTIVITY: 12 ¼-inch pilot hole

SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Every 40 feet field sample, every 80 feet lab sample.
 TESTING: Specific capacity; Deviation surveys

TIME	DESCRIPTION
1900	Alejandra Simon on site. Aimee Fratarcangeli off site. Site safety discussed. Mark Devine and crew on site. Servicing rig.
1920	Heavy rain. Tanker #14 off site. KD @ 1121 feet bls.
2000	Specific capacity test, deviation survey, lab and field water quality samples taken.
2100	Making connection. Resume drilling.
2136	Drilling @ 1,140 feet bls with 5,000 to 10,000 lbs on bit, 1-2 minutes per foot.
2220	Stopped drilling at a depth of 1,144 feet bls. Circulating and killing well. Will TOOH and shut down for the weekend. Work will resume on Monday, June 26, 2005 at 7:00 am.
2300	Alejandra Simon off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/27/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	279

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1144 ft bls
 DRILLER: Dan Murphy END DEPTH: 1186 ft bls
 ACTIVITY: Drilling DZMW 12 1/4' Pilot Hole

SUB CONTRACTORS: YBI Geophysical, Sanders Lab, Mike Boston (Welder)
 FORMATION SAMPLES: Every 10 ft
 WATER SAMPLES: Every 40 feet
 TESTING: IW Water Quality

TIME

DESCRIPTION

0700 Greg Young on site. Dan Murphy and crew on site. Mike Boston on site.
 0850 YBI tanker on site to develop IW before water quality samples retrieved.
 0905 YBI Geophysical on site. (John Cathey and Jim Goodwin)
 0950 YBI tanker off site.
 1050 Sanders Lab on site.
 1100 2nd YBI tanker on site to finish developing IW prior to water samples.
 1150 YBI tanker off site.
 1215 Drilling DZMW begins.
 1235 Begin 1st trip into IW to retrieve water sample.
 1245 Water sample retrieved. Begin 2nd trip into IW for additional sample.
 1330 2nd water sample retrieved.
 1515 Depth = 1174 ft bls, Pen. Rate = 14 min/ft, WOB = 15-20K lbs.
 1630 YBI Geophysical off site, Sanders Lab off site.
 1730 Depth = 1182 ft bls, Pen. Rate = 22 min/ft, WOB = 25K lbs.
 1800 Mike Boston off site.
 1845 Mark Devine and crew on site. Dan Murphy and crew off site.
 1900 Aimee Fratarcangeli on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/27/05 1900 to 6/28/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
			X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	280

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1,186 ft bls
 DRILLER: Mark Devine END DEPTH: 1,332 ft bls
 ACTIVITY: 12 ¼-inch pilot hole using reverse circulation air drilling
 SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Every 40 feet field sample, every 80 feet lab sample.
 TESTING: Specific capacity; Deviation surveys

TIME	DESCRIPTION
1900	Aimee Fratarcangeli on site. Greg Young off site. Site safety discussed. Mark Devine and crew on site. Servicing rig.
2020	Drilling at 1,186 feet bpl.
2045	Drill to 1,201 feet bpl. Perform specific capacity test. Collect water sample at 1,201 feet bpl and deviation survey.
2319	Collect field water quality sample at 1,240 feet bpl.
0005	Circulate on bottom at 1,281 feet bpl. Weight on bit is 5,000 to 10,000 pounds. Penetration rate is <1 minute per foot.
0100	Dredging borehole.
0230	Driller able to get bit back on bottom of borehole. Circulating at 1,281 feet bpl.
0243	Perform specific capacity test, collect field and laboratory water samples and deviation survey.
0325	Making connection. Resume drilling.
0425	Drilling at 1,320 feet bpl with bit weight of 5,000 to 10,000 pounds. Soft formation. Penetration rate is less than 1 minute per foot.
0541	Delay in drilling at a depth of 1,332 feet bls. The tophead drive is in need of repair.
0700	Greg Young relieves Aimee Fratarcangeli. Site safety discussed. Dan Murphy and crew replace Mark Devine and crew.

Observer's Initials ABF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/28/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
	X	X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	X

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
		X	281

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1332 ft bls
 DRILLER: Dan Murphy END DEPTH: 1472 ft bls
 ACTIVITY: Drilling DZMW 12 1/4' Pilot Hole

SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 ft
 WATER SAMPLES: Every 40 feet
 TESTING: Specific Capacity, Deviation

TIME

DESCRIPTION

0700 Greg Young on site. Dan Murphy and crew on site. Amiee Fratarcangeli off site. YBI currently repairing Top Head Drive.
 0805 Drilling Resumes.
 0930 Depth = 1348 ft bls, Pen. Rate = 3 min/ft, WOB = 10K lbs.
 1030 Depth = 1361 ft bls. Specific Capacity Test and Deviation Survey.
 1345 Depth = 1405 ft bls, Pen. Rate = 4 min/ft, WOB = 5K lbs.
 1555 Depth = 1440 ft bls, Pen. Rate = 2 min/ft, WOB = 10K lbs.
 1600 Depth = 1441 ft bls. Specific Capacity Test and Deviation Survey.
 1825 Depth = 1468 ft bls, Pen. Rate = 5 min/ft, WOB = 15K lbs.
 1845 Mark Devine and crew on site.
 1900 AF on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/28/05 1900 to 6/29/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
			X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	282

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1,472 ft bls
 DRILLER: Mark Devine END DEPTH: 1,610 ft bls
 ACTIVITY: 12 ¼-inch pilot hole using reverse circulation air drilling
 SUB CONTRACTORS: None
 FORMATION SAMPLES: Every 10 feet.
 WATER SAMPLES: Every 40 feet field sample, every 80 feet lab sample.
 TESTING: Specific capacity; Deviation surveys

TIME	DESCRIPTION
1900	Aimee Fratarcangeli on site. Greg Young off site. Site safety discussed. Mark Devine and crew on site replacing Dan Murphy and crew. Servicing rig.
1925	Resume drilling at 1,472 feet bpl. There is a leak in the top side of the airline at the rubber seat in the tophead drive. Because of this we are drilling with only 150 psi air pressure instead of the typical 180 psi.
2020	Collect field water quality sample at 1,480 feet bpl.
2040	Drilling at 1,482 feet bpl. The weight on bit is 15,000 pounds. Penetration rate is 3 to 4 minutes per foot.
2115	Raining.
2130	Drilling at 1,495 feet bpl. The weight on bit is 10,000 to 15,000 pounds. Penetration rate is 3 minutes per foot.
2317	Drill to 1,520 feet bpl. Perform specific capacity test. Collect water sample at 1,520 feet bpl and deviation survey.
0030	Drilling at 1,538 feet bpl. The weight on bit is 10,000 to 15,000 pounds. Penetration rate is 1 minute per foot. String weight is 63,000 pounds.
0100	Drilling at 1,550 feet.
0118	Collect field water quality sample of circulation fluid at 1,560 feet bpl.

Observer's Initials ABF

0250 Drill to 1,600 feet bpl. Perform specific capacity test. Collect water (circulation fluid) sample at 1,600 feet bpl for field and laboratory analyses. Also collect deviation survey.

0300 The drill crew has temporarily repaired the air leak.

0330 Driller will drill 10 feet of rat hole.

0420 Resume drilling at 1,600 feet bpl.

0432 Drill to 1,610 feet bpl which is the total depth of the pilot hole.

0610 Stop circulating.

0700 Greg Young relieves Aimee Fratarcangeli. Site safety discussed. Dan Murphy and crew replace Mark Devine and crew.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/29/05 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X	X	283

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: DZMW 12 1/4' Pilot Hole

SUB CONTRACTORS: YBI Geophysical
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Pad Monitor Wells

TIME	DESCRIPTION
0700	Greg Young on site. Dan Murphy and crew on site. Amiee Fratarcangeli off site. YBI currently preparing mud to kill the well.
0800	Tankers begin arriving to empty slurry pit.
1110	Wiper trip begins.
1130	Sample Pad Monitor Wells.
1440	YBI Geophysical on site (John Cathey and Jim Goodwin) Solid waste being unloaded from slurry pit.
1600	Geophysical Logging begins.
1845	Mark Devine and crew on site.
1900	AF on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/29/05 1900 to 6/30/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	284

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1,610 ft bls

DRILLER: Mark Devine END DEPTH: 1,610 ft bls

ACTIVITY: Geophysical logging of the open hole section from 490 feet to 1,610 feet bpl.

SUB CONTRACTORS: YBI Geophysical Logging Division.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
1900	Aimee Fratarcangeli on site. Greg Young off site. Site safety discussed. Mark Devine and crew on site replacing Dan Murphy and crew. Servicing rig.
1925	YBI geophysical logging division (John Cathey and Jim Goodwin) logging open hole.
1945	Sonic, VDL and log derived TDS are completed. Loggers prepare to run TeleViewer log.
2040	Continuing to run TeleViewer log at a rate of 5 to 6 feet per minute in the open hole (490 feet to 1610 feet bpl). This log takes approximately 3.6 hours to complete.
0010	TeleViewer completed.
0100	Run static flowmeter. Flowmeter stopped spinning at 1,575 feet bpl. This most likely from 'fines' accumulating in the bottom of the well.
0205	Bring well alive at rate of 440 gallons per minute and run dynamic flowmeter. Dynamic flowmeter also stopped spinning at 1,575 feet bpl.
0230	Prepare to run dynamic temperature and fluid conductivity log.
0305	Logging complete. Raining.
0330	Received 20 copies of all logs but the TeleViewer.
0500	Drill crew waiting on straddle packer intervals. Still raining.
0700	Greg Young relieves Aimee Fratarcangeli. Site safety discussed. Dan Murphy and crew replace Mark Devine and crew.

Observer's Initials ABF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/30/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	285

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: DZMW 12 1/4' Pilot Hole
 SUB CONTRACTORS: Jamie Allen (Welder)
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

0700 Greg Young on site. Dan Murphy and crew on site. Jamie Allen on site.
 Amiee Fratarcangeli off site.
 YBI currently servicing rig. No activities planned. Geophysical Logs being reviewed to determine Packer intervals.

1700 Jamie Allen off site.

1800 Upper Packer interval will be 1150-1200 ft bls per Hugh Klein.

1845 Mark Devine and crew on site.

1900 AF on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 6/30/05 1900 to 7/01/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	286

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1,610 ft bls
 DRILLER: Mark Devine END DEPTH: 1,610 ft bls
 ACTIVITY: Straddle packer testing for upper monitor zone (1,149 feet to 1,200 feet)

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
1900	Aimee Fratarcangeli on site. Greg Young off site. Site safety discussed. Mark Devine and crew on site replacing Dan Murphy and crew. Servicing rig.
1930	Packer test Number 1 will be seated from 1,149 feet to 1,200 feet bpl. Mark Devine and crew begin making up packer assembly and lower to prescribed depth.
2100	Continuing to trip packer assembly into hole.
2345	Continue to lower packer assembly.
0135	Packer assembly is seated and inflated to 440 psi. Packer assembly took a total of 9,000 pounds of weight during inflation (3,000 pounds was bled off three times).
0214	Prepare to air develop three pipe volumes equaling 5,175 gallons.
0234	Start air development.
0252	Stop air development. Pumped 7,400 gallons of fluid in 18 minutes equaling 412 gpm.
0339	Air line has been removed and 5 horsepower pump installed at 180.77 feet below pad. Drill pipe probe is at 178 feet below pad. Annulus probe is at 50 feet below pad level. Also a memory gauge is positioned below the bottom packer.
0408	Increase packer inflation to 460 psi. Adjust pump flow rate to 'wide open' the pump pulls 107 gpm with 476 feet of water above probe (296 feet of water above land surface).
0416	Start background with 485 feet of water above probe (305 feet of water above land surface).

Observer's Initials ABF

0515 The Hermit datalogger records 485 feet of water above the probe in the drill pipe
0615 The Hermit datalogger records 485 feet of water above the probe in the drill pipe
0700 The Hermit datalogger records 485 feet of water above the probe in the drill pipe
0700 Greg Young relieves Aimee Fratarcangeli. Site safety discussed. Dan Murphy and crew replace Mark Devine and crew.

Week 22

(07-01)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/01/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	287

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Straddle packer test #1 (1,149 – 1,200 feet bpl)
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: With Packer Test.
 TESTING: Packer Test.

TIME	DESCRIPTION
0700	Greg Young on site. Dan Murphy and crew on site. Amiee Fratarcangeli off site. Packer Test #1 currently in background phase.
0820	Test phase begins. Flow at 110 gpm. Packer pressure @ 445 psi. Flow meter @ 330,600 gallons.
0830	Water quality (WQ) and Water Level (WL) readings taken every ½ hour to 1225.
1225	Test phase complete. Recovery phase begins. Flow meter @ 357,500 gal. 26,900 gallons produced. WL readings ~ every 5 min. to 1445.
1500	Packer Test to be repeated due to no data recorded in Hermit with 1 hr Background, 3 hour Test and 1 hour Recovery.
1514	Background begins. WL readings every 10-15 min.
1615	Test phase begins. Flow = 110 gpm. Flow meter @ 357500 gallons. Packer pressure = 440 psi. WQ and water level readings every 20-30 min.
1900	Mark Devine and crew replacing Dan Murphy and crew. GY remaining on site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/01/2005 1900 to 7/02/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	288

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Straddle packer test #1 (1,149 – 1,200 feet bpl)
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: With Packer Test.
 TESTING: Packer Test.

TIME	DESCRIPTION
1900	Greg Young on site from previous shift. Mark Devine and crew on site Packer Test #1 being repeated. Currently in Test phase.
1915	Water quality and water level recorded. Test phase complete. 19,100 gallons produced. Begin Recovery.
1940	Water quality (WQ) and Water Level (WL) readings taken every 10 min.
2015	Recovery complete.
2040	YBI to pump water back into borehole, deflate packers and TOOH. Site closed until 7-5-05 @ 0700. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/05/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
	X		
32 - 50	50 - 70	70 - 85	> 85
			X
Still	Medium	High	
X			
Dry	Moderate	Humid	Report No.
		X	289

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls

DRILLER: Dan Murphy END DEPTH: 1610 ft bls

ACTIVITY: Aquifer testing.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None

WATER SAMPLES: None

TESTING: Aquifer performance test # 2 (1,460 – 1,510 feet bls)

TIME

DESCRIPTION

0700 Alejandra Simon on site. Dan Murphy and crew on site. Site was shut down for the holiday weekend. YBI currently preparing to TIH with straddle packers to a depth of 1,460 feet bls.

1340 Trying to inflate packers unsuccessfully. TIH with airline.

1400 TIH with airline complete. Waiting on packers to stabilize.

1440 Bleeding off packers. Will lower them approximately 2 feet to try and inflate them again.

1600 Inflation of packers was unsuccessful. Bleeding them off and TOOH to check for leaks.

1750 Checking hose for leaks.

1800 TOOH with drill pipe.

1840 TOOH with packer.

1900 Mark Devine and crew replacing Dan Murphy and crew. Greg Young on site. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/05/2005 1900 to 7/06/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	290

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Straddle packer test #2 (1,460 – 1,510 feet bls)
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: With Packer Test.
 TESTING: Packer Test.

TIME	DESCRIPTION
1900	Greg Young on site. Mark Devine and crew on site. Site safety and project progress discussed. AS off site.
	YBI currently inspecting packers for leaks.
2100	Both packers check out OK. TIH with packers to be set at 1460 and 1510 ft bls.
2145	TIH complete.
2210	Inflating packers. Packers holding pressure.
2250	Packer pressure set at 450 psi. Water level in slurry pit = 123"
2315	Producing ~ 12 gpm. Adding two air lines to increase water production.
2345	Producing ~ 30 gpm. 3 well volumes = 9" in pit. Will go to 12" (111" measured in pit)
2350	WQ measured ~20-30 minutes for Development.
0400	WQ stabilized. 12" of water added to pit, therefore more than 3 well volumes.
0520	Setting pump rate. Probe is set @ 176.3 ft bls, Pump is set @ 176.3 ft bls.
0545	Currently pumping 10 gpm. WL decreased from 157 ft to 38.5 ft and drawdown rate is decreasing.
0550	Pump rate set at 9 gpm.
0615	Background begins.
0700	AS on site. Dan Murphy and crew on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/06/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	291

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Aquifer testing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None
 WATER SAMPLES: Field samples every 30 min during test. Lab sample at end of test.
 TESTING: Aquifer performance test # 2 (1,460 – 1,510 feet bls)

TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Murphy and crew on site. Site safety discussed. Greg Young off site. Packer #2 background phase in progress.
0800	PMWs sampling.
0915	Mark Chandler on site for client meeting.
1045	Tom Mamott on site
1130	Meeting adjourned.
1140	Begin packer test #2. Collecting data and water quality samples every 30 minutes. Flow rate is 14 gpm.
1200	Mark Chandler and Tom Mamott off site.
1310	Flow rate is stable at 11 gpm, packer pressure stable at 500 psi. Drawdown stabilizing at ~ 124 feet bls.
1540	End of test. Collected field and lab samples plus filled required 5-gallon bucket. Shutting down pump. Recovery phase begins.
1900	Mark Devine and crew relieving Dan Murphy and crew. Greg Young relieving Alejandra Simon. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/06/2005 1900 to 7/07/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
		X		292

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Packer test #2 (1,460 – 1,510 feet bls) & Packer test #3 (1,510 – TD/1610 ft bls)
 SUB CONTRACTORS: YBI Geophysical (Jim Goodwin)
 FORMATION SAMPLES: None
 WATER SAMPLES: With Packer Test.
 TESTING: Packer Test.

TIME	DESCRIPTION
1900	Greg Young on site. Mark Devine and crew on site. Site safety and project progress discussed. AS off site.
	Currently finishing Packer #2 Recovery Phase.
1935	Jim Goodwin on site.
2000	Data downloaded from Hermit and received on floppy disk. YBI prep. To TOOH and set for Single Packer Test @ 1500 ft bls.
2025	Per conversation with Mark Chandler, Packer location being adjusted to 1510 ft bls.
2030	Communicated new Packer depth (1510 ft bls) to Mark Devine.
2145	TOOH begins.
2330	Bringing second (lower) packer out of borehole.
0030	TIH begins.
0205	TIH complete. Setting top seal.
0240	Pressuring up Packer.
0325	Packer pressure set at 460 psi
0450	Development begins. Producing ~35 gpm.
0505	Begin WQ measurements ~ every 30 min.
0700	AS on site. Dan Murphy and crew on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/07/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	293

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Aquifer testing.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None
 WATER SAMPLES: Field samples every 30 min during development and test. Lab sample at end of test and development.
 TESTING: Aquifer performance test # 3 (1,510 – 1,610 feet bls)

TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Murphy and crew on site. Site safety discussed. Greg Young off site. Packer #3 development phase in progress.
0710	Collecting water samples every 30 minutes.
0910	End of development.
1039	Selecting pump rate.
1110	Stepping test. Rate established at 36 gpm.
1112	Pump shut down. Begin background phase.
1540	Stepping test. Packer test #2 begins. Flow rate is 38 gpm. Totalizer reads 380,200 gallons. Water quality collected every ~30 minutes.
1900	Mark Devine and crew relieving Dan Murphy and crew. Greg Young relieving Alejandra Simon. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/06/2005 1900 to 7/07/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X	X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
		X	X	
Wind	Still	Medium	High	
	X	X		
Humidity	Dry	Moderate	Humid	Report No.
		X	X	294

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Packer test #3 (1,510 – TD/1610 ft bls)
 SUB CONTRACTORS: YBI Geophysical (John Cathey)
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Packer Test.

TIME	DESCRIPTION
1900	Greg Young on site. Mark Devine and crew on site. Site safety and project progress discussed. AS off site.
	Currently finishing Packer #3 Pump Phase.
1932	Pump phase complete. Recovery phase begins.
2240	John Cathey on site.
2315	Packer Test #3 complete.
2335	Hermit Data downloaded and received. John Cathey off site.
	YBI begins TOOH to retrieve memory gauge.
0700	AS on site. Dan Murphy and crew on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/08/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X			
32 - 50	50 - 70	70 - 85	> 85
			X
Still	Medium	High	
X			
Dry	Moderate	Humid	Report No.
		X	295

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Securing site for hurricane.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Murphy and crew on site. Site safety discussed. Greg Young off site. YBI TOOH with packers.
0920	Saunders Laboratory on site to pick up last water sample. YBI TIH with drill pipe.
1130	YBI crew off site. No YBI or MWH shift scheduled for tonight. Site is shut down for the weekend. Operations will resume Monday, July 11, 2005.

Observer's Initials AS

Week 23

(07-08)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/08/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X			
32 - 50	50 - 70	70 - 85	> 85
			X
Still	Medium	High	
X			
Dry	Moderate	Humid	Report No.
		X	295

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Securing site for hurricane.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Murphy and crew on site. Site safety discussed. Greg Young off site. YBI TOOH with packers.
0920	Saunders Laboratory on site to pick up last water sample. YBI TIH with drill pipe.
1130	YBI crew off site. No YBI or MWH shift scheduled for tonight. Site is shut down for the weekend. Operations will resume Monday, July 11, 2005.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/11/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	296

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Waiting on Monitor Zone Confirmation from FDEP

SUB CONTRACTORS: Mike Boston (welder).

FORMATION SAMPLES: None

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Dan Murphy and crew on site. Drill crew services rig while waiting on FDEP confirmation of monitoring zone locations.
1000	Drill crew mixes kill mud and kills well then trips pipe out of the hole.
1500	Crew services rig.
1900	Alejandra Simon relieves Aimee Fratarcangeli. Mark Devine and crew replaces Dan Murphy and crew.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/11/2005 1900 to 7/12/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X	X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	297

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Monitoring zone confirmation
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None.

TIME	DESCRIPTION
1900	Alejandra Simon on site. Mark Devine and crew on site. Site safety and project progress discussed. ABF off site.
1930	Crew strapping tremie tube and mixing kil.
2330	Two YBI crew personnel remaining on site. No activities taking place.
0700	Aimee Fratarcangeli replacing Alejandra Simon. Dan Murphy and crew replacing Mark Devine and crew. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/12/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	298

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Waiting on Monitor Zone Confirmation from FDEP.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Dan Murphy and crew on site. Drill crew services rig while waiting on FDEP confirmation of monitoring zone locations.
1115	Deliver geophysical logs to FDEP-South District.
1600	Crew services rig.
1900	Alejandra Simon relieves Aimee Fratarcangeli. Mark Devine and crew replaces Dan Murphy and crew.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/12/2005 1900 to 7/13/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	299

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Monitoring zone confirmation
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None.

TIME	DESCRIPTION
1900	Alejandra Simon on site. Mark Devine and crew on site. Site safety and project progress discussed. ABF off site.
2200	YBI crew off site.
0700	Aimee Fratarcangeli replacing Alejandra Simon. Dan Murphy and crew on site. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/13/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	300

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Waiting on Monitor Zone Confirmation from FDEP.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Dan Murphy and crew on site. Drill crew services rig while waiting on FDEP confirmation of monitoring zone locations.
1600	Crew services rig.
1700	Discussions with FDEP regarding monitoring zones continued throughout the day. FDEP is requiring an additional packer test from 1,320 feet to 1,380 feet bpl. Youngquist Brothers, Inc. is preparing the packers for packer test #4 in the dual zone monitor well.
1900	Alejandra Simon relieves Aimee Fratarcangeli. Mark Devine and crew replaces Dan Murphy and crew.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/13/2005 1900 to 7/14/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	301

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Aquifer testing

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None
 WATER SAMPLES: Field samples every hour to 30 minutes.
 TESTING: Aquifer test #4 (1320 feet bls to 1380 feet bls)

TIME	DESCRIPTION
1900	Alejandra Simon on site. Mark Devine and crew on site. Site safety and project progress discussed. ABF off site. YBI preparing to TIH with packers. Only two hands and driller on site, progress is slow.
0100	Packers in place.
0115	TIH with air line.
0124	TIH with air line completed.
0140	Started development of aquifer.
0147	Flow rate is 2 gpm.
0157	TIH with all air line tremie tube.
0230	Flow rate is 5 gpm.
0610	Change in water level since start of test is 2 inches, a total of 1466 gallons have been evacuated from the well so far.
0700	Aimee Fratarcangeli replacing Alejandra Simon. Dan Murphy and crew on site. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/14/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
			X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	302

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Straddle Packer Test #4 (1,320 feet to 1,380 feet)

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Alejandra Simon off site. Dan Murphy and crew on site replacing Mark Devine and crew.
0720	Continue development of straddle packer test #4. There is much kill mud in the discharge stream.
0740	Water level in pit is 8 ft 7 1/2 inches below the measuring point. There is approximately 420 feet of airline in the drill pipe. Measuring volume of discharge with a 5 gallon bucket.
0920	Flow rate is 5 gallons per minute. One drill pipe volume has been developed.
1115	Total volume purged is 2700 gallons. Continue to air develop the interval.
1300	Total volume purged is 3225 gallons (1.6 drill pipe volumes).
1500	Total volume purged is 3750 gallons (1.8 drill pipe volumes). The TDS is 5,071 mg/L.
1700	Total volume purged is 4185 gallons (2.04 drill pipe volumes).
1900	Total volume purged is 4785 gallons (2.33 drill pipe volumes). Development will continue through the night. Alejandra Simon on site. Aimee Fratarcangeli off-site. Site safety and progress discussed. Mark Devine and crew relieves Dan Murphy and crew.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/14/2005 1900 to 7/15/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	303

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Aquifer testing
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None
 WATER SAMPLES: Field samples every two hours.
 TESTING: Aquifer test #4 (1320 feet bls to 1380 feet bls)

TIME	DESCRIPTION
1900	Alejandra Simon on site. Mark Devine and crew on site. Site safety and project progress discussed. ABF off site. Development phase of packer test #4 continues.
2100	Collecting field water sample. 5,385 gallons have been purged from the well so far.
2300	Water quality is stabilizing : 4,945 mg/L TDS and 7,380 uS/cm. 2.92 drill pipe volumes (5,985 gallons) have been purged so far.
0300	Water quality stable. 3.5 drill pipe volumes (7,185 gallons) have been purged from the well.
0500	Water quality stable. 3.8 drill pipe volumes (7,785 gallons) have been purged from the well.
0700	Aimee Fratarcangeli replacing Alejandra Simon. Dan Murphy and crew on site. AS off site.

Observer's Initials AS

Week 24

(07-15)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/15/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
			X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	304

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Straddle Packer Test #4 (1,320 feet to 1,380 feet)

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: 1 sample - Packer Test #4 (1320 feet to 1380 feet)

TESTING: Packer Test #4 (1320 feet to 1380 feet)

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Alejandra Simon off site. Dan Murphy and crew on site replacing Mark Devine and crew.
0731	Stop development of straddle packer test #4. Set up for background stage of test.
0835	Submersible pump and probes are set in well.
1030	The packer test has been cancelled per conversations between Mark Chandler and Joe Haberfeld.
1300	Crew begins tripping packer assembly out of the hole.
1700	Packer assembly out of the hole. Drill crew tallies the tremie pipe that will be used for cementing and graveling the pilot hole up to the intermediate casing.
1800	Tripping in the hole with tremie pipe.
1900	Alejandra Simon on site. Aimee Fratarcangeli off site. Mark Devine and crew replaces Dan Murphy and crew.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/15/2005 1900 to 7/16/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X		X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	305

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Cementing 12 1/4-inch pilot hole
 SUB CONTRACTORS: Florida Cementing (Josh Brown).
 FORMATION SAMPLES: None
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
1900	Alejandra Simon on site. Mark Devine and crew on site. Site safety and project progress discussed. ABF off site. YBI TIH with tremie tube to start cementing operations.
1922	Rubber can was not placed in the borehole, TOO H with all tremie tubing to place rubber can in order to be able to seal the well for cementing.
2030	Placed rubber can in place. Preparing to TIH with tremie tubing.
2045	TIH with tremie tubing.
2200	Josh Brown, Florida Cementing on site.
2224	Begin cementing.
2245	End cementing with 13 barrels of Neat cement.
2400	Alejandra Simon off site. Site will be shut down for the weekend. Operations will resume on Monday July 18, 2005.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/18/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
	X		
32 - 50	50 - 70	70 - 85	> 85
		X	X
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
	X		306

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Cementing Pilot Hole

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0700	Greg Young on site. Dan Murphy and crew on site. Currently preparing to tag 1 st cementing stage.
0905	Tag at 1534 ft bls.
1300	30 gallons of water pumped into borehole to flush out mud and allow gravel to infiltrate.
1400	Water did not break up mud/bentonite. TIH planned to break up mud and flush it out.
1645	TIH complete. Circulating.
1900	Circulation continues. Mark Devine and crew replacing Dan Murphy and crew. AF on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/18/2005 1900 to 7/19/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	307

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Cementing/Graveling 12 ¼-inch pilot hole
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
1900	Aimee Fratarcangeli on site. Mark Devine and crew on site. Greg Young off site.
2000	The steel containment pad around the well is at capacity. Driller pumping this fluid into slurry pit. The well is alive and must be killed prior to tripping drill pipe out of hole. Drill pipe is at 1,535 feet bpl.
2140	Crew mixes mud to kill well.
2245	Trip out of hole with drill pipe.
0000	Delay in tripping out of hole because must mix more 'kill' mud to kill drill pipe and well head while tripping out of the hole.
0230	Trip in the hole with tremie pipe that will be used for graveling and cementing.
0330	Delay in tripping in the hole to mix more mud to kill well.
0440	Tremie is set at 1,491 feet bpl. Crew measures gravel in 5-gallon buckets.
0520	The lower monitor zone requires a theoretical volume 14 barrels equivalent to 120 5-gallon buckets of gravel to bring gravel up to 1,460 feet. Sixty buckets have been measured and placement of gravel begins.
0630	Continue pumping first half of gravel.
0700	Greg Young on site replacing Aimee Fratarcangeli. Dan Murphy and crew replace Mark Devine and crew. Aimee Fratarcangeli off site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/19/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X	X	X
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X	X	308

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Cementing Pilot Hole
 SUB CONTRACTORS: Florida Cementing (Josh Brown)
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0700	Greg Young on site. Dan Murphy and crew on site. Aimee Fratarcangeli off site. YBI Currently pumping gravel into the Lower Monitor Zone.
0900	Gravel tagged at 1453 ft bls. Josh Brown on site.
0945	5 bbls pre-flush.
0950	3 bbls "hot" neat cement for cement plug.
161005	6 1/4 bbls chase.
1150	Tagged cement plug at 1440 ft bls.
1212	5 bbls pre-flush
1214	Cementing between LMZ and UMZ begins.
1231	Cementing complete with 60 bbls 12% CaCl used
1630	Tag at 1203 ft bls.
1800	Prep for gravel installation.
1900	AF on site. Mark Devine and crew on site. Dan Murphy and crew off site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/19/2005 1900 to 7/20/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	309

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1610 ft bls
 DRILLER: Mark Devine END DEPTH: 1610 ft bls
 ACTIVITY: Cementing/Graveling 12 ¼-inch pilot hole

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
1900	Aimee Fratarcangeli on site. Mark Devine and crew on site. Dan Murphy and crew off site. Discuss site safety and project progress with Greg Young. Greg Young off site.
2015	Pumped 100 5-gallon buckets of gravel into Upper Monitor Zone.
2100	Pump an additional 100 5-gallon buckets of gravel into Upper Monitor Zone
2230	Tag gravel at 1120 feet bpl. Prepare to pump hot neat cement.
2338	Pump 5 barrels Neat + calcium carbonate.
2350	Wait on cement.
0620	Tag cement at 1100 feet. Prepare to pump to 500 feet bpl.
0700	Greg Young on site replacing Aimee Fratarcangeli. Dan Murphy and crew replace Mark Devine and crew. Aimee Fratarcangeli off site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/20/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X	X		
32 - 50	50 - 70	70 - 85	> 85
		X	
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
	X	X	310

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Cementing Pilot Hole

SUB CONTRACTORS: Florida Cementing (Josh Brown), Mike Boston (Welder)
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

0700 Greg Young on site. Dan Murphy and crew on site. Aimee Fratarcangeli off site. YBI currently prep for cementing.
0800 Josh Brown on site.
0810 Cementing begins with 5 bbls pre-flush.
0932 Cementing complete. 261 bbls cement with 12% CaCl used.
1330 Tag at 499 ft bls. Mike Boston on site.
1800 TIH for reaming ops begins.
1812 Placing 22 1/2" bit.
1900 AF on site. Mark Devine and crew on site. Dan Murphy and crew off site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/20/2005 1900 to 7/21/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	311

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 490 ft bls

DRILLER: Mark Devine END DEPTH: 660 ft bls

ACTIVITY: Reaming with 22 1/2 -inch bit

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
1900	Aimee Fratarcangeli on site. Mark Devine and crew on site. Dan Murphy and crew off site. Discuss site safety and project progress with Greg Young. Greg Young off site.
2030	Continue tripping in hole with 22 1/2 - inch bit.
2230	Begin reaming with 22 1/2 - inch bit
0050	Reaming at 515 feet bpl and make connection.
0135	Resume reaming at 515 feet bpl.
0300	Circulating at 530 feet. Penetration rate is < 1 minute per foot. Weight on bit is <5,000 pounds.
0440	Reaming at 595 feet. Perform deviation survey.
0510	Resume reaming. The formation is not holding the weight of the bit and continues to drill off. Driller having a difficult time keeping more than 5,000 pounds on the bit.
0635	Reaming at 639 feet. Penetration rate is <1 minute per foot. Weight on bit is <5,000 pounds.
0700	Greg Young on site replacing Aimee Fratarcangeli. Dan Murphy and crew replace Mark Devine and crew. Aimee Fratarcangeli off site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/21/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X	X	312

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1610 ft bls
 DRILLER: Dan Murphy END DEPTH: 1610 ft bls
 ACTIVITY: Reaming 22 1/2" borehole
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Deviation Surveys

TIME	DESCRIPTION
0700	Greg Young on site. Dan Murphy and crew on site. Aimee Fratarcangeli off site. YBI currently reaming borehole at 669 ft bls.
0843	Depth = 697 ft bls, Pen. Rate ~ 1 min/ft, WOB = 0-5K lbs.
1032	Depth = 697 ft bls, Pen. Rate ~ 1 min/ft, WOB = 0-5K lbs.
1238	KD @ 755 ft bls. Performing deviation survey. Circulating.
1422	Depth = 780 ft bls, Pen. Rate ~ 1 min/ft, WOB = 0-5K lbs.
1600	Depth = 810 ft bls, Pen. Rate ~ 2 min/ft, WOB = 0-5K lbs.
1712	Depth = 837 ft bls, Pen. Rate ~ 2 min/ft, WOB = 10K lbs.
1900	AF on site. Mark Devine and crew on site. Dan Murphy and crew off site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/21/2005 1900 to 7/22/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	313

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 869 ft bls
 DRILLER: Mark Devine END DEPTH: 992 ft bls
 ACTIVITY: Reaming with 22 1/2 -inch bit
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation surveys

TIME	DESCRIPTION
1900	Aimee Fratarcangeli on site. Mark Devine and crew on site. Dan Murphy and crew off site. Discuss site safety and project progress with Greg Young. Greg Young off site.
1905	Reaming with 22 1/2-inch bit at 869 feet bpl. Penetration rate is <1 foot per minute and weight on bit is <5,000 pounds.
2100	Reaming at 898 feet bpl. Weight on bit is <5,000 pounds. Penetration rate is 2-3 minutes per foot.
2155	Circulating at 995 feet bpl.
0110	Reaming at 952 feet. Weight on bit is 15,000 pounds. Penetration rate is 12 minutes per foot.
0300	Reaming at 960 feet. The formation is holding the weight of the bit at 18,000 to 20,000 pounds. Penetration rate has slowed to 14 minutes per foot.
0412	Reaming at 970 feet. Weight on bit is 18,000 to 20,000 pounds. Penetration rate is 10 minutes per foot.
0600	Reaming at 981 feet.
0700	Greg Young on site replacing Aimee Fratarcangeli. Dan Murphy and crew replace Mark Devine and crew. Aimee Fratarcangeli off site.

Observer's Initials AF

Week 25

(07-22)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/22/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X	X	314

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 992 ft bls
 DRILLER: Dan Murphy END DEPTH: 1075 ft bls
 ACTIVITY: Reaming with 22 1/2" bit

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Deviation surveys.

TIME	DESCRIPTION
0700	Greg Young on site. Dan Murphy and crew on site. Aimee Fratarcangeli off site.
0830	Circulating @ 988 ft bls.
1000	Depth = 995 ft bls, Pen. Rate ~ 18 min/ft, WOB = 15-20 K lbs.
1220	Depth = 1027 ft bls, Pen. Rate ~ 4 min/ft, WOB = 5-10 K lbs.
1408	Depth = 1058 ft bls, Pen. Rate ~ 4 min/ft, WOB = 5-10 K lbs.
1445	Depth = 1065 ft bls, Pen. Rate ~ 4 min/ft, WOB = 5-10 K lbs.
1550	KD. Circulating. Deviation Survey performed.
1708	Depth = 1076 ft bls, Pen. Rate ~ 3 min/ft, WOB = 10-15 K lbs.
1900	AF on site. Mark Devine and crew on site. Dan Murphy and crew off site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/22/2005 1900 to 7/23/2005 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	315

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1,075 ft bls
 DRILLER: Mark Devine END DEPTH: 1,155 ft bls
 ACTIVITY: Reaming with 22 1/2 -inch bit

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: Deviation survey.

TIME	DESCRIPTION
1900	Aimee Fratarcangeli on site. Mark Devine and crew on site. Dan Murphy and crew off site. Discuss site safety and project progress with Greg Young. Greg Young off site.
1944	Reaming at 1119 feet bpl. Weight on bit is 10,000 pounds. Penetration rate is 3 minutes per foot.
2120	Reaming at 1144 feet bpl. Weight on bit is 10,000 to 15,000 pounds. Penetration rate is 2 minutes per foot.
2150	Reaming at 1145 feet bpl. Weight on bit is 20,000 pounds. Penetration rate is 20 minutes per foot.
2245	Reaming at 1151 feet bpl. Weight on bit is 20,000 pounds. Penetration rate is 15 to 20 minutes per foot.
0130	Drill to total depth of 22 1/2- inch hole at 1,155 feet bpl and circulate.
0245	Kill the well
0350	Pull airline out of hole.
0430	Trip up into casing with 22 1/2-inch bit.
0630	Shift shuts down for the weekend. No work at sight until Monday morning July 25 th at 0700.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/25/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X		X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X	X	316

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1155 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1155 ft bls
 ACTIVITY: Cleaning borehole for intermediate casing run.

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0700	Alejandra Simon on site. Daniel Keeley II and crew on site.
0850	Mixing.
0900	TIH to bottom in order to circulate and condition borehole.
1030	Continue to TIH. Strapping 16-inch casing.
1140	Continue to circulate/clear borehole of debri.
1200	Shutting off for two hours and then will circulate for an hour and repeat this process until the borehole is clean.
1900	GY on site. Mark Devine and crew on site. Dan Keeley II and crew off site. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/25/05 1900 to 7/26/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		317

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1155 ft bls
 DRILLER: Mark Devine END DEPTH: 1155 ft bls
 ACTIVITY: Geophysical Caliper Logging

SUB CONTRACTORS: YBI Geophysical (Clay Ferguson)
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
1900	Greg Young on site. Mark Devine and crew on site. Alejandra Simon off site.
2300	TOOH with tremie pipe.
2345	TOOH with drill pipe.
0200	YBI Geophysical on site.
0220	Begin Caliper Log.
0330	Caliper Log complete. Begin setting up for casing run.
0345	YBI Geophysical off site.
0700	AS on site. Dan Keeley II and crew on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/26/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	318

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1155 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1155 ft bls
 ACTIVITY: 16-inch intermediate casing run.

SUB CONTRACTORS: Jammie Allen, Eddie Bankstone, Mike Boston, Eddie Mac. (Welders)
Josh Brown (Florida Cementing)

FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0700	Alejandra Simon on site. Daniel Keeley II and crew on site. Welders on site. Site safety discussed GY off site.
0710	Welding joint #2 onto joint #1.
1640	Done with casing run. Welders working on wellhead.
1800	Welders off site. YBI preparing to cement casing in place at 1,150 feet bls.
1900	GY on site. Mark Devine and crew on site. Dan Keeley II and crew off site. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/26/05 1900 to 7/27/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		319

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1155 ft bls
 DRILLER: Mark Devine END DEPTH: 1155 ft bls
 ACTIVITY: Geophysical Caliper Logging

SUB CONTRACTORS: Florida Cementing (Josh Brown)
YBI Geophysical (John Cathey and Jim Goodwin)

FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

1900 Greg Young on site. Mark Devine and crew on site. Alejandra Simon off site.
 2133 Josh Brown on site.
 2142 Cementing 16" casing begins with 12% gel.
 2144 9 bbls gone. 5 bbls/min. 12.6 lbs/gal.
 2154 50 bbls gone.
 2201 75 bbls gone.
 2208 100 bbls gone.
 2209 112 bbls gone. Switching to neat.
 2216 140 bbls gone. 6 bbls/min. 15.6 lbs/gal.
 2226 196 bbls gone. Going to Chase (5.5 bbls)
 0400 TOOH in prep for Temp Log.
 0520 TOOH complete.
 0630 YBI Geophysical on site.
 0700 AS on site. Dan Keeley II and crew on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/27/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	320

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1155 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1155 ft bls
 ACTIVITY: 16-inch intermediate casing cementing.

SUB CONTRACTORS: Josh Brown (Florida Cementing)
Jim Goodwin (YBI Geophysical logging)

FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

0700 Alejandra Simon on site. Daniel Keeley II and crew on site. Site safety discussed GY off site. Received temperature log from John Cathey. Estimated top of cement is 972 feet bls.

0801 TIH with tremie tubing in the annulus.

0920 Physical tag at 885 feet bls.

0956 Start cementing.

1048 Done cementing with 166 bbls of 12% gels.

1212 YBI hooking up a flow meter to pump fresh water into the injection zone requirement for the radioactive tracer test. Totalizer reads 390,586 gallons, will pump 3 casing volumes (55,290 gallons).
Pad monitoring well sampling.

1730 Jim Goodwin (YBI Geophysical logging) on site to conduct temperature log. Estimated top of cement is 678 feet bls. YBI preparing to tag.

1845 Physical tag at 666 feet bls.

1900 GY on site. Mark Devine and crew on site. Dan Keeley II and crew off site. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/27/05 1900 to 7/28/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X	X		

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		321

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1155 ft bls
 DRILLER: Mark Devine END DEPTH: 1155 ft bls
 ACTIVITY: Cementing 16" pilot hole

SUB CONTRACTORS: Florida Cementing (Josh Brown)
YBI Geophysical (John Cathey and Jim Goodwin)

FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

1900 Greg Young on site. Mark Devine and crew on site. Alejandra Simon off site.
1915 Josh Brown on site.
1931 Cementing 16" casing begins with 12% gel and 175 psi casing pressure.
1937 22 bbls gone. 2.5-4 bbls/min. (obstruction on cement hose) 12.6 lbs/gal.
1947 55 bbls gone.
1950 60 bbls gone. Obstruction causing problems. Switching to chase.
2000 TOOH in prep for temp log.
0545 YBI Geophysical on site.
0700 AS on site. Dan Keeley II and crew on site. GY off site.

Observer's Initials GY



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/28/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	322

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1155 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1155 ft bls
 ACTIVITY: 16-inch intermediate casing cementing.

SUB CONTRACTORS: Josh Brown (Florida Cementing)
Jim Goodwin and John Cathey (YBI Geophysical logging)

FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME	DESCRIPTION
0700	Alejandra Simon on site. Daniel Keeley II and crew on site. Site safety discussed GY off site. Tagged top of cement at 555 feet bls. Josh Brown (Florida Cementing) on site.
0726	Start cementing- Stage 4.
0735	End Stage 4 with 33 barrels of 12% gel.
0800	Pumping fresh water into the injection well resumes (it was shut down during the night shift).
1500	YBI Geophysical Loggers on site to run temperature log.
1513	TIH with log tool.
1530	Done with log. Estimated top of cement is 440 feet bls. Pumping fresh water into the injection well is complete. Totalizer reads 497,049 gallons, a total of 106,463 gallons of potable water were pumped (3.9 casing volumes).
1540	Tagged at 465 feet bls.
1627	Start cementing- Stage 5
1702	End Stage 5 with 132 barrels of 12% gel. Cement visible on surface. WOC.
1900	GY on site. Mark Devine and crew on site. Dan Keeley II and crew off site. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/28/05 1900 to 7/29/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X	X	

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
	X		
32 - 50	50 - 70	70 - 85	> 85
		X	
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
	X		323

SHIFT SUMMARY

OBSERVER: Greg Young START DEPTH: 1155 ft bls
 DRILLER: Mark Devine END DEPTH: 1155 ft bls
 ACTIVITY: Cementing 16" pilot hole

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: None

TIME

DESCRIPTION

1900 **Greg Young on site. Mark Devine and crew on site. Alejandra Simon off site.**
WOC
 0700 **AS on site. Dan Keeley II and crew on site. GY off site.**

Observer's Initials GY

Week 26

(07-29)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 7/29/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
	X			
Humidity	Dry	Moderate	Humid	Report No.
			X	324

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1155 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1155 ft bls
 ACTIVITY: Reaming 14 3/4-inch borehole.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None

WATER SAMPLES: None

TESTING: None

TIME	DESCRIPTION
0700	Alejandra Simon on site. Daniel Keeley II and crew on site. Site safety discussed. GY off site.
0800	Preparing to TIH with 14 3/4-inch bit.
1100	TIH with drill collars and one drill pipe stand. Air compressor is not working.
1200	Electrician on site working on compressor. The mechanic will arrive later on today between 13:00 and 16:00.
1300	Electrician off site.
1315	Mechanic on site.
1500	No parts available for repairs. Mechanic will be on site tomorrow Saturday for repairs. Drilling activities will be shut down until Monday, August 1, 2005. AS off site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/01/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather	Clear	Overcast	Rain	Heavy Rain
		X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature	32 - 50	50 - 70	70 - 85	> 85
				X

PROJECT MGR: Mark Chandler

Wind	Still	Medium	High	
		X		

OWNER: Lee County

Humidity	Dry	Moderate	Humid	Report No.
			X	325

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1155 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1174 ft bls
 ACTIVITY: Radioactive Tracer Survey (IW-1) and Reaming with 14 3/4 -inch bit (DZMW-1)

SUB CONTRACTORS: Jim Goodwin and John Cathey (YBI Geophysical Logging Division)
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Radioactive Tracer Survey

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Daniel Keeley II and crew on site. Jim Goodwin and John Cathey (YBI Geophysical Logging Division) on site.
0715	Loggers run the high resolution temperature log.
0745	Logger runs the background gamma.
0815	Logger delivers flowmeter calibration sheets. Flowmeter serial # is 4739630 and is 2-inch diameter. Flowmeter reading is 01580920 gallons.
0915	Background gamma log and casing collar locator complete.
0930	Load tool with 6 mCi of Iodine 131. Assay sheet provided by logger. Flow rate is 45 gpm.
0940	Ejector is located at 2095 feet which is 5-feet above the bottom of the steel casing.
0945	Eject 1 mCi of Iodine 131 and log in place.
1045	Log out of position to 200 feet above ejection point.
1045	Flush well for 15 minutes at a rate of 140 gpm.
1112	Eject 1 mCi of Iodine 131 and log in place.
1215	Log out of position to 200 feet above ejection point.
1230	Dumping remainder of Iodine-131 (4 mCi) at 2,130 feet.
1305	Begin post survey gamma log bottom of well at 2,853 feet.
1412	Post survey gamma log complete.
1515	The drill crew begins tripping in the DZMW hole with 14 3/4-inch bit. The rig has been repaired.

Observer's Initials AF

- 1700** Begin reaming with the 14 ³/₄-inch bit.
- 1800** Reaming with the 14 ³/₄-inch bit at 1,171 feet bpl.
- 1900** Alejandra Simon on site. Mark Devine and crew on site. Dan Keeley II and crew off site. Aimee Fratarcangeli off site.



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/01/05 1900 to 8/02/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X	X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		326

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1174 ft bls
 DRILLER: Mark Devine END DEPTH: 1400 ft bls
 ACTIVITY: Reaming 14 3/4 inch borehole
 SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Deviation survey.

TIME	DESCRIPTION
1900	Alejandra Simon on site. Mark Devine and crew on site. Aimee Fratarcangeli off site. Site safety discussed.
2220	Reaming at 1,223 feet bls with a penetration rate of 4 to 6 minutes per foot and 5,000 lbs on bit.
2430	KD at 1,280 feet bls. Taking deviation survey and making connection.
0136	Reaming at 1,293 feet bls with a penetration rate of 2 minutes per foot and 3,000 to 4,000 lbs on bit.
0300	Reaming at 1,323 feet bls with a penetration rate of 2 minutes per foot.
0450	KD at 1,360 feet bls. Taking deviation survey and making connection.
0646	Reaming at 1,397 feet bls with a penetration rate of 1 to 2 minutes per foot and 5,000 to 10,000 lbs on bit.
0700	Reaming at 1,400 feet bls. ABF on site. AS off site. Dan Keeley II and crew on site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/02/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
		X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
		X	X

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
		X	327

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1400 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1455 ft bls
 ACTIVITY: Reaming with 14 3/4 -inch bit (DZMW-1)

SUB CONTRACTORS: Jamie Allan (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Daniel Keeley II and crew on site replacing Mark Devine and crew. Alejandra Simon off site.
0750	Resume reaming at 1,411 feet bpl.
0900	Reaming at 1,426 feet. Penetration rate is 3 to 5 minutes per foot.
1000	Circulate at 1,440 feet bpl. Deviation survey performed.
1305	Resume reaming after deviation survey at 1432 feet.
1400	Ream to total depth of 14 3/4 inch borehole at 1455 feet bpl and circulate.
1525	Trip out of hole to replace 14 3/4 inch bit with 12 1/4 inch bit.
1650	Jamie Allen (welder) on site to repair hole in the flow line.
1800	Dan Keeley tested the packer assembly for tomorrow's pressure test of 16 inch steel casing and packer tested satisfactory.
1815	Resume tripping out of the hole.
1900	Alejandra Simon on site. Mark Devine and crew on site. Dan Keeley II and crew off site. Aimee Fratarcangeli off site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/02/05 1900 to 8/03/05 0700
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X	X			

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
			X	
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
		X		328

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1455 ft bls
 DRILLER: Mark Devine END DEPTH: 1535 ft bls
 ACTIVITY: Reaming 12 ¼ inch borehole

SUB CONTRACTORS: None
 FORMATION SAMPLES: None
 WATER SAMPLES: None
 TESTING: Deviation survey.

TIME	DESCRIPTION
1900	Alejandra Simon on site. Mark Devine and crew on site. Aimee Fratarcangeli off site. Site safety discussed. Preparing to TIH and mixing kill- well is alive.
2400	Completed TIH with 18 stands. Start reaming with 12 ¼-inch bit.
2420	Reaming at 1,458 feet bls with 15,000 lbs on bit. Reaming slow with low rpms. Penetration rate is 6 minutes per foot.
0333	Reaming at 1,520 feet bls with 5,000 to 10,000 lbs on bit and a penetration rate of 2 minutes per foot.
0335	KD at 1,521 feet bls. Cleaning borehole.
0348	Deviation survey and making connection with a single drill pipe.
0455	TD @ 1,535 feet bls.
0523	Begin TOOH with 81-foot BHA, 18 stands plus single.
0700	ABF on site. AS off site. Dan Keeley II and crew on site.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/03/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	329

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1535 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1535 ft bls
 ACTIVITY: Geophysical logging and Pressure Test 16-inch diameter steel casing set to 1,150 feet bpl

SUB CONTRACTORS: Mike Boston (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Daniel Keeley II and crew on site replacing Mark Devine and crew. Alejandra Simon off site.
0710	Continue tripping out of the hole with 12 ¼ inch bit.
0750	Out of hole with bottom hole assembly. Waiting on loggers.
0800	Logger (Jim Goodwin) on site rigging up for caliper and gamma logs.
0930	Logging complete
1035	Progress Meeting with Lee County Utilities. Mark Chandler, John Kaufman and Aimee Fratarcangeli attending from MWH.
1100	Trip in the hole with packer assembly for pressure test of 16-inch steel casing. Packer set at 1137.87.
1655	Begin pressure test at 150 psi.
1755	Pressure test complete at 154 psi. Change in pressure of 2.6%.
1800	Welder cuts well head to prepare for installing FRP tubing.
1900	Mark Devine and crew on site. Dan Keeley II and crew off site. Aimee Fratarcangeli off site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/04/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
			X
32 - 50	50 - 70	70 - 85	> 85
			X
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	330

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1535 ft bls

DRILLER: Dan Keeley II END DEPTH: 1535 ft bls

ACTIVITY: Prepare well to install FRP tubing.

SUB CONTRACTORS: Mike Boston (welder).

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

0700 Aimee Fratarcangeli on site. Daniel Keeley II and crew on site replacing Mark Devine and crew.
0710 Drill pipe has been laid down
0900 Youngquist dump truck on site to remove cuttings
1100 Welder prepares wellhead.
1500 Welder continues to prepare wellhead.
1600 Youngquist dump truck on site to remove cuttings.
1800 Drill crew organizing equipment and supplies.
1900 Mark Devine and crew on site. Dan Keeley II and crew off site. Aimee Fratarcangeli off site.

Observer's Initials AF



SHALLOW PAD MONITORING WELLS WEEKLY SAMPLING

THE THREE OAKS DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/05/05 12:00
(International Time)

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County Utilities

WELL	TOC ELEVATION (NGVD)	DEPTH TO WATER (feet)	WATER LEVEL (NGVD)	TEMPERATURE (°C)	pH	CONDUCTIVITY (µmhos/cm)	CHLORIDE (mg/L)
NW	21.34	4.87	16.47	24.5	7.61	459	33
NE	22.97	6.44	16.53	26.4	7.57	432	29
CW	21.87	5.55	16.32	25.7	7.65	503	39
CE	23.35	6.80	16.55	26.8	7.59	523	29
SW	21.68	5.26	16.42	26.3	7.64	582	36
SE	21.87	5.39	16.48	26.5	7.61	553	37

Comments:

Sampled By: Aimee Fratarcangeli

August 5, 2005

Mr. Jack Myers, P.G.
Florida Department of Environmental Protection
2295 Victoria Avenue, Suite 364
Fort Myers, Florida 33901

SUBJECT: Three Oaks Wastewater Treatment Facility
IW-1 Class I Injection Well
Weekly Summary Report No. 26
UIC Permit 38436 – 178 – UC

Dear Mr. Myers:

MWH Americas, Inc. (MWH) is pleased to submit the following Weekly Summary Report on behalf of Lee County. This report is the **twenty-sixth** Weekly Summary Report for the Three Oaks Wastewater Treatment Facility IW-1 Class I Injection Well Project. The summary report covers the period from July 29, 2005 at 0000 hours through August 4, 2005 at 2400 hours. The daily shift reports for this period are included with this submittal.

INJECTION WELL (IW-1)

The Radioactive Tracer Test was performed Monday, August 1, 2005. Initially a high resolution temperature log and background gamma ray log were performed. The first portion of the radioactive tracer survey consisted of the dynamic or pumping portion of the survey. A velocity of 5 to 6 feet per minute was established in the well at a flow rate of 45 gallons per minute. One (1) milliCurie of Iodine 131 was ejected and then logged in-position and logged out-of-position. The well was flushed at a rate of 140 gallons per minute and the dynamic portion was repeated a second time. No apparent anomalies appeared that indicated a lack of mechanical integrity in the injection well.

MONITOR WELL (DZMW-1)

During the reporting period, Reaming for the installation of the 6 5/8-inch fiberglass reinforced plastic casing was completed on August 3, 2005 to the total depth of 1,535 feet below land surface (bls). The bore hole was initially reamed with a 14 3/4-inch bit to a depth of 1,455 feet bpl then cleaned out with a 12 1/4-inch bit to 1,535 feet bpl. The borehole was then cleaned of debris and a caliper log and gamma ray log were run on August 3, 2005.

A pressure test was successfully conducted on the 16-inch steel casing. After installing a single packer to a depth of 1,137 feet bpl, the casing was pressurized to 150 pounds per square inch and

monitored for one hour. At the end of the test the pressure was observed to be 154 pounds per square inch resulting in a change of 2.6%.

SHALLOW PAD MONITOR WELLS

The shallow pad monitor wells (PMWs) were sampled on August 4, 2005. An analysis of the water quality parameters was made in the field by MWH. The field analysis results from August 4, 2005 are included in the table below, along with the field analysis results from July 27, 2005.

Monitor Well Number	Water Level Elevation (NGVD)		Chloride Concentration (mg/L)		pH		Specific Conductance (umhos/cm)		Temperature (°C)	
	7/27	8/4	7/27	8/4	7/27	8/4	7/27	8/4	7/27	8/4
NW	16.32	16.47	31	33	7.50	7.61	444	459	23.5	24.5
NE	16.39	16.53	30	29	7.60	7.57	446	432	27.4	26.4
CW	16.27	16.32	36	39	7.82	7.65	493	503	26.8	25.7
CE	16.37	16.55	27	29	7.54	7.59	511	523	27.5	26.8
SW	16.33	16.42	39	36	7.61	7.64	597	582	26.0	26.3
SE	16.36	16.48	39	37	7.55	7.61	560	553	26.7	26.5

A summary of all pad monitor well water quality data and water levels is provided in an attachment.

PROPOSED FUTURE ACTIVITIES FOR NEXT REPORTING PERIOD

Preparations will be made for the completion of the following tasks:

Injection Well (IW-1)

The injection test will be planned in the near future.

Monitor Well (DZMW-1)

During the next reporting period, the 6 5/8-inch Fiberglass Reinforced Pipe (FRP) will be installed to the top of the Lower Monitor Zone. The FRP will be cemented in place by placing a California packer at the top of the Lower Monitor Zone (1,460 ft bls). The 6 5/8-inch FRP tubing will be cemented from 1,460 feet up to 1,200 feet. Temperature logging will be performed during the cementing operations. Once the FRP has been cemented then the upper and lower monitoring zones will be developed, sampled, and analyzed by a certified laboratory.

DRILLING OBSERVATION AND TESTING

Mr. Jack Myers, P.G.
Florida Dept. of Environmental Protection
August 5, 2005
Page 3

Drilling observation, testing, and sampling was conducted by Aimee Fratarcangeli, P.G. and Alejandra Simon.

CONTRACTOR

Youngquist Brothers, Inc.
Drilling Superintendent: Kevin Greuel

SUBCONTRACTORS

Mike Boston and Jamie Allan. (Welders)
YBI Geophysical Logging Division

If you should have any questions, please do not hesitate to contact me at (813) 221-1981. Address and telephone numbers for MWH are supplied on the attached distribution list.

Sincerely,

MWH Americas, Inc.

Mark Chandler
Senior Engineer

Attachments: Distribution List
 Daily Shift Reports
 Pad monitor wells weekly water quality data

Week 27

(08-05)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/05/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
			X	
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	331

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1535ft bls
 DRILLER: Dan Murphy END DEPTH: 1535 ft bls
 ACTIVITY: Prepare well to install FRP tubing.

SUB CONTRACTORS: Mike Boston (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Dan Murphy and crew on site replacing Mark Devine and crew.
0900	Youngquist dump truck on site to remove cuttings
0930	Welder prepares stainless steel final joint.
1100	Youngquist dump truck on site to remove cuttings. Crew cleans up rig and location.
1600	Youngquist dump truck on site to remove cuttings.
1800	Drill crew organizing equipment and supplies.
1900	Dan Murphy and crew off site. Aimee Fratarcangeli off site. Only two man crew on site for night shift.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/06/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
						X

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	332

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1535ft bls
 DRILLER: Dan Murphy / Mark Devine END DEPTH: 1535 ft bls
 ACTIVITY: Install 6 5/8- inch FRP tubing.

SUB CONTRACTORS: FRP tubing crew. (Future Pipe Company). Mike Boston (welder).
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Dan Murphy and crew on site and Mark Devine and crew on site. FRP four man crew on site
0730	Tally 6 5/8-inch diameter FRP tubing. Install centralizers on tubing.
0900	Prepare to run FRP tubing. Waiting on installation equipment.
1028	Begin running 6 5/8-inch FRP tubing. California packer is hanging in the DZMW. All FRP tubing threads have been taped with teflon tape. Pipe dope used for the threads is black TFC-15 Thread Sealing Compound. Casing installation is recorded on DZMW-1 FRP Tally Form and includes torque and time of each thread completion.
1520	Casing is landed at 1460 feet. Welder welding wellhead.
1645	Wellhead complete.
1700	Dan Murphy/Mark Devine and crew off site. Aimee Fratarcangeli off site. No activity on night crew.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/07/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
X						

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
		X	X

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
			X

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High
	X	

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
		X	333

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1535ft bls

DRILLER: Mark Devine END DEPTH: 1535 ft bls

ACTIVITY: Cement 6 5/8- inch FRP tubing.

SUB CONTRACTORS: Florida Cement Company (Josh Brown). Mike Boston (welder).

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

0700	Aimee Fratarcangeli on site. Mark Devine and crew on site.
0730	Tally 2-inch diameter steel tubing. Install tubing in the annulus.
1030	Inflate California Packer to 100 psi.
1100	Mix small 2 barrel stage of cement without cement truck. Neat cement with calcium.
1300	Tag cement lift at 1439 feet bpl. Mix second small 2 barrel batch of cement and pump in annulus above California Packer. Packer continues to be inflated to 100 psi.
1652	Tag second small lift at 1430 feet bpl. Prepare to pump first large lift of cement (60 barrels) of straight Neat cement.
1712	Stage 1 – Pump 60 barrels of Neat cement. Temperature log is scheduled in the morning followed by a hard tag to confirm top of cement.
1900	Mark Devine and crew off site. Aimee Fratarcangeli off site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/08/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
		X	

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
			X

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
		X	334

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1535 ft bls
 DRILLER: Mark Devine END DEPTH: 1535 ft bls
 ACTIVITY: Cement 6 5/8- inch FRP tubing.

SUB CONTRACTORS: YBI Geophysical Logging Division (Jim Goodwin and John Kathey); Florida Cement Company (Josh Brown); Mike Boston (welder).

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Mark Devine and crew on site. YBI Geophysical Loggers on site
0710	Run temperature log to determine approximate top of Neat cement.
0815	Hard tag Cement Stage #1 at 1,241 feet bpl.
0920	Inflate California Packer to 100 psi.
0935	Stage 2 – Pump 12 barrels of Neat cement. Temperature log is scheduled this afternoon followed by a hard tag to confirm top of cement.
1000	Stage 2 complete. Wait on cement to cure.
1551	Geophysical logger on site running temperature log on Stage #2. Theoretical temperature tag is at an approximate depth of 1,200 feet bpl.
1639	The hard tag is at a depth of 1,204 feet bpl. Therefore, the Upper Monitoring Zone is from 1,150 feet bpl to 1,204 feet bpl.
1700	Rig up the cement truck to pump fresh water in Upper Monitoring Zone to remove fines, mud and gel that have been added top side to control the well.
1816	Pumped a total of 220 barrels of water with the cement truck to move the heavy material from the UMZ. Will begin developing the Upper Monitor Zone tomorrow.
1900	Mark Devine and crew off site. Aimee Fratarcangeli off site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/09/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
		X		
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	335

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1535 ft bls
 DRILLER: Mark Devine END DEPTH: 1535 ft bls
 ACTIVITY: Cement Bond Log on the 6 5/8-inch FRP and Development of the Upper Monitor Zone and Milling out the Shear Plug

SUB CONTRACTORS: YBI Geophysical Logging Division (Jim Goodwin and John Kathey); Florida Cement Company (Josh Brown); Mike Boston (welder).

FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME

DESCRIPTION

0700 Aimee Fratarcangeli on site. Mark Devine and crew on site.
0930 Clay Ferguson and John Cathey on site (Geophysical Loggers) to run the sector cement bond log on the 6 5/8 inch FRP casing.
1140 Bond log complete. CBL remained calibrated throughout the entire run. Also very good bond log.
1150 Begin developing upper monitoring zone at a rate of 86 gallons per minute.
1256 Begin pressurizing the FRP casing to shear the plug. Apply a maximum pressure of 540 psi while tapping on the plug with 2-inch tremie pipe. Plug will not shear therefore we must mill the plug.
1326 Tanker #2 off site with 7,000 gallons of development water.
1435 Tanker #3 off site with 7,000 gallons of development water.
1435 Collecting stabilization data from upper monitoring zone every hour.
1635 Tanker #5 off site with 7,000 gallons of development water.
1720 Driller has manufactured mill bit to go inside the FRP casing and begins tripping in the hole.
1840 Driller continues to rig up to mill out shear plug.
1900 Shut in upper monitoring zone. Mark Devine and crew off site. Aimee Fratarcangeli off site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/10/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
	X		

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
			X

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
		X	336

SHIFT SUMMARY

OBSERVER: Aimee Fratarcangeli START DEPTH: 1535 ft bls

DRILLER: Dan Keeley II END DEPTH: 1535 ft bls

ACTIVITY: Development of the Upper Monitor Zone and Milling out the Shear Plug

SUB CONTRACTORS: Florida Cement Company (Josh Brown).

FORMATION SAMPLES: None.

WATER SAMPLES: None.

TESTING: None.

TIME

DESCRIPTION

TIME	DESCRIPTION
0700	Aimee Fratarcangeli on site. Mark Devine and crew on site. Resume development of the upper monitor zone.
0815	Begin milling the aluminum shear plug with mill bit attached to 2-inch tremie pipe. Cement pump truck is attached to the tremie providing fresh water to cool the bit.
1053	Stop milling the shear plug and trip out of the hole to inspect mill bit.
1200	The mill bit is worn therefore Youngquist will re-dress the mill bit.
1458	The bit has been re-dressed and is back on bottom drilling the shear plug. Weight on bit is 3,000 pounds. Continue developing the upper monitor zone.
1700	Stop milling the shear plug and trip out of the hole to inspect mill bit.
1730	Collecting stabilization data from upper monitoring zone every hour.
1900	Shut in upper monitoring zone. Dan Keeley II and crew off site. Aimee Fratarcangeli off site.

Observer's Initials AF



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/11/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	337

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1535 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1535 ft bls
 ACTIVITY: Development and Sampling of the Upper Monitor Zone and Milling out the Shear Plug

SUB CONTRACTORS: Sanders Laboratory (Noah)
 FORMATION SAMPLES: None.
 WATER SAMPLES: Primary and Secondary Water Quality Parameters of Upper Monitor Zone.
 TESTING: None.

TIME	DESCRIPTION
0700	Richard Walther on site. Mark Devine and crew on site.
0730	Resume development of the upper monitor zone. Collecting stabilization water quality data from upper monitoring zone every hour.
0930	Begin milling the aluminum shear plug with mill bit attached to 2-inch tremie pipe. Cement pump truck is attached to the tremie providing fresh water to cool the bit.
0953	Shear plug milled out of bottom of FRP tubing. TOOH with mill bit.
1200	Flushing 6 5/8-inch FRP tubing with fresh water clear up borehole prior to video survey.
1505	Sanders Lab (Noah) onsite to sample UMZ for primary and secondary water quality parameters
1540	Sanders Lab sampling UMZ.
1555	Sanders Lab offsite
1600	YBI taking 5 gallon sample of UMZ.
1605	Using clear tube taped vertically to rig to measure potentiometric head of UMZ; 25.9 ft above surface. Shutting in UMZ.
1700	Shut in lower monitoring zone. Dan Keeley II and crew off site.
1900	Richard Walther offsite.

Observer's Initials RAW

Week 28

(08-12)



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/12/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

Weather

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

PROJECT MGR: Mark Chandler

Wind

OWNER: Lee County

Humidity

Clear	Overcast	Rain	Heavy Rain
X			
32 - 50	50 - 70	70 - 85	> 85
			X
Still	Medium	High	
	X		
Dry	Moderate	Humid	Report No.
		X	338

SHIFT SUMMARY

OBSERVER: Richard Walther START DEPTH: 1535 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1535 ft bls
 ACTIVITY: Flushing UMZ and Video Survey

SUB CONTRACTORS: Youngquist Brothers Geophysical Logging (Clay Ferguson, Jim)
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Richard Walther on site. Dan Keeley and crew on site. YBI Geophysical onsite.
0715	Running video survey
0745	Hole too cloudy, stopped video survey at 400 ft bls.
0750	TIH with open ended drill pipe.
0915	Pumping fresh water into lower monitor zone
1540	Stopped pumping. TOOH with open ended drill pipe.
1610	Restarted video.
1730	Airline burst. YBI repairing. Video stopped at 900 ftbls.
1905	Problem fixed, restarted video log.
2030	Video complete
2100	Dan Keeley II and crew off site. YBI Geophysical Logging offsite.
2100	Richard Walther offsite.

Observer's Initials RAW



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/15/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	339

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1535 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1535 ft bls
 ACTIVITY: FRP pressure test.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Keeley and crew on site.
0900	TIH with California packer.
1250	Pressure testing of the FRP begins with 103 psi.
1350	End of pressure test. Change in pressure was of 5 psi or 4.8%. Bleeding off valve.
1400	TOOH with California packer
1650	Completed TOOH. Crew preparing to rig down.
1730	Rigging down continues and will continue through Tuesday. Development of the lower monitoring zone will follow.
1800	Dan Keeley II and crew off site. Alejandra Simon offsite.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/16/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
		X				

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	340

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1535 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1535 ft bls
 ACTIVITY: Rigging down.

SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: None.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Keeley and crew on site. Rigging down continues.
1550	Lowering derrick.
1720	Laying down rig.
1830	Dan Keeley II and crew off site. Alejandra Simon offsite.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/17/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
			X			

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	341

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1535 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1535 ft bls
 ACTIVITY: Rigging down / LMZ development.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Water quality samples taken during development.
 TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Keeley and crew on site. Rigging down continues.
0800	Tanker on site, welder cutting off the 2-foot wall of the containment pad.
0900	Cement truck off site. Crew preparing to remove rig and oil trucks from inside containment pad.
1306	Development of lower monitoring zone (LMZ) begins using an air compressor. Flow rate is approximately 12 gpm.
1400	Sampling of pad monitoring wells.
1630	Pumping has been intermittent due to problems with the air compressor. Approximately pumping time =2.5 hours at 12 gpm = 1,800 gallons have been purged from the well.
1830	1.5 well volumes purged (3,250 gallons). Water quality sample taken.
1900	Dan Keeley II and crew off site. Alejandra Simon offsite.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/18/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
				X		

JOB NUMBER: 3220139.010101

Weather

Clear	Overcast	Rain	Heavy Rain
X			

CONTRACTOR: Youngquist Brothers, Inc.

Temperature

32 - 50	50 - 70	70 - 85	> 85
			X

PROJECT MGR: Mark Chandler

Wind

Still	Medium	High	
	X		

OWNER: Lee County

Humidity

Dry	Moderate	Humid	Report No.
		X	342

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1535 ft bls

DRILLER: Dan Keeley II END DEPTH: 1535 ft bls

ACTIVITY: Rigging down / LMZ development.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: Water quality samples taken during development.

TESTING: None.

TIME

DESCRIPTION

0700	Alejandra Simon on site. Dan Keeley and crew on site. Rigging down continues. Cameron Webster replacing Kevin Greuel.
0900	Crane on site to remove floor structure and lay down silo. LMZ development will continue when floor structure is removed.
0940	Preparing to lay down silo.
1123	Preparing to lift floor structure.
1330	Started developing LMZ.
1500	1.96 well volumes purged (4,320 gallons). Water quality sample taken.
1600	2.29 well volumes purged (5,040 gallons). Water quality sample taken.
1800	Dan Keeley II and crew off site. Alejandra Simon offsite.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/19/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
					X	

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MGR: Mark Chandler

OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	343

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1535 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1535 ft bls
 ACTIVITY: Rigging down / LMZ development.

SUB CONTRACTORS: None.

FORMATION SAMPLES: None.

WATER SAMPLES: Water quality samples taken during development.

TESTING: None.

TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Keeley and crew on site. Rigging down continues.
0730	LMZ development continues.
0830	Tanker is full, 7,000 gallons purged from the well (3.18 well volumes)
0845	Tanker off site.
1043	Tanker on site to continue with development.
1300	3.92 well volumes purged (8,620 gallons). Water quality sample taken.
1500	4.50 well volumes purged (10,060 gallons). Water quality sample taken.
1630	5.00 well volumes purged (11,140 gallons). Water quality sample taken.
1700	Dan Keeley II and crew off site. Alejandra Simon offsite.

Observer's Initials AS



DZMW-1 DAILY SHIFT REPORT

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

DATE(S) & TIME(S): 8/22/2005 0700 to 1900
(International Time)

Sun	Mon	Tue	Wed	Thr	Fri	Sat
	X					

JOB NUMBER: 3220139.010101
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Mark Chandler
 OWNER: Lee County

Weather	Clear	Overcast	Rain	Heavy Rain
	X			
Temperature	32 - 50	50 - 70	70 - 85	> 85
				X
Wind	Still	Medium	High	
		X		
Humidity	Dry	Moderate	Humid	Report No.
			X	344

SHIFT SUMMARY

OBSERVER: Alejandra Simon START DEPTH: 1535 ft bls
 DRILLER: Dan Keeley II END DEPTH: 1535 ft bls
 ACTIVITY: Rigging down / LMZ development.
 SUB CONTRACTORS: None.
 FORMATION SAMPLES: None.
 WATER SAMPLES: Water quality samples taken during development.
 TESTING: None.


TIME	DESCRIPTION
0700	Alejandra Simon on site. Dan Murphy and crew on site. Rigging down continues.
0730	LMZ development continues.
0830	Tanker is full, 11,860 gallons purged from the well (5.4 well volumes)
0845	Tanker off site.
1030	Tanker on site to continue with development.
1130	5.55 well volumes purged (12,220 gallons). Water quality sample taken.
1300	6.05 well volumes purged (13,300 gallons). Water quality sample taken.
1330	Stopped development, water is stable. Sanders Laboratory will be on site tomorrow to sample well for primary and secondary parameters as required by FDEP.
1700	Dan Murphy and crew off site. Alejandra Simon offsite.

Observer's Initials AS


Appendix C

Deviation Surveys

Monitor Well Pilot & Ream Comparison of Deviation Surveys



Injection Well Pilot & Ream Comparison of Deviation Surveys



Appendix D

Mill Certificates




ISO 9001
CERTIFIED COMPANY

FUTURE PIPE INDUSTRIES, INC. (TUBULAR FIBERGLASS CORPORATION)

11811 Proctor Road • Houston, Texas 77038

Phone: (281) 847-2987 • Fax: (281) 847-1931



YOUNGQUIST BROTHERS, INC.
September 29, 2003
Has Received This Shop Drawing Submittal
YB/S Section No. 02633.03.1A
Date: 3/12/04
Signature: *[Signature]*

RED BOX 2500

FIBERGLASS TUBING, CASING, AND LINERS
AROMATIC AMINE CURED EPOXY RESIN

DIMENSIONAL SPECIFICATIONS

Nominal Size (inches)	Nominal I.D. (inches)	Minimum Dnft Dia (inches)	Nominal O.D. (inches)	Nominal Wall (inches)	Pin Upset O.D. (inches)	Max Box OD* (inches)	Nominal Weight		Connection Type API 5B, Table 14", 7", 6" Fourteenth Edition August 96
							(lbs/ft)	(lbs/ft)	
2-3/8	2.00	1.91	2.43	0.22	2.69	3.47	1.3	40	2-3/8" 8Rd EUE Long*IJ
2-7/8	2.47	2.37	2.99	0.26	3.19	3.97	2.0	59	2-7/8" 8Rd EUE Long*IJ
3-1/2	3.00	2.90	3.63	0.32	3.85	4.56	2.9	86	3-1/2" 8Rd EUE Long*IJ
4	3.33	3.24	4.03	0.35	4.35	5.29	3.7	111	4" 8Rd EUE Long TC
4-1/2	3.98	3.89	4.83	0.42	4.85	5.88	5.0	150	4-1/2" 8Rd EUE Long*IJ
5-1/2	4.42	4.33	5.36	0.47	5.60	6.82	6.3	189	5-1/2" 8Rd Csg Long**IJ
6-5/8	5.43	5.33	6.59	0.58	6.73	8.41	9.6	288	6-5/8" 8Rd Csg Long**IJ
7-5/8	6.21	6.11	7.54	0.67	7.73	9.75	12.6	377	7-5/8" 8Rd Csg Long**IJ
9-5/8	7.84	7.75	9.50	0.83	9.73	12.65	19.8	593	9-5/8" 8Rd Csg*** IJ
10-3/4	8.85	8.76	10.72	0.94	10.85	14.00	25.9	776	10-3/4" 8Rd Csg***TC

*Depending on the application, smaller maximum box diameters are available.

Thread lengths on larger sizes exceed API L4

PERFORMANCE AND RATINGS (-60 deg F to +210 deg F)

30 ft Standard Joint Length

Nominal Size	Internal Pressure Rating (psi)	Mill Test Pressure (psi)	Collapse Rating (psi)	Axial Tension Rating (lbs)	Stretch vs Tension-Over-Pipe-Wt Stretch (ft) = Coeff. x P x L
2-3/8	2,500	2,850	2,900	17,500	0.217
2-7/8	2,500	2,850	2,900	24,500	0.147
3-1/2	2,500	2,850	2,900	33,000	0.103
4	2,500	2,850	2,900	41,000	0.083
4-1/2	2,500	2,850	2,900	48,000	0.057
5-1/2	2,500	2,850	2,900	57,500	0.047
6-5/8	2,500	2,850	2,900	75,000	0.030
7-5/8	2,500	2,850	2,900	90,000	0.023
9-5/8	2,500	2,850	2,900	146,500	0.015
10-3/4	2,500	2,850	2,900	169,000	0.012

Where: P = Tensile Load (1,000 lbs)

L = String Length (1,000 ft)

MECHANICAL AND PHYSICAL PROPERTIES

TUBING/CASING BODY PROPERTIES	UNIT	VALUE		TEST METHOD
		2-3/8 - 10-3/4	11-3/4 - 16	
Tensile Strength, Hoop	psi	31,300	31,300	ASTM D1599
Tensile Strength, Axial	psi	30,000	20,000	ASTM D2105
Modulus of Elasticity, Axial	10E+06 psi	3.0	2.0	ASTM D2105
Long Term Hydrostatic Strength at 20 Years	psi	16,875	19,109	ASTM D2992 (B)
Specific Gravity	—	1.9	1.9	ASTM D792
Density	lbs/in ³	0.07	0.07	ASTM D792
Thermal Conductivity	Btu/hr/ft ² /in/degF	2.4	2.4	ASTM C177
Thermal Expansion Coefficient (Linear)	10E-05in/in/degF	1.1	1.2	ASTM D696
Flow Factor	—	150	150	Hazen Williams



RED BOX® CASING AND TUBING SYSTEM



YELLOW BOX® LINE PIPE SYSTEM

Email: tubularfiberglass@houston.rr.com • website: www.tubularfiberglass.com




ISO 9001
CERTIFIED COMPANY

FUTURE PIPE INDUSTRIES, INC. (TUBULAR FIBERGLASS CORPORATION)

11811 Proctor Road • Houston, Texas 77038

Phone: (281) 847-2987 • Fax: (281) 847-1931



YOUNGQUIST BROTHERS, INC.
September 29, 2003
Has Received This Shop Drawing Submittal
YB/S Section No. 02633.031A
Date: 3/12/04
Signature: *[Signature]*

RED BOX 2500

FIBERGLASS TUBING, CASING, AND LINERS
AROMATIC AMINE CURED EPOXY RESIN

DIMENSIONAL SPECIFICATIONS

Nominal Size (inches)	Nominal I.D. (inches)	Minimum Dnft Dia (inches)	Nominal O.D. (inches)	Nominal Wall (inches)	Pin Upset O.D. (inches)	Max Box OD* (inches)	Nominal Weight		Connection Type API 5B, Table 14", 7", 6" Fourteenth Edition August 96
							(lbs/ft)	(lbs/ft)	
2-3/8	2.00	1.91	2.43	0.22	2.69	3.47	1.3	40	2-3/8" 8Rd EUE Long*IJ
2-7/8	2.47	2.37	2.99	0.26	3.19	3.97	2.0	59	2-7/8" 8Rd EUE Long*IJ
3-1/2	3.00	2.90	3.63	0.32	3.85	4.56	2.9	86	3-1/2" 8Rd EUE Long*IJ
4	3.33	3.24	4.03	0.35	4.35	5.29	3.7	111	4" 8Rd EUE Long TC
4-1/2	3.98	3.89	4.83	0.42	4.85	5.88	5.0	150	4-1/2" 8Rd EUE Long*IJ
5-1/2	4.42	4.33	5.36	0.47	5.60	6.82	6.3	189	5-1/2" 8Rd Csg Long**IJ
6-5/8	5.43	5.33	6.59	0.58	6.73	8.41	9.6	288	6-5/8" 8Rd Csg Long**IJ
7-5/8	6.21	6.11	7.54	0.67	7.73	9.75	12.6	377	7-5/8" 8Rd Csg Long**IJ
9-5/8	7.84	7.75	9.50	0.83	9.73	12.65	19.8	593	9-5/8" 8Rd Csg*** IJ
10-3/4	8.85	8.76	10.72	0.94	10.85	14.00	25.9	776	10-3/4" 8Rd Csg***TC

*Depending on the application, smaller maximum box diameters are available.

Thread lengths on larger sizes exceed API L4

PERFORMANCE AND RATINGS (-60 deg F to +210 deg F)

30 ft Standard Joint Length

Nominal Size	Internal Pressure Rating (psi)	Mill Test Pressure (psi)	Collapse Rating (psi)	Axial Tension Rating (lbs)	Stretch vs Tension-Over-Pipe-Wt Stretch (ft) = Coeff. x P x L
2-3/8	2,500	2,850	2,900	17,500	0.217
2-7/8	2,500	2,850	2,900	24,500	0.147
3-1/2	2,500	2,850	2,900	33,000	0.103
4	2,500	2,850	2,900	41,000	0.083
4-1/2	2,500	2,850	2,900	48,000	0.057
5-1/2	2,500	2,850	2,900	57,500	0.047
6-5/8	2,500	2,850	2,900	75,000	0.030
7-5/8	2,500	2,850	2,900	90,000	0.023
9-5/8	2,500	2,850	2,900	146,500	0.015
10-3/4	2,500	2,850	2,900	169,000	0.012

Where: P = Tensile Load (1,000 lbs)

L = String Length (1,000 ft)

MECHANICAL AND PHYSICAL PROPERTIES

TUBING/CASING BODY PROPERTIES	UNIT	VALUE		TEST METHOD
		2-3/8 - 10-3/4	11-3/4 - 16	
Tensile Strength, Hoop	psi	31,300	31,300	ASTM D1599
Tensile Strength, Axial	psi	30,000	20,000	ASTM D2105
Modulus of Elasticity, Axial	10E+06 psi	3.0	2.0	ASTM D2105
Long Term Hydrostatic Strength at 20 Years	psi	16,875	19,109	ASTM D2992 (B)
Specific Gravity	—	1.9	1.9	ASTM D792
Density	lbs/in ³	0.07	0.07	ASTM D792
Thermal Conductivity	Btu/hr/ft ² /in/degF	2.4	2.4	ASTM C177
Thermal Expansion Coefficient (Linear)	10E-05in/in/degF	1.1	1.2	ASTM D696
Flow Factor	—	150	150	Hazen Williams



RED BOX® CASING AND TUBING SYSTEM



YELLOW BOX® LINE PIPE SYSTEM

Email: tubularfiberglass@houston.rr.com • website: www.tubularfiberglass.com



ISO 9001
CERTIFIED

FUTURE PIPE INDUSTRIES, INC. (TUBULAR FIBERGLASS CORPORATION)

11811 Proctor Road • Houston, Texas 77038

Phone: (281) 847-2987 • Fax: (281) 847-1931



16.5

September 2003

RED BOX 1250

FIBERGLASS TUBING, CASING, AND LINERS
AROMATIC AMINE CURED EPOXY RESIN

02633-012A
3/17/05
Signature: *[Handwritten Signature]*

DIMENSIONAL SPECIFICATIONS

Nominal Size (inches)	Nominal I.D. (inches)	Minimum Drift Dia (inches)	Nominal O.D. (inches)	Nominal Wall (inches)	Pin Upset O.D. (inches)	Max Box OD* (inches)	Nominal Weight		Connection Type API 5B, Table 14*, 7**, 6*** Fourteenth Edition August 96
							(lbs/ft)	(lbs/ft)	
2-3/8	2.00	1.91	2.21	0.10	2.69	3.47	0.7	21	2-3/8" 8Rd EUE Long*IJ
2-7/8	2.47	2.37	2.73	0.13	3.19	3.97	1.0	31	2-7/8" 8Rd EUE Long*IJ
3-1/2	3.00	2.90	3.30	0.15	3.85	4.49	1.5	44	3-1/2" 8Rd EUE Long*IJ
4	3.33	3.24	3.68	0.17	4.35	5.18	2.0	61	4" 8Rd EUE Long TC
4-1/2	3.98	3.89	4.38	0.20	4.85	5.43	2.4	73	4-1/2" 8Rd EUE Long*IJ
5-1/2	4.42	4.33	4.87	0.23	5.60	6.72	3.2	97	5-1/2" 8Rd Csg Long**IJ
6-5/8	5.43	5.33	5.97	0.27	6.73	8.00	4.8	145	6-5/8" 8Rd Csg Long**IJ
7	6.21	6.11	6.83	0.31	7.10	8.40	5.8	173	7" 8Rd Csg Long**IJ
7-5/8	6.21	6.11	6.83	0.31	7.73	9.37	6.4	192	7-5/8" 8Rd Csg Long**IJ
9-5/8	7.84	7.75	8.63	0.40	9.73	11.84	10.3	309	9-5/8" 8Rd Csg***IJ
10-3/4	8.85	8.76	9.76	0.45	10.85	13.14	13.1	394	10-3/4" 8Rd Csg***IJ
11-3/4	10.72	10.62	11.70	0.49	11.85	14.00	16.0	480	11-3/4" 8/6Rd Csg***TC
13-3/8	11.98	11.89	13.21	0.61	13.48	15.35	22.1	664	13-3/8" 8/6Rd Csg***TC
16	14.48	14.39	15.80	0.66	16.20	18.55	29.9	897	16" 6Rd Csg TC

*Depending on the application, smaller maximum box diameters are available.

Thread lengths on larger sizes exceed API L4

PERFORMANCE AND RATINGS (-60 deg F to +210 deg F)

30 ft Standard Joint Length

Nominal Size	Internal Pressure Rating (psi)	Mill Test Pressure (psi)	Collapse Rating (psi)	Axial Tension Rating (lbs)	Stretch vs Tension-Over-Pipe-Wt Stretch (ft) = Coeff. x P x L
2-3/8	1,250	1,570	640	10,500	0.467
2-7/8	1,250	1,570	670	16,000	0.295
3-1/2	1,250	1,570	600	22,500	0.221
4	1,250	1,570	640	29,000	0.169
4-1/2	1,250	1,570	580	39,500	0.129
5-1/2	1,250	1,570	600	49,500	0.101
6-5/8	1,250	1,570	590	74,000	0.069
7	1,250	1,570	590	79,500	0.052
7-5/8	1,250	1,570	590	90,000	0.052
9-5/8	1,250	1,570	580	146,500	0.033
10-3/4	1,250	1,570	600	169,000	0.025
11-3/4	1,250	1,570	450	149,000	0.029
13-3/8	1,390	1,740	600	183,000	0.021
16	1,250	1,570	450	248,000	0.016

MECHANICAL AND PHYSICAL PROPERTIES

Where: P = Tensile Load (1,000 lbs)

L = String Length (1,000 ft)

TUBING/CASING BODY PROPERTIES	UNIT	VALUE 2-3/8 - 10-3/4	VALUE 11-3/4 - 16	TEST METHOD
Tensile Strength, Hoop	psi	31,300	31,300	ASTM D1599
Tensile Strength, Axial	psi	30,000	20,000	ASTM D2105
Modulus of Elasticity, Axial	10E+06 psi	3.0	2.0	ASTM D2105
Long Term Hydrostatic Strength at 20 Years	psi	16,875	19,109	ASTM D2992 (B)
Specific Gravity	—	1.9	1.9	ASTM D792
Density	lbs/in ³	0.07	0.07	ASTM D792
Thermal Conductivity	Btu/hr/ft ² /in/degF	2.4	2.4	ASTM C177
Thermal Expansion Coefficient (Linear)	10E-05in/in/degF	1.1	1.2	ASTM D696
Flow Factor	—	150	150	Hazen Williams



RED BOX® CASING AND TUBING SYSTEM



YELLOW BOX® LINE PIPE SYSTEM

Email: tubularfiberglass@houston.rr.com • website: www.tubularfiberglass.com

NO. 0017 13.7

계약서번호 SH060317JK
 L/C No. 13047NJ
 발급일자 ISSUED DATE : 2004. 09. 23
 제품명 E.R.W. STEEL PIPE
 사양 SPECIFICATION : API 5L X42 PSL1/API 5LB
 /ASTM A53B/ASME SA 53B

INSPECTION CERTIFICATE
HUSTEEL CO., LTD.
 (SHINHO STEEL CO., LTD.)
 HEAD OFFICE : Shinan 8/D 15F, 949-19, Daechi-dong
 Kangnae-ku, SEOUL 135-845, KOREA
 INCHON PLANT: 468, HAGIK-DONG, NAM-KU, INCHON, KOREA
 DAEBUL PLANT: 11 BLOCK, DAEBUL NATIONAL INDUSTRIAL COMPLEX,
 NABUL-RI, SAMHO-MYEON, YANGGAM-KUN, GULLANAM-DO, KOREA

증명서번호
 CERTIFICATE No. : D040923 - 157
 제조번호
 MANUFACTURED No. : 04-07-210
 주문자
 SUPPLIER :
 주요 고객
 CUSTOMER :

ITEM NO.	HEAT NO. (LOT)	관종 TYPE	수량 QUANTITY (PIECES)	표칭경 NOMINAL SIZE (in)	주문치수 ORDER SIZE			중량 WEIGHT (lb/ft)	인장시험 TENSILE TEST			화학성분 CHEMICAL COMPOSITION (%)									
					바깥지름 O.D. (mm)	두께 W.T. (in)	길이 LENGTH (ft)		인장강도 TENSILE STRENGTH (psi)	항복강도 YIELD STRENGTH (psi)	연신율 ELONGATION (%)	C	Si	Mn	P	S	Cu	Cr	Ni	Mo	V
												2	3	2	3	2		3			
1	B24457	BPEB	12	14	355.6	0.375	42'	54.62	71646	54242	38	13	20	84	12	7	2	2	3	TR	1
2	B27030	BPEB	23	14	355.6	0.375	42'	54.62	73821	55112	37	14	20	86	15	8	2	3	2	TR	1
3	B26640	BPEB	18	14	355.6	0.375	42'	54.62	72661	54822	38	13	10	82	15	6	2	3	2	TR	1
4	B24416	BPEB	50	14	355.6	0.438	42'	63.50	68165	53662	39	13	10	85	12	8	2	3	2	TR	1
5	B26652	BPEB	34	14	355.6	0.500	42'	72.16	70195	52791	36	13	10	84	11	7	2	3	2	TR	1
6	Y96043	BPEB	113	16	406.4	0.250	42'	42.09	69905	48876	36	17	12	77	11	8	2	3	2	TR	1
7	Y96362	BPEB	7	16	406.4	0.375	42'	62.64	72661	52936	38	18	11	75	12	9	3	2	2	TR	1
8	B26644	BPEB	54	16	406.4	0.375	42'	62.64	73966	56562	37	14	10	84	15	7	2	3	2	TR	1
9	B24454	BPEB	22	16	406.4	0.500	42'	82.85	68745	50761	39	13	11	85	12	9	2	2	3	TR	1
10	A00424	BPEB	29	16	406.4	0.500	42'	82.85	71065	53952	39	14	10	81	14	9	3	2	2	TR	1

ITEM NO.	수압시험 HYDROSTATIC TEST		열처리온도 HEAT TREATMENT (°C)	비파괴 시험 NDT (U.T)	경도시험 HARDNESS TEST (HrB)	외주장 CIRCUMFERENCE (mm)		용접부인장강도 TENSILE STRENGTH OF WELDS (psi)	아연도금시험 ZINC COATING TEST (g/m²)	시각시험 VISUAL & DIMENSION	평탄시험 FLATTENING (BEND) TEST	W					S.T (%)	충격시험 IMPACT TEST		잔류 자기 Res. Mag.	비고 REMARKS			
	TP (PSI)	RE-SULT				END	BODY					WZC	CST	D	R	F		C	R			S.T	ENE-RGY (J)	SHEAR AREA (%)
1	1910	GOOD	920	ACCEPT				75706		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							
2	1910	GOOD	920	ACCEPT				77882		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							
3	1910	GOOD	920	ACCEPT				78722		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							
4	2230	GOOD	930	ACCEPT				72226		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							
5	2550	GOOD	950	ACCEPT				74256		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							
6	1120	GOOD	920	ACCEPT				73966		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							
7	1670	GOOD	920	ACCEPT				78722		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							
8	1670	GOOD	920	ACCEPT				78027		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							
9	2230	GOOD	950	ACCEPT				72806		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							
10	2230	GOOD	950	ACCEPT				75126		ACCEPT	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	0.1							

①TYPE BPE BLACK PLAIN ENDS BPEB BPE BEVELLED BTE BLACK THREADED ENDS BTC BLACK THREADED & COUPLED GPE GALVANIZED PLAIN ENDS GTE GALVANIZED THREADED ENDS GTC GALVANIZED THREAD & COUPLED
 ②O.D. OUTSIDE DIAMETER ③W.T. WALL THICKNESS ④CHEMICAL COMPOSITION CHECK ANALYSIS 2:×100 3:×1000 TR TRACE ⑤TP TESTING PRESSURE ⑥NDT NONDESTRUCTIVE TEST
 E.T EDDY CURRENT TEST U.T ULTRASONIC TEST ⑦WZC WEIGHT OF ZINC COATING CST COPPER SULPHATE TEST ⑧WTD WELD DUCTILITY TEST RGT RING GAGE TEST FRT FRANGE TEST ⑨RES.MAG. : RESIDUAL MAGNETISM
 CRT CRUSH TEST RFT REVERSE FLATTENING TEST S.T STRAIGHTNESS

SIGNATURE _____
 본 제품은 관련 규격이 정한 시험 및 검사에 합격하였음을 증명합니다.
 WE HEREBY CERTIFY THAT THE PRODUCTS HEREIN HAVE BEEN MADE AND TESTED IN ACCORDANCE WITH THE ABOVE SPECIFICATION AND ALSO WITH THE REQUIREMENTS CALLED FOR THE ORDER.
 SIGNATURE _____
 MANAGER OF QUALITY ASSURANCE TEAM

SURVEYOR TO:
 HMS C-30-05-(21)

2003-M VALLIANCE

NO. 0302

PAGE 1/1

DATE: 2004.09.23

계약서번호 L/C No. :	SH980317JK 13045NJ	INSPECTION CERTIFICATE	증명서번호 CERTIFICATE No. :	D040923 - 156
발급일자 ISSUED DATE :	2004. 09. 23	HUSTEEL CO., LTD.	제조번호 MANUFACTURED No. :	04-08-202
계품명 COMMODITY :	E.R.W. STEEL PIPE	* * * (SHINHO STEEL CO., LTD.)	주판자 SUPPLIER :	
계품규격 SPECIFICATION :	API 5L X42 PSI 1/API 5LB /ASTM A53B/ASME SA 53B	HEAD OFFICE : Shinan B/D 15F, 943-19, Daechi-dong Kangnam-ku, SEOL 155-845, KOREA	주요가 CUSTOMER :	
		INCHON PLANT: 468, HAKIK-DONG, NAM-KU, INCHON, KOREA		
		DAEBUL PLANT: 11 BLOCK, DAEBUL NATIONAL INDUSTRIAL COMPLEX, NABUL-RI, SAMHO-MYEON, YONGSAN-KUN, CHOLLANAM DO, KOREA		

ITEM NO.	HEAT NO. (LOT)	관종 TYPE	수량 QUANTITY (PIECES)	표칭경 NOMINAL SIZE (in)	주문치수 ORDER SIZE			중량 WEIGHT (lb/ft)	인장시험 TENSILE TEST			화합성분 CHEMICAL COMPOSITION (%)									
					바깥지름 O.D. (mm)	두께 W.T. (in)	길이 LENGTH (ft)		인장강도 TENSILE STRENGTH (psi)	항복강도 YIELD STRENGTH (psi)	연신율 ELONGATION (%)	C	Si	Mn	P	S	CU	CR	NI	MO	V
					②	③					2	3	2	3	2		3				
1	B24457	BPEB	41	14	355.6	0.375	42'	54.62	71646	54242	38	13	20	84	12	7	2	2	3	TR	1
2	B27030	BPEB	44	14	355.6	0.375	42'	54.62	73821	55112	37	14	20	86	15	8	2	3	2	TR	1
3	B26640	BPEB	4	14	355.6	0.375	42'	54.62	72661	54822	38	13	10	82	15	6	2	3	2	1	1
4	B26652	BPEB	67	14	355.6	0.500	42'	72.16	70195	52791	36	13	10	84	11	7	2	3	2	1	1
5	Y96362	BPEB	7	16	406.4	0.375	42'	62.64	72661	52936	38	18	11	75	12	9	3	2	2	TR	TR
6	B26644	BPEB	11	16	406.4	0.375	42'	62.64	73966	56562	37	14	10	84	15	7	2	3	2	1	TR
7	B24454	BPEB	48	16	406.4	0.500	42'	82.85	68745	50761	39	13	11	85	12	9	2	2	3	1	1
8	A00424	BPEB	57	16	406.4	0.500	42'	82.85	71065	53952	39	14	10	81	14	9	3	2	2	TR	1
9	A00421	BPEB	12	16	406.4	0.500	42'	82.85	72806	54097	37	13	12	90	13	8	2	3	2	1	TR
10	A00427	BPEB	14	16	406.4	0.500	42'	82.85	73241	52211	39	13	20	86	14	8	3	2	2	TR	1

ITEM NO.	수압시험 HYDROSTATIC TEST		열처리 온도 HEAT TREATMENT (°C)	비파괴 시험 (U.T)	경도시험 HARDNESS TEST (HrB)	외주장 CIRCUMFERENCE (mm)		용접부인장강도 TENSILE STRENGTH OF WELDS (psi)	아연도금시험 ZINC COATING TEST		시각 & 치수 DIMENSION	FLATTENING (BEND) TEST	W D T	R G T	F R T	C R T	R F T	S.T (%)	충격시험 IMPACT TEST		잔류 자기 Res. Mag.	비고 REMARKS	
	TP (PSI)	RE-SULT				경도시험 HARDNESS TEST (HrB)	END		BODY	WZC (g/㎡)									CST (TIMES)	ENE-RGY (J)			SHEAR AREA (%)
	⑤					④				⑦										() °C			Gauss
1	1910	GOOD	920	ACCEPT				75706			ACCEPT	GOOD	GOOD	GOOD				0.1					
2	1910	GOOD	920	ACCEPT				77882			ACCEPT	GOOD	GOOD	GOOD				0.1					
3	1910	GOOD	920	ACCEPT				76722			ACCEPT	GOOD	GOOD	GOOD				0.1					
4	2550	GOOD	950	ACCEPT				74256			ACCEPT	GOOD	GOOD	GOOD				0.1					
5	1670	GOOD	920	ACCEPT				76722			ACCEPT	GOOD	GOOD	GOOD				0.1					
6	1670	GOOD	920	ACCEPT				78027			ACCEPT	GOOD	GOOD	GOOD				0.1					
7	2230	GOOD	950	ACCEPT				72806			ACCEPT	GOOD	GOOD	GOOD				0.1					
8	2230	GOOD	950	ACCEPT				75126			ACCEPT	GOOD	GOOD	GOOD				0.1					
9	2230	GOOD	950	ACCEPT				76867			ACCEPT	GOOD	GOOD	GOOD				0.1					
10	2230	GOOD	950	ACCEPT				77302			ACCEPT	GOOD	GOOD	GOOD				0.1					

N ①TYPE BPE BLACK PLAIN ENDS BPEB BPE BEVELLED BTE BLACK THREADED ENDS BTC BLACK THREADED & COUPLED GPE GALVANIZED PLAIN ENDS GTE GALVANIZED THREADED ENDS GTC GALVANIZED THREADED & COUPLED
 O ②O.D. OUTSIDE DIAMETER ③W.T. WALL THICKNESS ④CHEMICAL COMPOSITION CHECK ANALYSIS 2:×100 3:×1000 TR TRACE ⑤TP TESTING PRESSURE ⑥NDT NONDESTRUCTIVE TEST
 T E.T EDDY CURRENT TEST U.T ULTRASONIC TEST ⑦WZC WEIGHT OF ZINC COATING CST COPPER SULPHATE TEST ⑧NDT WELD DUCTILITY TEST RGT RING GAGE TEST FRT FRANGE TEST ⑨RES.MAG. : RESIDUAL MAGNETISM
 E CRT CRUSH TEST RFT REVERSE FLATTENING TEST S.T STRAIGHTNESS

SIGNATURE: _____
 본 제품은 관련 규격이 정한 시험 및 검사에 합격하였음을 증명합니다.
 WE HEREBY CERTIFY THAT THE PRODUCTS HEREIN HAVE BEEN MADE AND TESTED IN ACCORDANCE WITH THE ABOVE SPECIFICATION AND ALSO WITH THE REQUIREMENTS CALLED FOR THE ORDER.
 SIGNATURE: *[Signature]*
 MANAGER OF QUALITY ASSURANCE TEAM

NO. 0344 3.29

VA03 1111

4.04PM

3.1.5 4.04PM

INSPECTION CERTIFICATE

HUSTEEL CO., LTD.
 (SHINHO STEEL CO., LTD.)

HEAD OFFICE : Shinan B/D 15F, 943-19, Daechi-dong
 Kangnam-ku, SEOUL 135-845, KOREA
 INCHON PLANT : 466, HAGIK-DONG, NAM-KU, INCHON, KOREA
 DAEBUL PLANT : 11 BLOCK, DAEBUL NATIONAL INDUSTRIAL COMPLEX,
 NABUL-RI, SAMHO-MYEON, YOUNGJAM-KUN, CHULLANAM-DO, KOREA

증명서번호 : 040923 -- 156
 CERTIFICATE No. :
 제조번호 : 04-08-202
 MANUFACTURED No. :
 주문자 :
 SUPPLIER :
 수요가 :
 CUSTOMER :

계약서번호 : SH980317JK
 L/C No. : 13045NJ
 발급일자 : 2004. 09. 23
 ISSUED DATE :
 제품명 : E.R.W. STEEL PIPE
 COMMODITY :
 제품규격 : API 5L X42 PSL1/API 5L8
 SPECIFICATION :
 /ASTM A538/ASME SA 538

ITEM NO.	HEAT NO. (LOT)	관종 TYPE	수량 QUANTITY (PIECES)	호칭경 NOMINAL SIZE (in)	주문치수 ORDER SIZE			중량 WEIGHT (lb/ft)	인장시험 TENSILE TEST			화학성분 CHEMICAL COMPOSITION (%)									
					바깥지름 O.D. (mm)	두께 W.T. (in)	길이 LENGTH (ft)		인장강도 TENSILE STRENGTH (psi)	항복강도 YIELD STRENGTH (psi)	연신율 ELONGATION (%)	C	Si	Mn	P	S	Cu	Cr	Ni	Mo	V
					②	③					2	3	2	3	2	④			3		
1	B24457	BPEB	41	14	355.6	0.375	42'	54.62	71648	54242	38	13	20	84	12	7	2	2	3	TR	1
2	B27030	BPEB	44	14	355.6	0.375	42'	54.62	73821	55112	37	14	20	86	15	8	2	3	2	TR	1
3	B26640	BPEB	4	14	355.6	0.375	42'	54.62	72661	54822	38	13	10	82	15	6	2	3	2	1	1
4	B26652	BPEB	67	14	355.6	0.500	42'	72.16	70195	52791	36	13	10	84	11	7	2	3	2	1	1
5	Y96362	BPEB	7	16	406.4	0.375	42'	62.64	72661	52936	38	18	11	75	12	9	3	2	2	TR	TR
6	B26644	BPEB	11	16	406.4	0.375	42'	62.64	73968	56562	37	14	10	84	15	7	2	3	2	1	TR
7	B24454	BPEB	48	16	406.4	0.500	42'	82.85	68745	50761	39	13	11	85	12	9	2	2	3	1	1
8	A00424	BPEB	57	16	406.4	0.500	42'	82.85	71065	53952	39	14	10	81	14	9	3	2	2	TR	1
9	A00421	BPEB	12	16	406.4	0.500	42'	82.85	72806	54097	37	13	12	90	13	8	2	3	2	1	TR
10	A00427	BPEB	14	16	406.4	0.500	42'	82.85	73241	52211	39	13	20	86	14	8	3	2	2	TR	1

ITEM NO.	수압시험 HYDROSTATIC TEST		열처리온도 HEAT TREATMENT (°C)	비파괴 시험 NDT (U.T)	경도시험 HARDNESS TEST (HrB)	외주장 CIRCUMFERENCE (mm)		용접부인장강도 TENSILE STRENGTH OF WELDS (psi)	아연도금시험 ZINC COATING TEST		시각 & 치수검사 VISUAL & DIMEN-SION TEST	평탄도 시험 FLATTENING (BEND) TEST	W D T	R G T	F R T	C R T	S T (%)	충격시험 IMPACT TEST		잔류 자기 Res. Mag.	비고 REMARKS	
	TP (PSI)	RE-SULT				경도 시험 (U.T)	END		BODY	WZC (g/m²)								CST (TIMES)	ENE-RGY (J)			SHEAR AREA (%)
	④					⑥			⑦									⑧				
1	1910	GOOD	920	ACCEPT				75706			ACCEPT	GOOD	GOOD	GOOD								
2	1910	GOOD	920	ACCEPT				77882			ACCEPT	GOOD	GOOD	GOOD								
3	1910	GOOD	920	ACCEPT				76722			ACCEPT	GOOD	GOOD	GOOD								
4	2550	GOOD	950	ACCEPT				74256			ACCEPT	GOOD	GOOD	GOOD								
5	1670	GOOD	920	ACCEPT				76722			ACCEPT	GOOD	GOOD	GOOD								
6	1670	GOOD	920	ACCEPT				78027			ACCEPT	GOOD	GOOD	GOOD								
7	2230	GOOD	950	ACCEPT				72806			ACCEPT	GOOD	GOOD	GOOD								
8	2230	GOOD	950	ACCEPT				75126			ACCEPT	GOOD	GOOD	GOOD								
9	2230	GOOD	950	ACCEPT				76867			ACCEPT	GOOD	GOOD	GOOD								
10	2230	GOOD	950	ACCEPT				77302			ACCEPT	GOOD	GOOD	GOOD								

N ①TYPE BPE BLACK PLAIN ENDS BPEB BPE BEVELLED BTE BLACK THREADED ENDS BTC BLACK THREADED & COUPLED GPE GALVANIZED PLAIN ENDS GTE GALVANIZED THREADED ENDS GTC GALVANIZED HEAVY & COUPLED
 O ②O.D. OUTSIDE DIAMETER ③W.T. WALL THICKNESS ④CHEMICAL COMPOSITION CHECK ANALYSIS 2:×100 3:×1000 TR TRACE ⑤TP TESTING PRESSURE ⑥NDT NONDESTRUCTIVE TEST
 T E.T EDDY CURRENT TEST U.T ULTRASONIC TEST ⑦WZC WEIGHT OF ZINC COATING CST COPPER SULPHATE TEST ⑧WDT WELD DUCTILITY TEST RGT RING GAGE TEST FRT FRANGE TEST ⑨ RES. MAG. : RESIDUAL MAGNETISM
 E CRT CRUSH TEST RFT REVERSE FLATTENING TEST S.T STRAIGHTNESS

SIGNATURE _____
 본 제품은 관련 규격이 정한 시험 및 검사에 합격하였음을 증명합니다.
 WE HEREBY CERTIFY THAT THE PRODUCTS HEREIN HAVE BEEN MADE AND TESTED IN ACCORDANCE WITH THE ABOVE SPECIFICATION AND ALSO WITH THE REQUIREMENTS CALLED FOR THE ORDER.
 SIGNATURE _____
 MANAGER OF QUALITY ASSURANCE TEAM

**Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545**

Project
**Three Oaks Waste Water Treatment
Class 1 Injection Well System**

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: February 8, 2005 Number of Copies: 8

Submittal Number: 02633-011-A

Specification Section Number 02633-011-A

Item Submitted: 20" Mill Certs

New Submittal : X

Resubmitted:

Youngquist Brothers, Inc. Representative:


Marybeth Rios

Transmittal Date: February 8, 2005

- | | |
|--------------------------|-----------------------------|
| <input type="checkbox"/> | Approved |
| <input type="checkbox"/> | Approved with changes |
| <input type="checkbox"/> | Rejected, Revise & Resubmit |
| <input type="checkbox"/> | Not Reviewed |

By: _____

Firm: _____

Date: _____

M W H	
NO EXCEPTIONS TAKEN	AMEND-RESUBMIT
MAKE CORRECTIONS NOTED	REJECTED - RESUBMIT
REVIEWED BY: <u>Candace</u>	DATE: <u>2/11/05</u>
RECOMMENDED BY: <u>M. Rios</u>	DATE: <u>2/23/05</u>
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS' SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS; FACTORS IN PROCESSES AND TECHNIQUES; COORDINATING WITH OTHER WORK; AND SATISFACTORY PERFORMANCE OF WORK.	

2. BADANIA MECHANICZNE – ESSAIS MECANIQUES – MECHANICAL TESTS – MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823666/8370	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transverse Type E	49893 (344)	76000 (524)	43,1			
2. BADANIA TECHNOLOGICZNE – ESSAIS TECHNOLOGIQUES – TECHNOLOGICAL TESTS – TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE – ESSAIS METALLOGRAPHIQUES – METALLOGRAPHIC TESTS – METALLOGRAPHISCHE UNTERSUCHUNGEN – МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA – AUTRES ESSAIS – OTHER TESTS – ANDERE UNTERSUCHUNGEN – ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE – ADDITIONAL REMARKS – AUTRESOBSERVATIONS – ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL I / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B . Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób materiał zwolniono – Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released – Untersuchungen wurde das Material freigegeben – На основании вышеупомянутых Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI HALINA RECHMET		KASZUBSKA CZAJKA KONTROLA JAKOŚCI [Signature]		dn. 02.04. 2004 r.			

 Huta „BATORY” S.A. UL. Dyrekcyjna 6 41-506 Chorzów POLAND		ŚWIADECTWO ODBIORU № 898/EXP/R/04 CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ acc.to EN 10204/3.1.B /nr normy/						
Zamawiający STALEXPORT S.A. Le client-Ordered by-Besteller-Заказчик								
Adres wysyłkowy Adresse-Address-Versandadresse-Адрес получателя								
Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа		Nr zlecenia Ordre No Manuf. Order No Auftrag No № наряда		Nr awizu Avis No Advice No Versandanzeige No № извещения		Nr wagonu Wagen No Car No Wagon No № вагона		
PL/271936361/204/1078		4228514/04						
Wyszczególnienie zamówienia: Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа								
Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообаб. и пр.)		Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж		Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled nds acc.to API - 5L. Outside surface double lacquered.		✓ 20" x 0,500" (508 x 12,7 mm) 36-44 ft (10,97 - 13,41 m)		B.L. 07 X42	823560 ✓	1	38,9 (11,86)	4055 (1840)
Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej. Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés. The technical investigation of this order has been executed by the Works Control. Results of tests are as follows. Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt. Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.								
I. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG ХИМИЧЕСКИЙ СОСТАВ								
Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
823560	0,17	1,03	0,23	0,016	0,004	0,11	0,08	0,18
	Mo	V	Al	Ti	Nb	Ce		
	0,03	0,00	0,035	0,003	0,0000	0,39		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823560/8358	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transerse Type E	50473 (348)	84412 (582)	39,4			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B. Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль СПЕЦИАЛЬНЫЙ КОНТРОЛЬ KONTROLI JAKOSCI HALINA PIENIET		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
				dn. 02.04. 2004 r.			

 Huta „BATORY” S.A. UL. Dyrekcyjna 6 41-506 Chorzów POLAND		ŚWIADECTWO ODBIORU № 899/EXP/R/04 CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ acc.to EN 10204/3.1.B <i>/nr normy/</i>							
Zamawiający Le client-Ordered by-Besteller-Заказчик		STALEXPORT S.A.							
Adres wysyłkowy Adresse-Address-Versandadresse-Адрес получателя									
Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа		Nr zlecenia Ordre No Manuf. Order No Auftrag No № наряда		Nr awizu Avis No Advice No Versandanzeige No № извещения		Nr wagonu Wagon No Car No Wagon No № вагона			
PL/271936361/204/1078		4228514/04							
Wyszczególnienie zamówienia: Specification of the commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа									
Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообр. и пр.)		Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж		Marka Marque Steel type Marke Марка		Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled nds acc.to API - 5L. Outside surface double lacquered.		✓ 20" x 0,500" (508 x 12,7 mm) 36.44 ft (10,97 - 13,41 m)		B / C X42		823573	10	405,7 (123,61)	42286 (19173)
Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej. Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-après. The technical investigation of this order has been executed by the Works Control. Results of tests are as follows. Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt. Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.									
1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG ХИМИЧЕСКИЙ СОСТАВ									
Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu	
✓ 823573	0,19	0,96	0,21	0,018	0,004	0,12	0,11	0,19	
	Mo	V	Al	Ti	Nb	Ce			
	0,03	0,00	0,028	0,004	0,0000	0,40			

2. BADANIA MECHANICZNE - ESSAIS MECANQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823573/8360	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test Type E	51198 (353)	80931 (558)	41,3			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100% Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен							
Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B. Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вушенменованных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI HALINA PECHMET		KONTROLNIK CIEPŁYNI KONTROLI JAKOŚCI Int. KONTROLA JAKOŚCI		dn. 02.04. 2004 r.			



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 1059/EXP/R/04

CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
 acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta
 No et date la commande
 Order No and date
 No und Datum der Bestellung
 № и число заказа

Nr zlecenia
 Ordre No
 Manuf. Order No
 Auftrag No
 № заказа

Nr awizu
 Avis No
 Advice No
 Versandanzeige No
 № извещения

Nr wagonu
 Wagon No
 Car No
 Wagon No
 № вагона

PL/271936361/204/1078

4228514/04

Wyszczególnienie zamówienia:

Specyfication de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа


Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Марка Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36-44 ft (10,97 - 13,41 m)	B / C / X	823859 ✓	9	355,2 (108,29)	37022 (16797)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

I. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
✓ 823859	0,17	0,94	0,22	0,016	0,004	0,10	0,09	0,17
	Mo 0,02	V 0,00	Al 0,039	Ti 0,003	Nb 0,0000	Ce 0,37		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823859/10103	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	49313 (340)	74984 (517)	40,9			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRES OBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B . Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHIMET		KONTROLA JAKOŚCI  M. REHIMET		dn. 19.04. 2004 r.			

KJ
21/634



Huta
„BATORY” S.A.
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1058/EXP/R/04
CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B
/nr normy/

Zamawiający STALEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta <i>No et date la commande Order No and date No und Datum der Bestellung No и число заказа</i>	Nr zlecenia <i>Ordre No Manuf Order No Auftrag No № наряда</i>	Nr awizu <i>Avis No Advice No Versandanzeige No № извещения</i>	Nr wagonu <i>Wagen No Car No Wagen No № вагона</i>
--	--	---	--

PL/271936361/204/1078 4228514/04

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) <i>L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)</i>	Wymiar lub rysunek <i>Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж</i>	Marka <i>Marque Steel type Marke Марка</i>	Wytop <i>Coulée Heat Abstich Плавка</i>	Sztuk <i>Pièces Pieces Stück Пирек</i>	mb. <i>ft (c. mtr.) c. mtr. l. M. por. m</i>	Kg <i>lb (kg) кг</i>
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36-44 ft (10,97 - 13,41 m)	B/C/X42	823845 ✓	5	193,1 (58,90)	20127 (9136)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.



*Le controle technique de la été execute par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.*

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop <i>Coulée Heat Abstich Плавка</i>	C	Mn	Si	P	S	Cr	Ni	Cu
823845	0,17	0,94	0,21	0,012	0,009	0,09	0,10	0,18
	Mo 0,03	V 0,00	Al 0,045	Ti 0,004	Nb 0,0000	Ce 0,37		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823845/10093	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transerse Type E.	49603 (342)	74984 (517)	40,4			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен							
Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B. Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышесказанных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI HALINA REHMET		KONTROLA JAKOŚCI JANUSZ JANUSZ		dn. 19.04. 2004 r.			

KJ
21/634

2. BADANIA MECHANICZNE - ESSAIS MECANQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823666/8370	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transerse Type E	49893 (344)	76000 (524)	43,1			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B . Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышесказанных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		KONTROLA JAKOŚCI KONTROLA JAKOŚCI 		dn. 16.04. 2004 r.			

KJ
21/634



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 1312/EXP/R/04

CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS CERTIFICAT
acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagen No № вагона
---	---	---	--

PL/271936361/204/1075 422850L/04

Wyszczególnienie zamówienia:
 Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz. mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообаб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	20" x 0,500" (508 x 12,7 mm) 33 - 41 ft (10,06 - 13,41 m)	B / C / 42	823992	9	346,7 (105,66)	36137 (16389)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

I. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
823992	0,17	1,02	0,22	0,013	0,008	0,06	0,13	0,20
	Mo 0,03	V 0,00	Al 0,031	Ti 0,004	Nb 0,0000	Ce 0,38		

2. BADANIA MECHANICZNE - ESSAIS MECANQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823992/12887	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transverse Type E	49893 (344)	77305 (533)	39,8			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN


Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B .
 Size in inches. Heat number.

KJ
 21/634

Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.

Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	dn. 18.05. 2004 r.
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 1316/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS CERTIFIKAT
 acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
 Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообаб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертёж	Marka Marque Steel type Марка Марка	Wytóp Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. I. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B/C/52	824007 ✓	4	157,0 (47,82)	16364 (7417)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été excécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytóp Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824007	0,17	1,00	0,27	0,014	0,006	0,09	0,15	0,23
	Mo 0,02	V 0,00	Al 0,033	Ti 0,003	Nb 0,0000	Ce 0,38		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
 МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Durete Hardness Härte Твердость
824007/12906	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transverse Type E.	50908 (351)	78175 (539)	46,5			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
 Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53/ B. Size in inches. Heat number.

KJ
 21/634
 B

Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.

Kontrola Jakości
 Contrôle de Fabrication
 Control of Manufacture
 Fabrikationskontrolle
 Технический контроль

Dyrekcja Huty
 Direction de l'Usine
 Works Management
 Hütten - Direktion
 Дирекция Завода

SPECJALISTA Z ZAKRESU
 KONTROLI JAKOŚCI

HALINA REHMET

KONTROLA
 JAKOŚCI

dn. 18.05. 2004 r.



Huta
„BATORY” S.A.
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1323/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B

Zamawiający STALEXPÖRT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung No и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No No наряда	Nr awizu Avis No Advice No Versandanzeige No No извещения	Nr wagonu Wagen No Car No Wagen No No вагона
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механобраб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) I. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B/C/X	824253 ✓	9	344,5 (105,00)	35907 (16287)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. **SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG**
ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824253	0,18	0,91	0,28	0,012	0,007	0,20	0,19	0,20
	Mo 0,05	V 0,00	Al 0,041	Ti 0,004	Nb 0,0000	Ce 0,41		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUE - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
 МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824253/12965	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transverse Type E	49313 (340)	81946 (565)	38,8			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
 Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ
 Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53/ B.
 Size in inches. Heat number.



Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышесказанных Испытаний признан годным.

Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI HALINA REHMET		dn. 18.05. 2004 r.



**Huta
„BATORY” S.A.**
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1320/EXP/R/04
CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS CERTIFIKAT
acc.to EN 10204/3.1.B
/nr normy/

Zamawiający STALEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No. Manuf. Order No Auftrag No. № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа



Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообаб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B/C/X42	824231 ✓	10	391,7 (119,38)	40827 (18517)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824231	0,18	0,97	0,20	0,013	0,010	0,14	0,11	0,17
	Mo 0,05	V 0,00	Al 0,034	Ti 0,003	Nb 0,0000	Ce 0,40		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824231/12935	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transerse Type E	49023 (332)	77160 (532)	36,0			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été controlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B. 21/634 Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKŁADU KONTROLI JAKOŚCI  HALIMA REHMET						dn. 18.05. 2004 r.	



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 1322/EXP/R/04
CERTYFIKAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
 acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № наряда	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
 Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа



Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообаб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертёж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. I. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B / C 1042	824241 ✓	10	406,5 (123,98)	42369 (19231)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824241	0,18	1,00	0,25	0,016	0,007	0,07	0,09	0,20
	Mo 0,03	V 0,00	Al 0,037	Ti 0,003	Nb 0,0000	Ce 0,39		

2. BADANIA MECHANICZNE – ESSAIS MECANIQVES – MECHANICAL TESTS – MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824241/12955	Hardnes isn't Higher than 22 HRc.Pipes in accordance to NACE MR 01-75 Test transverse Type E	51488 (355)	80351 (554)	33,7			
2. BADANIA TECHNOLOGICZNE – ESSAIS TECHNOLOGIQUES – TECHNOLOGICAL TESTS – TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE – ESSAIS METALLOGRAPHIQUES – METALLOGRAPHIC TESTS – METALLOGRAPHISCHE UNTERSUCHUNGEN – МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA – AUTRES ESSAIS – OTHER TESTS – ANDERE UNTERSUCHUNGEN – ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE – ADDITIONAL REMARKS – AUTRESOBSERVATIONS – ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono – La material est marqué – Material marked – Das Material wurde bezeichnet – Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B . Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono – Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released – Untersuchungen wurde das Material freigegeben – На основании вышеупомянутых Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
 SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI HALINA REHMERT		 KIEROWNIK DZIAŁU KONTROLI JAKOŚCI INŻ. HENRYK KONDERKO		dn. 18.05. 2004 r.			

KJ
21/634



Huta
„BATORY” S.A.
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1318/EXP/R/04
CERTYFIKAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B
/nr normy/

Zamawiający STALEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta <i>No et date la commande Order No and date No und Datum der Bestellung № и число заказа</i>	Nr zlecenia <i>Ordre No Manuf. Order No Auftrag No № наряда</i>	Nr awizu <i>Avis No Advice No Versandanzeige No № извещения</i>	Nr wagonu <i>Wagen No Car No Wagon No № вагона</i>
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
Specyfication de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie <i>(stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)</i>	Wymiar lub rysunek <i>Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертёж</i>	Marka <i>Marque Steel type Marke Марка</i>	Wytop <i>Coulée Heat Abstich Плавка</i>	Sztuk <i>Pièces Pieces Stück Штук</i>	mb. <i>ft (c. mtr.) c. mtr. I. M. пог. м</i>	Kg <i>lb (kg) кг</i>
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 41 ft (10,06 - 13,41 m)	B / C / X42	824191 ✓	10	406,2 (123,77)	42338 (19198)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

*Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.*

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop <i>Coulée Heat Abstich Плавка</i>	C	Mn	Si	P	S	Cr	Ni	Cu
824191	0,17	1,05	0,24	0,016	0,004	0,12	0,09	0,25
	Mo 0,03	V 0,00	Al 0,038	Ti 0,003	Nb 0,0000	Ce 0,40		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824191/12915	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transverse Type E	51053 (352)	79626 (542)	40,4			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ
 Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s


6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B. Size in inches. Heat number. KJ 21/634

Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.

Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET	 HENRYK KONZIWOJ	dn. 18.05. 2004 r.



Huta
„BATORY” S.A.
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1319/EXP/R/04

CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ

acc.to EN 10204/3.1.B

/nr normy/

Zamawiający STALEXPORT S.A.

Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообработ. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B / C / X 2	824211 ✓	10	404,7 (123,31)	42182 (19127)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824211	0,17	1,03	0,25	0,014	0,003	0,06	0,06	0,17
	Mo 0,01	V 0,00	Al 0,037	Ti 0,003	Nb 0,0000	Ce 0,37		

2. BADANIA MECHANICZNE – ESSAIS MECANIQUE – MECHANICAL TESTS – MECHANISCHE UNTERSUCHUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824211/12925	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transferse Type E	49023 (338)	78320 (540)	46,1			

2. BADANIA TECHNOLOGICZNE – ESSAIS TECHNOLOGIQUES – TECHNOLOGICAL TESTS – TECHNOLOGISCHE PRÜFUNGEN
Flattening test - positive results

4. BADANIA METALOGRAFICZNE – ESSAIS METALLOGRAPHIQUES – METALLOGRAPHIC TESTS – METALLOGRAPHISCHE UNTERSUCHUNGEN – МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA – AUTRES ESSAIS – OTHER TESTS – ANDERE UNTERSUCHUNGEN – ДРУГИЕ ИСПЫТАНИЯ
 Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s



6. UWAGI DODATKOWE – ADDITIONAL REMARKS – AUTRESOBSERVATIONS – ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol .Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B. KJ 21/634
 Size in inches. Heat number.

Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.

Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	dn. 18.05. 2004 r.
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		

**Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545**

Project
**Three Oaks Waste Water Treatment
Class 1 Injection Well System**

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: February 9, 2005 Number of Copies: 8

Submittal Number: 02633-011-B

Specification Section Number 02633-011-B

Item Submitted: Additional 20" Mill Certs

New Submittal : X Resubmitted:

Youngquist Brothers, Inc. Representative:


Marybeth Rios

Transmittal Date: February 9, 2005


- | | |
|--------------------------|-----------------------------|
| <input type="checkbox"/> | Approved |
| <input type="checkbox"/> | Approved with changes |
| <input type="checkbox"/> | Rejected, Revise & Resubmit |
| <input type="checkbox"/> | Not Reviewed |


By:

Firm:

Date:

M W H	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/> AMEND-RESUBMIT
MAKE CORRECTIONS NOTED	REJECTED - RESUBMIT
REVIEWED BY: <u>Cara B. Hays</u>	DATE: <u>2/11/05</u>
RECOMMENDED BY: <u>M. Rios</u>	DATE: <u>2/23/05</u>
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS; FABRICATION PROCESSES AND TECHNIQUES; COORDINATING WORK WITH OTHER TRADES; AND SATISFACTORY AND SAFE PERFORMANCE OF THE WORK.	

 Huta „BATORY” S.A. UL. Dyrkcyjna 6 41-506 Chorzów POLAND		ŚWIADECTWO ODBIORU № 114/EXP/R/03 CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ acc.to EN 10204/3.1.B <i>/nr normy/</i>						
Zamawiający Le client-Ordered by-Besteller-Заказчик		STALEXPORT S.A.						
Adres wysyłkowy Adresse-Address-Versandadresse-Адрес получателя								
Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения					Nr wagonu Wagon No Car No Wagon No № вагона	
PL/271936361/203/1156	4248504/03							
Wyszczególnienie zamówienia: Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа								
Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механиобр. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulee Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг		
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends Acc to API - 5L Outside surface double lacquered.	20" x 0,500" (508 x 12,7 mm) 36 - 44 ft (10,97 - 13,41 m)	B/C 242	822683	2	81,5 (24,83)	8495 (3851)		
Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej. Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-après. The technical investigation of this order has been executed by the Works Control. Results of tests are as follows. Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt. Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.								
1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG ХИМИЧЕСКИЙ СОСТАВ								
Wytop Coulee Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
822683	0,18	1,06	0,23	0,013	0,005	0,09	0,07	0,18
	Mo	V	Al	Ti	Nb	Ce		
	0,04	0,00	0,029	0,003	0,0000	0,40		

YOUNGQUIST BROTHERS, INC.
 Has Reviewed this Shop Drawing/Submittal
 YBI/Section No. # 02633-011-B
 Transmittal No. # _____ Date: 2/9/05
 Signature 

2. BADANIA MECHANICZNE - ESSAIS MECANQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or: Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
822683/992	Hardness isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	50473 (348)	75855 (523)	42,5			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен							
Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B. Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais ci-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI HALINA REHMET		[Signature] [Signature]		dn. 27.01. 2004 r.			

KJ
21/634



**Huta
„BATORY” S.A.**
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 115/EXP/R/03

**CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ**
acc.to EN 10204/3.1.B
(nr normy/)

Zamawiający STALEXPORT S.A.

Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta

*No et date la commande.
Order No and date
No und Datum der Bestellung
№ и число заказа*

Nr zlecenia

*Ordre No
Manuf. Order No
Auftrag No
№ заказа*

Nr awizu

*Avis No
Advice No
Versandanzeige No
№ извещения*

Nr wagonu

*Wagen No
Car No
Wagon No
№ вагона*

PL/271936361/203/1156

4248504/03

Wyszczególnienie zamówienia:

Spécification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie

*(stan obr. Termicz., mech. itp.)
L'objet et l'exécution (traitement thermique et
l'usage)*

*Item and specification (Heat and mechanical
treatment etc.)
Gegenstand und Ausführung (therm und mechan.
Bearbeitung usw.)*

*Предмет и исполнение (состояние терм.
и механообработ. и пр.)*

Wymiar lub rysunek
*Dimensions ou dessin
Dimensions or drawing
Abmessung oder Zeichnung
Размер чертеж*

Marque
*Marque
Steel type
Marke
Марка*

Wytop
*Coulée
Heat
Abstich
Плавка*

Sztuk
*Pièces
Pieces
Stück
Штук*

mb.
*n
(c. mtr.)
c. mtr.
l. M.
por. m*

Kg
*lb
(kg)
кг*

Seamless steel pipes acc.to
API 5L - PSL1/2000/
ASTM - A106/99/A 53/A53M/ 01/
ASME SA 106/01/ SA 53/98.
Diameter tolerances +/- 1%.
Bevelled ends Acc.to API - 5L
Outside surface double lacquered.

20" x 0,500"
(508 x 12,7 mm)
36 - 44 ft
(10,97 - 13,41 m)

B / C / X42

822687

1

41,8
(12,74)

4357
(1976)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG

ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
822687	0,18	0,95	0,26	0,015	0,005	0,07	0,09	0,18
	Mo 0,03	V 0,00	Al 0,034	Ti 0,003	Nb 0,0000	Ce 0,38		

 <p>Huta „BATORY” S.A. UL. Dyrekcyjna 6 41-506 Chorzów POLAND</p>	<p>ŚWIADECTWO ODBIORU № 116/EXP/R/03</p> <p>CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ acc.to EN 10204/3.1.B <i>(nr normy)</i></p>
---	---

Zamawiający STALEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

<p>Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа</p>	<p>Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа</p>	<p>Nr awizu Avis No Advice No Versandanzeige No № извещения</p>	<p>Nr wagonu Wagen No Car No Wagen No № вагона</p>
--	--	--	---

PL/271936361/203/1156	4248504/03		
-----------------------	------------	--	--

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

<p>Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механич. и пр.)</p>	<p>Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж</p>	<p>Marka Marque Steel type Marke Марка</p>	<p>Wytop Coulée Heat Abstich Плавка</p>	<p>Sztuk Pièces Pieces Stück Штук</p>	<p>mb. ft (c. mtr.) с. mtr. l. M. por. m</p>	<p>Kg lb (kg) кг</p>
<p>Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends Acc.to API - 5L Outside surface double lacquered.</p>	<p>✓ 20" x 0,500" (508 x 12,7 mm) 36 - 44 ft (10,97 - 13,41 m)</p>	<p>B/C/X4</p>	<p>822799</p>	<p>7</p>	<p>292,2 (89,04)</p>	<p>30456 (13811)</p>

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.
Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

I. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

<p>Wytop Coulée Heat Abstich Плавка</p>	C	Mn	Si	P	S	Cr	Ni	Cu
822799	0,18	0,94	0,25	0,016	0,003	0,14	0,12	0,19
	Mo 0,04	V 0,00	Al 0,035	Ti 0,003	Nb 0,0000	Ce 0,39		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUE - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Order Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
822799/996	Hardness isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	50183 (346)	77160 (532)	41,3			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material würde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53/ B. Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKR. KONTROLI JAKOŚCI HAJINA REHMET		KONTROLA JAKOŚCI DIREKCJA HUTY DIREKCJA ZAWODU			dn. 22.01. 2004 r.		

KJ
21/634



**Huta
'BATORY' S.A.**
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 901/EXP/R/04
CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B

Zamawiający STALEXPORT S.A. /nr netto/

Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta
No et date la commande
Order No and date
No und Datum der Bestellung
No и число заказа

Nr zlecenia
Ordre No
Manuf. Order No
Auftrag No
№ заказа

Nr awizu
Avis No
Advice No
Versandanzeige No
№ извещения

Nr wagonu
Wagen No
Cax No
Wagon No
№ вагона

PL/271936361/204/1078

4228514/04

Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообраб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c mtr.) с мтр I. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled nds acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36-44 ft (10,97 - 13,41 m)	B / C X42	823629 ✓	3	125,3 (38,19)	13060 (5924)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la cte exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.



The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. **SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG**
ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
823629	0,18	0,96	0,27	0,017	0,005	0,08	0,07	0,15
	Mo 0,02	V 0,00	Al 0,037	Ti 0,004	Nb 0,0000	Ce 0,37		

2. BADANIA MECHANICZNE - ESSAIS MECHANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823629/8380	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transverse Type E	48007 (331)	76870 (530)	35,8			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PROFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100% Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен							
Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B . Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le matériel est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеименованных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKŁADU KONTROLI JAKOŚCI  HALINA RECHET				dn. 02.04. 2004 r.			

**Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545**

Project
**Three Oaks Waste Water Treatment
Class 1 Injection Well System**

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: March 4, 2005

Number of Copies: 8

Submittal Number: 02633-011-C

Specification Section Number 02633-011-C

Item Submitted: ADDITIONAL 20" MILL CERTS

New Submittal : X

Resubmitted: _____

Youngquist Brothers, Inc. Representative:


Marybeth Rios

Transmittal Date: March 4, 2005

- | | |
|--------------------------|-----------------------------|
| <input type="checkbox"/> | Approved |
| <input type="checkbox"/> | Approved with changes |
| <input type="checkbox"/> | Rejected, Revise & Resubmit |
| <input type="checkbox"/> | Not Reviewed |

By: _____

Firm: _____

Date: _____

M W H	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/> AMEND-RESUBMIT
MAKE CORRECTIONS NOTED	REJECTED - RESUBMIT
REVIEWED BY: <u>Rain Waters</u>	DATE: <u>3/10/05</u>
RECOMMENDED BY: <u>M. Rios</u>	DATE: <u>3/10/05</u>
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS; FABRICATION PROCESSES AND TECHNIQUES. COORDINATING WORK WITH OTHER TRADES; AND SATISFACTORY AND SAFE PERFORMANCE OF THE WORK.	



Huta
 „BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 1312/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
 acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung No и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No No заказа	Nr awizu Avis No Advice No Versandanzeige No No извещения	Nr wagonu Wagen No Car No Wagon No No вагона
--	--	--	---

PL/271936361/204/1075 4228501/04

Wyszczególnienie zamówienia:
 Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообработ. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 41 ft (10,06 - 13,41 m)	B / C / Y12	823992 ✓	9	346,7 (105,66)	36137 (16389)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-après.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
823992	0,17	1,02	0,22	0,013	0,008	0,06	0,13	0,20
	Mo 0,03	V 0,00	Al 0,031	Ti 0,004	Nb 0,0000	Ce 0,38		

YOUNGQUIST BROTHERS, INC.

Has Reviewed this Shop Drawing/Submittal

YBI/Section No. # 82633-011-C

Transmittal No. # Date: 3/4/05

Signature

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823992/12887	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transfere Type E	49893 (344)	77305 (533)	39,8			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN



Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol .Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B .
 Size in inches. Heat number.

KJ
21/634

Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.

Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		dn. 18.05. 2004 r.

 <p>Huta „BATORY” S.A. UL. Dyrekcyjna 6 41-506 Chorzów POLAND</p>	<p>ŚWIADECTWO ODBIORU № 1323/EXP/R/04</p> <p>CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ acc.to EN 10204/3.1.B /nr normy/</p>		
--	--	--	--

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

<p>Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung No и число заказа</p>	<p>Nr zlecenia Ordre No Manuf. Order No Auftrag No No заказа</p>	<p>Nr awizu Avis No Advice No Versandanzeige No No извещения</p>	<p>Nr wagonu Wagen No Car No Wagon No No вагона</p>
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
 Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа


<p>Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)</p>	<p>Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж</p>	<p>Marka Marque Steel type Marke Марка</p>	<p>Wytop Coulée Heat Abstich Плавка</p>	<p>Sztuk Pièces Pieces Stück Штук</p>	<p>mb. ft (c. mtr.) c. mtr. l. M. пог. м</p>	<p>Kg lb (kg) кг</p>
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	BCC / X40	824253 ✓	9	344,5 (105,00)	35907 (16287)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824253	0,18	0,91	0,28	0,012	0,007	0,20	0,19	0,20
	Mo 0,05	V 0,00	Al 0,041	Ti 0,004	Nb 0,0000	Ce 0,41		

2. BADANIA MECHANICZNE – ESSAIS MECANIQUES – MECHANICAL TESTS – MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824253/12965	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transerse Type E	49313 (340)	81946 (565)	38,8			
2. BADANIA TECHNOLOGICZNE – ESSAIS TECHNOLOGIQUES – TECHNOLOGICAL TESTS – TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE – ESSAIS METALLOGRAPHIQUES – METALLOGRAPHIC TESTS – METALLOGRAPHISCHE UNTERSUCHUNGEN – МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA – AUTRES ESSAIS – OTHER TESTS – ANDERE UNTERSUCHUNGEN – ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE – ADDITIONAL REMARKS – AUTRESOBSERVATIONS – ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol .Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53/ B. Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono – Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released – Untersuchungen wurde das Material freigegeben – На основании вышесказанных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHIMET				dn. 18.05. 2004 r.			



**Huta
„BATORY” S.A.**
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1320/EXP/R/04
CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS CERTIFICAT
acc.to EN 10204/3.1.B
/nr normy/

Zamawiający **STALEXPORT S.A.**
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta <i>No et date la commande Order No and date No und Datum der Bestellung № и число заказа</i>	Nr zlecenia <i>Ordre No Manuf. Order No Auftrag No № заказа</i>	Nr awizu <i>Avis No Advice No Versandanzeige No № извещения</i>	Nr wagonu <i>Wagen No Car No Wagon No № вагона</i>
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа



Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) <i>L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)</i>	Wymiar lub rysunek <i>Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертёж</i>	Marka <i>Marque Steel type Марка</i>	Wytop <i>Coulée Heat Abstich Плавка</i>	Sztuk <i>Pièces Pieces Stück Штук</i>	mb. <i>ft (c. mtr.) c. mtr. l. M. пог. м</i>	Kg <i>lb (kg) кг</i>
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B / C / X42	824231 ✓	10	391,7 (119,38)	40827 (18517)


Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

*Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.*

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop <i>Coulée Heat Abstich Плавка</i>	C	Mn	Si	P	S	Cr	Ni	Cu
824231	0,18	0,97	0,20	0,013	0,010	0,14	0,11	0,17
	Mo 0,05	V 0,00	Al 0,034	Ti 0,003	Nb 0,0000	Ce 0,40		

2. BADANIA MECHANICZNE - ESSAIS MECANQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824231/12935	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	49023 (332)	77160 (532)	36,0			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRES OBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B. 21/634 Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKŁADU KONTROLI JAKOŚCI  HAI INA REHMET		 HAI INA REHMET			dn. 18.05. 2004 r.		

2. BADANIA MECHANICZNE – ESSAIS MECANQUES – MECHANICAL TESTS – MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824241/12955	Hardnes isn't Higher than 22 HRc.Pipes in accordance to NACE MR 01-75 Test transferse Type E	51488 (355)	80351 (554)	33,7			
2. BADANIA TECHNOLOGICZNE – ESSAIS TECHNOLOGIQUES – TECHNOLOGICAL TESTS – TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE – ESSAIS METALLOGRAPHIQUES – METALLOGRAPHIC TESTS – METALLOGRAPHISCHE UNTERSUCHUNGEN – МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA – AUTRES ESSAIS – OTHER TESTS – ANDERE UNTERSUCHUNGEN – ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE – ADDITIONAL REMARKS – AUTRES OBSERVATIONS – ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono – La material est marqué – Material marked – Das Material wurde bezeichnet – Материал обозначен							
Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B . Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono – Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released – Untersuchungen wurde das Material freigegeben – На основании вышеименованных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		KONTROLA JAKOŚCI KONTROLA JAKOŚCI  inż. HELENA REHMETKO				dn. 18.05. 2004 r.	

KJ
21/634
B



**Huta
„BATORY” S.A.**
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1318/EXP/R/04
CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B
/nr normy/

Zamawiający STALEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
---	---	---	--

PL/271936361/204/1075 4228501/04

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообаб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Марка Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stack Штуки	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B/C X4	824191 ✓	10	406,2 (123,77)	42338 (19198)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824191	0,17	1,05	0,24	0,016	0,004	0,12	0,09	0,25
	Mo 0,03	V 0,00	Al 0,038	Ti 0,003	Nb 0,0000	Ce 0,40		

2. BADANIA MECHANICZNE - ESSAIS MECANQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824191/12915	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transferse Type E	51053 (352)	79626 (542)	40,4			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN

Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1890 psi - positive results - time 5 s.

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRES OBSERVATIONS - ANDERE BEMERUNGEN


Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B .
 Size in inches. Heat number.

KJ
21/634

Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.

Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	dn. 18.05. 2004 r.
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI HALINA REHMET		



Huta
"BATORY" S.A.
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1317/EXP/R/04

CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ

acc.to EN 10204/3.1.B
/nr normy/

Zamawiający **STALEXPORT S.A.**
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta
No et date la commande
Order.No and date
No und Datum der Bestellung
№ и число заказа

Nr zlecenia
Ordre No
Manuf. Order No
Auftrag No
№ заказа

Nr awizu
Avis No
Advice No
Versandanzeige No
№ извещения

Nr wagonu
Wagen No
Car No
Wagon No
№ вагона

PL/271936361/204/1075

4228501/04

Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообаб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung order Zeichnung Размер чертеж	Marka Marque Steel type Марка Марка	Wytap Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) с. mtr. I. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B/C / X42	824016	4	164,0 (49,99)	17094 (7754)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la cte exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytap Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824016	0,16	1,01	0,24	0,015	0,005	0,18	0,13	0,24
	Mo 0,04	V 0,00	Al 0,033	Ti 0,003	Nb 0,0000	Ce 0,40		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
 МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824016/12911	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transerse Type E	54824 (378)	81801 (564)	41.3			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
 Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ
 Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s


6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ B/ C/ A53/ B/ S A106/ B / C/ SA53 / B .
 Size in inches. Heat number. KJ 21/634

Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.

Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET	KONTROLA JAKOŚCI  Int. H. ...	dn. 18.05. 2004 r.



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 1059/EXP/R/04

CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
 acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający **STALEXPORT S.A.**
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и дата заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
--	---	---	--

PL/271936361/204/1078 4228514/04

Wyszczególnienie zamówienia:
 Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа


Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausföhrung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообаб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensons or drawing Abmessung order Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36-44 ft (10,97 - 13,41 m)	B / C / X 42	823859	9	355,2 (108,29)	37022 (16797)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la öte exöcutö par le Service de Controle. Les resultats des essais sont indiqués ci-aprös.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeföhrt. Die Ergebnisse der Proben sind nachstehend angegeföhrt.
 Технический контроль вышеупомянутого заказа провёл Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
823859	0,17	0,94	0,22	0,016	0,004	0,10	0,09	0,17
	Mo 0,02	V 0,00	Al 0,039	Ti 0,003	Nb 0,0000	Ce 0,37		

2. BADANIA MECHANICZNE – ESSAIS MECANIQUES – MECHANICAL TESTS – MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823859/10103	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	49313 (340)	74984 (517)	40,9			
2. BADANIA TECHNOLOGICZNE – ESSAIS TECHNOLOGIQUES – TECHNOLOGICAL TESTS – TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE – ESSAIS METALLOGRAPHIQUES – METALLOGRAPHIC TESTS – METALLOGRAPHISCHE UNTERSUCHUNGEN – МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA – AUTRES ESSAIS – OTHER TESTS – ANDERE UNTERSUCHUNGEN – ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE – ADDITIONAL REMARKS – AUTRES OBSERVATIONS – ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono – La material est marqué – Material marked – Das Material wurde bezeichnet – Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L / B / X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B . Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób materiał zwolniono – Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released – Untersuchungen wurde das Material freigegeben – На основании вушенменованных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		KONTROLA JAKOŚCI  INT. NEMETALURGIJA INT. NEMETALURGIJA		dn. 19.04. 2004 r.			

KJ
21/634



Huta
"BATORY" S.A.
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1313/EXP/R/04
CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
 acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
---	---	---	--

PL/271936361/204/1075 4228501/04

Wyszczególnienie zamówienia:
 Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертёж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B7C/X45	823975	4	163,9 (49,97)	17083 (7751)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
✓ 823975	0,17	1,05	0,26	0,016	0,005	0,12	0,12	0,25
	Mo 0,03	V 0,00	Al 0,034	Ti 0,003	Nb 0,0000	Ce 0,40		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUE - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823975/12897	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	49458 (341)	79046 (545)	37.8			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ
Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN



Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B .
Size in inches. Heat number.

KJ
21/634

Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré
According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных Испытаний признан годным.

Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	dn. 18.05. 2004 r.
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		



**Huta
„BATORY” S.A.**
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1058/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B

Zamawiający STATEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung No и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No No заказа	Nr awizu Avis No Advice No Versandanzeige No No извещения	Nr wagonu Wagen No Car No Wagon No No вагона
--	--	--	---

PL/271936361/204/1078 4228514/04

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертёж	Marka Marque Steel type Marke Марка	Wytap Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. t (c. mtr.) c. mtr. I. M. por. m	Kg lb (kg) кг
Seamless steel-pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36,44 ft (10,97 - 13,41 m)	B7C / X42	823845 ✓	5	193,1 (58,90)	20127 (9136)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-après.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellungen wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytap Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
823845	0,17	0,94	0,21	0,012	0,009	0,09	0,10	0,18
	Mo 0,03	V 0,00	Al 0,045	Ti 0,004	Nb 0,0000	Ce 0,37		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUE - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823845/10093	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	49603 (342)	74984 (517)	40.4			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results - time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRES OBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен							
Mill's symbol . Seamless. Acc. to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B . Size in inches. Heat number.							
KJ 21/634							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI HALINA REHMET		RESPONSABLE QUALITE CONTROL [Signature]		dn. 19.04. 2004 r.			

Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545

Project
Three Oaks Waste Water Treatment
Class 1 Injection Well System

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: May 5, 2005 Number of Copies: 8

Submittal Number: 02633-011-D

Specification Section Number 02633-011-D

Item Submitted: Additional 20" Mill Certs

New Submittal : X

Resubmitted:

Youngquist Brothers, Inc. Representative:


Marybeth Rios


Transmittal Date: May 5, 2005

<input type="checkbox"/>	Approved
<input type="checkbox"/>	Approved with changes
<input type="checkbox"/>	Rejected, Revise & Resubmit
<input type="checkbox"/>	Not Reviewed

By: _____

Firm: _____

Date: _____

 Huta "BATORY" S.A. UL. Dyrekcyjna 6 41-506 Chorzów POLAND		ŚWIADECTWO ODBIORU No 898/EXP/R/04 CERTYFIKAT DE RECEPTION INSPECTION CERTIFICATE ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ acc.to EN 10204/3.1.B <i>(nr normy)</i>						
Zamawiający Le client-Ordered by-Besteller-Заказчик STALEXPORT S.A.								
Adres wysyłkowy Adresse-Address-Versandadresse-Адрес получателя								
Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung No и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No No наряда	Nr awizu Avis No Advice No Versandanzeige No No извещения				Nr wagonu Wagen No Car No Wagon No No вагона		
PL/271936361/204/1078	4228514/04							
Wyszczególnienie zamówienia: Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа								
Przedmiot i wykonanie (stan obr. Termicz. mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механич. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавака	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг		
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled nds acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36-44 ft (10,97 - 13,41 m)	B.L.C. X42	823560 ✓	1	38,9 (11,86)	4055 (1840)		
Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej. Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés. The technical investigation of this order has been executed by the Works Control. Results of tests are as follows. Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt. Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.								
1. SKŁAD CHEMICZNY ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG ХИМИЧЕСКИЙ СОСТАВ								
Wytop Coulée Heat Abstich Плавака	C	Mn	Si	P	S	Cr	Ni	Cu
823560	0,17	1,03	0,23	0,016	0,004	0,11	0,08	0,18
	Mo 0,03	V 0,00	Al 0,035	Ti 0,003	Nb 0,0000	Ce 0,39		

YOUNGQUIST BROTHERS, INC.

Has Reviewed this Shop Drawing/Submittal

YBI/Section No. # 02633-0114

Transmittal No. # Date: 7/7/05

Signature [Signature]



Huta
„BATORY” S.A.
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 116/EXP/R/03

CERTYFIKAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B
/nr normy/

Zamawiający STALEXPORT S.A.

Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagen No № вагона
PL/271936361/203/1156	4248504/03		

Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообаб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends Acc.to API - 5L Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36 - 44 ft (10,97 - 13,41 m)	B / C / X42	822799 ✓	7	292,2 (89,04)	30456 (13811)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
822799	0,18	0,94	0,25	0,016	0,003	0,14	0,12	0,19
	Mo 0,04	V 0,00	Al 0,035	Ti 0,003	Nb 0,0000	Ce 0,39		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
822799/996	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transverse Type E	50183 (346)	77160 (532)	41,3			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен


Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B.
 Size in inches. Heat number.

KJ
 21/634

Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных Испытаний признан годным.

Kontrola Jakości
 Contrôle de Fabrication
 Control of Manufacture
 Fabrikationskontrolle
 Технический контроль

Dyrekcja Huty
 Direction de l'Usine
 Works Management
 Hütten - Direktion
 Дирекция Завода

SPECJALISTA Z ZAKR.
 KONTROLI JAKOŚCI

 HALINA REHMET

KAROLINA KOMI KONTROLI

 inż. KAROLINA KOMI

dn. 22.01. 2004 r.

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823560/8358	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transferse Type E	50473 (348)	84412 (582)	39,4			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été controlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100% Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B. Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеименованных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль СПЕЦИАЛИСТ ПО КАЧЕСТВУ KONTROLI JAKOŚCI HALINA PRZEMET		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
		dn. 02.04. 2004 r.					



Huta
„BATORY” S.A.
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 901/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B
(nr normy/)

Zamawiający STALEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta <i>No et date la commande Order No and date No und Datum der Bestellung № и число заказа</i>	Nr zlecenia <i>Ordre No Manuf. Order No Auftrag No № заказа</i>	Nr awizu <i>Avis No Advice No Versandanzeige No № извещения</i>	Nr wagonu <i>Wagen No Car No Wagon No № вагона</i>
PL/271936361/204/1078	4228514/04		

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа


Przedmiot i wykonanie <i>(stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механич.обр. и пр.)</i>	Wymiar lub rysunek <i>Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж</i>	Marka <i>Marque Steel type Marke Марка</i>	Wytop <i>Coulée Heat Abstich Плавка</i>	Sztuk <i>Pièces Pieces Stück Штук</i>	mb. <i>ft (c. mtr.) c. mtr. I. M. пог. м</i>	Kg <i>lb (kg) кг</i>
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled nds acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36,44 ft (10,97 - 13,41 m)	B / C X42	823629 ✓	3	125,3 (38,19)	13060 (5924)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

I. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop <i>Coulée Heat Abstich Плавка</i>	C	Mn	Si	P	S	Cr	Ni	Cu
823629	0,18	0,96	0,27	0,017	0,005	0,08	0,07	0,15
	Mo 0,02	V 0,00	Al 0,037	Ti 0,004	Nb 0,0000	Ce 0,37		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
№ wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823629/8380	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transferse Type E	48007 (331)	76870 (530)	35,8			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimenisions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol .Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B . Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECIALISTA Z KONTROLI JAKOŚCI  HALINA RECHMET		 		dn. 02.04. 2004 r.			



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 899/EXP/R/04

CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ

acc.to EN 10204/3.1.B

/nr normy/

Zamawiający STALEXPORT S.A.

Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
---	---	---	--

PL/271936361/204/1078

4228514/04

Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled nds acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36,44 ft (10,97 - 13,41 m)	B / C X42	823573 ✓	10	405,7 (123,61)	42286 (19173)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
823573	0,19	0,96	0,21	0,018	0,004	0,12	0,11	0,19
	Mo 0,03	V 0,00	Al 0,028	Ti 0,004	Nb 0,0000	Ce 0,40		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823573/8360	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transverse Type E	51198 (353)	80931 (558)	41,3			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ


5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ
 Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%
 Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B .
 Size in inches. Heat number.

Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вухменованных Испытаний признан годным.

Kontrola Jakości Contrôle de fabrication Control of Manufacture Fabrikationskontrolle Технический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALIMA FETMET	KIEROWNIK DSZALNI KONTROLI JAKOŚCI  M. N. N. N.	dn. 02.04. 2004 r.



**Huta
„BATORY” S.A.**
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1324/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B
/nr normy/

Zamawiający STALEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagen No № вагона
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа


Przedmiot i wykonanie (stan obr. Termicz, mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) с. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	20" x 0,500" (508 x 12,7 mm) 33 - 41 ft (10,06 - 13,41m)	B/C/X	824170	4	159,6 (48,67)	16635 (7549)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824170	0,17	1,03	0,28	0,012	0,001	0,07	0,06	0,13
	Mo 0,02	V 0,00	Al 0,043	Ti 0,004	Nb 0,0000	Ce 0,37		

2. BADANIA MECHANICZNE - ESSAIS MECANQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No No плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824170/12975	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	49023 (338)	79916 (551)	40,0			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений проведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен							
Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B . Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вущенменованных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
 SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI HALINA REHMET				dn. 18.05. 2004 r.			

KJ
21/634



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 1314/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
 acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung No и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No No заказа	Nr awizu Avis No Advice No Versandanzeige No No извещения	Nr wagonu Wagen No Car No Wagen No No вагона
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
 Specification of the commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа



Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообработ. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Marke Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B/C/X42	824063 ✓	4	165,4 (50,39)	17240 (7816)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824063	0,17	1,05	0,27	0,014	0,005	0,08	0,12	0,20
	Mo 0,03	V 0,00	Al 0,34	Ti 0,004	Nb 0,0000	Ce 0,39		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUEs - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824063/12901	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transferse Type E	49748 (343)	79771 (550)	40,6			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100% Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен							
Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53/ B / Size in inches. Heat number.							
<div style="text-align: right; border: 1px solid black; border-radius: 50%; padding: 5px; display: inline-block;"> KJ 21/634 </div>							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вущенменованных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода  KIEROWNIK DZIAŁU KONTROLI JAKOŚCI I TECHNOLOGII		dn. 18.05. 2004 r.			



Huta
„BATORY” S.A.
Ul. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1312/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B
/nr normy/

Zamawiający STALEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'execution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung. Размер чертеж	Marka Marque Steel type Marke Марка	Wytap Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B / C / 42	823992	9	346,7 (105,66)	36137 (16389)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

I. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytap Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
823992	0,17	1,02	0,22	0,013	0,008	0,06	0,13	0,20
	Mo 0,03	V 0,00	Al 0,031	Ti 0,004	Nb 0,0000	Ce 0,38		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
 МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No No плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823992/12887	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transverse Type E	49893 (344)	77305 (533)	39,8			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
 Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B .
 Size in inches. Heat number.

KJ
21/634

Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных
 Испытаний признан годным.

Kontrola Jakości
 Contrôle de Fabrication
 Control of Manufacture
 Fabrikationskontrolle
 Технический контроль

Dyrekcja Huty
 Direction de l'Usine
 Works Management
 Hütten - Direktion
 Дирекция Завода

SPECJALISTA Z ZAKRESU
 KONTROLI JAKOŚCI

HALINA REHMET

dn. 18.05. 2004 r.



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 1323/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
 acc.to EN 10204/3.1.B

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № заказа	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:
 Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа



Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообработ. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Марка Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. l. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B / C / Y	824253 ✓	9	344,5 (105,00)	35907 (16287)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

I. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
824253	0,18	0,91	0,28	0,012	0,007	0,20	0,19	0,20
	Mo 0,05	V 0,00	Al 0,041	Ti 0,004	Nb 0,0000	Ce 0,41		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No No плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
824253/12965	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	49313 (340)	81946 (565)	38,8			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53/ B. Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET				dn. 18.05. 2004 r.			



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 2229/EXP/R/03
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
 acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający STALEXPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и число заказа	Nr zlecenia Ordre No Manuf. Order No Auftrag No № наряда	Nr awizu Avis No Advice No Versandanzeige No № извещения	Nr wagonu Wagen No Car No Wagon No № вагона
PL/271936361/203/1156	4248504/03		

Wyszczególnienie zamówienia:
 Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механич. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Marka Marque Steel type Марка Марка	Wytop Coulée Heat Abstich Плавка	Sztuk Pièces Pieces Stück Штук	mb. ft (c. mtr.) c. mtr. i. M. пог. м	Kg lb (kg) кг
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends Acc. to API - 5L Outside surface double lacquered.	✓ 20" x 0,500" (508 x 12,7 mm) 36 - 44 ft (10,97 - 13,41 m)	B / C / X 42	822272 ✓	3	117,6 (35,83)	12257 (5558)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-après.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плавка	C	Mn	Si	P	S	Cr	Ni	Cu
822272	0,18	0,95	0,23	0,017	0,006	0,10	0,08	0,18
	Mo 0,02	V 0,00	Al 0,043	Ti 0,003	Nb 0,0000	Ce 0,38		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Oder Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
822272/23233	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transferse Type E	47282 (326)	77160 (532)	37,2			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100% Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B. Size in inches. Heat number.							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		 KIEROWNIK DZIAŁU KONTROLI JAKOŚCI 		dn. 14.11. 2003 r.			

KJ
21/634



Huta
„BATORY” S.A.
 UL. Dyrekcyjna 6
 41-506 Chorzów
 POLAND

ŚWIADECTWO ODBIORU № 117/EXP/R/03
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS CERTIFIKAT
 acc.to EN 10204/3.1.B
 /nr normy/

Zamawiający STALEPORT S.A.
 Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
 Adresse-Address-Versandadresse-Адрес получателя

Nr i data zamówienia klienta No et date la commande Order No and date No und Datum der Bestellung № и дата заказа	№ i data dostawy № and date of delivery № und Datum der Lieferung № и дата поставки	Nr awizu Avis No Advice No Versandanzeige No № извещения	№ wagonu Wagon No No No
--	---	---	---

PL/271936361/2003/1164	04		8
------------------------	----	--	---

Wyszczególnienie zamówienia:
 Specification of the commande-Order specification-Beschreibung der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнения (состояние терм. и механич. и пр.)	Wymiar lub rysunek Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж	Wytop Coulée Heat Abstich Плазма	Sztuk Pièces Pieces Stück Штука	mb. R (c. mtr.) с. mtr. l. M. por. M	Kg lb (kg) kr
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1% Bevelled ends Acc. to API - 5L Outside surface double lacquered.	20" x 0,500" (508 x 12,7 mm) 10 ft (10,67 x 11,43 m)	822799	3	120,9 (36,84)	12601 (5714)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la dite commande par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.
 The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
 Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
 Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытаний представлен ниже.

1. SKŁAD CHEMICZNY ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
 ХИМИЧЕСКИЙ СОСТАВ

Wytop Coulée Heat Abstich Плазма	C	Mn	Si	P	S	Cr	Ni	Cu
822799	0,18	0,94	0,25	0,016	0,003	0,14	0,12	0,19
control anal.	0,18	0,94	0,25	0,016	0,002	0,13	0,12	0,19
	Mo	V	Al	Ti	Nb	Ce		
	0,04	0,00	0,035	0,003	0,0000	0,39		
	0,03	0,00	0,032	0,003	0,0000	0,40		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Or. Tests No Abstich Order Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
822799/996	Hardnes isn't Higher than 22 HRC.Pipes in accordance to NACE MR 01-75 Test transfer Type B	50183 (340)	77160 (5520)	41.3			

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКОЕ ИСПЫТАНИЕ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1.50 MPa for 10 minutes. Time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRES OBSERVATIONS - ANDERE BEMERUNGEN

" no weld repair "



Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B .
 Size in inches. Heat number.

KJ
21/634

Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных Испытаний материал признан годным.

Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технологический контроль	Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода	
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET	 K. REHMET	dn. 22.01. 2004 r.



Huta
„BATORY” S.A.
UL. Dyrekcyjna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 118/EXP/R/04
CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS CERTIFIKAT
acc.to EN 10204/3.1.B
(nr normy/)

Zamawiający **STALPORT S.A.**
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy
Adresse-Address-Verbindungsadresse-Адрес получателя

Nr i data zamówienia klienta
No et date de commande-Order No and date-№ und Datum der Bestellung-№ и дата заказа

Nr awizu
Avis No-Advice No-Versandanzeige No-№ извещения

Nr wagonu
Wagon No-Car No-Wagon No-№ вагона

PL/27193696/203/118 04/C

Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

Przedmiot i wykonanie (stan obr. Termicz., mech. itp.) <i>L'objet et l'exécution (traitement thermique et l'usinage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механообработ. и пр.)</i>	Wymiar lub rysunek <i>Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертежа</i>	Marka <i>Marque Type</i>	Opis <i>Qualité Heat Abstich Плавка</i>	Sztuk <i>Pièces Pieces Stück Штук</i>	mb. <i>т (c. mtr.) l. M. пог. м</i>	Kg <i>lb (kg) кг</i>
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends Acc.to API - 5L Outside surface double lacquered.	20" x 0,500" (508 x 12,7 mm) 8 1/4 ft (2527 x 1,41 m)	42	822822	10	405,2 (123,53)	42234 (19161)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

*Le controle technique de la présente commande a été effectué par le Service de Contrôle. Les résultats des essais sont indiqués ci-après.
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа на производ. Отдел Технического Контроля. Результат испытания представлен ниже.*

1. SKŁAD CHEMICZNY *ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG*
ХИМИЧЕСКИЙ СОСТАВ

Wytop <i>Coulée Heat Abstich Плавка</i>	C	Mn	Si	P	S	Cr	Ni	Cu
822822	0,18	0,99	0,27	0,016	0,010	0,10	0,11	0,20
control anal.	0,19	0,99	0,27	0,016	0,008	0,10	0,11	0,20
	Mo	V	Al	Ti	Nb	Ce		
	0,05	0,00	0,049	0,003	0,0000	0,40		
	0,05	0,00	0,045	0,003	0,0000	0,41		



Huta
"BATORY" S.A.
UL. Dyrkocijna 6
41-506 Chorzów
POLAND

ŚWIADECTWO ODBIORU № 1312/EXP/R/04

CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ
acc.to EN 10204/3.1.B
/int normy/

Zamawiający STALEXPORT S.A.
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес подателя

Nr i data zamówienia klienta <i>No et date la commande Order No and date No und Datum der Bestellung № и число заказа</i>	Nr zlecenia <i>Order No Manuf. Order No Auftrag No № заказа</i>	Nr awizu <i>Avis No Advice No Versandanzeige No № извещения</i>	Nr wagonu <i>Wagon No Car No Wagon No № вагона</i>
PL/271936361/204/1075	4228501/04		

Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа



Przedmiot i wykonanie <i>(stan obr. Termicz., mech. itp.) L'objet et l'exécution (traitement thermique et l'usage) Item and specification (Heat and mechanical treatment etc.) Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.) Предмет и исполнение (состояние терм. и механооб. и пр.)</i>	Wymiar lub rysunek <i>Dimensions ou dessin Dimensions or drawing Abmessung oder Zeichnung Размер чертеж</i>	Marka <i>Marque Steel type Marke Марка</i>	Wytop <i>Coulée Heat Abstich Плавка</i>	Sztuk <i>Pièces Pieces Stück Штук</i>	mb. <i>ft (c. mtr.) c. mtr. l. M. пог. м</i>	Kg <i>lb (kg) кг</i>
Seamless steel pipes acc.to API 5L - PSL1/2000/ ASTM - A106/99/A 53/A53M/ 01/ ASME SA 106/01/ SA 53/98. Diameter tolerances +/- 1%. Bevelled ends acc.to API - 5L. Outside surface double lacquered.	20" x 0,500" (508 x 12,7 mm) 33 - 44 ft (10,06 - 13,41 m)	B / C / 22	823992	9	346,7 (105,66)	36137 (16389)

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

*Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.*

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG
ХИМИЧЕСКИЙ СОСТАВ

Wytop <i>Coulée Heat Abstich Плавка</i>	C	Mn	Si	P	S	Cr	Ni	Cu
823992	0,17	1,02	0,22	0,013	0,008	0,06	0,13	0,20
	Mo 0,03	V 0,00	Al 0,031	Ti 0,004	Nb 0,0000	Ce 0,38		

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ							
Nr wytopu lub próby No de la coulée ou De l'éprouvette Heat No Cr. Tests No Abstich Order Probe No № плавки или пробы	Stan obróbki Termicznej Traitement thermique Heat treatment Therm. Bearbeitung Термич. обработка	Re psi (MPa)	Rm psi (MPa)	A 2" %	Z %	U	Twardość Dureté Hardness Härte Твердость
823992/12887	Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transferse Type E	49893 (344)	77305 (533)	39,8			
2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN Flattening test - positive results							
4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ							
5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s							
6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN							
Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100% Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%							
Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B . Size in inches. Heat number.							
<div style="border: 1px solid black; border-radius: 50%; width: 40px; height: 40px; display: flex; align-items: center; justify-content: center; margin: 0 auto;"> KJ 21/634 </div>							
Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышесказанных Испытаний признан годным.							
Kontrola Jakości Contrôle de Fabrication Control of Manufacture Fabrikationskontrolle Технический контроль		Dyrekcja Huty Direction de l'Usine Works Management Hütten - Direktion Дирекция Завода					
SPECJALISTA Z ZAKRESU KONTROLI JAKOŚCI  HALINA REHMET		 dn. 18.05. 2004 r.					

**Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545**

Project
**Three Oaks Waste Water Treatment
Class 1 Injection Well System**

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: March 4, 2005 Number of Copies: 8
 Submittal Number: 02633-014-A
 Specification Section Number 02633-014-A
 Item Submitted: 24" Mill Certs

New Submittal : X Resubmitted:

Youngquist Brothers, Inc. Representative:

Marybeth Rios
Marybeth Rios

Transmittal Date: March 4, 2005

- | | |
|--------------------------|-----------------------------|
| <input type="checkbox"/> | Approved |
| <input type="checkbox"/> | Approved with changes |
| <input type="checkbox"/> | Rejected, Revise & Resubmit |
| <input type="checkbox"/> | Not Reviewed |

By: _____

Firm: _____

Date: _____

MWH	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/> AMEND-RESUBMIT
MAKE CORRECTIONS NOTED	REJECTED - RESUBMIT
REVIEWED BY: <u>Rin Ward</u>	DATE: <u>3/10/05</u>
RECOMMENDED BY: <u>MCH</u>	DATE: <u>3/10/05</u>
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS; FABRICATION PROCESSES AND TECHNIQUES; COORDINATING WORK WITH OTHER TRADES; AND SATISFACTORY AND SAFE PERFORMANCE OF THE WORK.	

INSPECTION CERTIFICATE

HUSTEEL CO., LTD.
 (SHINHO STEEL CO., LTD.)

HEAD OFFICE : Shinan B/D 15F, 943-19, Daechi-dong
 Kangnam-ku, SEGUL 136-845, KOREA
 INCHON PLANT: 468, HAGIK-DONG, NAM-KU, INCHON, KOREA
 DAEJUL PLANT: 11 BLOCK, DAEJUL NATIONAL INDUSTRIAL COMPLEX,
 NABUL-RI, SAMHO-MYEON, YOUNGJAE-KUN, QUILANAM-DO, KOREA

중명서번호
 CERTIFICATE No. : D041028 - 184
 제조번호
 MANUFACTURED No. : 04-08-202
 주문자
 SUPPLIER : HUSTEEL CO., LTD.
 수요가
 CUSTOMER : _____

계약서번호 SH980317JK
 L/C No. : 13045NJ
 발급일자
 ISSUED DATE : 2004. 10. 28
 상품명
 COMMODITY : E.R.W. STEEL PIPE
 제품규격
 SPECIFICATION : API 5L X42 PSL1/API 5LB
 /ASTM A53B/ASME SA 53B

ITEM NO.	HEAT NO. (LOT)	관종 TYPE	수량 QUANTITY (PIECES)	호칭경 NOMINAL SIZE (in)	주문치수 ORDER SIZE			중량 WEIGHT (lb/ft)	인장시험 TENSILE TEST			화학성분 CHEMICAL COMPOSITION (%)									
					바깥지름 O.D. (mm)	두께 W.T. (in)	길이 LENGTH (ft)		인장강도 TENSILE STRENGTH (psi)	항복강도 YIELD STRENGTH (psi)	연신율 ELONGATION (%)	C	Si	Mn	P	S	Cu	Cr	Ni	Mo	V
					②	③			2	3	2	3	2	3	2	3	④				
1	B31806	BPEB	18	16	406.4	0.375	42'	62.64	71936	57142	36	13	10	84	12	7	2	2	3	TR	1
2	B31808	BPEB	6	16	406.4	0.375	42'	62.64	70630	54677	34	14	11	86	13	6	2	2	3	1	TR
3	A05580	BPEB	45	24	610.0	0.375	42'	94.71	73821	55692	30	15	10	87	15	9	3	2	2	TR	TR
4	A05589	BPEB	23	24	610.0	0.375	42'	94.71	73241	55837	39	14	12	82	13	8	2	3	2	1	1
5	A05592	BPEB	25	24	610.0	0.500	42'	125.61	72226	52356	36	14	12	87	12	9	3	2	2	1	TR
6	A05583	BPEB	17	24	610.0	0.500	42'	125.61	74981	52211	37	13	10	85	15	8	2	3	2	TR	1
7	A05589	BPEB	14	24	610.0	0.500	42'	125.61	74256	53372	37	14	10	85	13	8	2	2	3	1	TR
8	A05580	BPEB	2	24	610.0	0.500	42'	125.61	73096	53517	34	15	12	88	16	9	3	2	2	TR	1
9	A03494	BPEB	6	24	610.0	0.500	42'	125.61	72516	54677	37	16	11	92	15	6	3	2	2	TR	TR
10	A05586	BPEB	6	24	610.0	0.500	42'	125.61	72951	52211	38	14	12	89	14	8	3	2	2	1	1

ITEM NO.	수압시험 HYDROSTATIC TEST		열처리 온도 HEAT TREATMENT (°C)	비파괴 시험 NDT (U.T)	경도 시험 HARDNESS TEST (HrB)	외주장 CIRCUMFERENCE (mm)		용접부인장강도 TENSILE STRENGTH OF WELDS (psi)	아연도금시험 ZINC COATING TEST (g/m²)	시각 시험 VISUAL & DIMENSION	편평 시험 FLATTENING (BEND) TEST	W	R	F	C	R	S.T (%)	충격 시험 IMPACT TEST		잔류 자기 Res. Mag.	REMARKS		
	TP (PSI)	RE-SULT				END	BODY											WZC	CST			ENE-RGY (J)	SHEAR AREA (%)
	④																	⑤	⑥			⑦	⑧
1	1670	GOOD	920	ACCEPT				75996		ACCEPT	GOOD	GOOD	GOOD						0.1			HARDNESS MAX. 22HRC	
2	1670	GOOD	920	ACCEPT				74691		ACCEPT	GOOD	GOOD	GOOD						0.1				
3	1180	GOOD	920	ACCEPT				77882		ACCEPT	GOOD	GOOD	GOOD						0.1				
4	1180	GOOD	920	ACCEPT				77302		ACCEPT	GOOD	GOOD	GOOD						0.1				
5	1580	GOOD	950	ACCEPT				76287		ACCEPT	GOOD	GOOD	GOOD						0.1				
6	1580	GOOD	950	ACCEPT				79042		ACCEPT	GOOD	GOOD	GOOD						0.1				
7	1580	GOOD	950	ACCEPT				78317		ACCEPT	GOOD	GOOD	GOOD						0.1				
8	1580	GOOD	950	ACCEPT				77157		ACCEPT	GOOD	GOOD	GOOD						0.1				
9	1580	GOOD	950	ACCEPT				76577		ACCEPT	GOOD	GOOD	GOOD						0.1				
10	1580	GOOD	950	ACCEPT				77012		ACCEPT	GOOD	GOOD	GOOD						0.1				

N ①TYPE BPE BLACK PLAIN ENDS BPEB BPE BEVELLED BTE BLACK THREADED ENDS BTC BLACK THREADED & COUPLED GPE GALVANIZED PLAIN ENDS GTE GALVANIZED THREADED ENDS GTC GALVANIZED THREAD & COUPLED
 O ②O.D. OUTSIDE DIAMETER ③W.T. WALL THICKNESS ④CHEMICAL COMPOSITION CHECK ANALYSIS 2:×100 3:×1000 TR TRACE ⑤TP TESTING PRESSURE ⑥NDT NONDESTRUCTIVE TEST
 T E.T EDDY CURRENT TEST U.T ULTRASONIC TEST ⑦WZC WEIGHT OF ZINC COATING CST COPPER SULPHATE TEST ⑧NDT WELD DUCTILITY TEST RGT RING GAGE TEST FRT FRANGE TEST ⑨RES.MAG. : RESIDUAL MAGNETISM
 F CRT CRUSH TEST RFT REVERSE FLATTENING TEST S.T STRAIGHTNESS

SIGNATURE _____
 본 제품은 관련 규격이 정한 시험 및 검사에 합격하였음을 증명합니다.
 WE HEREBY CERTIFY THAT THE PRODUCTS HEREIN HAVE BEEN MADE AND TESTED IN ACCORDANCE WITH THE ABOVE SPECIFICATION AND ALSO WITH THE REQUIREMENTS CALLED FOR THE ORDER.
 SIGNATURE [Signature]
 MANAGER OF QUALITY ASSURANCE TEAM

NO.1566 E. 2

VASS PIPE

2005 3:44PM

**Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545**

**Project
Three Oaks Waste Water Treatment
Class 1 Injection Well System**

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: February 9, 2005 Number of Copies: 8
 Submittal Number: 02633-010-A
 Specification Section Number 02633-010-A
 Item Submitted: 30" Mill Certs
 New Submittal : X Resubmitted: _____

Youngquist Brothers, Inc. Representative:

Marybeth Rios
 Marybeth Rios

Transmittal Date: February 9, 2005

- | | |
|--------------------------|-----------------------------|
| <input type="checkbox"/> | Approved |
| <input type="checkbox"/> | Approved with changes |
| <input type="checkbox"/> | Rejected, Revise & Resubmit |
| <input type="checkbox"/> | Not Reviewed |

By:
Firm:
Date:

M W H	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/> AMEND-RESUBMIT
MAKE CORRECTIONS NOTED	<input type="checkbox"/> REJECTED - RESUBMIT
REVIEWED BY: <u>Cavalotti</u>	DATE: <u>2/15/05</u>
RECOMMENDED BY: <u>MCH</u>	DATE: <u>2/23/05</u>
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND COORDINATING ALL QUANTITIES AND DIMENSIONS, FABRICATION PROCESSES AND TECHNIQUES, COORDINATING WORK WITH OTHER TRADES AND SATISFACTORY SAFE PERFORMANCE OF THE WORK.	

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA


INSPECTION CERTIFICATE No. 577288
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 05.02.2004

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	*	* 1	* 2	* 3	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
								YS PSI	TS	EL %	YS/TS					BM			W		
																1	2	3	1	2	3
✓ 154430	921816	30X0.375X38.71	4599.59	L	B	T		60940	80365	32	0.758	1.53x0.38	170	-	E	-	-	-	-	-	-
✓ 154435	"	30X0.375X38.68	4596.03		W	T			83287					SUITABLE							
✓ 154499	"	30X0.375X38.68	4596.03																		
✓ 154501	"	30X0.375X38.71	4599.59																		
154799	935699	30X0.375X38.65	4592.46	L	B	T		60486	81159	34	0.745	1.52x0.38	185	-	E	-	-	-	-	-	-
154805	"	30X0.375X38.42	4565.13		W	T			84416					SUITABLE							

TO BE CONTINUED

YOUNGQUIST BROTHERS, INC.
 Has Reviewed this Shop Drawing/Submittal
 YBI/Section No. # 02033-010-A
 Transmittal No. # _____ Date: 2/9/05
 Signature 

NO. 1360 P. 12

VASS PIPE

FEB. 8. 2005 4:28PM

HEAT	* 5	CHEMICAL ANALYSIS												
		x 100			x 1000					x 100				
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V
921816	H	12	114	26	17	10	54	-	-	1.0	1.0	1.0	-	4.0
935699	H	11	113	36	16	8.0	62	48	19	2.0	1.0	1.0	-	5.0

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT


OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA

QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577272
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:04.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
				1	2	3							4	1	2	3	1	2	3	
154429	921816	30X0.375X38.68	4596.03	L	B	T	60940	80365	32	0.758	1.53x0.38	170	-	E	-	-	-	-	-	-
✓ 154434	"	30X0.375X38.65	4592.46		W	T		83287					SUITABLE							
✓ 154465	"	30X0.375X38.71	4599.59																	
154483	"	30X0.375X38.65	4592.46																	
154486	"	30X0.375X38.65	4592.46																	
154491	"	30X0.375X38.71	4599.59																	

TO BE CONTINUED

NO. 1360 P. 14

VASS PIPE

FEB. 8. 2005 4:29PM

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
921816	H	12	114	26	17	10	54	-	-	1.0	1.0	1.0	-	4.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577392
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 27.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	* * *			TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :					
				1	2	3	YS PSI	TS %	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154559	935566	30X0.375X38.68	4596.03	L	B	T	66787	83680	32	0.798	1.46x0.39 1.48x0.38	184	-	-	-	-	-	-		
154580	"	30X0.375X38.65	4592.46										SUITABLE							
154576	"	30X0.375X38.71	4599.59																	
154631	"	30X0.375X38.65	4592.46																	
154485	921816	30X0.375X38.65	4592.46	L	B	T	60940	80365	32	0.758	1.53x0.38 1.53x0.37	170	-	-	-	-	-	-		
154494	"	30X0.375X38.62	4588.90										SUITABLE							

TO BE CONTINUED

NO. 1360 P. 16

VASS PIPE

FEB. 8. 2005 4:30PM

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
921816	H	12	114	26	17	10	54	-	-	1.0	1.0	1.0	-	4.0	-
935566	H	13	115	23	18	9.0	40	-	-	2.0	1.0	3.0	-	4.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO
ISO WIRE 4%
PENETRIMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577286
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 05.02.2004

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					4	BM			W	
															1	2	3	1	2	3
154574	922262	30X0.375X38.71	4599.59	L	B	T	68278	87411	32	0.781	1.46x0.41 1.44x0.41	192	-	E	-	-	-	-	-	-
154647	"	30X0.375X38.68	4596.03		W	T		88674					SUITABLE							
154653	"	30X0.375X38.68	4596.03																	
155232	"	30X0.375X38.68	4596.03																	
154772	935699	30X0.375X38.71	4599.59	L	B	T	60486	81159	34	0.745	1.52x0.38 1.49x0.38	185	-	E	-	-	-	-	-	-
✓ 154797	"	30X0.375X38.68	4596.03		W	T		84416					SUITABLE							

TO BE CONTINUED

HEAT	* 5	CHEMICAL ANALYSIS												
		x 100			x 1000					x 100				
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V
922262	H	13	120	22	16	8.0	65	43	17	2.0	1.0	1.0	-	5.0
935699	H	11	113	36	16	8.0	62	48	19	2.0	1.0	1.0	-	5.0

END OF CERTIFICATE

DEFINITIONS:


- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO
ISO WIRE 4%
PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577290
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:05.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					4	BM			W	
														1	2	3	1	2	3	
154636	935566	30X0.375X38.65	4592.46	L	B	T	66787	83680	32	0.798	1.46x0.39 1.48x0.38	184	-	E	-	-	-	-	-	-
154638	"	30X0.375X38.68	4596.03		W	T		86912					SUITABLE							
154657	"	30X0.375X38.68	4596.03																	
154762	910308	30X0.375X38.65	4592.46	L	B	T	61889	78099	32	0.792	1.52x0.40 1.49x0.40	180	-	E	-	-	-	-	-	-
154789	"	30X0.375X35.99	4276.39																	
154792	"	30X0.375X38.65	4592.46																	

TO BE CONTINUED

NO. 1360 P. 20

VASS PIPE

FEB. 8. 2005 4:32PM

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
935566	H	13	115	23	18	9.0	40	-	-	2.0	1.0	3.0	-	4.0	-
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:


- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577289
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 05.02.2004

NO. 1360 P. 22

VASS PIPE

FEB. 8. 2005 4:33PM

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS %	EL	YS/TS					BM			W		
				1	2	3							4	1	2	3	1	2	3	
154549	935567	30X0.375X38.71	4599.59	L	B	T	55165	81126	36	0.680	1.43x0.38 1.47x0.39	176	- SUITABLE	E	-	-	-	-	-	-
154588	"	30X0.375X37.17	4416.60																	
154589	"	30X0.375X38.68	4596.03																	
154593	"	30X0.375X38.68	4596.03																	
154642	922262	30X0.375X38.68	4596.03	L	B	T	68278	87411	32	0.781	1.46x0.41 1.44x0.41	192	- SUITABLE	E	-	-	-	-	-	-
✓ 154783	910309	30X0.375X38.68	4596.03	L	B	T	65031	83095	30	0.782	1.55x0.40 1.52x0.40	180	- SUITABLE	E	-	-	-	-	-	-

TO BE CONTINUED

HEAT	*	CHEMICAL ANALYSIS												
		x 100			x 1000					x 100				
	5	C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V
935567	H	12	120	24	20	8.0	60	42	-	4.0	1.0	4.0	-	4.0
922262	H	13	120	22	16	8.0	65	43	17	2.0	1.0	1.0	-	5.0
910309	H	12	118	24	22	10	47	42	18	2.0	1.0	2.0	-	5.0

END OF CERTIFICATE

DEFINITIONS:

* 1 TYPE OF TEST

L = LOT

H = HEAT

* 2 LOCATION

B = BASE MATERIAL

W = WELD

* 3 DIRECTION

L = LONGITUDINAL

T = TRANSVERSE

* 4 IMPACT TEST

E = ENERGY

* 5 CHEMICAL ANALYSIS

H = HEAT

P = PRODUCT

OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO
ISO WIRE 4%
PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BONEA



QUALITY DIRECTOR
Eng. ION IVAN




S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577283
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:05.02.2004

NO. 1360 P. 24

FEB. 6. 2005 4:34PM VASS PIPE

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154439	921816	30X0.375X38.65	4592.46	L	B	T	60940	80365	32	0.758	1.53x0.38	170	-	-	-	-	-	-		
154502	"	30X0.375X38.58	4584.14		W	T		83287			1.53x0.37		SUITABLE	E	-	-	-	-	-	
154665	"	30X0.375X38.68	4596.03																	
154577	935566	30X0.375X37.17	4416.60	L	B	T	66787	83680	32	0.798	1.46x0.39	184	-	-	-	-	-	-		
154635	"	30X0.375X38.68	4596.03		W	T		86912			1.48x0.38		SUITABLE	E	-	-	-	-	-	
154592	935567	30X0.375X38.71	4599.59	L	B	T	55165	81126	36	0.680	1.43x0.38	176	-	-	-	-	-	-		
					W	T		80728			1.47x0.39		SUITABLE	E	-	-	-	-	-	

TO BE CONTINUED

HEAT	* 5	CHEMICAL ANALYSIS												
		x 100			x 1000					x 100				
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V
935567	H	12	120	24	20	8.0	60	42	-	4.0	1.0	4.0	-	4.0
935566	H	13	115	23	18	9.0	40	-	-	2.0	1.0	3.0	-	4.0
921816	H	12	114	26	17	10	54	-	-	1.0	1.0	1.0	-	4.0

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577396
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 27.02.2004

NO. 1360 P. 26

VASS PIPE

FEB. 8. 2005 4:50PM

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS %	EL %	YS/TS					4	BM			W	
															1	2	3	1	2	3
✓ 154561	935566	30X0.375X38.71	4599.59	L	B	T	66787	83680	32	0.798	1.46x0.39 1.48x0.38	184	-	E	-	-	-	-	-	-
154628	"	30X0.375X38.68	4596.03		W	T		86912					SUITABLE							
154633	"	30X0.375X38.62	4588.90																	
154400	921816	30X0.375X37.63	4471.26	L	B	T	60940	80365	32	0.758	1.53x0.38 1.53x0.37	170	-	E	-	-	-	-	-	-
154432	"	30X0.375X38.68	4596.03		W	T		83287					SUITABLE							
154500	"	30X0.375X38.68	4596.03																	

TO BE CONTINUED

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577229
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 28.01.2004

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	* 1	* 2	* 3	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
✓ 155085	935882	30X0.375X38.68	4596.03	L	B	T	52153	82831	32	0.629	1.53x0.38 1.45x0.38	190	-	-	-	-	-	-		
155100	"	30X0.375X37.11	4409.48		W	T							SUITABLE							
155101	"	30X0.375X38.65	4592.46																	
155102	"	30X0.375X38.62	4588.90																	
155229	"	30X0.375X38.68	4596.03																	
155231	922262	30X0.375X38.71	4599.59	L	B	T	68278	87411	32	0.781	1.46x0.41 1.44x0.41	192	-	-	-	-	-	-		
					W	T							SUITABLE							

TO BE CONTINUED

NO. 1360 P. 27

VASS PIPE

FEB. 8. 2005 4:36PM

FEB. 8. 2005 4:36PM

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100				MO	V
C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu					
935882	H	12	113	23	23	13	60	37	-	4.0	1.0	2.0	-	5.0	-
922262	H	13	120	22	16	8.0	65	43	17	2.0	1.0	1.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577273
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 04.02.2004

NO. 1360 F. 29

VASS PIPE

FEB. 6. 2005 4:15/PM

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	* * *			TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :									
				1	2	3	YS PSI	TS	EL %	YS/TS					BM			W						
															1	2	3	1	2	3				
154736	910308	30X0.375X38.71	4599.59	L	B	T	61889	78099	32	0.792	1.52x0.40	180	-	E	-	-	-	-	-	-				
✓ 154761	"	30X0.375X38.65	4592.46		W	T		79400			1.49x0.40		SUITABLE											
✓ 154785	"	30X0.375X38.71	4599.59																					
154791	"	30X0.375X38.55	4580.58																					
154794	"	30X0.375X38.68	4596.03																					
154471	922263	30X0.375X38.71	4599.59	L	B	T	58488	84269	32	0.694	1.51x0.38	170	-	E	-	-	-	-	-	-				

TO BE CONTINUED

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-
922263	H	11	114	20	20	8.0	42	-	-	1.0	1.0	1.0	-	4.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO
ISO WIRE 4%
PENETRIMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577376
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:25.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	1	*	2	*	3	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	4	IMPACT TEST NOTCH :					
										YS PSI	TS	EL %	YS/TS						BM			W		
																			1	2	3	1	2	3
154663	921816	30X0.375X38.65	4592.46	L	B	T				60940	80365	32	0.758	1.53x0.38	170	-	E	-	-	-	-	-	-	
154667	"	30X0.375X38.71	4599.59	L	B	T					83287			1.53x0.37		SUITABLE	E	-	-	-	-	-	-	
✓ 154470	922263	30X0.375X38.65	4592.46	L	B	T				58488	84269	32	0.694	1.51x0.38	170	-	E	-	-	-	-	-	-	
				L	B	T					89486			1.51x0.37		SUITABLE	E	-	-	-	-	-	-	
154548	935567	30X0.375X38.68	4596.03	L	B	T				55165	81126	36	0.680	1.43x0.38	176	-	E	-	-	-	-	-	-	
				L	B	T					80728			1.47x0.39		SUITABLE	E	-	-	-	-	-	-	
✓ 154659	935566	30X0.375X38.68	4596.03	L	B	T				66787	83680	32	0.798	1.46x0.39	184	-	E	-	-	-	-	-	-	
				L	B	T					86912			1.48x0.38		SUITABLE	E	-	-	-	-	-	-	
✓ 154780	910309	30X0.375X38.42	4565.13	L	B	T				65031	83095	30	0.782	1.55x0.40	180	-	E	-	-	-	-	-	-	
				L	B	T					84591			1.52x0.40		SUITABLE	E	-	-	-	-	-	-	

TO BE CONTINUED

NO. 1360 P. 31

VASS PIPE

FEB. 8. 2005 4:38PM

HEAT	*	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100			MO	V	
C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu					
935566	H	13	115	23	18	9.0	40	-	-	2.0	1.0	3.0	-	4.0	-
922263	H	11	114	20	20	8.0	42	-	-	1.0	1.0	1.0	-	4.0	-
910309	H	12	118	24	22	10	47	42	18	2.0	1.0	2.0	-	5.0	-
921816	H	12	114	26	17	10	54	-	-	1.0	1.0	1.0	-	4.0	-
935567	H	12	120	24	20	8.0	60	42	-	4.0	1.0	4.0	-	4.0	-

END OF CERTIFICATE

DEFINITIONS:


- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577237
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 28.01.2004

NO. 1360 P. 33

VASS PIPE

FEE. D. ZUUD 4:59PM

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					4	BM			W	
															1	2	3	1	2	3
✓ 154630	935566	30X0.375X38.68	4596.03	L	B	T	66787	83680	32	0.798	1.46x0.39 1.48x0.38	184	-	E	-	-	-	-	-	-
154634	"	30X0.375X38.02	4517.60	L	W	T		86912					SUITABLE	E	-	-	-	-	-	-
154768	910308	30X0.375X38.65	4592.46	L	B	T	61889	78099	32	0.792	1.52x0.40 1.49x0.40	180	-	E	-	-	-	-	-	-
✓ 154796	"	30X0.375X38.68	4596.03	L	B	T		79400					SUITABLE	E	-	-	-	-	-	-
154779	910309	30X0.375X38.55	4580.58	L	B	T	65031	83095	30	0.782	1.55x0.40 1.52x0.40	180	-	E	-	-	-	-	-	-
154553	935567	30X0.375X38.71	4599.59	L	B	T	55165	81126	36	0.680	1.43x0.38 1.47x0.39	176	-	E	-	-	-	-	-	-
				L	B	T		80728					SUITABLE	E	-	-	-	-	-	-

TO BE CONTINUED

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100			MO	V	
C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu					
935566	H	13	115	23	18	9.0	40	-	-	2.0	1.0	3.0	-	4.0	-
935567	H	12	120	24	20	8.0	60	42	-	4.0	1.0	4.0	-	4.0	-
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-
910309	H	12	118	24	22	10	47	42	18	2.0	1.0	2.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:


- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577281
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:05.02.2004

NO. 1360 P. 35

FED. G. ZIUD 4:4 PM VASS PIPE

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
				1	2	3								1	2	3	1	2	3	
✓ 154740	910308	30X0.375X38.71	4599.59	L	B	T	61889	78099	32	0.792	1.52x0.40	180	-	E	-	-	-	-	-	-
154742	"	30X0.375X38.68	4596.03		W	T		79400			1.49x0.40		SUITABLE							
154753	"	30X0.375X38.68	4596.03																	
154760	"	30X0.375X38.55	4580.58																	
154766	"	30X0.375X38.68	4596.03																	
154790	"	30X0.375X38.68	4596.03																	

TO BE CONTINUED

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577315
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250

CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)

DATE:10.02.2004

PRODUCT : LSAW CARBON STEEL LINE PIPE

SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.

DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE

BEVELLED ENDS AT 30° (+5° / -0°)

WELD FACTOR : V = 1.0

STRAIGHTNESS : max. 0.551 inch.

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	* 1	* 2	* 3	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154398	922263	30X0.375X38.65	4592.46	L	B	T	58488	84269	32	0.694	1.51x0.38 1.51x0.37	170	-	-	-	-	-	-		
✓154472	"	30X0.375X38.71	4599.59	L	B	T	66787	83680	32	0.798	1.46x0.39 1.48x0.38	184	-	-	-	-	-	-		
154555	935566	30X0.375X38.65	4592.46	L	B	T	66787	83680	32	0.798	1.46x0.39 1.48x0.38	184	-	-	-	-	-	-		
154581	"	30X0.375X38.65	4592.46	L	B	T	61889	78099	32	0.792	1.52x0.40 1.49x0.40	180	-	-	-	-	-	-		
154746	910308	30X0.375X38.65	4592.46	L	B	T	61889	78099	32	0.792	1.52x0.40 1.49x0.40	180	-	-	-	-	-	-		
154769	"	30X0.375X37.89	4502.16	L	B	T							-	-	-	-	-	-		

TO BE CONTINUED

NO. 1004 F. 3/03

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577275
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:04.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	***			TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
				1	2	3	YS	TS	EL	YS/TS					BM			W		
							PSI		%						1	2	3	1	2	3
154578	935566	30X0.375X38.71	4599.59	L	B	T	66787	83680	32	0.798	1.46x0.39	184	-	-	-	-	-	-		
154627	"	30X0.375X38.65	4592.46	L	B	T		86912					SUITABLE	E	-	-	-	-	-	
154728	935699	30X0.375X38.71	4599.59	L	B	T	60486	81159	34	0.745	1.52x0.38	185	-	-	-	-	-	-		
154733	"	30X0.375X38.71	4599.59	L	B	T		84416					SUITABLE	E	-	-	-	-	-	
154655	922262	30X0.375X38.71	4599.59	L	B	T	68278	87411	32	0.781	1.46x0.41	192	-	-	-	-	-	-		
154662	919722	30X0.375X38.58	4584.14	L	B	T		88674					SUITABLE	E	-	-	-	-	-	
				L	B	T	59198	77113	38	0.767	1.52x0.38	149	-	-	-	-	-	-		
				L	B	T		81104					SUITABLE	E	-	-	-	-	-	

TO BE CONTINUED

NOV. 1304 F. 4/33

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577377
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:25.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	* 1	* 2	* 3	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
								YS PSI	TS	EL %	YS/TS					BM			W		
																1	2	3	1	2	3
154495	921816	30X0.375X38.71	4599.59	L	B	T		60940	80365	32	0.758	1.53x0.38 1.53x0.37	170	-	E	-	-	-	-	-	-
154666	"	30X0.375X38.68	4596.03	L	B	T			83287					SUITABLE	E	-	-	-	-	-	-
✓ 154734	935699	30X0.375X38.68	4596.03	L	B	T		60486	81159	34	0.745	1.52x0.38 1.49x0.38	185	-	E	-	-	-	-	-	-
154804	"	30X0.375X38.68	4596.03	L	B	T			84416					SUITABLE	E	-	-	-	-	-	-
154583	935566	30X0.375X38.68	4596.03	L	B	T		66787	83680	32	0.798	1.46x0.39 1.48x0.38	184	-	E	-	-	-	-	-	-
154767	910308	30X0.375X38.71	4599.59	L	B	T		61889	78099	32	0.792	1.52x0.40 1.49x0.40	180	-	E	-	-	-	-	-	-

TO BE CONTINUED

NO. 1204 P. 2/33

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577250
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250

CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)

DATE: 30.01.2004

PRODUCT : LSAW CARBON STEEL LINE PIPE

SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.

DELIVERY STATE : EXPANDED, CLEAR LAQUERED OUTSIDE

BEVELLED ENDS AT 30° (+5° / -0°)

WELD FACTOR : V = 1.0

STRAIGHTNESS : max. 0.551 inch.

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS PSI	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
155087	935882	30X0.375X38.65	4592.46	L	B	T	52153	82831	32	0.629	1.53x0.38 1.45x0.38	190	-	-	-	-	-	-		
✓ 155090	"	30X0.375X38.68	4596.03	L	B	T							E	-	-	-	-	-		
✓ 155220	"	30X0.375X38.39	4561.57	L	B	T							E	-	-	-	-	-		
✓ 155228	"	30X0.375X38.65	4592.46	L	B	T							E	-	-	-	-	-		
✓ 154395	922263	30X0.375X38.68	4596.03	L	B	T	58488	84269	32	0.694	1.51x0.38 1.51x0.37	170	-	-	-	-	-	-		
✓ 155233	"	30X0.375X38.68	4596.03	L	B	T							E	-	-	-	-	-		

TO BE CONTINUED

NOV. 1304 F. 6/33

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
935882	H	12	113	23	23	13	60	37	-	4.0	1.0	2.0	-	5.0	-
922263	H	11	114	20	20	8.0	42	-	-	1.0	1.0	1.0	-	4.0	-

END OF CERTIFICATE

DEFINITIONS:


- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVANILIN



HEAT	* 5	CHEMICAL ANALYSIS													
		C	x 100 Mn Si		P	S	x 1000 Al Nb		Ti	Cr	x 100 Ni Cu		MO	V	
935699	H	11	113	36	16	8.0	62	48	19	2.0	1.0	1.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:


- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO
ISO WIRE 4%
PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. *[Signature]*



LDB. 0.2000 - 1-10 N - 1900 FILE

NO. 1004 P. 9/33

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577402
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:28.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	***			TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
				1	2	3	YS	TS	EL	YS/TS					BM			W		
							PSI		%						1	2	3	1	2	3
154641	922262	30X0.375X38.68	4596.03	L	B	T	68278	87411	32	0.781	1.46x0.41	192	-	E	-	-	-	-	-	-
154643	"	30X0.375X38.65	4592.46		W	T		88674			1.44x0.41		SUITABLE							
✓ 154649	"	30X0.375X38.68	4596.03																	
154651	"	30X0.375X37.14	4413.04																	
154739	910308	30X0.375X38.68	4596.03	L	B	T	61889	78099	32	0.792	1.52x0.40	180	-	E	-	-	-	-	-	-
154748	"	30X0.375X38.65	4592.46		W	T		79400			1.49x0.40		SUITABLE							

TO BE CONTINUED

NO. 1304 P. 10/33

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577220
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250

CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)

DATE:27.01.2004

PRODUCT : LSAW CARBON STEEL LINE PIPE

SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.

DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE

BEVELLED ENDS AT 30° (+5° / -0°)

WELD FACTOR : V = 1.0

STRAIGHTNESS : max. 0.551 inch.

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	* 1	* 2	* 3	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154640	922262	30X0.375X38.68	4596.03	L	B	T	68278	87411	32	0.781	1.46x0.41 1.44x0.41	192	-	-	-	-	-	-		
154646	"	30X0.375X38.71	4599.59										SUITABLE							
154652	"	30X0.375X38.68	4596.03																	
154656	"	30X0.375X38.42	4565.13																	
154503	921816	30X0.375X38.65	4592.46	L	B	T	60940	80365	32	0.758	1.53x0.38 1.53x0.37	170	-	-	-	-	-	-		
✓ 154661	919722	30X0.375X38.65	4592.46	L	B	T	59198	77113	38	0.767	1.52x0.38 1.52x0.37	149	-	-	-	-	-	-		
													SUITABLE							

TO BE CONTINUED

NOV 13 2004 11:37:33

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100			MO	V	
C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu					
921816	H	12	114	26	17	10	54	-	-	1.0	1.0	1.0	-	4.0	-
922262	H	13	120	22	16	8.0	65	43	17	2.0	1.0	1.0	-	5.0	-
919722	H	13	104	21	18	10	40	37	16	2.0	1.0	3.0	-	4.0	-

END OF CERTIFICATE

DEFINITIONS:


- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577277
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:04.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154741	910308	30X0.375X38.68	4596.03	L	B	T	61889	78099	32	0.792	1.52x0.40 1.49x0.40	180	-	-	-	-	-	-		
154751	"	30X0.375X38.65	4592.46	L	B	T		79400												
154754	"	30X0.375X38.68	4596.03	L	B	T														
✓ 155080	935882	30X0.375X38.65	4592.46	L	B	T	52153	82831	32	0.629	1.53x0.38 1.45x0.38	190	-	-	-	-	-	-		
✓ 155227	"	30X0.375X38.62	4588.90	L	B	T		81570												
✓ 154594	935567	30X0.375X38.71	4599.59	L	B	T	55165	81126	36	0.680	1.43x0.38 1.47x0.39	176	-	-	-	-	-	-		

TO BE CONTINUED

FED. S. 2005 E - 97M

VASS FILE

NO. 1364

P. 15/53

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100			MO	V	
C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu					
935567	H	12	120	24	20	8.0	60	42	-	4.0	1.0	4.0	-	4.0	-
935882	H	12	113	23	23	13	60	37	-	4.0	1.0	2.0	-	5.0	-
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

* 1 TYPE OF TEST

L = LOT

H = HEAT

* 2 LOCATION

B = BASE MATERIAL

W = WELD

* 3 DIRECTION

L = LONGITUDINAL

T = TRANSVERSE

* 4 IMPACT TEST

E = ENERGY

* 5 CHEMICAL ANALYSIS

H = HEAT


P = PRODUCT

OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577217
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 23.01.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	***			TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
				1	2	3	YS PSI	TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154557	935566	30X0.375X38.71	4599.59	L	B	T	66787	83680	32	0.798	1.46x0.39	184	-	E	-	-	-	-	-	-
154560	"	30X0.375X38.71	4599.59		W	T		86912			1.48x0.38		SUITABLE							
154629	"	30X0.375X38.68	4596.03																	
154632	"	30X0.375X38.68	4596.03																	
154781	910309	30X0.375X37.96	4510.47	L	B	T	65031	83095	30	0.782	1.55x0.40	180	-	E	-	-	-	-	-	-
154782	"	30X0.375X37.99	4514.04		W	T		84591			1.52x0.40		SUITABLE							

TO BE CONTINUED

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577235
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 28.01.2004

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	***			TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
				1	2	3	YS PSI	TS %	EL	YS/TS					BM			W		
															1	2	3	1	2	3
154648	922262	30X0.375X38.68	4596.03	L	B	T	68278	87411	32	0.781	1.46x0.41 1.44x0.41	192	-	E	-	-	-	-	-	-
✓ 154943	"	30X0.375X38.68	4596.03	L	B	T		88674					SUITABLE	E	-	-	-	-	-	-
154944	"	30X0.375X38.62	4588.90	L	B	T								E	-	-	-	-	-	-
155221	935882	30X0.375X38.65	4592.46	L	B	T	52153	82831	32	0.629	1.53x0.38 1.45x0.38	190	-	E	-	-	-	-	-	-
155225	"	30X0.375X38.68	4596.03	L	B	T		81570					SUITABLE	E	-	-	-	-	-	-
155226	"	30X0.375X38.71	4599.59	L	B	T								E	-	-	-	-	-	-

TO BE CONTINUED

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
922262	H	13	120	22	16	8.0	65	43	17	2.0	1.0	1.0	-	5.0	-
935882	H	12	113	23	23	13	60	37	-	4.0	1.0	2.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577251
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 30.01.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					4	BM			W	
				1	2	3								1	2	3	1	2	3	
155082	935882	30X0.375X38.65	4592.46	L	B	T	52153	82831	32	0.629	1.53x0.38	190	-	E	-	-	-	-	-	-
155089	"	30X0.375X38.71	4599.59		W	T		81570			1.45x0.38		SUITABLE							
155222	"	30X0.375X38.62	4588.90																	
155223	"	30X0.375X38.68	4596.03																	
155230	"	30X0.375X38.58	4584.14																	
154798	935699	30X0.375X38.65	4592.46	L	B	T	60486	81159	34	0.745	1.52x0.38	185	-	E	-	-	-	-	-	-
					W	T		84416			1.49x0.38		SUITABLE							

TO BE CONTINUED

HEAT	*	CHEMICAL ANALYSIS												
		x 100			P	S	x 1000			Nb	Ti	x 100		
C	Mn	Si	Al	Cr			Ni	Cu						
935882	H	12	113	23	23	13	60	37	-	4.0	1.0	2.0	-	5.0
935699	H	11	113	36	16	8.0	62	48	19	2.0	1.0	1.0	-	5.0

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO
ISO WIRE 4%
PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



FED. 0. 28003 - 027M VAOO FILE

NO. 1364 P. 21/33

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577216
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:23.01.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							1	2	3	YS PSI					TS %	EL	YS/TS	4	BM	
														1	2	3	1	2	3	
154752	910308	30X0.375X38.65	4592.46	L	B	T	61889	78099	32	0.792	1.52x0.40 1.49x0.40	180	-	-	-	-	-	-	-	
154763	"	30X0.375X38.71	4599.59		W	T		79400					SUITABLE							
154765	"	30X0.375X38.68	4596.03																	
154732	935699	30X0.375X38.68	4596.03	L	B	T	60486	81159	34	0.745	1.52x0.38 1.49x0.38	185	-	-	-	-	-	-	-	
154801	"	30X0.375X38.68	4596.03		W	T		84416					SUITABLE							
154803	"	30X0.375X38.65	4592.46																	

TO BE CONTINUED

FED. 0.2003 - 00174

F400 TATE

NO. 1364 F. 22/33

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-
935699	H	11	113	36	16	8.0	62	48	19	2.0	1.0	1.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



FED. 0-2707-1-1001

NO. 1304 P. 25/33

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577285
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE : 05.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	***			TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
				1	2	3	YS PSI	TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154745	910308	30X0.375X38.65	4592.46	L	B	T	61889	78099	32	0.792	1.52x0.40 1.49x0.40	180	-	E	-	-	-	-	-	-
154756	"	30X0.375X38.65	4592.46										SUITABLE							
154758	"	30X0.375X38.68	4596.03																	
154759	"	30X0.375X38.58	4584.14																	
154584	935567	30X0.375X38.65	4592.46	L	B	T	55165	81126	36	0.680	1.43x0.38 1.47x0.39	176	-	E	-	-	-	-	-	-
154639	935566	30X0.375X38.65	4592.46	L	B	T	66787	83680	32	0.798	1.46x0.39 1.48x0.38	184	-	E	-	-	-	-	-	-

TO BE CONTINUED

FED. S. 2005 -1047M
 VASS FILE
 NU. 1504 F. 24/33

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
935567	H	12	120	24	20	8.0	60	42	-	4.0	1.0	4.0	-	4.0	-
935566	H	13	115	23	18	9.0	40	-	-	2.0	1.0	3.0	-	4.0	-
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:


- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577398
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 27.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS PSI	EL %	YS/TS					4	BM			W	
				1	2	3								1	2	3	1	2	3	
✓ 154744	910308	30X0.375X38.65	4592.46	L	B	T	61889	78099	32	0.792	1.52x0.40	180	-	-	-	-	-	-	-	
154747	"	30X0.375X38.65	4592.46		W	T		79400			1.49x0.40		SUITABLE							
154784	"	30X0.375X38.71	4599.59																	
154730	935699	30X0.375X38.71	4599.59	L	B	T	60486	81159	34	0.745	1.52x0.38	185	-	-	-	-	-	-	-	
					W	T		84416			1.49x0.38		SUITABLE							
154563	922263	30X0.375X38.68	4596.03	L	B	T	58488	84269	32	0.694	1.51x0.38	170	-	-	-	-	-	-	-	
					W	T		89486			1.51x0.37		SUITABLE							
154644	922262	30X0.375X38.68	4596.03	L	B	T	68278	87411	32	0.781	1.46x0.41	192	-	-	-	-	-	-	-	
					W	T		88674			1.44x0.41		SUITABLE							

TO BE CONTINUED

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100			MO	V	
C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu					
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-
935699	H	11	113	36	16	8.0	62	48	19	2.0	1.0	1.0	-	5.0	-
922263	H	11	114	20	20	8.0	42	-	-	1.0	1.0	1.0	-	4.0	-
922262	H	13	120	22	16	8.0	65	43	17	2.0	1.0	1.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO
ISO WIRE 4%
PENETRATOR

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



1001 01 2000 11 2010
 1001 01 2004 11 21/33

**Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545**

Project
**Three Oaks Waste Water Treatment
Class 1 Injection Well System**

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: March 4, 2005 Number of Copies: 8

Submittal Number: 02633-010-A

Specification Section Number 02633-010-A

Item Submitted: 30" Mill Certs

New Submittal : X

Resubmitted:

Youngquist Brothers, Inc. Representative:

Marybeth Rios
Marybeth Rios

Transmittal Date: March 4, 2005

- | | |
|--------------------------|-----------------------------|
| <input type="checkbox"/> | Approved |
| <input type="checkbox"/> | Approved with changes |
| <input type="checkbox"/> | Rejected, Revise & Resubmit |
| <input type="checkbox"/> | Not Reviewed |

By: _____

Firm: _____

Date: _____

M W H	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/> AMEND-RESUBMIT
MAKE CORRECTIONS NOTED	REJECTED - RESUBMIT
REVIEWED BY: <u>Rain [Signature]</u>	DATE: <u>3/10/05</u>
RECOMMENDED BY: <u>M [Signature]</u>	DATE: <u>3/10/05</u>
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS, FABRICATION PROCESSES, TECHNIQUES, COORDINATION WITH OTHER TRADES, AND FACTOR OF SAFETY PERFORMANCE OF THE WORK.	

S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577315
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:10.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	* * *			TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :					
				1	2	3	YS PSI	TS %	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154398	922263	30X0.375X38.65	4592.46	L	B	T	58488	84269	32	0.694	1.51x0.38	170	-	-	-	-	-	-		
154472	"	30X0.375X38.71	4599.59		W	T		89486					SUITABLE	E	-	-	-	-	-	
154555	935566	30X0.375X38.65	4592.46	L	B	T	66787	83680	32	0.798	1.46x0.39	184	-	-	-	-	-	-		
154581	"	30X0.375X38.65	4592.46		W	T		86912					SUITABLE	E	-	-	-	-	-	
154746	910308	30X0.375X38.65	4592.46	L	B	T	61889	78099	32	0.792	1.52x0.40	180	-	-	-	-	-	-		
✓ 154769	"	30X0.375X37.89	4502.16		W	T		79400					SUITABLE	E	-	-	-	-	-	

TO BE CONTINUED

YOUNGQUIST BROTHERS, INC.
 Has Reviewed this Shop Drawing/Submittal
 YBI/Section No. # 02633-010A
 Transmittal No. # _____ Date: 3/1/05
 Signature [Signature]

NO. 471 F. 8

VASS PIPE

FEB. 9. 2005 9:52AM

HEAT	* 5	CHEMICAL ANALYSIS												
		x 100			x 1000					x 100				
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V
922263	H	11	114	20	20	8.0	42	-	-	1.0	1.0	1.0	-	4.0
935566	H	13	115	23	18	9.0	40	-	-	2.0	1.0	3.0	-	4.0
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577399
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 28.02.2004

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
				1	2	3							4	1	2	3	1	2	3	
154743	910308	30X0.375X38.68	4596.03	L	B	T	61889	78099	32	0.792	1.52x0.40	180		E	-	-	-	-	-	-
✓ 154749	"	30X0.375X38.52	4577.01		W	T		79400			1.49x0.40		SUITABLE							
154750	"	30X0.375X38.68	4596.03																	
154786	"	30X0.375X38.68	4596.03																	
154787	"	30X0.375X38.68	4596.03																	
154793	"	30X0.375X38.68	4596.03																	

TO BE CONTINUED

NO. 4 / 10 P. 10
VASS PIPE
S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

NO. 471 P. 11

YASO TIFE

TEO. M. ZUUD 10154RM

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
ENG. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577283
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:05.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	* 1	* 2	* 3	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154439	921816	30X0.375X38.65	4592.46	L	B	T	60940	80365	32	0.758	1.53x0.38 1.53x0.37	170	-	-	-	-	-	-		
154502	"	30X0.375X38.58	4584.14		W	T		83287					SUITABLE							
154665	"	30X0.375X38.68	4596.03																	
154577	935566	30X0.375X37.17	4416.60	L	B	T	66787	83680	32	0.798	1.46x0.39 1.48x0.38	184	-	-	-	-	-	-		
154635	"	30X0.375X38.68	4596.03		W	T		86912					SUITABLE							
154092	935567	30X0.375X38.71	4599.59	L	B	T	55165	81126	36	0.680	1.43x0.38 1.47x0.39	176	-	-	-	-	-	-		
					W	T		80728					SUITABLE							

TO BE CONTINUED

NO. 4329 P. 2/11

VASS PIPE

FEB. 24. 2005 10:46AM

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO		V
935567	H	12	120	24	20	8.0	60	42	-	4.0	1.0	4.0	-	4.0	-
935566	H	13	115	23	18	9.0	40	-	-	2.0	1.0	3.0	-	4.0	-
921816	H	12	114	26	17	10	54	-	-	1.0	1.0	1.0	-	4.0	-

END OF CERTIFICATE

DEFINITIONS:


- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577286
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 05.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	* 1	* 2	* 3	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154574	922262	30X0.375X38.71	4599.59	L	B	T	68278	87411	32	0.781	1.46x0.41 1.44x0.41	192	-	-	-	-	-	-		
154647	"	30X0.375X38.68	4596.03		W	T		88674					SUITABLE							
154653	"	30X0.375X38.68	4596.03																	
155232	"	30X0.375X38.68	4596.03																	
154772	935699	30X0.375X38.71	4599.59	L	B	T	60486	81159	34	0.745	1.52x0.38 1.49x0.38	185	-	-	-	-	-	-		
154799	"	30X0.375X38.68	4596.03		W	T		84416					SUITABLE							

TO BE CONTINUED

NO. 4329 P. 4/11

VASS PIPE

FEB. 24. 2004 10:14 AM

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
922262	H	13	120	22	16	8.0	65	43	17	2.0	1.0	1.0	-	5.0	-
935699	H	11	113	36	16	8.0	62	48	19	2.0	1.0	1.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
L = LOT
H = HEAT
- * 2 LOCATION
B = BASE MATERIAL
W = WELD
- * 3 DIRECTION
L = LONGITUDINAL
T = TRANSVERSE
- * 4 IMPACT TEST
E = ENERGY
- * 5 CHEMICAL ANALYSIS
H = HEAT
P = PRODUCT

OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRIMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577400
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 28.02.2004

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS %	EL	YS/TS					BM			W		
				1	2	3									1	2	3	1	2	3
154469	921816	30X0.375X38.71	4599.59	L	B	T	60940	80365	32	0.758	1.53x0.38	170	-	E	-	-	-	-	-	-
154488	"	30X0.375X38.71	4599.59	W	T		83287				1.53x0.37		SUITABLE	E	-	-	-	-	-	-
154473	922262	30X0.375X38.71	4599.59	L	B	T	68278	87411	32	0.781	1.46x0.41	192	-	E	-	-	-	-	-	-
				W	T		88674				1.44x0.41		SUITABLE	E	-	-	-	-	-	-
154645	"	30X0.375X38.71	4599.59	L	B	T	55165	81126	36	0.680	1.43x0.38	176	-	E	-	-	-	-	-	-
154586	935567	30X0.375X38.68	4596.03	W	T		80728				1.47x0.39		SUITABLE	E	-	-	-	-	-	-
154778	935699	30X0.375X38.65	4592.46	L	B	T	60486	81159	34	0.745	1.52x0.38	185	-	E	-	-	-	-	-	-
				W	T		84416				1.49x0.38		SUITABLE	E	-	-	-	-	-	-

TO BE CONTINUED

NO. 4579 F. 0/11

VASS PIPE

FED. 74. 2007 10:58AM

NO. 5579 P. 1/11

VAO. LIFE

10. 7. 2007 10. 27. 07

HEAT	*	CHEMICAL ANALYSIS												
		x 100			x 1000					x 100				
	5	C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V
922262	H	13	120	22	16	8.0	65	43	17	2.0	1.0	1.0	-	5.0
935567	H	12	120	24	20	8.0	60	42	-	4.0	1.0	4.0	-	4.0
935699	H	11	113	36	16	8.0	62	48	19	2.0	1.0	1.0	-	5.0
921816	H	12	114	26	17	10	54	-	-	1.0	1.0	1.0	-	4.0

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577286
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 05.02.2004

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154574	922262	30X0.375X38.71	4599.59	L	B	T	68278	87411	32	0.781	1.46x0.41 1.44x0.41	192	-	-	-	-	-	-		
154647	"	30X0.375X38.68	4596.03		W	T		88674												
154653	"	30X0.375X38.68	4596.03																	
155232	"	30X0.375X38.68	4596.03																	
154772	935699	30X0.375X38.71	4599.59	L	B	T	60486	81159	34	0.745	1.52x0.38 1.49x0.38	185	-	-	-	-	-	-		
154797	"	30X0.375X38.68	4596.03		W	T		84416												

TO BE CONTINUED

NO. 4579 P. 0/11

VASS PIPE

FEB. 24. 2004 10:49AM

HEAT	* 5	CHEMICAL ANALYSIS												
		x 100			x 1000					x 100				
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V
922262	H	13	120	22	16	8.0	65	43	17	2.0	1.0	1.0	-	5.0
935699	H	11	113	36	16	8.0	62	48	19	2.0	1.0	1.0	-	5.0

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:

1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577272
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE: 04.02.2004

PIPE No.	HEAT	DIMENSION inch x inch x ft	WEIGHT lbs.	* * *			TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :					
				1	2	3	YS PSI	TS %	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
✓ 154429	921816	30X0.375X38.68	4596.03	L	B	T	60940	80365	32	0.758	1.53x0.38	170	-	-	-	-	-	-		
154434	"	30X0.375X38.65	4592.46		W	T		83287					SUITABLE							
154465	"	30X0.375X38.71	4599.59																	
154483	"	30X0.375X38.65	4592.46																	
154486	"	30X0.375X38.65	4592.46																	
154491	"	30X0.375X38.71	4599.59																	

TO BE CONTINUED

HEAT	*	CHEMICAL ANALYSIS												
		x 100			x 1000					x 100				
	5	C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V
921816	H	12	114	26	17	10	54	-	-	1.0	1.0	1.0	-	4.0

END OF CERTIFICATE

DEFINITIONS:

- * 1 TYPE OF TEST
 - L = LOT
 - H = HEAT
- * 2 LOCATION
 - B = BASE MATERIAL
 - W = WELD
- * 3 DIRECTION
 - L = LONGITUDINAL
 - T = TRANSVERSE
- * 4 IMPACT TEST
 - E = ENERGY
- * 5 CHEMICAL ANALYSIS
 - H = HEAT
 - P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No.577315
ACC.TO EN 10204/3.1.B.

ORDER : 50025 / 250
 CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)
 PRODUCT : LSAW CARBON STEEL LINE PIPE
 SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.
 DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE
 BEVELLED ENDS AT 30° (+5° / -0°)
 WELD FACTOR : V = 1.0
 STRAIGHTNESS : max. 0.551 inch.

DATE:10.02.2004

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	* 1	* 2	* 3	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	* 4	IMPACT TEST NOTCH :					
							YS PSI	TS %	EL %	YS/TS					BM			W		
															1	2	3	1	2	3
154398	922263	30X0.375X38.65	4592.46	L	B	T	58488	84269	32	0.694	1.51x0.38	170	-	-	-	-	-	-		
154472	"	30X0.375X38.71	4599.59	L	B	T		89486			1.51x0.37		SUITABLE	E	-	-	-	-	-	
154555	935566	30X0.375X38.65	4592.46	L	B	T	66787	83680	32	0.798	1.46x0.39	184	-	-	-	-	-	-		
154581	"	30X0.375X38.65	4592.46	L	B	T		86912			1.48x0.38		SUITABLE	E	-	-	-	-	-	
154746	910308	30X0.375X38.65	4592.46	L	B	T	61889	78099	32	0.792	1.52x0.40	180	-	-	-	-	-	-		
✓ 154769	"	30X0.375X37.89	4502.16	L	B	T		79400			1.49x0.40		SUITABLE	E	-	-	-	-	-	

TO BE CONTINUED

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
922263	H	11	114	20	20	8.0	42	-	-	1.0	1.0	1.0	-	4.0	-
935566	H	13	115	23	18	9.0	40	-	-	2.0	1.0	3.0	-	4.0	-
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

* 1 TYPE OF TEST

L = LOT

H = HEAT

* 2 LOCATION

B = BASE MATERIAL

W = WELD

* 3 DIRECTION

L = LONGITUDINAL

T = TRANSVERSE

* 4 IMPACT TEST

E = ENERGY

* 5 CHEMICAL ANALYSIS

H = HEAT

P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
Eng. ION IVAN



S.C. ISPAT SIDEX S.A. GALATI - ROMANIA

INSPECTION CERTIFICATE No. 577399
ACC. TO EN 10204/3.1.B.

ORDER : 50025 / 250

CUSTOMER : VASS PIPE / INA ORDER # 2642 (VASS P.O. # 14172 N.J.)

DATE: 28.02.2004

PRODUCT : LSAW CARBON STEEL LINE PIPE

SPECIFICATION : API 5L 42 EDITION GRADE X52 / X42 / B - PSL1, API 2B FOR DIMENSIONAL TOLERANCES.

DELIVERY STATE : EXPANDATED, CLEAR LAQUERED OUTSIDE

BEVELLED ENDS AT 30° (+5° / -0°)

WELD FACTOR : V = 1.0

STRAIGHTNESS : max. 0.551 inch.

PIPE No.	HEAT	DIMENSION inchxinchxft	WEIGHT lbs.	*	*	*	TENSILE TEST				DIM. OF SPECIMENS inch.	HARDNES HV10	GUIDED-BEND TEST	*	IMPACT TEST NOTCH :					
							YS PSI	TS	EL %	YS/TS					4	BM			W	
															1	2	3	1	2	3
154743	910308	30X0.375X38.68	4596.03	L	B	T	61889	78099	32	0.792	1.52x0.40	180	-	E	-	-	-	-	-	-
154749	"	30X0.375X38.52	4577.01		W	T		79400			1.49x0.40		SUITABLE							
154750	"	30X0.375X38.68	4596.03																	
154786	"	30X0.375X38.68	4596.03																	
154787	"	30X0.375X38.68	4596.03																	
154793	"	30X0.375X38.68	4596.03																	

TO BE CONTINUED

HEAT	* 5	CHEMICAL ANALYSIS													
		x 100			x 1000					x 100					
		C	Mn	Si	P	S	Al	Nb	Ti	Cr	Ni	Cu	MO	V	
910308	H	12	108	22	25	12	40	40	17	3.0	1.0	2.0	-	5.0	-

END OF CERTIFICATE

DEFINITIONS:

* 1 TYPE OF TEST

L = LOT

H = HEAT

* 2 LOCATION

B = BASE MATERIAL

W = WELD

* 3 DIRECTION

L = LONGITUDINAL

T = TRANSVERSE

* 4 IMPACT TEST

E = ENERGY

* 5 CHEMICAL ANALYSIS

H = HEAT

P = PRODUCT

OBSERVATIONS:


1. SURFACE & DIMENSION TEST : ACCEPTED
2. HYDROSTATIC TEST : ACCEPTED 1170 PSI / 10"
3. X RAY INVESTIGATION 100 % : ACCEPTED ACC. TO ISO WIRE 4% PENETRAMETER

This document certifies that the materials above indicated have been inspected in accordance with the specifications mentioned herewith and NACE MR 0175 Specifications.

INSPECTOR
TEODORA BUNEA



QUALITY DIRECTOR
ENG. ION IVAN



Submittal Data
FROM
Youngquist Brothers, Inc.
 15465 Pine Ridge Rd.
 Ft. Myers, FL. 33908
 239-489-4444 Fax: 239-489-4545

Project
Three Oaks Waste Water Treatment
Class 1 Injection Well System

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: February 8, 2005 Number of Copies: 8

Submittal Number: 02633-013-A

Specification Section Number 02633-013-A

Item Submitted: 34" Mill Certs

New Submittal : X Resubmitted:

Youngquist Brothers, Inc. Representative:



 Marybeth Rios

Transmittal Date: February 8, 2005

- | | |
|--------------------------|-----------------------------|
| <input type="checkbox"/> | Approved |
| <input type="checkbox"/> | Approved with changes |
| <input type="checkbox"/> | Rejected, Revise & Resubmit |
| <input type="checkbox"/> | Not Reviewed |

By: _____
 Firm: _____
 Date: _____

M W H	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/> AMEND-RESUBMIT
MAKE CORRECTIONS NOTED	<input type="checkbox"/> REJECTED - RESUBMIT
REVIEWED BY: <u>Cara B. [Signature]</u>	DATE: <u>2/14/05</u>
RECOMMENDED BY: <u>M. [Signature]</u>	DATE: <u>2/23/05</u>
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS; FABRICATION PROCESSES AND TECHNIQUES; COORDINATING WORK WITH OTHER TRADES; AND SATISFACTORY AND SAFE PERFORMANCE OF THE WORK.	

NO. 0302 P. 5

REV. 2.2005 2.5'-M VASS PIPE



ISPAT SIDEX
Member of THE LNM GROUP
THE LARGEST IRON AND STEEL PRODUCER OF ROMANIA

1, Smardan Street, Galati, 6200, ROMANIA
Phone: +40 236 407 633
Fax: +40 236 407 635
http://www.ispat.com; e-mail: office@sidex.ro

YOUNGQUIST BROTHERS, INC.
Has Reviewed this Shop Drawing/Submittal
YBI/Section No. # 02633-013-A
Transmittal No. # _____ Date: 2/8/05
Signature [Signature]



INSPECTION CERTIFICATE: 4902250295
ACCORDING TO: EN 10204/3.1.B

CUSTOMER:	ORDER:	900024/60000861
PRODUCT: LSAW CARBON STEEL LINE PIPE	STANDARD:	API 42 EDITION; API 2B FOR DIMENSIONAL TOLERANCES; STRAIGHTNESS MAX. 0.841"; NACE MR 0175 FOR HARDNESS
EXTERNAL ASPECT: SUITABLE	DELIVERY STATE:	EXPANDED, BEVELLED ENDS AT 30°; V=1,0
DATE: 7-Sep-04	LOT:	

MECHANICAL TESTS

TOTAL NO. OF PIECES 33 TOTAL WEIGHT 171306 lbs

NO. CRT	NO PIPE	NO. HEAT	QUALITY	DIAMETER (inch)	LENGTH (feet)	THICKNESS (inch)	WEIGHT (lbs.)	NO. TEST	DIRECTION	DIM. OF SPECIMEN B (inch)	RM (psi) BASE MATERIAL	RE (psi) BASE MATE RIAL	A (%) BASE MATE RIAL	RE/ HM (%)	DIM. OF SPECIMENS WELD (inch)	RM (psi) WELD	HARDNESS HV 10 FOR BASE MATERIAL	GUIDED BEND TEST TRANS.	IMPACT TEST NOTCH FOR BASE MATERIAL	HYDROSTATIC TEST 1000 PSI/1000G	X RAY INVESTIGATION ACC 180 WIRE%
1	161168	928272	X 52- X42-Gr.B PSL1	34	38.68	0.375	5222.29	161177	TRANS.	1.47x0.38	88465	83189	34	0.714	1.49x0.38	89730	179	SUITABLE	SUITABLE	SUITABLE	
2	161165			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
3	161167			34	38.29	0.375	5187.15												SUITABLE	SUITABLE	
4	161168			34	38.39	0.375	5180.39												SUITABLE	SUITABLE	
5	161169			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
6	161170			34	38.65	0.375	5217.88												SUITABLE	SUITABLE	
7	161171			34	38.12	0.375	5145.10												SUITABLE	SUITABLE	
8	161172			34	38.38	0.375	5180.39												SUITABLE	SUITABLE	
9	161173			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
10	161174			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
11	161175			34	38.45	0.375	5189.21												SUITABLE	SUITABLE	
12	161176			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
13	161177			34	37.07	0.375	5003.96												SUITABLE	SUITABLE	
14	161178			34	38.12	0.375	5145.10												SUITABLE	SUITABLE	
15	161179			34	38.85	0.375	5217.88												SUITABLE	SUITABLE	
16	161180			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
17	161181			34	38.45	0.375	5189.21												SUITABLE	SUITABLE	
18	161182			34	38.71	0.375	5226.70												SUITABLE	SUITABLE	
19	161183			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
20	161184			34	38.62	0.375	5213.47												SUITABLE	SUITABLE	
21	161185			34	38.45	0.375	5189.21												SUITABLE	SUITABLE	
22	161186			34	38.70	0.375	5224.48												SUITABLE	SUITABLE	
23	161187			34	38.22	0.375	5158.33												SUITABLE	SUITABLE	
24	161188			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
25	161189			34	38.42	0.375	5184.80												SUITABLE	SUITABLE	
26	161190			34	38.42	0.375	5184.80												SUITABLE	SUITABLE	
27	161191			34	38.65	0.375	5217.88												SUITABLE	SUITABLE	
28	161192			34	38.42	0.375	5184.80												SUITABLE	SUITABLE	
29	161193			34	38.39	0.375	5180.39												SUITABLE	SUITABLE	
30	161194			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
31	161195			34	38.68	0.375	5222.29												SUITABLE	SUITABLE	
32	161196			34	38.45	0.375	5189.21												SUITABLE	SUITABLE	
33	161756			34	37.57	0.375	5070.12												SUITABLE	SUITABLE	

NO. 0302 P. 6



Member of THE LNM GROUP
THE LARGEST IRON AND STEEL PRODUCER OF ROMANIA

1, Smardan Street, Galati, 6200, ROMANIA
Phone: +40 236 407 633
Fax: +40 236 407 635
http://www.ispat.com; e-mail: office@sidex.ro



INSPECTION CERTIFICATE: 4902250295
ACCORDING TO: EN 10204/3.1.B

CUSTOMER:	ORDER: 900024/50000881
PRODUCT: LSAW CARBON STEEL LINE PIPE	STANDARD: API 5L 42 EDITION; API 2B FOR DIMENSIONAL TOLERANCES; STRAIGHTNESS MAX. 0.551"; NACE MR 0175 FOR HARDNESS
EXTERNAL ASPECT: SUITABLE	DELIVERY STATE: EXPANDATED, BEVELLED ENDS AT 30°; V=1,0
DATE: 07-Sep-04	LOT:

CHEMICAL ANALYSIS, %

	NO. HEAT	C	MN	SI	P	S	AL	CU	CR	NI	V	MO	TI	NB	B	AS	N ₂ BELLOW	H ₂	ZR
1	926272	0.16	1.20	0.29	0.024	0.010	0.027	0.010	0.020	0.010	0.04		0.011	0.033					

THIS DOCUMENT CERTIFIES THAT THE MATERIALS ABOVE INDICATED HAVE BEEN INSPECTED IN ACCORDANCE WITH THE SPECIFICATIONS MENTIONED AND NACE 0175 FOR HARDNESS.

INSPECTOR NAME
MARIANA LUNGU



VASS PIPE

FEB. 2. 2005 2:52PM

**Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545**

Project
**Three Oaks Waste Water Treatment
Class 1 Injection Well System**

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: February 9, 2005 Number of Copies: 8
 Submittal Number: 02633-009-A
 Specification Section Number 02633-009-A
 Item Submitted: 40" Mill Certs

New Submittal : X Resubmitted:

Youngquist Brothers, Inc. Representative:


 Marybeth Rios

Transmittal Date: February 9, 2005

- Approved
- Approved with changes
- Rejected, Revise & Resubmit
- Not Reviewed

By: _____

Firm: _____

Date: _____

M W H	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/> AMEND-RESUBMIT
MAKE CORRECTIONS NOTED	<input type="checkbox"/> REJECTED - RESUBMIT
REVIEWED BY: <u>Charles J. Ross</u>	DATE: <u>2/11/05</u>
RECOMMENDED BY: <u>M. Ch...</u>	DATE: <u>2/23/05</u>
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS; FABRICATION PROCESSES AND TECHNIQUES. COORDINATING WORK WITH OTHER TRADES; AND SATISFACTORY AND SAFE PERFORMANCE OF THE WORK.	

NO. 6759 P. 21

YOUNGQUIST BROTHERS, INC.
 Has Reviewed this Shop Drawing/Submittal
 YBI/Section No. # 021m 3.3-009-A
 Transmittal No. # _____ Date: 2/1/05
 Signature: [Signature]



Member of THE LUKA GROUP
 THE LARGEST IRON AND STEEL PRODUCER OF ROMANIA

1, Smardan Street, Galati, 6200, ROMANIA
 Phone: +40 236 407 633
 Fax: +40 236 407 635
 http://www.ispat.com; e-mail: office@sider.ro



INSPECTION CERTIFICATE: 4902250212
 ACCORDING TO: EN 10204/3.1.B

CUSTOMER:		ORDER:	900024/50000881
PRODUCT:	LSAW CARBON STEEL LINE PIPE	STANDARD:	API 5L 42EDITION; API 2B FOR DIMENSIONAL TOLERANCES; STRAIGHTNESS MAX 0.65"; HACE MR 0176 FOR HARDNESS EXPANDED, BEVELLED ENDS AT 30°; V=1.0
EXTERNAL ASPECT:	SUITABLE	DELIVERY STATE:	
DATE:	9-Sep-04	LOT:	

TOTAL NO OF PIECES: 39 TOTAL WEIGHT: 238502 lbs

MECHANICAL TESTS

NO. CAT	NO PIPE	NO HEAT	QUALITY	DIAMETER [inch]	LENGTH [inch]	THICKNESS [inch]	WEIGHT [lbs]	NO. TEST	DIRECTION	DIM OF SPECIMEN [inch] BASE MATERIAL	R[mPa] BASE MATERIAL	RE[mPa] BASE MATERIAL	A[N] BASE MATERIAL	RE/ RM [%]	DIM OF SPECIMENS [inch] WELD	RM [mPa] WELD	HARDNESS HV 10 FOR BASE MATERIAL	GUIDED BEND TEST TRANS	IMPACT TEST NOTCH FOR BASE MATERIAL	HYDROSTATIC TEST 800 psi/10SEC	X RAY INVESTIGATION ACC 150 WIREK
1	160890	925914	X 52-K42-GRB PSL1	40	38.68	0.375	6150.74	160885	TRANS	1.49x0.39	88200	64424	30	0.73	1.50x0.39	89888	183	SUITABLE		SUITABLE	SUITABLE
2	160891			40	38.65	0.375	6144.13													SUITABLE	SUITABLE
3	160883			40	38.68	0.375	6150.74													SUITABLE	SUITABLE
4	160884			40	38.68	0.375	6150.74													SUITABLE	SUITABLE
5	160885			40	37.20	0.375	5914.77													SUITABLE	SUITABLE
6	160886			40	36.52	0.375	6124.28													SUITABLE	SUITABLE
7	160887			40	38.32	0.375	6093.40													SUITABLE	SUITABLE
8	160888			40	38.65	0.375	6144.13													SUITABLE	SUITABLE
9	160889			40	38.68	0.375	6150.74													SUITABLE	SUITABLE
10	160892			40	37.96	0.375	6036.06													SUITABLE	SUITABLE
11	160910			40	38.18	0.375	6066.94													SUITABLE	SUITABLE
12	160911			40	38.65	0.375	6144.13													SUITABLE	SUITABLE
13	160912			40	38.68	0.375	6150.74													SUITABLE	SUITABLE
14	160913			40	38.42	0.375	6106.84													SUITABLE	SUITABLE
15	160935			40	38.42	0.375	6106.84													SUITABLE	SUITABLE
16	160936			40	38.65	0.375	6144.13													SUITABLE	SUITABLE
17	160937			40	38.68	0.375	6150.74													SUITABLE	SUITABLE
18	160938			40	38.65	0.375	6144.13													SUITABLE	SUITABLE
19	161083	925273		40	38.62	0.375	6139.72	161066	TRANS	1.49x0.39	82028	61044	34	0.744	1.50x0.39	84126	179	SUITABLE		SUITABLE	SUITABLE
20	161084			40	38.62	0.375	6139.72													SUITABLE	SUITABLE
21	161085			40	38.12	0.375	6060.32													SUITABLE	SUITABLE
22	161086			40	37.14	0.375	5905.95													SUITABLE	SUITABLE
23	161087			40	38.52	0.375	6124.28													SUITABLE	SUITABLE
24	161088			40	38.39	0.375	6102.23													SUITABLE	SUITABLE
25	161089			40	38.68	0.375	6150.74													SUITABLE	SUITABLE
26	161090			40	38.68	0.375	6150.74													SUITABLE	SUITABLE
27	161091			40	38.68	0.375	6150.74													SUITABLE	SUITABLE
28	161092			40	38.35	0.375	6097.81													SUITABLE	SUITABLE
29	161093			40	38.09	0.375	6055.91													SUITABLE	SUITABLE
30	161094			40	38.58	0.375	6135.31													SUITABLE	SUITABLE
31	161095			40	38.32	0.375	6093.40													SUITABLE	SUITABLE
32	161109			40	38.62	0.375	6139.72													SUITABLE	SUITABLE
33	161110			40	38.62	0.375	6139.72													SUITABLE	SUITABLE
34	161111			40	38.16	0.375	6066.94													SUITABLE	SUITABLE
35	161112			40	38.62	0.375	6139.72													SUITABLE	SUITABLE
36	161113			40	38.65	0.375	6144.13													SUITABLE	SUITABLE
37	161114			40	38.68	0.375	6150.74													SUITABLE	SUITABLE
38	161115			40	38.06	0.375	6051.50													SUITABLE	SUITABLE
39	161116			40	38.65	0.375	6144.13													SUITABLE	SUITABLE

FEB. 3. 2005 6:12PM VASS pipe



ISPAT SIDEX
Member of THE LNM GROUP
THE LARGEST IRON AND STEEL PRODUCER OF ROMANIA

1, Smardan Street, Galati, 6200, ROMANIA
Phone: +40 236 407 633
Fax: +40 236 407 635
http://www.ispat.com; e-mail: office@sidex.ro



INSPECTION CERTIFICATE: 4902250212
ACCORDING TO: EN 10204/3.1.B

CUSTOMER:

PRODUCT: LSAW CARBON STEEL LINE PIPE

EXTERNAL ASPECT: SUITABLE

DATE: 09-Sep-04

ORDER: 900024/50000881

STANDARD: API 5L 42 EDITION; API 2B FOR DIMENSIONAL TOLERANCES; STRAIGHTNESS MAX. 0.551"; NACE MR 0175 FOR HARDNESS

DELIVERY STATE: EXPANDED, BEVELLED ENDS AT 30°; V=1,0
LOT:

CHEMICAL ANALYSIS, %

NO. HEAT	C	MN	SI	P	S	AL	CU	CR	NI	V	MO	TI	NB	B	AS	N2 bellow	H2	ZR	
1	925914	0.14	1.18	0.36	0.024	0.013	0.095	0.010	0.020	0.010	0.04		0.018	0.043					
2	926273	0.16	1.14	0.30	0.017	0.008	0.030	0.020	0.020	0.010	0.04								

THIS DOCUMENT CERTIFIES THAT THE MATERIALS ABOVE INDICATED HAVE BEEN INSPECTED IN ACCORDANCE WITH THE SPECIFICATIONS MENTIONED AND NACE 0175 FOR HARDNESS.

INSPECTOR NAME
MARIANA LUNGU



NO. 6739 P. 22

FEB. 3. 2005 6:12PM VASS pipe

**Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545**

Project
**Three Oaks Waste Water Treatment
Class 1 Injection Well System**

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: March 4, 2005 Number of Copies: 8

Submittal Number: 02633-009-B

Specification Section Number 02633-009-B

Item Submitted: ADDITIONAL 40" MILL CERTS

New Submittal : X

Resubmitted:

Youngquist Brothers, Inc. Representative:

Marybeth Rios
Marybeth Rios

Transmittal Date: March 4, 2005

- | | |
|--------------------------|-----------------------------|
| <input type="checkbox"/> | Approved |
| <input type="checkbox"/> | Approved with changes |
| <input type="checkbox"/> | Rejected, Revise & Resubmit |
| <input type="checkbox"/> | Not Reviewed |

By: _____

Firm: _____

Date: _____

M W H	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/> AMEND-RESUBMIT
MAKE CORRECTIONS NOTED	REJECTED - RESUBMIT
REVIEWED BY: <u><i>R. D. Ward</i></u>	DATE: <u>3/10/05</u>
RECOMMENDED BY: _____	DATE: _____
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS; FABRICATION PROCESSES AND TECHNIQUES; COORDINATING WORK WITH OTHER TRADES; AND SATISFACTORY AND SAFE PERFORMANCE OF THE WORK.	

YOUNGQUIST BROTHERS, INC.
 Has Reviewed this Shop Drawing/Submittal
 YBI/Section No. # 021633-009
 Transmittal No. # _____ Date: 3/4/05
 Signature [Signature]



IPAT SIDEX
 Member of THE LHM GROUP
 THE LARGEST IRON AND STEEL PRODUCER OF ROMANIA

1, Smerdan Street, Galați, 6200, ROMANIA
 Phone: +40 236 407 633
 Fax: +40 236 407 635
 http://www.ipatloom; e-mail: office@sidex.ro



INSPECTION CERTIFICATE: 4902250212
 ACCORDING TO: EN 10204(3.1.B)

CUSTOMER:		ORDER:	900024/6000881
PRODUCT:	LSAW CARBON STEEL LINE PIPE	STANDARD:	API 6L 42 EDITION; API 2B FOR DIMENSIONAL TOLERANCES; STRAIGHTNESS MAX. 0.661"; NACE MR 0175 FOR HARDNESS EXPANDED, BEVELLED ENDS AT 30°; Vw1.0
EXTERNAL ASPECT:	SUITABLE	DELIVERY STATE:	
DATE:	9-Sep-04	LOT:	

TOTAL NO. OF PIECES: 39 TOTAL WEIGHT: 238352 kg MECHANICAL TESTS

NO. CRT	NO. PIPE	NO. HEAT	QUALITY	DIAMETER (inch)	LENGTH (ft)	THICKNESS (inch)	WEIGHT (kg)	NO. TEST	DIRECTION	DIM. OF SPECIMEN	YIELD STRENGTH (MPa)	TENSILE STRENGTH (MPa)	ELONGATION (%)	REDUCED SECTION (%)	WELD	HARDNESS HV 10 FOR BASE MATERIAL	GLADED BEND TEST	IMPACT TEST NOTCH FOR BASE MATERIAL	HYDROSTATIC TEST (MPa)	X RAY INVESTIGATION ACC/ISO WIRE/IN
1	180860	928014	X 52-X42-GR.B PSL1	40	38.88	0.375	6150.74	180885	TRANS.	1.49x0.39	88200	64424	30	0.73	1.50x0.88	80888	183	SUITABLE	SUITABLE	SUITABLE
2	180881			40	38.85	0.375	6144.13											SUITABLE	SUITABLE	SUITABLE
3	180883			40	38.88	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
4	180884			40	38.88	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
5	180885			40	37.20	0.375	5614.77											SUITABLE	SUITABLE	SUITABLE
6	180886			40	38.52	0.375	6124.28											SUITABLE	SUITABLE	SUITABLE
7	180887			40	38.32	0.375	6093.40											SUITABLE	SUITABLE	SUITABLE
8	180888			40	38.85	0.375	6144.13											SUITABLE	SUITABLE	SUITABLE
9	180889			40	38.68	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
10	180890			40	37.90	0.375	6036.06											SUITABLE	SUITABLE	SUITABLE
11	180891			40	38.16	0.375	6066.94											SUITABLE	SUITABLE	SUITABLE
12	180892			40	38.85	0.375	6144.13											SUITABLE	SUITABLE	SUITABLE
13	180893			40	38.88	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
14	180894			40	38.42	0.375	6108.84											SUITABLE	SUITABLE	SUITABLE
15	180895			40	38.42	0.375	6108.84											SUITABLE	SUITABLE	SUITABLE
16	180896			40	38.65	0.375	6144.13											SUITABLE	SUITABLE	SUITABLE
17	180897			40	38.88	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
18	180898			40	38.65	0.375	6144.13											SUITABLE	SUITABLE	SUITABLE
19	181083	928273		40	38.62	0.375	6139.72	181088	TRANS.	1.49x0.39	82028	81044	34	0.744	1.50x0.39	84128	179	SUITABLE	SUITABLE	SUITABLE
20	181084			40	38.12	0.375	6060.32											SUITABLE	SUITABLE	SUITABLE
21	181085			40	37.14	0.375	5906.95											SUITABLE	SUITABLE	SUITABLE
22	181086			40	38.52	0.375	6124.28											SUITABLE	SUITABLE	SUITABLE
23	181087			40	38.39	0.375	6102.23											SUITABLE	SUITABLE	SUITABLE
24	181088			40	38.68	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
25	181089			40	38.68	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
26	181090			40	38.68	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
27	181091			40	38.68	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
28	181092			40	38.35	0.375	6097.61											SUITABLE	SUITABLE	SUITABLE
29	181093			40	38.09	0.375	6055.81											SUITABLE	SUITABLE	SUITABLE
30	181094			40	38.58	0.375	6135.31											SUITABLE	SUITABLE	SUITABLE
31	181095			40	38.92	0.375	6093.40											SUITABLE	SUITABLE	SUITABLE
32	181109			40	38.62	0.375	6139.72											SUITABLE	SUITABLE	SUITABLE
33	181110			40	38.62	0.375	6139.72											SUITABLE	SUITABLE	SUITABLE
34	181111			40	38.18	0.375	6066.94											SUITABLE	SUITABLE	SUITABLE
35	181112			40	38.62	0.375	6139.72											SUITABLE	SUITABLE	SUITABLE
36	181113			40	38.65	0.375	6144.13											SUITABLE	SUITABLE	SUITABLE
37	181114			40	38.88	0.375	6150.74											SUITABLE	SUITABLE	SUITABLE
38	181115			40	38.06	0.375	6051.50											SUITABLE	SUITABLE	SUITABLE
39	181116			40	38.85	0.375	6144.13											SUITABLE	SUITABLE	SUITABLE

NO. 14/1 P. 30

LAW. 2.2002.1.200001

NO. 1471 P. 31



ISPAT SIDEX
Member of THE LNM GROUP
THE LARGEST IRON AND STEEL PRODUCER OF ROMANIA

1, Smardan Street, Galati, 6200, ROMANIA
Phone: +40 236 407 633
Fax: +40 236 407 635
http://www.lspat.com; e-mail: office@sidex.ro



INSPECTION CERTIFICATE: 4902250212
ACCORDING TO: EN 10204/3.1.B

CUSTOMER:	ORDER: 900024/50000881
PRODUCT: LSAW CARBON STEEL LINE PIPE	STANDARD: API 5L 42 EDITION; API 2B FOR DIMENSIONAL TOLERANCES; STRAIGHTNESS MAX: 0.551"; NACE MR 0175 FOR HARDNESS
EXTERNAL ASPECT: SUITABLE	DELIVERY STATE: EXPANDED, BEVELLED ENDS AT 30°; V=1,0
DATE: 09-Sep-04	LOT:

CHEMICAL ANALYSIS, %

NO. HEAT	C	MN	SI	P	S	AL	CU	CR	NI	V	MO	TI	NB	B	AS	N2 bellow	H2	ZR
1 925914	0.14	1.18	0.36	0.024	0.013	0.095	0.010	0.020	0.010	0.04		0.018	0.043					
2 926273	0.16	1.14	0.30	0.017	0.008	0.030	0.020	0.020	0.010	0.04			0.03					

THIS DOCUMENT CERTIFIES THAT THE MATERIALS ABOVE INDICATED HAVE BEEN INSPECTED IN ACCORDANCE WITH THE SPECIFICATIONS MENTIONED AND NACE 0175 FOR HARDNESS.

INSPECTOR NAME
MARIANA LUNGU



FEB. 9. 2005 11:26AM VASS PIPE

**Submittal Data
FROM
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
239-489-4444 Fax: 239-489-4545**


Project
**Three Oaks Waste Water Treatment
Class 1 Injection Well System**

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: February 8, 2005 Number of Copies: 8
 Submittal Number: 02633-029-A
 Specification Section Number 02633-029-A
 Item Submitted: 54" Mill Certs

New Submittal : X Resubmitted:

Youngquist Brothers, Inc. Representative:



 Marybeth Rios

Transmittal Date: February 8, 2005

- | | |
|--------------------------|-----------------------------|
| <input type="checkbox"/> | Approved |
| <input type="checkbox"/> | Approved with changes |
| <input type="checkbox"/> | Rejected, Revise & Resubmit |
| <input type="checkbox"/> | Not Reviewed |

By: _____
 Firm: _____
 Date: _____

M W H	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/> SEND RESUBMIT
MAKE CORRECTIONS NOTED	<input type="checkbox"/> REJECTED - RESUBMIT
REVIEWED BY <i>Cavalotti</i>	DATE <i>2/15/05</i>
RECOMMENDED BY <i>MCh</i>	DATE <i>2/23/05</i>
CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH THE DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS; FABRICATION PROCESSES AND METHODS; COORDINATING WORK WITH OTHER TRADES; AND SATISFACTORY AND SAFE PERFORMANCE OF THE WORK.	



**BERGROHR-GMBH
SIEGEN**

Abnahmeprüfzeugnis
Works test certificate
Certificat de contrôle par l'usine
EN 10204-3.1B

Zeugnis-Nr.: 788/00
Certification-No.:
Werks-Nr.: A-2000-02302
Works No.:
Référence usine:

Besteller / Purchaser / Client

Bestell-Nr.: 5763.12.00
P.O. No.:
No. de Commande: dated 05.12.2000

Erzeugnisform: UP längsnahtgeschweißte Stahirohre
Description of product: submerged-arc welded steel pipes
Description du produit: tubes d'acier soudés à l'arc immergé

Anforderungen: API Spec. 5L (01-2000)
Requirements:
Exigences:

Herstellerzeichen:
Trade mark:
Signe du constructeur:



Werkstoff: API Spec. 5L (01-2000)
Quality:
Nuance: GRADE B / X42 PSL 2

Abnahmeprüfstempel:
Quality control stamp:
Poinçon de réception:



Pos-Nr. Item no. Poste	Stück Quantity Nombre	Abmessung Dimension			Wasserdruckprüfung Hydro test Essai hydrostatic		Schmelze-Nr. Heat No. No de coulée	Probe-Nr. Sample No. No. d'essai	Pos.-Nr. Item No.
		Durchmesser Diameter mm	Dicke Thickness Epaisseur mm	Länge Length Longeur mm	Druck Pressure Pression (bar)	Zeit Time Duree (sec)			
001	51	1.372,0	9,50	12.000	36	10	35146 35148 35154	817 815 816	NEW ORLEANS P.O. 208870
	✓	54" =	375 =	✓					

Plate certificate:

8610314081, 8610314818, 8610314887, 8610315824, 8610314522

Beschichtung:

Coating:
Revêtement:

Ultraschallprüfung: long. welds 100%
Ultrasonic test: acc. to API 5 L
Contrôle par ultrason:

Röntgenprüfung: each end 250 mm
x-ray test: acc. to API 5L
Contrôle radiographique:


Magnetpulverprüfung:

Magnetic particle inspection:
Contrôle magnéto-copique:

Besichtigung und Ausmessung ohne Beanstandung.
Results of visual examination and measurement: satisfactory
Résultat de l'examen visuel et dimensionnel: satisfaisant.

Es wird bestätigt, dass die Lieferung den Anforderungen der oben angeführten Lieferbedingungen entspricht.
We hereby certify that the above mentioned materials have been delivered in accordance with the terms of order.
Nous attestons que les produits livrés sont conformes aux stipulations de la commande.

BERGROHR-GMBH, SIEGEN



Siegen, 13.03.2001

YOUNGQUIST BROTHERS, INC.
Has Reviewed this Shop Drawing/Submittal
YBI/Section No. # 081633-029-A
Transmittal No. # _____ Date: 7/8/05
Signature *[Signature]*



**BERGROHR
GMBH
SIEGEN**

Attachment to works certification

Anlage zum Abnahmeprüfzeugnis
Annexe au certificat de contrôle par usure

Document No. 788/00

Seite von
Page of

Rev. Date:

Order No.: 02302 Item No.: 001

Material:
API Spec. 5L
GRADE B / X42 PSL 2

Tensile test / Zugversuch / Essai de traction

Sample No. Probe Nr. No. d'essai	M S SS WEZ 1)	Yield point Streckgrenze Limite élastique	Tensile strength Zugfestigkeit Résistance	Re / Rm Streckgrenzen- verhalten	Gauge length Meßlänge Longueur d.b.	Elongation Dehnung Allongement	Position Lage Position	Hardness test Härteprüfung HV 10
		N/mm ²	N/mm ²	%	mm	%		
815	M	344	467	-	50	48	transvers	
815	S	-	513	-	-	-	transvers	
816	M	327	471	-	50	46	transvers	
816	S	-	504	-	-	-	transvers	
817	M	333	463	-	50	46	transvers	
817	S	-	481	-	-	-	transvers	

Impact test / Kerbschlagbiegeversuch / Essai de résilience

Sample position Entnahmeort der Probe Position d'essai	Type Form Type	Position Lage Position	Test temp. Prüftemp. Temp. d'essai °C	Impact energy Kerbschlagarbeit Résilience			Shear area Scherbruchanteil Rupture ductile		
				1	2	3	%	%	%
				J	J	J			
815	M	-	0	297	298	300			
816	M	-	0	298	300	295			
816	S	-	0	102	116	93			
817	M	-	0	291	295	300			
817	S	-	0	109	108	109			

PROCEDURE QUALIFICATION - UP - LONGITUDINAL WELD

DWT-Test

Heat No. Schmelze-Nr. No. d'essai	Test temp. Prüftemperatur Temp. d'essai °C	Shear area Scherbruchanteil Rupture ductile %

1) M: Material/Grundwerkstoff/Matériau
S: Weld/Schweißnaht/Soudre
SS: Fusion line/Schmelzlinie/Ligne de fusion
WEZ: HAZ/Wärmeeinflußzone/ZAT

Results of bend test: satisfactory
Das Ergebnis des Biegeversuches entspricht der Vorschrift.
Resultat de l'essai de pliage: satisfaisant.

BERGROHR GMBH SIEGEN

Date

Name

Signature



Client's authorized Inspector:

Date

Name

Signature

Approved:

Date

Name

Signature

CERTIFICAT DE RECEPTION 3-1-B SELON EN10204/ISO10474
INSPECTION CERTIFICATE 3-1-B TC 110204/ISO10474

8610314522 Page: 002/FIN



Tolaris Forts T.P.K
 Boîte postale 6-317
 59379 Dunkerque cedex 1
 Tél : Usinpk 132281 F
 Tél : 03 28 29 30 00

NO. 10004

1: 241 <= Y50.5 <= 448 MPA UTS >= 414 MPA E2IN >= 29 X CAL07=YS/UTS <= 0.93
 2: KY T -0,0 C >= 26 J (AVE) KY >= 20 J (IND)

(5) CDC: Conforme au cahier des charges / According specifications (1)
 BL: Brut de laminage / As rolled
 LN: Laminage normalisant / Normalizing forming
 A: Revenu / Tempered
 TE: Trempe à l'eau / Water quenching
 LT: Laminage à température contrôlée / Thermo-controlled forming
 TM: Laminage thermo-mécanique / Thermo-mechanical forming
 N: Normalisé / Normalized
 D: Détentes / Stress relieved
 C: Adouci par recuit / Soft annealed

Bigle de producteur
 Trade mark

TFK

Client et/ou destinataire Purchaser and/or consignee	N° commande Cognizant Purchaser's order N°	N° Commande Usins Work order N°	Nuances et spécifications techniques / Quality and specifications	Etat de livraison Delivery condition LN	Organisme et/ou service de contrôle Inspection
BERGHOFF GMBH D-57025 SIEGEN	ALLEMAGNE E2000/01992-4700 120026	232416	5L-R-PSL2 API-5L:00		USINE

Identification du produit Product identification		Poste Item	Nombre de plaques Quantit of plates	Dimensions			Masse unitaire théorique Theoretical weight	Em- pla- cation (2)	Traction / Tensile test													Em- pla- cation (2)	Résistance / Notch toughness										
Repère pièce Plate number	Coulee Heat			Epaisseur Thickness	Largueur Width	Longueur Length			S	Pos. Z(4)	Type Form	Rd (5)	Temp. °C	RT0.5 YS0.5	RM UTS	A2* E2IN	CAL07	C60 C69 >	Rd (5)	Type Form	S (3)		Temp. °C	Pos. Z(4)	Valeurs individuelles Individual values			Moyenne Average					
B08	B07	B09	B10	B11	B12	B13	B14	C01	C02	C03	C04	C05	C06	C07	C08	C09	C10	C11	C12	C13	< C14 C29	C60 C69 >	C01	C40	C02	C08	C62	< C42 - >			C43		
623484	35 1547417	03	1	12,70	4275	12050	5136																										
623045	35 1547501	01	2	10,01	4283	12050	4056																										
623487	35 1547502	01	2	10,01	4283	12050	4055																										
623488	35 1547503	01	2	10,01	4283	12050	4055																										
616461	35 1543401							1	T	P	TPRIS	01		342	456	52	0,75						1	02	KV	T	0,0	PPP	302	304	306	304	
615477	35 1543403							1	T	P	TPRIS	01		329	453	55	0,73						1	02	KV	T	0,0	PPP	304	286	302	297	
613053	35 1543601							1	T	P	TPRIS	01		346	458	54	0,76						1	02	KV	T	0,0	PPP	324	318	308	317	
613057	35 1547601							1	T	P	TPRIS	01		362	469	48	0,77						1	02	KV	T	0,0	PPP	324	178	306	269	
Cumul pour la coulée			7					29,4																									
Cumul général			7					29,4																									

QA/QC
checked

AP C = < 0,18 MN = < 1,20 P = < 0,030 S = < 0,030 CAL30 = PCM = C + SL30 + (MN + CR + CU)/20 + NI/80 + MO/15 + V/10 + 5B = < 0,25 CAL05 = NB + V + TI = < 0,15
 LC C = < 0,18 MN = < 1,20 P = < 0,030 S = < 0,030 CAL30 = PCM = C + SL30 + (MN + CR + CU)/20 + NI/80 + MO/15 + V/10 + 5B = < 0,25 CAL05 = NB + V + TI = < 0,15

Repère pièce Plate number	N° de coulée Heat number	Analyse sur produit / Check analysis																											
		C%	Mn%	P%	S%	Si%	Al%	N %	C %	Cu%	Mo%	Nb%	V %	Ti%	B %	N %	CAL30	CAL05											
B08	B07	0,10	0,12	0,014	0,001	0,24	0,023	0,02	0,02	0,02	0,02	0,00	0,001	0,000	0,002	0,0002	0,003	0,16	0,00	C88	C89	C90	C91	C92	C96	C97			
616461	35 154	0,10	1,10	0,013	0,001	0,25	0,027	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0001	0,003	0,17	0,00											
615477	35 154	0,10	1,10	0,018	0,001	0,26	0,025	0,02	0,02	0,02	0,00	0,001	0,001	0,002	0,0002	0,003	0,16	0,00											
613053	35 154	0,09	1,10	0,014	0,001	0,25	0,024	0,02	0,02	0,02	0,00	0,001	0,000	0,002	0,0002	0,003	0,16	0,00											
613057	35 154	0,10	1,10	0,014	0,000	0,24	0,023	0,02	0,02	0,02	0,00	0,001	0,000	0,002	0,0002	0,002	0,17	0,00											

Emplacement / Location	(3) Orientation / Direction	(4) Position	(5) Mat. steel making	Nous certifions que la fourniture citée a été fabriquée conformément aux spécifications techniques du contrat et que, toutes opérations de contrôle et essais effectués, elle répond sous tous ses aspects aux spécifications particulières ainsi qu'aux normes en vigueur et y rapportant. We certify hereby that the above mentioned products are consistent with the order prescriptions.	Date	Agent/Name	Commande réalisée conformément à votre manuel ASSURANCE QUALITE Order manufactured in accordance with your QUALITY ASSURANCE manual
1 T et/Top	L: Long/Longitudinal	C: Coeur/Core sample	T: Thomas M; Martin	Contr le de marquage, d'aspect et de dimensions : satisfaisants. XXXXXXXXXXXXXXXXXXXX Marking, inspection and measurement : without objection. XXXXXXXXXXXXXXXXXXXX	06/02/01	HOUSSIN	
2 Pied/Bottom	T: Travers/Transverse	E: Peau/Rolled surface	E: Electrique/Electric				
3 1/2 Longueur	Z: Travers court/Through thick	D: 1/2 Epais/Thickness	CC: Coulis continu/Continuous casting				
1/2 length	X: Divers	S: 1/5 Epais/Thickness	OY: Oxygene pur/Basic oxygen				

CERTIFICAT DE RECEPTION 3-1-B SELON EN10204 / ISO10474
 ABNAHMEPRUFZEUGNIS 3-1-B NACH EN10204 / ISO10474

8610315824 Page: 001
 Blatt: A08/ACS



Tolerie Forta T.F.K
 Boite postale 6-317
 59379 Dunkerque cedex 1
 Tél : 03 28 29 30 00

BERGROHR SIEGEN

Eing. 12. MRZ 2001

(5) CDC: Conforme au cahier des charges / Laut den spezifikationen (1)
 BL: Brut de laminage / Unbehandelt
 LN: Laminage normalisant / Normalisiert
 A: Revenu / Angelesen
 TE: Trempé à l'eau / Gequettet
 LTC: Laminé à température contrôlée / Warme behan bedingungen
 TM: Laminage thermo-mécanique / Thermomechan gewalzt
 N: Normalisé / Normalisierend gewalzt
 D: Détentions / Spannungsgerne gegluht
 G: Adouci par recuit / Weichgegluht

TFK
 Sigle du producteur
 Herstellerzeichen

11: 290 <= 30,5 <= 496 MPA Z >= 414 MPA A2 >= 24 X CAL07=50,5/2
 12: KV T -0,0 C >= 28 J (MOY) KV >= 20 J (IND)

Client et/ou destinataire Besteller/Empfänger	N° Commande Coord./Kl./Kl. Kundenbestell Nr	N° Commande de Usine Werksauftrags Nr	Numéros et spécifications techniques Stabnummern	Etat de livraison Lieferzustand (1)	Organisme et/ou service de contrôle Auseteller
BERGROHR GMBH 57025 SIEGEN ALLEMAGNE	E2000/01992-4700 120026	232416	5L-X42-PSL2 API-5L-00	LN (1)	USINE
A08			A09	B01 B02	B04 B05

Identification du produit Erzeugnisbezeichnung		Poste Post	Nombre de pièces Stück zahl	Dimensions Abmessung			Masse unitaire Tétrage Theor stück Gewicht		Traction / Zugversuch													Résilience / Kerbschlagzähigkeit				Moyenne Mittel Werte					
Repère pièce Walznummer	Coulee Brème Schmelz-br.			Epaisseur Dicke	Largeur Breite	Longueur Länge	B14	S C01	Pos Z(4)	Type Form	Réf (5)	Temp °C	RT0,5 S0,5	RM Z	A2* A2*	CAL07				Réf (5)	Type Form	S (3)	Temp °C	Pos Z(4)	Valeurs individuelles Einzelwerte						
				B11	B12	B13	B14	C02	C02	C02	C10	C03	C11	C12	C13	< C14-C29	C60-C69	C01								C40	C02	C08	C62	< C42 - >	C45
B08	B07	B08	1	10,01	4283	12060	4055																								
634112	351643516	01	1																												
616461	351643401							1	T	P	TPR15	01		342	456	52	0,75			1	02	KV	T	0,0	PPP	302	304	306	304		
613057	351647601							1	T	P	TPR15	01		362	468	48	0,77			1	02	KV	T	0,0	PPP	324	178	306	269		
Cumul pour la coulee			1				4,0																								
Cumul général			1				4,0																								

QA/QC
 checked

P C <= 0,18 MN <= 1,90 P <= 0,030 S <= 0,030 CAL30 = PCM = C + SI/30 + (MN + CR + CU)/20 + NI/60 + MO/15 + V/10 + 5B <= 0,25 CAL05 = NH + V + TI <= 0,15
 C C <= 0,18 MN <= 1,90 P <= 0,030 S <= 0,030 CAL30 = PCM = C + SI/30 + (MN + CR + CU)/20 + NI/60 + MO/15 + V/10 + 5B <= 0,25 CAL05 = NB + V + TI <= 0,15

Repère pièce Walznummer	N° de coulee Schmelz	Analyse sur produit / Stockanalyse																												
		C%	Mn%	P%	S%	Si%	Al%	Ni%	Cr%	Cu%	Mo%	Nb%	V%	Ti%	B%	N%	CAL30	CAL05												
B08	B07	C71	C72	C73	C74	C75	C76	C77	C78	C79	C80	C81	C82	C83	C84	C85	C86	C87	C88	C89	C90	C91	C92	C96	C97					
	35154	0,10	1,12	0,014	0,001	0,24	0,023	0,02	0,02	0,02	0,00	0,001	0,000	0,002	0,0002	0,003	0,16	0,00												
616461	35154	0,10	1,10	0,013	0,001	0,25	0,027	0,02	0,02	0,02	0,00	0,001	0,000	0,001	0,003	0,0001	0,003	0,17	0,00											
613057	35154	0,10	1,10	0,014	0,000	0,24	0,023	0,02	0,02	0,02	0,00	0,001	0,000	0,002	0,0002	0,002	0,17	0,00												

Commande réalisée conformément à notre
 manuel ASSURANCE QUALITE
 Auftrag ausgeführt gemäß Vorschriften
 unserer Qualitäts-Sicherungs-Haftes

Emplacement / Probenort T: La/Kopf F: Pied/Fuss 1/2 Longueur 1/2 Länge	(3) Orientation / Probenrichtung L: Long/Longs T: Travers/Quer Z: Travers court/ Senkrecht	(4) Position C: Coeur/Kernprobe E: Peseu/Waflfläche D: 1/3 Epais/Dicke Q: 1/4 Epais/Dicke F: 1/5 Epais/Dicke	(6) Errechnungverfahren T: Thomas M. Martin E: Electrique/Elektrofer CC: Coulee continue/ Stranggieß O/Y: Oxygene pur/ Sauerstoff sublim	Nous certifions que la fourniture citée a été fabriquée conformément aux spécifications techniques du contrat et que, toutes opérations de contrôle et de essais effectués, elle répond sous tous ses aspects aux spécifications particulières ainsi qu'aux normes en vigueur à y rapportant. Wir bestätigen hiermit dass die obengenannten Ergebnisse den Bestimmungsvorschriften entsprechen Contrôle de marquage, d'aspect et de dimensions: satisfaisant. BERGROHR SIEGEN Besichtigung Besichtigung und Ausmassenkontrolle Besichtigung Markierung und Ausmassenkontrolle	Date/Datum 02/03/01 Agent/Name HOUSSIN Der Werksschreibeandige
---	---	---	--	--	---

CERTIFICAT DE RECEPTION 3-1-B SELON EN10204 / ISO10474
ABNAHMEPRUFZEUGNIS 3-1-B NACH EN10204 / ISO10474

8610315824

Page: 002 / FIN

Blatt:



Tolerie Forte T.F.K

Boite postale 6-317
 59379 Dunkerque cedex 1
 Télax : Usitupdk.132281 F
 Tél : 03 28 29 30 00

01: 241 * 80,5 * 448 MPA Z * 414 MPA A2 * 29 X CAL07-S0,5/2 * 0,93
 02: KV T -0,0 C * 26 J (MOY) KV * 20 J (IND)

(5) CDC-Conforme au cahier des charges / Laut den spezifikationen (1)
 BL:Brut de laminage / Unbehandelt
 LN:Laminage normalisant / Normalisiert
 A:Revenu / Angelasen
 TE:Trempé à l'eau / Gequettet
 LTC:Laminé à température contr. / Warme bebaan bedingungen
 TMC:Laminage thermo-mecanique / Thermomechan gewalzt
 N:Normalisé / Normalisiert
 D:Detentionné / Spannungsnorm geglöh
 Q:Adouci par recuit / Weichgeglöh

Signe du producteur
 Herstellerzeichen

TFK

Client et/ou destinataire
 Besteller/Empfänger

N° commande
 Courrier/client
 Kundenbestell. Nr

N° Commande Usine
 Werksauftrage Nr

Nuances et spécifications techniques / Stahlsorte

Etat de livraison
 Lieferzustand

Organeisme et/ou
 service de contr. le
 Auseteller

BERDORF GMBH
 0-57025 SIEGEN

ALLEMAGNE

E2000/01992-4700
 120026

232416

5L-B-PSL2 AP1-5L:00

LN

USINE

PLAQUES/BLECHE

Identification du produit Ersatzteil benennung		Poste	N° de pièces Stahl	Dimensions Abmessung			Masse optique Theor. stück Gewicht	Em- pla- Em- pla- (2)	Traction / Zugversuch										Résilience / Kerbschlaghärte													
Repère pièce Walsnummer	Couée Brème Schmelzbra.			Epaisseur Dicks	Largueur Breite	Longueur Länge			B11	B12	B13	B14	S	Pos (3)	Type (4)	Rd/ (5)	Temp (6)	RT0,5 S0,5	RM Z	A2* A2*	CAL07	CAL05	C60	C65	C61	Rd7 (2)	Type Form	S (3)	Temp. °C	Por. (4)	Valeurs individuelles Einselwerte	
834112	35 154 35 16	01	1	10,01	4283	12050	4055	C01	C02	C03	C10	C03	C11	C12	C13	< C14 C20	C60	C65	C61	C62	C68	C62	C68	C62	C68	C62	0,0	PPP	302	304	306	304
616461	35 154 34 01							1	T	P	TPRIS	01		342	456	52	0,75						1	02	KV	T	0,0	PPP	302	304	306	304
613057	35 154 76 01							1	T	P	TPRIS	01		362	459	48	0,77						1	02	KV	T	0,0	PPP	324	178	306	269
Cumul pour la coulée			1				4,0																									
Cumul général			1				4,0																									

QA/QC
 checked

P C < 0,18 MN < 1,20 P < 0,030 S < 0,030 CAL30 = PCM = C + Si/30 + (MN + CR + CU)/20 + NI/60 + MO/15 + W/10 + 5B < 0,25 CAL05 = NB + V + Ti < 0,15
 C C < 0,18 MN < 1,20 P < 0,030 S < 0,030 CAL30 = PCM = C + Si/30 + (MN + CR + CU)/20 + NI/60 + MO/15 + W/10 + 5B < 0,25 CAL05 = NB + V + Ti < 0,15

Repère pièce Walsnummer	N° de couée Schmelz	Analyses sur produit / Stuckanalyse																											
		C%	Mn%	P%	S%	Si%	Al%	Ni%	Cr%	Cu%	Mo%	Nb%	V%	Ti%	B%	N%	CAL30	CAL05	C88	C89	C90	C91	C92	C96	C97				
808	807	C71	C72	C73	C74	C75	C76	C77	C78	C79	C80	C81	C82	C83	C84	C85	C86	C87	C88	C89	C90	C91	C92	C96	C97				
616461	35 154	0,10	1,12	0,014	0,001	0,24	0,023	0,02	0,02	0,02	0,00	0,001	0,000	0,002	0,0002	0,003	0,16	0,00											
613057	35 154	0,10	1,10	0,013	0,001	0,25	0,027	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0001	0,003	0,17	0,00											
		0,10	1,10	0,014	0,000	0,24	0,023	0,02	0,02	0,02	0,00	0,001	0,000	0,002	0,0002	0,002	0,17	0,00											

Commande réalisée conformément à notre
 manuel ASSURANCE QUALITE
 Auftrag ausgeführt gemäss Vorschriften
 unserer Qualitäts-Sicherungs-Richtlinie

(1) Implantation/ Anbaubereich	(3) Orientation/ Probenrichtung	(4) Position C: Cœur/Kernprobe F: Faux/Walzfläche D: 1/8 Epais/Dicks Q: 1/4 Epais/Dicks F: 1/8 Epais/Dicks	(5) Erstellungsverfahren T: Thomas M. Martin E: Electrique/Elektrofer CC: Coulés continus/ Stranguss Q/V: Organes pur/ Sauerstoff aufblas	Nous certifions que la fourniture citée a été fabriquée conformément aux spécifications techniques du contrat et que, toutes opérations de contrôle et essais effectués, elle répond sous tous ses aspects aux spécifications particulières ainsi qu'aux normes en vigueur à y rapportant. Wir bestätigen hiermit dass die oben genannten Ergebnisse den Bestimmungsvorschriften entsprechen. Contrôle de marquage, d'aspect et de dimensions : satisfaisant. EN 10204 TYPE 3.1 CERTIFIED Bezeichnung, Beschichtung und Abmessungen entsprechen den Bestimmungsvorschriften.	Date/Datum 02/03/01 Agent/Name	Agent de Réception HOUSSIN Der Werkstattsaufsicht
-----------------------------------	------------------------------------	---	---	--	--------------------------------------	---

CERTIFICAT DE RECEPTION 3-1-B SELON EN10204 / ISO10474
ABNAHMEPRUFZEUGNIS 3-1-B NA EN10204 / ISO10474

8610314818 Page: 002
Blatt: A09/A05



TOLERIE FORTS T.F.K.
 Boite postale 6-317
 59379 Dunkerque cedex 1
 Tél : 03 28 29 30 00

1: 290 <= 50,5 <= 495 MPA Z >= 414 MPA A2 >= 24 X CAL07=50,5/Z
 2: KV T -0,0 C >= 25 J (MOY) KV >= 20 J (IND)

(5) CDC: Conforme au cahier des charges / Laut den spezifikationen (I)
 BL: Brut de laminage / Unbehandelt
 LN: Laminage normalisant / Normalisiert
 A: Revenu / Angewalzen
 TE: Trempé à l'eau / Gequettet
 LTC: Laminé à température contrôlée / Warme behan bedingungen
 TM: Laminage thermo-mécanique / Thermomechan gewalzt
 N: Normalisé / Normalisierend gewalzt
 D: Détaché / Spannungsgewalzt
 G: Adouci par recuit / Weichgegluht

Signe du producteur
Herstellarszeichen

TFK

Client et/ou destinataire
Besteller/Empfänger

 ERGROH GmbH
 57025 SIEGEN

N° commande
Coordinat client
Kundenbestell Nr
 E2000/01992-4700
 120028

N° commande Usine
Werksauftrags Nr
 2324 16

Nuances et spécifications techniques / Stabföhrte
 SL-X42-PSL2 AP1-SL:00
PLAQUES / BLECHE

Etat de livraison
Lieferzustand
LM
 Traitement de référence
Bezugszustand
LM

Organisme et/ou
service de contrle
Anstaller
U S I N E

Identification du produit Erzeugnis bezeichnung		Poste	N° de pièce Stückzahl	Dimensions Abmessung			Masse unitaire Theor Gewicht	Em- pla. Em- pla. (2)	Traction / Zugversuch										Résilience / Kerbschlagzähigkeit										
Rapport Werknummer	Couleur Schmelzbra.			Epaisseur Dicke	Largueur Breite	Longueur Länge		S	Foa	Type	Raf	Temp	RT0,5	RM	A2*	CAL07													
B08	B07	B09	B10	B11	B12	B13	B14	C01	C02	C03	C10	C03	C11	C12	C13	< C14-C29	C60-C69	C01											
623046	351547519	01	2	10,01	4283	12050	4055																						
616461	351543401							1	T	P	TPR15	01	342	456	52	0,75			1	02	KV	T	0,0	PPP	302	304	306	304	
613057	351547601							1	T	P	TPR15	01	352	469	48	0,77			1	02	KV	T	0,0	PPP	324	178	306	259	
Cumul pour la coulée			2				8,4																						
Cumul général			6				24,3																						

QC/DC
checke

P C <= 0,18 MN <= 1,30 P <= 0,030 S <= 0,030 CAL30 = PCM = C + S/50 + (MN + CR + CU)/20 + NU/60 + MO/15 + V/10 + 5B <= 0,25 CAL05 = NB + V + TI <= 0,15
 C C <= 0,18 MN <= 1,30 P <= 0,030 S <= 0,030 CAL30 = PCM = C + S/50 + (MN + CR + CU)/20 + NU/60 + MO/15 + V/10 + 5B <= 0,25 CAL05 = NB + V + TI <= 0,15

Rapport Werknummer	N° de coulée Schmelz	Analyse sur produit / Stuckanalyse																							
		C%	Mn%	P%	S%	Si%	Al%	N %	C %	Co %	Mo %	Nb %	V %	Ti %	B %	N %	CAL 30	CAL 05							
908	B07	C71	C72	C73	C74	C75	C76	C77	C78	C79	C80	C81	C82	C83	C84	C85	C86	C87	C88	C89	C90	C91	C92	C96	C97
616461	35154	0,10	1,12	0,014	0,001	0,24	0,023	0,02	0,02	0,02	0,00	0,001	0,000	0,002	0,0002	0,003	0,16	0,00							
613057	35154	0,10	1,10	0,013	0,001	0,25	0,027	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0001	0,003	0,17	0,00							
	35154	0,10	1,10	0,014	0,000	0,24	0,023	0,02	0,02	0,02	0,00	0,001	0,000	0,002	0,0002	0,002	0,17	0,00							

Commande réalisée conformément à notre
 manuel ASSURANCE QUALITE
 Auftrag ausgeführt gemäss Vorschriften
 unserer Qualitätsrichtlinien

Emplacement / Probenaufnahmeort T le/Kopf 2 Pied/Poss 1/2 Longueur 1/2 Large	(3) Orientation / Probenrichtung L: Long/Länge T: Travers/Quers Z: Travers court/ Bankrecht	(4) Position C: Coeur/Kernprobe F: Pasu/Walzfische D: 1/3 Epais/Dicke Q: 1/4 Epais/Dicke F: 1/5 Epais/Dicke	(6) Erachmelzungsverfahren T: Thomas M. Martin E: Electrique/Elktrofen CC: Coules continue/ Stranguss OY: Oxygenne pur/ Sauerstoff sublig	Nous certifions que la fourniture cûlée a été fabriquée conformément aux spécifications techniques de contrat et que, toutes opérations de contrle et essais effectués, elle répond sous tous ses aspects aux spécifications particulières ainsi qu'aux normes en vigueur y rapportées. Wir bestätigen hiermit dass die obengenannten Ergebnisse den Bestellsvorschriften entsprechen	Date/Datum 12/02/01 Agent/Name	Agent de Réception HOUSSIN Per. Werkstoffverständige
---	--	--	---	--	--------------------------------------	--

CERTIFICAT DE RECEPTION 3-1-B SELON EN10204 / ISO10474
ABNAHMEPRUFZEUGNIS 3-1-B NA EN10204 / ISO10474

8610314818 Page: 003
Blatt: A09/ASS



Toleris Verte T.P.K
Boite postale 6-317
59379 Dunkerque cedex 1
Télex : Ustupdk 132281 F
Tél : 03 28 29 30 00

TFK

01: 241 <= 50,6 <= 448 MPA Z >= 414 MPA A2* >= 29 X CAL07-50,5/Z <= 0,93
02: KV T <= 0,0 C >= 26 J (MOY) KV >= 20 J (IND)

(5) CDC: Conforme au cahier des charges / Laut den spezifikationen (1)
BL: Brut de laminage / Unbehandelt
LN: Laminage normalisant / Normalisiert
A: Ravau / Angelasen
TE: Trappé à l'eau / Gekühlt
LTC: Laminé à température contrée / Warme behan bedingungen
TM: Laminage thermo-mecanique / Thermomechan gewalt
N: Normalise / Normalisierend gewalt
D: Detentionne / Spannungserm geglüht
G: Adouci par recuit / Weichgeglüht

Client et/ou destinataire Besteller/Empfänger	N° Commande Kundenbestell-Nr	N° Commande Usine Werksauftrags-Nr	Nuances et spécifications techniques / Stahlorte	Etal de livraison Lieferzustand	Organisme et/ou service de contrôle Austeller
BERGROYR GmbH D-57025 SIEGFEN ALLEMAGNE	E2000/01992-4700 120025	232415	5L-B-PSL2 API-5L-00	LN	U S I N E

Identification du produit Erscheinungsbezeichnung		Poste Posten		Dimensions Abmessung		Masse Masse		Traction / Zugversuch												Résilience / Kerbschlagversuch			
Repère pièce Werknummer	Couille Brame Schmelz-Nr.	Poste Posten	Epaisseur Dicke	Largeur Breite	Longueur Länge	Théor Gewicht	Em pla. (2)	S (3)	Pos. Z(4)	Type Form	Réf (5)	Temp °C	RT0,5 80,5	RM Z	A2* A2*	CAL07	S (3)	Temp. °C	Pos. Z(4)	Valeurs individuelles Einzelwerte		Moyenne Mittelwert	
B08	B07	B09	B10	B11	B12	B13	B14	C01	C02	C03	C10												
617449	351468101	01	1	10,01	4283	12050	4055																
621483	351468117	01	1	10,01	4283	12050	4055																
618462	351468319	01	2	10,01	4283	12050	4055																
617027	351462210							1	T	P	TFR15	01		344	458	44	0,75						
617026	351462301							1	T	P	TFR15	01		342	461	45	0,74						
Cumul pour la coulée			4				16,2																

QA/COC
checked

AP C <= 0,18 MN <= 1,20 P <= 0,030 S <= 0,030 CAL30= PCM=C+SL30+(MN+CR+CU)/26+NI/60+MO/15+V/10+SB <= 0,25 CAL05= NB+V+TI <= 0,15
AC C <= 0,18 MN <= 1,20 P <= 0,030 S <= 0,030 CAL30= PCM=C+SL30+(MN+CR+CU)/26+NI/60+MO/15+V/10+SB <= 0,25 CAL05= NB+V+TI <= 0,15

Repère pièce Werknummer	N° de coulée Schmelz	Analyse sur produit / Stuckanalyse																								
		C%	Mn%	P%	S%	Si%	Al%	Ni%	Cr%	Cu%	Mo%	Nb%	V%	Ti%	B%	N%	CAL30	CAL05								
B08	B07	C71	C72	C73	C74	C75	C76	C77	C78	C79	C80	C81	C82	C83	C84	C85	C86	C87	C88	C89	C90	C91	C92	C93	C94	C97
	35146	0,10	1,08	0,013	0,001	0,25	0,028	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0001	0,003	0,17	0,00								
617027	35146	0,10	1,07	0,014	0,001	0,24	0,026	0,02	0,02	0,02	0,00	0,000	0,000	0,003	0,0001	0,003	0,16	0,00								
617026	35146	0,10	1,07	0,013	0,001	0,24	0,026	0,02	0,02	0,02	0,00	0,000	0,000	0,003	0,0001	0,003	0,16	0,00								

Emplacement / Probenschnittmessort		(3) Orientations / Probenrichtung	(4) Position	(6) Erweichungsverfahren	Nous certifions que la fourniture citée a été fabriquée conformément aux spécifications techniques du contrat et que, toutes opérations de ponçage et de soudage effectués, elle répond sous tous ses aspects aux spécifications particulières ainsi qu'aux normes en vigueur et y rapportant. Wir bestätigen hiermit dass die obgenannten Ergebnisse den Bestellungen/Vorschriften entsprechen		Date/Datum	Agent de Reception
1 T ta/Kopf		L: Long/Länge	C: Cœur/Kernprobe	T: Thomas M. Martin	Contrôle de marquage, d'aspect et de dimensions : satisfaisants. KONTROLLE DER MARKE, AUSSEHEN UND ABMESSUNGEN: GÜNSTIG.		12/02/01	HOUSSIN
2 Pied/Puss		T: Travers/Quer	F: Feu/Weldflache	CC: Contrôle continu/ Syrangus	D01		Agent/Name	Dr. <i>Houssin</i>
3 Longueur Länge	X Divers	Z: Travers court/ Senkrecht	D: 1/8 Epais/Dicke	CV: Öxygène pur/ Sauerstoff aub/AS	D02		Agent/Name	Dr. <i>Houssin</i>

Commande réalisée conformément à notre
manuel ASSURANCE QUALITE.
Auftrag ausgeführt gemäss Vorschriften
unserer Qualitäts-Sicherungs-Maßes

CERTIFICAT DE RECEPTION 3-1-B SFLON EN10204 / ISO10474
 ABNAHMEPRUFZEUGNIS 3-1-B NA EN10204 / ISO10474

8610314081

Page: 001

01: 290 <= S0,5 <= 496 MPA Z >= 414 MPA A2* >= 24 X CAL07-S0,5/Z
 02: KV T -0,0 C >= 26 J (MDY) KV >= 20 J (DD)

(5) CDC: Conforme au cahier des charges / Laut den spezifikationen (1)
 BL: Brut de laminage / Unbehandelt
 LN: Laminage normalisé / Normalisiert
 A: Ravenn / Angelesen
 TE: Tempé à l'eau / Gequettet
 LTC: Laminé à température contr léa / Warme behan bedingungen
 TM: Laminage thermo-mecanique / Thermomechan gewalt
 N: Normalisé / Normalisiert gewalt
 D: Detentionne / Spannungsarm gegleht
 G: Adouci par recuit / Weichgeglüht

Blatt: A09/A08

Signature du producteur
 Herstellerzeichen

TFK



Tolerie Forte T.F.K
 Boite postale 6-317
 59379 Dunkerque cedex 1
 Tél : Usinpadk 192281 F
 Tél : 03 28 29 30 00

Client et/ou destinataire Besteller/Empfänger	N° commande Courrier/Client Kundenbestell-Nr	N° Commande Usine Werkauftrags Nr	Nuances et spécifications techniques / Stahlsorte	Etat de livraison Lieferzustand	Organisme et/ou service de contrôle Anstaller
BERGHOFF GMBH D-57025 SIEGEN ALLEMAGNE	E2000/01992-4700 120026	232416	5L-X42-PSL2 API-6L:00 PLAQUES/BLECHE	(1) LN	USINE

Justification du produit Zusätzliche Bezeichnung		Poste	Nombres de pièces Stückzahl	Dimensions Abmessung				Masse unitaire Theoretische Theor. Stück Gewicht	Traction / Zugversuch													Résilience / Kerbschlagzähigkeit						
Repère pièce Walsnummer	Couleur Brème Schmelz-br.	Post		Epaisseur Dicke	Largeur Breite	Longueur Länge	B14	Em. pla. (2)	S (3)	Pot. Z(4)	Type Form	Réf (5)	Temp. °C	RT0,5 S0,5	RM Z	A2" A2"	CAL07	C80-C89	Em. pla. (2)	Raf (5)	Type Form	S (3)	Temp. °C	Pot. Z(4)	Valeurs individuelles Einzelwerte	Moyenne Stütz- werte		
B08	B07	B09	B10	B11	B12	B13	B14	C01	C02	C62	CT0	01	C03	C11	C12	C13	< C14-C23	C80-C89	C01	02	CT0	C02	C08	C62	298	300	302	300
817027	351462219	01	2	10,01	4283	12050	4055	1	T	P	TPRIS	01		344	458	44	0,75		1	02	KV	T	0,0	PPP	304	292	290	295
817026	351462301	01	2	10,01	4283	12050	4055	1	T	P	TPRIS	01		342	461	46	0,74		1	02	KV	T	0,0	PPP	304	292	290	295
817446	351462101	01	2	10,01	4283	12050	4055																					
817447	351462102	01	2	10,01	4283	12050	4055																					
817448	351462103	01	2	10,01	4283	12050	4055																					
817448	351462201	01	2	10,01	4283	12050	4055																					
817443	351462202	01	2	10,01	4283	12050	4055																					
817028	351462203	01	2	10,01	4283	12050	4055																					
817026	351462302	01	2	10,01	4283	12050	4055																					
817441	351462319	01	1	10,01	4283	12050	4055																					
817444	351466103	01	1	10,01	4283	12050	4055																					
821463	351466117	01	1	10,01	4283	12050	4055																					

QA/QC
 checked ...

AP C <= 0,18 MN <= 1,80 P <= 0,030 S <= 0,030 CAL30 = PCM = C + BI/30 + (MN + CR + CU)/20 + NI/60 + MO/15 + VI/10 + SB <= 0,25 CAL05 = NB + V + TI <= 0,15
 AC C <= 0,18 MN <= 1,30 P <= 0,030 S <= 0,030 CAL30 = PCM = C + BI/30 + (MN + CR + CU)/20 + NI/60 + MO/15 + VI/10 + SB <= 0,25 CAL05 = NB + V + TI <= 0,15

Repère pièce Walsnummer	N° de coulée Schmelz	Analyse sur produit / Stackanalyse																
		C%	Mn%	P%	S%	Si%	Al%	Ni%	Cr%	Cu%	Mo%	Nb%	V%	Ti%	B%	N%	CAL30	CAL05
B08	B07	0,10	0,10	0,013	0,001	0,25	0,028	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,003	0,003	0,17	0,00
817027	35146	0,10	1,08	0,013	0,001	0,24	0,026	0,02	0,02	0,02	0,00	0,000	0,000	0,003	0,0001	0,003	0,16	0,00
817026	35146	0,10	1,07	0,013	0,001	0,24	0,026	0,02	0,02	0,02	0,00	0,000	0,000	0,003	0,0001	0,003	0,16	0,00

Emplacement / Probenentnahmestort	(3) Orientation / Probenrichtung	(4) Position	(5) Erbschmelzverfahren	Nous certifions que la fournaire ripée a été fabriquée conformément aux spécifications techniques de contrat et que, toutes opérations de contr le et essais effectués, elle répond sans tout ses aspects aux spécifications particulières ainsi qu' aux normes en vigueur à y rapportant. Wir bestätigen hiermit dass die obengenannten Ergebnisse den Bestellungen Vorschriften entsprechen und dass die vierstellige Beschriftung und die Dimensionen den Anforderungen entsprechen.		Date/Datum	Agent/Name
1 T le/Kopf 2 Pied/Pied 1/2 Longueur 1/2 Large	L: Long/Länge T: Travers/Quer Z: Travers court/ Senkrecht	C: Coeur/Kernprobe F: Pied/Walzlache D: 1/2 Epais/Dicke Q: 1/4 Epais/Dicke F: 1/5 Epais/Dicke	T: Thomas M. Martin E: Electrique/Elektrofen CC: Coulée continue/ S: Sings O/T: Oxygène pur/ Sauerstoff aufblas	30/01/01	HOUSSIN		

Commande réalisée conformément à notre
 manuel ASSURANCE QUALITE
 Auftrag ausgeführt gemäss Vorschriften
 unserer Qualitäts-Sicherungs-Massnahmen

Agent de
 Réception
 HOUSSIN

CERTIFICAT DE RECEPTION 3-1-B SELON EN10204 / ISO10474
ABNAHMEPRUFZEUGNIS 3-1-B NA EN10204 / ISO10474

01: 290 << S0,5 << 496 MPA Z >> 414 MPA A2" >> 24 X CAL07-S0,5/Z
 02: KV T -0,0 C >> 26 J (MOY) KV >> 20 J (IND)

8610314081 Page: 002
 Blatt: A09/A03



TOLERIE FORTS T.F.K
 Boite postale 6-317
 59379 Dunkerque cedex 1
 Tél : 03 28 29 30 00

(5) CDC-Conforms au cahier des charges / Laut den spezifikationen (1)
 BL: Brut de laminage / Unbehandelt
 LN: Laminage normalisant / Normalisiert
 A: Revenu / Angelassen
 TE: Trempé à l'eau / Ölquettel
 LTC: Laminé à température contrôlée / Warme behan bedingungen
 TM: Laminage thermo-mécanique / Thermomechan gewalzt
 NN: Normalisée / Normalisierend gewalzt
 D: Détentes / Spannungserm geglobt
 G: Adouci par recuit / Walzgeglobt

TFK

Client et/ou destinataire Besteller/Empfänger	N° commande Courrier/Client Kundenbestell Nr	N° Commande Usine Werksauftrags Nr	Nuances et spécifications techniques / Stahlorte	Etat de livraison Lieferzustand	Organisme et/ou service de contr le Ansteller
BERGROHR GMBH D-67026 SIEGEN	ALLEMAGNE E2000/01992-4700 120026	232416	5L-X42-PSL2 AP1-SL:00	LN (1)	USINE

Identification du produit Arzeugnis bezeichnung		Poste Post	Dimensions Abmessung			Masse Theoretische Gewicht		Traction / Zugversuch													Résistance / Korbzuehversuch					
Repère pièce Walsnummer	Couée Brans Schmelz bra.	Post	Epaisseur Dicke	Largueur Breite	Longueur Länge	Em- pla- cum- pla- (2)	S (5)	Por. Z(4)	Type Form	Ré- sist- s (5)	Temp. °C	RT0,5 S0,5	RM Z	A2" A2"	CAL07	C80-C89			Ré- sist- s (5)	Type Form	S (3)	Temp. °C	Por. Z(4)	Valeurs individuelles Stanzwerte		Moyenne Mittel- wert
618046	361466201	01	10,01	4283	12050	B11	B12	B13	B14	C81	C82	C83	C10	C03	C11	C12	C13	<-C14-C15>	C01	C46	C63	C68	C62	<-C42->		C43
618047	361466202	01	10,01	4283	12050																					
618048	361466203	01	10,01	4283	12050																					
618045	361466219	01	10,01	4283	12050																					
618461	361466301	01	10,01	4283	12050																					
618469	361466302	01	10,01	4283	12050																					
Cumul pour la coulée			30						121,6																	

QA checked *[Signature]*

AP C << 0,18 MN << 1,30 P << 0,030 S << 0,050 CAL30 = FCM = C + SI/30 + (MN + CR + CU)/20 + NU/60 + MO/15 + V/10 + SB << 0,25 CAL05 = NB + V + TI << 0,15
 AC C << 0,18 MN << 1,30 P << 0,030 S << 0,050 CAL30 = FCM = C + SI/30 + (MN + CR + CU)/20 + NU/60 + MO/15 + V/10 + SB << 0,25 CAL05 = NB + V + TI << 0,15

Repère pièce Walsnummer	N° de coulée Schmelz	Analyse sur produit / Stockanalyse																							
		C%	Mn%	P%	S%	Si%	Al%	Ni%	Cr%	Cu%	Nb%	V%	Ti%	B%	N%	CAL30	CAL05								
B08	35148	C71	C72	C73	C74	C75	C76	C77	C78	C79	C80	C81	C82	C83	C84	C85	C86	C87	C88	C89	C90	C91	C92	C96	C97
		0,10	1,08	0,013	0,001	0,25	0,028	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0001	0,003	0,17	0,00							

(1) Emplacement / Probentischmarke St/Kopf	(3) Orientation / Probenrichtung L: Long/Längs T: Travers/Quer	(4) Position C: Cœur/Kernprobe F: Feu/Walzlache D: 1/3 Epais/Dicke Q: 1/4 Epais/Dicke P: 1/5 Epais/Dicke	(6) Erprobungsverfahren T: Thomas M. Martin E: Electrique/Elektrofen CC: Coulee continue/ Stranguss CCV: Chargés sur/ Sensation sublag	Nous certifions que la fourniture est de 1 ^{re} fabrication conformément aux spécifications techniques du contrat et que, toutes opérations de pont le et exécutés effectués, elle répond sous tous ses aspects aux spécifications particulières ainsi qu'aux normes en vigueur s'y rapportant. Wir bestätigen hiermit dass die obangenannten Ergebnisse den Bestimmungsvorschriften entsprechen				Date/Datum 30/01/01	Agent/Name HOUSSIN			
2 Pied/Piess 3 1/2 Longueurs 1/2 large	X: Divers	Z: Travers court/ Senkrecht	C02	C02	C02	C02	Contre le de marquage, d'aspect et de dimensions : satisfaisants. XXXXXXXXXXXXXXXXXXXX Gegenüber Beschriftung, Aussehen und Dimensionen: befriedigend. XXXXXXXXXXXXXXXXXXXX				Agent/Name D01	Agent de Réception HOUSSIN Dar Werkzeugmaschinen

NO. 0004

100 FILE

CERTIFICAT DE RECEPTION 3-1-B FTM ON EN10204/ISO10474
ABNAHMEPRUFZEUGNIS 3-1-B NA EN10204/ISO10474

8610314081 Page: 003
Blatt: A09/A05



Tolerie Forte T.F.K
Boite postale 6-317
59379 Dunkerque cedex 1
Télex: Usiupdk 132281 F
Tél: 03 28 29 30 00

01: 290 <= S0,5 << 496 MPA Z >> 414 MPA A2" >> 24 X CAL07-S0,5/2
02: KY T -0,0 C >> 25 J (MOY) KY >> 20 J (IND)

(5) CDC: Conforme au cahier des charges / Laut den spezifikationen (1)
BL: Brut de laminage / Unbehandelt
LN: Laminage normalisant / Normalisiert
A: Revenu / Angelassen
TE: Temps à l'eau / Gequillt
LTC: Laminé à température contrôlée/Warme behan bedingungen
TM: Laminage thermo-mécanique / Thermomechan gewalts
N: Normalisé / Normalisierend gewalts
D: Détaché / Spannungswarm gelüftet
G: Adouci par recuit / Weichgeglüht

TFK

Client et/ou destinataire Besteller/Empfänger	N° commande Courrier/Client Kundenbestell Nr	N° commande Usine Werkauftrage Nr	Nuances et spécifications techniques / Stahltaerte	Etat de livraison Lieferzustand LN	Organisme et/ou service de contrôle Anstaller
BERGHOFF GMBH 0-67025 SIEGEN ALLEMAGNE	E2000/01992-4700 120026	232416	5L-X42-FSL2 AP1-5L:00	LN	U S I N E

Identification du produit Erzeugnisbezeichnung		Poste	Dimensions Abmessung			Masse unitaire Tuch stück Gewicht	Traction / Zugversuch												Résilience / Kerbschlagzähigkeit								
Repère pièce Werknummer	Coules Brème Schmelz-br.	Poste	Epaisseur Dicke	Largeur Breite	Longueur Länge	Em. pla. Em. pla. (2)	S (3)	Pos. Z(4)	Type Form	Réf. (5)	Temp. °C	RT0,5 S0,5	RM Z	A2" A2"	CAL07	C60-C69	Em. pla. (2)	RAF (5)	Type Form	S (3)	Temp. °C	Pos. Z(4)	Valeurs individuelles Einzelwerte		Moyenne Mittelwert		
615460	351482401	01	10,01	4283	12050	4055	1	T	P	TPRIS	01	340	451	54	0,74	< C14-C29	1	02	KV	T	0,0	PPP	274	306	304	295	
615021	351482602	03	2	12,70	4275	12050	5136	1	T	P	TPRIS	01	331	453	52	0,73		1	02	KV	T	0,0	PPP	318	316	316	317
615019	351486419	03	2	12,70	4275	12050	5136	1	T	P	TPRIS	01	328	450	54	0,73		1	02	KV	T	0,0	PPP	328	310	306	315
615020	351482601	03	2	12,70	4275	12050	5136																				
615417	351482619	03	2	12,70	4275	12050	5136																				
615414	351486401	03	2	12,70	4275	12050	5136																				
615022	351486402	03	2	12,70	4275	12050	5136																				
616060	351486501	03	2	12,70	4275	12050	5136																				
616058	351486502	03	2	12,70	4275	12050	5136																				
616059	351486519	03	1	12,70	4275	12050	5136																				
615415	351486601	03	2	12,70	4275	12050	5136																				
615418	351486602	03	2	12,70	4275	12050	5136																				

checked *[Signature]*

AP C <= 0,16 MN <= 1,30 P <= 0,030 S <= 0,030 CAL30 = PCM-C + S/30 + (MN + CR + CU)/20 + NV/60 + MO/15 + V/10 + SB <= 0,25 CAL05 = NB + V + TI <= 0,15
AC C <= 0,16 MN <= 1,30 P <= 0,030 S <= 0,030 CAL30 = PCM-C + S/30 + (MN + CR + CU)/20 + NV/60 + MO/15 + V/10 + SB <= 0,25 CAL05 = NB + V + TI <= 0,15

Repère pièce Werknummer	N° de coules Schmelz	Analyse sur produit / Stuckanalyse																									
		C%	Mn%	P%	S%	Si%	Al%	Ni%	Cr%	Cu%	Mo%	Nb%	V%	Ti%	B%	N%	CAL30	CAL05									
615460	35148	0,10	1,10	0,011	0,000	0,24	0,024	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0000	0,003	0,18	0,00	C86	C87	C88	C89	C90	C91	C92	C96	C97
615021	35148	0,10	1,09	0,012	0,001	0,25	0,025	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0002	0,004	0,17	0,00									
615019	35148	0,10	1,09	0,012	0,001	0,25	0,024	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0002	0,004	0,16	0,00									

Emplacement/ Probenabnahmeort	(3) Orientation/ Probenrichtung	(4) Position C: Cœur/Kernprobe P: Peau/Walzfleche D: 1/3 Epais/Dicke Q: 1/4 Epais/Dicke R: 1/5 Epais/Dicke	(5) Erzscheinungsverfahren T: Thomas M. Martin E: Electrique/Elektrofen CC: Coules continue/ Stranguss CY: Coules sur/	Nous certifions que la fourniture citée a été fabriquée conformément aux spécifications techniques du contrat et que, toutes opérations de contrôle et essais effectués, elle répond sous tous ses aspects aux spécifications particulières ainsi qu'aux normes en vigueur et y rapportant. Wir bestätigen hiermit dass die obengenannten Ergebnisse den Bestellungen Vorschriften entsprechen		Date/Datum 30/01/01 Agent/Name	Commande réalisée conformément à notre manuel ASSURANCE QUALITE Auftrag ausgeführt gemäss Vorschriften unserer Qualitäts-Sicherungs-Heftes Agent de Réception HOUSSEN <i>[Signature]</i>
----------------------------------	------------------------------------	---	---	---	--	--------------------------------------	--

1000 FILE

CERTIFICAT DE RECEPTION 3-1-B EN 10204 / ISO 10474
 ABNAHMEPRUFZEUGNIS 3-1-B NA EN 10204 / ISO 10474

8610314081

Page: 005

Blatt: A09/A03



TFK

Toleris Forte T.F.K
 Boite postale 6-317
 59379 Dunkerque cedex 1
 Tél : Usupdk 132281 F
 Tél : 03 28 29 30 00

01: 290 <= 30,5 <= 496 MPA Z >= 414 MPA A2 >= 24 X CAL07-50,5/2
 02: XV T -0,0 C >= 26 J (MOY) XV >= 20 J (IND)

(5) CDC: Conforme au sahier des charges / Laut den spezifikationen (1)
 BL: Brut de laminage / Unbehandelt
 LN: Laminage normalisant / Normalisiert
 A: Revendu / Angekauft
 TE: Trempé à l'eau / Gequillt
 LTC: Laminé à température contr. / Warme behan bedingungen
 TM: Laminage thermo-mecanique / Thermomechan gewalts
 N: Normalise / Normalisiert
 D: Detentionne / Spannungsrarm gegluht
 Q: Adouci par resultat / Weichgegluht

Client et/ou destinataire Besteller/Empfänger	N° commande Courrier/Client Kundenbestell Nr	N° commande Usine Werksauftrags Nr	Nuances et spécifications techniques / Stahlorte	Etat de livraison Lieferzustand (1)	Organisme et/ou service du contrat Anstalter
BERGHOFF GMBH D-57025 SIEGEN ALLEMAGNE	E2000/01992-4700 120025	232416	5L-X42-PSL2 API-5L:00	LN	U S I N E

Identifications du produit Erscheinungsbezeichnung		Poste	Nombre de pièces Stückzahl	Dimensions Abmessung			Masse nominale Theoretische Theor. stock Gewicht	Empla. Empla. (2)	Traction / Zugversuch										Résistance / Korb Schlagzähigkeit								
Repère pièce Werknummer	Coules Brème Schmelz-br.	Post		Epaisseur Dicke	Largeur Breite	Longueur Länge	B14	S (3)	Pos. Z(4)	Type Form	Réf (5)	Temp °C	RT0,5 R0,5	RM Z	A2* A2*	CAL07			Réf (5)	Type Form	B (3)	Temp. °C	Pos. Z(4)	Valeurs individuelles Einzelwerte		Moyenne Mittelwert	
815461	351543401	01	1	10,01	4283	12050	4055	1	Y	P	TFRIS	01		342	456	52	0,75		02	KV	C08	0,0	PPP	302	304	306	304
815477	351543403	03	2	12,70	4275	12050	5136	1	T	P	TFRIS	01		329	453	55	0,73		02	KV	T	0,0	PPP	304	286	302	297
813053	351543601	03	2	12,70	4275	12050	5136	1	T	P	TFRIS	01		346	458	54	0,76		02	KV	T	0,0	PPP	324	318	308	317
813057	351547501	01	1	10,01	4283	12050	4055	1	T	P	TFRIS	01		362	469	48	0,77		02	KV	T	0,0	PPP	324	176	306	269
815476	351543402	03	2	12,70	4275	12050	5136																				
815056	351543419	03	1	12,70	4275	12050	5136																				
815478	351543501	03	2	12,70	4275	12050	5136																				
815064	351543502	03	2	12,70	4275	12050	5136																				
816057	351547401	03	2	12,70	4275	12050	5136																				
815066	351547402	03	2	12,70	4275	12050	5136																				
813058	351547602	01	2	10,01	4283	12050	4055																				
Cumul pour la coulée auf geneigt			20				97,3																				
			75				345,3																				

AP C <= 0,18 MN <= 1,30 P <= 0,030 S <= 0,030 CAL30 = PCM = C + SI/30 + (MN + CR + CU)/20 + NI/60 + MO/15 + V/10 + 5B <= 0,25 CAL05 = NB + V + TI <= 0,15
 AC C <= 0,18 MN <= 1,30 P <= 0,030 S <= 0,030 CAL30 = PCM = C + SI/30 + (MN + CR + CU)/20 + NI/60 + MO/15 + V/10 + 5B <= 0,25 CAL05 = NB + V + TI <= 0,15

Repère pièce Werknummer	N° de coulée Schmelz	Analyse sur produit / Stuckanalyse																										
		C%	Mn%	P%	S%	Si%	Al%	Ni%	Cr%	Cu%	Mo%	Nb%	V%	Ti%	B%	N%	CAL30	CAL05										
815461	35154	0,10	1,12	0,014	0,001	0,24	0,023	0,02	0,02	0,02	0,02	0,001	0,002	0,002	0,002	0,003	0,16	0,00										
815477	35154	0,10	1,10	0,013	0,001	0,25	0,027	0,02	0,02	0,02	0,02	0,001	0,001	0,001	0,003	0,003	0,17	0,00										
813053	35154	0,09	1,10	0,014	0,001	0,25	0,024	0,02	0,02	0,02	0,02	0,001	0,001	0,002	0,002	0,003	0,16	0,00										
813057	35154	0,10	1,10	0,014	0,000	0,24	0,023	0,02	0,02	0,02	0,02	0,001	0,000	0,002	0,002	0,002	0,17	0,00										

Commande réalisée conformément à notre manuel ASSURANCE QUALITE
 Auftrag ausgeführt gemäss Vorschriften unserer Qualitäts-Sicherungs-Heften

1) Emplacement / Probenort
 2) T/L/Kopf
 3) 1/2 Longueur / 1/2 Länge

(3) Orientation / Probenrichtung
 L: Long/Länge
 T: Travers/Quer
 K: Divers
 Z: Travers court / Senkrecht

(4) Position
 C: Cœur/Kernprobe
 F: Faus/Waldfläche
 D: 1/8 Epais/Dicke
 Q: 1/4 Epais/Dicke
 F: 1/8 Epais/Dicke

(5) Erprobungsverfahren
 T: Thomas M. Martin
 E: Electrique/Elektrofen
 CC: Coules continues / Stranguss
 OY: Oxygenée pur / Sauerstoffsublimiert

Nous certifions que la fourniture citée a été fabriquée conformément aux spécifications techniques du contrat et que, toutes opérations de pont le et émis effectués, elle répond sous tous ses aspects aux spécifications particulières ainsi qu'aux normes en vigueur et y rapportées.
 Wir bestätigen hiermit dass die oben genannten Ergebnisse den Bestimmungsvorschriften entsprechen

Contre le de marquage, d'aspect et de dimensions : satisfaisants, EN 10204 / ISO 10474

Date/Datum: 30/01/01
 Agent/Name: ROUSSIN

CERTIFICAT DE RECEPTION 3-1-B SELON EN10204 / ISO10474
ABNAHMEPRUFZEUGNIS 3-1-B NA EN10204 / ISO10474

6610314081 Page: 008
Blatt: A09/A03

01: 241 <= SO,5 <= 448 MPA Z >= 414 MPA A2* >= 29 X CAL07=50,5/Z <= 0,93
 02: KV T -0,0 C >= 26 J (MOY) KV >= 20 J (IND)

(5) CDC: Conforme au cahier des charges / Laut den spezifikationen (1)
 BL: Brûlé de laminage / Unbehandelt
 LN: Laminage normalisant / Normalisiert
 A: Revendu / Angewiesen
 TE: Trempé à l'eau / Gequillt
 LTC: Laminé à température contrôlée / Warme behan bedingungen
 TM: Laminage thermo-mécanique / Thermomechan gewalzt
 N: Normalisé / Normalisierend gewalzt
 D: Détournée / Spannungswarm gegübt
 G: Adouci par recuit / Weichgeglüht

6610314081 Page: 008
Blatt: A09/A03

TFK



Toleris Porta T.F.K
Boite postale 6-317
59379 Dunkerque cedex 1
Télex : Usiupdk 132281 F
Tél : 03 28 29 30 00

Client et/ou destinataire
Besteller/Empfänger
BERGDRH SMH
D-57025 SIEGEN
ALLEMAGNE

N° Commande Client/Bestell-Nr
E2000/01992-4700
120026

N° Commande Usine
Werkauftrags Nr
232416

nuances et spécifications techniques / Stahlorte
5L-B-PSL2 API-5L:00

Etat de livraison
Lieferzustand
LN (1)

Organisme et/ou
service de contrôle
Aussteller
U S I N E

Justification du produit
Arbeitszeugnis bezeichnung
A06

Dimensions
Abmessung
A07

Marge unitaire
Theoretische
Teilegewicht
A08

Traction / Zugversuch
A09

Résistance / Korbsehlagzuechigkeit
A10

Repère pièce Walsnummer	Coulée Brème Schmelz-brm.	Poste	Nombre de pièces Stückzahl	Dimensions			Marge unitaire Theoretische Teilegewicht	Ex- pla. (3)	S (3)	Pos. Z(4)	Type Form	Ref (5)	Temp °C	RT0,5		RM Z	A2*		CAL07	Raf (5)	Type Form	S (3)	Temp. °C	Pos. Z(4)	Valeurs individuelles Einzelergebnisse		Moyenne Mittelwert		
				Epaisseur Dicke	Largeur Breite	Longueur Länge								B0,5	B0,5		A2*	A2*							C01	C02		C03	C04
616460	351482401	01	1	10,01	4283	12050	4065	1	T	P	TFRIS	01		340	461	54	0,74			1	02	KV	T	0,0	PPP	274	308	304	295
615021	351482602	03	2	12,70	4275	12050	5136	1	T	P	TFRIS	01		331	453	52	0,73			1	02	KV	T	0,0	PPP	318	316	316	317
615019	351486419	03	2	12,70	4275	12050	5136	1	T	P	TFRIS	01		326	450	54	0,73			1	02	KV	T	0,0	PPP	328	310	306	315
615020	351482601	03	2	12,70	4275	12050	5136																						
615417	351482619	03	2	12,70	4275	12050	5136																						
615414	351486401	03	2	12,70	4275	12050	5136																						
615022	351486402	03	2	12,70	4275	12050	5136																						
616060	351486501	03	2	12,70	4275	12050	5136																						
616058	351486502	03	2	12,70	4275	12050	5136																						
616059	351486519	03	1	12,70	4275	12050	5136																						
615415	351486601	03	2	12,70	4275	12050	5136																						
615418	351486602	03	2	12,70	4275	12050	5136																						

QA checked

AP C <= 0,18 MN <= 1,20 P <= 0,990 S <= 0,930 CAL50 = PCM = C + SI/80 + (MN + CR + CU)/20 + NI/60 + MO/15 + V/10 + 5B <= 0,25 CAL05 = NB + V + TI <= 0,15
 AC C <= 0,18 MN <= 1,20 P <= 0,990 S <= 0,930 CAL50 = PCM = C + SI/80 + (MN + CR + CU)/20 + NI/60 + MO/15 + V/10 + 5B <= 0,25 CAL05 = NB + V + TI <= 0,15

Repère pièce Walsnummer	N° de coulée Schmelz	Analyse sur produit / Stuckanalyse																
		C%	Mn%	P%	S%	Al%	N %	Cr%	Cu%	Mo%	Nb%	V %	Ti%	B %	N %	CAL 50	CAL 05	
616460	35148	0,10	1,10	0,011	0,000	0,24	0,024	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,000	0,003	0,18	0,00
615021	35148	0,10	1,09	0,013	0,001	0,24	0,025	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0002	0,004	0,17	0,00
615019	35148	0,10	1,09	0,012	0,001	0,25	0,026	0,02	0,02	0,02	0,00	0,001	0,001	0,003	0,0002	0,003	0,16	0,00

2) Emplacement / Probenabnahmeort
3) Orientation / Probenrichtung
4) Position
5) Erprobungsverfahren

Nous certifions que les fournitures citées à été fabriquées conformément aux spécifications techniques du contrat et que, toutes opérations de coupe et de essais effectués, elle répond sous tous ses aspects aux spécifications particulières ainsi qu'aux normes en vigueur à y rapportant.
Wir bestätigen hiermit dass die obengenannten Ergebnisse den Bestellungen Vorschriften entsprechen

Date/Datum: 30/01/01
Agent/Name: HOUSSIN

NO. 0064

NO. 0064

NO. 0064

CERTIFICAT DE RECEPTION 3-1-B EN 10204 / ISO 10474
ABNAHMEPRUFZEUGNIS 3-1-B NA EN 10204 / ISO 10474

8610314081 Page: 010 / FIN
Blatt: A09/A05



Tolera Fortis T.F.K
Boite postale 6-317
59379 Dunkerque cedex 1
Télex : Usiupdk 132281 F
Tél : 03 28 29 30 00

01: 241 <= 80,5 <= 448 MPA Z >= 414 MPA A2* >= 29 X CAL07=50,5/2 <= 0,93
02: KV T <= 0,0 C >= 26 J (MOY) KV >= 26 J (IND)

(5) CDC: Conforme au cahier des charges / Laut den spezifikationen (1)
BL: Brut de laminage / Unbehandelt
LN: Laminage normalisant / Normalisiert
A: Revesou / Angelassen
TE: Tempé à l'eau / Dequettet
LTC: Laminé à température contrée/Warme behan bedingungen
TM: Laminage thermo-mecanique / Thermomechan gewalzt
N: Normalisee / Normalisierend gewalzt
D: Detentionne / Spannungsarm gegulzt
G: Adouci par recuit / Weichgegulzt

Blge du producteur
Herstellerauszeichen

TFK

Client et/ou destinataire
Besteller/Empfänger
BERGBOHR GmbH
D-57025 SIEGEN
ALLEMAGNE

N° commande
Couplage/Ident
Kundenbestell Nr
E2000/01992-4700
120026

N° commande Usine
Werkauftrags Nr
232418

Nomenclure et spécifications techniques / Stahlsorte
5L-B-PSL2 API-5L-00
PLAQUES/BLECHE

Etat de livraison
Lieferzustand
LN
B04
Traitement de référence
Bezugszustand
LN
B05

Organisme et/ou
service de contrle
Auseteller
U S I N E

Table with columns for dimensions (Epaisseur, Largeur, Longueur), mechanical properties (Traction / Zugversuch, Résilience / Kerbschlagzähigkeit), and material identification. Includes a 'checked' stamp.

AP C <= 0,18 MN >= 1,20 P <= 0,030 S <= 0,030 CAL30 = PCM = C + SI/30 + (MN + CR + CU)/20 + NI/80 + MO/15 + V/10 + SB <= 0,25 CAL05 = NB + V + TI <= 0,15
AC C <= 0,18 MN >= 1,20 P <= 0,030 B <= 0,030 CAL30 = PCM = C + SI/30 + (MN + CR + CU)/20 + NI/80 + MO/15 + V/10 + SB <= 0,25 CAL05 = NB + V + TI <= 0,15

Table for chemical analysis (Analyse sur produit / Stuckanalyse) with columns for elements like C, Mn, P, S, Si, Al, Ni, Cr, Cu, Mo, Nb, V, Ti, B, N, and mechanical properties.

Commande réalisée conformément à notre
manuel ASSURANCE QUALITE
Auftrag ausgeführt gemäss Vorschriften
unserer Qualitäts-Sicherungs-Richtlin

Form for inspection details, including fields for date, agent name, and signatures.

Appendix E

Cementing Records



IW-1 CEMENT PUMPING DATA

DATE(S): 6/17/2005

LEE COUNTY, THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Mark Chandler

OWNER: Lee County, FL

DESCRIPTION OF OPERATIONS: Cement casing from 490 feet bls to the surface by pressure grout in one stage

STAGE NUMBER: 1
 START TIME: 1355
 FINISH TIME: 1504

INITIAL READINGS: 0
 (HEADER PRESSURE psi)

THEORETICAL PRESSURES: 12% gel 0.2392 psi/ft / Neat 0.3432 psi/ft
142 psi calculated (YBI using 142 psi)

TIME	TOTAL MINUTES	HEADER PRESSURE (PSI)	LBS/ GAL	BAR/ MIN	TOTAL BARRELS	TOTAL FT ³	COMMENTS
1355	0	0	-	-	-	-	H2O preflush
1400	5	0	12.6	4.5	17	95	12% gel
1405	10	0	12.6	4.5	40	224	12% gel
1407	12	10	-	-	-	-	12% gel
1410	15	20	-	-	-	-	12% gel
1412	17	-	12.6	4.5	75	421	12% gel
1417	22	-	12.6	4.5	102	572	12% gel
1419	24	40	-	-	-	-	12% gel
1423	28	-	12.6	4.5	130	729	12% gel
1428	34	58	12.6	4.5	150	842	12% gel- switch to neat @ 151 bbls
1432	38	-	15.7	5.0	170	954	Neat Cement
1438	44	75	-	-	-	-	Neat Cement
1442	48	-	15.7	5.0	221	1,240	Neat Cement
1444	50	80	-	-	-	-	Neat Cement
1452	58	90	15.7	5.0	267	1,498	Neat Cement
1500	66	90	15.7	5.0	312	1,750	Neat Cement
							End Cementing



MWH

IW-1 CEMENT PUMPING DATA

DATE(S): 2/12/2005

LEE COUNTY, THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Mark Chandler

OWNER: Lee County, FL

DESCRIPTION OF OPERATIONS: Cement casing from 490 feet bls to the surface in one stage using a pressure grout.

STAGE NUMBER: 1
START TIME: 0108
FINISH TIME: 0310

INITIAL READINGS: 0
(HEADER PRESSURE)

THEORETICAL PRESSURES: Neat: 0.3432 psi/ft; Gel: 0.1872 psi/ft
(CEMENT/ COLLAPSE) 56 psi calculated (YBI using 47 psi)

TIME	TOTAL MINUTES	HEADER PRESSURE	LBS/ GAL	BAR/ MIN	TOTAL BARRELS	TOTAL FT ³	COMMENTS
0108	0	0	0	0	45	-	Pre-flush
0113	2	-	12.65	4.2	-	-	12% gel
0117	7	6	12.7	4.9	-	-	
0121	10	-	12.7	4.9	52	292	
0128	11	-	12.7	4.9	73	410	
0129	14	11	12.7	4.9	-	-	
0135	17	18	12.7	4.9	-	-	
0139	21	-	12.7	4.9	107	600	
0142	25	-	12.7	4	125	701	
0148	28	27	12.7	4.9	-	-	
0153	32	-	12.7	4.9	158	886	
0156	38	30	12.7	4.9	-	-	
0200	43	-	12.7	4.5	-	-	
0205	52	41	12.7	4.9	200	1,122	
0213	59	48	12.7	4.9	-	-	
0216	64	50	12.7	4	250	1,403	Neat
0224	70	-	15.7	4.9	272	1,526	
0231	76	58	15.7	4	-	-	
0236	79	-	15.7	4	-	-	
0243	83	75	15.6	5.1	335	1,879	

TIME	TOTAL MINUTES	HEADER PRESSURE	LBS/ GAL	BAR/ MIN	TOTAL BARRELS	TOTAL FT ³	COMMENTS
0253	87	-	15.7	5	371	2,081	
0302	91	-	15.6	5	403	2,261	
0308	96	82	15.6	3	420	2,356	
0310	99	-	15.7	3	430	2,412	



IW-1 CEMENTING REC

LEE COUNTY, THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Mark Chandler

CASING SIZE: 24-inch

ATTACH ALL CALCULATION SHEETS

A	B	C	D	E	F	G	H	I	J	K	L
DATE	STAGE NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (FT ³ /SK)	QUANTITY PUMPED (FT ³)	THEORETICAL FILL INTERVAL FOOTAGE		TAG DEPTH PAD LEVEL	ACTUAL FILL INTERVAL FOOTAGE		PERCENT FILLED J/G x 100	CUMULATIVE TOTAL (FT ³)
6/17/05	1a	12% Gel	2.2	847.1	0 to 240	240	visual	0 to 490	-	100%	847.1
6/17/05	1b	Neat	1.18	903.2	240 to 490	250	-		-		1,750.3
		The 12% Gel was pressure grouted into the annulus of the 40-inch casing first, and then switched to Neat. The change from 12% Gel to Neat was done based on professional experience in conjunction with the pressure readings at that time and the pressure that 250 feet of Neat cement would create. When cement was observed at the surface, the cementing concluded.									



IW-1 CEMENTING RECORD

LEE COUNTY, THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Mark Chandler

CASING SIZE: 20-inch

ATTACH ALL CALCULATION SHEETS

A	B	C	D	E	F	G	H	I	J	K	L
DATE	STAGE NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (FT ³ /SK)	QUANTITY PUMPED (FT ³)	THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL		PERCENT FILLED J/G x 100	CUMULATIVE TOTAL (FT ³)
					INTERVAL	FOOTAGE		INTERVAL	FOOTAGE		
5/17/05	A	Neat + calcium (1.3 bbl)	1.18	7.3	2,096 to 2,099	3	2,098.5	2,098.5 to 2,099	0.5	17%	7.3
5/17/05	B	Neat + calcium (1.3 bbl)	1.18	7.3	2,095.5 to 2,098.5	3	2,098.5	2,098.5 to 2,098.5	0	0%	14.6
5/17/05	C	6.7cft of gravel Neat + Calcium (1.3 bbls)	-	14.0	2092.5 to 2,098.5	6	2,098	2,098 to 2,098.5	0.5	8%	28.6
5/17/05	1	Neat (8 bbl)	1.18	44.9	2,082 to 2,098	16	2,098	2,098 to 2,098	0	0%	73.5
5/18/05	D	6.7 cft of gravel	-	6.7	2,095 to 2,098	3	2,095	2,095 to 2,098	3	100%	80.2
5/18/05	E	Neat + calcium (1.3 bbl)	1.18	7.3	2,092 to 2,095	3	2,095	2,095 to 2,095	0	0%	87.5
5/18/05	F	Neat + calcium (1.3 bbl)	1.18	7.3	2,092 to 2,095	3	2,092	2,092 to 2,095	3	100%	94.8



IW-1 CEMENTING RECORD

LEE COUNTY, THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Mark Chandler

CASING SIZE: 20-inch

ATTACH ALL CALCULATION SHEETS

A	B	C	D	E	F	G	H	I	J	K	L
DATE	STAGE NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (FT ³ /SK)	QUANTITY PUMPED (FT ³)	THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL		PERCENT FILLED J/G x 100	CUMULATIVE TOTAL (FT ³)
					INTERVAL	FOOTAGE		INTERVAL	FOOTAGE		
5/18/05	G	Neat + calcium (1.3 bbl)	1.18	7.3	2,089 to 2,092	3	2,088.5	2,088.5 to 2,092	3.5	117%	102
5/18/05	H	Neat + calcium (1.3 bbl)	1.18	7.3	2,085.5 to 2,088.5	3	2,079	2,079 to 2,088.5	9.5	317%	109
5/19/05	2	Neat (75 bbl)	1.18	420.0	1,940 to 2,079	139	1,930	1,930 to 2,079	149	107%	529
5/19/05	3	Neat (77 bbls)	1.18	432.0	1,817 to 1,930	113	1,811	1,811 to 1,930	119	105%	961
5/19/05	4	12% gel (168 bbls)	2.2	942.5	1,468 to 1,811	343	1,501	1,501 to 1,811	310	90%	1,901
5/20/05	5	12% gel (132 bbls)	2.2	740.5	1,203 to 1,501	298	1,186	1,501 to 1,186	315	106%	2,641



MWH

IW-1 CEMENTING RECORD

LEE COUNTY, THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Mark Chandler

CASING SIZE: 20-inch

ATTACH ALL CALCULATION SHEETS

A	B	C	D	E	F	G	H	I	J	K	L
DATE	STAGE NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (FT ³ /SK)	QUANTITY PUMPED (FT ³)	THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL		PERCENT FILLED J/G x 100	CUMULATIVE TOTAL (FT ³)
					INTERVAL	FOOTAGE		INTERVAL	FOOTAGE		
5/20/05	6	12% gel (132 bbls)	2.2	740.5	888 to 1,186	298	883	883 to 1,186	303	102%	3,38
5/21/05	7	12% gel (151 bbls)	2.2	847.1	542 to 883	342	539	539 to 1,156	344	101%	4,23
5/21/05	8	12% gel (151 bbls)	2.2	847.1	197 to 539	342	186	186 to 539	353	103%	5,07
5/23/05	9	12% gel (35 bbls)	2.2	196.4	107 to 186	79	109	109 to 186	77	97%	5,27
5/23/05	10	12% gel (47 bbls)	2.2	263.7	5 to 109	105	5	5 to 109	104	99%	5,53



MWH

IW-1 CEMENTING RECORD

LEE COUNTY, THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Mark Chandler

CASING SIZE: 30-inch

ATTACH ALL CALCULATION SHEETS

A	B	C	D	E	F	G	H	I	J	K	L	
DATE	STAGE NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (FT ³ /SK)	QUANTITY PUMPED (FT ³)	THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL		PERCENT FILLED J/G x 100	CUMULATIVE TOTAL (FT ³)	
					INTERVAL	FOOTAGE		INTERVAL	FOOTAGE			
3/10/05	1a	Neat	1.18	976.1	1280 to 1530	250	-	825 to 1530	-	91%	976.1	
3/10/05	1b	12% Gel	2.2	2,389.9	755 to 1280	525	825		705		3,366.0	
		The 12% Gel was pressure grouted into the annulus of the 30-inch casing first, and then switched to Neat. The change from 12% Gel to Neat was done based on professional experience in conjunction with the pressure readings at that time and the pressure that 250 feet of Neat cement would create.										
3/11/05	2	12% Gel	2.2	2,115.0	340 to 825	485	439	439 to 825	386	80%	5,481.0	
3/12/05	3	12% Gel	2.2	1,487.0	0 to 439	439	439	0 to 439	439	100%	6,968.0	



MWH

IW-1 CEMENTING RECORD

LEE COUNTY, THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Mark Chandler

CASING SIZE: 40-inch

ATTACH ALL CALCULATION SHEETS

A	B	C	D	E	F	G	H	I	J	K	L	
DATE	STAGE NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (FT ³ /SK)	QUANTITY PUMPED (FT ³)	THEORETICAL FILL INTERVAL FOOTAGE		TAG DEPTH PAD LEVEL	ACTUAL FILL INTERVAL FOOTAGE		PERCENT FILLED J/G x 100	CUMULATIVE TOTAL (FT ³)	
2/12/05	1a	12% Gel	2.2	1,403.0	56 to 298	242	visual	0 to 490	-	100%	1,403.0	
2/12/05	1b	Neat	1.18	1,009.0	298 to 490	192	-	-	-		2,412.0	
		The 12% Gel was pressure grouted into the annulus of the 40-inch casing first, and then switched to Neat. The change from 12% Gel to Neat was done based on professional experience in conjunction with the pressure readings at that time and the pressure that 250 feet of Neat cement would create. When cement was observed at the surface, the cementing concluded. The actual cement volume used to theoretical cement volume calculated ratio is 88%. In a borehole, where the fluid is mud, the mud channels the cement pushing it upwards. The cement is visible at the surface before it gives a complete fill of the theoretical borehole.										

Appendix F

Lithologic Descriptions

DUAL ZONE MONITOR WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT DUAL ZONE MONITOR WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
0 – 10	Shell fragments (80%): yellowish gray (5Y 8/1), light olive gray (5Y 6/1), white (N9) and very light gray (N8); moderate to well sorted; 1 to 5 mm in diameter; some dissolution features noted; < 1% organics (wood/plant fibers), < 1% very fine phosphate sand, < 1% metallic blue and lime green paint flakes Clay (10%): grayish olive green (10Y 4/2).
10 – 50	Shell fragments (90%): yellowish gray (5Y 8/1); moderately well sorted, 60% of fragments are granular, 40% of fragments are thin flat pieces and pelletal; some whole bivalvia noted (approximately to 5 mm in diameter), < 1% organics (wood/plant fibers and insects), < 1% very fine phosphatic sand, < 1% lime green paint flakes. Clay (10%): grayish olive green (10Y 4/2).
50 – 100	Clay (80%): grayish olive green (10Y 4/2); very soft with ~5% phosphatic silt and sand. Shell fragments (20%): yellowish gray (5Y 8/1); moderate to well sorted, 50% of fragments are granular, 50% of fragments are thin flat pieces and pelletal.
100 – 140	Clay (50%): grayish olive green (10Y 4/2); very soft with ~5% phosphatic sand and silt. Shell fragments (50%): yellowish gray (5Y 8/1); moderately well sorted; fragments are thin flat pieces and pelletal; some whole bivalvia noted (approximately to 5 mm in diameter).
140 – 170	Shell fragments (50%): pale greenish yellow (10Y 8/2); moderate sorting. Sand (30%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); intergranular calcite cementation; grade is medium to coarse (angular to subangular). Clay (20%): light greenish gray (5GY 8/1); plastic.
170 – 200	Clay (50%): dark greenish gray (5GY 4/1); very soft. Shell fragments (30%): pale greenish yellow (10Y 8/2); moderate sorting. Sand (20%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); intergranular calcite cementation; grade is very fine to medium (angular to subround).
200 – 310	Shell fragments (70%): yellowish gray (5Y 8/1); moderate sorting. Sand (20%): yellowish gray (5Y 7/2) and pale olive (10Y 6/2); grains consist of quartz and phosphate with intergranular calcite cementation; grade is fine to medium (angular to subround). Clay (10%): yellowish gray (5Y 8/1).
310 – 330	Clay (60%): greenish gray (5G 6/1); very soft. Shell fragments (35%): yellowish gray (5Y 8/1); moderate sorting. Sand (5%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); grains are predominantly phosphate; grade is very fine to fine (subangular to subround).

*Depth refers to depth below land surface (bls).

DUAL ZONE MONITOR WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT DUAL ZONE MONITOR WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
330 – 410	Clay (85%): yellowish gray (5Y 7/2); very soft. Limestone (10%): yellowish gray (5Y 8/1); wackestone; friable; moderate permeability. Sand (5%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); grains are predominantly phosphate; grade is fine (subangular to subround).
410 – 450	Clay (60%): yellowish gray (5Y 7/2); very soft. Limestone (40%): yellowish gray (5Y 8/1); wackestone; friable; moderate permeability.
450 – 470	Limestone (60%): light olive gray (5Y 6/1); wackestone with phosphate; friable; moderate permeability; some recrystallization; phosphate grade is medium sand. Clay (30%): yellowish gray (5Y 8/1); very soft. Shell fragments (10%): very light gray (N8); moderate sorting.
410 – 450	Limestone (60%): light olive gray (5Y 6/1); wackestone; friable; moderate permeability; some recrystallization. Clay (30%): yellowish gray (5Y 8/1); very soft. Shell fragments (10%): very light gray (N8); well sorted.
450 – 500	Limestone (90%): light olive gray (5Y 6/1); wackestone; friable; moderate permeability; some recrystallization. Clay (5%): yellowish gray (5Y 8/1); very soft. Shell fragments (5%): very light gray (N8); well sorted.
500 - 510	Limestone: light gray (N7) to medium light gray (N6); moldic and vugular porosity (20%); possibly high permeability; grain type is skeletal and biogenic, good induration with sparry calcite cement, shell fragments (10%), fossil molds (10%), phosphatized casts (<5%).
510 - 520	Limestone: light gray (N7) to medium light gray (N6); moldic and vugular porosity (20%); possibly high permeability; grain type is skeletal, cast and biogenic, good induration with sparry calcite cement, shell fragments (10%), fossil molds (10%), phosphatized casts (<5%).
520 - 530	Limestone: white (N9) to light olive gray (5 Y 6/1); moldic and vugular porosity (20%); possibly high permeability; grain type is skeletal, cast and biogenic, good induration with sparry calcite and micrite cement, fossil molds (10%).
530 - 540	Limestone: white (N9) to light olive gray (5 Y 6/1); moldic and vugular porosity (20%); possibly high permeability; grain type is skeletal, cast and biogenic, good induration with sparry calcite and micrite cement, fossil molds (10%).
540 - 550	Limestone: white (N9) to light olive gray (5 Y 6/1); moldic and vugular porosity (20%); possibly high permeability; grain type is cast and biogenic, good induration with sparry calcite cement, fossil molds (10%).
550 - 560	Limestone: white (N9) to light olive gray (5 Y 6/1); moldic and vugular porosity (20%); possibly high permeability; grain type is cast and biogenic, good induration with sparry calcite cement, fossil molds (10%).
560 - 570	Limestone: white (N9) to light olive gray (5 Y 6/1); moldic and vugular porosity (20%); possibly high permeability; grain type is cast and biogenic, good induration with sparry calcite cement, fossil molds (10%), bryozoa.
570 - 580	Limestone: white (N9) to light olive gray (5 Y 6/1); moldic and vugular porosity (20%); possibly high permeability; grain type is cast and biogenic, good induration with sparry calcite cement, fossil molds (10%), mollusks.

*Depth refers to depth below land surface (bls).

DUAL ZONE MONITOR WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT DUAL ZONE MONITOR WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
580 – 590	Limestone: yellowish gray (5Y 7/2); moldic and vugular porosity (15%); grain type is cast and biogenic, poor to moderate induration with sparry calcite and micrite cement, very fine grain phosphatic sand, (<5%); some recrystallization; moderate intergranular permeability, calcareous silt (<10%), fossiliferous.
590 – 600	Limestone: yellowish gray (5Y 7/2); moldic and vugular porosity (10%); grain type is skeletal cast and biogenic, good to moderate induration with sparry calcite and micrite cement, some low recrystallization, fossiliferous. Dolostone (10%): light gray (N7); indurated; crystalline; possibly low permeability.
600 – 620	Fossiliferous Limestone: yellowish gray (5Y 8/1); grainstone; vugular and moldic porosity (15%), grain type is biogenic, good induration with sparry calcite cement, unconsolidated; well sorted and rounded sand sized grains; intergranular permeability. Dolostone (5%): light gray (N7); indurated; crystalline; possibly low permeability.
620 – 640	Limestone (50%) and Calcareous Silt (50%), yellowish gray (5Y 8/1); grainstone; unconsolidated; intergranular porosity. Unconsolidated with micrite matrix.
640 – 660	Limestone: yellowish gray (5Y 8/1); grainstone; intergranular and moldic porosity (<10%), grain type is biogenic and crystal, good induration with sparry calcite and micrite cement. Dolostone (10%): light gray (N7); good induration; crystalline.
660 - 700	Fossiliferous Limestone: yellowish gray (5Y 8/1), grainstone, intergranular and moldic porosity (20%), grain type is biogenic, skeletal cast, and calcilutite, poor induration with micrite cement, fossiliferous, benthic foraminifera, very soft formation.
700 - 720	Fossiliferous Limestone: yellowish gray (5Y 8/1), grainstone, intergranular and moldic porosity (20%), grain type is biogenic, skeletal cast, and calcilutite, poor to moderate induration with sparry calcite and micrite cement, fossiliferous, benthic foraminifera, spicules, bryozoa, very soft formation. Much dredging through this interval.
720 – 770	Fossiliferous Limestone: yellowish gray (5Y 8/1); intergranular and moldic porosity (15%), grain type is biogenic and skeletal cast, unconsolidated to poor induration with micrite cement, fossiliferous, benthic foraminifera, spicules, bryozoa, very soft formation with much dredging through this interval.
770 – 800	Fossiliferous Limestone: pale yellowish brown (10YR 6/2); intergranular and moldic porosity (15%), grain type is biogenic and skeletal cast, unconsolidated to poor induration with micrite cement, fossiliferous, benthic foraminifera, spicules, bryozoa, echinoids, mollusks.
800 – 820	Fossiliferous Limestone: pale yellowish brown (10YR 6/2); intergranular and moldic porosity (15%), grain type is biogenic and skeletal cast, poor induration with micrite cement, fossiliferous, benthic foraminifera, spicules, bryozoa, echinoids, mollusks.

*Depth refers to depth below land surface (bls).

DUAL ZONE MONITOR WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT DUAL ZONE MONITOR WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
820 – 840	Fossiliferous Limestone: pale yellowish brown (10YR 6/2); intergranular and moldic porosity (10%), grain type is biogenic and skeletal cast, poor induration with micrite cement, fossiliferous, benthic foraminifera, spicules, bryozoa, echinoids, mollusks.
840 – 860	Fossiliferous Limestone: pale yellowish brown (10YR 6/2); intergranular and moldic porosity, grain type is biogenic and skeletal cast, poor induration with micrite cement, fossiliferous, benthic foraminifera, spicules, bryozoa, echinoids, mollusks.
860 – 890	Limestone: yellowish gray (5Y 8/1); grainstone; poorly consolidated; well sorted and rounded sand sized grains; intergranular permeability. Marl (80%): yellowish gray (5Y 8/1); very soft; low permeability
890 – 920	Limestone: yellowish gray (5Y 8/1); intergranular and moldic porosity, grain type is biogenic and skeletal cast, poor to moderate induration with micrite cement, fossiliferous. No sand or dolostone in samples.
820 – 940	Limestone: yellowish gray (5Y 8/1); intergranular and moldic porosity, grain type is biogenic and skeletal cast, poor to moderate induration with micrite cement, fossiliferous. No sand or dolostone in samples.
940 – 960	Limestone: yellowish gray (5Y 8/1); intergranular and moldic porosity (10%), grain type is biogenic and skeletal cast, moderate induration with micrite and some sparry calcite cement, clay (50%): yellowish gray (5Y 8/1); moderately soft, low permeability
960 – 980	Limestone: yellowish gray (5Y 8/1); intergranular and moldic porosity (10%), grain type is biogenic and skeletal cast, moderate induration with micrite and some sparry calcite cement, clay (30%): yellowish gray (5Y 8/1); moderately soft, low permeability
980 – 1,000	Limestone: yellowish gray (5Y 8/1); intergranular and moldic porosity (10%), grain type is biogenic and skeletal cast, moderate induration with micrite and some sparry calcite cement, clay (30%): yellowish gray (5Y 8/1); moderately soft, low permeability
1,000 – 1,030	Limestone: yellowish gray (5Y 8/1); intergranular porosity, grain type is calcilutite, poor induration with micrite cement, clay (10%): yellowish gray (5Y 8/1); moderately soft; low permeability.
1,030 – 1,040	Limestone: yellowish gray (5Y 8/1); intergranular and moldic porosity, grain type is biogenic and calcilutite, moderate induration with micrite and sparry calcite cement,
1,040 – 1,060	Limestone: yellowish gray (5Y 8/1); intergranular and moldic porosity, grain type is biogenic and calcilutite, moderate induration with micrite and sparry calcite cement,
1,060 – 1,080	Limestone: yellowish gray (5Y 8/1); intergranular and moldic porosity, grain type is biogenic and calcilutite, moderate induration with micrite and sparry calcite cement,

*Depth refers to depth below land surface (bls).

DUAL ZONE MONITOR WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT DUAL ZONE MONITOR WELL

Depth* (feet)	Lithologic Description
1,080 – 1,100	Limestone: pale yellowish brown (10YR 6/2); moderately indurated; packstone; poorly cemented; some recrystallization; fossiliferous; bivalvia chione cancellata present (1-2 mm) with some 1 – 2 mm phosphate flecks; moderate permeability.
1,100 – 1,120	Limestone: yellowish gray (5Y 8/1) to light olive gray (5Y 6/1); indurated; poorly consolidated; wackestone; fossiliferous; poorly cemented; moderate permeability
1,120 – 1,150	Limestone: yellowish gray (5Y 8/1); indurated; moderate to well consolidated; wackestone; fossiliferous; cross bedding present with some phosphate; moderate permeability
1,150 – 1,170	Dolostone: pale yellowish brown (10YR 6/2); microcrystalline; very well indurated; low permeability.
1,170 – 1,180	Dolostone: light olive gray (5Y 6/1) to medium gray (N5); crystalline; very well indurated; slightly vuggy; low permeability.
1,180 – 1,190	Dolostone: pale yellowish brown (10YR 6/2); microcrystalline; very well indurated; slightly vuggy; low permeability.
1,190 – 1,200	Limestone: yellowish gray (5Y 8/1); grainstone to boundstone; indurated; well cemented; molds and casts prevalent; moderate to low permeability.
1,200 – 1,210	Marl (50%): yellowish gray (5Y 8/1); very soft; low plasticity; fossiliferous; moderate permeability. Limestone (50%): yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.
1,210 – 1,220	Limestone: yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.
1,220 – 1,280	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.
1,280 – 1,300	Sandstone: yellowish gray (5Y 8/1); well sorted and rounded coarse sand sized grains comprised of quartz; unconsolidated; intergranular permeability.
1,300 – 1,310	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.
1,310 – 1,320	Limestone (50%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (50%): yellowish gray (5Y 8/1); grainstone; well consolidated; friable; intergranular permeability.

*Depth refers to depth below land surface (bls).

DUAL ZONE MONITOR WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT DUAL ZONE MONITOR WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
1,320 – 1,350	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.
1,350 – 1,420	Limestone (50%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (50%): yellowish gray (5Y 8/1); grainstone; well consolidated; friable; intergranular permeability.
1,420 – 1,430	Limestone (80%): yellowish gray (5Y 8/1); wackestone; moderately soft; well consolidated; moderate permeability. Limestone (20%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand; moderately sorted; subangular; intergranular permeability.
1,430 – 1,440	Dolostone (90%): light olive gray (5Y 6/1); crystalline; very well indurated; with 1 – 2 mm dolomitic limestone; yellowish gray (5Y 8/1); wackestone inclusions; moderate to low permeability. Limestone (10%): yellowish gray (5Y 8/1); wackestone; moderately soft; well consolidated; moderate permeability.
1,440 – 1,460	Dolostone (50%): light olive gray (5Y 6/1); crystalline; very well indurated; with 1 – 2 mm dolomitic limestone; yellowish gray (5Y 8/1); wackestone inclusions; moderate to low permeability. Limestone (50%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability.
1,460 – 1,480	Clay (80%): light bluish gray (5B 7/1); soft; moderate plasticity; low permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; moderately soft; moderately consolidated; friable; moderate permeability.
1,480 – 1,490	Limestone: yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability.
1,490 – 1,500	Limestone (90%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability. Mudstone (10%): light olive gray (5Y 6/1); moderately soft; well consolidated; low to moderate permeability.
1,500 – 1,510	Limestone: yellowish gray (5Y 8/1); wackestone; moderately hard to hard; well consolidated; some dolomitization and recrystallization; moderate permeability.
1,510 – 1,520	Limestone (80%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability. Limestone (20%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability.

*Depth refers to depth below land surface (bls).

DUAL ZONE MONITOR WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT DUAL ZONE MONITOR WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
1,520 – 1,530	Limestone: yellowish gray (5Y 8/1); wackestone; moderately hard to hard; well consolidated; some dolomitization and recrystallization; moderate permeability.
1,530 – 1,540	Dolostone: bluish white (5B 9/1) to medium bluish gray (5B 5/1); microcrystalline; very well indurated; with sucrosic; yellowish gray (5Y 8/1); finely crystalline dolomite; slightly sucrosic permeability.
1,540 – 1,550	Sandstone: pale yellowish brown (10 YR 6/2); unconsolidated; quartzite; medium to coarse grained; moderately to well sorted; subangular; intergranular permeability.
1,550 – 1,570	Limestone (50%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability. Limestone (50%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability.
1,570 – 1,580	Limestone: yellowish gray (5Y 8/1); grainstone; moderately hard; poorly to moderately consolidated; cementation; intergranular permeability.
1,580 – 1,600	Limestone (90%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability. Limestone (10%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability.
1,600 – 1,620	Limestone (90%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability. Limestone (10%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
0 – 40	Shell fragments: yellowish gray (5Y 7/2); moderate to well sorted; 1 to 5 mm in diameter; some dissolution features noted; <1% phosphate from 20 to 40 feet bls; phosphate grade is comprised of medium sand sized material.
40 – 80	Clay (60%): grayish olive green (10Y 4/2); soft and sticky; no noticeable plasticity; low permeability. Shell fragments (40%): yellowish gray (5Y 7/2); moderate to well sorted; fragments are thin flat pieces and pelletal; some whole bivalvia noted (approximately to 10 mm in diameter).
80 – 100	Clay (60%): grayish olive green (10Y 4/2); soft and sticky; no noticeable plasticity; low permeability. Shell fragments (40%): yellowish gray (5Y 7/2); moderate to well sorted; fragments are thin flat pieces and pelletal; some whole bivalvia noted (approximately to 10 mm in diameter).
100 – 130	Shell fragments (50%): pale greenish yellow (10Y 8/2); moderate sorting. Sand (30%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); grains are predominantly quartz and phosphate; intergranular calcite cementation noted; grade is comprised of medium to coarse sand (angular to subangular) with a fine grained matrix. Clay (20%): yellowish gray (5Y 7/2); soft; low permeability.
130 – 160	Shell fragments (50%): pale greenish yellow (10Y 8/2); moderate sorting. Sand (30%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); intergranular calcite cementation ; grains consist of quartz and phosphate with phosphate more abundant in this interval than above; calcite cementation is intergranular; grade is comprised of medium to coarse sand (angular to subangular) with a very fine grained matrix. Clay (20%): light greenish gray (5GY 8/1); soft; low permeability.
160 – 170	Clay (50%): pale olive (10Y 6/2); soft; low permeability. Shell fragments (30%): pale greenish yellow (10Y 8/2); moderate sorting. Sand (20%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); grains consist of quartz and phosphate; intergranular calcite cementation; grade is comprised of fine to medium sand (angular to subangular) with a very fine grained matrix.
170 – 200	Clay (50%): dark greenish gray (5GY 4/1); very soft; low permeability. Shell fragments (30%): pale greenish yellow (10Y 8/2); moderate sorting. Sand (20%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); intergranular calcite cementation; grade is comprised of very fine to medium sand (angular to subround) with a very fine grained matrix.
200 – 250	Shell fragments (70%): yellowish gray (5Y 8/1); moderate sorting. Sand (20%): yellowish gray (5Y 7/2) and pale olive (10Y 6/2); grains consist of quartz and phosphate with intergranular calcite cementation; grade is comprised of fine to medium sand (angular to subround) with a very fine grained matrix. Clay (10%): yellowish gray (5Y 8/1); very soft; low permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
250 – 300	Sand (60%): yellowish gray (5Y 7/2) and pale olive (10Y 6/2); quartz and phosphate grains with intergranular calcite cementation; grade is comprised of fine to coarse sand (angular to subround) with a very fine grained matrix; bivalve casts noted on one particle. Clay (30%): yellowish gray (5Y 8/1); very soft; low permeability. Shell fragments (10%): yellowish gray (5Y 8/1); moderate sorting.
300 – 330	Clay (60%): greenish gray (5G 6/1); very soft; low permeability. Shell fragments (35%): yellowish gray (5Y 8/1); moderate sorting. Sand (5%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); grains are predominantly phosphate; grade is comprised of fine sand (subangular to subround).
330 – 430	Clay (85%): yellowish gray (5Y 7/2); very soft; low permeability. Limestone (10%): yellowish gray (5Y 8/1); wackestone; friable; moderate permeability. Sand (5%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); grains are predominantly phosphate; grade is comprised of fine sand (subangular to subround).
430 – 450	Clay (60%): yellowish gray (5Y 7/2); very soft; low permeability. Limestone (40%): yellowish gray (5Y 8/1); wackestone; friable; moderate permeability.
450 – 460	Limestone (60%): light olive gray (5Y 6/1); wackestone; friable; moderate permeability; calcite cementation; some recrystallization. Clay (30%): yellowish gray (5Y 8/1); very soft; low permeability. Shell fragments (10%): very light gray (N8); moderate sorting.
460 – 470	Limestone (60%): light olive gray (5Y 6/1); wackestone with phosphate; friable; moderate permeability; calcite cementation; some recrystallization; phosphate grade is comprised of medium sand. Clay (30%): yellowish gray (5Y 8/1); very soft; low permeability. Shell fragments (10%): very light gray (N8); moderate sorting.
470 – 480	Limestone (60%): light olive gray (5Y 6/1); wackestone; friable; moderate permeability; calcite cementation; some recrystallization. Clay (30%): yellowish gray (5Y 8/1); very soft; low permeability. Shell fragments (10%): very light gray (N8); moderate sorting.
480 – 510	Limestone (90%): light olive gray (5Y 6/1); wackestone; friable; moderate permeability; calcite cementation; some recrystallization. Clay (5%): yellowish gray (5Y 8/1); very soft; low permeability. Shell fragments (5%): very light gray (N8); well sorted.
510 – 570	Limestone: very light gray (N8) and greenish gray (5GY 6/1); fossiliferous grainstone; indurated; low to moderate intergranular and moldic permeability.
570 – 580	Clay (50%): white (N9); very soft; low plasticity; low permeability. Dolostone (30%): light gray (N7); indurated; crystalline; low permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; poorly consolidated; some phosphate granules; some recrystallization; moderate intergranular permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
580 – 590	Dolostone (60%): light gray (N7); indurated; crystalline; low permeability. Limestone (40%): yellowish gray (5Y 8/1); wackestone; poorly consolidated; some phosphate granules; some recrystallization; moderate intergranular permeability.
590 – 600	Limestone (90%): yellowish gray (5Y 8/1); grainstone; fossiliferous; well cemented and consolidated; intergranular permeability. Dolostone (10%): light gray (N7); indurated; crystalline; low permeability.
600 – 620	Limestone (50%): yellowish gray (5Y 8/1); grainstone; unconsolidated; well sorted and rounded sand sized grains; intergranular permeability. Dolostone (50%): light gray (N7); indurated; crystalline; low permeability.
620 – 660	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; well sorted and rounded sand sized grains; intergranular permeability. Dolostone (20%): light gray (N7); indurated; crystalline; low permeability.
660 – 740	Limestone (40%): yellowish gray (5Y 8/1); grainstone; unconsolidated; well sorted and rounded sand sized grains; intergranular permeability. Limestone (30%): yellowish gray (5Y 8/1); grainstone; well cemented; consolidated; fossiliferous; intergranular permeability. Dolostone (30%): light gray (N7); indurated; crystalline; low permeability.
740 – 750	Limestone: yellowish gray (5Y 8/1); grainstone; unconsolidated; well sorted and rounded sand sized grains; intergranular permeability.
750 – 760	Limestone (70%): yellowish gray (5Y 8/1); grainstone; well cemented and consolidated; fossiliferous; intergranular permeability. Limestone (40%): yellowish gray (5Y 8/1); unconsolidated; well sorted; rounded sand sized grains; intergranular permeability. Dolostone (30%): light gray (N7); indurated; crystalline; low permeability.
760 – 820	Marl (30%): yellowish gray (5Y 8/1); very soft; low permeability. Limestone (50%): yellowish gray (5Y 8/1); grainstone; unconsolidated; well sorted and rounded sand sized grains; intergranular permeability. Limestone (20%): yellowish gray (5Y 8/1); grainstone; fossiliferous; well cemented and consolidated; intergranular permeability.
820 – 880	Limestone (60%): yellowish gray (5Y 8/1); wackestone; poorly consolidated; some phosphate granules; some recrystallization; moderate intergranular permeability; Limestone (20%): yellowish gray (5Y 8/1); grainstone; unconsolidated; well sorted; rounded sand sized grains; intergranular permeability. Dolostone (20%): light gray (N7); indurated; crystalline; low permeability.
880 – 890	Marl (80%): yellowish gray (5Y 8/1); very soft; low permeability. Limestone (20%): yellowish gray (5Y 8/1); grainstone; unconsolidated; well sorted and rounded sand sized grains; intergranular permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
890 – 950	Limestone (60%): yellowish gray (5Y 8/1); wackestone; poorly consolidated; some phosphate granules; some recrystallization; moderate intergranular permeability. Sandstone (20%): yellowish gray (5Y 8/1); well sorted and rounded coarse sand sized grains comprised of quartz; unconsolidated; intergranular permeability. Dolostone (20%): light gray (N7); indurated; crystalline; low permeability.
950 – 1,000	Clay (50%): yellowish gray (5Y 8/1); moderately soft and moderate plasticity; low permeability. Limestone (50%): yellowish gray (5Y 8/1); grainstone; fossiliferous; well cemented and consolidated; intergranular permeability.
1,000 – 1,010	Limestone (50%): yellowish gray (5Y 8/1); indurated; moderately consolidated packstone; poorly cemented; moderate permeability. Clay (50%): light olive gray (5Y 6/1); moderately soft and high plasticity; low permeability.
1,010 – 1,040	Limestone: yellowish gray (5Y 8/1); indurated; moderately consolidated packstone; poorly cemented; moderate permeability.
1,040 – 1,080	Limestone: light olive gray (5Y 6/1); indurated; moderately consolidated packstone; with some 1 – 2 mm phosphate flecks; poorly cemented; moderate permeability.
1,080 – 1,100	Limestone: pale yellowish brown (10YR 6/2); moderately indurated; packstone; poorly cemented; some recrystallization; fossiliferous; bivalvia chione cancellata present (1-2 mm) with some 1 – 2 mm phosphate flecks; moderate permeability.
1,100 – 1,120	Limestone: yellowish gray (5Y 8/1) to light olive gray (5Y 6/1); indurated; poorly consolidated; wackestone; fossiliferous; poorly cemented; moderate permeability
1,120 – 1,150	Limestone: yellowish gray (5Y 8/1); indurated; moderate to well consolidated; wackestone; fossiliferous; cross bedding present with some phosphate; moderate permeability
1,150 – 1,170	Dolostone: pale yellowish brown (10YR 6/2); microcrystalline; very well indurated; low permeability.
1,170 – 1,180	Dolostone: light olive gray (5Y 6/1) to medium gray (N5); crystalline; very well indurated; slightly vuggy; low permeability.
1,180 – 1,190	Dolostone: pale yellowish brown (10YR 6/2); microcrystalline; very well indurated; slightly vuggy; low permeability.
1,190 – 1,200	Limestone: yellowish gray (5Y 8/1); grainstone to boundstone; indurated; well cemented; molds and casts prevalent; moderate to low permeability.
1,200 – 1,210	Marl (50%): yellowish gray (5Y 8/1); very soft; low plasticity; fossiliferous; moderate permeability. Limestone (50%): yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
1,210 – 1,220	Limestone: yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.
1,220 – 1,280	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.
1,280 – 1,300	Sandstone: yellowish gray (5Y 8/1); well sorted and rounded coarse sand sized grains comprised of quartz; unconsolidated; intergranular permeability.
1,300 – 1,310	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.
1,310 – 1,320	Limestone (50%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (50%): yellowish gray (5Y 8/1); grainstone; well consolidated; friable; intergranular permeability.
1,320 – 1,350	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; soft; moderately consolidated; moderate permeability.
1,350 – 1,420	Limestone (50%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand to fine gravel; moderately sorted; subangular; some granular phosphate present; intergranular permeability. Limestone (50%): yellowish gray (5Y 8/1); grainstone; well consolidated; friable; intergranular permeability.
1,420 – 1,430	Limestone (80%): yellowish gray (5Y 8/1); wackestone; moderately soft; well consolidated; moderate permeability. Limestone (20%): yellowish gray (5Y 8/1); grainstone; unconsolidated; coarse sand; moderately sorted; subangular; intergranular permeability.
1,430 – 1,440	Dolostone (90%): light olive gray (5Y 6/1); crystalline; very well indurated; with 1 – 2 mm dolomitic limestone; yellowish gray (5Y 8/1); wackestone inclusions; moderate to low permeability. Limestone (10%): yellowish gray (5Y 8/1); wackestone; moderately soft; well consolidated; moderate permeability.
1,440 – 1,460	Dolostone (50%): light olive gray (5Y 6/1); crystalline; very well indurated; with 1 – 2 mm dolomitic limestone; yellowish gray (5Y 8/1); wackestone inclusions; moderate to low permeability. Limestone (50%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
1,460 – 1,480	Clay (80%): light bluish gray (5B 7/1); soft; moderate plasticity; low permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; moderately soft; moderately consolidated; friable; moderate permeability.
1,480 – 1,490	Limestone: yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability.
1,490 – 1,500	Limestone (90%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability. Mudstone (10%): light olive gray (5Y 6/1); moderately soft; well consolidated; low to moderate permeability.
1,500 – 1,510	Limestone: yellowish gray (5Y 8/1); wackestone; moderately hard to hard; well consolidated; some dolomitization and recrystallization; moderate permeability.
1,510 – 1,520	Limestone (80%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability. Limestone (20%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability.
1,520 – 1,530	Limestone: yellowish gray (5Y 8/1); wackestone; moderately hard to hard; well consolidated; some dolomitization and recrystallization; moderate permeability.
1,530 – 1,540	Dolostone: bluish white (5B 9/1) to medium bluish gray (5B 5/1); microcrystalline; very well indurated; with sucrosic; yellowish gray (5Y 8/1); finely crystalline dolomite; slightly sucrosic permeability.
1,540 – 1,550	Sandstone: pale yellowish brown (10 YR 6/2); unconsolidated; quartzite; medium to coarse grained; moderately to well sorted; subangular; intergranular permeability.
1,550 – 1,570	Limestone (50%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability. Limestone (50%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability.
1,570 – 1,580	Limestone: yellowish gray (5Y 8/1); grainstone; moderately hard; poorly to moderately consolidated; cementation; intergranular permeability.
1,580 – 1,600	Limestone (90%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability. Limestone (10%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
1,600 – 1,620	Limestone (90%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability. Limestone (10%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability.
1,620 – 1,630	Limestone (90%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability. Dolostone (10%): light bluish gray (5B 7/1); microcrystalline; very well indurated; moderate to low permeability.
1,630 – 1,650	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability.
1,650 – 1,680	Sandstone: pale yellowish brown (10 YR 6/2); unconsolidated; quartzite; medium to coarse grained; moderately to well sorted; subangular; intergranular permeability.
1,680 – 1,710	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability. Limestone (20%): yellowish gray (5Y 8/1); wackestone; moderately soft to hard; well consolidated; moderate permeability.
1,710 – 1,760	Limestone (50%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability. Dolostone (40%): light olive gray (5Y 6/1) to medium bluish gray (5B 5/1); microcrystalline; very well indurated; with yellowish gray (5Y 8/1) dolomitized wackestone inclusions; indurated; moderate to low permeability. Limestone (10%): yellowish gray (5Y 8/1); wackestone; moderately soft; well consolidated; moderate permeability.
1,760 – 1,770	Dolostone (95%): dark yellowish brown (10 YR 4/2) to grayish black (N2); microcrystalline to finely crystalline; very well indurated; microcrystalline calcite inclusions; slightly vuggy with yellowish gray (5Y 8/1) medium crystalline dolomite crystals. Limestone (5%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium to coarse sand; moderate sorting; subangular; intergranular permeability.
1,770 – 1,780	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated; intergranular permeability. Dolostone (20%): dark yellowish brown (10 YR 4/2) to grayish black (N2); microcrystalline to finely crystalline; very well indurated; microcrystalline calcite inclusions; slightly vuggy with yellowish gray (5Y 8/1) medium crystalline dolomite crystals.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
1,780 – 1,790	Limestone: yellowish gray (5Y 8/1); grainstone; unconsolidated; intergranular permeability.
1,790 – 1,800	Sandstone: pale yellowish brown (10YR 6/2); unconsolidated; fine to medium sand; well sorted; subangular; same grade bioclastics present; intergranular permeability.
1,800 – 1,810	Dolostone (80%): pale yellowish brown (10 YR 6/2); finely crystalline; indurated. Limestone (20%): yellowish gray (5Y 8/1); grainstone; intergranular permeability.
1,810 – 1,830	Limestone: yellowish gray (5Y 8/1); packstone; unconsolidated; intergranular permeability.
1,830 – 1,960	Limestone (95%): yellowish gray (5Y 8/1); grainstone; unconsolidated; medium crystalline; moderately sorted; intergranular permeability. Dolostone (5%): grayish black (N2) to black (N1); bioclastic material is the size of coarse sand to very fine pebbles (angular to subangular); low apparent permeability.
1,960 – 1,990	Limestone (95%): pale yellowish brown (10YR 6/2); grainstone; unconsolidated bioclastics; intergranular permeability. Dolostone (5%): grayish black (N2) to black (N1); crystalline; unconsolidated; low apparent permeability.
1,990 – 2,020	Limestone (90%): yellowish brown (10YR 6/2) and dark yellowish brown (10YR 4/2); grainstone; unconsolidated bioclastics; intergranular permeability. Dolostone (10%): yellowish gray (5Y 7/2) to light olive gray (5Y 5/2) and grayish black (N2) to black (N1); unconsolidated; crystalline; low apparent permeability.
2,020 – 2,030	Limestone (90%): yellowish brown (10YR 6/2) and dark yellowish brown (10YR 4/2); grainstone; unconsolidated bioclastics; some larger fragments are indurated and exhibit a microcrystalline matrix; intergranular permeability. Dolostone (10%): yellowish gray (5Y 7/2) to light olive gray (5Y 5/2) and grayish black (N2) to black (N1); unconsolidated; crystalline to microcrystalline; indurated; low apparent permeability.
2,030 – 2,040	Limestone (90%): yellowish brown (10YR 6/2) and dark yellowish brown (10YR 4/2); grainstone; unconsolidated bioclastics; intergranular permeability. Dolostone (10%): yellowish gray (5Y 7/2) to light olive gray (5Y 5/2) and grayish black (N2) to black (N1); unconsolidated; crystalline; low apparent permeability.
2,040 – 2,060	Limestone (80%): yellowish brown (10YR 6/2) and dark yellowish gray (5Y 7/2); grainstone; unconsolidated bioclastics; intergranular permeability. Dolostone (20%): dark yellowish brown (10YR 4/2) and medium light gray (N6) with grayish black (N2) to black (N1); unconsolidated; microcrystalline; indurated; low apparent permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
2,060 – 2,100	Limestone (95%): yellowish brown (10YR 6/2) and dark yellowish gray (5Y 7/2); grainstone; unconsolidated bioclastics; intergranular permeability; some. Dolostone (5%): medium light gray (N6) with some grayish black (N2) to black (N1); microcrystalline; indurated; low apparent permeability.
2,100 – 2,110	Limestone (90%): yellowish brown (10YR 6/2) and dark yellowish brown (10YR 4/2); grainstone; unconsolidated bioclastics; intergranular permeability. Dolostone (10%): dark yellowish brown (10YR 4/2) with grayish black (N2) to black (N1); microcrystalline; low apparent permeability.
2,110 – 2,120	Dolostone (90%): dark yellowish brown (10YR 4/2) with grayish black (N2) to black (N1); larger fragments are indurated and exhibit a microcrystalline matrix; low apparent permeability. Limestone (10%): yellowish brown (10YR 6/2) and dark yellowish brown (10YR 4/2); grainstone; unconsolidated bioclastics; intergranular permeability.
2,120 – 2,130	Limestone (90%): yellowish brown (10YR 6/2) and dark yellowish brown (10YR 4/2); grainstone; unconsolidated bioclastics; intergranular permeability. Dolostone (10%): dark yellowish brown (10YR 4/2) with grayish black (N2) to black (N1); microcrystalline; low apparent permeability.
2,130 – 2,160	Limestone (60%): dark yellowish brown (10YR 4/2); grainstone; unconsolidated bioclastics; intergranular permeability. Dolostone (40%): dark gray (N3), grayish black (N2), and black (N1); indurated; low apparent permeability; some small scale vugs noted.
2,160 – 2,200	Limestone (80%): dark yellowish brown (10YR 4/2); grainstone; unconsolidated; bioclastics; intergranular permeability. Dolostone (20%): dark gray (N3) with grayish black (N2) to black (N1); indurated; low apparent permeability; some small scale vugs noted.
2,200 – 2,230	Limestone (60%): dark yellowish brown (10YR 4/2); grainstone; unconsolidated; bioclastics; intergranular permeability. Dolostone (40%): dark gray (N3) and grayish black (N2) to black (N1); indurated with a crystalline to microcrystalline fabric; low apparent permeability.
2,230 – 2,240	Dolostone (60%): dark gray (N3) and grayish black (N2) to black (N1); indurated; crystalline to microcrystalline; low apparent permeability; small scale vugs noted. Limestone (40%): dark yellowish brown (10YR 4/2); grainstone; unconsolidated; bioclastics; intergranular permeability.
2,240 – 2,250	Dolostone (50%): medium light gray (N6) and grayish black (N2) to black (N1); crystalline to microcrystalline; low apparent permeability. Limestone (50%): dark yellowish brown (10YR 4/2); grainstone; unconsolidated bioclastics; intergranular permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
2,250 – 2,260	Dolostone: mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2) and medium bluish gray (5B 5/1); crystalline; well indurated; low apparent permeability.
2,260 – 2,270	Dolostone (60%): mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2) and medium bluish gray (5B 5/1) and black (N1); crystalline; well indurated; low apparent permeability. Limestone (40%): dark yellowish brown (10YR 4/2); dolomitic grainstone, unconsolidated bioclasts; intergranular permeability.
2,270 – 2,290	Dolostone (80%): mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2) and medium bluish gray (5B 5/1) and black (N1); crystalline; well indurated; low apparent permeability. Limestone (20%): dark yellowish brown (10YR 4/2); dolomitic grainstone, unconsolidated bioclasts; intergranular permeability.
2,290 – 2,300	Dolostone (95%): medium bluish gray (5B 5/1) and black (N1); crystalline; well indurated; low apparent permeability. Limestone (5%): yellowish gray (5Y 7/2); wackestone, soft, well consolidated; low apparent permeability.
2,300 – 2,310	Dolostone (80%): mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2) and medium bluish gray (5B 5/1) and black (N1); crystalline; well indurated; low apparent permeability. Limestone (20%): dark yellowish brown (10YR 4/2); dolomitic grainstone, unconsolidated bioclasts; intergranular permeability.
2,310 – 2,320	Dolostone: mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2) and medium bluish gray (5B 5/1); dolograins; well indurated; unconsolidated; low apparent permeability.
2,320 – 2,360	Dolostone (60%): mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2) and medium bluish gray (5B 5/1) and black (N1); crystalline; well indurated; low apparent permeability. Limestone (40%): dark yellowish brown (10YR 4/2); dolomitic grainstone, unconsolidated bioclasts; intergranular permeability.
2,360 – 2,380	Dolostone (70%): mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2) and medium bluish gray (5B 5/1) and black (N1); crystalline; well indurated; low apparent permeability. Limestone (20%): dark yellowish brown (10YR 4/2); dolomitic grainstone, unconsolidated bioclasts; intergranular permeability. Limestone (10%): yellowish gray (5Y 7/2); wackestone, soft, well consolidated; low apparent permeability.
2,380 – 2,390	Limestone (70%): yellowish gray (5Y 7/2); packstone, unconsolidated bioclasts; intergranular permeability. Dolostone (20%): mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2) and medium bluish gray (5B 5/1) and black (N1); crystalline; well indurated; low apparent permeability. Limestone (10%): yellowish gray (5Y 7/2); wackestone, soft, well consolidated; low apparent permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
2,390 - 2,430	Dolostone (80%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline; well indurated; low apparent permeability. Limestone (20%): yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts; intergranular permeability.
2,430 - 2,470	Dolostone (60%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline to microcrystalline; well indurated; low apparent permeability. Limestone (40%): yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts; intergranular permeability.
2470 - 2480	Limestone (80%): yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts; intergranular permeability. Dolostone (20%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline; well indurated; low apparent permeability.
2,480 – 2,500	Dolostone (90%): dark greenish gray (5G 4/1), greenish gray (5GY 6/1) and grayish black (N2); crystalline; well indurated; low apparent permeability. Limestone (10%): yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts, intergranular permeability.
2,500 – 2,520	Dolostone (70%): dark greenish gray (5G 4/1) and grayish black (N2); crystalline; well indurated; low apparent permeability. Limestone (30%): light olive gray (5Y 6/1); grainstone; unconsolidated bioclasts, intergranular permeability.
2,520 – 2,530	Limestone: light olive gray (5Y 6/1); grainstone; soft; moderately unconsolidated bioclasts, intergranular permeability.
2,530 – 2,560	Limestone (80%): yellowish gray (5Y 8/1); grainstone; unconsolidated bioclasts; intergranular permeability. Dolostone (20%): dark gray (N3); crystalline; well indurated; low apparent permeability.
2,560 – 2,570	Limestone: light olive gray (5Y 8/1); grainstone; moderately hard to hard; moderately unconsolidated bioclasts, intergranular permeability.
2,570 – 2,610	Limestone: yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts, intergranular permeability.
2,610 – 2,620	Dolostone (90%): olive gray (5Y 3/2) and medium dark gray (N4); crystalline; well indurated; low apparent permeability. Limestone (30%): light olive gray (5Y 6/1); grainstone; unconsolidated bioclasts, intergranular permeability.
2,620 – 2,630	Limestone (90%): yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts; intergranular permeability. Dolostone (10%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1) and grayish black (N2); microcrystalline; well indurated; low apparent permeability.
2,630 – 2,650	Limestone (50%): yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts; intergranular permeability. Dolostone (50%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline; well indurated; low apparent permeability.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

<u>Depth* (feet)</u>	<u>Lithologic Description</u>
2,650 – 2,690	Dolostone (95%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline; very well indurated; low apparent permeability. Limestone (5%): yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts; intergranular permeability.
2,690 – 2,720	Limestone (90%): yellowish gray (5Y 7/2) and pale yellowish brown (10YR 6/2); grainstone; unconsolidated bioclasts; intergranular permeability. Dolostone (10%): dark yellowish brown (10YR 4/2); microcrystalline; indurated; low apparent permeability.
2,720 – 2,760	Dolostone (60%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline; well indurated; low apparent permeability. Limestone (40%): yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts; intergranular permeability.
2,760 – 2,820	Dolostone (80%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline to microcrystalline; very well indurated; low apparent permeability. Limestone (20%): yellowish gray (5Y 7/2); grainstone, unconsolidated bioclasts; intergranular permeability.
2,820 – 2,830	Dolostone: medium bluish gray (5B 5/1); crystalline to microcrystalline; indurated and slightly sucrosic; low apparent permeability.
2,830 – 2,840	Dolostone (80%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline to microcrystalline; very well indurated; some vugs noted; low apparent permeability. Limestone (20%): yellowish gray (5Y 7/2); grainstone; unconsolidated bioclasts; intergranular permeability.
2,840 – 2,870	Limestone (80%): yellowish gray (5Y 7/2) and pale yellowish brown (10YR 6/2); grainstone; unconsolidated bioclasts; intergranular permeability. Dolostone (20%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline; well indurated; low apparent permeability.
2,870 – 2,880	Limestone (90%): yellowish gray (5Y 7/2) and light olive gray (5Y 5/2); grainstone; unconsolidated bioclasts; intergranular permeability. Dolostone (10%): medium bluish gray (5B 5/1); microcrystalline; indurated; low apparent permeability.
2,880 – 2,900	Limestone (60%): yellow gray (5Y 7/2); grainstone; unconsolidated bioclasts; intergranular permeability. Dolostone (40%): light olive gray (5Y 6/1) and medium bluish gray (5B 5/1); crystalline to microcrystalline; calcite inclusions noted; very well indurated; low apparent permeability.
2,920 – 3,000	Limestone (70%): yellowish gray (5Y 7/2) and pale yellowish brown (10YR 6/2); grainstone; unconsolidated bioclasts; intergranular permeability. Dolostone (30%): dark yellowish brown (10YR 4/2); microcrystalline; indurated; low apparent permeability.

NOTE: Samples were logged while wet. Colors determined by comparison to The Geological Society of America Rock-Color Chart with genuine Munsell color chips (8th printing, 1995). Samples used in compiling the lithologic log came from the chip trays and sample bags. Samples were taken at ten-foot intervals.

*Depth refers to depth below land surface (bls).

INJECTION WELL 1

THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL

Depth* (feet) **Lithologic Description**

*Depth refers to depth below land surface (bls).

Appendix G

Pad Monitoring Wells Water Quality

Appendix H

Core Lab Reports



Ardaman & Associates, Inc.

Geotechnical, Environmental and
Materials Consultants

October 13, 2005
File Number 05-121

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Fort Myers, Florida 33908

Attention: Mr. Edward McCullers

Subject: Laboratory Testing of Rock Core Samples from Three Oaks Waste Water Treatment Plant Injection Well IW-1

Gentlemen:

As requested, permeability and specific gravity tests have been completed on sixteen rock core samples provided for testing by your firm from the Three Oaks Waste Water Treatment Plant Injection Well IW-1. A total of seventeen samples were received on June 28, 2005. The sample designations are listed below.

Core No.	Depth Interval	Sample No.	Sample Location (from Top of Core)
1	1170' - 1185'	1	17" - 23"
2	1765' - 1780'	2	0" - 5.5"
		3	8" - 18"
		4	18" - 27"
3	1964' - 1979'	5	10" - 15"
		6	29" - 37"
4	2020' - 2036'	7	19" - 24"
		8	28" - 32"
		9	44" - 50"
		10	53" - 60"
		11	73" - 78"
		12	111" - 116"
5	2251' - 2265'	13	7" - 11"
		14	19" - 23"
6	2325' - 2340'	15	11" - 15"
		16	68" - 74"
7	2393' - 2408'	17	20" - 24"


The permeability test results, measured mineral specific gravities (ASTM Standard D 854) and back-calculated total porosities for sixteen samples are presented in the attached tables. Due to the irregular shape and short length of the core samples, each of the requested tests (i.e., vertical

permeability test, horizontal permeability test and unconfined compression test) could not be performed on each sample. Permeability tests on Sample No. 4 and unconfined compression tests on samples 3, 4 and 6 are in progress. The results of these remaining tests will be submitted within 2 weeks.

The test specimens were reported to be from the samples designated herein. The test results are indicative of only the specimens that were actually tested. The test results presented are based upon accepted industry practice as well as the test method(s) listed. Ardaman & Associates, Inc. neither accepts responsibility for, nor makes claims to the final use and purpose of the material.

If you have any questions or require additional testing services, please contact us.

Very truly yours,
ARDAMAN & ASSOCIATES, INC.


Shawkat Ali, Ph.D., P.E.
Quality Control Manager


Thomas S. Ingra, P.E.
Laboratory Director
Florida License No. 31987

SA/TSI/ed

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Younquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/07/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S15 C6 2325'-2340'
 LABORATORY IDENTIFICATION NO.: 05-121/S15 C6 2325'-2340' k.
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____
 G_s : 2.81 Assumed Measured [ASTM D 854]
 B-factor: 88 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 8.4; 13.5; 18.0

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)	
H (cm)	D (cm)	V_o (cm ³)	WDS (g)	w_c (%)	γ_d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{av}	Q (cm ³)	t (days)	H (cm)	V_f (cm ³)	$\Delta V/V_o$ (%)	w_c (%)	γ_d (pcf)		S (%)
8.25	9.92	637.5	1,720.6	1.3	168.4	89	30	160	69	0.6	15	8.29	640.6	+0.48	1.6	167.6	97	3.3×10^{-10}
COMMENTS: Total Core Length = 4.0"; Usable Length = 4.0"; Total Porosity = 0.04; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing																		
Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay						
<input type="checkbox"/> ASTM D 422 <input checked="" type="checkbox"/> ASTM D 1140-Method B			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200						
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.																		
Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{av} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k_{20} = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.																		

Checked By: TM Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

PROJECT: Three Oaks WWTP IW-1

FILE NO.: 05-121

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/12/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Rising Tailwater
- C - Falling Head; Constant Tailwater
- E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s: 2.81 Assumed Measured [ASTM D 854]

B-factor: 94 % Beginning of Test; End of Test

Δσ_c (psi): 3.3; 6.5; 10.1

INCOMING LABORATORY SAMPLE NO.: S15 C6 2325'-2340'

LABORATORY IDENTIFICATION NO.: 05-121/S15 C6 2325'-2340' k_h

SAMPLE DESCRIPTION: Dolomitic Limestone

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions						Hydraulic Conductivity k ₂₀ (cm/sec)
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	σ̄ _c (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	Y _d (pcf)	S (%)		
7.43	5.01	146.6	394.2	1.4	167.8	91	30	160	71	0.3	3	7.45	147.0	+0.33	1.6	167.3	93	3.0x10 ⁻⁹	

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.04

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)										-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; σ̄_c = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V_o = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: PM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/06/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S16 C6 2325'-2340'
 LABORATORY IDENTIFICATION NO.: 05-121/S16 C6 2325'-2340' k
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____
 G_s : 2.82 Assumed Measured [ASTM D 854]
 B-factor: 76 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 4.5; 8.4; 11.4; 14.9

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions						Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V_o (cm ³)	WDS (g)	w_c (%)	γ_d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	H (cm)	V_f (cm ³)	$\Delta V/V_o$ (%)	w_c (%)	γ_d (pcf)	S (%)		
6.19	5.01	122.0	305.6	3.8	156.3	86	30	160	34	0.8	2	6.18	121.8	-0.14	4.4	156.5	100	9.4×10^{-9}	

COMMENTS: Total Core Length = 6.0"; Usable Length = 5.5"; Total Porosity = 0.11; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay						
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200						
Dry Mass (g)		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
		Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k_{20} = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: PM Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

PROJECT: Three Oaks WWTP IW-1

FILE NO.: 05-121

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/06/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Rising Tailwater
- C - Falling Head; Constant Tailwater
- E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s: 2.82 Assumed Measured [ASTM D 854]

B-factor: 58 % Beginning of Test; End of Test

$\Delta\sigma_c$ (psi): 3.7; 6.1; 9.1; 13.8

INCOMING LABORATORY SAMPLE NO.: S16 C6 2325'-2340'

LABORATORY IDENTIFICATION NO.: 05-121/S16 C6 2325'-2340' k

SAMPLE DESCRIPTION: Dolomitic Limestone

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____ <input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V ₀ (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V ₀ (%)	w _c (%)	γ _d (pcf)	S (%)	
7.65	5.01	150.8	387.0	2.4	160.1	68	30	160	179	0.1	23	7.75	152.8	+1.28	3.8	158.1	95	5.9x10 ⁻¹⁰

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.09

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)		-	Soil Passing (% dry wt. basis)			-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V₀ = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V₀ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: PM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 06/28/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S17 C7 2393'-2408'
 LABORATORY IDENTIFICATION NO.: 05-121/S17 C7 2393'-2408' K
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____
 G_s : 2.83 Assumed Measured [ASTM D 854]
 B-factor: 89 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 4.3; 7.4; 11.2

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions						Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V_o (cm ³)	WDS (g)	w_c (%)	γ_d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{av}	Q (cm ³)	t (days)	H (cm)	V_f (cm ³)	$\Delta V/V_o$ (%)	w_c (%)	γ_d (pcf)	S (%)		
5.51	10.11	442.1	1,155.3	2.4	163.1	80	30	160	28	3.8	9	5.46	438.1	-0.90	2.4	164.5	93	1.6×10^{-5}	
COMMENTS: Total Core Length = 3.0"; Usable Length = 3.0"; Total Porosity = 0.08; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing. Specimen had visible vertical cracks.																			
Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay							
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200							
Dry Mass (g)		Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.																			
Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{av} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k_{20} = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.																			

Checked By: TJM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

PROJECT: Three Oaks WWTP IW-1

FILE NO.: 05-121

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/17/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s: 2.83 Assumed Measured [ASTM D 854]

B-factor: 64 % Beginning of Test; End of Test

$\Delta\sigma_c$ (psi): 2.5; 5.2; 8.5

INCOMING LABORATORY SAMPLE NO.: S17 C7 2393-2408'

LABORATORY IDENTIFICATION NO.: 05-121/S17 C7 2393-2408' k

SAMPLE DESCRIPTION: Dolomitic Limestone

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	1.3"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____ <input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	γ _d (pcf)	S (%)	
8.18	3.27	68.8	179.1	2.3	162.3	74	30	160	127	0.2	20	8.06	67.7	-1.61	2.4	165.0	97	8.3x10 ⁻¹⁰

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.08.

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		Soil Passing (%, dry wt. basis)	-	-	-	-	-	-	-	-	-	-
Dry Mass (g)			-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V_o = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: PM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/12/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S14 C5 2251'-2265'
 LABORATORY IDENTIFICATION NO.: 05-121/S14 C5 2251'-2265' k
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____

G_s: 2.80 Assumed Measured [ASTM D 854]
 B-factor: 100 % Beginning of Test; End of Test
 Δσ_c (psi): 3.9; 7.5; 11.5; 16.0

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions						Hydraulic Conductivity k ₂₀ (cm/sec)
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	σ̄ _c (psi)	u _b (psi)	i _{av}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	γ _d (pcf)	S (%)		
5.34	10.07	425.1	1,143.8	1.4	167.9	95	30	160	275	0.9	14	5.35	426.5	+0.33	1.6	167.3	100	4.0x10 ⁻¹¹	
COMMENTS: Total Core Length = 4.0"; Usable Length = 2.5"; Total Porosity = 0.04; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.																			
Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay							
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200							
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.																			
Where: H = Specimen height; D = Specimen diameter; V _o = Initial volume; WDS = Dry mass; w _c = Moisture content (ASTM D 2216); γ _d = Dry density; S = Saturation; σ̄ _c = Isotropic effective confining stress; u _b = Back-pressure; i _{av} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V _f = Final volume; ΔV/V _o = Volume change; k ₂₀ = Saturated hydraulic conductivity at 20°C; and G _s = Specific gravity.																			

Checked By: PM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/11/05

INCOMING LABORATORY SAMPLE NO.: S8 C4 2020'-2036'
 LABORATORY IDENTIFICATION NO.: 05-121/S8 C4 2020'-2036' k
 SAMPLE DESCRIPTION: Dolomitic Limestone

DATE REPORTED: 10/13/05
 ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head
 PERMANENT: Deaired Tap Water Other _____
 G_s: 2.79 Assumed Measured [ASTM D 854]
 B-factor: 100 % Beginning of Test; End of Test
 Δσ_c (psi): 3.6; 7.4; 10.3

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other		

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k ₂₀ (cm/sec)	
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	σ̄ _c (psi)	u _b (psi)	i _{av}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	γ _d (pcf)		S (%)
7.49	9.92	579.5	1,431.3	4.6	154.1	99	30	160	59	0.3	1	7.52	580.4	+0.16	4.7	153.9	99	5.1x10 ⁻⁸

COMMENTS: Total Core Length = 4.0'; Usable Length = 3.5'; Total Porosity = 0.11; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B												
Dry Mass (g)		-	Soil Passing (% dry wt. basis)									

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; σ̄_c = Isotropic effective confining stress; u_b = Back-pressure; i_{av} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V_o = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: TM Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/12/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S8 C4 2020'-2036'
 LABORATORY IDENTIFICATION NO.: 05-121/S8 C4 2020'-2036' k_s
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____
 G_s: 2.79 Assumed Measured [ASTM D 854]
 B-factor: 99 % Beginning of Test; End of Test
 Δσ_c (psi): 5.2; 8.1; 11.0

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions					Hydraulic Conductivity k ₂₀ (cm/sec)
H (cm)	D (cm)	V _i (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	σ̄ _c (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _i (%)	w _c (%)	γ _d (pcf)	S (%)	
7.94	5.01	156.6	386.5	4.6	154.0	98	30	130	70	0.3	2	7.98	157.0	+0.22	4.7	153.7	98	6.7x10 ⁻⁸

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.12

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
<input type="checkbox"/> ASTM D 422	<input checked="" type="checkbox"/> ASTM D 1140-Method B		3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_i = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; σ̄_c = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V_i = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: TM Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/26/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S9 C4 2020'-2036'
 LABORATORY IDENTIFICATION NO.: 05-121/S9 C4 2020'-2036' k
 SAMPLE DESCRIPTION: Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____
 G_s : 2.70 Assumed Measured [ASTM D 854]
 B-factor: 88 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 3.8; 6.6; 9.0; 12.1

Vertical Test Specimen		
SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)	
H (cm)	D (cm)	V_o (cm ³)	WDS (g)	w_c (%)	γ_o (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{av}	Q (cm ³)	t (days)	H (cm)	V_f (cm ³)	$\Delta V/V_o$ (%)	w_c (%)	γ_d (pcf)		S (%)
9.98	9.95	775.8	1,544.8	13.1	124.2	99	30	160	26	0.3	2	10.03	777.8	+0.25	13.1	123.9	98	2.2×10^{-6}

COMMENTS: Total Core Length = 6.0'; Usable Length = 4.5'; Total Porosity = 0.26; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{av} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k_{20} = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: 1W Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

PROJECT: Three Oaks WWTP IW-1

FILE NO.: 05-121

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/17/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Rising Tailwater
- C - Falling Head; Constant Tailwater
- E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s : 2.70 Assumed Measured [ASTM D 854]

B-factor: 100 % Beginning of Test; End of Test

$\Delta\sigma_c$ (psi): 3.0; 5.5; 9.3

INCOMING LABORATORY SAMPLE NO.: S9 C4 2020'-2036'

LABORATORY IDENTIFICATION NO.: 05-121/S9 C4 2020'-2036' k₁

SAMPLE DESCRIPTION: Limestone

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)	
H (cm)	D (cm)	V_o (cm ³)	WDS (g)	w_c (%)	γ_d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	H (cm)	V_f (cm ³)	$\Delta V/V_o$ (%)	w_c (%)	γ_d (pcf)		S (%)
7.74	5.00	152.0	301.6	13.1	123.8	98	30	160	30	0.6	1	7.73	151.4	-0.44	13.1	124.3	100	5.0×10^{-6}

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.27

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
<input type="checkbox"/> ASTM D 422	<input type="checkbox"/> ASTM D 1140 Method B		3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k_{20} = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: JM

Date: 10/13/05

Form SR-2: Rev. 0

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/27/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S10 C4 2020'-2036'
 LABORATORY IDENTIFICATION NO.: 05-121/S10 C4 2020'-2036' k
 SAMPLE DESCRIPTION: Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____
 G_s: 2.73 Assumed Measured [ASTM D 854]
 B-factor: 86 % Beginning of Test; End of Test
 Δσ_c (psi): 3.7; 6.5; 8.9; 12.0

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions						Hydraulic Conductivity k ₂₀ (cm/sec)
H (cm)	D (cm)	V ₀ (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	σ̄ _c (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V ₀ (%)	w _c (%)	γ _d (pcf)	S (%)		
9.86	9.99	772.9	1,509.8	13.4	121.9	92	30	160	38	1.1	1	9.85	769.8	-0.40	13.4	122.4	93	1.4x10 ⁻⁶	

COMMENTS: Total Core Length = 7.0"; Usable Length = 5.0"; Total Porosity = 0.28; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)		Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V₀ = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; σ̄_c = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V₀ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: PM Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

INCOMING LABORATORY SAMPLE NO.: S10 C4 2020-2036

PROJECT: Three Oaks WWTP IW-1

LABORATORY IDENTIFICATION NO.: 05-121/S10 C4 2020-2036 k_s

FILE NO.: 05-121

SAMPLE DESCRIPTION: Limestone

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/12/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Rising Tailwater
- C - Falling Head; Constant Tailwater
- E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s: 2.73 Assumed Measured [ASTM D 854]

B-factor: 76 % Beginning of Test; End of Test

$\Delta\sigma_c$ (psi): 2.8; 5.2; 7.8

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other		

Initial Conditions							Test Conditions						Final Conditions						Hydraulic Conductivity k ₇₀ (cm/sec)
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	γ _d (pcf)	S (%)		
7.91	5.00	155.2	307.9	13.3	123.8	96	30	160	31	0.3	3	7.93	155.4	+0.12	13.4	123.6	97	3.4x10 ⁻⁶	

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.27

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay	
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200	
Dry Mass (g)		-	Soil Passing (% dry wt. basis)										

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V_o = Volume change; k₇₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: TM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Younquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/07/05

INCOMING LABORATORY SAMPLE NO.: S11 C4 2020'-2036'
 LABORATORY IDENTIFICATION NO.: 05-121/S11 C4 2020'-2036' k.
 SAMPLE DESCRIPTION: Limestone

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s: 2.70 Assumed Measured [ASTM D 854]
 B-factor: 95 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 5.1; 9.0

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions						Test Conditions						Final Conditions						Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	$\Delta V/V_o$ (%)	w _c (%)	Y _d (pcf)	S (%)	
7.25	9.86	553.8	1,119.5	12.5	126.1	100	30	160	39	2.0	12	7.28	554.9	+0.20	12.6	125.9	100	6.5x10 ⁻⁶

COMMENTS: Total Core Length = 4.5"; Usable Length = 3.5"; Total Porosity = 0.25; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand			Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200	
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20° C; and G_s = Specific gravity.

Checked By: JM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

INCOMING LABORATORY SAMPLE NO.: S11 C4 2020'-2036'

PROJECT: Three Oaks WWTP IW-1

LABORATORY IDENTIFICATION NO.: 05-121/S11 C4 2020'-2036' k_s

FILE NO.: 05-121

SAMPLE DESCRIPTION: Limestone

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/14/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Rising Tailwater
- C - Falling Head; Constant Tailwater
- E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s: 2.70 Assumed Measured [ASTM D 854]

B-factor: 99 % Beginning of Test; End of Test

Δσ_c (psi): 2.8; 5.2; 7.8

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k ₂₀ (cm/sec)	
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	σ _c (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	γ _d (pcf)		S (%)
8.02	4.99	157.0	317.2	12.4	126.1	99	30	160	31	2.2	1	8.04	157.9	+0.60	12.6	125.3	99	7.8x10 ⁻⁶

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.25

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-
Dry Mass (g)	-		-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; σ_c = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V_o = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: PM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

INCOMING LABORATORY SAMPLE NO.: S12 C4 2020'-2036'

PROJECT: Three Oaks WWTP IW-1

LABORATORY IDENTIFICATION NO.: 05-121/S12 C4 2020'-2036' k

FILE NO.: 05-121

SAMPLE DESCRIPTION: Limestone

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/02/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Rising Tailwater
- C - Falling Head; Constant Tailwater
- E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s: 2.71 Assumed Measured [ASTM D 854]

B-factor: 100 % Beginning of Test; End of Test

$\Delta\sigma_c$ (psi): 3.1; 6.9; 10.8

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)	
H (cm)	D (cm)	V ₀ (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V ₁ (cm ³)	$\Delta V/V_0$ (%)	w _c (%)	Y _d (pcf)		S (%)
8.21	9.87	628.8	1,231.2	12.9	122.2	91	30	160	33	3.2	2	8.20	621.6	-1.14	12.8	123.6	94	1.3x10 ⁻⁵
COMMENTS: Total Core Length = 5.0"; Usable Length = 3.5"; Total Porosity = 0.28; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.																		
Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay						
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200						
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.																		
Where: H = Specimen height; D = Specimen diameter; V ₀ = Initial volume; WDS = Dry mass; w _c = Moisture content (ASTM D 2216); Y _d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u _b = Back-pressure; i _{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V ₁ = Final volume; $\Delta V/V_0$ = Volume change; k ₂₀ = Saturated hydraulic conductivity at 20°C; and G _s = Specific gravity.																		

Checked By: TM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/12/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S12 C4 2020'-2036'
 LABORATORY IDENTIFICATION NO.: 05-121/S12 C4 2020'-2036' k_v
 SAMPLE DESCRIPTION: Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other
 G_s: 2.71 Assumed Measured [ASTM D 854]
 B-factor: 96 % Beginning of Test; End of Test
 Δσ_c (psi): 5.2; 8.1; 11.0

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k ₂₀ (cm/sec)	
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	σ̄ _c (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	γ _d (pcf)		S (%)
7.72	5.01	151.8	304.9	12.8	125.4	99	30	16	33	0.7	2	7.72	152.0	+0.15	12.8	125.2	99	2.5x10 ⁻⁵

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.26

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)		Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; σ̄_c = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V_o = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: PM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

INCOMING LABORATORY SAMPLE NO.: S13 C5 2251'-2265'

PROJECT: Three Oaks WWTP IW-1

LABORATORY IDENTIFICATION NO.: 05-121/S13 C5 2251'-2265' k

FILE NO.: 05-121

SAMPLE DESCRIPTION: Dolomitic Limestone

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/12/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Rising Tailwater
- C - Falling Head; Constant Tailwater
- E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____

G_s: 2.80 Assumed Measured [ASTM D 854]

B-factor: 95 % Beginning of Test; End of Test

$\Delta\sigma_c$ (psi): 3.6; 7.4; 10.3

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other		

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)	
H (cm)	D (cm)	V ₀ (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	$\Delta V/V_0$ (%)	w _c (%)	Y _d (pcf)		S (%)
3.25	10.10	260.0	719.9	0.4	172.8	96	30	160	129	0.7	1	3.28	260.9	+0.35	0.5	172.2	99	9.1x10 ⁻⁸
COMMENTS: Total Core Length = 3.5"; Usable Length = 2"; Total Porosity = 0.01; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.																		
Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay						
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200						
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.																		
Where: H = Specimen height; D = Specimen diameter; V ₀ = Initial volume; WDS = Dry mass; w _c = Moisture content (ASTM D 2216); Y _d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u _b = Back-pressure; i _{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V _f = Final volume; $\Delta V/V_0$ = Volume change; k ₂₀ = Saturated hydraulic conductivity at 20°C; and G _s = Specific gravity.																		

Checked By: TW

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 09/13/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S6 C3 1964'-1979'
 LABORATORY IDENTIFICATION NO.: 05-121/S6 C3 1964'-1979' k_s
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____

G_s: 2.84 Assumed Measured [ASTM D 854]
 B-factor: 90 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 2.7; 5.5; 8.9

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)	
H (cm)	D (cm)	V ₀ (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{av}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	$\Delta V/V_0$ (%)	w _c (%)	Y _d (pcf)		S (%)
7.89	5.01	155.7	397.9	2.7	159.5	69	30	160	70	2.0	6	7.87	155.8	+0.07	2.9	159.4	74	3.2x10 ⁻⁹

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.10

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
<input type="checkbox"/> ASTM D 422	<input type="checkbox"/> ASTM D 1140-Method B		3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V₀ = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = isotropic effective confining stress; u_b = Back-pressure; i_{av} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_0$ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: TM Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/14/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S7 C4 2020'-2036'
 LABORATORY IDENTIFICATION NO.: 05-121/S7 C4 2020'-2036' k
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____

G_s: 2.75 Assumed Measured [ASTM D 854]
 B-factor: 95 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 3.5; 7.6 11.2

Vertical Test Specimen		
SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____ <input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)	
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	$\Delta V/V_o$ (%)	w _c (%)	Y _d (pcf)		S (%)
7.54	10.03	595.6	1,374.4	6.4	144.0	92	30	160	32	0.3	1	7.54	589.2	-1.07	6.4	145.6	99	3.9x10 ⁻⁷

COMMENTS: Total Core Length = 4.5"; Usable Length = 3.3"; Total Porosity = 0.16; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20° C; and G_s = Specific gravity.

Checked By: TM

Date: 10/13/05

Form SR-2: Rev. 0

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/12/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S7 C4 2020'-2036'
 LABORATORY IDENTIFICATION NO.: 05-121/S7 C4 2020'-2036' k_h
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____
 G_s: 2.75 Assumed Measured [ASTM D 854]
 B-factor: 96 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 5.3; 8.1; 11.0

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____ <input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions						Test Conditions						Final Conditions						Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V_o (cm ³)	WDS (g)	w _c (%)	γ_d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	H (cm)	V_f (cm ³)	$\Delta V/V_o$ (%)	w _c (%)	γ_d (pcf)	S (%)	
6.81	5.00	133.8	313.0	6.2	146.0	98	30	160	32	0.3	2	6.82	134.4	+0.46	6.4	145.3	98	4.5×10^{-7}

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.15

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k_{20} = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: TM Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/12/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S3 C2 1765'-1780'
 LABORATORY IDENTIFICATION NO.: 05-121/S3 C2 1765'-1780' k
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____
 G_s : 2.82 Assumed Measured [ASTM D 854]
 B-factor: 89 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 2.5; 4.8; 6.6

Horizontal Test Specimen		
SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other		

Initial Conditions							Test Conditions						Final Conditions					Hydraulic Conductivity k_{s0} (cm/sec)
H (cm)	D (cm)	V_o (cm ³)	WDS (g)	w_c (%)	γ_d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{av}	Q (cm ³)	t (days)	H (cm)	V_f (cm ³)	$\Delta V/V_o$ (%)	w_c (%)	γ_d (pcf)	S (%)	
8.38	5.01	165.2	444.3	1.3	167.8	74	30	160	92	0.8	12	8.39	165.3	+0.09	1.3	167.7	74	3.0×10^{-10}

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.05

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
<input type="checkbox"/> ASTM D 422	<input type="checkbox"/> ASTM D 1140-Method B		3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{av} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k_{s0} = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: [Signature] Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/06/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S5 C3 1964'-1979'
 LABORATORY IDENTIFICATION NO.: 05-121/S5 C3 1964'-1979' k
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other
 G_s : 2.81 Assumed Measured [ASTM D 854]
 B-factor: 72 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 4.5; 8.4; 11.4; 14.9

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts: _____ <input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V_o (cm ³)	WDS (g)	w_c (%)	γ_d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	H (cm)	V_f (cm ³)	$\Delta V/V_o$ (%)	w_c (%)	γ_d (pcf)	S (%)	
8.90	5.01	175.4	480.2	0.4	170.8	42	30	160	30	0.2	2	8.91	175.8	+0.25	0.8	170.4	74	1.2×10^{-8}

COMMENTS: Total Core Length = 3.5"; Usable Length = 3.5"; Total Porosity = 0.03; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)		Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k_{20} = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: M Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

PROJECT: Three Oaks WWTP IW-1

FILE NO.: 05-121

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/03/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Rising Tailwater
- C - Falling Head; Constant Tailwater
- E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s: 2.84 Assumed Measured [ASTM D 854]

B-factor: 84 % Beginning of Test; End of Test

$\Delta\sigma_c$ (psi): 2.7; 8.9; 14.3

INCOMING LABORATORY SAMPLE NO.: S6 C3 1964-1979'

LABORATORY IDENTIFICATION NO.: 05-121/S6 C3 1964-1979' k

SAMPLE DESCRIPTION: Dolomitic Limestone

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)	
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	$\Delta V/V_o$ (%)	w _c (%)	Y _d (pcf)		S (%)
8.97	9.95	697.2	1,788.9	2.9	160.1	76	30	160	61	2.0	34	9.00	697.7	+0.07	2.9	160.0	77	5.6x10 ⁻¹⁰

COMMENTS: Total Core Length = 7.5"; Usable Length = 7.5"; Total Porosity = 0.10; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)		-	Soil Passing (% dry wt. basis)		-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20° C; and G_s = Specific gravity.

Checked By: TM

Date: 10/13/05

Form SR-2; Rev. 0

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/06/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S1 C1 1170'-1185'
 LABORATORY IDENTIFICATION NO.: 05-121/S1 C1 1170'-1185' k
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____

G_s: 2.84 Assumed Measured [ASTM D 854]
 B-factor: 96 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 4.2; 9.7; 16.8

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k_{20} (cm/sec)	
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _o (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	γ _d (pcf)		S (%)
11.50	10.07	915.7	2,324.1	3.2	158.4	76	30	160	29	1.0	2	11.54	916.7	+0.11	3.5	158.2	82	4.1x10 ⁻⁹
COMMENTS: Total Core Length = 6.0'; Usable Length = 4.6'; Total Porosity = 0.11; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.																		
Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay						
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200						
Dry Mass (g)		-	Soil Passing (% dry wt. basis)		-	-	-	-	-	-	-	-	-	-	-	-	-	-
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.																		
Where: H = Specimen height; D = Specimen diameter; V _o = Initial volume; WDS = Dry mass; w _c = Moisture content (ASTM D 2216); γ _d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u _o = Back-pressure; i _{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V _f = Final volume; ΔV/V _o = Volume change; k ₂₀ = Saturated hydraulic conductivity at 20°C; and G _s = Specific gravity.																		

Checked By: TW

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/12/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S1 C1 1170'-1185'
 LABORATORY IDENTIFICATION NO.: 05-121/S1 C1 1170'-1185' k_s
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____

G_s: 2.84 Assumed Measured [ASTM D 854]
 B-factor: 92 % Beginning of Test; End of Test
 Δσ_c (psi): 2.7; 5.2; 7.8

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions						Final Conditions					Hydraulic Conductivity k ₂₀ (cm/sec)
H (cm)	D (cm)	V ₀ (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	σ _c (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V ₀ (%)	w _c (%)	Y _d (pcf)	S (%)	
7.26	5.00	142.8	369.6	3.4	161.5	99	30	160	78	0.4	2	7.26	143.3	+0.31	3.5	161.0	98	9.8x10 ⁻⁹

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.09

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
<input type="checkbox"/> ASTM D 422	<input type="checkbox"/> ASTM D 1140-Method B		3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V₀ = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; σ_c = isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V₀ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20° C; and G_s = Specific gravity.

Checked By: PM Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/07/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S2 C2 1765-1780'
 LABORATORY IDENTIFICATION NO.: 05-121/S2 C2 1765-1780' k
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____

G_s: 2.81 Assumed Measured [ASTM D 854]
 B-factor: 96 % Beginning of Test; End of Test
 Δσ_c (psi): 4.2; 9.7; 16.8

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k ₂₀ (cm/sec)	
H (cm)	D (cm)	V ₀ (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	σ _c (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V ₀ (%)	w _c (%)	Y _d (pcf)		S (%)
7.54	10.06	599.6	1,633.8	0.5	170.0	45	30	160	190	0.4	14	7.60	599.8	+0.04	0.6	170.0	53	2.3x10 ⁻¹¹

COMMENTS: Total Core Length = 5.0"; Usable Length = 3.5"; Total Porosity = 0.03; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
<input type="checkbox"/> ASTM D 422 <input checked="" type="checkbox"/> ASTM D 1140-Method B		Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-
Dry Mass (g)			-									

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V₀ = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; σ_c = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V₀ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: PM

Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 08/12/05
 DATE REPORTED: 10/13/05

INCOMING LABORATORY SAMPLE NO.: S2 C2 1765'-1780'
 LABORATORY IDENTIFICATION NO.: 05-121/S2 C2 1765'-1780' k_s
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____
 G_s: 2.81 Assumed Measured [ASTM D 854]
 B-factor: 87 % Beginning of Test; End of Test
 Δσ_c (psi): 3.4; 6.5; 10.2

Horizontal Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____ <input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k ₂₀ (cm/sec)	
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	σ _c (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	γ _d (pcf)		S (%)
8.09	5.01	159.6	439.4	0.5	171.7	63	30	160	64	0.7	3	8.14	160.4	+0.47	0.6	170.9	65	3.8x10 ⁻⁹

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.02

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B		Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; σ_c = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V_o = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: [Signature] Date: 10/13/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

INCOMING LABORATORY SAMPLE NO.: S3 C2 1765'-1780'

PROJECT: Three Oaks WWTP IW-1

LABORATORY IDENTIFICATION NO.: 05-121/S3 C2 1765'-1780' k

FILE NO.: 05-121

SAMPLE DESCRIPTION: Dolomitic Limestone

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 06/29/05

DATE REPORTED: 10/13/05

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other

G_s: 2.82 Assumed Measured [ASTM D 854]
 B-factor: 84 % Beginning of Test; End of Test
 Δσ_c (psi): 3.1; 6.0; 9.0

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k ₂₀ (cm/Sec)	
H (cm)	D (cm)	V ₀ (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	σ̄ _c (psi)	u _b (psi)	i _{av}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V ₀ (%)	w _c (%)	γ _d (pcf)		S (%)
10.36	9.85	790.0	2,115.4	1.3	167.1	68	30	160	133	0.8	26	10.31	785.7	-0.55	1.3	168.0	78	1.8x10 ⁻¹⁰

COMMENTS: Total Core Length = 11.0"; Usable Length = 9.0"; Total Porosity = 0.05; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.

Particle-Size Analysis <input type="checkbox"/> ASTM D 422 <input checked="" type="checkbox"/> ASTM D 1140-Method B		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)	-	Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V₀ = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; σ̄_c = Isotropic effective confining stress; u_b = Back-pressure; i_{av} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; ΔV/V₀ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: PM

Date: 10/13/05



Ardaman & Associates, Inc.

Geotechnical, Environmental and
Materials Consultants

November 8, 2005
File Number 05-121

RECEIVED
NOV 10 2005

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Fort Myers, Florida 33908

Attention: Mr. Edward McCullers

Subject: Laboratory Testing of Rock Core Samples from Three Oaks Waste Water
Treatment Plant Injection Well IW-1

Gentlemen:

As requested, permeability, specific gravity and unconfined compression tests have been completed on rock core samples provided for testing by your firm from Three Oaks Waste Water Treatment Plant Injection Well IW-1. A total of seventeen samples were received on June 28, 2005. Permeability and specific gravity test results for sixteen of the samples were submitted in our letter report dated October 13, 2005.

The permeability test results, measured mineral specific gravity (ASTM Standard D 854) and back-calculated total porosities for the remaining sample (Core 2 - Sample No. 4) are presented on the attached tables.

Sufficient core lengths were available to perform unconfined compression tests on only three of the 17 samples. The results of the unconfined compression tests are summarized in Table 1. The stress-strain curves are presented in Figures 1 through 3.

The test specimens were reported to be from the samples designated herein. The test results are indicative of only the specimens that were actually tested. The test results presented are based upon accepted industry practice as well as the test method(s) listed. Ardaman & Associates, Inc. neither accepts responsibility for, nor makes claims to the final use and purpose of the material.

If you have any questions or require additional testing services, please contact us.

Very truly yours,
ARDAMAN & ASSOCIATES, INC.

Shawkat Ali, Ph.D., P.E.
Quality Control Manager

Thomas S. Ingra, P.E.
Laboratory Director
Florida License No. 31987

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

PROJECT: Three Oaks WWTP IW-1

FILE NO.: 05-121

DATE SAMPLE RECEIVED: 06/28/05 SET UP: 07/26/05

DATE REPORTED: 11/08/05

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Rising Tailwater
- C - Falling Head; Constant Tailwater
- E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____

G_s: 2.82 Assumed Measured [ASTM D 854]

B-factor: 97 % Beginning of Test; End of Test

$\Delta\sigma_c$ (psi): 4.7; 9.1; 14.4

INCOMING LABORATORY SAMPLE NO.: S4 C2 1765'-1780'

LABORATORY IDENTIFICATION NO.: 05-121/S4 C2 1765'-1780' k_v

SAMPLE DESCRIPTION: Dolomitic Limestone

Vertical Test Specimen

SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	4"	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions						Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	γ _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	ΔV/V _o (%)	w _c (%)	γ _d (pcf)	S (%)	
9.53	9.95	740.4	2015.9	0.9	169.9	72	30	160	146	0.8	20	9.53	740.4	0.0	1.1	169.9	85	7.0x10 ⁻¹¹
COMMENTS: Total Core Length = 8.5"; Usable Length = 8.5"; Total Porosity = 0.03; Vertical test specimen air-dried and then saturated under vacuum prior to setting up for permeability testing.																		
Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay						
<input type="checkbox"/> ASTM D 422 <input type="checkbox"/> ASTM D 1140-Method B			3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200						
Dry Mass (g)		Soil Passing (% dry wt. basis)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.																		
Where: H = Specimen height; D = Specimen diameter; V _o = Initial volume; WDS = Dry mass; w _c = Moisture content (ASTM D 2216); γ _d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u _b = Back-pressure; i _{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V _f = Final volume; ΔV/V _o = Volume change; k ₂₀ = Saturated hydraulic conductivity at 20°C; and G _s = Specific gravity.																		

Checked By: TM

Date: 11/08/05

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Three Oaks WWTP IW-1
 FILE NO.: 05-121
 DATE SAMPLE RECEIVED: 06/28/05 SET UP: 09/13/05
 DATE REPORTED: 11/08/05

INCOMING LABORATORY SAMPLE NO.: S4 C2 1765'-1780'
 LABORATORY IDENTIFICATION NO.: 05-121/S4 C2 1765'-1780' K₁
 SAMPLE DESCRIPTION: Dolomitic Limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Rising Tailwater
 C - Falling Head; Constant Tailwater
 E - Constant Volume; Falling Head

PERMANENT: Deaired Tap Water Other _____

G_s: 2.82 Assumed Measured [ASTM D 854]
 B-factor: 59 % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 2.9; 6.1; 8.3

Horizontal Test Specimen		
SPECIMEN PREPARATION		
Type	Diameter (inch)	Diameter Trimmed
<input type="checkbox"/> Undisturbed Sample	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Drive Cylinder	-	<input type="checkbox"/> Yes <input type="checkbox"/> No
<input checked="" type="checkbox"/> Rock Core	2"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Compacted	<input type="checkbox"/> Tamped Uniform Lifts: No. of Lifts _____	
	<input type="checkbox"/> Kneading: No. of Lifts _____ Spring _____ lb. Blows per Lift _____	
<input type="checkbox"/> Other	-	

Initial Conditions							Test Conditions					Final Conditions					Hydraulic Conductivity k ₂₀ (cm/sec)	
H (cm)	D (cm)	V _o (cm ³)	WDS (g)	w _c (%)	Y _d (pcf)	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	H (cm)	V _f (cm ³)	$\Delta V/V_o$ (%)	w _c (%)	Y _d (pcf)		S (%)
8.03	5.03	159.3	432.4	1.1	169.4	77	30	160	161	0.6	32	8.02	158.7	-0.4	1.1	170.0	87	5.6x10 ⁻¹⁰

COMMENTS: Cross cored from vertical specimen. Total Porosity = 0.04

Particle-Size Analysis		U.S. Standard Sieve Size	Gravel			Coarse Sand	Medium Sand		Fine Sand			Silt & Clay
<input type="checkbox"/> ASTM D 422	<input type="checkbox"/> ASTM D 1140-Method B		3/4"	3/8"	No. 4	No. 10	No. 20	No. 40	No. 60	No. 100	No. 140	No. 200
Dry Mass (g)		-	-	-	-	-	-	-	-	-	-	-
		Soil Passing (%, dry wt. basis)	-	-	-	-	-	-	-	-	-	-

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V_o = Initial volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; V_f = Final volume; $\Delta V/V_o$ = Volume change; k₂₀ = Saturated hydraulic conductivity at 20°C; and G_s = Specific gravity.

Checked By: TM Date: 11/08/05


Table 1

**UNCONFINED COMPRESSION TEST RESULTS
 THREE OAKS WASTE WATER TREATMENT PLANT INJECTION WELL IW-1**

Core No.	Depth Interval (ft)	Sample No.	Sample Location (from top of core)	Specimen Dimensions			w_c (%)	γ_d (lb/ft ³)	Loading Rate (cm/min)	t_f (minute)	Unconfined Compressive Strength, σ_c (ult) (lb/in ²)	Young's Modulus E (lb/in ²)*
				Length L (cm)	Diameter D (cm)	L/D						
2	1765 - 1780	3	8" - 18"	10.02	5.01	2.02	0.3	172.0	0.013	9.7	8,770	8.1×10^5
2	1765 - 1780	4	18" - 27"	9.96	5.02	1.99	0.3	170.4	0.013	13.7	11,530	7.3×10^5
3	1964 - 1979	6	29" - 37"	9.38	5.01	1.87	1.0	161.2	0.013	9.2	7,800	7.2×10^5


Where: w_c = Moisture content, γ_d = Dry density; and t_f = Time to failure.

* Young's modulus calculated from slope of the straight-line portion of the stress-strain curve




UNCONFINED COMPRESSION TEST

Ardaman & Associates, Inc.			
Geotechnical, Environmental and Materials Consultants			
THREE OAKS WASTEWATER TREATMENT PLANT INJECTION WELL IW-1			
YOUNGQUIST BROTHERS, INC. FORT MYERS, FLORIDA			
DATE: 05-12-05	BY: SA	CHECKED BY: SA	DATE: 11-08-05
TEST NO: 05-121	APPROVED BY: [Signature]	FIGURE: 1	



UNCONFINED COMPRESSION TEST

Ardaman & Associates, Inc.			
Geotechnical, Environmental and Materials Consultants			
THREE CREEKS WASTEWATER TREATMENT PLANT INJECTION WELL W-1			
YOUNGQUIST BROTHERS, INC. FORT MYERS, FLORIDA			
PREPARED BY	SA	CHECKED BY	SA
DATE	11-08-05	SCALE	
FIG. NO.	05-121	FIGURE	2



UNCONFINED COMPRESSION TEST

Ardaman & Associates, Inc. Geotechnical, Environmental and Materials Consultants				
THREE DAYS WASTEWATER TREATMENT PLANT INJECTION WELL W-1				
YOUNGQUIST BROTHERS, INC. FORT MYERS, FLORIDA				
DESIGNED BY	SA	CHECKED BY	SA	DATE
05-121				11-08-05
				3

Appendix I

Core Lithologic Descriptions



IW-1 CORE DESCRIPTION

CORED INTERVAL: 1,170 feet bls to 1,185 feet bls

DATE: 2-17-05

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

Core Number 1

CONTRACTOR: Youngquist Brothers, Inc.

Diameter: 4-inch

PROJECT MGR: Mark Chandler

Length Of Cored Interval: 15 feet

OWNER: Lee County Utilities

Length Of Core Sample Recovered: 9.6 feet

Percent Of Core Sample Length Recovered: 64%

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
1,170 to 1,179.6	9.6	Dolostone. Light gray (N7). Massive bedding. Microcrystalline texture. Slightly sucrosic porosity. Moderate to low permeability. Very well indurated. 80% of Vuggy pore spaces included with yellowish gray (5Y 8/1), very well indurated, dolomitic limestone (wackestone).	RPM = 15 WOB: 7,000 pounds 20 - 70 psi
1,179.6 to 1,185	5.4	No Recovery.	



IW-1 CORE DESCRIPTION

CORED INTERVAL: 1,765 feet bls to 1,780 feet bls

DATE: 2-20-05

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

Core Number 2

CONTRACTOR: Youngquist Brothers, Inc.

Diameter: 4-inch

PROJECT MGR: Mark Chandler

Length Of Cored Interval: 15 feet

OWNER: Lee County Utilities

Length Of Core Sample Recovered: 4.25 feet

Percent Of Core Sample Length Recovered: 28%

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
1,765 to 1,769.25	4.25	Dolostone. Medium light gray (N6). Massive bedding. Very fine crystalline texture. Slightly vuggy porosity. Low apparent permeability. Very well indurated.	RPM = 15 WOB: 8,000 pounds 30 - 110 psi
1,769.25 to 1,780	10.75	No Recovery.	



IW-1 CORE DESCRIPTION

CORED INTERVAL: 1,964 Feet bls to 1,978 Feet bls

DATE: 3-15-05

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

3

CONTRACTOR: Youngquist Brothers, Inc.

Diameter: 4 inch

PROJECT MGR: Mark Chandler

Length Of Cored Interval: 14 feet

OWNER: Lee County Utilities

Length Of Core Sample Recovered: 4.75 feet

Percent Of Core Sample Length Recovered: 34%

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
1,964 to 1,966	2.0	Limestone. Pale yellowish brown (10YR 6/2). Massive bedding. Very finely crystalline texture. Low porosity. Low apparent permeability. Very well indurated.	RPM = 6-24 WOB: 5-10K lbs 30 psi
1,966 to 1,968.75	2.75	Limestone. Pale yellowish brown (10YR 6/2). Massive bedding. Crystalline texture. Moderately vuggy porosity. Low apparent permeability. Very well indurated.	RPM = 24 WOB: 10K lbs 30 psi
1,968.75 to 1,978	9.25	No Recovery.	RPM = 23-28 WOB: 7-10K lbs 25-30 psi



IW-1 CORE DESCRIPTION

CORED INTERVAL: 2,020 Feet bls to 2,036 Feet bls

DATE: 3-16-05

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

Core Number 4

CONTRACTOR: Youngquist Brothers, Inc.

Diameter: 4 inch

PROJECT MGR: Mark Chandler

Length Of Cored Interval: 16 feet

OWNER: Lee County Utilities

Length Of Core Sample Recovered: 10.8 feet

Percent Of Core Sample Length Recovered: 68%

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
2,020 to 2,021.5	1.5	Limestone. Dark yellowish brown (105YR 4/2). Massive bedding, laminated with inclusions. Low porosity. Low apparent permeability. Moderately well indurated.	RPM = 15-16 WOB: 5-7K lbs 30-90 psi
2,021.5 to 2,023	1.5	Limestone. Yellowish gray (5Y 8/1) and dark yellowish brown (105YR 4/2). Massive bedding with light gray (N7) laminations and inclusions. Low porosity. Low apparent permeability. Moderately well indurated.	RPM = 15-18 WOB: 5-7K lbs 30-90 psi
2,023 to 2,027	4.0	Limestone. Yellowish gray (5Y 8/1). Massive bedding with light gray (N7) laminations and inclusions. Low porosity. Low apparent permeability. Moderately well indurated.	RPM = 15-18 WOB: 5-7K lbs 30-90 psi
2,027 to 2,030	3.0	Limestone. Dark yellowish brown (105YR 4/2). Massive bedding, somewhat less laminated and included than above. Low porosity. Low apparent permeability. Moderately well indurated.	RPM = 15-18 WOB: 5-8K lbs 30-100 psi

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
2,030 to 2,031	1.0	Limestone. Yellowish gray (5Y 8/1). Massive bedding, partly unconsolidated section. Low porosity. Moderate apparent permeability. Moderately indurated.	RPM = 15-18 WOB: 5-8K lbs 30-100 psi
2,031 to 2,036	5.0	No Recovery.	



IW-1 CORE DESCRIPTION

CORED INTERVAL: 2,251 Feet bls to 2,265 Feet bls

DATE: 3-19-05

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

Core Number: 5

CONTRACTOR: Youngquist Brothers, Inc.

Diameter: 4 inch

PROJECT MGR: Mark Chandler

Length Of Cored Interval: 14 feet

OWNER: Lee County Utilities

Length Of Core Sample Recovered: 4.75 feet

Percent Of Core Sample Length Recovered: 34%

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
2,251 to 2,255.75	4.75	Dolostone. Medium light gray (N6) to medium gray (N5). Massive bedding. Slightly vuggy low apparent primary porosity and moderate apparent secondary porosity. Low apparent permeability. Well indurated.	RPM = 15 WOB: 7-9K 30-35 psi
2,255.75 to 2,265	9.25	No Recovery.	



IW-1 CORE DESCRIPTION

CORED INTERVAL: 2,325 Feet bls to 2,340 Feet bls

DATE: 3-21-05

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

Core Number: 6

CONTRACTOR: Youngquist Brothers, Inc.

Diameter: 4 inch

PROJECT MGR: Mark Chandler

Length Of Cored Interval: 15 feet

OWNER: Lee County Utilities

Length Of Core Sample Recovered: 7.5 feet

Percent Of Core Sample Length Recovered: 50%

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
2,325 to 2,325.5	0.5	Dolostone. Medium gray (N5) to medium dark gray (N4). Massive bedding. Crystalline texture. Vuggy, low apparent primary porosity and moderate apparent secondary porosity. Low apparent permeability. Well indurated.	RPM = 23 WOB: 5-8K lbs 30-100 psi
2,325.5 to 2,331	5.5	Dolostone. Mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2) and medium bluish gray (5B 5/1). Massive bedding. Crystalline texture. Vuggy, low apparent primary porosity and moderate apparent secondary porosity. Low apparent permeability. Well indurated.	RPM = 23 WOB: 8-10K lbs 20-140 psi
2,331 to 2,332.5	1.5	Dolostone. Mottled grayish orange (10YR 7/4) to dusky yellowish brown (10YR 2/2). Massive bedding. Crystalline texture. Vuggy, low apparent primary porosity and moderate apparent secondary porosity. Low apparent permeability. Well indurated.	RPM = 32 WOB: 6-10K lbs 60-90 psi

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
2,332.5 to 2,340	7.5	No Recovery.	



IW-1 CORE DESCRIPTION

CORED INTERVAL: 2,393 Feet bls to 2,408 Feet bls

DATE: 3-23-05

THREE OAKS WWTP, DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220139.010101

Core Number: 7

CONTRACTOR: Youngquist Brothers, Inc.

Diameter: 4 inch

PROJECT MGR: Mark Chandler

Length Of Cored Interval: 15 feet

OWNER: Lee County Utilities

Length Of Core Sample Recovered: 5 feet


Percent Of Core Sample Length Recovered: 33%

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
2,393 to 2,395	2	Dolostone. Light olive gray (5Y 6/1) and medium bluish gray (5B 5/1). Massive bedding. Micro-crystalline texture. Low primary porosity and moderate secondary porosity. Low apparent permeability. Well indurated.	RPM = 12 WOB: 7-8K lbs 30 psi
2,395 to 2,395.5	0.5	Dolostone. Medium bluish gray (5B 5/1) and light olive gray (5Y 6/1). Massive bedding. Micro-crystalline texture. Low apparent primary porosity and moderate apparent secondary porosity. Low apparent permeability. Very well indurated.	RPM = 14 WOB: 6-7K lbs 30 psi

DEPTH (feet below pad)	DEPTH INTERVAL (feet)	DESCRIPTION	DRILLING COMMENTS
2,395.5 to 2,398	2.5	Dolostone. Light olive gray (5Y 6/1) and medium bluish gray (5B 5/1). Massive bedding. Crystalline texture. Low primary porosity and moderately vuggy, sucrosic secondary porosity. Low apparent permeability. Well indurated.	RPM = 14-15 WOB: 5-8K 30 psi
2,398 to 2,408		No Recovery.	

Appendix J

Packer Test Graphical Analyses



PACKER TEST 2 (1,150 TO 1,190) FEET BLS

PROJECT INFORMATION


Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/26/2005

AQUIFER DATA

Saturated Thickness: 40. ft Anisotropy Ratio (Kz/Kr): 1.

SOLUTION

Aquifer Model: <u>Leaky</u>	Solution Method: <u>Neuman-Witherspoon</u>
T = <u>56.83 ft²/day</u>	S = <u>0.04782</u>
r/B = <u>0.1</u>	β = <u>0.1</u>
T' = <u>1440. ft²/day</u>	S' = <u>0.001</u>



PACKER TEST 1 (1,440 FT BLS TO 1,480 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/24/2005

SOLUTION

Aquifer Model: Leaky
 $T = 0.5684 \text{ ft}^2/\text{day}$
 $\beta = 0.005955$
 $b = 40. \text{ ft}$

Solution Method: Hantush
 $S = 0.1902$
 $Kz/Kr = 1.$



PACKER TEST 1 (1,149 FT BLS TO 1,200 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: DZMW-1
 Test Date: 7/1/05

AQUIFER DATA

Saturated Thickness: 51. ft

Anisotropy Ratio (K_z/K_r): 1.




PACKER TEST 1 (1,149 FT BLS TO 1,200 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: DZMW-1
 Test Date: 7/1/05

SOLUTION

Aquifer Model: <u>Leaky</u>	Solution Method: <u>Hantush</u>
T = <u>1824.1</u> ft ² /day	S = <u>2.771E-5</u>
β = <u>10.</u>	Kz/Kr = <u>1.</u>
b = <u>51.</u> ft	




PACKER TEST 1 (1,149 FT BLS TO 1,200 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: DZMW-1
 Test Date: 7/1/05

SOLUTION

Aquifer Model: <u>Leaky</u>	Solution Method: <u>Hantush-Jacob</u>
T = <u>3719.7 ft²/day</u>	S = <u>0.07156</u>
r/B = <u>1.003E-5</u>	Kz/Kr = <u>1.</u>
b = <u>51. ft</u>	



PACKER TEST 1 (1,440 FT BLS TO 1,480 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/24/2005

SOLUTION

Aquifer Model: Leaky
 $T = 0.5224 \text{ ft}^2/\text{day}$
 $r/B = 0.147$
 $b = 40. \text{ ft}$

Solution Method: Hantush-Jacob
 $S = 0.2101$
 $Kz/Kr = 1.$




PACKER TEST 1 (1,149 FT BLS TO 1,200 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: DZMW-1
 Test Date: 7/1/05

SOLUTION

Aquifer Model: <u>Confined</u>	Solution Method: <u>Theis</u>
T = <u>3949.7 ft²/day</u>	S = <u>0.04737</u>
Kz/Kr = <u>1.</u>	b = <u>51. ft</u>



PACKER TEST 1 (1,440 FT BLS TO 1,480 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/24/2005

SOLUTION

Aquifer Model: Confined


Solution Method: Theis

T = 0.5897 ft²/day

S = 0.1895

Kz/Kr = 1.

b = 40. ft



PACKER TEST 1 (1,440 FT BLS TO 1,480 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/24/2005

AQUIFER DATA

Saturated Thickness: 40. ft

Anisotropy Ratio (K_z/K_r): 1.




PACKER TEST 2 (1,460 FT BLS TO 1,510 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: DZMW-1
 Test Date: 7/6/05

AQUIFER DATA

Saturated Thickness: 50. ft Anisotropy Ratio (K_z/K_r): 1.



PACKER TEST 2 (1,460 FT BLS TO 1,510 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: DZMW-1
 Test Date: 7/6/05

SOLUTION

Aquifer Model: Leaky
 $T = 5.771 \text{ ft}^2/\text{day}$
 $\beta = 0.01667$
 $b = 50. \text{ ft}$

Solution Method: Hantush
 $S = 0.07949$
 $Kz/Kr = 1.$




PACKER TEST 2 (1,150 FT BLS TO 1,190 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/25/2005 to 2/26/05

SOLUTION

Aquifer Model: <u>Leaky</u>	Solution Method: <u>Hantush</u>
T = <u>53.28 ft²/day</u>	S = <u>0.01007</u>
β = <u>0.008411</u>	Kz/Kr = <u>1.</u>
b = <u>40. ft</u>	




PACKER TEST 2 (1,460 FT BLS TO 1,510 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: DZMW-1
 Test Date: 7/6/05

SOLUTION

Aquifer Model: Leaky Solution Method: Hantush-Jacob
 $T = 6.507 \text{ ft}^2/\text{day}$ $S = 0.05049$
 $r/B = 0.1$ $Kz/Kr = 1.$
 $b = 50. \text{ ft}$



PACKER TEST 2 (1,150 FT BLS TO 1,190 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/25/2005 to 2/26/05

SOLUTION

Aquifer Model: Leaky

Solution Method: Hantush-Jacob


T = 39.1 ft²/day

S = 0.02367

r/B = 0.05335

Kz/Kr = 1.

b = 40. ft



PACKER TEST 2 (1,150 FT BLS TO 1,190 FT BLS)

PROJECT INFORMATION


Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/25/2005 to 2/26/05

AQUIFER DATA

Saturated Thickness: 40. ft Anisotropy Ratio (Kz/Kr): 1.

SOLUTION

Aquifer Model: Leaky Solution Method: Neuman-Witherspoon
 $T = 53.26 \text{ ft}^2/\text{day}$ $S = 0.01008$
 $r/B = 1.0E-5$ $\beta = 0.008433$
 $T' = 7.066E+7 \text{ ft}^2/\text{day}$ $S' = 1.0E-10$



PACKER TEST 2 (1,150 FT BLS TO 1,190 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/25/2005 to 2/26/05

AQUIFER DATA

Saturated Thickness: 40. ft

Anisotropy Ratio (K_z/K_r): 1.



PACKER TEST 3 (1,510 FT BLS TO 1,600 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: DZMW-1
 Test Date: 7/7/05

SOLUTION

Aquifer Model: Leaky
 $T = 11.77 \text{ ft}^2/\text{day}$
 $\beta = 0.01202$
 $b = 90. \text{ ft}$

Solution Method: Hantush
 $S = 0.2123$
 $Kz/Kr = 1.$



PACKER TEST 3 (1,630 FT BLS TO 1,670 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/27/05

SOLUTION

Aquifer Model: Leaky

Solution Method: Hantush


T = 7.548 ft²/day

S = 0.006189

β = 0.01262

Kz/Kr = 1.

b = 40. ft



PACKER TEST 3 (1,510 FT BLS TO 1,600 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: DZMW-1
 Test Date: 7/7/05

SOLUTION

Aquifer Model: Leaky
 $T = 13.07 \text{ ft}^2/\text{day}$
 $r/B = 0.1$
 $b = 90. \text{ ft}$

Solution Method: Hantush-Jacob
 $S = 0.203$
 $Kz/Kr = 1.$



PACKER TEST 3 (1,630 FT BLS TO 1,670 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/27/05

SOLUTION

Aquifer Model: Leaky
 $T = 7.137 \text{ ft}^2/\text{day}$
 $r/B = 0.04103$
 $b = 40. \text{ ft}$

Solution Method: Hantush-Jacob
 $S = 0.007523$
 $Kz/Kr = 1.$



PACKER TEST 3 (1,630 FT BLS TO 1,670 FT BLS)

PROJECT INFORMATION


Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/27/05

AQUIFER DATA

Saturated Thickness: 40. ft Anisotropy Ratio (Kz/Kr): 1.

SOLUTION

Aquifer Model: Confined Solution Method: Theis (Recovery)
 T = 3.434 ft²/day S/S' = 3.711



PACKER TEST 3 (1,630 FT BLS TO 1,670 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 2/27/05

AQUIFER DATA

Saturated Thickness: 40. ft

Anisotropy Ratio (K_z/K_r): 1.



PACKER TEST 4 (2,271 FT BLS TO 2,299 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/3/05

SOLUTION

Aquifer Model: Leaky
 $T = 135.6 \text{ ft}^2/\text{day}$
 $\beta = 0.1$
 $b = 28. \text{ ft}$

Solution Method: Hantush
 $S = 0.0565$
 $Kz/Kr = 1.$




PACKER TEST 4 (2,271 FT BLS TO 2,299 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/3/05

SOLUTION

Aquifer Model: <u>Leaky</u>	Solution Method: <u>Hantush-Jacob</u>
T = <u>119.1 ft²/day</u>	S = <u>0.1247</u>
r/B = <u>0.2798</u>	Kz/Kr = <u>1.</u>
b = <u>28. ft</u>	



PACKER TEST 4 (2,271 FT BLS TO 2,299 FT BLS)

PROJECT INFORMATION


Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/3/05

AQUIFER DATA

Saturated Thickness: 28. ft Anisotropy Ratio (K_z/K_r): 1.

SOLUTION

Aquifer Model: Confined Solution Method: Theis (Recovery)
 $T = 130.7 \text{ ft}^2/\text{day}$ $S/S' = 853.9$



PACKER TEST 5 (2,072 FT BLS TO 2,100 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/4/05

SOLUTION

Aquifer Model: Leaky
 $T = 0.6702 \text{ ft}^2/\text{day}$
 $\beta = 0.1$
 $b = 28. \text{ ft}$

Solution Method: Hantush
 $S = 0.14$
 $Kz/Kr = 1.$



PACKER TEST 5 (2,072 FT BLS TO 2,100 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/4/05

SOLUTION

Aquifer Model: Leaky
 $T = 0.9825 \text{ ft}^2/\text{day}$
 $r/B = 0.1$
 $b = 28. \text{ ft}$

Solution Method: Hantush-Jacob
 $S = 0.1448$
 $Kz/Kr = 1.$



PACKER TEST 5 (2,072 FT BLS TO 2,100 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/4/05

AQUIFER DATA

Saturated Thickness: 28. ft

Anisotropy Ratio (K_z/K_r): 1.



PACKER TEST 6 (1,920 FT BLS TO 1,948 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/5/05

SOLUTION

Aquifer Model: Leaky
 $T = 0.4693 \text{ ft}^2/\text{day}$
 $\beta = 0.1$
 $b = 28. \text{ ft}$

Solution Method: Hantush
 $S = 0.2619$
 $Kz/Kr = 1.$



PACKER TEST 6 (1,920 FT BLS TO 1,948 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/5/05

SOLUTION

Aquifer Model: Leaky
 $T = 0.6528 \text{ ft}^2/\text{day}$
 $r/B = 0.1$
 $b = 28. \text{ ft}$

Solution Method: Hantush-Jacob
 $S = 0.3055$
 $Kz/Kr = 1.$



PACKER TEST 6 (1,920 FT BLS TO 1,948 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/5/05

AQUIFER DATA

Saturated Thickness: 28. ft

Anisotropy Ratio (K_z/K_r): 1.



PACKER TEST 7 (1,819 FT BLS TO 1,837 FT BLS)


PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/6/05 to 4/7/05

SOLUTION

Aquifer Model: Leaky
 $T = 7.037 \text{ ft}^2/\text{day}$
 $r/B = 0.03895$
 $b = 18. \text{ ft}$

Solution Method: Hantush-Jacob
 $S = 0.02367$
 $Kz/Kr = 1.$



PACKER TEST 7 (1,819 FT BLS TO 1,837 FT BLS)

PROJECT INFORMATION

Company: MWH
 Client: Lee County Utilities
 Project: 3220139
 Location: Three Oaks WWTP
 Test Well: IW-1
 Test Date: 4/6/05 to 4/7/05

AQUIFER DATA

Saturated Thickness: 18. ft Anisotropy Ratio (K_z/K_r): 1.

Appendix K

Packer Test Water Quality

Client Project: Three Oaks

Lab Project: F0507025

Report Date: 07/05/05

Laboratory Results

Youngquist Brothers, Inc.
 15465 Pine Ridge Road
 Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time
F0507025-01	Three Oaks DZMW/Packer #1 grab	Ground Water	7/1/05 12:50	7/1/05 12:20

Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Chloride	4500Cl-B	2250		100	mg/L	7/1/05 14:30	MV	E85457
Conductivity	120.1	7770		0.5	umhos/cm	7/1/05 15:00	MV	E85457
pH	150.1	7.61	Q	0.01	std units	7/1/05 16:25	TW	E85457
Sulfate	375.4	559		67	mg/L	7/1/05 16:15	MV	E85457
Total Dissolved Solids	160.1	4680		100	mg/L	7/1/05 17:00	TW	E85457

Approved by:

Comments:

 Andrew Konopacki/Lab Supervisor
 Kathrine Bartkiewicz/Lab Supervisor

Test Results meet all the requirements of the NELAC standards.

Client Project: Three Oaks

Lab Project: F0507044

Report Date: 07/08/05

Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
F0507044-01	DZMW/Packer #2/1460-1510' grab	Ground Water	7/7/05 9:20	7/6/05 4:00

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Chloride	4500Cl-B	16300		1000	mg/L	7/7/05 13:30	MV	E85457
Conductivity	120.1	41300		0.5	umhos/cm	7/7/05 11:30	MV	E85457
pH	150.1	8.02	Q	0.01	std units	7/7/05 16:30	TW	E85457
Sulfate	375.4	1650		200	mg/L	7/8/05 12:00	MV	E85457
Total Dissolved Solids	160.1	26100		500	mg/L	7/7/05 17:00	TW	E85457

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
F0507044-02	Three Oaks DZMW/PT2/1460-1510' grab	Ground Water	7/7/05 9:20	7/6/05 15:40

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Chloride	4500Cl-B	16800		1000	mg/L	7/7/05 13:30	MV	E85457
Conductivity	120.1	42500		0.5	umhos/cm	7/7/05 11:30	MV	E85457
pH	150.1	7.39	Q	0.01	std units	7/7/05 16:30	TW	E85457
Sulfate	375.4	1680		200	mg/L	7/8/05 12:00	MV	E85457
Total Dissolved Solids	160.1	26300		500	mg/L	7/7/05 17:00	TW	E85457

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
F0507044-03	Three Oaks DZMW/PT3/1510-1610' grab	Ground Water	7/7/05 9:20	7/7/05 9:10

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Chloride	4500Cl-B	19000		1000	mg/L	7/7/05 13:30	MV	E85457

Client Project: Three Oaks

Lab Project: F0507044

Report Date: 07/08/05

Laboratory Results

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
F0507044-03	Three Oaks DZMW/PT3/1510-1610' grab	Ground Water	7/7/05 9:20	7/7/05 9:10

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Conductivity	120.1	48300		0.5	umhos/cm	7/7/05 11:30	MV	E85457
pH	150.1	7.98	Q	0.01	std units	7/7/05 16:30	TW	E85457
Sulfate	375.4	2108		200	mg/L	7/8/05 12:00	MV	E85457
Total Dissolved Solids	160.1	31000		500	mg/L	7/7/05 17:00	TW	E85457

Approved by:

Comments:

 Andrew Konopacki/Lab Supervisor
 Kathrine Bartkiewicz/Lab Supervisor

Test Results meet all the requirements of the NELAC standards.

Client Project: Three Oaks

Lab Project: F0507064

Report Date: 07/11/05

Laboratory Results

Youngquist Brothers, Inc.
 15465 Pine Ridge Road
 Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time
F0507064-01	Three Oaks DZMW/1510-1610' grab	Ground Water	7/8/05 9:15	7/7/05 19:35

Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Chloride	4500Cl-B	19300		1000	mg/L	7/8/05 14:30	MV	E85457
Conductivity	120.1	46400		0.5	umhos/cm	7/8/05 12:30	BG	E85457
pH	150.1	7.28	Q	0.01	std units	7/8/05 13:25	TW	E85457
Sulfate	375.4	2410		400	mg/L	7/8/05 12:00	MV	E85457
Total Dissolved Solids	160.1	31100		500	mg/L	7/8/05 14:30	TW	E85457

Approved by:

Comments:

 Andrew Konopacki/Lab Supervisor
 Kathrine Bartkiewicz/Lab Supervisor

Test Results meet all the requirements of the NELAC standards.

Client Project: Three Oaks

Lab Project: F0507154

Report Date: 07/18/05

Laboratory Results

Youngquist Brothers, Inc.
 15465 Pine Ridge Road
 Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time
F0507154-01	Three Oaks PT #4/1320-1380' grab	Ground Water	7/15/05 9:22	7/15/05 7:00

Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Chloride	4500Cl-B	2250		100	mg/L	7/15/05 16:00	MV	E85457
Conductivity	120.1	7400		0.5	umhos/cm	7/15/05 14:30	MV	E85457
pH	150.1	8.09	Q	0.01	std units	7/15/05 16:30	TW	E85457
Sulfate	375.4	389		50	mg/L	7/15/05 12:30	MV	E85457
Total Dissolved Solids	160.1	4240		100	mg/L	7/15/05 14:45	TW	E85457

Approved by:

Comments:

 Andrew Konopacki/Lab Supervisor
 Kathrine Bartkiewicz/Lab Supervisor

Test Results meet all the requirements of the NELAC standards.

Client Project: Three Oaks

Lab Project: N0502545

Report Date: 03/02/05

Laboratory Results

Youngquist Brothers, Inc.
 15465 Pine Ridge Road
 Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time
N0502545-01	IW-1 Packer (1440-1480) grab	Ground Water	2/25/05 14:20	2/24/05 0:05

Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Chloride	4500Cl-B	7000		2000	mg/L	2/28/05 12:00	EW	E84380
Conductivity	120.1	21800		0.5	umhos/cm	2/28/05 9:30	EW	E84380
pH	150.1	6.78	Q	0.01	std units	2/25/05 16:30	RG	E84380
Sulfate	375.4	671		100	mg/L	2/28/05 15:00	EW	E84380
Total Dissolved Solids	160.1	13500		10	mg/L	3/1/05 10:30	EW	E84380

Approved by:

Comments:

 Andrew Konopacki/Lab Supervisor
 Kathrine Bartkiewicz/Lab Supervisor

Test Results meet all the requirements of the NELAC standards.

Client Project: Three Oaks

Lab Project: N0502563

Report Date: 03/03/05

Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
N0502563-01	1150-1190' dvlp grab	Ground Water	2/28/05 14:55	2/25/05 16:00

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Chloride	4500Cl-B	2100		200	mg/L	3/3/05 10:00	EW	E84380
Conductivity	120.1	6810		0.5	umhos/cm	2/28/05 15:00	EW	E84380
pH	150.1	8.13	Q	0.01	std units	2/28/05 15:00	EW	E84380
Sulfate	375.4	555		100	mg/L	2/28/05 15:00	EW	E84380
Total Dissolved Solids	160.1	4610		10	mg/L	3/1/05 10:30	EW	E84380

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
N0502563-02	1150-1190' test grab	Ground Water	2/28/05 14:55	2/26/05 2:40

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Chloride	4500Cl-B	2300		200	mg/L	3/3/05 10:00	EW	E84380
Conductivity	120.1	7630		0.5	umhos/cm	2/28/05 15:00	EW	E84380
pH	150.1	7.63	Q	0.01	std units	2/28/05 15:00	EW	E84380
Sulfate	375.4	567		100	mg/L	2/28/05 15:00	EW	E84380
Total Dissolved Solids	160.1	4820		10	mg/L	3/1/05 10:30	EW	E84380

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
N0502563-03	1630-1670' test grab	Ground Water	2/28/05 14:55	2/27/05 4:45

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Chloride	4500Cl-B	19400		800	mg/L	3/5/05 12:00	EW	E84380

Client Project: Three Oaks

Lab Project: N0502563

Report Date: 03/03/05

Laboratory Results

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
N0502563-03	1630-1670' test grab	Ground Water	2/28/05 14:55	2/27/05 4:45

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Conductivity	120.1	46300		0.5	umhos/cm	2/28/05 15:00	EW	E84380
pH	150.1	7.12	Q	0.01	std units	2/28/05 15:00	EW	E84380
Sulfate	375.4	3000		100	mg/L	2/28/05 15:00	EW	E84380
Total Dissolved Solids	160.1	36000		10	mg/L	3/1/05 10:30	EW	E84380

Approved by:

Comments:

 Andrew Konopacki/Lab Supervisor
 Kathrine Bartkiewicz/Lab Supervisor

Test Results meet all the requirements of the NELAC standards.

Client Project: Three Oaks

Lab Project: F0504046

Report Date: 04/07/05

Laboratory Results

Youngquist Brothers, Inc.
 15465 Pine Ridge Road
 Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time
F0504046-01	Three Oaks IW/2271-2299' grab	Ground Water	4/4/05 10:23	4/3/05 16:11

Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Chloride	4500Cl-B	24200		1000	mg/L	4/6/05 11:50	BG	E85457
Conductivity	120.1	52800		0.5	umhos/cm	4/5/05 10:45	EW	E84380
pH	150.1	7.61	Q	0.01	std units	4/4/05 12:00	BG	E85457
Sulfate	375.4	2870		200	mg/L	4/6/05 10:30	BG	E85457
Total Dissolved Solids	160.1	36700		500	mg/L	4/5/05 14:30	BG	E85457

Approved by:

Comments:

 Andrew Konopacki/Lab Supervisor
 Kathrine Bartkiewicz/Lab Supervisor

Test Results meet all the requirements of the NELAC standards.

Client Project: Three Oaks

Lab Project: F0504050

Report Date: 04/07/05

Laboratory Results

Youngquist Brothers, Inc.
 15465 Pine Ridge Road
 Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time
F0504050-01	Three Oaks IW PT5/2072'-2100' grab	Ground Water	4/5/05 9:20	4/4/05 19:03

Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Chloride	4500Cl-B	22000		1000	mg/L	4/6/05 11:50	BG	E85457
Conductivity	120.1	51000		0.5	umhos/cm	4/6/05 15:15	BG	E85457
pH	150.1	6.69	Q	0.01	std units	4/5/05 9:40	BG	E85457
Sulfate	375.4	2850		200	mg/L	4/6/05 10:30	BG	E85457
Total Dissolved Solids	160.1	44500		500	mg/L	4/5/05 14:30	BG	E85457

Approved by:

Comments:

 Andrew Konopacki/Lab Supervisor
 Kathrine Bartkiewicz/Lab Supervisor

Test Results meet all the requirements of the NELAC standards.

Client Project: Three Oaks

Lab Project: F0504077

Report Date: 04/08/05

Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
F0504077-01	Three Oaks IW PT6/1920-1948' grab	Ground Water	4/7/05 9:30	4/5/05 20:10

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Chloride	4500Cl-B	20500		1000	mg/L	4/8/05 9:50	BG	E85457
Conductivity	120.1	52200		0.5	umhos/cm	4/8/05 13:00	BG	E85457
pH	150.1	6.69	Q	0.01	std units	4/7/05 10:00	BG	E85457
Sulfate	375.4	3100		200	mg/L	4/8/05 11:10	BG	E85457
Total Dissolved Solids	160.1	36300		500	mg/L	4/7/05 11:15	BG	E85457

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>
F0504077-02	Three Oaks IW PT7/1819-1837' grab	Ground Water	4/7/05 9:30	4/7/05 2:30

<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Chloride	4500Cl-B	20800		1000	mg/L	4/8/05 9:50	BG	E85457
Conductivity	120.1	50500		0.5	umhos/cm	4/8/05 13:00	BG	E85457
pH	150.1	6.77	Q	0.01	std units	4/7/05 10:00	BG	E85457
Sulfate	375.4	2670		200	mg/L	4/8/05 11:10	BG	E85457
Total Dissolved Solids	160.1	34700		500	mg/L	4/7/05 11:15	BG	E85457

Laboratory Results

Approved by:

Comments:

Andrew Konopacki/Lab Supervisor
Kathrine Bartkiewicz/Lab Supervisor

Test Results meet all the requirements of the NELAC standards.