

SWCC-IW1

SWCC-DZMW1

Program Management at Risk Services for Water, Wastewater & Irrigation Facilities

WW-4C.1 Southwest Plant Class I Deep Injection Well System

Appendices

A through D and F through Q

January 2009



MWH



APPENDIX A – FDEP Construction Permit

APPENDIX B – Deviation Surveys

APPENDIX C – Lithologic Logs

APPENDIX D – Cores

APPENDIX E – Geophysical Logs

APPENDIX F – Pilot Hole Water Quality

APPENDIX G – Video Surveys

APPENDIX H – Specific Capacity Testing

APPENDIX I - Packer Test Data and Plots

APPENDIX J – Packer Testing Water Quality Laboratory Results

APPENDIX K – Log Derived Water Quality

APPENDIX L – Casing Mill Certificates

APPENDIX M – Cement Reports

APPENDIX N – Casing and Tubing Pressure Tests

APPENDIX O – Positive Seal Packer

APPENDIX P – Background Water Quality Results

APPENDIX Q – Injection Test Data

Appendix A

FDEP Construction Permit



Jeb Bush
Governor

Department of Environmental Protection

South District
P.O. Box 2549
Fort Myers, Florida 33902-2549

Colleen Castille
Secretary

BY ELECTRONIC MAIL:

In the Matter of an
Application for Permit by:

November 2, 2006

Charles G. Pavlos, Public Works Director
P.O. Box 1500207
1015 Cultural Park Blvd.
Cape Coral, FL 33915-0000
cpavlos@capecoral.net

Lee County – UIC/IW/DW
FDEP File No. 254598-001-UC
City of Cape Coral Southwest WTP &
WRF IW-1 Class I Injection Well

NOTICE OF PERMIT ISSUANCE

Enclosed is Permit Number 254598-001-UC to construct a Class I Injection Well (IW-1) system, issued pursuant to Section(s) 403.087, Florida Statutes.

Any party to this Order (permit) has the right to seek judicial review of the permit pursuant to Section 120.68, Florida Statutes, by the filing of a Notice of Appeal pursuant to Rule 9.110, Florida Rules of Appellate Procedure, with the Clerk of the Department in the Office of General Counsel, 3900 Commonwealth Boulevard, Mail Station 35, Tallahassee, Florida 32399-3000; and by filing a copy of the Notice of appeal accompanied by the applicable filing fees with the appropriate District Court of Appeal. The Notice of Appeal must be filed within 30 days from the date this Notice is filed with the Clerk of the Department.

Executed in Fort Myers, Florida.

STATE OF FLORIDA DEPARTMENT
OF ENVIRONMENTAL PROTECTION

Jon M. Iglehart
Director of District Management

CERTIFICATE OF SERVICE

The undersigned duly designated deputy clerk hereby certifies that this PERMIT and all copies were mailed before the close of business on November 2, 2006 to the listed persons.

Clerk Stamp

FILING AND ACKNOWLEDGMENT

FILED, on this date, pursuant to Section.120.52, Florida Statutes, with the designated Department Clerk, receipt of which is hereby acknowledged.

Regina C. Dick

Clerk

11/2/2006

Date

CC:

Charles Davault charles.davault@dep.state.fl.us

Philip Waller philip.waller@mwhglobal.com

Nancy Marsh marsh.nancy@epa.gov

Steve Anderson sanderso@sfwmd.gov

Ron Reese rsreese@usgs.gov

Joe Haberfeld joe.haberfeld@dep.state.fl.us



Jeb Bush
Governor

Department of Environmental Protection

South District
P.O. Box 2549
Fort Myers, Florida 33902-2549

Colleen Castille
Secretary

BY ELECTRONIC MAIL:

NOTICE OF INTENT TO ISSUE PERMIT

PERMITTEE:

City of Cape Coral
P.O. Box 1500207
1015 Cultural Park Boulevard
Cape Coral, FL 33915-0000

Permit/Certification
Number: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2006
County: Lee
Latitude: 26° 35' 10" N
Longitude: 82° 01' 23" W
Section/Town/Range: 04/45S/23E
Project: City of Cape Coral Southwest WRF &
WTP IW-1 Class I Injection Well

This permit is issued under the provisions of Chapter 403, Florida Statutes (F.S.), and Florida Administrative Code (F.A.C.) Rules 62-4, 62-520, 62-528, 62-550, 62-600, 62-601, 62-620, and 62-660. The above named permittee is hereby authorized to perform the work or operate the facility shown on the application and approved drawing(s), plans, and other documents, attached hereto or on file with the Department and made a part hereof and specifically described as follows:

Construct one nominal 16-inch ID diameter tubing and packer Class I injection well (IW-1), with cemented 24" steel casing to approximately 2,400 feet below land surface (bls) and 16.5-inch FRP injection tubing cemented to approximately 2400 feet bls and a total depth of approximately 3,000 feet bls. Injection is into the Oldsmar Formation for the primary means of disposal of non-hazardous secondary treated domestic wastewater from the Southwest WRF and non-hazardous reverse osmosis concentrate from the Southwest WTP for a maximum disposal of 9.6 million gallons per day (MGD) at a maximum injection rate of 6,642 gpm. The dual zone monitoring well (DZMW-1) will be completed from approximately 1300 to 1350 feet bls and from approximately 1800 to 1850 feet bls.

The Application to Construct/Operate/Abandon Class I, III, or V Injection well System, DEP Form 62-528.900(1), was received September 9, 2005, with supporting documents and additional information last received February 13, 2006. The Certificate of Demonstration of Financial Responsibility was approved December 9, 2005. The project is located at the City of Cape Coral Southwest WRF at 3310 S.W. 20th Avenue, Lee County, Florida.

Subject to Specific Conditions 1-14.

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral

Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

1. GENERAL CRITERIA

a. Any permit noncompliance constitutes a violation of the Safe Drinking Water Act and is grounds for enforcement action; for permit termination, revocation and reissuance, or modification; or for denial of a permit renewal application.

b. It shall not be a defense for a permittee in an enforcement action that it would have been necessary to halt or reduce the permitted activity in order to maintain compliance with the conditions of this permit.

c. The permittee shall take all reasonable steps to minimize or correct any adverse impact on the environment resulting from noncompliance with this permit.

d. Proper operation and maintenance includes effective performance, adequate funding, adequate operator staffing and training, and adequate laboratory and process controls, including appropriate quality assurance procedures.

e. This permit may be modified, revoked and reissued, or terminated for cause. The filing of a request by the permittee for a permit modification, revocation or reissuance, or termination, or a notification of planned changes or anticipated noncompliance, does not stay any permit condition.

f. When requested by the Department, the permittee shall furnish, within the time specified, any information needed to determine whether cause exists for modifying, revoking and reissuing, or terminating this permit, or to determine compliance with this permit.

g. Signatories and Certification Requirements

(1) All reports and other submittals required to comply with this permit shall be signed by a person authorized under Rules 62-528.340(1) or (2), F.A.C.

(2) In accordance with Rule 62-528.340(4), F.A.C., all reports shall contain the following certification:

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based upon my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”

h. The permittee shall notify the Department and obtain approval prior to any physical alterations or additions to the injection or monitor well, including removal of the well head.

i. The permittee shall give advance notice to the Department of any planned changes in the permitted facility or injection activity that may result in noncompliance with permit requirements.

j. The permittee shall report any noncompliance that may endanger health or the environment, including:

(1) Any monitoring or other information which indicates that any contaminant may cause an endangerment to an underground source of drinking water; or

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral

Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

(2) Any noncompliance with a permit condition or malfunction of the injection system which may cause fluid migration into or between underground sources of drinking water.

(3) Any information shall be provided orally within 24 hours from the time the permittee becomes aware of the circumstances. A written submission shall also be provided within 5 days of the time the permittee becomes aware of the circumstances. The written submission shall contain a description of the noncompliance and its cause, the period of noncompliance, including exact dates and times, and if the noncompliance has not been corrected, the anticipated time it is expected to continue; and the steps taken or planned to reduce, eliminate, and prevent reoccurrence of the noncompliance.

k. No underground injection is allowed that causes or allows movement of fluid into an underground source of drinking water.

l. The permittee shall retain all records of all monitoring information concerning the nature and composition of injected fluid until five years after completion of any plugging and abandonment procedures specified under Rule 62-528.435, F.A.C. The permittee shall deliver the records to the Department office that issued the permit at the conclusion of the retention period unless the permittee elects to continue retention of the records.

m. If injection is to continue beyond the expiration date of this permit the permittee shall apply for, and obtain an operation permit. If necessary to complete the two-year operational testing period, the permittee shall apply for renewal of the construction permit at least 60 days prior to the expiration date of this permit.

2. Site Requirements

a. A drilling pad shall be provided to collect spillage of contaminants and to support the heaviest load that will be encountered during drilling.

b. The disposal of drilling fluids, cuttings, formation water or waste shall be in a sound environmental manner that avoids violation of surface and ground water quality standards. The disposal method shall be approved by the Department prior to start of construction.

c. Specific drilling pad dimensions and design details shall be provided to and approved by the Department prior to commencing construction (and shortly after selection of drilling contractor).

d. The water table monitoring wells surrounding the injection well and monitor well pads shall be sampled and analyzed prior to drilling this injection well and then weekly thereafter. Sampling shall include specific conductance, pH, chloride, temperature and water level.

e. Pursuant to Rule 62-528.455(1)(c)6., F.A.C., a survey indicating the exact location in metes and bounds of all wells authorized by this permit shall be provided prior to issuance of an operating permit.

3. Construction and Testing Requirements

a. The permittee shall contact the Technical Advisory Committee (TAC) chairman so that he may schedule progress review meetings at appropriate times with the TAC and permittee for the purpose of reviewing the results of tests, geophysical logging, surveys, drilling records and construction problems.

b. All drilling shall be inside a blow out preventer upon penetration of the Floridan Aquifer.

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral

Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

c. Mechanical integrity testing is a two-part demonstration which includes a pressure test to demonstrate that no leaks are present in the casing, tubing or packer and a temperature or noise log and radioactive tracer survey to demonstrate the absence of leaks behind the casing. Verification of pressure gauge calibration must be provided at the scheduled tests. An interim mechanical integrity test consisting of a pressure test on the cemented tubing will be conducted midway between the standard 5-year mechanical integrity tests.

d. Department approval and Technical Advisory Committee (TAC) review pursuant to F.A.C. Rule 62-528 is required for the following stages of construction:

(1) Intermediate casing seat selection for injection and monitor wells.

(2) Final casing seat selection for injection and monitor wells.

(3) Prior to conducting the 24-hour injection test with reclaimed water.

(4) Prior to operational (long term) testing with effluent.

(5) The permittee shall submit all necessary supporting documentation/data, with interpretation, to the TAC for review.

e. The cementing program, as required in Section 62-528.410(5), Florida Administrative Code, shall be submitted to the Department and the Technical Advisory Committee for review. Cementing shall not commence prior to approval being granted.

f. All temperature surveys (except for mechanical integrity demonstration) shall be run within 48 hours after cementing.

g. TAC meetings are scheduled on the 1st Tuesday of each month subject to a 5 working day prior notice and timely receipt of critical data by all TAC members. Emergency meetings may be arranged when justified to avoid undue construction delay.

h. The Permittee shall insure that safe internal pressures are maintained during the cementing of all casings.

i. The injection zone and monitoring zones shall be sampled for background water quality prior to commencement of any injection testing. Parameters to be measured are the primary and secondary drinking water standards (except asbestos, dioxin, epichlorhydrin, and acrylamide) and the minimum criteria for municipal effluent.

j. The injection and monitor well(s) at the site shall be abandoned when no longer usable for their intended purpose, or when posing potential threat to the quality of the waters of the State. Within 180 days of well abandonment, the permittee shall submit to the Department and the TAC the proposed plugging method, pursuant to Rule 62-528.435, F.A.C.

k. All salt used in well drilling shall be stored in an environmentally sound manner. Accurate records shall be kept on the amount of salt used.

l. All dual induction, sonic and caliper geophysical logs run on the pilot holes of the injection well and monitor wells shall be submitted with scales of one inch equals one hundred feet (1"=100'), two inches equals one hundred feet (2"=100'), and five inches equals one hundred feet (5"=100')

m. An engineering drawing showing the drill pad construction (including material used) and locations of the injection well, dual zone monitor well, and the water table monitor wells shall be provided for Department approval prior to pad construction and well construction.

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral

Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

4. Quality Assurance/Quality Control Requirements

a. This permit approval is based upon evaluation of the data contained in the application dated August 2005 and the plans and/or specifications submitted in support of the application. Any proposed modifications to this permit shall be submitted in writing to the Underground Injection Control program manager, the TAC for review and clearance prior to implementation. Changes of negligible impact to the environment and staff time will be reviewed by the program manager, cleared when appropriate and incorporated into this permit. Changes or modifications other than those described above will require submission of a completed application and appropriate processing fee as per Rule 62-4.050, F.A.C.

b. A professional engineer registered pursuant to Chapter 471, Florida Statutes shall be retained throughout the construction period to be responsible for the construction operation and to certify the application, specifications, completion report and other related documents. The Department shall be notified immediately of any change of engineer.

c. Where required by Chapter 471 (P.E.) or Chapter 492 (P.G.) F.S., applicable portions of permit applications and supporting documents that are submitted to the Department for public record shall be signed and sealed by the professional(s) who approved or prepared them.

d. The Department shall be notified immediately of any problems that may seriously hinder compliance with this permit, construction progress, or good construction practice. The Department may require a detailed written report describing the problem, remedial measures taken to assure compliance and measures taken to prevent recurrence of the problem.

e. Issuance of a Class I Test/Injection well construction and testing permit does not obligate the Department to authorize operation of the injection well system, unless the wells qualify for an operation permit applied for by the permittee and issued by the Department.

5. Reporting Requirements

a. All reports and surveys required by this permit must be submitted concurrently to all the members of the TAC. The TAC consists of representatives from these agencies:

Florida Department of Environmental Protection
South District
P.O. Box 2549
Fort Myers, FL 33902-2549

Florida Department of Environmental Protection
Bureau of Water Facilities Regulation
UIC Program, MS 3530
2600 Blair Stone Rd.
Tallahassee, FL 32399-2400

South Florida Water Management District
P.O. Box 24860
West Palm Beach, FL 33416-4860

United States Geological Survey
9100 NW 36th Street, Suite 107
Miami, FL 33178

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral

Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

b. Members of the TAC shall receive a weekly summary of the daily log kept by the contractor. The reporting period shall run for seven (7) days and reports shall be mailed or emailed within 48 hours of the last day of the reporting period. The report shall include but is not limited to the following:

(1) Description of daily footage drilled by diameter of bit or size of hole opener or reamer being used;

(2) Description of formation and depth encountered; and specific conductance of water samples collected during drilling. Description of work during installation and cementing of casings; include amounts of casing and actual cement used versus calculated volume required.

(3) Lithological description of drill cuttings collected every ten (10) feet or at every change in formation. Description of work and type of testing accomplished, geophysical logging, pumping tests, deviation survey results, and coring results.

(4) Description of any construction problems that develop and their status to include a description of what is being done or has been done to correct the problem.

(5) Description of the amount of salt used.

(6) Results of any water quality analyses performed as required by this permit, including pad monitor wells

(7) Copies of the driller's log are to be submitted with the weekly summary.

c. The Department must be notified seventy-two (72) hours prior to all testing for mechanical integrity on the injection well. Testing should begin during daylight hours Monday through Friday.

d. Annotated copies of geophysical logs, lithologic descriptions and logs and water quality data (from drilling and packer tests) must be submitted to TAC, with interpretation, for intermediate and final casing seat selection approvals by the Department.

e. An interpretation of all test results must be submitted with all test data and geophysical logs.

f. After completion of construction and testing, a final report, certified by a P.E. and P.G., shall be submitted to the Department and the TAC. The report shall include, but not be limited to, all information and data collected under Rule 62-528.450(2) and Rule 62-528.450(3), F.A.C., with appropriate interpretations. Mill certificates for the casing(s) shall be included in this report. To the extent possible, the transmissivity of the injection zone and maximum injection rate within safe pressure limits shall be estimated.

6. The construction permit includes a period of temporary injection operation for the purposes of long term testing. Prior to commencement of operational testing:

a. Construction of the injection well shall be complete and the permittee shall submit a notice of completion of construction certified by a P.E. to the Department.

b. Each well shall first be tested for integrity of construction, and shall be followed by a short-term injection test of such duration to allow for the prediction of the operating pressure.

c. The permittee shall submit the following information to each member of the Technical Advisory Committee:

(1) A copy of the borehole television survey(s)

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral

Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

- (2) Geophysical logs
- (3) Mechanical integrity test data
- (4) Data obtained during the short term injection testing conducted pursuant to Rules 62-528.405(3)(a) and 62-528.410(7)(e), and 62-528.450(3)(a)2., F.A.C.
- (5) Confining zone data
- (6) Background water quality data for the injection and monitor zones
- (7) Wastestream analysis
- (8) As-built well construction specifications
- (9) Draft operation and maintenance manual with emergency procedures
- (10) Other data obtained during well construction needed by the Department to evaluate whether the well will operate in compliance with Department rules.

d. The emergency discharge method shall be fully operational and no emergency discharge shall occur until the permittee has obtained all necessary permits.

e. Any corrective action required under Rule 62-528.300(5)(c)2., F.A.C., has been completed.

f. Written authorization shall be obtained from the Department. Authorization shall be for up to two years or the expiration date of the construction permit, whichever is less, and is nonrenewable. The authorization shall specify the conditions under which operational testing is approved. The authorization shall include:

- (1) Injection pressure limitation
- (2) Injection flow rate limitation
- (3) Monthly specific injectivity testing
- (4) Reporting requirements, and
- (5) An expiration date for the operational testing period not to exceed two years.

g. Before authorizing operational testing the Department shall conduct an inspection of the facility to determine if the conditions of the permit have been met.

7. Operational Testing Requirements

a. Operational Testing Conditions - Injection Well System

- (1) The injection system shall be monitored in accordance with rule 62-528.425(1)(g) and 62-528.430(2), F.A.C.
- (2) The following injection well performance data shall be recorded and reported at the frequency indicated from the injection well instrumentation in the Monthly Operating Report as indicated below. Samples and measurements taken for the purpose of monitoring shall be representative of the monitored activity.

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral

Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

The permittee shall use continuous indicating and recording devices to monitor injection flow rate and injection pressure and annular pressure. In the case of operational failure of any of these instruments for a period of more than 48 hours, the permittee shall report to the Department in writing the remedial action to be taken and the date when the failure will be corrected.

INJECTION WELL IW-I. The proposed specifications for the injection wells are as follows:

<u>Casing</u>	<u>Depth (bls)</u>	<u>Open</u>
<u>Diameter (OD)</u>	<u>Cased</u>	<u>Hole (bls)</u>
48" Steel	500'	
40" Steel	1400'	
24" Steel	2400'	
18" FRP Tbg	2400'	2400-3000'

<u>Parameters</u>	<u>Reporting Frequency</u>
Injection Pressure (p.s.i)	Daily/Monthly
Maximum Injection Pressure	Daily/Monthly
Minimum Injection Pressure	Daily/Monthly
Average Injection Pressure	Daily/Monthly
Flow Rate (g.p.m.)	Daily/Monthly
Maximum Flow Rate	Daily/Monthly
Average Flow Rate	Daily/Monthly
Minimum Flow Rate	Daily/Monthly
Total Volume WRF Effluent Injected (gallons)	Daily
Total Volume WRF Effluent Injected (gallons)	Monthly
Total Volume WTP Concentrate Injected (gallons)	Daily
Total Volume WTP Concentrate Injected (gallons)	Monthly

Injctate Water Quality

WRF Effluent Water Quality

Ammonia (mg/L)	Monthly
TKN (mg/L)	Monthly
Nitrate and Nitrite as N (mg/l)	Monthly

WTP Concentrate Water Quality

TKN (mg/L)	Monthly
pH (std. units)	Monthly
Specific Conductance (µmhos/cm)	Monthly
Chloride (mg/L)	Monthly
Sulfate (mg/L)	Monthly
Field Temperature (deg. C)	Monthly
Total Dissolved Solids (mg/L)	Monthly
Sodium (mg/L)	Monthly

PERMITTEE:
 Charles P Pavlos, Director of Public Works
 City of Cape Coral

Permit/Cert. No.: 254598-001-UC
 Date of Issue: November 1, 2006
 Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

Calcium (mg/L)	Monthly
Potassium (mg/L)	Monthly
Magnesium (mg/L)	Monthly
Iron (mg/L)	Monthly
Bicarbonate (mg/L)	Monthly
Gross Alpha	Monthly
Radium 226	Monthly
Radium 228	Monthly

b. Operational Testing Conditions - Monitor Well System.

(1) The monitor well system will consist of one Dual Zone Monitor Well as described below:

<u>Well Number</u>	<u>Casing Dia. (OD)</u>	<u>Depth (bls) Cased</u>	<u>Open Hole(bls)</u>
DZMW-1	24" Steel	500'	
	16" Steel	1300'	1300-1350'
	6.625" FRP	1800'	1800-1850'

(2) All monitor wells shall be monitored in accordance with rule 62-528.425 and 62-528.430, F.A.C. The following monitor well performance data shall be recorded and reported at the frequency indicated from the monitor well instrumentation in the Monthly Operating Report as indicated below. Samples and measurements taken for the purpose of monitoring shall be representative of the monitored activity. The permittee shall use continuous indicating and recording devices to monitor the monitor zone pressures or water levels. In the case of operational failure of any of these instruments for a period of more than 48 hours, the permittee shall report to the Department in writing the remedial action to be taken and the date when the failure will be corrected.

<u>DZMW-1 Parameters</u>	<u>Reporting Frequency</u>
Maximum Water Level or Pressure (Ft. NGVD or psi)	Daily/Monthly
Minimum Water Level or Pressure	Daily/Monthly
Average Water Level or Pressure	Monthly

Water Quality

TKN (mg/L)	Weekly
Specific Conductance (µmhos/cm)	Weekly
Total Dissolved Solids (mg/L)	Weekly
pH (std. units)	Weekly
Chloride (mg/L)	Weekly
Sulfate (mg/L)	Weekly
Field Temperature (°C)	Weekly
Ammonia (mg/L)	Weekly
Sodium (mg/L)	Monthly
Calcium (mg/L)	Monthly
Potassium (mg/L)	Monthly
Magnesium (mg/L)	Monthly
Iron (mg/L)	Monthly
Bicarbonate (mg/L)	Monthly

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral

Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

Gross Alpha	Monthly (deep monitor zone only)
Radium 226	Monthly (deep monitor zone only)
Radium 228	Monthly (deep monitor zone only)

(3) Water quality data may be reduced to monthly analyses after a minimum six months of data if the conditions of Rule 62-528.450(3)(d), F.A.C., have been met and with Department approval.

c. The permittee shall calibrate all pressure gauge(s), flow meter(s), chart recorder(s), and other related equipment associated with the injection well system on a semi-annual basis. The permittee shall maintain all monitoring equipment and shall ensure that the monitoring equipment is calibrated and in proper operating condition at all times. Laboratory equipment, methods, and quality control will follow EPA guidelines as expressed in Standard Methods for the Examination of Water and Wastewater. The pressure gauge(s), flow meter(s), and chart recorder(s) shall be calibrated using standard engineering methods.

d. The permittee shall submit monthly to the Department the results of all injection well and monitor well data required by this permit no later than the last day of the month immediately following the month of record. The results shall be sent to the Department of Environmental Protection, P.O. Box 2549, Fort Myers, Florida 33902-2549. A copy of this report shall also be sent to the Department of Environmental Protection, Underground Injection Control Program, MS 3530, 2600 Blair Stone Road, Tallahassee, Florida 32399-2400.

e. The Engineer of Record or designated qualified representative must be present for the start-up operations and the Department must be notified in writing of the date operational testing commenced for the well.

8. Abnormal Events

a. In the event the permittee is temporarily unable to comply with any conditions of this permit due to breakdown of equipment, power outages, destruction by hazard of fire, wind, or by other cause, the permittee shall notify the Department. Notification shall be made in person, by telephone or by electronic mail within 24 hours of breakdown or malfunction to the UIC Program staff, South District office.

b. A written report of any noncompliance referenced in 1) above shall be submitted to the South District office within five days after its occurrence. The report shall describe the nature and cause of the breakdown or malfunction, the steps being taken or planned to be taken to correct the problem and prevent its reoccurrence, emergency procedures in use pending correction of the problem, and the time when the facility will again be operating in accordance with permit conditions.

9. Emergency Disposal

a. All applicable federal, state and local permits must be in place to allow for any alternate discharges due to emergency or planned outage conditions.

b. Any changes in emergency disposal methods must be submitted for Technical Advisory Committee (TAC) and USEPA review and Department approval.

c. The permittee shall notify the Department within 24 hours whenever an emergency discharge has occurred (Rule 62-528.415(4)(c)1., F.A.C.). Written notification shall be provided to the Department within 5 days after each occurrence. The Permittee shall indicate the location and duration of the discharge and the volume of fluid discharged.

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral

Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

10. Financial Responsibility

a. The permittee shall maintain the resources necessary to close, plug and abandon the injection and associated monitor wells, at all times (Rule 62-528.435(9), F.A.C.).

b. The permittee shall review annually the plugging and abandonment cost estimates. The permittee shall resubmit documentation necessary to demonstrate financial responsibility using the revised cost estimates on or before March 31 of each year.

c. In the event that the mechanism used to demonstrate financial responsibility should become invalid for any reason, the permittee shall notify the Department of Environmental Protection in writing within 14 days of such invalidation. The permittee shall, within 30 days of said notification, submit to the Department for approval, new financial documentation in order to comply with Rule 62-528.435(9), F.A.C., and the conditions of this permit.

11. Mechanical Integrity

a. Injection is prohibited until the permittee affirmatively demonstrates that the well has mechanical integrity. Prior to operational testing the permittee shall establish, and thereafter maintain, mechanical integrity of the well at all times.

b. If the Department determines that the injection well lacks mechanical integrity, written notice shall be given to the permittee.

c. Unless the Department requires the immediate cessation of injection, within 48 hours of receiving written notice from the department that the well lacks mechanical integrity the permittee shall cease injection into the well unless the Department allows continued injection pursuant to (d) below.

d. The Department may allow the permittee to continue operation of a well that lacks mechanical integrity if the permittee demonstrates that fluid movement into or between underground sources of drinking water is not occurring.

12. The permittee is reminded of the necessity to comply with the pertinent regulations of any other regulatory agency, as well as any county, municipal, and federal regulations applicable to the project. These regulations may include, but not limited to, those of the Federal Emergency Management Agency in implementing flood control measures. This permit should not be construed to imply compliance with the rules and regulations of other regulatory agencies.

13. The permittee shall be aware of and operate under the general conditions in Rule 62-528.307(1)(a) through (x) and Rule 62-528.307(2)(a) through (f), F.A.C. These general conditions are binding upon the permittee and enforceable pursuant to Chapter 403 of the Florida Statutes.

PERMITTEE:

Charles P Pavlos, Director of Public Works
City of Cape Coral


Permit/Cert. No.: 254598-001-UC
Date of Issue: November 1, 2006
Expiration Date: October 31, 2011

SPECIFIC CONDITIONS:

Note: In the event of an emergency the permittee shall contact the Department by calling (850) 488-1320. During normal business hours, the permittee shall call (239) 332-6975.

Issued this 1st day of November.

STATE OF FLORIDA DEPARTMENT
OF ENVIRONMENTAL PROTECTION



Jon M. Iglehart
Director of District Management

JMI/AMM/rcd

Appendix B

Deviation Surveys

Injection Well IW-1

Deviation Surveys



IW-1 DEVIATION SURVEYS

CITY OF CAPE CORAL

SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

PILOT HOLE SURVEYS		
DATE	DEPTH (ft bls)	DEVIATION (degrees)
10/14/2007	90	0.5
10/14/2007	180	0.5
10/15/2007	270	0.5
10/15/2007	360	0.5
10/15/2007	450	0.5
10/26/2007	540	0.5
10/26/2007	630	0.5
10/26/2007	720	0.25
10/26/2007	800	0.25
10/26/2007	890	0.5
10/26/2007	980	0.5
10/27/2007	1,070	0.5
10/27/2007	1,160	0.5
10/27/2007	1,250	0.75
10/27/2007	1,340	0.25
10/28/2007	1,430	0.25
10/27/2007	1,520	0.3
10/27/2007	1,610	0.1
10/28/2007	1,700	0.1
12/1/2007	1,790	0.5
2/8/2007	1,880	0.5

REAMED HOLE SURVEYS		
DATE	DEPTH (ft bls)	DEVIATION (degrees)
10/16/2007	90	0.5
10/17/2007	180	0.5
10/18/2007	270	0.25
10/19/2007	360	0.5
10/20/2007	450	0.25
11/4/2007	540	0.2
11/4/2007	630	0.2
11/8/2007	720	0.5
11/9/2007	810	0.5
11/10/2007	900	0.33
11/10/2007	990	0.25
11/12/2007	1,080	0.3
11/12/2007	1,170	0.2
11/13/2007	1,260	0.15
11/13/2007	1,350	0.2
11/13/2007	1,440	0.25
11/14/2007	1,530	0.25
11/14/2007	1,620	0.25
2/2/2008	1,727	0.25
2/3/2008	1,818	0.25
2/3/2008	1,904	0.125



IW-1 DEVIATION SURVEYS

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM


JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

PILOT HOLE SURVEYS		
DATE	DEPTH (ft bls)	DEVIATION (degrees)
12/14/2007	2,780	0.15
12/14/2007	2,870	0.2
12/17/2007	2,960	0.3
12/18/2007	3,050	0.3
12/18/2007	3,140	0.25
12/19/2007	3,230	0.15

REAMED HOLE SURVEYS		
DATE	DEPTH (ft bls)	DEVIATION (degrees)
2/22/2008	2,790	0.25
2/24/2008	2,880	0.25
3/1/2008	2,970	0.2
3/9/2008	3,060	0.3
3/24/2008	3,150	0.2
3/23/2008	3,240	0.25

NOTE: ft bls - feet below land surface

CITY OF CAPE CORAL
Southwest WRF & ROWTP IW-1
Pilot Hole & Reamed Hole
Deviation Surveys



Monitor Well DZMW-1

Deviation Surveys



DZMW-1 DEVIATION SURVEYS

CITY OF CAPE CORAL

SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM


JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

PILOT HOLE SURVEYS		
DATE	DEPTH (ft bls)	DEVIATION (degrees)
5/9/2008	90	0.6
5/9/2008	180	0.4
5/9/2008	270	0.5
5/10/2008	360	0.2
5/10/2008	450	0.2
5/16/2008	540	0.5
5/17/2008	630	0.75
5/17/2008	720	0.75
5/17/2008	810	0.8
5/18/2008	900	0.9
5/18/2008	990	0.75
5/18/2008	1,080	0.75
5/18/2008	1,170	0.75
5/18/2008	1,260	0.8
5/18/2008	1,350	0.25
5/18/2008	1,440	0.5
5/20/2008	1,530	0.5
5/21/2008	1,620	0.3

REAMED HOLE SURVEYS		
DATE	DEPTH (ft bls)	DEVIATION (degrees)
5/11/2008	90	0.25
5/12/2008	180	0.1
5/12/2008	270	0.2
5/12/2008	360	0.2
5/13/2008	450	0.9
6/11/2008	540	0.8
6/12/2008	630	0.9
6/12/2008	720	0.8
6/12/2008	810	0.8
6/13/2008	900	0.9
6/14/2008	990	0.9
6/15/2008	1,080	0.9
6/16/2008	1,170	0.9
6/16/2008	1,260	0.9

NOTE: ft bls - feet below land surface

**CITY OF CAPE CORAL
Southwest WRF & ROWTP DZMW-1
Pilot Hole & Reamed Hole
Deviation Surveys**



Appendix C

Lithologic Logs

Injection Well IW-1

Lithologic Log

LITHOLOGIC DESCRIPTION OF SAMPLES FROM
INJECTION WELL 1
SOUTHWEST WRF AND ROWTP
CAPE CORAL, FLORIDA

DEPTH	DESCRIPTION
UNDIFFERENTIATED MARINE TERRACE DEPOSITS	
0 – 18	Sand, very pale orange (10 YR 8/2) to black (N1), intergranular porosity, possibly high permeability, fine to medium grained, subrounded, unconsolidated, organics (25%), shell (15%), heavy minerals (trace), mollusks
18 - 30	Shell Bed, light olive gray (5Y 5/2), intergranular porosity, possibly high permeability, unconsolidated, sand (20%), clay (trace), phosphate (5%), mollusks
HAWTHORN GROUP PEACE RIVER FORMATION	
30 – 40	Clayey silt, light olive gray (5Y 5/2), intergranular porosity, low permeability, very fine grained dolomite silt, poor induration with dolosilt, clay, and micrite cements, sand (30%), phosphate (5%), mollusks
40 - 90	Dolosilt/clay, olive gray (5Y 3/2), intergranular porosity, low permeability, very fine grained subhedral crystals, poor induration with dolosilt and clay cements, clay (5%), sand (15%), phosphate (5%)
90 – 100	Clayey sand, olive gray (5Y 3/2), intergranular porosity, low to medium permeability, very fine to coarse grained, subrounded to rounded, poor induration with dolomite and clay cements, phosphate (20%) some coarse size, clay (2%), dolosilt (5%), fossil fragments
100 – 110	Clayey sand, grayish olive (10Y 4/2), intergranular porosity, medium permeability, fine to medium grained, subrounded, poor induration with dolomite and clay cements, dolomite (2%), clay (trace), phosphate (20%), mollusks
110 -130	Clayey sand, olive gray (5Y 3/2), intergranular porosity, medium permeability, fine to coarse grained, subrounded to rounded, poor induration with clay cement, clay (trace), phosphate (30%), limestone (trace)

- 130 – 150 Limestone (wackestone), yellowish gray (5Y 7/2), intergranular porosity, medium permeability, grain types are biogenic, micrite, and skeletal, 35 % allochems, grain size is microcrystalline to fine, poor induration with micrite cement, sand 35 %, phosphate 15 %, mollusks, benthonic foraminifera
- 150 -180 Clayey sand, light olive gray (5Y 5/2), intergranular porosity, medium permeability, fine to coarse grained, subrounded, medium sphericity, poor induration with clay and dolomite cements, phosphate 15 %, fossil fragments
- 180 – 190 Clay, grayish olive (10Y 4/2), intergranular porosity, low permeability, poor induration with clay cement, sand 5 %, phosphate 2 %
- 190 – 200 Shell bed, yellowish gray (5Y 7/2), intergranular porosity, medium permeability, poor induration, sand 25 %, phosphate 10 %, mollusks
- 200 – 210 Phosphatic sand, pale greenish yellow (10Y 8/2), intergranular porosity, medium permeability, fine grained, rounded, high sphericity, unconsolidated, quartz sand 15 %, limestone 10 %, mollusks
- 210 – 220 Limestone and phosphate rubble zone, yellowish gray, intergranular porosity, medium permeability, poor induration with micrite cement, phosphate 25 %, limestone fragments 25 %, mollusks
- 220 – 230 Sandy Clay, pale olive (10Y 6/2), intergranular porosity, low permeability, poor induration with clay and dolomite cements, sand 25%, phosphate 15%
- 230 – 240 As above, less sand (10%) and phosphate (5%)
- 240 – 260 Clayey sand, yellowish gray (5Y 8/1), intergranular porosity, low to medium permeability, very fine to medium grained, poor induration with clay and micrite cements, limestone 30%, clay (trace), phosphate 5%
- 260 – 270 Clayey sand, medium light gray (N6), intergranular porosity, low to medium permeability, very fine to coarse grained, subrounded to angular, soft, sticky, poor induration with clay and micrite cements, limestone (25%), clay (20%), sand (10%), phosphate (5%).
- 270 – 280 Clayey sand, medium light gray (N6), intergranular porosity, low to medium permeability, very fine to medium grained, subrounded to subangular, poor induration with clay and micrite cements, limestone (20%), sand (20%), clay (10%), phosphate (5%).

- 280 – 290 Dolosilt/Clay, light olive gray (5Y 6/1), intergranular porosity, low to medium permeability, very fine to fine grained, subrounded to rounded, very soft, sticky, poor induration with clay and trace micritic cements, limestone (10%), sand (5%), phosphate (5%).
- 290 – 300 Dolosilt/Clay, medium light gray (N6), intergranular porosity, low to medium permeability, very fine to coarse grained, subrounded to angular, soft, sticky, poor induration with clay and micrite cements, limestone (25%), clay (20%), sand (10%), phosphate (5%).
- 300 – 320 Dolosilt/Clay, medium light gray (N6), intergranular porosity, low to medium permeability, very fine to medium grained, sub-rounded to sub-angular, soft, sticky, poor induration with clay and micrite cements, limestone (15%), clay (20%), sand (10%), phosphate (5%).
- 320 – 330 Dolosilt/Clay, light olive gray (5Y 6/1), intergranular porosity, low to medium permeability, very fine to fine grained, subrounded to rounded, soft, sticky, poor induration with clay and trace micritic cements, limestone (15%), sand (15%), phosphate (5%).
- 330 – 360 Dolosilt/Clay, light gray (N7), intergranular porosity, low to medium permeability, very fine to medium grained, subrounded to rounded, very soft, sticky, poor induration with clay and trace micritic cements, limestone (15%), sand (20%), clay (15%), phosphate (5%).
- 360 – 380 Dolosilt/Clay Marl, light gray (N7) to yellowish gray (5Y 8/1), intergranular porosity, low to medium permeability, very fine to medium grained, subrounded to rounded, very soft, sticky, poor induration with clay and trace micritic cements, limestone (25%), sand (10%), clay (10%), phosphate (5%).

ARCADIA FORMATION

- 380 – 390 Sandy Limestone (wackestone), yellowish gray (5Y 8/1), intergranular porosity, medium porosity, grains are micritic, moderately hard with poor to moderate induration, micrite calcite cement, sand (20%), clay (10%), phosphate (5%), mollusks
- 390 – 410 Sandy limestone (wackestone), yellowish gray (5Y 8/1), intergranular and vugular porosity, low to medium permeability, grain types are biogenic, micrite, intraclast, fine grained, 25% allochems, microcrystalline to medium grained, poor induration with micrite cement, sand (25%), clay (trace), phosphate (5%), mollusks, bryozoans, benthonic foraminifera

- 410 – 420 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, micrite, and crystal, fine grained, 35% allochems, microcrystalline to medium grained, moderate induration with micrite and sparry calcite cements, sand (10%), phosphate (trace), mollusks
- 420 – 430 Sandy Limestone (wackestone), yellowish gray (5Y 7/2), intergranular and moldic porosity, low to medium permeability, grain types are biogenic, micrite, and crystal, fine grained, 25% allochems, microcrystalline to medium grained, poor induration with micrite, spar and clay cements, clay (trace), sand (30 %), phosphate (3%), mollusks
- 430 – 440 Limestone (mudstone), yellowish gray (5Y 7/2), intergranular porosity, low permeability, grain types are biogenic and micrite, very fine grained, 10% allochems, microcrystalline to fine grained, poor induration with micrite cement, sand (15%), phosphate (2%)
- 440 – 450 Limestone (wackestone), yellowish gray (5Y 7/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, micrite, and skeletal, fine grained, 35% allochems, microcrystalline to medium grained, moderate induration with micrite cement, sand (5%), phosphate (5%), mollusks
- 450 – 470 Limestone (mudstone), yellowish gray (5Y 7/2), intergranular porosity, low permeability, grain types are biogenic and micrite, very fine grained, 10% allochems, microcrystalline to very fine grained, poor induration with micrite and clay cements, sand (5%), phosphate (5%)
- 470 – 482 Limestone (mudstone), yellowish gray (5Y 7/2), intergranular porosity, low permeability, grain types are biogenic and micrite, very fine grained, 5% allochems, microcrystalline to very fine grained, poor induration with micrite and clay cements, sand (10%), phosphate (2%)
- 482 – 490 Dolostone, yellowish gray (5Y 7/2), intercrystalline and pin point vugular porosity, low permeability, microcrystalline to very fine grained crystals, subhedral, 50 to 90% alteration, good induration with dolomite and sparry calcite cements, sand (trace), phosphate (trace)
- 490 – 510 Limestone (wackestone), very pale orange (10 YR 8/2), intergranular and moldic porosity, medium to high permeability, grain types are skeletal, biogenic, and micrite, fine to medium grained, 45% allochems, moderate induration with micrite cement, sand (15%), phosphate (5%), mollusks, benthonic foraminifera, bryozoans

- 510 – 520 no sample
- 520 – 540 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular porosity, low to medium permeability, moderately hard, grains are biogenic and micrite, 15% allochems, microcrystalline to fine grained, good induration with micrite cement, clay (trace), phosphate (trace), benthic foraminifera.
- 540 – 550 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal, and micrite, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (trace), mollusks, corals
- 550 – 560 Limestone (wackestone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal, and micrite, moderately to well indurated with micrite and spar cements, quartz sand (5%), phosphate (3%), crystalline limestone (20%), mollusks, corals
- 560 – 570 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal, and micrite, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (10%), mollusks, corals
- 570 – 590 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and moldic porosity, medium to low permeability, grain types are biogenic, skeletal, and micrite, very fine grained, about 20 % allochems, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (5%), mollusks
- 590 – 600 Limestone (packstone), yellowish gray (5Y 8/1), intergranular and moldic porosity, medium to high permeability, grain types are biogenic, skeletal, and micrite, fine grained, about 65 % allochems, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (5%), mollusks, benthonic foraminifera
- 600 – 610 Limestone (mudstone), yellowish gray (5Y 8/1), intergranular and moldic porosity, low permeability, grain types are biogenic, skeletal, and micrite, very fine grained, about 10 % allochems, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (5%), mollusks, benthonic foraminifera
- 600 – 610 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and moldic porosity, low permeability, grain types are biogenic, skeletal, and micrite, very fine grained, about 35 % allochems, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (5%), mollusks, benthonic foraminifera

- 610 – 620 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal, and micrite, very fine grained, about 45 % allochems, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (5%), mollusks, benthonic foraminifera
- 620 – 640 Dolostone, light olive gray (5Y 5/2), intercrystalline and vugular porosity, possibly low permeability, microcrystalline to very fine grained subhedral crystals, medium alteration, good induration with dolomite and spar cements, carbonate clay in sample
- 640 – 660 Dolostone (50%), light olive gray (5Y 5/2), intercrystalline and vugular porosity, possibly low permeability, microcrystalline to very fine grained subhedral crystals, medium alteration, good induration with dolomite and spar cements, carbonate clay in sample
- Dolomitic Limestone (packstone) (50%), very pale orange (10YR 8/2), intergranular porosity, possibly low permeability, fine to medium grained allochems, moderately altered, moderately indurated with micrite and dolomite cements, trace clay
- 660 – 700 Limestone (packstone), yellowish gray (5Y 8/1), intergranular and moldic porosity, low to medium permeability, grains are biogenic and skeletal with trace micrite, > 80% allochems, fine to medium grains, moderately indurated with micrite and dolomite cements, moderate alteration, trace dolomite and carbonate clay.

SUWANNEE LIMESTONE

- 700 – 710 Limestone (grainstone/calcarenite), yellowish gray (5Y 8/1), intergranular and moldic porosity, medium to high permeability, grains are biogenic and skeletal and crystal, > 90% allochems, medium grained, moderately to well indurated with micrite and dolomite cements, moderate alteration, trace dolomite, benthonic foraminifera, millioids (Suwannee Limestone)
- 710 – 720 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal and micrite, 70% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, millioids, mollusks

- 720 – 740 Limestone (wackestone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, low to medium permeability, grains types are biogenic, skeletal and micrite, 15% allochems, microcrystalline to fine grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolid, mollusks
- 740 – 750 Limestone (mudstone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, low permeability, grains types are biogenic, skeletal and micrite, 10% allochems, microcrystalline to very fine grained, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolid
- 750 – 770 Limestone (grainstone/calcarenite), yellowish gray (5Y 8/1), intergranular and moldic porosity, medium to high permeability, grains are biogenic and skeletal and crystal, 90% allochems, medium grained, moderately to well indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolid, echinoid, mollusks
- 770 – 780 Limestone (wackestone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, low to medium permeability, grains types are biogenic, skeletal and micrite, 35% allochems, microcrystalline to fine grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera (*Rotallia mexicana*), milliolid, mollusks
- 780 – 800 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 70% allochems, microcrystalline to medium grains, poorly indurated with micrite and sparry calcite cements, clay (1%), benthonic foraminifera, milliolid, mollusks
- 800 – 820 Limestone (grainstone/calcarenite), yellowish gray (5Y 8/1), intergranular and moldic porosity, medium to high permeability, grains are biogenic and skeletal and crystal, 90% allochems, medium grained, poorly indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolid, echinoid, mollusks
- 820 – 860 Limestone (wackestone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, low to medium permeability, grains types are biogenic, skeletal and micrite, 45% allochems, microcrystalline to fine grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolid, mollusks, echinoid

- 860 – 870 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 45% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
- 870 – 890 Limestone (mudstone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, low permeability, grains types are biogenic, skeletal and micrite, 10% allochems, microcrystalline to very fine grained, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, miliolids
- 890 – 910 Carbonate Clay/Marl, yellowish gray (5Y 8/1), intergranular porosity, low permeability, soft, plastic, grains are very fine and micritic, poor induration, trace limestone from above and trace medium bluish gray (5B 5/1) moderately indurated mudstone.
- 910 – 940 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 70% allochems, microcrystalline to medium grains, poorly indurated with micrite and sparry calcite cements, benthonic foraminifera, miliolids, mollusks
- 940 – 960 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 45% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
- 960 – 980 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 70% allochems, microcrystalline to medium grains, poorly indurated with micrite and sparry calcite cements, echinoid spines, benthonic foraminifera, miliolids, mollusks
- 980 – 1000 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium to high permeability, grain types are biogenic, intraclast, and micrite, 80% allochems, medium grained, poor to moderate induration with micrite and spar cements, benthonic forams, echinoids
- 1000 – 1020 Limestone (grainstone/calcarenite), yellowish gray (5Y 8/1), intergranular and moldic porosity, medium to high permeability, grains are biogenic and skeletal and crystal, 90% allochems, medium grained, poorly indurated with micrite and sparry calcite cements, benthonic foraminifera, miliolids, echinoids, mollusks

- 1020 – 1040 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 70% allochems, microcrystalline to medium grains, poorly indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolid, mollusks
- 1040 – 1060 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 60% allochems, microcrystalline to medium grains, poorly indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolid, mollusks, echinoids
- 1060 – 1070 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 45% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
- 1070 – 1090 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 35% allochems, moderate induration with micrite and sparry calcite cements, quartz sand (1%) benthonic foraminifera
- 1090 – 1120 Limestone (wackestone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 35% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
- 1120 – 1130 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 60% allochems, microcrystalline to medium grains, poorly indurated with micrite and sparry calcite cements, dolomite fragments (2%), benthonic foraminifera, milliolid, mollusks, echinoids
- 1130 – 1150 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, low to medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 45% allochems, moderate induration with micrite and sparry calcite cements, pyrite (trace), benthonic foraminifera, echinoids, pellets

- 1150 – 1180 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, low to medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 35% allochems, moderate induration with micrite and sparry calcite cements, quartz sand (trace), benthonic foraminifera, echinoids, pellets
- 1180 – 1200 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 45% allochems, moderate induration with micrite and sparry calcite cements, quartz sand (trace), benthonic foraminifera, pellets
- 1200 – 1210 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 45% allochems, moderate induration with micrite and sparry calcite cements, pyrite (trace), quartz sand (trace), benthonic foraminifera, pellets
- 1210 – 1220 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, clay (trace), benthonic foraminifera, pellets

OCALA LIMESTONE

- 1220 – 1250 Limestone (wackestone - packstone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 60% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera (*Heterestegina sp.* *Lepidocyclina ocalana*, *Operculinoides sp.*), pellets
- 1250 – 1270 Limestone (wackestone - packstone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 60% allochems, moderate induration with micrite and sparry calcite cements, slight alteration, quartz sand (trace), benthonic foraminifera, pellets
- 1270 – 1290 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets

- 1290 – 1300 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to very fine grained, 30% allochems, moderate induration with micrite and sparry calcite cements, soft carbonate clay (10%), quartz sand (trace), benthonic foraminifera, pellets
- 1300 – 1310 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 30% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1310 -1320 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 30% allochems, moderate induration with micrite and sparry calcite cements, soft carbonate clay (10%), quartz sand (trace), benthonic foraminifera, pellets
- 1320 -1340 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 30% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1340 – 1380 Limestone (wackestone to packstone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 60% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets, mollusks
- 1380 – 1400 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1400 -1420 Limestone (wackestone to packstone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 60% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets, mollusks

- 1420 – 1430 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1430 – 1460 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 30% allochems, moderate induration with micrite and sparry calcite cements, soft carbonate clay (5%), benthonic foraminifera, pellets
- 1460 – 1470 Calcareous Clay, yellowish gray (5Y 7/2), intergranular porosity, low permeability, poor induration with clay, micrite, and dolomite cements, quartz sand (trace), formation contact

AVON PARK FORMATION

- 1470 – 1490 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 30% allochems, moderate induration with micrite and sparry calcite cements, soft carbonate clay (5%), benthonic foraminifera (*Operculinoides sp.*)
- 1490 – 1510 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 65% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*, *Operculinoides sp.*, *Gypsina sp.*), miliolids, mollusks, echinoids
- 1510 – 1520 As above, benthonic foraminifera (cones)
- 1520 – 1540 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 75% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*, *Operculinoides sp.*), miliolids, mollusks, echinoids
- 1540 – 1560 Limestone (packstone to grainstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 85% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*, *Operculinoides sp.*), miliolids, mollusks, echinoids, coquinoid (miliolids)

- 1560 – 1580 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 55% allochems, microcrystalline to medium grains, moderately to well indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*), millioids, mollusks, echinoids
- 1580 – 1610 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
- 1610 – 1630 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 65% allochems, microcrystalline to medium grains, moderately to well indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*), millioids, mollusks, echinoids
- 1630 – 1650 Limestone (packstone), very pale orange (10YR 8/2) to yellowish gray (5Y 7/2), intergranular, vugular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 75% allochems, microcrystalline to medium grains, well indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*), millioids, mollusks, echinoids
- 1650 – 1670 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 50% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, cones
- 1670 – 1680 Crystalline limestone, very pale orange (10YR 8/2), intercrystalline and pin point vugular porosity, low permeability, grain types are biogenic, crystal, and micrite, microcrystalline to very fine grained, good induration with sparry calcite and micrite cements, benthonic foraminifera
- 1680 – 1700 Limestone (packstone), very pale orange (10YR 8/2) to yellowish gray (5Y 7/2), intergranular, vugular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 65% allochems, microcrystalline to medium grains, moderate induration with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*), millioids, mollusks, echinoids

- 1700 – 1710 Limestone (packstone), very pale orange (10YR 8/2) to yellowish gray (5Y 7/2), intergranular, vugular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 60% allochems, microcrystalline to medium grains, moderate induration with micrite and sparry calcite cements, trace carbonate clay, benthonic foraminifera, millioids, mollusks, echinoids
- 1710 – 1730 Limestone (packstone), very pale orange (10YR 8/2) to yellowish gray (5Y 7/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 70% allochems, microcrystalline to medium grains, slight alteration, trace dolomite rhombs, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, millioids, mollusks, echinoids
- 1730 – 1740 Limestone (packstone), very pale orange (10YR 8/2) to yellowish gray (5Y 7/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 60% allochems, microcrystalline to medium grains, trace dolomite rhombs, moderate induration with micrite and sparry calcite cements, trace carbonate clay, benthonic foraminifera, millioids
- 1740 – 1750 Limestone (packstone), very pale orange (10YR 8/2) to yellowish gray (5Y 7/2), intergranular, vugular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 60% allochems, microcrystalline to medium grains, moderate induration with micrite and sparry calcite cements, trace carbonate clay, benthonic foraminifera, millioids, mollusks, echinoids
- 1750 – 1760 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular, vugular and moldic porosity, possibly low permeability, grain types are crystalline and micrite, 20% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement, undistinguishable forams.
- 1760 – 1770 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 40% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement, pellets.
- 1770 – 1780 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 10% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement.

- 1780 – 1790 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 20% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement, pellets.
- 1790 – 1800 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 10% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement.
- 1800 – 1810 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 10% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement, pellets.
- 1810 – 1820 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 40% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement, pellets.
- 1820 – 1830 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 10% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement.
- 1830 – 1840 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 20% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement, pellets.
- 1840 – 1850 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 10% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement.
- 1850 – 1860 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 50% allochems, microcrystalline to very fine grain, good induration with sparry calcite cement.

- 1860 – 1870 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain type is crystalline, 10% allochems, microcrystalline to very fine grain, good induration with sparry calcite cement.
- 1870 – 1880 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain type is crystalline, 40% allochems, microcrystalline to very fine grain, good induration with sparry calcite cement.
- 1880 – 1890 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain types are crystalline and micrite, 10% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement.
- 1890 – 1900 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain type is crystalline, 30% allochems, microcrystalline to very fine grain, good induration with sparry calcite cement.
- 1900 - 1910 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain type is crystalline and biogenic, 30% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement.
- 1910 - 1920 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain type is crystalline and biogenic, 10% allochems, microcrystalline to very fine grain, good induration with sparry calcite cement.
- 1920 - 1930 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular and vugular porosity, possibly low permeability, grain type is crystalline, 20% allochems, microcrystalline to very fine grain, good induration with sparry calcite cement.
- 1930 - 1940 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular, intercrystalline, and vugular porosity, possibly low permeability, grain type is crystalline and biogenic, 15% allochems, microcrystalline to very fine grain, good induration with sparry calcite cement. Calcareous clay in sample.
- 1940 – 1950 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular, intercrystalline, and vugular porosity, possibly low permeability, grain type is crystalline and biogenic, 10% allochems, microcrystalline to very fine grain, good induration with sparry calcite cement.

- 1950 – 1970 No sample.
- 1970 – 1980 Dolomitic limestone, pale yellowish brown (10YR 6/2), intergranular and intercrystalline porosity, possibly low permeability, grain type is crystalline and biogenic, poor induration, high alteration in dolostone, 20% micrite allochems, microcrystalline to medium grain, micrite and sparry calcite cements and dolomite rhombs, forams present.
- 1980 -1990 Lime mud, yellowish gray (5Y 8/1), intergranular porosity, possibly low permeability, grain type is biogenic and micritic, 90% allochems, very fine grains, unconsolidated, 10% indurated wackestone limestone.
- 1990 – 2000 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular and intercrystalline porosity, possibly low permeability, grain type is crystalline and biogenic, 20% allochems, microcrystalline to very fine grain, poor induration with sparry calcite cement, dolomite rhombs present.
- 2000 – 2030 Dolomitic Limestone, yellowish gray (5 Y 8/1) to dark yellowish brown (10YR 4/2), intergranular and intercrystalline porosity, possibly low permeability, grain type is crystalline, biogenic and micrite, 20% allochems, microcrystalline to fine grain, good induration with sparry calcite cement and dolomite, high alteration, forams present.
- 2030 -2040 Dolomitic Limestone, yellowish gray (5 Y 8/1), intergranular and intercrystalline porosity, possibly low permeability, grain type is crystalline, biogenic and micritic, 50% allochems, microcrystalline to very fine grain, poor induration with sparry calcite cement, dolomite rhombs present.

OLDSMAR FORMATION

- 2040 – 2050 Dolostone, mottled moderate yellowish brown (10YR 5/4) to dusky yellowish brown, intercrystalline porosity and pin-point vugular porosity, medium permeability, grain type is microcrystalline, high alteration, very good induration, 20% micritic limestone present.
- 2050 – 2060 Dolostone, mottled moderate yellowish brown (10YR 5/4) to dusky yellowish brown, intercrystalline porosity and pin-point vugular porosity, medium permeability, grain type is microcrystalline, high alteration, very good induration, trace micritic limestone present.
- 2060 – 2080 Dolostone, dark yellowish brown (10YR 4/2), intercrystalline and pin point vugular porosity, possibly low permeability, microcrystalline to fine grained euhedral crystals, high alteration, good induration with dolomite cement, limestone cavings

- 2080 – 2120 Dolostone, dusky yellowish brown (10YR 2/2), intercrystalline, intracrystalline, and vugular porosity, possibly low permeability, microcrystalline to fine grained euhedral crystals, high alteration, good induration with dolomite and micrite cements, micrite (trace), sucrosic crystals (trace).
- 2120 – 2150 Dolostone, dusky yellowish brown (10YR 2/2), intercrystalline, intracrystalline, and vugular porosity, possibly low permeability, microcrystalline to fine grained euhedral crystals, high alteration, good induration with dolomite cement, sucrosic dolomite rhombs.
- 2150 – 2190 Dolostone, dusky yellowish brown (10YR 2/2), intercrystalline, intracrystalline, and vugular porosity, possibly low permeability, microcrystalline to fine grained euhedral crystals, high alteration, good induration with dolomite cement, sucrosic dolomite rhombs.
- 2190 – 2230 Dolostone, dusky yellowish brown (10YR 2/2), intercrystalline, intracrystalline, and vugular porosity, possibly low permeability, microcrystalline to fine grained euhedral crystals, high alteration, good induration with dolomite cement, sucrosic dolomite rhombs.
- 2230 – 2300 Dolostone, dusky yellowish brown (10YR 2/2), intercrystalline, intracrystalline, and vugular porosity, medium permeability, microcrystalline to fine grained euhedral crystals, high alteration, good induration with dolomite cement, sucrosic dolomite rhombs, trace calcite spars.
- 2300 – 2340 Dolostone, dusky yellowish brown (10YR 2/2), intercrystalline, intracrystalline, and vugular porosity, possibly low permeability, microcrystalline to fine grained euhedral crystals, high alteration, good induration with dolomite cement, sucrosic dolomite rhombs. Gypsum (trace). Limestone (20%).
- 2340 – 2350 Dolomitic Limestone, yellowish gray (5 Y 8/1), intercrystalline, intracrystalline, and vugular porosity, possibly low permeability, microcrystalline to fine grained euhedral crystals, high alteration, good induration with dolomite cement, sucrosic dolomite rhombs. Gypsum (trace).
- 2350 – 2410 Limestone, very pale orange (10 YR 8/2 to yellowish gray (5 Y 8/1), intergranular, vugular and moldic porosity, possibly medium permeability, grain types are crystalline and micrite, 40% allochems, microcrystalline to very fine grain, good induration with micrite and sparry calcite cement, undistinguishable forams.

- 2410 – 2450 Dolostone, dusky yellowish brown (10YR 2/2), intercrystalline, and vugular porosity, possibly low permeability, microcrystalline to fine grained euhedral crystals, high alteration, moderate induration with dolomite cement, sucrosic dolomite rhombs. Limestone cavings in sample.
- 2450 – 2480 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, and vugular porosity, possibly medium permeability, microcrystalline to fine grained, 60% allochems, unconsolidated to poor induration with micrite, sparry calcite and dolomite cement, lignite in sample (5%), undistinguishable forams (40%).
- 2480 – 2500 Dolomitic Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, and vugular porosity, possibly medium permeability, microcrystalline to fine grained, 50% allochems, unconsolidated to poor induration with micrite, sparry calcite and dolomite cement, lignite in sample (5%), undistinguishable forams (40%).
- 2500 - 2530 Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, and vugular porosity, possibly high permeability, microcrystalline to fine grained, 60% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, lignite in sample (5%), undistinguishable forams (30%).
- 2530 - 2565 Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, and vugular porosity, possibly high permeability, microcrystalline to fine grained, 60% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, lignite in sample (5%), undistinguishable forams (30%). Decrease in dolomite quantity with depth.
- 2565 - 2570 Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, and vugular porosity, possibly high permeability, microcrystalline to fine grained, 60% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, lignite in sample (5%), undistinguishable forams (30%).
- 2570 - 2590 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, porosity, possibly high permeability, microcrystalline to fine grained, 60% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement.

- 2590 - 2610 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline porosity, possibly high permeability, microcrystalline to fine grained, 60% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, lignite in sample (20%), Decrease in lignite quantity with depth. Trace crystalline carbonate.
- 2610 - 2620 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, porosity, possibly high permeability, microcrystalline to fine grained, 60% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, undistinguishable forams (5%).
- 2620 - 2630 Limestone, very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, and vugular porosity, possibly high permeability, microcrystalline to fine grained, 60% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, lignite in sample (5%).
- 2630 - 2640 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, porosity, possibly high permeability, microcrystalline to fine grained, 60% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement.
- 2640 – 2650 Dolomitic Limestone, yellowish gray (5 Y 8/1), intercrystalline, intracrystalline, and vugular porosity, possibly low permeability, microcrystalline to fine grained euhedral crystals, high alteration, 60% allochems, unconsolidated to poor induration with micrite, and dolomite cement with, sucrosic dolomite rhombs.
- 2650 - 2670 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline, intergranular porosity, possibly high permeability, microcrystalline to medium grained, 30% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, undistinguishable forams (10%).
- 2670 - 2700 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline and intergranular porosity, possibly high permeability, microcrystalline to medium grained, 50% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, undistinguishable forams (5%).

- 2700 - 2730 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline and intergranular porosity, possibly high permeability, microcrystalline to fine grained, 40% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, undistinguishable forams (5%).
- 2730 - 2760 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline and intergranular porosity, possibly high permeability, microcrystalline to medium grained, 50% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, undistinguishable forams (5%).
- 2760 - 2800 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline and intergranular porosity, possibly high permeability, microcrystalline to medium grained, 40% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, undistinguishable forams (10%).
- 2800 - 2840 Limestone, (packstone) very pale orange (10 YR 8/2) to yellowish gray (5 Y 8/1), intercrystalline and intergranular porosity, possibly high permeability, microcrystalline to medium grained, 50% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, undistinguishable forams (10%).
- 2840 - 2860 Limestone, (packstone) yellowish gray (5 Y 7/2), intercrystalline and intergranular porosity, possibly high permeability, microcrystalline to medium grained, 40% allochems, unconsolidated to poor induration with micrite, and sparry calcite cement, undistinguishable forams (5%).
- 2860 - 2890 Limestone, (packstone) yellowish gray (5 Y 7/2), intercrystalline and intergranular porosity, possibly high permeability, microcrystalline to medium grained, 30% allochems, unconsolidated to poor induration with micrite, sparry calcite, and dolomite cement, undistinguishable forams (10%), slightly dolomitic (5%).
- 2890 - 2900 Limestone (packstone), yellowish gray (5 Y 7/2) and Dolostone, medium dark gray (N 4), intercrystalline and intergranular porosity, possibly high permeability, microcrystalline to very fine grained, 20% allochems, poor to good induration with micrite, sparry calcite, and dolomite cement.
- 2900 - 2950 Limestone, (packstone) yellowish gray (5 Y 7/2), intercrystalline and intergranular porosity, possibly high permeability, microcrystalline to fine grained, 20% allochems, unconsolidated to poor induration with micrite, sparry calcite, and dolomite cement, undistinguishable forams (5%), slightly dolomitic (5%).

- 2950 – 2970 Dolostone, pale yellowish brown (10YR 6/2), intercrystalline and vugular porosity, possibly high permeability, microcrystalline to medium grained euhedral crystals, high alteration, moderate induration with dolomite cement, sucrosic, dolomite rhombs. Limestone cavings in sample.
- 2970 – 2980 Dolostone, pale yellowish brown (10YR 6/2), intercrystalline porosity, possibly medium to high permeability, microcrystalline, high alteration, moderate induration with dolomite cement, limestone cavings in sample.
- 2980 – 3000 Dolostone, dusky yellowish brown (10 YR 2/2), intercrystalline porosity, possibly medium permeability, microcrystalline, high alteration, good induration with dolomite cement, massive, no visible secondary permeability.
- 3000 – 3020 Dolostone, dusky yellowish brown (10 YR 2/2), intercrystalline porosity, possibly medium permeability, cryptocrystalline to microcrystalline, high alteration, good induration with dolomite cement, massive, no visible secondary permeability.
- 3020 – 3050 Dolostone, dusky yellowish brown (10 YR 2/2), intercrystalline, intracrystalline, and pin point vugular porosity, possibly low permeability, microcrystalline, high alteration, good induration with dolomite cement, massive, no visible secondary permeability.
- 3050 – 3080 Dolostone, dusky yellowish brown (10 YR 2/2), intercrystalline, intracrystalline, and pin point vugular porosity, possibly low permeability, microcrystalline, high alteration, good induration with dolomite cement, massive, no visible secondary permeability.
- 3080 – 3100 Dolostone, dusky yellowish brown (10 YR 2/2), intercrystalline, intracrystalline, and pin point vugular porosity, possibly low permeability, microcrystalline, high alteration, good induration with dolomite cement, massive, no visible secondary permeability.
- 3100 – 3110 Dolostone, pale yellowish brown (10 YR 6/2), intercrystalline, intracrystalline, and pin point vugular porosity, possibly low to medium permeability, microcrystalline to , medium alteration, good induration with dolomite cement, no visible secondary permeability.
- 3110 – 3220 Dolostone, pale yellowish brown (10 YR 6/2), dusky yellowish brown (10 YR 2/2) and dark gray (N3), intercrystalline and intracrystalline, possibly low to medium permeability, cryptocrystalline to microcrystalline, high alteration, good induration with dolomite cement, massive, no visible secondary permeability.

3220 - 3230 Dolomitic limestone (packstone), light olive gray (5Y 6/1), intergranular porosity, possibly low permeability, fine to medium grained, 25% allochems, poor to good induration with micrite, sparry calcite, and dolomite cement.

3230 – 3240 No sample

3240 – 3270 Dolomitic limestone (packstone), light olive gray (5Y 6/1), intergranular porosity, possibly low permeability, fine to medium grained, 25% allochems, poor to good induration with micrite, sparry calcite, and dolomite cement.

CEDAR KEYS FORMATION

3270 -3280 Anhydrite (gypsum), white (N9) to very light gray (N8), intragranular porosity, low permeability, massive, opaque, soft with good induration, trace dolomitic limestone from above.

Monitor Well DZMW-1

Lithologic Log

**LITHOLOGIC DESCRIPTION OF SAMPLES FROM
DUAL ZONE MONITOR WELL
SOUTHWEST WRF AND ROWTP
CAPE CORAL, FLORIDA**

DEPTH	DESCRIPTION
	UNDIFFERENTIATED MARINE TERRACE DEPOSITS
0 – 20	Sand, very pale orange (10 YR 8/2) to black (N1), intergranular porosity, possibly high permeability, fine to medium grained, subrounded, unconsolidated, organics (25%), shell (15%), heavy minerals (trace), mollusks
20 - 30	Shell Bed, light olive gray (5Y 5/2), intergranular porosity, low permeability, poor induration with clay, micrite, and dolosilt cements, sand (20%), clay (10), phosphate (5%), mollusks, benthonic foraminifera (<i>Ammonia beccarii</i>)
	HAWTHORN GROUP PEACE RIVER FORMATION
30 – 40	Clayey silt, light olive gray (5Y 5/2), intergranular porosity, low permeability, very fine grained dolomite silt, poor induration with dolosilt, clay, and micrite cements, sand (20%), phosphate (5%), mollusks, benthonic foraminifera
40 - 90	Dolosilt/clay, olive gray (5Y 3/2), intergranular porosity, low permeability, very fine grained subhedral crystals, poor induration with dolosilt and clay cements, clay (5%), sand (10%), phosphate (5%)
90 – 100	Clayey sand, light olive gray (5Y 5/2), intergranular porosity, low to medium permeability, very fine to coarse grained, subrounded to rounded, poor induration with dolomite and clay cements, phosphate (10%) some coarse size, clay (2%), dolosilt (5%), fossil fragments
100 – 120	Clayey sand, yellowish gray (5Y 7/2), intergranular porosity, medium permeability, fine to medium grained, subrounded, poor induration with dolomite, micrite, and clay cements, dolomite (2%), clay (trace), phosphate (5%), mollusks, benthonic foraminifera

- 120 - 130 Clayey sand, yellowish gray (5Y 7/2), intergranular porosity, medium permeability, fine to coarse grained, subrounded to rounded, poor induration with clay cement, clay (trace), phosphate 20%, limestone (10%)
- 130 – 150 Limestone (wackestone), yellowish gray (5Y 7/2), intergranular porosity, medium permeability, grain types are biogenic, micrite, and skeletal, 35 % allochems, grain size is microcrystalline to fine, poor induration with micrite cement, sand 25 %, phosphate 5 %, mollusks, benthonic foraminifera
- 150 -170 Clayey sand, light olive gray (5Y 5/2), intergranular porosity, medium permeability, fine to coarse grained, subrounded, medium spericity, poor induration with clay and dolomite cements, phosphate 15 %, fossil fragments
- 170 – 180 Limestone (wackestone), yellowish gray (5Y 7/2), intergranular porosity, medium permeability, grain types are biogenic, micrite, and skeletal, 45 % allochems, grain size is microcrystalline to fine, moderate induration with micrite cement, sand 25 %, phosphate 5 %, mollusks, benthonic foraminifera
- 180 – 190 Clay, grayish olive (10Y 4/2), intergranular porosity, low permeability, poor induration with clay cement, sand 5 %, phosphate 2 %
- 190 – 200 Phosphatic sand, pale greenish yellow (10Y 8/2), intergranular porosity, medium permeability, fine grained, rounded, high spericity, unconsolidated, quartz sand 15 %, limestone 10 %, mollusks
- 200 – 210 Limestone (mudstone), grayish yellow (5 Y 8/4), intergranular porosity, low permeability, grain types are biogenic and micrite, 10 % allochem, grain size is microcrystalline to fine, poor induration with micrite cement, phosphate 25 %
- 210 – 220 Calcareous Clay, pale olive (10Y 6/2), intergranular porosity, low permeability, poor induration with clay and dolomite cements, sand 5%, phosphate 5%
- 220 – 240 Clayey sand, yellowish gray (5Y 8/1), intergranular porosity, low to medium permeability, very fine to medium grained, poor induration with clay and micrite cements, limestone 30%, clay (trace), phosphate 5%
- 240 – 250 Limestone (wackestone), yellowish gray (5Y 7/2), intergranular porosity, medium permeability, grain types are biogenic, micrite, and skeletal, 45 % allochems, grain size is microcrystalline to fine, moderate induration with micrite cement, sand 25 %, phosphate 5 %, mollusks, benthonic foraminifera

- 260 – 280 Sandy clay, medium light gray (N6), intergranular porosity, low permeability, poor induration with clay, dolosilt, and micrite cements, limestone (20%), sand (20%), phosphate (5%).
- 280 – 300 Dolosilt/Clay, yellowish gray (5 Y 7/2), intergranular porosity, low to medium permeability, very fine to fine grained, very soft, sticky, poor induration with clay and trace micritic cements, limestone (10%), sand (5%), phosphate (5%).
- 300 - 320 Dolosilt/Clay, pale olive (10 Y 6/2), intergranular porosity, low permeability, poor induration with dolomite, clay, and micrite cements, clay (10%), sand (10%), phosphate (5%).
- 320 – 340 Dolosilt/Clay, yellowish gray (5 Y 7/2), intergranular porosity, low to medium permeability, poor induration with dolomite, clay, and micrite cements, limestone (5%), clay (10%), sand (10%), phosphate (15%).
- 340 – 350 Sandy Limestone (wackestone), yellowish gray (5Y 8/1), intergranular porosity, medium porosity, grains are micritic, poor to moderate induration, micrite calcite cement, sand (20%), clay (10%), phosphate (5%), mollusks
- 350 – 360 Dolosilt/Clay, light olive gray (5Y 6/1), intergranular porosity, low to medium permeability, very fine to fine grained, subrounded to rounded, soft, sticky, poor induration with clay and trace micritic cements, limestone (15%), sand (15%), phosphate (5%).

ARCADIA FORMATION

- 360 – 380 Sandy Limestone (wackestone), grayish orange (10 YR 7/4), intergranular porosity, medium porosity, grains are micritic, moderately hard with poor to moderate induration, micrite calcite cement, sand (20%), clay (10%), phosphate (5%), mollusks
- 380 – 390 Dolosilt/Clay, light olive gray (5Y 6/1), intergranular porosity, low to medium permeability, very fine to fine grained, subrounded to rounded, soft, sticky, poor induration with clay and trace micritic cements, limestone (15%), sand (15%), phosphate (5%).
- 390 – 400 Sandy limestone (wackestone), yellowish gray (5Y 8/1), intergranular and vugular porosity, low to medium permeability, grain types are biogenic, micrite, intraclast, fine grained, 25% allochems, microcrystalline to medium grained, poor induration with micrite cement, sand (25%), clay (trace), phosphate (5%), mollusks, bryozoans, benthonic foraminifera

- 400 – 410 Limestone (wackestone), yellowish gray (5 Y 7/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, micrite, and crystal, fine grained, 35% allochems, microcrystalline to medium grained, poor induration with micrite and sparry calcite cements, sand (10%), phosphate (trace), mollusks
- 410 – 420 Sandy Limestone (wackestone), yellowish gray (5Y 7/2), intergranular and moldic porosity, medium permeability, grain types are biogenic, micrite, and crystal, fine grained, 25% allochems, microcrystalline to medium grained, moderate induration with micrite, spar and clay cements, clay (trace), sand (10 %), phosphate (3%), mollusks
- 420 – 430 Limestone (mudstone), yellowish gray (5Y 7/2), intergranular porosity, low permeability, grain types are biogenic and micrite, very fine grained, 10% allochems, microcrystalline to fine grained, poor induration with micrite cement, sand (15%), phosphate (2%)
- 430 – 450 Limestone (wackestone), yellowish gray (5Y 7/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, micrite, and skeletal, fine grained, 35% allochems, microcrystalline to medium grained, moderate induration with micrite cement, sand (5%), phosphate (5%), mollusks
- 450 – 470 Limestone (mudstone), yellowish gray (5Y 7/2), intergranular porosity, low permeability, grain types are biogenic and micrite, very fine grained, 10% allochems, microcrystalline to very fine grained, poor induration with micrite and clay cements, sand (5%), phosphate (5%)
- 470 – 490 Limestone (wackestone), very pale orange (10 YR 8/2), intergranular porosity, medium permeability, grain types are biogenic, micrite, and skeletal, fine grained, 35% allochems, microcrystalline to very fine grained, moderate induration with micrite and sparry calcite cements, sand (5%), phosphate (2%)
- 490 - 500 Limestone (packstone), very pale orange (10 YR 8/2), intergranular and moldic porosity, medium to high permeability, grain types are skeletal, biogenic, and micrite, fine to medium grained, 65% allochems, moderate induration with micrite cement, sand (15%), phosphate (5%), mollusks, benthonic foraminifera, bryozoans
- 500 - 510 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and intercrystalline porosity, low to medium permeability, grain types are biogenic, skeletal, and crystal, fine grained, microcrystalline to fine grained, 25% allochems, good induration with micrite, sparry calcite, and dolomite cements, benthic foraminifera, mollusks.

- 510 – 530 Dolostone, grayish orange (10 YR 7/4), intercrystalline and vugular porosity, possibly low permeability, medium to high alteration, microcrystalline to very fine grained subhedral crystals, good induration with dolomite and spar cements.
- 530 – 550 Limestone (wackestone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal, and micrite, 35% allochems, fine grained, microcrystalline to medium grained, moderately to well indurated with micrite and spar cements, quartz sand (1%), phosphate (1%), crystalline limestone (20%), mollusks, corals, benthonic foraminifera.
- 550 – 570 Limestone (wackestone), very pale orange (10YR 8/2) to light gray (N7), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal, and micrite, 45% allochems, microcrystalline to coarse grained, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (1%), mollusks, corals, benthonic foraminifera.
- 570 – 590 Limestone (packstone), very pale orange (10 YR 8/2), intergranular and moldic porosity, medium to low permeability, grain types are biogenic, skeletal, and micrite, very fine grained, about 20 % allochems, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (5%), mollusks, benthonic foraminifera.
- 590 – 610 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal, and micrite, fine grained, about 65 % allochems, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (5%), mollusks, benthonic foraminifera.
- 610 – 620 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and moldic porosity, moderate permeability, grain types are biogenic and skeletal, fine grained, about 30 % allochems, moderately indurated with micrite and spar cements, quartz sand (5%), phosphate (5%), mollusks, benthonic foraminifera, *Sorites sp.*
- 620 – 630 Dolostone, medium light gray (N 6), vugular and intercrystalline porosity, low permeability, medium alteration, very fine grained subhedral crystals, microcrystalline to fine grained, good induration with dolomite, micrite and spar cements, quartz sand (5%), phosphate (5%)
- 630 – 640 Limestone (mudstone), white (N 9), intergranular porosity, low permeability, grain types are biogenic, skeletal, and micrite, very fine grained, about 10 % allochems, poorly indurated with micrite and spar cements, quartz sand (5%), phosphate (2%), mollusks, benthonic foraminifera, looks like formation contact (reworked)

SUWANNEE LIMESTONE

- 640 – 650 Limestone (packstone), yellowish gray (5Y 8/1), intergranular and moldic porosity, medium to high permeability, grains are biogenic and skeletal and crystal, 65% allochems, medium grained, moderately to well indurated with micrite and dolomite cements, moderate alteration, trace dolomite, trace quartz sand, benthonic foraminifera, milliolidids (Suwannee Limestone)
- 650 – 670 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium to high permeability, grains types are biogenic, skeletal and micrite, 70% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolidids, mollusks
- 670 – 690 Limestone (grainstone/calcarenite), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, possibly high permeability, grains types are biogenic, skeletal and micrite, 85% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolidids, mollusks, corals, bryozoans
- 690 – 700 Limestone (packstone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grains types are biogenic, skeletal and micrite, 55% allochems, microcrystalline to fine grained, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolidids
- 700 – 720 Limestone (packstone), very pale orange (10 YR 8/2), intergranular and moldic porosity, medium to high permeability, grains are biogenic and skeletal and crystal, 65% allochems, medium grained, moderately to well indurated with micrite and sparry calcite cements, benthonic foraminifera, milliolidids, echinoids, mollusks
- 720 – 730 Limestone (grainstone/calcarenite), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, possibly high permeability, grains types are biogenic, skeletal and micrite, 90% allochems, microcrystalline to medium grained, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera (*Rotallia sp.*), milliolidids, mollusks

- 730 – 740 Limestone (wackestone), pale yellowish orange (10YR 8/6), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 45% allochems, microcrystalline to medium grains, poorly indurated with micrite and sparry calcite cements, benthonic foraminifera (cones), miliolids, mollusks
- 740 – 750 Limestone (wackestone), very pale orange (10 Y 8/2), intergranular and vugular porosity, medium permeability, grains are biogenic and skeletal and micrite, 35 % allochems, medium grained, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, miliolids, echinoids, mollusks
- 750 – 760 Limestone (grainstone/calcarenite), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, possibly high permeability, grains types are biogenic, skeletal and intraclast, 90% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, miliolids, mollusks
- 760 – 770 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 45% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
- 770 – 780 Limestone (wackestone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grains types are biogenic, skeletal and micrite, 30% allochems, microcrystalline to very fine grained, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, miliolids
- 780 – 790 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 65% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, miliolids, mollusks
- 790 – 800 Limestone (wackestone), yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 45% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera (*Discorinopsis* sp.)

- 800 – 810 Limestone (packstone), very pale orange (10YR 8/2) to grayish orange (10 YR 7/4), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 70% allochems, microcrystalline to medium grains, poorly indurated with micrite and sparry calcite cements, echinoid spines, benthonic foraminifera, miliolids, mollusks
- 810 – 820 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, low permeability, grain types are biogenic, crystal, and micrite, 25% allochems, medium grained, poor to moderate induration with micrite and spar cements, calcareous clay (5%), benthonic forams, echinoids.
- 820 – 830 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, low permeability, grain types are biogenic, crystal, and micrite, 25% allochems, medium grained, moderate induration with micrite and spar cements, benthonic forams, echinoids.
- 830 – 840 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, low permeability, grain types are biogenic, crystal, and micrite, 25% allochems, medium grained, poor to moderate induration with micrite and spar cements, calcareous clay (5%), benthonic forams, echinoids.
- 840 – 860 Limestone (packstone), pale yellowish brown (10 YR 6/2), intergranular, moldic and vugular porosity, moderate permeability, grain types are biogenic, crystal, and micrite, 45% allochems, medium grained, moderate induration with micrite and spar cements, abundant benthonic forams, echinoids, mollusks.
- 860 – 880 Limestone (packstone), pale yellowish brown (10 YR 6/2), intergranular, moldic and vugular porosity, grain types are biogenic, skeletal, and micrite, 40% allochems, fine to medium grained, moderate induration with micrite and spar cements, benthonic forams, echinoids.
- 880 – 890 Limestone (wackestone), very light gray (N 8), intergranular, moldic and vugular porosity, grain types are biogenic, skeletal, and micrite, 20% allochems, fine to medium grained, moderate induration with micrite and spar cements, calcareous silt and clay (15%), benthonic forams, echinoids.
- 890 – 900 Limestone (mudstone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, low permeability, grain types are biogenic and micrite, 5% allochems, fine to medium grained, moderate induration with micrite and spar cements, benthonic forams.

- 900 – 910 Limestone (wackestone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, low permeability, grain types are biogenic, skeletal, and micrite, 20% allochems, fine to medium grained, moderate induration with micrite and spar cements, calcareous silt and clay 20%, benthonic forams.
- 910 – 920 Limestone (wackestone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, low permeability, grain types are biogenic, skeletal, and micrite, 25% allochems, fine to medium grained, moderate induration with micrite and spar cements, benthonic forams.
- 920 - 950 Limestone (wackestone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, low permeability, grain types are biogenic, skeletal, and micrite, 20% allochems, fine to medium grained, moderate induration with micrite and spar cements, calcareous silt and clay 20%, benthonic forams.
- 950 – 960 Limestone (wackestone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, low permeability, grain types are biogenic, skeletal, and micrite, 20% allochems, fine to medium grained, moderate induration with micrite and spar cements, calcareous silt and clay 15%, benthonic forams.
- 960 – 970 Limestone (grainstone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, grain types are biogenic, skeletal, and micrite, 80% allochems, fine to medium grained, moderate induration with micrite and spar cements, benthonic forams, spicules.
- 970 – 990 Limestone (packstone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, grain types are biogenic, skeletal, and micrite, 60% allochems, fine to medium grained, moderate induration with micrite and spar cements, benthonic forams, (*Discorinopsis gunteri*, sp.)
- 990 – 1000 Limestone (wackestone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, low permeability, grain types are biogenic, skeletal, and micrite, 20% allochems, fine to medium grained, moderate induration with micrite and spar cements, benthonic forams.
- 1000 – 1030 Limestone (grainstone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, grain types are biogenic, skeletal, and micrite, 90% allochems, fine to medium grained, moderate induration with micrite and spar cements, benthonic forams, spicules.

- 1030 – 1040 Limestone (grainstone), yellowish gray (5 Y 8/1), intergranular, moldic and vugular porosity, grain types are biogenic, skeletal, and micrite, 90% allochems, fine to medium grained, moderate induration with micrite and spar cements, benthonic forams, spicules, (*Dictyoconus cookei*, sp.)
- 1040 – 1050 Limestone (packstone), grayish orange (10 YR 7/4), intergranular and vugular porosity, medium permeability, grain types are biogenic, crystal, and micrite, 65% allochems, medium grained, moderate induration with micrite and spar cements, benthonic forams, echinoids.
- 1050 – 1070 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal and micrite, 45% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera, miliolids, mollusks
- 1070 – 1080 Limestone (mudstone), white (N 9) to very pale orange (10YR 8/2), intergranular porosity, low permeability, grain types are biogenic, skeletal and micrite, 10% allochems, microcrystalline to medium grains, poorly indurated with micrite and sparry calcite cements, benthonic foraminifera, miliolids, mollusks, echinoids
- 1080 – 1090 Limestone (packstone), yellowish gray (5Y 8/1), intergranular and vugular porosity, possibly high permeability, grain types are biogenic, skeletal, and intraclast, microcrystalline to medium grained, 75% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera (cones)
- 1090 – 1100 Limestone (mudstone/calcareous clay), white (N 9) to very pale orange (10 YR 8/2), intergranular and vugular porosity, low permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 10% allochems, poor induration with micrite and sparry calcite cements, phosphatic sand (1%), benthonic foraminifera (possible reworked zone near Formation contact)
- 1100 – 1110 Limestone (packstone), very pale orange (10YR 8/2) to yellowish gray (5Y 8/1), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and intraclast, microcrystalline to medium grained, 65% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, miliolids, mollusks
- 1110 – 1130 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 60% allochems, microcrystalline to medium grains, poorly

indurated with micrite and sparry calcite cements, dolomite fragments (2%), benthonic foraminifera, milliolids, mollusks, echinoids

- 1130 – 1140 Limestone (packstone), yellowish gray (5 Y 8/1) to very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 55% allochems, moderate induration with micrite and sparry calcite cements, quartz sand (trace), benthonic foraminifera, echinoids, pellets, mollusks
- 1140 – 1160 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, low to medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 35% allochems, moderate induration with micrite and sparry calcite cements, quartz sand (trace), benthonic foraminifera, echinoids, pellets
- 1160 – 1170 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 45% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1170 – 1180 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 35% allochems, moderate induration with micrite and sparry calcite cements, quartz sand (trace), benthonic foraminifera, pellets
- 1180 – 1200 Limestone (wackestone), grayish orange (10 YR 7/4) to very pale orange (10 YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1200 – 1210 Limestone (wackestone), grayish orange (10 YR 7/4) to very pale orange (10 YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 50% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets

OCALA LIMESTONE

- 1210 – 1220 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 65% allochems, microcrystalline to medium grains,

moderately indurated with micrite and sparry calcite cements, benthonic foraminifera

- 1220 – 1230 Limestone (packstone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 65% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera (*Heterestegina sp.*, *Lepidocyclina ocalana*, *Operculinoides sp.*), pellets, echinoids, bryozoans
- 1230 – 1250 Limestone (wackestone - packstone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 60% allochems, moderate induration with micrite and sparry calcite cements, slight alteration, quartz sand (trace), benthonic foraminifera (*Heterestegina sp.*, *Lepidocyclina ocalana*, *Operculinoides sp.*, *Gypsina globula*), pellets, echinoides
- 1250 – 1260 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera (*Amphistegina sp.*), pellets
- 1290 – 1300 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to very fine grained, 30% allochems, moderate induration with micrite and sparry calcite cements, soft carbonate clay (10%), quartz sand (trace), benthonic foraminifera, pellets
- 1300 – 1310 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 30% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1310 -1320 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 30% allochems, moderate induration with micrite and sparry calcite cements, soft carbonate clay (10%), quartz sand (trace), benthonic foraminifera, pellets

- 1320 -1340 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 30% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1340 – 1380 Limestone (wackestone to packstone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 60% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets, mollusks
- 1380 – 1400 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1400 -1420 Limestone (wackestone to packstone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to medium grained, 60% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets, mollusks
- 1420 – 1430 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, pellets
- 1430 – 1460 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 30% allochems, moderate induration with micrite and sparry calcite cements, soft carbonate clay (5%), benthonic foraminifera, pellets
- 1460 – 1470 Calcareous Clay, yellowish gray (5Y 7/2), intergranular porosity, low permeability, poor induration with clay, micrite, and dolomite cements, quartz sand (trace), formation contact

AVON PARK FORMATION

- 1470 – 1490 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 30% allochems, moderate induration with micrite and sparry calcite cements, soft carbonate clay (5%), benthonic foraminifera (*Operculinoides sp.*)
- 1490 – 1510 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal and micrite, 65% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*, *Operculinoides sp.*, *Gypsina sp.*), miliolids, mollusks, echinoids
- 1510 – 1520 As above, benthonic foraminifera cones
- 1520 – 1540 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal and micrite, 75% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*, *Operculinoides sp.*), miliolids, mollusks, echinoids
- 1540 – 1560 Limestone (packstone to grainstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal and micrite, 85% allochems, microcrystalline to medium grains, moderately indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*, *Operculinoides sp.*), miliolids, mollusks, echinoids, coquinoid (miliolids)
- 1560 – 1580 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grain types are biogenic, skeletal and micrite, 55% allochems, microcrystalline to medium grains, moderately to well indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*), miliolids, mollusks, echinoids
- 1580 – 1610 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 40% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera

- 1610 – 1630 Limestone (packstone), very pale orange (10YR 8/2), intergranular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 65% allochems, microcrystalline to medium grains, moderately to well indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*), millioids, mollusks, echinoids
- 1630 – 1650 Limestone (packstone), very pale orange (10YR 8/2) to yellowish gray (5Y 7/2), intergranular, vugular and moldic porosity, medium permeability, grains types are biogenic, skeletal and micrite, 75% allochems, microcrystalline to medium grains, well indurated with micrite and sparry calcite cements, benthonic foraminifera (*Dictyoconus cookei*), millioids, mollusks, echinoids
- 1650 – 1660 Limestone (wackestone), very pale orange (10YR 8/2), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, microcrystalline to fine grained, 50% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, cones

Appendix D

Cores

Injection Well IW-1

**Core No. 1
1,760 – 1,771**



IW-1 CORING WORKSHEET

DATE(S): 11/30/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Jean Jean

TYPE OF BIT USED: Diamond

CORE NUMBER: 1

DIAMETER: 4-inch

START/ FINISH TIME CORING: #### TO: 19:04

CORED INTERVAL: 1760 TO: 1771

LENGTH OF CORED INTERVAL: 11 feet

LENGTH OF CORE SAMPLE RECOVERED: 6.4

PERCENT OF SAMPLED LENGTH RECOVERED: 58%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
1760	Dolomitic Limestone with Dolostone Seams	21	0	3	30
1761	Dolomitic Limestone with Dolostone Seams	26	15	4	30
1762	Dolomitic Limestone with Dolostone Seams	24	20	4	35
1763	Dolomitic Limestone with Dolostone Seams	24	20	4	50
1764	Dolomitic Limestone with Dolostone Seams	26	21	4	50
1765	Dolomitic Limestone with Dolostone Seams	24	20	4	50
1766	Dolomitic Limestone with Dolostone Seams	24	16	4	50
1767	Dolomitic Limestone with Dolostone Seams	24	18	5	50
1768	Dolomitic Limestone with Dolostone Seams	23	25	4-5	50
1769	Dolomitic Limestone with Dolostone Seams	24	16	4-5	50
1770	Dolomitic Limestone with Dolostone Seams	24	10	4	50
1771	Dolomitic Limestone with Dolostone Seams	24	20	7-9	50



IW-1 CORE DESCRIPTION

**CITY OF CAPE CORAL
SOUTHWEST CAPE WTP MONITOR WELL IW-1**

CORE #1

1,760 feet bls – 1,771 feet bls

Core Diameter (inches): 4	Bit Type: Diamond	Date: 11/30/2007
Cored Interval (feet): 11.0	Recovered Core (feet): 6.4	Recovery: 58%

DEPTH (feet bls)	DESCRIPTION
1760 to 1761.8	DOLOMITIC LIMESTONE WITH DOLOSTONE SEAMS – very pale orange (10 YR 8/2) to yellowish gray (5Y 7/2), intergranular, intercrystalline, and moldic porosity, possibly low permeability, grain type is crystal, micrite and biogenic, 30% allochems, microcrystalline to very fine grain, good induration with micrite, sparry calcite and dolomite cement, benthic forams and other undistinguishable fossil molds and casts, dolomite rhombs in section, dolostone seams throughout.
1761.8 to 1763	DOLOMITIC LIMESTONE WITH DOLOSTONE SEAMS – very pale orange (10 YR 8/2) to pale yellowish brown (10YR 6/2), intergranular, intercrystalline, and moldic porosity, possibly low permeability, grain type is crystal, micrite and biogenic, 20% allochems, microcrystalline to very fine grain, good induration with micrite, sparry calcite and dolomite cement, undistinguishable fossils, increase in dolostone seams. Fossil molds filled with sparry calcite and micrite.
1,763 to 1,766.4	DOLOMITIC LIMESTONE WITH DOLOSTONE SEAMS – very pale orange (10 YR 8/2) to yellowish gray (5Y 7/2), intergranular, intercrystalline, and moldic porosity, possibly low permeability, grain type is crystal, micrite and biogenic, 30% allochems, microcrystalline to very fine grain, good induration with micrite, sparry calcite and dolomite cement, benthic forams and other undistinguishable fossil molds and casts, dolomite rhombs in section, dolostone seams throughout.

Injection Well IW-1

**Core No. 2
1,824 – 1,835**



IW-1 CORING WORKSHEET

DATE(S): 12/1/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Jay Swartzentruber

TYPE OF BIT USED: Diamond

CORE NUMBER: 2

DIAMETER: 4-inch

START/ FINISH TIME CORING: 0101 TO: 0216

CORED INTERVAL: 1824 TO: 1835

LENGTH OF CORED INTERVAL: 11 feet

LENGTH OF CORE SAMPLE RECOVERED: 1 feet

PERCENT OF SAMPLED LENGTH RECOVERED: 9%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
1824	Dolomitic Limestone		5		
1825	Dolomitic Limestone	22	8	2	15
1826	Dolomitic Limestone	23	5	2	15
1827	Dolomitic Limestone	24	6	4	15
1828	Dolomitic Limestone	23	5	3	15
1829	Dolomitic Limestone	24	7	3	15
1830	Dolomitic Limestone	24	5	3	15
1831	Dolomitic Limestone	23	8	4	15
1832	Dolomitic Limestone	22	6	4	20
1833	Dolomitic Limestone	23	8	4	20
1834	Dolomitic Limestone	24	6	5	20
1835	Dolomitic Limestone	23	11	5	25



IW-1 CORE DESCRIPTION

**CITY OF CAPE CORAL
SOUTHWEST CAPE WTP MONITOR WELL IW-1**

CORE #2

1,824 feet bls – 1,835 feet bls

Core Diameter (inches): 4

Bit Type: Diamond

Date: 12/1/2007

Cored Interval (feet): 11.0

Recovered Core (feet): 1

Recovery: 9%

**DEPTH
(feet bls)**

DESCRIPTION

1,824 ft to 1,835 ft	DOLOMITIC LIMESTONE – very pale orange (10 YR 8/2) to pale yellowish brown (10 YR 6/2), intergranular, intercrystalline, and moldic porosity, possibly low permeability, grain type is crystal, micrite and biogenic, 20% allochems, microcrystalline to very fine grain, good induration with primarily sparry calcite cement, micrite and dolomite cement also present, crystalline, dolomite rhombs in section.
----------------------	--

Injection Well IW-1

**Core No. 3
1,845 – 1,858**



IW-1 CORING WORKSHEET

DATE(S): 12/3/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Jean Jean
TYPE OF BIT USED: Diamond
CORE NUMBER: 3
DIAMETER: 4-inch

START/ FINISH TIME CORING: 1048 TO: 1210
CORED INTERVAL: 1845 TO: 1858
LENGTH OF CORED INTERVAL: 13 feet
LENGTH OF CORE SAMPLE RECOVERED: 8 feet

PERCENT OF SAMPLED LENGTH RECOVERED: 62%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
1845	Limestone with Calcareous Sand	20	8	2-4	45
1846	Limestone with Calcareous Sand	16	5	1	40
1847	Limestone with Calcareous Sand	18	5	3	35
1848	Limestone with Calcareous Sand	19	6	3	45
1849	Limestone with Calcareous Sand	18	4	3	45
1850	Limestone with Calcareous Sand	18	5	3	45
1851	Limestone with Calcareous Sand	18	6	2-3	50
1852	Limestone with Calcareous Sand	20	5	2-4	60
1853	Limestone with Calcareous Sand	20	7	2-4	65
1854	Limestone with Calcareous Sand	16	5	2-4	55
1855	Limestone with Calcareous Sand	18	4	1-4	50
1856	Limestone with Calcareous Sand	18	5	2-4	60
1857	Limestone with Calcareous Sand	18	16	4-5	60
1858	Limestone with Calcareous Sand	18		5-9	55



MWH

IW-1 CORE DESCRIPTION

**CITY OF CAPE CORAL
SOUTHWEST CAPE WTP MONITOR WELL IW-1**

CORE #3

1,845 feet bls – 1,858 feet bls

Core Diameter (inches): 4

Bit Type: Diamond

Date: 12/3/2007

Cored Interval (feet): 13.0

Recovered Core (feet): 8

Recovery: 61%

**DEPTH
(feet bls)**

DESCRIPTION

1845 to 1858

LIMESTONE WITH CALCAREOUS SAND – yellowish gray (5 Y 7/2), intergranular, intercrystalline, and moldic porosity, possibly moderate permeability, grain type is crystal and biogenic, 60% allochems, microcrystalline to very fine grain, unconsolidated to good induration with sparry calcite cement, pellets in sample, limestone nodules in sample are microcrystalline.

Injection Well IW-1

**Core No. 4
1,880 – 1,891**



IW-1 CORING WORKSHEET

DATE(S): 12/4/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Doug Drayer

TYPE OF BIT USED: Diamond

CORE NUMBER: 4

DIAMETER: 4-inch

START/ FINISH TIME CORING: 1301 TO: 1509

CORED INTERVAL: 1880 TO: 1891

LENGTH OF CORED INTERVAL: 11 feet

LENGTH OF CORE SAMPLE RECOVERED: 7 feet

PERCENT OF SAMPLED LENGTH RECOVERED: 64%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
1880	Dolostone with Limestone Intraclasts	20	11	3	20
1881	Dolostone with Limestone Intraclasts	24	10	4	25
1882	Dolostone with Limestone Intraclasts	24	7	4	30
1883	Crystalline Limestone	24	5	4	30
1884	Crystalline Limestone	23	11	4	35
1885	Crystalline Limestone	24	13	4	35
1886	Crystalline Limestone	24	15	4	35
1887	Crystalline Limestone	24	7	4	35
1888	Crystalline Limestone	24	11	4	35
1889	Crystalline Limestone	24	31	4-5	38
1890	Crystalline Limestone	24	7	4-8	50
1891	Crystalline Limestone	24		8	65



IW-1 CORE DESCRIPTION

**CITY OF CAPE CORAL
SOUTHWEST CAPE WTP MONITOR WELL IW-1**

CORE #4

1,880 feet bls – 1,891 feet bls

Core Diameter (inches): 4	Bit Type: Diamond	Date: 12/4/2007
Cored Interval (feet): 11.0	Recovered Core (feet): 7	Recovery: 64%

DEPTH (feet bls)	DESCRIPTION
1880 to 1881.8	DOLOSTONE WITH LIMESTONE INTRACLASTS, yellowish gray (5 Y 7/2) to pale yellowish brown (10 YR 6/2), intergranular, intercrystalline, and vugular porosity, possibly low permeability, microcrystalline subhedral crystals, medium alteration, good induration with dolomite and sparry calcite cement, dense.
1881.8 to 1886.6	CRYSTALLINE LIMESTONE, yellowish gray (5 Y 8/1) to light olive gray (5 Y 6/1), intergranular, intercrystalline, vugular, and moldic porosity, possibly low permeability, grain type is crystal, micrite and biogenic, 10% allochems, microcrystalline to very fine grain, good induration with sparry calcite cement,

Injection Well IW-1

**Core No. 5
1,945 – 1,956**



IW-1 CORING WORKSHEET

DATE(S): 12/6/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Eric Baker

TYPE OF BIT USED: Diamond

CORE NUMBER: 5

DIAMETER: 4-inch

START/ FINISH TIME CORING: 427 TO: 635

CORED INTERVAL: 1945 TO: 1956

LENGTH OF CORED INTERVAL: 11 feet

LENGTH OF CORE SAMPLE RECOVERED: 8.5 feet

PERCENT OF SAMPLED LENGTH RECOVERED: 77%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
1945	Limestone (mudstone)	20		1 - 2	40
1946	Dolomitic Limestone	20	7	1	40
1947	Dolomitic Limestone	20	13	1 - 2	45
1948	Dolomitic Limestone	20	13	2	35
1949	Limestone (wackestone)	20	12	1 - 2	40
1950	Limestone (wackestone)	20	12	1 - 2	40
1951	Limestone (wackestone to packstone)	20	11	1 - 2	40
1952	Limestone (wackestone to packstone)	20	7	1 - 2	35
1953	Limestone (wackestone to packstone)	20	7	1 - 2	40
1954.5	Light Limestone (as above w/ lignite)	20	7	1 - 2	50



IW-1 CORE DESCRIPTION

**CITY OF CAPE CORAL
SOUTHWEST CAPE WTP MONITOR WELL IW-1**

CORE #5

1,945 feet bls – 1,956 feet bls

Core Diameter (inches): 4	Bit Type: Diamond	Date: 12/6/2007
Cored Interval (feet): 11.0	Recovered Core (feet): 8.5	Recovery: 77%

DEPTH (feet bls)	DESCRIPTION
1945 to 1946	LIMESTONE (mudstone), yellowish gray (5 Y 8/1) to light brown (5YR 6/4), intergranular and vugular porosity, possibly low permeability, grain type is crystal, micrite and biogenic, 10% allochems, microcrystalline to very fine grain, moderate induration with sparry calcite and micrite cements, benthonic foraminifera
1946 to 1948	DOLOMITIC LIMESTONE, pale yellowish brown (10 YR 6/2), intergranular, intercrystalline, and vugular porosity, possibly low permeability, microcrystalline to very fine grained subhedral crystals, medium alteration, good induration with dolomite and sparry calcite cement
1948 to 1950	LIMESTONE (wackestone), pale yellowish brown (10YR 6/2, intergranular, intercrystalline, vugular, and moldic porosity, medium permeability, grain type is crystal, micrite and biogenic, 25% allochems, microcrystalline to medium grained, good induration with sparry calcite cement and micrite cements, benthonic foraminifera,
1950 to 1951	DOLOSTONE, grayish orange (10 YR 7/4), intergranular, intercrystalline, and vugular porosity, possibly low permeability, microcrystalline subhedral crystals, medium alteration, good induration with dolomite and sparry calcite cement, dense.
1951 to 1954	LIMESTONE (wackestone to packstone), very pale orange (10YR 8/2), intergranular, vugular, and moldic porosity, medium permeability, grain type is crystal, micrite and biogenic, 50% allochems, microcrystalline to medium grained, good induration with sparry calcite cement and micrite cements, benthonic foraminifera
1954 to 1954.5	LIMESTONE (AS ABOVE) with lignite beds

Injection Well IW-1

**Core No. 6
1,985 – 1,996**



IW-1 CORING WORKSHEET

DATE(S): 12/7/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220246.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Eric Baker

TYPE OF BIT USED: Diamond

CORE NUMBER: 6

DIAMETER: 4-inch

START/ FINISH TIME CORING: 804 TO: _____

CORED INTERVAL: 1985 TO: 1986

LENGTH OF CORED INTERVAL: 11 feet

LENGTH OF CORE SAMPLE RECOVERED: 2 feet

PERCENT OF SAMPLED LENGTH RECOVERED: 18%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
1985	Limestone	20		1 - 2	25 - 30
1986	Limestone	20	17	5 - 6	30
1987	Limestone	24	19	4 - 5	40 - 50
1988		20	20	5 - 6	65
1989		20	15	5	100
1990		20	10	4	100
1991		20	10	5 - 6	90
1992		20	5	5 - 6	100
1993		20	5	5	120
1994		20	5	5	120
1995		20	4	5	120
1996		20	6	2 - 4	150



IW-1 CORE DESCRIPTION

**CITY OF CAPE CORAL
SOUTHWEST CAPE WTP MONITOR WELL IW-1**

CORE #6

1,985 feet bls – 1,996 feet bls

Core Diameter (inches): 4	Bit Type: Diamond	Date: 12/7/2007
Cored Interval (feet): 11.0	Recovered Core (feet): 2	Recovery: 18%

DEPTH (feet bls)	DESCRIPTION
1985 to 1985.3	DOLOSTONE, dark yellowish brown (10YR 4/2, vugular and intercrystalline porosity, possibly low permeability, microcrystalline to very fine grained euhedral crystals, high alteration, good induration with dolomite cement
1985.3 to 1986.7	DOLOSTONE, pale yellowish brown (10 YR 6/2), intercrystalline, moldic, and vugular porosity, possibly low permeability, microcrystalline to very fine grained subhedral crystals, medium alteration, good induration with dolomite and sparry calcite cement, intraclasts of limestone nodules (15%O, bioturbated
1986.7 to 1987	LIMESTONE (wackestone), pale yellowish brfown (10YR 6/2, intergranular, intercrystalline, vugular, and moldic porosity, medium permeability, grain type is crystal, micrite and biogenic, 45% allochems, microcrystalline to medium grained, moderate induration with sparry calcite and micrite cements, glauconite flecks, organics, benthonic foraminifera

Injection Well IW-1

**Core No. 7
2,062 – 2,073**



IW-1 CORING WORKSHEET

DATE(S): 12/8/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220246.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Doug Drayer/Jean Jean

TYPE OF BIT USED: Diamond

CORE NUMBER: 7

DIAMETER: 4-inch

START/ FINISH TIME CORING: 1318 TO: 2030

CORED INTERVAL: 2062 TO: 2073

LENGTH OF CORED INTERVAL: 11 feet

LENGTH OF CORE SAMPLE RECOVERED: 6.2 feet

PERCENT OF SAMPLED LENGTH RECOVERED: 56%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
2062	Dolostone	20		7	60
2063	Dolostone	20	45	7	70
2064	Dolostone	20	40	7	70
2065	Dolostone	20	44	7	75
2066	Dolostone	12	48	8	85
2067	Dolostone	12	40	9	60
2068	Dolostone	12	29	9	65
2069	Dolostone	12	44	9	60
2070		12	42	9	60
2071		12	40	11	60 -65
2072		12	35	11	65
2073		12	25	11 - 13	80 - 90



IW-1 CORE DESCRIPTION

**CITY OF CAPE CORAL
SOUTHWEST CAPE WTP MONITOR WELL IW-1**

CORE #7

2,062 feet bls – 2,073 feet bls

Core Diameter (inches): 4	Bit Type: Diamond	Date: 12/8/2007
Cored Interval (feet): 11.0	Recovered Core (feet): 6.2	Recovery: 56%

DEPTH (feet bls)	DESCRIPTION
2,062 to 2,063.6	DOLOSTONE, olive gray (5Y 4/1) to light olive gray (5Y 6/1), intercrystalline and vugular porosity, moderate to possibly low permeability, microcrystalline subhedral crystals, very well indurated with sucrosic crystallization and dolomite cement completely or partially filling vugs.
2,063 to 2,068.2	DOLOSTONE, pale yellowish brown (10YR 6/2), intercrystalline and trace vugular porosity, possibly low permeability, microcrystalline subhedral crystals, very well indurated, trace vugs.

Injection Well IW-1

**Core No. 8
2,091 – 2,097**



IW-1 CORING WORKSHEET

DATE(S): 12/9/2007
12/10/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220246.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Eric Baker - Jean Jean

TYPE OF BIT USED: Diamond

CORE NUMBER: 8

DIAMETER: 4-inch

START/ FINISH TIME CORING: 1530 TO: 600

CORED INTERVAL: 2091 TO: 2097

LENGTH OF CORED INTERVAL: 6 feet

LENGTH OF CORE SAMPLE RECOVERED: 5 feet

PERCENT OF SAMPLED LENGTH RECOVERED: 83%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
2091	Dolostone	20		5 - 6	32
2092	Dolostone	16	150	10	50
2093	Dolostone	28	140	11	60
2094	Dolostone	28	118	12	55
2095	Dolostone	28	92	13	60
2096	Dolostone	28	170	11	60
2097	Dolostone, stop coring	28	220	15	65



IW-1 CORE DESCRIPTION

**CITY OF CAPE CORAL
SOUTHWEST CAPE WTP MONITOR WELL IW-1**

CORE #8

2,091 feet bls – 2,097 feet bls

Core Diameter (inches): 4	Bit Type: Diamond	Date: 12/9/2007
Cored Interval (feet): 6.0	Recovered Core (feet): 4.7	Recovery: 83%

DEPTH (feet bls)	DESCRIPTION
2,091 to 2,091.2	DOLOSTONE, dark yellowish brown (10YR 4/2), intracrystalline and pin point vugular porosity, low permeability, microcrystalline to fine euhedral crystals, high alteration, good indurated with dolomite cement, sparry calcite lining vugs.
2,091.2 to 2,095.7	DOLOSTONE, dark yellowish brown (10YR 4/2), intracrystalline, vugular, and moldic porosity, possibly low permeability, microcrystalline to very fine euhedral crystals, high alteration, well indurated with dolomite cement, vertical solution vug from 2091.3 ft to 2091.9 ft, spar filling vugs, fossil molds below 2092 ft

Monitor Well DZMW-1

Core No. 9
1,535 – 1,545



DZMW-1 CORING WORKSHEET

DATE(S): 5/19/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Don Huey

TYPE OF BIT USED: Diamond

CORE NUMBER: 9

DIAMETER: 4-inch

START/ FINISH TIME CORING: 2002 TO: 2251

CORED INTERVAL: 1535 TO: 1545

LENGTH OF CORED INTERVAL: 10 feet

LENGTH OF CORE SAMPLE RECOVERED: 3 feet

PERCENT OF SAMPLED LENGTH RECOVERED: 30%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
1536	Limestone	4	18	1	4
1536	Limestone	4	23	1	12
1537	Limestone	4	20	1	18
1538	Limestone	4 - 6	15	2	40
1539	Limestone	6	12	2	80
1540	Limestone	6	10	2	25
1541	Limestone	6	10	2	25
1542	Limestone	6	6	2	150



DZMW-1 CORE DESCRIPTION

**CITY OF CAPE CORAL
SOUTHWEST CAPE WTP MONITOR WELL DZMW-1**

CORE #9

1,535 feet bls – 1,545 feet bls

Core Diameter (inches): 4	Bit Type: Diamond	Date: 05/9/2007
Cored Interval (feet): 10.0	Recovered Core (feet): 3	Recovery: 30%

DEPTH (feet bls)	DESCRIPTION
1535 – 1535.7	Dolostone, grayish orange (10 YR 7/4), intergranular and vugular porosity, low to medium permeability, 50% to 90% alteration, very fine grained subhedral crystals, microcrystalline to fine grained, moderate induration with dolomite and micrite cements, micrite (35%), peat flecks (1%), unfossiliferous
1535.7 – 1536.2	Dolomitic limestone, grayish orange (10 YR 7/4), intergranular and vugular porosity, low to medium permeability, grain types are biogenic, crystal, and micrite, 25% allochems, microcrystalline to fine grained, moderate induration with micrite and dolomite cements, dolomite (40%), peat flecks (trace), benthonic foraminifera
1536.2 – 1536.6	Dolostone, moderate yellowish brown (10 YR 5/4), intercrystalline and vugular porosity, low to medium permeability, 50% to 90% alteration, very fine grained euhedral crystals, good induration with dolomite and sparry calcite cements, benthonic foraminifera

Monitor Well DZMW-1

**Core No. 10
1,410 – 1,420**



DZMW-1 CORING WORKSHEET

DATE(S): 5/21/2007

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Neil Johnson

OWNER: City of Cape Coral

DRILLER: Don Huey

TYPE OF BIT USED: Diamond

CORE NUMBER: 10

DIAMETER: 4-inch

START/ FINISH TIME CORING: 0030 TO: 400

CORED INTERVAL: 1560 TO: 1571

LENGTH OF CORED INTERVAL: 11 feet

LENGTH OF CORE SAMPLE RECOVERED: 8 feet

PERCENT OF SAMPLED LENGTH RECOVERED: 73%

DEPTH	CORE DESCRIPTION	RPM of Drill String	PENETRATION TIME (minutes)	WEIGHT ON BIT x1000 (lbs)	PUMP PRESSURE (psi)
1560		6	15	2	7
1561		6	30	3	15
1562		6	15	3	5
1563		6	15	3	5
1564		6	15	3	5
1565		6	15	3	6
1566		6	15	3	4
1567		6	30	3	5



DZMW-1 CORE DESCRIPTION

CITY OF CAPE CORAL

SOUTHWEST CAPE WTP MONITOR WELL DZMW-1

CORE #10

1,560 feet bls – 1,570 feet bls

Core Diameter (inches): 4

Bit Type: Diamond

Date: 05/20/2007

Cored Interval (feet): 10.0

Recovered Core (feet): 8


Recovery: 80%

DEPTH (feet bls)	DESCRIPTION
1560 – 1562.0	Limestone (wackestone), grayish orange (10 YR 7/4), intergranular and vugular porosity, low to medium permeability, grain types are biogenic, micrite, and skeletal, 35% allochems, microcrystalline to fine grained, moderate alteration with micrite, sparry calcite, and dolomite cements, dolomite (25%), peat seams (2%), benthonic foraminifera, core in pieces
1562.0 – 1562.4	Limestone (wackestone), very pale orange (10 YR 8/2) to grayish orange (10 YR 7/4), intergranular and vugular porosity, medium permeability, grain types are biogenic, skeletal, and micrite, 45% allochems, microcrystalline to fine grained, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
1562.4 – 1562.8	Limestone (packstone), very pale orange (10 YR 8/2) to grayish orange (10 YR 7/4), intergranular, vugular, and moldic porosity, medium to high permeability, grain types are biogenic, micrite, and skeletal, 65% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, core broken into 2 pieces
1562.8 – 1563.4	Limestone (wackestone), grayish orange (10 YR 7/4), intergranular, moldic, and vugular porosity, medium permeability, grain types are biogenic, micrite, and skeletal, 45% allochems, microcrystalline to medium grained, moderate induration micrite and sparry calcite cements, benthonic foraminifera
1563.4 – 1563.6	Limestone (wackestone), grayish orange (10 YR 7/4), intergranular and pin point vugular porosity, low to medium permeability, grain types are biogenic, micrite, and crystal, 35% allochems, microcrystalline to fine grained, moderate induration with micrite, sparry calcite, and dolomite cements, dolomite (10%), benthonic foraminifera

- 1563.6 – 1564.2 Limestone (wackestone), very pale orange (10 YR 8/2) to grayish orange (10 YR 7/4), intergranular, moldic, and vugular porosity, medium permeability, grain types are biogenic, micrite, and skeletal, 40% allochems, microcrystalline to fine grained, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
- 1564.2 – 1565.0 Limestone (wackestone), very pale orange (10 YR 8/2) to grayish orange (10 YR 7/4), intergranular, moldic, and vugular porosity, low to medium permeability, grain types are biogenic, micrite, and skeletal, 30% allochems, microcrystalline to fine grained, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
- 1565.0 – 1565.8 Limestone (packstone), very pale orange (10 YR 8/2) to grayish orange (10 YR 7/4), intergranular, vugular, and moldic porosity, medium to high permeability, grain types are biogenic, micrite, and skeletal, 65% allochems, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, semi vertical fracture on upper piece, core in 2 pieces
- 1565.8 – 1566.4 Limestone (wackestone), grayish orange (10 YR 7/4), intergranular and pin point vugular porosity, low permeability, grain types are biogenic, micrite, and skeletal, 30% allochems, microcrystalline to fine grained, moderate induration with micrite and sparry calcite cements, benthonic foraminifera
- 1566.4 – 1567.2 Limestone (packstone), very pale orange (10 YR 8/2) to grayish orange (10 YR 7/4), intergranular, vugular, and moldic porosity, medium to high permeability, grain types are biogenic, micrite, and skeletal, 75% allochems, microcrystalline to medium grained, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, fracture on upper piece, core in 2 pieces
- 1567.2 – 1568.2 Limestone (wackestone), grayish orange (10 YR 7/4), intergranular and pin point vugular porosity, low to medium permeability, grain types are biogenic, micrite, and skeletal, 45% allochems, microcrystalline to fine grained, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, small (1 inch) vertical vugs, lower .2 ft is a packstone
- 1568.2 – 1568.4 Limestone (wackestone), grayish orange (10 YR 7/4), intergranular and pin point vugular porosity, low permeability, grain types are biogenic, micrite, and skeletal, 30% allochems, microcrystalline to fine grained, moderate induration with micrite and sparry calcite cements, benthonic foraminifera, peat seams in lower 2 inches

Injection Well IW-1

Core Analysis Laboratory Reports



Ardaman & Associates, Inc.

Geotechnical, Environmental and
Materials Consultants

July 14, 2008
File Number 08-028

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

RECEIVED

JUL 17 2008

Attention: Wu Fei

Subject: Rock Core Testing, City of Cape Coral, Florida

Ms. Fei:

As requested, vertical and horizontal permeability and specific gravity tests have been completed on limestone rock cores provided for testing by your firm. The samples were received on 02/05/08. The designations of the 16 samples are listed below.

Core	Depth (feet)
1	1762.0-1763.0
3	1833.0-1833.5
4	1887.7-1888.2
5	1988.5-1989.5
6	1950.0-1950.7
7	1953.0-1953.8
8	2093.0-2093.8
9	2064.0-2064.6
10	2065.0-2065.5
11	2093.8-2094.3
12	2095.0-2095.5
13	2096.0-2097.0
14	1763.7-1764.2
15	1764.2-1765.0
17	1445.5-1446.9
18	1948.5-1949.3

The permeability tests were performed in general accordance with ASTM Standard D 5084 "Measurement of Hydraulic Conductivity of Saturated Porous Materials Using a Flexible Wall Permeameter" using either the constant head test method (Method A) or the falling-head rising-tailwater method (Method C). The permeability test results are presented on the attached hydraulic conductivity test reports.

The measured mineral specific gravities are presented on the attached test reports. The specific gravity tests were performed in general accordance with ASTM Standard D 854 "Specific Gravity of Soil Solids by Water Pycnometer" using 40 to 75 grams specimens ground to pass the U.S. Standard No. 40 sieve.

The specimens were reported to be from the samples designated herein. The test results are indicative of only the specimens that were actually tested. The test results presented are based upon accepted industry practice as well as test method(s) listed. Ardaman & Associates, Inc. neither accepts responsibility for, nor makes claims to the final use and purpose of the material.

The results of unconfined compression tests completed on eight specimens will be submitted by July 18, 2008.

Please contact us if you have any questions about the test results or require additional information.

Very truly yours,
ARDAMAN & ASSOCIATES, INC.



Thomas S. Ingra, P.E.
Laboratory Director
Florida License No. 31987

TSI/ed

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/02/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 1, 1762.0-1763.0'
 LABORATORY IDENTIFICATION NO.: 08028/1kV
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 80 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 4, 8, 11

SPECIMEN DATA:


As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 17 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.71 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
10.36	9.75	773.31	14.9	115.0	0.320	86	30	160	22	0.9	2	1424.7	15.8	91	7.3×10^{-7}
COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w _c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w _c .															
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.															
Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w _c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.															

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/13/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 1, 1762.0-1763.0'
 LABORATORY IDENTIFICATION NO.: 08028/1kH
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 87 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 3, 5, 8, 12

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 17 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.71 Assumed
 Measured (ASTM D 854)


PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	Y _d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
6.53	5.01	128.77	14.9	116.0	0.314	88	30	160	63	0.5	2	239.27	15.8	93	1.5x10 ⁻⁶

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k₂₀ = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/11/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 3, 1833.0-1833.5'
 LABORATORY IDENTIFICATION NO.: 08028/3kH
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Constant Tailwater
 C - Falling Head; Rising Tailwater
 F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 91 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 3, 7, 10

SPECIMEN DATA:
 As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 4.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.71 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
7.08	5.02	140.08	14.2	121.5	0.281	98	30	160	44	1.5	2	272.79	14.2	98	3.7×10^{-5}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k₂₀ = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 4, 1887.7-1888.2'
 PROJECT: City of Cape Coral LABORATORY IDENTIFICATION NO.: 08028/4kV
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Light brown limestone
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 03/28/08
 DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Constant Tailwater
 C - Falling Head; Rising Tailwater
 F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 95 % Beginning of Test;
 End of Test

$\Delta\sigma_c$ (psi): 3, 6, 9, 12

SPECIMEN DATA:
 As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 5.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.73 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
8.61	9.51	611.62	16.1	117.3	0.311	97	30	160	26	3.7	2	1150.1	16.1	97	3.0×10^{-5}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c .

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: JM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 4, 1887.7-1888.2'
 PROJECT: City of Cape Coral LABORATORY IDENTIFICATION NO.: 08028/4kH
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Light brown limestone
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/12/08
 DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 90 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 4, 7, 12, 16

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 5.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.73 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
7.18	5.01	141.48	16.2	118.2	0.306	99	30	160	51	7.0	2	268.10	16.2	99	3.4×10^{-5}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/02/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 5, 1988.5-1989.5'
 LABORATORY IDENTIFICATION NO.: 08028/5kV
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 75 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 4, 9, 13

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 21.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.80 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
10.27	9.23	687.23	16.7	111.1	0.364	82	30	160	17	0.8	2	1223.4	17.9	88	1.1×10^{-5}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/13/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 5, 1988.5-1989.5'
 LABORATORY IDENTIFICATION NO.: 08028/5KH
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 81 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 5, 7, 8, 10

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 21.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.80 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
6.41	5.01	126.46	16.7	111.4	0.362	82	30	160	60	1.1	2	225.79	17.9	88	1.7×10^{-5}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 03/27/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 6, 1950.0-1950.7
 LABORATORY IDENTIFICATION NO.: 08028/6kV
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Constant Tailwater
 C - Falling Head; Rising Tailwater
 F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 92 (stable) % Beginning of Test;
 End of Test

$\Delta\sigma_c$ (psi): 4, 7, 9, 13

SPECIMEN DATA:
 As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 7.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.76 Assumed
 Measured (ASTM D 854)


PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
9.84	9.71	728.80	11.2	130.4	0.243	97	30	160	26	4.5	2	1522.6	11.2	97	6.9×10^{-5}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 6, 1950.0-1950.7
 PROJECT: City of Cape Coral LABORATORY IDENTIFICATION NO.: 08028/6kH
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Light brown limestone
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/11/08
 DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Constant Tailwater
 C - Falling Head; Rising Tailwater
 F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 88 % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 55

SPECIMEN DATA:
 As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 7.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.76 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
7.24	5.02	143.14	11.3	129.1	0.250	93	30	160	27	1.6	2	296.12	11.3	93	5.8×10^{-5}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/03/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 7, 1953.0-1953.8'
 LABORATORY IDENTIFICATION NO.: 08028/7kV
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Constant Tailwater
 C - Falling Head; Rising Tailwater
 F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 94 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 3, 6, 9

SPECIMEN DATA:
 As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 8.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.75 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
8.52	9.76	637.13	16.6	117.0	0.318	98	30	160	23	7.0	2	1194.2	16.6	98	5.5×10^{-4}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: *JM*
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 8, 2093.0-2093.8'
 PROJECT: City of Cape Coral LABORATORY IDENTIFICATION NO.: 08028/8kV
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Brown dolomitic limestone
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/07/08
 DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 96 % Beginning of Test;
 End of Test

$\Delta\sigma_c$ (psi): 33

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 18.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.84 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
10.19	10.10	815.95	0.75	172.1	0.029	70	35	155	210	0.7	36	2250.4	0.76	71	3.0×10^{-10}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c .

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 8, 2093.0-2093.8'
 PROJECT: City of Cape Coral LABORATORY IDENTIFICATION NO.: 08028/8kH
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Brown dolomitic limestone
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 06/20/08
 DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Constant Tailwater
 C - Falling Head; Rising Tailwater
 F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 67 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 7, 25, 31

SPECIMEN DATA:
 As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 18.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.84 Assumed
 Measured (ASTM D 854)


PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	Y _d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
7.06	5.02	139.90	0.60	172.2	0.028	58	30	160	207	0.2	6	386.09	0.75	72	3.4x10 ⁻¹⁰

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k₂₀ = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By:  Date: 07/14/08
 Form SR-2B: Rev. 0

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 9, 2064.0-2064.6'
 PROJECT: City of Cape Coral LABORATORY IDENTIFICATION NO.: 08028/9kV
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Brown dolomitic limestone
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/05/08
 DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 100 % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 3, 7, 10, 13

SPECIMEN DATA:


As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 9 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.83 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
10.19	10.08	814.01	0.82	169.9	0.038	59	30	160	116	1.7	11	2215.9	1.1	79	7.6×10^{-10}
COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w _c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w _c .															
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.															
Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w _c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.															

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 9, 2064.0-2064.6'
 PROJECT: City of Cape Coral LABORATORY IDENTIFICATION NO.: 08028/9KH
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Brown dolomitic limestone
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 05/06/08
 DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 65 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 39, 63

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 9 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.83 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
7.63	5.03	151.37	1.2	170.2	0.036	93	30	70	189	0.7	10	412.76	1.2	93	4.1x10⁻¹⁰

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

PROJECT: City of Cape Coral

FILE NO.: 08-028

DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/07/08

DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 10, 2065.0-2065.5'

LABORATORY IDENTIFICATION NO.: 08028/10kV

SAMPLE DESCRIPTION: Brown dolomitic limestone (heterogenous - about half of sample appears porous, while other half is not - contact between different rock types at about 45 degree angle). Porous section through length of specimen in vertical direction.

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 65 (stable) % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 3, 5, 8

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 9 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.88 Assumed Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	Y _d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
8.36	10.11	671.18	1.4	167.5	0.068	56	30	160	40	2.2	2	1801.6	1.6	64	2.2x10 ⁻⁷
<p>COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c.</p> <p>The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.</p> <p>Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k₂₀ = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.</p>															

Checked By: JM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 05/07/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 10, 2065.0-2065.5'
 LABORATORY IDENTIFICATION NO.: 08028/10kH
 SAMPLE DESCRIPTION: Brown dolomitic limestone (heterogenous - about half of sample appears porous, while other half is not - contact between different rock types at about 45 degree angle). Porous section not through length of specimen in horizontal direction.

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 90 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 24, 32, 39

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 9 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.88 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
7.47	5.02	147.81	1.7	170.0	0.054	84	45	145	296	0.2	41	402.78	1.7	84	7.8×10^{-11}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

INCOMING LABORATORY SAMPLE NO.: Core 11, 2093.8-2094.3'

PROJECT: City of Cape Coral

LABORATORY IDENTIFICATION NO.: 08028/11kV

FILE NO.: 08-028

SAMPLE DESCRIPTION: Brown dolomitic limestone with solution cracks

DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/09/08

Solution cracks extend through length of specimen in vertical direction.

DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 8 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

B-FACTOR: 76 (stable) % Beginning of Test;
 End of Test

SPECIFIC GRAVITY, G_s : 2.83 Assumed
 Measured (ASTM D 854)

$\Delta\sigma_c$ (psi): 3, 5, 8, 10

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
10.14	10.07	807.62	0.37	166.1	0.059	16	30	70	2	16.9	3	2150.2	0.68	30	9.2×10^{-4}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c .

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 05/06/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 11, 2093.8-2094.3'
 LABORATORY IDENTIFICATION NO.: 08028/11KH
 SAMPLE DESCRIPTION: Brown dolomitic limestone with solution cracks.
Solution cracks do not extend through length of specimen in horizontal
direction.

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 92 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 20, 26, 34

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 8 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.83 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
7.14	5.02	141.52	0.33	168.0	0.048	18	35	155	200	0.2	21	381.07	0.68	37	1.7×10^{-10}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: PM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/05/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 12, 2095.0-2095.5'
 LABORATORY IDENTIFICATION NO.: 08028/12KV
 SAMPLE DESCRIPTION: Brown dolomitic limestone with vugs and solution cracks. Solution cracks extend through length of specimen in vertical direction.

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Constant Tailwater
 C - Falling Head; Rising Tailwater
 F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 84 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 5, 8, 11

SPECIMEN DATA:
 As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 6 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.86 - Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
10.73	10.08	855.76	1.6	167.4	0.062	70	30	160	48	3.1	3	2295.4	1.6	70	5.4×10^{-6}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c .

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: *JM*
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 05/07/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 12, 2095.0-2095.5'
 LABORATORY IDENTIFICATION NO.: 08028/12kH
 SAMPLE DESCRIPTION: Brown dolomitic limestone with vugs and solution cracks. Solution cracks do not extend through length of specimen in horizontal direction.

ASTM D 5084 TEST METHOD:
 A - Constant Head
 B - Falling Head; Constant Tailwater
 C - Falling Head; Rising Tailwater
 F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 74 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 15, 21, 32

SPECIMEN DATA:
 As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 6 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.86 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
6.63	5.03	131.53	1.2	163.9	0.082	37	30	70	217	0.6	16	345.45	1.5	48	2.1x10⁻¹⁰

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

PROJECT: City of Cape Coral

FILE NO.: 08-028

DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/07/08

DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 13, 2096.0-2097.0'

LABORATORY IDENTIFICATION NO.: 08028/13kV

SAMPLE DESCRIPTION: Brown dolomitic limestone with vugs

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 85 (stable) % Beginning of Test;
 End of Test

$\Delta\sigma_c$ (psi): 3, 5, 8, 10

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 12 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.85 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
10.04	9.98	786.25	2.2	163.0	0.084	69	30	160	17	2.0	2	2053.2	2.3	73	1.7×10^{-6}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c .

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 05/07/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 13, 2096.0-2097.0'
 LABORATORY IDENTIFICATION NO.: 08028/13KH
 SAMPLE DESCRIPTION: Brown dolomitic limestone with vugs

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 59 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 4, 8, 11, 14

SPECIMEN DATA:


As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 12 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.85 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
6.93	5.03	137.49	2.5	160.3	0.099	66	30	70	3	5.9	3	353.22	2.5	66	1.6×10^{-4}
COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.															
The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.															
Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.															

Checked By: 
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 14, 1763.7-1764.2'
 PROJECT: City of Cape Coral LABORATORY IDENTIFICATION NO.: 08028/14kV
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Light brown limestone
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/05/08
 DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 93 (stable) % Beginning of Test;
 End of Test

$\Delta\sigma_c$ (psi): 4, 7, 10

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 5.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.65 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
10.05	9.67	737.89	15.2	117.4	0.290	98	30	160	47	0.9	3	1387.8	15.2	98	5.6×10^{-7}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c .

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: *M*
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/25/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 14, 1763.7-1764.2'
 LABORATORY IDENTIFICATION NO.: 08028/14kH
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 96 % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 6, 9, 12

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 5.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.65 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
6.87	5.02	136.07	15.1	117.9	0.287	100	30	160	39	0.7	2	257.11	15.1	100	2.7×10^{-6}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 03/27/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 15, 1764.2-1765.0'
 LABORATORY IDENTIFICATION NO.: 08028/15kV
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 89 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 3, 7, 9, 13

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 7 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.66 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
10.34	9.73	768.17	16.6	114.7	0.309	99	30	160	23	0.8	2	1412.4	16.6	99	5.4×10^{-7}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/12/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 15, 1764.2-1765.0'
 LABORATORY IDENTIFICATION NO.: 08028/15kH
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 75 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 3, 7, 10

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 7 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.66 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
6.88	5.02	136.16	16.5	114.9	0.308	98	30	160	49	0.4	4	250.67	16.5	98	6.9×10^{-7}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: *TM*
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.

INCOMING LABORATORY SAMPLE NO.: Core 17, 1445.5-1446.9'

PROJECT: City of Cape Coral

LABORATORY IDENTIFICATION NO.: 08028/17kV

FILE NO.: 08-028

SAMPLE DESCRIPTION: Light brown limestone

DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/05/08

DATE REPORTED: 07/14/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 4 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

B-FACTOR: 94 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 4, 7, 10

SPECIFIC GRAVITY, G_s : 2.72 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
9.31	9.75	695.63	12.2	123.4	0.273	89	30	160	24	2.1	3	1375.4	12.2	89	1.2×10^{-5}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: JW
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 05/01/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 17, 1445.5-1446.9'
 LABORATORY IDENTIFICATION NO.: 08028/17KH
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 70 (stable) % Beginning of Test; End of Test
 $\Delta\sigma_c$ (psi): 4, 7, 10

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 4 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.72 Assumed Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
6.36	5.02	125.87	11.9	127.5	0.249	98	30	70	68	0.6	2	257.28	12.0	99	1.1×10^{-5}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. 0

Date: 07/14/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08 SET UP: 04/15/08
 DATE REPORTED: 07/14/08

INCOMING LABORATORY SAMPLE NO.: Core 18, 1948.5-1949.3'
 LABORATORY IDENTIFICATION NO.: 08028/18kH
 SAMPLE DESCRIPTION: Light brown limestone

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 94 % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 15

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 7.5 Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.77 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u _b (psi)	i _{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
6.94	5.02	137.40	15.4	118.2	0.316	92	30	160	48	1.3	2	260.23	15.4	92	4.3x10 ⁻⁵

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k₂₀ = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: JM
 Form SR-2B: Rev. 0

Date: 07/14/08

Monitor Well DZMW-1

Core Analysis Laboratory Reports



Ardaman & Associates, Inc.

Geotechnical, Environmental and
Materials Consultants

RECEIVED
JUL 18 2008

July 16, 2008
File Number 08-028

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Attention: Wu Fei
Subject: Rock Core Testing, City of Cape Coral, Florida

Ms. Fei:

As requested, unconfined compression tests have been completed on limestone rock cores provided for testing by your firm. The samples were received on 02/05/08. The designations of the eight samples are listed below.


Core	Depth (feet)
1	1762.0-1763.0
2	1763.0-1763.5
5	1988.5-1989.5
7	1953.0-1953.8
8	2093.0-2093.8
13	2096.0-2097.0
16	1885.0-1885.6
19	1949.3-1950.0

The unconfined compression tests were performed in general accordance with ASTM Standard D 7012 "Compressive Strength and Elastic Moduli of Intact Rock Core Specimens under Varying States of Stress and Temperatures" using the unconfined test method (Method C). The unconfined compression test results are presented on the attached test reports.

The specimens were reported to be from the samples designated herein. The test results are indicative of only the specimens that were actually tested. The test results presented are based upon accepted industry practice as well as test method(s) listed. Ardaman & Associates, Inc. neither accepts responsibility for, nor makes claims to the final use and purpose of the material.

Please contact us if you have any questions about the test results or require additional information.

Very truly yours,
ARDAMAN & ASSOCIATES, INC.


Thomas S. Ingra, P.E.
Laboratory Director
Florida License No. 31987

C:\Documents and Settings\jan.wildman\Documents\Projects\08\08-028\report02.wpd

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028

INCOMING SAMPLE NO.: Core 1, 1762.0-1763.0'
 BORING - SAMPLE Core 1
 DEPTH 1762.0-1763.0 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C1
 SAMPLE DESCRIPTION: Light brown limestone

DATE SAMPLE RECEIVED: 02/05/08
 DATE TEST SET-UP: 07/09/08
 DATE REPORTED: 07/16/08

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _c (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
10.33	5.04	2.0	5.4	115.7	32	0.013	0.12	8.6	3160	4.3x10 ⁵ at 50% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C

Air Temperature (°C): 22.0

Capping Material: None
 Lab-Stone
 Sulfur

Comments: Tested on 20,000 lb Instron compression machine

SPECIMEN PREPARATION

Original Core Diameter (inch): 4

Specimen Sub-Cored for Testing:
 Yes
 No

G_s: 2.71 Assumed
 Measured

FAILURE SKETCH

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: *JM* Date: 07/16/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028

INCOMING SAMPLE NO.: Core 2, 1763.0-1763.5'
 BORING - SAMPLE Core 2
 DEPTH 1763.0-1763.5 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C2
 SAMPLE DESCRIPTION: Light brown limestone

DATE SAMPLE RECEIVED: 02/05/08
 DATE TEST SET-UP: 07/09/08
 DATE REPORTED: 07/16/08

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _c (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
10.28	5.05	2.0	4.3	114.7	25	0.013	0.12	6.6	2358	3.6x10 ⁵ at 50% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C

Air Temperature (°C): 22.0

Capping Material: None
 Lab-Stone
 Sulfur

Comments: Tested on 20,000 lb Instron compression machine

SPECIMEN PREPARATION

Original Core Diameter (inch): 4

Specimen Sub-Cored for Testing:
 Yes
 No

G_s: 2.68 Assumed
 Measured

FAILURE SKETCH

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: TW Date: 07/16/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028

INCOMING SAMPLE NO.: Core 5, 1988.5-1989.5'
 BORING - SAMPLE Core 5
 DEPTH 1988.5-1989.5 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C5
 SAMPLE DESCRIPTION: Light brown limestone

DATE SAMPLE RECEIVED: 02/05/08
 DATE TEST SET-UP: 07/09/08
 DATE REPORTED: 07/16/08

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _c (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
10.42	5.03	2.1	9.0	115.3	49	0.013	0.12	5.1	1819	3.6×10^5 at 50% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C

Air Temperature (°C): 22.0

Capping Material: None
 Lab-Stone
 Sulfur

Comments: Tested on 20,000 lb Instron compression machine

SPECIMEN PREPARATION

Original Core Diameter (inch): 4

Specimen Sub-Cored for Testing:
 Yes
 No

G_s: 2.80 Assumed
 Measured

FAILURE SKETCH

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: TM Date: 07/16/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028

DATE SAMPLE RECEIVED: 02/05/08
 DATE TEST SET-UP: 07/09/08
 DATE REPORTED: 07/16/08

INCOMING SAMPLE NO.: Core 7, 1953.0-1953.8'
 BORING - SAMPLE Core 7
 DEPTH 1953.0-1953.8 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C7
 SAMPLE DESCRIPTION: Light brown limestone

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _c (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
9.97	5.04	2.0	4.7	117.9	28	0.013	0.13	3.8	1316	3.3×10^5 at 50% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C

Air Temperature (°C): 22.0

Capping Material: None
 Lab-Stone
 Sulfur

Comments: Tested on 20,000 lb Instron compression machine

SPECIMEN PREPARATION

Original Core Diameter (inch): 4

Specimen Sub-Cored for Testing:
 Yes
 No

G_s: 2.75 Assumed
 Measured

FAILURE SKETCH

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: TJM Date: 07/16/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028

DATE SAMPLE RECEIVED: 02/05/08
 DATE TEST SET-UP: 07/09/08
 DATE REPORTED: 07/16/08

INCOMING SAMPLE NO.: Core 8, 2093.0-2093.8'
 BORING - SAMPLE Core 8
 DEPTH 2093.0-2093.8 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C8
 SAMPLE DESCRIPTION: Dark gray dolomitic limestone

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _s (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
10.22	5.04	2.0	0.29	173.1	34	0.013	0.12	3.3	14,400	8.7x10 ⁵ at 35% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C

Air Temperature (°C): 22.0

Capping Material: None
 Lab-Stone
 Sulfur

Comments: Maximum load in Versa-Tester load frame was 44,600 lb. Rate of loading for Instron 4206 portion of test. Time to failure for Versa-Tester portion of test.

SPECIMEN PREPARATION

Original Core Diameter (inch): 4

Specimen Sub-Cored for Testing:
 Yes
 No

G_s: 2.84 Assumed
 Measured

FAILURE SKETCH

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_s = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: TM Date: 07/16/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028

DATE SAMPLE RECEIVED: 02/05/08
 DATE TEST SET-UP: 07/09/08
 DATE REPORTED: 07/16/08

INCOMING SAMPLE NO.: Core 13, 2096.0-2097.0'
 BORING - SAMPLE Core 13
 DEPTH 2096.0-2097.0 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C13
 SAMPLE DESCRIPTION: Gray dolomitic limestone with vugs

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _o (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
10.23	5.04	2.0	0.88	167.1	39	0.013	0.12	2.7	14,500	8.9x10 ⁵ at 35% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C

Air Temperature (°C): 22.0

Capping Material: None
 Lab-Stone
 Sulfur


Comments: Maximum load in Versa-Tester load frame was 44,800 lb. Rate of loading for Instron 4206 portion of test. Time to failure for Versa-Tester portion of test.

SPECIMEN PREPARATION

Original Core Diameter (Inch): 4

Specimen Sub-Cored for Testing:
 Yes
 No

G_s: 2.85 Assumed
 Measured



The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_o = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: TM Date: 07/16/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028

DATE SAMPLE RECEIVED: 02/05/08
 DATE TEST SET-UP: 07/09/08
 DATE REPORTED: 07/16/08

INCOMING SAMPLE NO.: Core 16, 1885.0-1885.6'
 BORING - SAMPLE Core 16
 DEPTH 1885.0-1885.6 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C16
 SAMPLE DESCRIPTION: Light brown limestone

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _c (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
10.27	5.03	2.0	6.6	115.3	38	0.013	0.12	4.8	1453	3.2x10 ⁵ at 50% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C

Air Temperature (°C): 22.0

Capping Material: None
 Lab-Stone
 Sulfur

Comments: Tested on 20,000 lb Instron compression machine

SPECIMEN PREPARATION

Original Core Diameter (inch): 4

Specimen Sub-Cored for Testing:
 Yes
 No

G_s: 2.72 Assumed
 Measured

FAILURE SKETCH

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: TW Date: 07/16/08


ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: City of Cape Coral
 FILE NO.: 08-028
 DATE SAMPLE RECEIVED: 02/05/08
 DATE TEST SET-UP: 07/09/08
 DATE REPORTED: 07/16/08

INCOMING SAMPLE NO.: Core 19, 1949.3-1950.0'
 BORING - SAMPLE Core 19
 DEPTH 1949.3-1950.0 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C19
 SAMPLE DESCRIPTION: Light brown limestone

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _o (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
10.14	5.04	2.0	4.4	126.3	35	0.013	0.12	6.6	2943	5.1x10 ⁵ at 50% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C

Air Temperature (°C): 22.0

Capping Material: None
 Lab-Stone
 Sulfur

Comments: Tested on 20,000 lb Instron compression machine

SPECIMEN PREPARATION

Original Core Diameter (inch): 4

Specimen Sub-Cored for Testing:
 Yes
 No

G_s: 2.73 Assumed
 Measured

FAILURE SKETCH

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_o = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: TM Date: 07/16/08



Ardaman & Associates, Inc.

Geotechnical, Environmental and
Materials Consultants

August 21, 2008
File Number 08-028

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Attention: Wu Fei

Subject: Rock Core Testing, Cape Coral SW Dual Zone Monitor Well No. 1

Ms. Fei:

As requested, vertical and horizontal permeability, unconfined compression and specific gravity tests have been completed on limestone rock cores provided for testing by your firm. The samples were received on 07/21/08. The designations of the five samples are listed below.

Core	Depth (feet)
9	1535.0-1535.7
9	1536.2-1536.6
10	1563.4-1564.0
10	1564.7-1565.1
10	1565.8-1566.5

The permeability tests were performed in general accordance with ASTM Standard D 5084 "Measurement of Hydraulic Conductivity of Saturated Porous Materials Using a Flexible Wall Permeameter" using the constant head test method (Method A). The permeability test results are presented on the attached hydraulic conductivity test reports.


The unconfined compression tests were performed in general accordance with ASTM Standard D 7012 "Compressive Strength and Elastic Moduli of Intact Rock Core Specimens under Varying States of Stress and Temperatures" using the unconfined test method (Method C). The unconfined compression test results are presented on the attached test reports.

The measured mineral specific gravities are presented on the attached test reports. The specific gravity tests were performed in general accordance with ASTM Standard D 854 "Specific Gravity of Soil Solids by Water Pycnometer" using 50 to 75 gram specimens ground to pass the U.S. Standard No. 40 sieve.

The specimens were reported to be from the samples designated herein. The test results are indicative of only the specimens that were actually tested. The test results presented are based upon accepted industry practice as well as test method(s) listed. Ardaman & Associates, Inc. neither accepts responsibility for, nor makes claims to the final use and purpose of the material.

Please contact us if you have any questions about the test results or require additional information.

Very truly yours,
ARDAMAN & ASSOCIATES, INC.


Thomas S. Ingra, P.E.
Laboratory Director
Florida License No. 31987

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Cape Coral SW DZMW No. 1
 FILE NO.: 08-028

INCOMING SAMPLE NO.: Core 9
 BORING - _____ SAMPLE - _____
 DEPTH 1535.0-1535.7 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C9
 SAMPLE DESCRIPTION: Light Brown Limestone

DATE SAMPLE RECEIVED: 07/21/08
 DATE TEST SET-UP: 07/28/08
 DATE REPORTED: 08/21/08

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _c (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
10.43	5.03	2.07	9.5	114.5	54	0.013	0.12	4.0	989	2.6x10 ⁵ at 50% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C
 Air Temperature (°C): 21
 Capping Material: None
 Lab-Stone
 Sulfur
 Comments: Tested on Instron 4206 with 10,000 lb load cell

SPECIMEN PREPARATION

Original Core Diameter (inch): 4
 Specimen Sub-Cored for Testing:
 Yes
 No
 G_s: 2.72 Assumed
 Measured

FAILURE SKETCH



The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: TM Date: 08/21/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Cape Coral SW DZMW No. 1
 FILE NO.: 08-028

INCOMING SAMPLE NO.: Core 10
 BORING - SAMPLE -
 DEPTH 1563.4-1564.0 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C10A
 SAMPLE DESCRIPTION: Light Brown Limestone

DATE SAMPLE RECEIVED: 07/21/08
 DATE TEST SET-UP: 07/28/08
 DATE REPORTED: 08/21/08

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _c (%)	γ_d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
10.32	5.03	2.05	9.7	109.3	48	0.013	0.12	3.0	571	2.1x10 ⁵ at 50% σ_a (ult)



TEST PROCEDURES

ASTM Standard D 7012, Method C

Air Temperature (°C): 21

Capping Material: None
 Lab-Stone
 Sulfur

Comments: Tested on Instron 4206 with 10,000 lb load cell

SPECIMEN PREPARATION

Original Core Diameter (inch): 4

Specimen Sub-Cored for Testing:
 Yes
 No

G_s: 2.70 Assumed
 Measured

FAILURE SKETCH

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: TM Date: 08/21/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY


INTACT ROCK CORE UNCONFINED COMPRESSION TEST REPORT

CLIENT: Youngquist Brothers, Inc.
 PROJECT: Cape Coral SW DZMW No. 1
 FILE NO.: 08-028

INCOMING SAMPLE NO.: Core 10
 BORING - SAMPLE -
 DEPTH 1565.8-1566.5 ft; m
 LABORATORY IDENTIFICATION NO.: 08028/C10B
 SAMPLE DESCRIPTION: Light Brown Limestone

DATE SAMPLE RECEIVED: 07/21/08
 DATE TEST SET-UP: 07/28/08
 DATE REPORTED: 08/21/08

Specimen Dimensions			Initial Conditions			Rate of Loading		Time to Failure (minutes)	Unconfined Compressive Strength, σ_a (ult) (lb/in ²)	Young's Modulus, E (lb/in ²)
H (cm)	D (cm)	H/D	w _c (%)	Y _d (lb/ft ³)	S (%)	$\dot{\epsilon}$ (cm/minute)	$\dot{\epsilon}$ (%/minute)			
9.96	5.03	1.98	13.4	110.5	68	0.013	0.13	4.3	933	2.4x10 ⁵ at 50% σ_a (ult)




TEST PROCEDURES

ASTM Standard D 7012, Method C
 Air Temperature (°C): 21
 Capping Material: None
 Lab-Stone
 Sulfur
 Comments: Tested on Instron 4206 with 10,000 lb load cell

SPECIMEN PREPARATION

Original Core Diameter (inch): 4
 Specimen Sub-Cored for Testing:
 Yes
 No
 G_s: 2.71 Assumed
 Measured

FAILURE SKETCH



The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; w_c = Moisture content (ASTM D 2216); Y_d = Dry density; S = Saturation; $\dot{\epsilon}$ = Vertical displacement rate; and G_s = Specific gravity.

Checked By: PM Date: 08/21/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 9, 1536.2-1536.6'
 PROJECT: Cape Coral SW DZMW No. 1 LABORATORY IDENTIFICATION NO.: 08028/9kV1536
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Light brown limestone
 DATE SAMPLE RECEIVED: 07/21/08 SET UP: 07/29/08
 DATE REPORTED: 08/21/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 95 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 14, 25

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 4.0/2.8* Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.74 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
6.87	9.89	528.16	13.5	121.4	0.290	91	30	160	26	1.3	1	1027.3	13.5	91	1.7x10⁻⁵

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c.
 * First length is total sample length. Second length is useable length at full core diameter.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: *JM*
 Form SR-2B: Rev. 0

Date: 08/21/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 9, 1536.2-1536.6'
 PROJECT: Cape Coral SW DZMW No. 1 LABORATORY IDENTIFICATION NO.: 08028/9kH1536
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Light brown limestone
 DATE SAMPLE RECEIVED: 07/21/08 SET UP: 07/31/08
 DATE REPORTED: 08/21/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 76 (stable) % Beginning of Test;
 End of Test

$\Delta\sigma_c$ (psi): 18, 23, 30

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 4.0/2.8* Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.74 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w_c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w_c (%)	S (%)	
7.91	5.03	156.89	13.3	124.4	0.273	97	30	70	40	8.1	5	312.67	13.5	99	2.0×10^{-5}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.
 * First length is total sample length. Second length is useable length at full core diameter.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: TM
 Form SR-2B: Rev. Q

Date: 08/21/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 10, 1564.7-1565.1'
 PROJECT: Cape Coral SW DZMW No. 1 LABORATORY IDENTIFICATION NO.: 08028/10kV1564
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Light brown limestone
 DATE SAMPLE RECEIVED: 07/21/08 SET UP: 07/29/08
 DATE REPORTED: 08/21/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 95 (stable) % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 14, 24

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 5.0/3.0* Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.73 Assumed
 Measured (ASTM D 854)


PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
7.41	9.88	567.71	15.6	119.3	0.300	99	30	160	36	0.9	1	1084.5	15.7	100	1.1x10⁻⁵

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) WDS calculated from initial air-dry weight of specimen.
 * First length is total sample length. Second length is useable length at full core diameter.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: 
 Form SR-2B: Rev. 0

Date: 08/21/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 10, 1565.8-1566.5'
 PROJECT: Cape Coral SW DZMW No. 1 LABORATORY IDENTIFICATION NO.: 08028/10KV1565
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Light brown limestone
 DATE SAMPLE RECEIVED: 07/21/08 SET UP: 07/29/08
 DATE REPORTED: 08/21/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 99 % Beginning of Test;
 End of Test
 $\Delta\sigma_c$ (psi): 14

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 8.0/6.0* Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.71 Assumed
 Measured (ASTM D 854)


PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
7.26	10.00	569.95	21.3	106.0	0.373	97	30	160	39	5.7	1	967.97	21.3	97	5.8×10^{-5}

COMMENTS: (1) Core sample selected for permeability testing was cut to length, air-dried, deaired under vacuum for a minimum of 24 hours, and then saturated with deaired tap water from the bottom up while still under vacuum. (2) Final w_c from horizontal permeability test specimen. WDS calculated from measured wet weight and final w_c.
 * First length is total sample length. Second length is useable length at full core diameter.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: 
 Form SR-2B: Rev. 0

Date: 08/21/08

ARDAMAN & ASSOCIATES, INC. GEOTECHNICAL TESTING LABORATORY

ROCK CORE HYDRAULIC CONDUCTIVITY TEST REPORT

CLIENT: Youngquist Brothers, Inc. INCOMING LABORATORY SAMPLE NO.: Core 10, 1565.8-1566.5'
 PROJECT: Cape Coral SW DZMW No. 1 LABORATORY IDENTIFICATION NO.: 08028/10kH1565
 FILE NO.: 08-028 SAMPLE DESCRIPTION: Light brown limestone
 DATE SAMPLE RECEIVED: 07/21/08 SET UP: 07/31/08
 DATE REPORTED: 08/21/08

ASTM D 5084 TEST METHOD:

- A - Constant Head
- B - Falling Head; Constant Tailwater
- C - Falling Head; Rising Tailwater
- F - Constant Volume; Falling Head - Rising Tailwater

B-FACTOR: 83 (stable) % Beginning of Test;
 End of Test

$\Delta\sigma_c$ (psi): 18, 23, 30

SPECIMEN DATA:

As-Received Diameter (inch): 4 Diameter Trimmed: Yes No
 As-Received Length (inch): 8.0/6.0* Length Trimmed: Yes No

TEST SPECIMEN ORIENTATION: Vertical Horizontal

SPECIFIC GRAVITY, G_s : 2.71 Assumed
 Measured (ASTM D 854)

PERMANENT: Deaired Tap Water Other _____

Initial Conditions							Test Conditions					Final Conditions			Hydraulic Conductivity k_{20} (cm/sec)
H (cm)	D (cm)	V (cm ³)	w _c (%)	γ_d (pcf)	n	S (%)	$\bar{\sigma}_c$ (psi)	u_b (psi)	i_{avg}	Q (cm ³)	t (days)	WDS (g)	w _c (%)	S (%)	
7.95	5.02	157.22	21.1	107.3	0.365	99	30	70	40	7.8	5	270.45	21.3	100	5.8×10^{-5}

COMMENTS: (1) Horizontal permeability test specimen was cross-cored from the corresponding vertical test specimen.
 * First length is total sample length. Second length is useable length at full core diameter.

The test data and all associated project information presented hereon shall be held in confidence and disclosed to other parties only with the authorization of the Client or Ardaman & Associates, Inc. Physical and electronic records of each project are kept for a minimum of 7 years. Test samples are kept in storage for at least 10 working days after mailing of the test report, prior to being discarded, unless a longer storage period is requested in writing and accepted by Ardaman & Associates, Inc.

Where: H = Specimen height; D = Specimen diameter; V = Volume; WDS = Dry mass; w_c = Moisture content (ASTM D 2216); γ_d = Dry density; S = Saturation; $\bar{\sigma}_c$ = Isotropic effective confining stress; u_b = Back-pressure; i_{avg} = Average hydraulic gradient; Q = Flow volume; t = Test duration; k_{20} = Saturated hydraulic conductivity at 20°C; n = Total porosity; and G_s = Specific gravity.

Checked By: PM
 Form SR-2B: Rev. 0

Date: 08/21/08

Appendix E

Geophysical Logs

Appendix F

Pilot Hole Water Quality

Injection Well IW-1

Pilot Hole Water Quality



IW-1 PILOT HOLE WATER QUALITY

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE	TIME	DEPTH (ft bls)	TEMP. (°C)	pH	SPECIFIC COND. (µmhos/cm)	TDS field calculated (mg/L)	CHLORIDE (mg/L)	COMMENTS	OBSERVER'S INITIALS
10/25/2007	22:20	562	--	--	2,130	1,427	220	after specific capacity test	MK
10/26/2007	4:45	642	25.4	11.30	1,388	930	180	after specific capacity test	MK
10/26/2007	10:00	714	25.7	8.83	1,291	865	288	after specific capacity test	RAW
10/26/2007	14:40	804	27.9	8.64	1,442	966	385	after specific capacity test	RAW
10/26/2007	16:28	880	29.0	8.72	1,726	1,156	425	after specific capacity test	RAW
10/26/2007	21:10	960	27.0	8.88	2,077	1,392	510	after specific capacity test	MK
10/26/2007	0:00	1,040	27.0	8.70	2,541	1,702	725	after specific capacity test	MK
10/27/2007	4:00	1,120	26.7	8.75	2,574	1,725	780	after specific capacity test	MK
10/27/2007	6:20	1,200	27.8	8.67	2,540	1,702	760	after specific capacity test	MK
10/27/2007	9:32	1,280	27.4	8.29	2,585	1,732	900	after specific capacity test	RAW
10/27/2007	13:50	1,360	28.5	8.34	2,920	1,956	800	after specific capacity test	RAW
10/27/2007	17:30	1,440	28.3	8.37	3,314	2,220	950	after specific capacity test	RAW
10/27/2007	21:40	1,520	28.2	8.67	3,340	2,238	850	after specific capacity test	MK
10/28/2007	1:10	1,600	27.8	8.51	5,320	3,564	1,900	after specific capacity test	MK
10/28/2007	5:30	1,680	27.7	8.18	7,040	4,717	3,400	after specific capacity test	MK
10/28/2007	8:10	1,718			8,040	5,387		during drilling/ 12" from pit open	RAW
10/28/2007	8:40	1,725			8,730	5,849		during drilling/ 12" from pit open	RAW



IW-1 PILOT HOLE WATER QUALITY

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE	TIME	DEPTH (ft bls)	TEMP. (°C)	pH	SPECIFIC COND. (µmhos/cm)	TDS field calculated (mg/L)	CHLORIDE (mg/L)	COMMENTS	OBSERVER'S INITIALS
10/28/2007	9:10	1,735			8,870	5,943		during drilling/ 12" from pit open	RAW
10/28/2007	10:25	1,749	29.4		38,400	25,728	13,500	12" from pit closed for 10 min	RAW
11/29/2007	0:15	1,760	30.7		14,700	9,849		during drilling/ 12" from pit open	ABF
12/1/2007	9:04	1,790	28.6	11.53	12,400	8,308	4,000	after specific capacity test	CLM
12/2/2007	13:15	1,840	30.2	10.99	11,010	7,377	3,500	after specific capacity test	CLM
12/5/2007	02:14	1,920	30.1	6.63	9,356	6,269	3,400	after specific capacity test	ABF
12/7/2007	22:36	2,000	27.2	7.17	14,550	9,749	6,500	after specific capacity test	RAW
12/9/2007	5:53	2,080	27.3	6.57	41,750	27,973	14,000	after specific capacity test	RAW
12/11/2007	5:53	2,160	27.2	6.82	42,550	28,509	14,000	after specific capacity test	ABF
12/11/2007	20:35	2,240	29.8	6.50	53,800	36,046	19,000	after specific capacity test	RAW
12/12/2007	09:47	2,320	28.5	6.44	50,420	33,781	18,000	after specific capacity test	ABF
12/12/2007	22:28	2,400	27.8	6.44	50,230	33,654	18,000	after specific capacity test	JL
12/13/2007	9:26	2,480	27.9	7.47	50,290	33,694	18,500	after specific capacity test	ABF
12/13/2007	16:19	2,560	27.8	7.32	50,400	33,768	19,000	after specific capacity test	ABF
12/13/2007	0:00	2,640	27	7.44	49,330	33,051	18,500	after specific capacity test	JL
12/14/2007	7:17	2,720	27.9	7.52	48,560	32,535	18,500	after specific capacity test	ABF
12/14/2007	16:40	2,800	27.8	6.2	48,340	32,388	18,500	after specific capacity test	ABF



IW-1 PILOT HOLE WATER QUALITY

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE	TIME	DEPTH (ft bls)	TEMP. (°C)	pH	SPECIFIC COND. (µmhos/cm)	TDS field calculated (mg/L)	CHLORIDE (mg/L)	COMMENTS	OBSERVER'S INITIALS
12/17/2007	2:33	2,880	24.9	7.09	48,390	32,421	16,000	after specific capacity test	CLM
12/17/2007	13:24	2,960	26.8	7.36	49,660	33,272	17,000	after specific capacity test	ABF
12/18/2007	3:45	3,040	26.2	7.06	51,800	34,706	18,000	after specific capacity test	CLM
12/18/2007	20:09	3,120	28.6	7.01	49,400	33,098	18,000	after specific capacity test	CLM
12/19/2007	12:22	3,200	6.56	6.56	54,500	36,515	18,500	after specific capacity test	RAW
12/20/2007	8:45	3,280	29.9	6.99	55,600	37,252	18,500	after specific capacity test	RAW

NOTES:


ft bls - feet below land surface

°C - degrees Celcius

µmhos/cm - micro ohms per centimeter

mg/L - milligrams per liter

**CITY OF CAPE CORAL
SOUTHWEST WRF DEEP INJECTION WELL SYSTEM
IW-1 Pilot Hole Water Quality**



Monitor Well DZMW-1

Pilot Hole Water Quality



DZMW-1 PILOT HOLE WATER QUALITY

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE	TIME	DEPTH (ft bls)	TEMP. (°C)	pH	SPECIFIC COND. (µmhos/cm)	TDS field calculated (mg/L)	CHLORIDE (mg/L)	COMMENTS	OBSERVERS INITIALS
5/16/2008	--	540	27.0	8.99	1,359	911	525	drill stem	MK
5/16/2008	6:10	580	27.5	8.65	1,322	886	823	drill stem	MK
5/17/2008	4:50	620	27.2	8.63	2,096	1,404	628	after specific capacity test	ABF
5/17/2008	6:15	660	27.0	8.38	2,066	1,384	723	drill stem	MK
5/17/2008	7:50	700	27.2	8.00	2,466	1,652	805	after specific capacity test	MK
5/17/2008	8:34	740	27.0	7.69	2,936	1,967	930	drill stem	MK
5/17/2008	15:30	780	27.2	7.57	3,402	2,279	895	after specific capacity test	MK
5/17/2008	17:00	820	27.5	7.60	3,067	2,055	903	drill stem	MK
5/17/2008	19:20	860	27.6	7.57	3,379	2,264		after specific capacity test	ABF
5/17/2008	23:05	900	27.3	7.63	3,501	2,346	1,010	drill stem	ABF
5/18/2008	00:05	940	27.6	7.62	3,378	2,263	1,070	after specific capacity test	ABF
5/18/2008	1:02	980	27.7	7.53	3,399	2,277	1,100	drill stem	ABF
5/18/2008	2:23	1,020	27.6	7.62	3,469	2,324	1,130	after specific capacity test	ABF
5/18/2008	4:35	1,060	27.5	7.59	3,469	2,324	1,110	drill stem	ABF
5/18/2008	9:35	1,100	28.4	7.64	3,737	2,504	1,130	after specific capacity test	MK
5/18/2008	11:20	1,140	28.7	7.77	3,514	2,354	1,170	drill stem	MK
5/18/2008	13:40	1,180	28.4	7.45	3,915	2,623	1,180	after specific capacity test	MK



DZMW-1 PILOT HOLE WATER QUALITY

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE	TIME	DEPTH (ft bls)	TEMP. (°C)	pH	SPECIFIC COND. (µmhos/cm)	TDS field calculated (mg/L)	CHLORIDE (mg/L)	COMMENTS	OBSERVERS INITIALS
5/18/2008	15:30	1,220	28.7	7.37	3,853	2,582	1,180	drill stem	MK
5/18/2008	17:30	1,260	28.9	7.57	4,087	2,738	1,220	after specific capacity test	MK
5/18/2008	20:53	1,340	27.7	8.06	4,105	2,750	1,280	after specific capacity test	ABF
5/18/2008	23:05	1,380	27.7	8.05	4,287	2,872	1,290	drill stem	ABF
5/19/2008	01:15	1,420	27.5	7.69	6,680	4,476	2,410	after specific capacity test	ABF
5/19/2008	02:50	1,460	27.6	8.47	4,508	3,020	1,410	drill stem	ABF
5/19/2008	4:29	1,497	--	--	4,400	2,948	1,100	after specific capacity test	ABF
5/21/2008	20:45	1,520	--	--	8,320	5,574	2,200	drill stem	JC
5/21/2008	22:10	1,617	--	--	6,960	4,663	2,060	after specific capacity test	JC
5/22/2008	0:30	1,656	--	--	8,560	5,735	2,700	drill stem	JC
5/22/2008	2:02	1,660	--	--	20,620	13,815	6,600	after specific capacity test	JC

Notes:


ft bls - feet below land surface

°C - degrees Celcius

µmhos/cm - micro ohms per centimeter

mg/L - milligrams per liter

CITY OF CAPE CORAL
SOUTHWEST WRF DEEP INJECTION WELL SYSTEM
DZMW-1 Pilot Hole Water Quality



Appendix G

Video Surveys

Injection Well IW-1

Open Hole Video Survey

**Video Survey of Open Hole
Injection Well IW-1
1,700 feet bpl to 3,283 feet below land surface
Southwest RO WRF
Cape Coral, Florida**

Starting Depth feet	Ending Depth feet	Description of Video Survey
1700.0	1744.0	Gauge hole (smooth)
1744.0	1753.0	Gauge hole, highly fractured
1753.0	1754.0	Cavity
1754.0	1756.0	Gauge hole, fractured
1756.0	1765.0	Gauge hole (smooth), possible confinement
1765.0	1772.0	Smooth gauge hole with small cavities and vugs
1772.0	1773.0	Small horizontal cavity
1773.0	1796.0	Smooth gauge hole with small cavities, fractures and vugs
1796.0	1850.0	Gauge hole (alternating rough to smooth), with small cavities, and some vertical fracture
1850.0	1860.0	Gauge hole (smooth), few vugs
1860.0	1863.0	Irregular hole, highly fractured
1863.0	1864.0	Gauge hole (smooth)
1864.0	1867.0	Gauge hole (rough), small solution cavity
1867.0	1874.0	Gauge hole (smooth), possible confinement
1874.0	1898.0	Gauge hole (alternating rough to smooth), with vugs and some vertical fracture
1898.0	1899.0	Gauge hole, small cavities
1899.0	1911.0	Gauge hole smooth
1911.0	1913.0	Horizontal solution cavity
1913.0	1926.0	Gauge hole (smooth), possible confinement
1926.0	1927.0	Gauge hole (smooth), vugs
1927.0	1939.0	Gauge hole (smooth), possible confinement
1939.0	1940.0	Horizontal solution cavity
1940.0	1943.0	Gauge hole (smooth), possible confinement
1943.0	1945.0	Horizontal solution cavity
1945.0	1958.0	Gauge hole (smooth), possible confinement
1958.0	1970.0	Gauge hole (rough), small solution cavities and vugs
1970.0	1984.0	Gauge hole (smooth), vugs, small discontinuous verticle fractures
1984.0	1990.0	Gauge hole (rougher), larger solution cavities, verticle fractures
1990.0	2018.0	Gauge hole (smooth), small solution cavities, small verticle fractures
2018.0	2022.0	Horizontal solution cavity
2022.0	2038.0	Gauge hole (smooth), possible confinement
2038.0	2043.0	Gauge hole (rough), solution cavities
2043.0	2046.0	Horizontal solution cavity
2046.0	2069.0	Gauge hole larger solution cavity and vugs
2069.0	2088.0	Larger cavity, verticle fracture
2088.0	2093.0	Irregular hole, highly fractured
2093.0	2101.0	Gauge hole (rough), small solution cavities
2101.0	2112.0	Large cavity, highly fractured
2112.0	2121.0	Irregular hole, highly continuous fractured, with large cavities
2121.0	2126.0	Gauge hole (relatively smooth, but slightly rough), vugs
2126.0	2127.0	Horizontal solution cavity

Starting Depth feet	Ending Depth feet	Description of Video Survey
2127.0	2134.0	Gauge hole (smooth), continous fractures verticle and horizontal
2134.0	2136.0	Horizontal fracture cavity
2136.0	2142.0	Gauge hole (rough) large vugs, solution cavities, and fractures
2142.0	2152.0	Gauge hole (rough), small vugs and continuous verticle fractures
2152.0	2168.0	Horizontal fracture cavity
2169.0	2186.0	Gauge hole (rough), small vugs and continuous verticle fractures
2186.0	2189.0	Large cavity
2189.0	2192.0	Gauge hole (rough), large vugs, solution cavities, and verticle fractures
2192.0	2195.0	Large cavity, highly fractured
2195.0	2224.0	Gauge hole (rough), large vugs, solution cavities, and verticle fractures
2224.0	2270.0	Gauge hole (rough), horizontal solution cavities, vugs
2270.0	2290.0	Irregulat to gauge hole, large solution cavities, verticle and horizontal
2290.0	2296.0	Gauge hole, vugs with large solution features
2296.0	2331.0	Gauge hole (relatively smooth, but slightly rough), vugs
2331.0	2358.0	Gauge hole (smooth), possible confinement
2358.0	2358.5	Horizontal solution cavity
2358.5	2360.5	Gauge hole (smooth), possible confinement
2360.5	2361.0	Horizontal solution cavity
2361.0	2368.0	Gauge hole (smooth), possible confinement
2368.0	2370.0	Gauge hole (smooth),vugs, horizontal solution features, white
2370.0	2392.0	Gauge hole (smooth), possible confinement, occasional horizontal solution features or vugs
2392.0	2404.0	Gauge hole (rough), large vugs, solution cavities, and verticle features
2404.0	2416.0	Gauge hole (smooth), possible confinement, occasional horizontal solution features or vugs
2416.0	2438.0	Gauge hole (relatively smooth),vugs, horizontal solution features, some verticle fracturing
2438.0	2439.0	Horizontal fracture cavity
2439.0	2443.0	Gauge hole, (smooth), horizontal fractures
2443.0	2447.0	Gauge hole (smooth)
2447.0	2448.0	Horizontal cavity
2448.0	2559.0	Gauge hole (smooth), possible confinement
2559.0	2561.0	Gauge hole (smooth), small solution cavities
2561.0	2579.0	Gauge hole (smooth), occassional dissolution features, possible confinement
2579.0	2586.0	Gauge hole as above with larger more frequent dissolution features
2586.0	2665.0	Gauge hole (smooth), occassional dissolution features, possible confinement
2665.0	2700.0	Gauge hole (smooth), small to large solution cavities, vugs
2700.0	2703.0	Gauge hole (smooth)
2703.0	2716.0	Gauge hole (smooth), small to large solution cavities, vugs
2716.0	2750.0	Gauge hole (smooth)
2750.0	2866.0	Gauge hole (smooth), occasional horizontal solution cavities,possible confinment
2866.0	2872.0	Irregular hole, solution cavities
2872.0	2876.0	Gauge hole (smooth), occasional horizontal solution cavities,possible confinment

Starting Depth feet	Ending Depth feet	Description of Video Survey
2876.0	2880.0	Large solution cavity
2880.0	2899.0	Gauge hole (smooth), increasing solution cavities, verticle fracture
2899.0	2909.0	Gauge hole (smooth), vugs
2909.0	2940.0	Gauge hole (smooth), vugs, verticle fracture
2940.0	2956.0	Roughly gauge, abundant solution features, large verticle fracturing
2956.0	2970.0	Irregular hole, highly fractured
2970.0	3001.0	Gauge hole, highly fractured
3001.0	3020.0	Large cavity, highly fractured boulders, obstruction at 3015
3020.0	3026.0	Irregular hole, highly fractured
3026.0	3051.0	Gauge hole, large horizontal solution cavities, vugs
3051.0	3055.0	Irregular hole, horizontal and verticle fractures
3055.0	3074.0	Gauge hole, horizontal and verticle fractures, vugs
3074.0	3077.0	Horizontal fracture cavity
3077.0	3091.0	Gauge hole, horizontal and verticle fractures, vugs
3091.0	3092.0	Horizontal fracture cavity
3092.0	3102.0	Gauge hole, horizontal and verticle fractures, vugs
3102.0	3103.0	Horizontal fracture cavity
3103.0	3111.0	Gauge hole, horizontal and verticle fractures, vugs
3111.0	3112.0	Horizontal fracture cavity
3112.0	3139.0	Gauge hole, horizontal and verticle fractures, vugs
3139.0	3140.0	Horizontal fracture cavity
3140.0	3144.0	Irregular hole highly fractured
3144.0	3158.0	Large cavity, highly fractured with boulders
3158.0	3162.0	Irregular hole, highly fractured
3162.0	3164.0	Large cavity, highly fractured with boulders
3164.0	3175.0	Irregular hole, highly fractured
3175.0	3200.0	Gauge hole, horizontal and verticle fractures, vugs
3200.0	3268.0	visibility poor, appears to be as above
3268.0	3283.0	Mottled white and grey dense formation change, Cedar Key Formation anhydrite/gypsum

Injection Well IW-1

FRP Video Survey

Video Survey of IW-1 18-inch FRP Injection Tubing
Injection Well IW-1
Southwest RO WRF
Cape Coral, Florida

Starting Depth	Ending Depth	Description of Video Survey
feet	feet	
0	12	Stainless Steel Riser
12	12	Stainless steel to FRP coupling
41	41	Threaded FRP joint
44	44	Threaded FRP joint
74	74	Threaded FRP joint
103	103	Threaded FRP joint
133	133	Threaded FRP joint
161	161	Threaded FRP joint
191	191	Threaded FRP joint
220	220	Threaded FRP joint
249	249	Threaded FRP joint
278	278	Threaded FRP joint
307	307	Threaded FRP joint
336	336	Threaded FRP joint
365	365	Threaded FRP joint
393	393	Threaded FRP joint
423	423	Threaded FRP joint
452	452	Threaded FRP joint
481	481	Threaded FRP joint
510	510	Threaded FRP joint
539	539	Threaded FRP joint
568	568	Threaded FRP joint
597	597	Threaded FRP joint
625	625	Threaded FRP joint
654	654	Threaded FRP joint
683	683	Threaded FRP joint
712	712	Threaded FRP joint
741	741	Threaded FRP joint
770	770	Threaded FRP joint
799	799	Threaded FRP joint
827	827	Threaded FRP joint
857	857	Threaded FRP joint
886	886	Threaded FRP joint
915	915	Threaded FRP joint
944	944	Threaded FRP joint
973	973	Threaded FRP joint
1002	1002	Threaded FRP joint
1030	1030	Threaded FRP joint
1059	1059	Threaded FRP joint
1088	1088	Threaded FRP joint
1116	1116	Threaded FRP joint
1145	1145	Threaded FRP joint
1174	1174	Threaded FRP joint
1202	1202	Threaded FRP joint
1232	1232	Threaded FRP joint
1261	1261	Threaded FRP joint
1290	1290	Threaded FRP joint
1319	1319	Threaded FRP joint
1348	1348	Threaded FRP joint
1377	1377	Threaded FRP joint

Starting Depth	Ending Depth	Description of Video Survey
feet	feet	
1406	1406	Threaded FRP joint
1435	1435	Threaded FRP joint
1464	1464	Threaded FRP joint
1493	1493	Threaded FRP joint
1521	1521	Threaded FRP joint
1550	1550	Threaded FRP joint
1579	1579	Threaded FRP joint
1608	1608	Threaded FRP joint
1637	1637	Threaded FRP joint
1665	1665	Threaded FRP joint
1694	1694	Threaded FRP joint
1723	1723	Threaded FRP joint
1752	1752	Threaded FRP joint
1781	1781	Threaded FRP joint
1810	1810	Threaded FRP joint
1840	1840	Threaded FRP joint
1869	1869	Threaded FRP joint
1897	1897	Threaded FRP joint
1926	1926	Threaded FRP joint
1955	1955	Threaded FRP joint
1983	1983	Threaded FRP joint
2012	2012	Threaded FRP joint
2042	2042	Threaded FRP joint
2071	2071	Threaded FRP joint
2100	2100	Threaded FRP joint
2129	2129	Threaded FRP joint
2158	2158	Threaded FRP joint
2186	2186	Threaded FRP joint
2215	2215	Threaded FRP joint
2244	2244	Threaded FRP joint
2273	2273	Threaded FRP joint
2302	2302	Threaded FRP joint
2331	2331	Threaded FRP joint
2360	2360	Threaded FRP joint
2389	2389	Threaded FRP joint
2419	2419	Threaded FRP joint
2448	2448	Threaded FRP joint
2477	2477	Threaded FRP joint
2505	2505	Threaded FRP joint
2534	2534	Threaded FRP joint
2564	2564	Threaded FRP joint
2593	2593	Threaded FRP joint
2621	2621	Threaded FRP joint
2650	2650	Threaded FRP joint
2680	2680	Threaded FRP joint
2709	2709	Threaded FRP joint
2738	2738	Threaded FRP joint
2767	2767	Threaded FRP joint
2795	2795	Threaded FRP joint
2825	2825	Threaded FRP joint
2853	2853	Threaded FRP joint
2882	2882	Threaded FRP joint
2911	2911	Threaded FRP joint
2925	2940	cement lining tubing
2940	2943	cementing packer
2943	2953	24-inch casing lines with cement
2953	2970	Gauge hole (smooth), small solution cavities

Starting Depth	Ending Depth	Description of Video Survey
feet	feet	
2970	3001	Gauge hole, horizontal and verticle fractures, vugs
3001	3026	Large cavity, highly fractured, boulders
3026	3065	Gauge hole, large horizontal solution cavities, vugs
3065	3074	Irregular hole, horizontal and verticle fractures
3074	3078	Large cavity, highly fractured, boulders
3078	3085	Gauge hole, horizontal and verticle fractures, vugs
3085	3090	Irregular hole, horizontal and verticle fractures
3090	3136	Gauge hole, large horizontal solution cavities, vugs
3136	3145	Gauge hole, horizontal and verticle fractures, vugs
3145	3162	Large cavity, highly fractured, boulders
3162	3174	Gauge hole, horizontal and verticle fractures, vugs
3174	3207	Gauge hole, solution cavities, vugs
3207	3261	Gauge hole (smooth), small solution cavities
3261	3272	Gauge hole (smooth)

Monitor Well DZMW-1

FRP Video Survey

**Video Survey of DZMW-1 6.625-inch FRP Casing
Monitor Well DZMW-1
Southwest RO WRF
Cape Coral, Florida**

Starting Depth	Ending Depth	Description of Video Survey
feet	feet	
0	21	Stainless Steel Riser
12	21	Stainless steel to FRP coupling
51	51	Threaded FRP joint
81	81	Threaded FRP joint
111	111	Threaded FRP joint
140	140	Threaded FRP joint
170	170	Threaded FRP joint
199	199	Threaded FRP joint
229	229	Threaded FRP joint
258	258	Threaded FRP joint
288	288	Threaded FRP joint
317	317	Threaded FRP joint
347	347	Threaded FRP joint
376	376	Threaded FRP joint
406	406	Threaded FRP joint
435	435	Threaded FRP joint
464	464	Threaded FRP joint
494	494	Threaded FRP joint
523	523	Threaded FRP joint
552	552	Threaded FRP joint
582	582	Threaded FRP joint
611	611	Threaded FRP joint
641	641	Threaded FRP joint
670	670	Threaded FRP joint
699	699	Threaded FRP joint
729	729	Threaded FRP joint
758	758	Threaded FRP joint
788	788	Threaded FRP joint
817	817	Threaded FRP joint
847	847	Threaded FRP joint
876	876	Threaded FRP joint
905	905	Threaded FRP joint
935	935	Threaded FRP joint
965	965	Threaded FRP joint
994	994	Threaded FRP joint
1023	1023	Threaded FRP joint
1052	1052	Threaded FRP joint
1082	1082	Threaded FRP joint
1111	1111	Threaded FRP joint
1141	1141	Threaded FRP joint
1170	1170	Threaded FRP joint
1200	1200	Threaded FRP joint
1229	1229	Threaded FRP joint
1258	1258	Threaded FRP joint
1288	1288	Threaded FRP joint
1317	1317	Threaded FRP joint
1346	1346	Threaded FRP joint
1376	1376	Threaded FRP joint
1405	1405	Threaded FRP joint
1377	1377	Threaded FRP joint

Starting Depth	Ending Depth	Description of Video Survey
feet	feet	
1406	1406	Threaded FRP joint
1435	1435	Threaded FRP joint
1464	1464	Threaded FRP joint
1493	1493	Threaded FRP joint
1523	1523	Threaded FRP joint
1553	1553	Threaded FRP joint
1582	1582	Threaded FRP joint
1608	1619	Bottom of FRP casing
1619	1648	Gauge hole (smooth), small solution cavities

Appendix H

Specific Capacity Testing

Injection Well IW-1

Pilot Hole Specific Capacity



IW-1 SPECIFIC CAPACITY TESTING DURING PILOT HOLE DRILLING

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Volume of Tank: 2,500 Gallons

DATE	TIME TO FILL TANK (min)	WELL DEPTH (ft)	WATER LEVEL		Δ WATER LEVEL (ft)	FLOW (gpm)	SPECIFIC CAPACITY (gpm/ft)	COMMENTS	OBSERVER'S INITIALS
			STATIC (ft als)	PUMPING (ft als)					
10/25/2007	6.50	562	8.0	-1.7	9.7	385	40		MK
10/26/2007	6.50	642	-38.6	-40.4	1.8	385	214		MK
10/26/2007	5.22	714	-31.5	-36.6	5.1	479	94		RAW
10/26/2007	6.05	804	-25.1	-29.7	4.6	413	91		RAW
10/26/2007	4.33	880	-22.3	-31.6	9.4	577	62		RAW
10/26/2007	5.00	960	-21.1	-34.2	13.1	500	38		MK
10/26/2007	5.00	1,040	-22.4	-35.8	13.4	500	37		MK
10/26/2007	5.00	1,040	-22.4	-35.8	13.4	500	37		MK
10/27/2007	5.00	1,120	-19.0	-36.8	17.8	500	28		MK
10/27/2007	4.50	1,200	-21.7	-37.9	16.2	556	34		MK
10/27/2007	5.17	1,280	-15.9	-33.6	17.7	484	27		RAW
10/27/2007	4.85	1,360	-13.9	-32.8	18.9	515	27		RAW
10/27/2007	4.92	1,440	-18.2	-35.2	17.0	508	30		RAW
10/27/2007	4.90	1,520	-13.2	-16.4	3.2	510	159	Electric tape malfunctioned, may not be a true SC	MK
10/28/2007	5.10	1,600				490		Test error	MK
10/28/2007	5.25	1,680	-7.1	-8.7	1.6	476	298		MK
11/30/2007		1,760	9.0					Too much mud in hole to perform SC test. Well is alive.	ABF
12/1/2007	3.92	1,790	0.0	0.0		638		Drawdown not observed due to kill or fresh water pumped for core?	CLM
12/2/2007	3.95	1,840	-20.0	-0.2	-19.80	633		Drawdown not observed due to kill or fresh water pumped for core?	CLM
12/5/2007	4.35	1,920	10.5	-0.7	11.15	575	52		ABF
12/7/2007	4.58	2,000	-18.10	-78.20	60.10	545	9		RAW
12/9/2007	2.05	2,080	2.83	0.40	2.43	1,220	501		RAW
12/11/2007	3.75	2,160	4.40	-1.58	5.98	667	111		ABF
12/11/2007	3.62	2,240	0.60	-21.10	21.70	691	32		RAW
12/12/2007	7.01	2,320	-0.08	-0.25	0.17	357	2,100		ABF
12/12/2007	4.24	2,400	-2.90	-3.35	0.45	590	1,311		JL
12/13/2007	4.66	2,480	-1.6	-2.1	0.50	536	1,072		ABF



**IW-1 SPECIFIC CAPACITY TESTING
DURING PILOT HOLE DRILLING**

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**


JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Volume of Tank: 2,500 Gallons

DATE	TIME TO FILL TANK (min)	WELL DEPTH (ft)	WATER LEVEL		Δ WATER LEVEL (ft)	FLOW (gpm)	SPECIFIC CAPACITY (gpm/ft)	COMMENTS	OBSERVER'S INITIALS
			STATIC (ft als)	PUMPING (ft als)					
12/13/2007	4.58	2,560	-1.70	-3.40	1.7	546	321		ABF
12/13/2007	3.47	2,640	-6.70	-7.00	0.3	720	2,400		JL
12/14/2007	3.67	2,720	-7.20	-7.60	0.40	682	1,705		MK
12/14/2007	3.03	2,800	-5.90	-7.90	2.00	824	412		ABF
12/17/2007	4.47	2,880	-5.70	-6.00	0.30	560	1,866		CLM
12/17/2007	3.08	2,960	-9.40	-10.10	0.70	811	1,158		ABF
12/18/2007	4.50	3,040	-0.30	-0.50	0.20	556	2,778		CLM
12/18/2007	4.12	3,120	-3.40	-3.50	0.10	607	6,073		CLM
12/19/2007	4.53	3,200	-1.60	-1.65	0.05	551	11,029		RAW
12/20/2007	8.05	3,280	-5.30	-5.31	0.01	311	31,056		RAW

NOTES:
 ft - feet
 ft als - feet above land surface
 gpm - gallons per minute
 min - minutes
 Δ - change

City of Cape Coral Southwest RO WTP Injection Well (IW-1) Pilot Hole Specific Capacity



Monitor Well DZMW-1

Pilot Hole Specific Capacity



DZMW-1 SPECIFIC CAPACITY TESTING
DURING PILOT HOLE DRILLING

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral


Volume of Tank: 3,000 Gallons

DATE	TIME TO FILL TANK (min)	WELL DEPTH (ft)	WATER LEVEL		Δ WATER LEVEL (ft)	FLOW (gpm)	SPECIFIC CAPACITY (gpm/ft)	COMMENTS	OBSERVER'S INITIALS
			STATIC (ft als)	PUMPING (ft als)					
5/17/2008	14.00	620	-42.4	-47.4	5.0	214	43	manual reading	ABF
5/17/2008	12.00	700	-37.6	-40.8	3.2	250	78	manual reading	MK
5/17/2008	8.00	780	-30.6	-36.0	5.4	375	69	manual reading	MK
5/17/2008	11.00	860	-31.3	-37.1	5.8	273	47	manual reading	ABF
5/17/2008	8.00	940	-31.6	-38.9	7.3	375	52	manual reading	ABF
5/18/2008	7.00	1,020	-30.5	-38.2	7.8	429	55	manual reading	ABF
5/18/2008	7.00	1,100	-28.2	-35.8	7.6	429	56	electric tape	MK
5/18/2008	8.00	1,180	-31.3	-39.8	8.5	375	44	electric tape	MK
5/18/2008	7.00	1,260	-32.9	-41.0	8.1	429	53	electric tape	MK
5/18/2008	7.00	1,340	-29.6	-38.8	9.2	429	46	electric tape	ABF
5/18/2008	6.00	1,420	-28.7	-38.9	10.2	500	49	electric tape	ABF
5/19/2008	7.00	1,500	-28.5	-38.5	10.0	429	43	electric tape	ABF
5/21/2009	8.00	1,580	-28.8	-38.6	9.8	375	38	electric tape	JL
5/22/2008	6.00	1,660	-31.6	-41.5	9.9	500	51	electric tape	JL

NOTES:

- ft - feet*
- ft als - feet above land surface*
- gpm - gallons per minute*
- min - minutes*
- Δ - change*

**City of Cape Coral Southwest RO WTP
Monitor Well (DMZW-1)
Pilot Hole Specific Capacity**




Appendix I


Packer Testing Data and Graphs

Injection Well IW-1

Packer Test - 1,410 to 1,460 feet bls

Southwest IW-1
Packer Test 1,410 to 1,460 feet bls





SOUTHWEST IW-1 PACKER TEST 1,410 TO 1,460 FEET BLS

AQUIFER DATA

Saturated Thickness: 50. ft

Anisotropy Ratio (K_z/K_r): 0.005

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = \underline{3.217}$ ft²/day


$S/S' = \underline{1.989}$

Injection Well IW-1

Packer Test - 1,610 to 1,650 feet bls

**Southwest IW-1
Packer Test 1,610 to 1,660 Feet bls**





SOUTHWEST IW-1 PACKER TEST 1,610 TO 1,660 FEET BLS

AQUIFER DATA

Saturated Thickness: 50 ft

Anisotropy Ratio (K_z/K_r): 0.5

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = 21.2$ ft²/day


$S/S' = 12.6$

Injection Well IW-1

Packer Test – 1,775 to 1,792 feet bls

**Southwest IW-1
Packer Test 1,775 to 1,792 feet bls**





SOUTHWEST IW-1 PACKER TEST 1,775 TO 1,792 FEET BLS

AQUIFER DATA

Saturated Thickness: 17. ft

Anisotropy Ratio (K_z/K_r): 0.005

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = \underline{0.5819 \text{ ft}^2/\text{day}}$


$S/S' = \underline{2.451}$

Injection Well IW-1

Packer Test – 1,972 to 2,000 feet bls

**Southwest IW-1
Packer Test 1,972 to 2,000 feet bls**





SOUTHWEST IW-1 PACKER TEST 1,972 TO 2,000 FEET BLS

AQUIFER DATA

Saturated Thickness: 28. ft

Anisotropy Ratio (K_z/K_r): 1.

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = 1.026$ ft²/day


$S/S' = 2.508$

Injection Well IW-1

Packer Test – 2,001 to 2,029 feet bls

**Southwest IW-1
Packer Test 2,001 to 2,029 feet bls**





SOUTHWEST IW-1 PACKER TEST 2,001 TO 2,029 FEET BLS

AQUIFER DATA

Saturated Thickness: 28. ft

Anisotropy Ratio (K_z/K_r): 0.005

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = \underline{0.837 \text{ ft}^2/\text{day}}$


$S/S' = \underline{3.311}$

Injection Well IW-1

Packer Test - 2,465 to 2,485 feet bls

Southwest IW-1 Packer Test 2,465 to 2,482.5 ft bls





SOUTHWEST IW-1 PACKER TEST 2,465 TO 2,482.5 FEET BLS

AQUIFER DATA

Saturated Thickness: 17.5 ft

Anisotropy Ratio (K_z/K_r): 0.005

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = 0.7793$ ft²/day


$S/S' = 4.163$

Injection Well IW-1

Packer Test - 2,500 to 2,530 feet bls

Southwest IW-1
Packer Test 2,502 to 2,530 feet bls





SOUTHWEST IW-1 PACKER TEST 2,502 TO 2,530 FEET BLS

AQUIFER DATA

Saturated Thickness: 28 ft

Anisotropy Ratio (K_z/K_r): 0.005

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = \underline{7.01}$ ft²/day


$S/S' = \underline{3.184}$

Injection Well IW-1

Packer Test - 2,600 to 2,630 feet bls

Southwest IW-1
Packer Test 2,603 to 2,630.5 feet bls





SOUTHWEST IW-1 PACKER TEST 2,603 TO 2,630.5 FEET BLS

AQUIFER DATA

Saturated Thickness: 27.5 ft

Anisotropy Ratio (K_z/K_r): 0.005

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = 5.349$ ft²/day


$S/S' = 6.889$

Monitor Well DZMW-1

Packer Test – 1,320 to 1,360 feet bls

Southwest DZMW-1
Packer Test 1,320 to 1,360 feet bpl (2nd run)





SOUTHWEST DZMW-1 PACKER TEST 1,320 TO 1,360 FEET BLS (2ND RUN)

AQUIFER DATA

Saturated Thickness: 40. ft

Anisotropy Ratio (K_z/K_r): 0.005

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = 9.468 \text{ ft}^2/\text{day}$


$S/S' = 11.66$

Monitor Well DZMW-1

Packer Test – 1,443 to 1,501 feet bls

Southwest DZMW-1 Packer Test 1,443 to 1,501 feet bpl





SOUTHWEST DZMW-1 PACKER TEST 1,443 TO 1,501 FEET BLS

AQUIFER DATA

Saturated Thickness: 58. ft

Anisotropy Ratio (K_z/K_r): 0.005

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)


$T = \underline{9.394 \text{ ft}^2/\text{day}}$


$S/S' = \underline{5.356}$

Monitor Well DZMW-1

Packer Test – 1,606 to 1,660 feet bls

Southwest DZMW-1 Packer Test 1,606 to 1,660 feet bpl





SOUTHWEST DZMW-1 PACKER TEST 1,606 TO 1,660 FEET BLS

AQUIFER DATA

Saturated Thickness: 54 ft

Anisotropy Ratio (K_z/K_r): 0.005

SOLUTION

Aquifer Model: Confined

Solution Method: Theis (Recovery)

$T = \underline{19.22}$ ft²/day

$S/S' = \underline{14.29}$

Appendix J

Packer Testing Water Quality Laboratory Results

Injection Well IW-1

Packer Test 1,410 – 1,460

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: F0711034
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: SW CapeCoral
Laboratory Contact: Andy Konopacki

Page 1 of 3

All subsequent pages are identified by: F0711034 .
These pages may include, but are not limited to: Analytical Data, Chains of Custodys, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

B: Results based upon colony counts outside the acceptable range.
I: The reported value is between the laboratory MDL and the laboratory PQL.
J3: The reported value failed to meet the established quality control criteria.
J4: The sample matrix interfered with the ability to make an accurate determination.
J5: The data is questionable because of improper lab or field protocols.
K: Off scale low, actual value is less than the value given.
L: Off scale high, actual value is known to be greater than the value given.
Q: Sample held beyond acceptable holding time.
U: The compound was analyzed for, but not detected.
V: The analyte was detected in both the sample and the associated method blank.
Y: The sample was unpreserved or improperly preserved.
Z: Too many colonies present (TNTC).
** This result does not meet NELAC standards.
HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.

Client Project: SW CapeCoral

Lab Project: F0711034

Report Date: 11/05/07



Laboratory Results

Youngquist Brothers, Inc.
 15465 Pine Ridge Road
 Ft. Myers, FL 33908

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>				
F0711034-01	STRADDLE #2 1410-1460 GRAB	Ground Water	11/2/07 8:00	11/1/07 1:17				
<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Ammonia	SM4500-NH3-D	0.52		0.05	mg/L as N	11/2/07 12:15	AG	E84380
Chloride	SM4500Cl-B	1180		1	mg/L	11/5/07 9:00	BB	E84380
Nitrogen, Total Kjeldahl	351.2	0.58	J3	0.10	mg/L as N	11/5/07 8:11	BY	E84380
pH	SM4500H-B	8.06	Q	0.01	std units	11/5/07 11:40	AK	E84380
Specific Conductivity	SM2510B	3950		0.1	µmhos/cm	11/2/07 13:30	BB	E84380
Sulfate	ASTM-D516-90	351		2	mg/L	11/2/07 15:10	BB	E84380
Total Dissolved Solids	SM2540C	2770		20	mg/L	11/2/07 14:15	AS	E84380

Approved by:

Kathrine Bartkiewicz/Lab Manager Fort Myers

Andrew Konopacki/Lab Manager Nokomis

Comments:

Test Results meet all the requirements of the NELAC standards.



CHAIN-OF-CUSTODY RECORD

PROJECT # **FO711034**

Page 1 of 1

Client YB1
 Address on FILE
 Phone 239-489-4444 Fax 239 489 4545

Report To: MARY BETH, JAY, NEIL
 Bill To: YB1
 P.O. # _____
 Project Name 278011
 Project Location: SN CAPE CORAL

Sample Supply: _____
 Customer Type: _____
 Field Report #: _____
 Kit # _____
 REQUESTED DUE DATE: 11/12/07

Sampled By (PRINT)		Sample			PRESERVATIVES					ANALYSES REQUEST										Sample ID #				
JAY SWARTZENTRUBER		DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	/ TDS, CI-, Sulfate, Ammonia, pH, TEMPERATURE														
Bottle #	SAMPLE DESCRIPTION	DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL											Sample ID #				
1	STRADDLE #2 1410-1460	11/1/07	0117	GW	X																		01A	
1	STRADDLE #2 1410-1460	11/1/07	0117	GW	X																			01B
Bottle Lot #		RELINQUISHED BY / AFFILIATION			DATE	TIME	ACCEPTED BY / AFFILIATION		DATE	TIME														
		Dimee Fraduncenzi			11/2/07	05:30	Daniel L. Buscher		11-2-07	0530														
COMMENTS:		OKAY TO RUN AS IS...			Daniel L. Buscher			Angel A. Caraballo																
EMAIL:		CLIENT INITIAL:			Angel A. Caraballo			[Signature]																
SWARTZJAY@ACL.COM		SAMPLES ON ICE			[Signature]			[Signature]																
72 HR TAT		* Yes No			[Signature]			[Signature]																

Injection Well IW-1

Packer Test 1,610 – 1,660

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: F0711033
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: SW CapeCoral
Laboratory Contact: Andy Konopacki

Page 1 of 3
All subsequent pages are identified by: F0711033 .
These pages may include, but are not limited to: Analytical Data, Chains of Custodys, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

B: Results based upon colony counts outside the acceptable range.
I: The reported value is between the laboratory MDL and the laboratory PQL.
J3: The reported value failed to meet the established quality control criteria.
J4: The sample matrix interfered with the ability to make an accurate determination.
J5: The data is questionable because of improper lab or field protocols.
K: Off scale low, actual value is less than the value given.
L: Off scale high, actual value is known to be greater than the value given.
Q: Sample held beyond acceptable holding time.
U: The compound was analyzed for, but not detected.
V: The analyte was detected in both the sample and the associated method blank.
Y: The sample was unpreserved or improperly preserved.
Z: Too many colonies present (TNTC).
** This result does not meet NELAC standards.
HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.

Client Project: SW CapeCoral

Lab Project: F0711033

Report Date: 11/05/07



Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
F0711033-01	STRADDLE #1 1610-1650 GRAV	Ground Water	11/2/07 8:05	10/30/07 16:55				
Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Ammonia	SM4500-NH3-D	0.52		0.05	mg/L as N	11/2/07 12:15	AG	E84380
Chloride	SM4500Cl-B	17200		1	mg/L	11/5/07 9:00	BB	E84380
Nitrogen, Total Kjeldahl	351.2	0.83	J3	0.10	mg/L as N	11/5/07 8:11	BY	E84380
pH	SM4500H-B	7.20	Q	0.01	std units	11/5/07 11:40	AK	E84380
Specific Conductivity	SM2510B	39000		0.1	µmhos/cm	11/2/07 13:30	BB	E84380
Sulfate	ASTM-D516-90	1840		2	mg/L	11/2/07 15:10	BB	E84380
Total Dissolved Solids	SM2540C	28600		20	mg/L	11/2/07 14:15	AS	E84380

Approved by:

Kathrine Bartkiewicz / Lab Manager Fort Myers
Andrew Koropacki / Lab Manager Nokomis

Comments: Total Dissolved Solids result is preliminary, final result will be available Tuesday the 6th.

Test Results meet all the requirements of the NELAC standards.

Injection Well IW-1

Packer Test 1,775 – 1,792



CHAIN-OF-CUSTODY RECORD

PROJECT # FO71033

Page _____ of _____

Client YBI
 Address on file
 Phone 239-489-4444 Fax 239-489-4545

Report To: Mary Beth, JAY, Neil
 Bill To: YBI
 P.O. # _____
 Project Name 278011
 Project Location: SW Cape Coral

Sample Supply: _____
 Customer Type: _____
 Field Report #: _____
 Kit #: _____
 REQUESTED DUE DATE: 11/12/07

Sampled By (PRINT)		Sample			PRESERVATIVES					ANALYSES REQUEST										Sample ID #			
JAY Swartzentruber		DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	TDS, Chloride, Sulfate, Ammonia, TKN, All Temp*										Sample ID #			
Bottle #	SAMPLE DESCRIPTION	DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL											Sample ID #			
1	STRADDLE #1 1610-1650	10/30/07	4:55	GW	X																	01A	
1	" " " 1610-1650	10/30/07	4:55	GW	X																		01B
Bottle Lot #		RELINQUISHED BY / AFFILIATION			DATE	TIME	ACCEPTED BY / AFFILIATION		DATE	TIME													
		U. Frattucani			11/2/07	0530	DANIEL L. BUSCHOL		11-2-07	0530													
COMMENTS: Email Swartzjay@Adi.com		OKAY TO RUN AS IS...			DANIEL L. BUSCHOL		11/2/07 0630		Angel A. Caraballo		11-2-07 0630												
		CLIENT INITIAL:			R. #		11/2/07 0805		[Signature]		11-2 800												
		SAMPLES ON ICE * (Yes No)			[Signature]		11/2/07 11:30		[Signature]		11/12 11:30												
72 HR TAT		[Signature]			11/2 11:30		[Signature]		[Signature]		11/2/07 1235												

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: N0801059
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: South Cape Coral
Laboratory Contact: Andy Konopacki

Page 1 of 3
All subsequent pages are identified by: N0801059 .
These pages may include, but are not limited to: Analytical Data, Chains of Custody, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

B: Results based upon colony counts outside the acceptable range.
I: The reported value is between the laboratory MDL and the laboratory PQL.
J3: The reported value failed to meet the established quality control criteria.
J4: The sample matrix interfered with the ability to make an accurate determination.
J5: The data is questionable because of improper lab or field protocols.
K: Off scale low, actual value is less than the value given.
L: Off scale high, actual value is known to be greater than the value given.
Q: Sample held beyond acceptable holding time.
U: The compound was analyzed for, but not detected.
V: The analyte was detected in both the sample and the associated method blank.
Y: The sample was unpreserved or improperly preserved.
Z: Too many colonies present (TNTC).
**** This result does not meet NELAC standards.**
HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.



Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
N0801059-01	Packer Test grab	Ground Water	1/4/08 17:15	1/4/08 14:55				
Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Ammonia	SM4500-NH3-D	0.26		0.05	mg/L as N	1/6/08 9:00	AG	E84380
Chloride	SM4500Cl-B	12800		1	mg/L	1/4/08 17:30	BB	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.31	I,J3	0.10	mg/L as N	1/5/08 9:36	BB	E84380
pH	SM4500H-B	7.24	Q	0.01	std units	1/4/08 18:05	AS	E84380
Specific Conductivity	SM2510B	42000		0.1	µmhos/cm	1/5/08 8:15	BB	E84380
Sulfate	ASTM-D516-90	1960		2	mg/L	1/4/08 17:42	AG	E84380
Total Dissolved Solids	SM2540C	21800		20	mg/L	1/4/08 17:30	AS	E84380

Approved by:

Kathrine Bartkiewicz/Lab Manager Fort Myers
Andrew Konopacki/Lab Manager Nokomis

Comments:

Test Results meet all the requirements of the NELAC standards.

Injection Well IW-1

Packer Test 1,973 – 2,000

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: N0712451
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: South Cape Coral
Laboratory Contact: Andy Konopacki

Page 1 of 3
All subsequent pages are identified by: N0712451 .
These pages may include, but are not limited to: Analytical Data, Chains of Custodys, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

B: Results based upon colony counts outside the acceptable range.
I: The reported value is between the laboratory MDL and the laboratory PQL.
J3: The reported value failed to meet the established quality control criteria.
J4: The sample matrix interfered with the ability to make an accurate determination.
J5: The data is questionable because of improper lab or field protocols.
K: Off scale low, actual value is less than the value given.
L: Off scale high, actual value is known to be greater than the value given.
Q: Sample held beyond acceptable holding time.
U: The compound was analyzed for, but not detected.
V: The analyte was detected in both the sample and the associated method blank.
Y: The sample was unpreserved or improperly preserved.
Z: Too many colonies present (TNTC).
** This result does not meet NELAC standards.
HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.




Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
N0712451-01	Packer Test #4 grab	Ground Water	12/31/07 10:45	12/29/07 23:00				
Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Ammonia	SM4500-NH3-D	0.20		0.05	mg/L as N	12/31/07 12:00	AG	E84380
Chloride	SM4500Cl-B	18000		1	mg/L	12/31/07 12:20	BB	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.37	I	0.10	mg/L as N	12/31/07 15:55	BB	E84380
pH	SM4500H-B	6.74	Q	0.01	std units	12/31/07 12:00	BB	E84380
Specific Conductivity	SM2510B	49500		0.1	µmhos/cm	12/31/07 12:15	BB	E84380
Sulfate	ASTM-D516-90	2940		2	mg/L	12/31/07 12:51	AG	E84380
Total Dissolved Solids	SM2540C	29400		20	mg/L	12/31/07 14:40	AG	E84380

Approved by:


Kathrine Bartkiewicz/Lab Manager Fort Myers
Andrew Konopacki/Lab Manager Nokomis

Comments:

Test Results meet all the requirements of the NELAC standards.



CHAIN-OF-CUSTODY RECORD

PROJECT # 278011
N0712451
 Page 1 of 1

Client Youngquist Brothers Inc.
 Address 15465 Pine Ridge Rd.
Ft. Myers FL.
 Phone 239-910-6327 Fax 239-489-4545

Report To: Youngquist Bros.
 Bill To: MaryBeth@YoungquistBrothers.com
 P.O. # 278011
 Project Name SWCC
 Project Location: Cape Coral

Sample Supply: _____
 Customer Type: _____
 Field Report #: _____
 Kit #: _____
 REQUESTED DUE DATE: ASAP 1/1/08

Sampled By (PRINT)				PRESERVATIVES					ANALYSES REQUEST										Sample ID #					
Sampler Signature				Sample			ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	<div style="display: flex; justify-content: space-between;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">Chloride</div> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">Specific Conduct</div> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">Sulfate</div> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">Ammonia</div> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">T.K.N</div> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">Total dissolved solids</div> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">P.F</div> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">Temp</div> </div>										Sample ID #		
Bottle #	SAMPLE DESCRIPTION			DATE	TIME	TYPE																		
	packer test #4			12/29/07	2300	C		1																-01
	↓			↓	↓	↓		1																↓
Bottle Lot #				RELINQUISHED BY / AFFILIATION							DATE	TIME	ACCEPTED BY / AFFILIATION					DATE	TIME					
05126021L				Shirley Curry							12/30/07	13:15	Heather Crook					12/30/07	13:15					
7-124-001 Field				Heather Crook							12/31/07	10:45	A. W. Jager					12/31/07	10:45					
PH				OKAY TO RUN AS IS...							CLIENT INITIAL:													
6				A - PH, Cond, Cl-, TDS, SO4							SAMPLES ON ICE													
2				B - NH3, TKN							<input checked="" type="radio"/> Yes <input type="radio"/> No													

Injection Well IW-1

Packer Test 2,001 – 2,029

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: N0712414
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: South Cape Coral
Laboratory Contact: Andy Konopacki

Page 1 of 3
All subsequent pages are identified by: N0712414 .
These pages may include, but are not limited to: Analytical Data, Chains of Custodys, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

- B: Results based upon colony counts outside the acceptable range.
- I: The reported value is between the laboratory MDL and the laboratory PQL.
- J3: The reported value failed to meet the established quality control criteria.
- J4: The sample matrix interfered with the ability to make an accurate determination.
- J5: The data is questionable because of improper lab or field protocols.
- K: Off scale low, actual value is less than the value given.
- L: Off scale high, actual value is known to be greater than the value given.
- Q: Sample held beyond acceptable holding time.
- U: The compound was analyzed for, but not detected.
- V: The analyte was detected in both the sample and the associated method blank.
- Y: The sample was unpreserved or improperly preserved.
- Z: Too many colonies present (TNTC).
- ** This result does not meet NELAC standards.
- HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.

Client Project: South Cape Coral
 Lab Project: N0712414
 Report Date: 12/28/07



Laboratory Results

Youngquist Brothers, Inc.
 15465 Pine Ridge Road
 Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time
N0712414-01	Packer Test #3 grab	Ground Water	12/27/07 16:05	12/27/07 13:50

Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Ammonia	SM4500-NH3-D	0.15	I	0.05	mg/L as N	12/28/07 9:30	AG	E84380
Chloride	SM4500Cl-B	17600		1	mg/L	12/28/07 13:45	BB	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.35	I	0.10	mg/L as N	12/28/07 10:36	BB	E84380
pH	SM4500H-B	6.55	Q	0.01	std units	12/27/07 17:00	AG	E84380
Specific Conductivity	SM2510B	51200		0.1	µmhos/cm	12/28/07 11:15	BB	E84380
Sulfate	ASTM-D516-90	2360		2	mg/L	12/27/07 17:03	AG	E84380
Total Dissolved Solids	SM2540C	29100		20	mg/L	12/27/07 16:00	AS	E84380

Approved by:

Comments:

Kathrine Bartkiewicz/Lab Manager Fort Myers
 Andrew Konopacki/Lab Manager Nokomis

Test Results meet all the requirements of the NELAC standards.

Injection Well IW-1

Packer Test 2,465 – 2,483



Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
N0801096-01	Packer Test #8 grab	Ground Water	1/9/08 7:20	1/8/08 13:36				
Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Ammonia	SM4500-NH3-D	0.53		0.05	mg/L as N	1/9/08 9:30	AG	E84380
Chloride	SM4500Cl-B	6800		1	mg/L	1/9/08 10:30	BB	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.50	J3	0.10	mg/L as N	1/9/08 14:25	BB	E84380
pH	SM4500H-B	7.00	Q	0.01	std units	1/9/08 8:45	BB	E84380
Specific Conductivity	SM2510B	22500		0.1	µmhos/cm	1/9/08 8:50	BB	E84380
Sulfate	ASTM-D516-90	1150		2	mg/L	1/9/08 9:14	AG	E84380
Total Dissolved Solids	SM2540C	11400		20	mg/L	1/9/08 16:20	AS	E84380

Approved by:

Kathrine Barthewicz/Lab Manager Fort Myers
Andrew Konopacki/Lab Manager Nokomis

Comments:

Test Results meet all the requirements of the NELAC standards.



CHAIN-OF-CUSTODY

PROJECT # ND801096

Page 1 of 1

Client YOUNGQUIST BROS.

Report To: _____

Sample Supply: GW

Address _____

Bill To: _____

Customer Type: _____

Phone _____ Fax _____

PO. # _____

Field Report #: _____

Project Name _____

Kit # _____

Project Location: CAPE CORAL SW 1W-1 REQUESTED DUE DATE: 1/10/8

Sampled By (PRINT) <u>ERIC BAKER</u>		Sample			PRESERVATIVES					ANALYSES REQUEST										Sample ID #			
Bottle #	SAMPLE DESCRIPTION	DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	/ PH COND / CL ₂ SO ₄ IDS / NH ₃ TKN										Sample ID #			
	<u>PACKER TEST #8</u>	<u>1/8/08</u>	<u>13:36</u>	<u>GW</u>	<u>X</u>	<u>X</u>																	<u>1A</u>
					<u>XX</u>	<u>X</u>																	<u>1B</u>
Bottle Lot #	RELINQUISHED BY / AFFILIATION				DATE	TIME	ACCEPTED BY / AFFILIATION				DATE	TIME											
	<u>[Signature]</u>				<u>1/8/08</u>	<u>1630</u>	<u>Harry Crook</u>				<u>1/8/8</u>	<u>1630</u>											
	<u>OKAY TO RUN AS IS...</u>				<u>1/8/8</u>	<u>1800</u>	<u>[Signature]</u>				<u>1/8/8</u>	<u>1800</u>											
	<u>CLIENT INITIAL:</u>				<u>1/9/8</u>	<u>720</u>	<u>[Signature]</u>				<u>1/9/8</u>	<u>720</u>											
	<u>SAMPLES ON ICE</u>																						
	<u>Yes No</u>																						

COMMENTS:
PH: 7.46
Temp 28.4
Cond 22,920

Injection Well IW-1

Packer Test 2,503 – 2,530

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: N0801008
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: South Cape Coral
Laboratory Contact: Andy Konopacki

Page 1 of 3
All subsequent pages are identified by: N0801008 .
These pages may include, but are not limited to: Analytical Data, Chains of Custody, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

- B: Results based upon colony counts outside the acceptable range.
- I: The reported value is between the laboratory MDL and the laboratory PQL.
- J3: The reported value failed to meet the established quality control criteria.
- J4: The sample matrix interfered with the ability to make an accurate determination.
- J5: The data is questionable because of improper lab or field protocols.
- K: Off scale low, actual value is less than the value given.
- L: Off scale high, actual value is known to be greater than the value given.
- Q: Sample held beyond acceptable holding time.
- U: The compound was analyzed for, but not detected.
- V: The analyte was detected in both the sample and the associated method blank.
- Y: The sample was unpreserved or improperly preserved.
- Z: Too many colonies present (TNTC).
- ** This result does not meet NELAC standards.
- HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.

Client Project: South Cape Coral

Lab Project: N0801008

Report Date: 01/03/08




Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
N0801008-01	Packer Test #5 grab	Ground Water	1/2/08 7:20	12/31/07 13:18				
Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Ammonia	SM4500-NH3-D	0.39		0.05	mg/L as N	1/3/08 13:15	AG	E84380
Chloride	SM4500Cl-B	13600		1	mg/L	1/3/08 10:45	BB	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.47		0.10	mg/L as N	1/3/08 12:03	BB	E84380
pH	SM4500H-B	7.14	Q	0.01	std units	1/2/08 9:15	AG	E84380
Specific Conductivity	SM2510B	37400		0.1	µmhos/cm	1/2/08 16:15	BB	E84380
Sulfate	ASTM-D516-90	2120		2	mg/L	1/2/08 16:49	AG	E84380
Total Dissolved Solids	SM2540C	22100		20	mg/L	1/2/08 17:00	AS	E84380

Approved by:

Comments:


Kathrine Bartkiewicz/Lab Manager Fort Myers
Andrew Konopacki/Lab Manager Nokomis

Test Results meet all the requirements of the NELAC standards.



CHAIN-OF-CUSTODY RECORD

PROJECT # N0801008

Page 1 of 1

Client YOUNGQUIST BROTHERS INC.
 Address _____
 Phone _____ Fax _____

Report To: Youngquist Brothers
 Bill To: MARLBETH@youngquistbrothers.com
 P.O. # 278011
 Project Name SWCA
 Project Location: CAPE CORAL

Sample Supply: GW
 Customer Type: _____
 Field Report #: _____
 Kit #: _____
 REQUESTED DUE DATE: 1/3/08

Bottle #		SAMPLE DESCRIPTION	Sample			PRESERVATIVES					ANALYSES REQUEST										Sample ID #	
			DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	<div style="display: flex; justify-content: space-between;"> CO₂ CHLORIDE AMMONIA PHOSPHATE PHENOL PERCHLORATE PERMANGANATE SILICA SILICATE SODIUM TDS TRITANIUM </div>											
Sampled By (PRINT) <u>CASEY MASENSKI</u>		Sampler Signature <u>CASEY MASENSKI</u>																				
<u>1</u>		<u>PACKER TEST #5</u>	<u>12/31/07</u>	<u>1318</u>	<u>G</u>		<input checked="" type="checkbox"/>						<input checked="" type="checkbox"/>									<u>-01A</u>
<u>1</u>		<u>PACKER TEST #5</u>	<u>12/31/07</u>	<u>1318</u>	<u>G</u>			<input checked="" type="checkbox"/>						<input checked="" type="checkbox"/>								<u>L B</u>
Bottle Lot #		RELINQUISHED BY / AFFILIATION			DATE	TIME	ACCEPTED BY / AFFILIATION			DATE	TIME											
<u>5126021L</u>		<u>Casey Maseński</u>			<u>11.08</u>	<u>1000</u>	<u>Harley Crook</u>			<u>11/08</u>	<u>1000</u>											
<u>7-124-001</u>		<u>OKAY TO RUN AS IS...</u>			<u>11.08</u>	<u>0720</u>	<u>Harley Crook</u>			<u>11/08</u>	<u>0720</u>											
COMMENTS: <u>Cond: 38.84ms</u> <u>Temp 29.3</u> <u>pH: 7.13</u>		CLIENT INITIAL:			SAMPLES ON ICE																	
		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No																				

Injection Well IW-1

Packer Test 2,603 – 2,630

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: N0801028
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: South Cape Coral
Laboratory Contact: Andy Konopacki

Page 1 of 3
All subsequent pages are identified by: N0801028 .
These pages may include, but are not limited to: Analytical Data, Chains of Custody, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

- B: Results based upon colony counts outside the acceptable range.
- I: The reported value is between the laboratory MDL and the laboratory PQL.
- J3: The reported value failed to meet the established quality control criteria.
- J4: The sample matrix interfered with the ability to make an accurate determination.
- J5: The data is questionable because of improper lab or field protocols.
- K: Off scale low, actual value is less than the value given.
- L: Off scale high, actual value is known to be greater than the value given.
- Q: Sample held beyond acceptable holding time.
- U: The compound was analyzed for, but not detected.
- V: ~~The analyte was detected in both the sample and the associated method blank.~~
- Y: The sample was unpreserved or improperly preserved.
- Z: Too many colonies present (TNTC).
- ** This result does not meet NELAC standards.
- HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.

Client Project: South Cape Coral
 Lab Project: N0801028
 Report Date: 01/03/08



Laboratory Results

Youngquist Brothers, Inc.
 15465 Pine Ridge Road
 Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
N0801028-01	Pack #6 grab	Ground Water	1/2/08 14:50	1/2/08 12:20				
Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Ammonia	SM4500-NH3-D	0.19	I	0.05	mg/L as N	1/3/08 13:15	AG	E84380
Chloride	SM4500CI-B	18600		1	mg/L	1/3/08 10:45	BB	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.39	I	0.10	mg/L as N	1/3/08 12:03	BB	E84380
pH	SM4500H-B	7.00	Q	0.01	std units	1/2/08 16:45	BB	E84380
Specific Conductivity	SM2510B	50800		0.1	µmhos/cm	1/2/08 16:15	BB	E84380
Sulfate	ASTM-D516-90	2860		2	mg/L	1/2/08 16:49	AG	E84380
Total Dissolved Solids	SM2540C	29900		20	mg/L	1/2/08 17:00	AS	E84380

Approved by:

Kathrine Bartkiewicz/Lab Manager Fort Myers
 Andrew Konopacka/Lab Manager Nokomis

Comments:

Test Results meet all the requirements of the NELAC standards.



CHAIN-OF-CUSTODY RECORD

PROJECT # N08D1028

Page 1 of 1

Client Youngquist
 Address _____
 Phone _____ Fax _____

Report To: _____
 Bill To: _____
 P.O. # _____
 Project Name CC-SW
 Project Location: Pack Test #6

Sample Supply: GW
 Customer Type: _____
 Field Report #: _____
 Kit #: _____
 REQUESTED DUE DATE: 1/3/08

Sampled By (PRINT)		Sample			PRESERVATIVES					ANALYSES REQUEST										Sample ID #	
Client		DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	PHX	(Diagonal lines with handwritten notes: <u>Sp. Cond. Cl. 500, 750</u> , <u>TKR, NH3</u>)										Sample ID #
Bottle #	SAMPLE DESCRIPTION	DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	PHX											Sample ID #
	Pack # 6	1.2.08	1220	G	x						6	-01A									
	↓	↓	↓	↓							2	↓ B									
Bottle Lot #		RELINQUISHED BY / AFFILIATION			DATE	TIME	ACCEPTED BY / AFFILIATION			DATE	TIME										
512602K		[Signature]			1.2.08	1330	HARRY CROOK			1.2.08	1330										
7-124-001		HARRY CROOK			1.2.08	1450	[Signature]			1/2/08	1450										
COMMENTS:		OKAY TO RUN AS IS...			CLIENT INITIAL:			SAMPLES ON ICE			Yes No										

Monitor Well DZMW-1

Packer Test 1,320 – 1,360




Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>				
N0806032-01	Packer #2 1320-1360 grab	Ground Water	6/3/08 12:00	6/3/08 4:00				
<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Ammonia	EPA350.1	0.78		0.01	mg/L as N	6/3/08 14:40	AV	E84380
Chloride	SM4500Cl-E	7010		1	mg/L	6/4/08 12:48	AV	E84380
Nitrogen, Total Kjeldahl	EPA351.2	1.22	J3	0.10	mg/L as N	6/4/08 10:45	BB	E84380
pH	SM4500H-B	7.38	Q	0.01	std units	6/3/08 12:50	AS	E84380
Specific Conductivity	SM2510B	22400		0.1	µmhos/cm	6/3/08 15:00	AV	E84380
Sulfate	ASTM-D516-90	338		2	mg/L	6/3/08 17:43	AV	E84380
Total Dissolved Solids	SM2540C	11700		20	mg/L	6/3/08 15:30	AS	E84380

Approved by:

Comments:


Kathrine Bartkiewicz/Lab Manager Fort Myers
Andrew Konopacki/Lab Manager Nokomis

Test Results meet all the requirements of the NELAC standards.

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: N0806032
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: South Cape Coral
Laboratory Contact: Andy Konopacki

Page 1 of _____

All subsequent pages are identified by: N0806032 .
These pages may include, but are not limited to: Analytical Data, Chains of Custodys, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

B: Results based upon colony counts outside the acceptable range.
I: The reported value is between the laboratory MDL and the laboratory PQL.
J3: The reported value failed to meet the established quality control criteria.
J4: The sample matrix interfered with the ability to make an accurate determination.
J5: The data is questionable because of improper lab or field protocols.
K: Off scale low, actual value is less than the value given.
L: Off scale high, actual value is known to be greater than the value given.
Q: Sample held beyond acceptable holding time.
U: The compound was analyzed for, but not detected.
V: The analyte was detected in both the sample and the associated method blank.
Y: The sample was unpreserved or improperly preserved.
Z: Too many colonies present (TNTC).
** This result does not meet NELAC standards.
HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.

Monitor Well DZMW-1

Packer Test 1,442 – 1,500

Client Project: South Cape Coral

Lab Project: N0805377

Report Date: 05/28/08



Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time
N0805377-01	Packer Test 1442'-1500' grab	Ground Water	5/27/08 15:00	5/25/08 17:16

Analysis	Method	Results	Qual	Detection Limit	Units	AnalysisDate/Time	Analyst	Cert ID
Ammonia	EPA350.1	0.95		0.01	mg/L as N	5/27/08 15:33	AV	E84380
Chloride	SM4500Cl-E	7760		1	mg/L	5/28/08 9:30	AV	E84380
Nitrogen, Total Kjeldahl	EPA351.2	1.21		0.10	mg/L as N	5/28/08 10:34	BB	E84380
pH	SM4500H-B	7.47	Q	0.01	std units	5/27/08 15:20	AV	E84380
Specific Conductivity	SM2510B	20900		0.1	µmhos/cm	5/28/08 9:20	BB	E84380
Sulfate	ASTM-D516-90	293		2	mg/L	5/27/08 17:35	AV	E84380
Total Dissolved Solids	SM2540C	13300		20	mg/L	5/27/08 16:00	AS	E84380

Approved by:

Kathrine Bartkiewicz/Lab Manager Fort Myers
Andrew Konopacki/Lab Manager Nokomis

Comments:

Test Results meet all the requirements of the NELAC standards.

Monitor Well DZMW-1

Packer Test 1606 – 1,660

Client Project: South Cape Coral

Lab Project: N0805378

Report Date: 05/28/08




Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>				
N0805378-01	Packer 1606-1660 grab	Ground Water	5/27/08 15:00	5/27/08 13:21				
<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>Detection Limit</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Ammonia	EPA350.1	0.43		0.01	mg/L as N	5/27/08 15:33	AV	E84380
Chloride	SM4500Cl-E	17400		1	mg/L	5/28/08 9:30	AV	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.78		0.10	mg/L as N	5/28/08 10:34	BB	E84380
pH	SM4500H-B	7.34	Q	0.01	std units	5/27/08 15:20	AV	E84380
Specific Conductivity	SM2510B	45900		0.1	µmhos/cm	5/28/08 9:20	BB	E84380
Sulfate	ASTM-D516-90	2630		2	mg/L	5/27/08 17:35	AV	E84380
Total Dissolved Solids	SM2540C	29300		20	mg/L	5/27/08 16:00	AS	E84380

Approved by:

Comments:


Kathrine Bartkiewicz/Lab Manager Fort Myers
Andrew Konopacki/Lab Manager Nokomis

Test Results meet all the requirements of the NELAC standards.


Appendix K

Log Derived Water Quality

Injection Well IW-1

Log Derived Water Quality


Southwest IW-1 Log Derived TDS



Monitor Well DZMW-1

Log Derived Water Quality

Southwest DZMW-1 Log Derived TDS Determination



Appendix L

Casing Mill Certificates

Injection Well IW-1

Casing and Tubing

Injection Well IW-1

54-inch Pit Pipe



IW-1 54-inch Casing Log

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Observer: Mike Knapp

Casing Diameters (inches): O.D. 54.00 I.D. 53.25
 Wall Thickness (inches): 0.375

Pipe No. and Install Order	Heat Number	Mill Certification	Length (ft)	Run Depth (ft bls)	Weld Date	Weld Start Time	Weld Completion Time
2			50.10	50.10	10/12/07	17:45	18:20
1			25.00	75.10			

Total length (ft) 75.10
 Floor and elevators (ft)
54-inch Casing Seat (ft bls) 75.10

NOTES:

ft - feet

ft bls - feet below land surface

Injection Well IW-1

44-inch Casing



IW-1 44-inch Casing Log

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Observer: Casey Majewski

Casing Diameters (inches): O.D. 44.00 I.D. 43.25
 Wall Thickness (inches): 0.375

Pipe No. and Install Order	Heat Number	Mill Certification	Length (ft)	Run Depth (ft bls)	Weld Date	Weld Start Time	Weld Completion Time
12	238601	X	40.15	34.40	10/21/07	17:24	17:50
11	010501	X	40.17	74.57	10/21/07	16:40	17:06
10	175704	X	40.14	114.71	10/21/07	16:06	16:27
9	238804	X	40.18	154.89	10/21/07	15:24	15:52
8	016604	X	40.07	194.96	10/21/07	14:49	15:13
7	237801	X	40.14	235.10	10/21/07	13:59	14:23
6	238605	X	40.25	275.35	10/21/07	13:22	13:41
5	239001	X	40.10	315.45	10/21/07	12:38	13:05
4	010104	X	40.22	355.67	10/21/07	12:01	12:25
3	088401	X	40.12	395.79	10/21/07	11:23	11:45
2	011902	X	40.17	435.96	10/21/07	10:32	10:54
1	088406	X	39.66	475.62			

Total length (ft) 481.37
 Floor and elevators (ft) -5.75
44-inch Casing Seat (ft bls) 475.62

NOTES:

ft - feet

ft bls - feet below land surface



MILL CERTIFICATE

COMMODITY: CARBON STEEL PIPE PER SALES CONTRACT
 NO. SEUSFP6C02TD3 DATED DECEMBER 11, 2006.
 CUSTOMER: OZONE INDUSTRIES CORPORATION
 15465 PINE RIDGE ROAD
 FORT MYERS, FL 33908

CERTIFICATE NO: PSCN6C01TC5
 DATE OF ISSUE: 4/29/2007

Invoice No. SEUSFP6C02TD3
 LC NUMBER: 5279996

The CARBON STEEL PIPES are tested according to ASTM A159 GR.B
 This is to certify that in accordance with the relevant specifications and contracts.
 The CARBON STEEL PIPES manufactured were tested and qualified by our Quality Control Department.

TOTAL : 746 PCS / 29840FT / 1769.619MT

Pipes No.	Heat Numbers	Steel	Size			Quantity			Dimensional	TESTING RESULTS										Flattening	UT Test
			O.D.	WT.	Length					CHEMICAL PROPERTIES(%)					PHYSICAL PROPERTIES			Welding properties	Hydrostatic Test Holding time:10s		
			Grade	in	in	ft	Pcs	ft		MT	Inspection	C	Si	Mn	P	S	os(Mpa)				
205	047905	B	42	0.375	40	2	80	6.056	OK	0.18	0.23	0.46	0.011	0.031	315	430	33	OK	500	OK	OK
206	047703	B	42	0.375	40	5	200	16.137	OK	0.15	0.19	0.42	0.009	0.029	310	420	32	OK	500	OK	OK
207	047702	B	42	0.375	40	2	80	6.056	OK	0.19	0.27	0.47	0.015	0.032	300	425	31	OK	500	OK	OK
208	047701	B	42	0.375	40	2	80	6.056	OK	0.15	0.16	0.41	0.012	0.029	310	420	32.5	OK	500	OK	OK
209	125906	B	42	0.375	40	3	120	9.083	OK	0.19	0.25	0.50	0.012	0.028	325	440	33	OK	500	OK	OK
210	054200	B	42	0.375	40	2	80	6.056	OK	0.18	0.24	0.49	0.013	0.030	320	435	32.5	OK	500	OK	OK
211	175904	B	42	0.375	40	3	120	9.083	OK	0.18	0.20	0.44	0.012	0.031	300	425	31.5	OK	500	OK	OK
212	208801	B	44	0.375	40	2	80	6.346	OK	0.16	0.20	0.43	0.013	0.029	305	425	32	OK	500	OK	OK
213	238602	B	44	0.375	40	2	80	6.346	OK	0.18	0.21	0.44	0.011	0.031	315	425	32	OK	500	OK	OK
214	238603	B	44	0.375	40	3	120	9.521	OK	0.18	0.25	0.45	0.014	0.032	310	425	32	OK	500	OK	OK
215	238604	B	44	0.375	40	2	80	6.346	OK	0.16	0.24	0.42	0.012	0.027	305	420	32	OK	500	OK	OK
216	238604	B	44	0.375	40	2	80	6.346	OK	0.17	0.24	0.46	0.013	0.030	315	420	31.5	OK	500	OK	OK
217	238603	B	44	0.375	40	2	80	6.346	OK	0.19	0.26	0.47	0.015	0.033	320	430	31.5	OK	500	OK	OK
218	238906	B	44	0.375	40	2	80	6.346	OK	0.16	0.23	0.40	0.008	0.027	305	420	32.5	OK	500	OK	OK
219	175706	B	44	0.375	40	3	120	9.521	OK	0.18	0.24	0.46	0.012	0.031	320	435	31.5	OK	500	OK	OK
220	238902	B	44	0.375	40	2	80	6.346	OK	0.17	0.21	0.45	0.010	0.030	275	425	30.5	OK	500	OK	OK
221	086403	B	44	0.375	40	4	160	12.693	OK	0.18	0.20	0.44	0.012	0.031	295	425	31	OK	500	OK	OK

YIEH CORPORATION LIMITED

Handwritten signature



MILL CERTIFICATE

COMMODITY: CARBON STEEL PIPE PER SALES CONTRACT
 NO. SEUSFP6C02TD3 DATED DECEMBER 11, 2006.
 CUSTOMER: OZONE INDUSTRIES CORPORATION
 15465 PINE RIDGE ROAD
 FORT MYERS, FL 33908

CERTIFICATE NO: PSCNUN6C01TC5
 DATE OF ISSUE: 4/29/2007

Invoice No. SEUSFP6C02TD3
 LC NUMBER.: 5279996

The CARBON STEEL PIPES are tested according to ASTM A139 GR.B
 This is to certify that in accordance with the relevant specifications and contracts.
 The CARBON STEEL PIPES manufactured were tested and qualified by our Quality Control Department.

TOTAL : 746 PCS / 29840FT / 1769.619MT

Pipes No.	Heat Numbers	Steel	Size			Quantity			Dimensional	TESTING RESULTS											Flattening	UT Test
			O.D.	W.T.	Length					CHEMICAL PROPERTIES(%)					PHYSICAL PROPERTIES			Welding properties	Hydrostatic Test Holding time:10s			
		Grade	in	in	ft	Pcs	ft	MT	Inspection	C	Si	Mn	P	S	os(Mpa)	ob(Mpa)	δ5(%)	ob	P = Psi	Test (B)	Test (B)	
222	239001	B	44	0.375	40	2	80	6.346	OK	0.18	0.22	0.45	0.015	0.032	285	420	32	OK	500	OK	OK	
223	088402	B	44	0.375	40	2	80	6.346	OK	0.16	0.20	0.43	0.014	0.030	290	420	31.5	OK	500	OK	OK	
224	088406	B	44	0.375	40	2	80	6.346	OK	0.18	0.20	0.44	0.016	0.030	290	425	32	OK	500	OK	OK	
225	012401	B	44	0.375	40	3	120	9.521	OK	0.17	0.22	0.46	0.013	0.032	285	435	32.5	OK	500	OK	OK	
226	010501	B	44	0.375	40	2	80	6.346	OK	0.16	0.17	0.47	0.011	0.032	315	435	31	OK	500	OK	OK	
227	238405	B	44	0.375	40	2	80	6.346	OK	0.16	0.16	0.45	0.010	0.031	310	435	31.5	OK	500	OK	OK	
228	238206	B	44	0.375	40	2	80	6.346	OK	0.19	0.25	0.50	0.012	0.028	325	440	33	OK	500	OK	OK	
229	016804	B	44	0.375	40	2	80	6.346	OK	0.18	0.24	0.49	0.013	0.030	320	435	32.5	OK	500	OK	OK	
230	238801	B	44	0.375	40	4	160	12.693	OK	0.16	0.17	0.46	0.010	0.030	315	435	31	OK	500	OK	OK	
231	238805	B	44	0.375	40	2	80	6.346	OK	0.20	0.23	0.45	0.007	0.029	305	430	31	OK	500	OK	OK	
232	030306	B	44	0.375	40	4	160	12.694	OK	0.16	0.24	0.47	0.014	0.033	310	425	31	OK	500	OK	OK	
233	088401	B	44	0.375	40	3	120	9.521	OK	0.15	0.22	0.45	0.012	0.032	300	430	31	OK	500	OK	OK	
234	010104	B	44	0.375	40	2	80	6.346	OK	0.18	0.18	0.43	0.016	0.022	325	420	32	OK	500	OK	OK	
235	237801	B	44	0.375	40	2	80	6.346	OK	0.17	0.20	0.45	0.014	0.029	315	435	32	OK	500	OK	OK	
236	175704	B	44	0.375	40	2	80	6.346	OK	0.17	0.17	0.47	0.017	0.028	315	430	31	OK	500	OK	OK	
237	239604	B	44	0.375	40	2	80	6.346	OK	0.18	0.21	0.51	0.013	0.032	320	440	31.5	OK	500	OK	OK	
238	011902	B	44	0.375	40	3	120	9.521	OK	0.17	0.21	0.45	0.010	0.030	295	425	30.5	OK	500	OK	OK	

YIEH CORPORATION LIMITED

Injection Well IW-1

36-inch Casing



IW-1 36-inch Casing Log

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Observer: Aimee Fratarcangelli

Casing Diameters (inches): O.D. 36.00 I.D. 35.25
 Wall Thickness (inches): 0.375

Pipe No. and Install Order	Heat Number	Mill Certification	Length (ft)	Run Depth (ft bls)	Weld Date	Weld Start Time	Weld Completion Time
43	175902	X	40.13	40.13	11/18/07	1:45	2:08
42	1-9160	X	40.15	80.28	11/18/07	0:28	0:53
41	053604	X	38.41	118.69	11/17/07	20:09	20:42
40	009107	X	40.15	158.84	11/17/07	18:03	19:44
39	1-9160	X	38.94	197.78	11/17/07	17:22	17:48
38	1-9160	X	40.09	237.87	11/17/07	16:23	16:54
37	009107	X	40.10	277.97	11/17/07	15:40	16:02
36	1-9106	X	39.08	317.05	11/17/07	15:04	15:15
35	1-9106	X	39.03	356.08	11/17/07	14:31	14:44
34	175901	X	40.13	396.21	11/17/07	13:22	13:47
33	048305	X	40.15	436.36	11/17/07	12:38	12:56
32	238402	X	40.11	476.47	11/17/07	12:01	12:14
31	101010	X	40.08	516.55	11/17/07	11:20	11:36
30	014003	X	40.10	556.65	11/17/07	10:58	11:08
29	238202	X	40.08	596.73	11/17/07	10:07	10:33
28	1-9106	X	39.09	635.82	11/17/07	8:53	9:28
27	048507	X	40.13	675.95	11/17/07	8:01	8:24
26	101010	X	40.12	716.07	11/17/07	7:14	7:38
25	055201	X	40.14	756.21	11/17/07	6:17	6:38
24	055405	X	40.09	796.30	11/17/07	5:24	5:49
23	055804	X	39.99	836.29	11/17/07	4:24	4:50

22	048307	X	40.12	876.41	11/17/07	3:27	3:50
21	014406	X	40.16	916.57	11/17/07	2:37	3:06
20	048704	X	40.09	956.66	11/17/07	1:46	2:11
19	238201	X	40.13	996.79	11/17/07	0:56	1:16
18	010102	X	40.12	1,036.91	11/17/07	0:08	0:27
17	014406	X	40.13	1,077.04	11/16/07	23:19	23:35
16	053604	X	39.99	1,117.03	11/16/07	22:32	22:54
15	048307	X	40.10	1,157.13	11/16/07	21:49	22:08
14	048507	X	40.13	1,197.26	11/16/07	21:08	21:24
13	055405	X	40.14	1,237.40	11/16/07	20:08	20:26
12	055804	X	40.09	1,277.49	11/16/07	18:32	19:31
11	055804	X	40.12	1,317.61	11/16/07	16:16	16:44
10	010102	X	40.07	1,357.68	11/16/07	14:43	15:59
9	010103	X	40.11	1,397.79	11/16/07	13:38	14:10
8	014801	X	40.09	1,437.88	11/16/07	13:12	13:23
7	012201	X	40.06	1,477.94	11/16/07	12:45	13:01
6	044503	X	40.09	1,518.03	11/16/07	11:28	11:49
5	055823	X	40.08	1,558.11	11/16/07	10:44	11:03
4	238202	X	40.09	1,598.20	11/16/07	9:25	9:42
3	048507	X	40.14	1,638.34	11/16/07	8:34	--
2	044503	X	40.04	1,678.38			
1	014801	X	1.66	1,680.04			

Total length (ft) 1,680.04
 Floor and elevators (ft) 0.00
36-inch Casing Seat (ft bls) 1,680.04

NOTES:

ft - feet

ft bls - feet below land surface



NO 6, B-DA RD, YA LAO TOWNSHIP
 KAOHSIUNG COUNTY YANCHAOW,
 TAIWAN
 TEL:886-7-615-1000
 FAX:886-7-615-3000

MILL CERTIFICATE

COMMODITY: CARBON STEEL PIPES AS PER ASTM A139 GR.B SPIRAL WELDED, NORMAL MILL BLACK LACQUER FOR RUST PROTECTION, ONE END OF THE PIPE SHALL HAVE A BEVEL OF 30 DEGREES WITH A TOLBRANCE PLUS FIVE, MINUS ZERO DEGREES. THE OTHER END OF THE PIPE WILL BE PLAIN, RIGHT AND ANGLE CUT. ALL BURRS REMOVED.

CERTIFICATE NO:PSCNIN7601TCS-3
 DATE OF ISSUE:10/23/2007

CUSTOMER: OZONE INDUSTRIES CORPORATION
 15465 PINE RIDGE ROAD
 FORT MYERS, FL 33908

The CARBON STEEL PIPES are tested according to ASTM A139 GR.B
 This is to certify that in accordance with the relevant specifications and contracts.

Invoice No. SEUSFP7601TD3-3
 LC NUMBER.: 64405427

The CARBON STEEL PIPES manufactured were tested and qualified by our Quality Control Department.

TOTAL : 271 PCS / 10840 FT / 497.812 MT

Pipea No.	Heat Number	Steel	O.D.	W.T.	length	Quantity			Dimensional	CHEMICAL PROPERTIES(%)					PHYSICAL PROPERTIES			Welding properties	Hydrostatic Test Holding time:10s	Flattening	UT Test
		Grade	In	In		ft	根(Pcs)	英尺 (ft)		吨(MT)	Inspection	C	Si	Mn	P	S	os(Mpa)				
1	1-9180	B	62	0.375	40	1	40	3.757	OK	0.16	0.10	0.48	0.020	0.020	330	480	30	OK	P = Pal	Test (B)	Test (B)
2	1-9180	B	42	0.375	40	20	800	60.555	OK	0.16	0.10	0.48	0.020	0.020	330	480	30	OK	805	OK	OK
3	1-9180	B	38	0.375	40	21	840	54.418	OK	0.16	0.10	0.48	0.020	0.020	330	480	30	OK	805	OK	OK
4	7-C03000	B	28	0.375	40	27	1080	54.254	OK	0.16	0.10	0.33	0.018	0.027	325	455	33	OK	825	OK	OK
5	7-C03000	B	28	0.375	40	22	880	41.007	OK	0.16	0.10	0.33	0.018	0.027	325	455	33	OK	825	OK	OK
6	7-C03000	B	24	0.375	40	71	2840	122.01	OK	0.16	0.10	0.33	0.018	0.027	325	455	33	OK	825	OK	OK
7	7-C03000	B	20	0.375	40	27	1080	38.843	OK	0.16	0.10	0.33	0.018	0.027	325	455	33	OK	825	OK	OK
8	1-7898	B	16	0.500	40	82	3280	123.268	OK	0.16	0.10	0.42	0.023	0.022	330	485	31.5	OK	825	OK	OK
TOTAL						271	10840	497.812										OK			

YIEH CORPORATION LIMITED



MILL CERTIFICATE

COMMODITY: CARBON STEEL PIPE PER SALES CONTRACT
 NO. SEUSFP6C02TD3 DATED DECEMBER 11, 2006.
 CUSTOMER: OZONE INDUSTRIES CORPORATION
 15465 PINE RIDGE ROAD
 FORT MYERS, FL 33908

CERTIFICATE NO: PSCNIN6C01TC5
 DATE OF ISSUE: 4/29/2007

Invoice No. SEUSFP6C02TD3
 LC NUMBER.: 5279996

The CARBON STEEL PIPES are tested according to ASTM A139 GR.B
 This is to certify that in accordance with the relevant specifications and contracts.

The CARBON STEEL PIPES manufactured were tested and qualified by our Quality Control Department.

TOTAL : 746 PCS / 29840FT / 1769.619MT

Pipe No.	Heat Numbers	Steel	Size			Quantity			Dimensional	TESTING RESULTS										Flattening	UT Test				
			Grade	O.D.	W.T.	Length	Pcs	ft		MT	Inspection	CHEMICAL PROPERTIES(%)					PHYSICAL PROPERTIES					Welding properties	Hydrostatic Test Holding time:10s	Test (B)	Test (B)
												C	Si	Mn	P	S	σs(Mpa)	σb(Mpa)	δ5(%)						
154	176901	B	34	0.375	40	3	120	7.339	OK	0.15	0.19	0.39	0.010	0.029	315	425	31	OK	500	OK	OK				
155	176503	B	34	0.375	40	1	40	2.408	OK	0.18	0.26	0.46	0.015	0.032	300	420	30.5	OK	500	OK	OK				
156	014003	B	36	0.375	40	2	80	5.183	OK	0.16	0.24	0.45	0.014	0.032	305	435	31	OK	500	OK	OK				
167	009107	B	36	0.375	40	3	120	7.774	OK	0.17	0.19	0.37	0.010	0.028	305	425	31.5	OK	500	OK	OK				
158	048507	B	36	0.375	40	2	80	5.183	OK	0.16	0.23	0.44	0.009	0.031	320	430	33	OK	500	OK	OK				
159	014801	B	36	0.375	40	3	120	7.774	OK	0.14	0.14	0.35	0.014	0.030	305	425	32	OK	500	OK	OK				
160	101010	B	35	0.375	40	3	120	7.774	OK	0.16	0.21	0.43	0.011	0.031	310	425	31	OK	500	OK	OK				
161	014406	B	36	0.375	40	2	80	5.183	OK	0.18	0.25	0.46	0.012	0.032	325	435	31.5	OK	500	OK	OK				
162	010102	B	36	0.375	40	3	120	7.774	OK	0.16	0.24	0.47	0.014	0.031	300	420	31.5	OK	500	OK	OK				
163	048704	B	36	0.375	40	3	120	7.774	OK	0.18	0.23	0.45	0.012	0.028	310	425	31	OK	500	OK	OK				
164	055807	B	36	0.375	40	2	80	5.183	OK	0.17	0.24	0.44	0.011	0.029	310	425	32	OK	500	OK	OK				
165	055201	B	36	0.375	40	3	120	7.774	OK	0.15	0.23	0.42	0.013	0.029	315	430	32.5	OK	500	OK	OK				
166	055804	B	36	0.375	40	3	120	7.774	OK	0.15	0.21	0.41	0.010	0.031	290	430	31	OK	500	OK	OK				
167	044503	B	36	0.375	40	3	120	7.774	OK	0.16	0.17	0.35	0.015	0.031	305	420	32	OK	500	OK	OK				
168	056001	B	35	0.375	40	2	80	5.183	OK	0.17	0.23	0.45	0.014	0.031	310	425	31	OK	500	OK	OK				
169	048107	B	36	0.375	40	2	80	5.183	OK	0.16	0.22	0.46	0.012	0.031	310	425	31	OK	500	OK	OK				
170	048307	B	36	0.375	40	3	120	7.774	OK	0.15	0.21	0.43	0.013	0.030	290	430	31	OK	500	OK	OK				

YIEH CORPORATION LIMITED



MILL CERTIFICATE

COMMODITY: CARBON STEEL PIPE PER SALES CONTRACT
 NO. SEUSFP6C02TD3 DATED DECEMBER 11, 2006.
 CUSTOMER: OZONE INDUSTRIES CORPORATION
 15465 PINE RIDGE ROAD
 FORT MYERS, FL 33908

CERTIFICATE NO: PSCNJN6C01TC5
 DATE OF ISSUE: 4/29/2007

Invoice No. SEUSFP6C02TD3
 LC NUMBER.: 5279996

The CARBON STEEL PIPES are tested according to ASTM A139 GR.B
 This is to certify that in accordance with the relevant specifications and contracts.

The CARBON STEEL PIPES manufactured were tested and qualified by our Quality Control Department.

TOTAL : 746 PCS / 29840FT / 1769.619MT

Pipes No.	Heat Numbers	Steel	Size			Quantity			Dimensional	TESTING RESULTS										Flattening	UT Test	
			O.D.	W.T.	Length	Pcs	ft	MT		Inspection	CHEMICAL PROPERTIES(%)					PHYSICAL PROPERTIES			Welding properties			Hydrostatic Test Holding time:10s
											Grade	in	in	ft	C	Si	Mn	P				
171	055823	B	36	0.375	40	3	120	7.774	OK	0.14	0.14	0.35	0.018	0.029	305	425	32	OK	500	OK	OK	
172	112002	B	36	0.375	40	2	80	5.183	OK	0.17	0.26	0.46	0.012	0.033	320	430	31.5	OK	500	OK	OK	
173	010103	B	36	0.375	40	3	120	7.774	OK	0.15	0.19	0.37	0.009	0.028	305	425	31.5	OK	500	OK	OK	
174	014402	B	36	0.375	40	3	120	7.774	OK	0.17	0.22	0.44	0.014	0.032	315	420	32	OK	500	OK	OK	
175	014401	B	36	0.375	40	2	80	5.183	OK	0.16	0.21	0.41	0.012	0.029	290	420	31.5	OK	500	OK	OK	
176	012201	B	36	0.375	40	3	120	7.774	OK	0.16	0.25	0.45	0.015	0.032	285	420	32	OK	500	OK	OK	
177	068002	B	36	0.375	40	3	120	7.774	OK	0.17	0.24	0.47	0.011	0.031	320	430	31.5	OK	500	OK	OK	
178	048307	B	36	0.375	40	2	80	5.183	OK	0.15	0.19	0.42	0.010	0.028	300	425	31	OK	500	OK	OK	
179	048305	B	36	0.375	40	3	120	7.774	OK	0.14	0.17	0.39	0.008	0.030	305	425	32.5	OK	500	OK	OK	
180	063604	B	36	0.375	40	3	120	7.774	OK	0.16	0.24	0.43	0.012	0.032	300	420	32.5	OK	500	OK	OK	
181	055405	B	36	0.375	40	3	120	7.774	OK	0.15	0.22	0.39	0.012	0.029	300	425	31	OK	500	OK	OK	
182	048701	B	36	0.375	40	2	80	5.183	OK	0.17	0.22	0.40	0.011	0.031	305	425	32	OK	500	OK	OK	
183	047504	B	36	0.375	40	2	80	5.183	OK	0.16	0.19	0.41	0.008	0.028	310	425	31	OK	500	OK	OK	
184	238201	B	36	0.375	40	5	200	12.951	OK	0.18	0.24	0.45	0.013	0.033	320	435	32.5	OK	500	OK	OK	
185	238402	B	36	0.375	40	2	80	5.183	OK	0.17	0.17	0.42	0.010	0.030	315	430	31	OK	500	OK	OK	
186	238202	B	36	0.375	40	3	120	7.774	OK	0.15	0.19	0.36	0.009	0.028	315	420	31.5	OK	500	OK	OK	
187	238602	B	36	0.375	40	3	120	7.774	OK	0.16	0.23	0.45	0.015	0.032	285	420	32	OK	500	OK	OK	

YIEH CORPORATION LIMITED



MILL CERTIFICATE

COMMODITY: CARBON STEEL PIPE PER SALES CONTRACT
 NO. SEUSFP6C02TD3 DATED DECEMBER 11, 2006.
 CUSTOMER: OZONE INDUSTRIES CORPORATION
 15465 PINE RIDGE ROAD
 FORT MYERS, FL 33908

CERTIFICATE NO: PSCNIN6C01TC5
 DATE OF ISSUE: 4/29/2007

Invoice No. SEUSFP6C02TD3
 LC NUMBER.: 5279996

The CARBON STEEL PIPES are tested according to ASTM A139 GR.B
 This is to certify that in accordance with the relevant specifications and contracts.

The CARBON STEEL PIPES manufactured were tested and qualified by our Quality Control Department.

TOTAL : 746 PCS / 29840FT / 1769.619MT

Pipes No.	Heat Numbers	Steel	Size			Quantity			Dimensional	TESTING RESULTS										Flattening	UT Test
			O.D.	W.T.	Length					CHEMICAL PROPERTIES(%)					PHYSICAL PROPERTIES			Welding properties	Hydrostatic Test Holding time: 10s		
			Grade	in	in	ft	Pcs	ft		MT	Inspection	C	SI	Mn	P	S	σ_s (Mpa)				
188	236003	B	36	0.375	40	2	80	5.183	OK	0.18	0.20	0.43	0.014	0.030	290	420	31.5	OK	500	OK	OK
189	175902	B	36	0.375	40	3	120	7.774	OK	0.18	0.24	0.44	0.018	0.033	290	425	32	OK	500	OK	OK
190	175901	B	36	0.375	40	2	80	5.183	OK	0.17	0.20	0.42	0.012	0.031	295	425	31	OK	500	OK	OK
191	237002	B	40	0.375	40	2	80	5.765	OK	0.19	0.27	0.42	0.016	0.033	300	425	31	OK	500	OK	OK
192	175905	B	40	0.375	40	2	80	5.765	OK	0.18	0.26	0.43	0.013	0.030	305	420	31.5	OK	500	OK	OK
193	237004	B	40	0.375	40	2	80	5.765	OK	0.15	0.17	0.33	0.008	0.028	315	425	31	OK	500	OK	OK
194	237006	B	40	0.375	40	3	120	8.647	OK	0.18	0.25	0.45	0.012	0.032	325	435	31.5	OK	500	OK	OK
195	237003	B	40	0.375	40	2	80	5.765	OK	0.16	0.24	0.39	0.014	0.030	310	425	31	OK	500	OK	OK
196	237401	B	40	0.375	40	3	120	8.645	OK	0.17	0.26	0.47	0.011	0.031	320	430	31.5	OK	500	OK	OK
197	176502	B	40	0.375	40	2	80	5.765	OK	0.18	0.27	0.43	0.014	0.033	300	420	31.5	OK	500	OK	OK
198	237005	B	40	0.375	40	2	80	5.765	OK	0.17	0.23	0.46	0.012	0.031	290	430	31	OK	500	OK	OK
199	176706	B	40	0.375	40	3	120	8.645	OK	0.17	0.24	0.44	0.011	0.030	305	435	31	OK	500	OK	OK
200	237001	B	40	0.375	40	2	80	5.765	OK	0.15	0.21	0.38	0.013	0.029	290	430	31	OK	500	OK	OK
201	176501	B	40	0.375	40	2	80	5.765	OK	0.15	0.22	0.39	0.009	0.028	305	420	33	OK	500	OK	OK
202	054004	B	42	0.375	40	1	40	3.028	OK	0.18	0.25	0.44	0.014	0.033	300	425	31.5	OK	500	OK	OK
203	055406	B	42	0.375	40	3	120	9.083	OK	0.16	0.21	0.37	0.012	0.030	310	425	31	OK	500	OK	OK
204	047705	B	42	0.375	40	2	80	6.056	OK	0.14	0.17	0.39	0.010	0.028	305	425	33	OK	500	OK	OK

YIEH CORPORATION LIMITED

Handwritten signature

Injection Well IW-1

24-inch Casing



IW-1 24-inch Casing Log

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Observer: King/Largey/James

Casing Diameters (inches): O.D. 24.00 I.D. 23.00
 Wall Thickness (inches): 0.50

Pipe No. and Install Order	Heat Number	Mill Certification	Length (ft)	Run Depth (ft bls)	Weld Date	Weld Start Time	Weld Completion Time
----------------------------	-------------	--------------------	-------------	--------------------	-----------	-----------------	----------------------

51	070613/070709	X	61.08	54.83	3/27/08	22:20	22:40
50	070709/070688	X	66.20	121.03	3/27/08	21:17	21:57
49	070688/070709	X	57.94	178.97	3/27/08	20:18	20:48
48	070688/070709	X	59.80	238.77	3/27/08	19:23	19:49
47	070688/070613	X	61.29	300.06	3/27/08	16:45	17:00
46	070709/070688	X	60.11	360.17	3/27/08	15:15	15:30
45	070712/070709	X	61.27	421.44	3/27/08	12:50	13:03
44	070709/070709	X	60.09	481.53	3/27/08	11:55	12:10
43	070613/070688	X	54.30	535.83	3/27/08	11:13	11:28
42	070688/070709	X	60.55	596.38	3/27/08	10:34	10:53
41	070709/070709	X	67.35	663.73	3/27/08	9:45	10:05
40	070709/070709	X	68.08	731.81	3/27/08	8:35	9:15
39	070709/070635	X	62.07	793.88	3/27/08	7:50	8:10
38	070712/070635	X	59.04	852.92	3/27/08	6:08	6:30
37	070635/070709	X	58.59	911.51	3/27/08	5:20	5:50
36	070688/070709	X	60.82	972.33	3/27/08	4:35	4:50
35	070688/070712	X	53.43	1,025.76	3/27/08	3:56	4:16
34	070712/070712	X	55.61	1,081.37	3/27/08	3:13	3:30
33	070688/070635	X	53.47	1,134.84	3/27/08	2:19	2:45
32	070712/070635	X	52.23	1,187.07	3/27/08	1:39	2:02
31	070688/070635	X	52.87	1,239.94	3/27/08	0:58	1:18

30	070688/070712	X	53.29	1,293.23	3/27/08	0:09	0:20
29	070635/070635	X	51.98	1,345.21	3/26/08	23:26	23:45
28	070709/070709	X	60.24	1,405.45	3/26/08	22:50	23:05
27	070688/070688	X	50.98	1,456.43	3/26/08	21:35	21:54
26	070635/070635	X	48.85	1,505.28	3/26/08	20:53	21:16
25	070688/070712	X	59.93	1,565.21	3/26/08	20:03	20:15
24	070606/070606	X	52.64	1,617.85	3/26/08	18:50	19:32
23	070635/070635	X	53.57	1,671.42	3/26/08	18:07	18:23
22	070688/070635	X	52.96	1,724.38	3/26/08	17:25	17:42
21	070709/070688	X	59.20	1,783.58	3/26/08	16:45	17:05
20	070635/070688	X	51.95	1,835.53	3/26/08	15:45	16:00
19	070688/070635	X	52.02	1,887.55	3/26/08	15:10	15:28
18	070688/070606	X	54.62	1,942.17	3/26/08	14:15	14:50
17	070688/070712	X	59.41	2,001.58	3/26/08	13:30	13:50
16	070712/070635	X	60.69	2,062.27	3/26/08	12:25	12:40
15	070712/070688	X	52.38	2,114.65	3/26/08	11:55	12:12
14	070688/070613	X	54.02	2,168.67	3/26/08	11:09	11:30
13	070688/070712	X	51.96	2,220.63	3/26/08	10:25	10:50
12	0707012/070712	X	52.49	2,273.12	3/26/08	9:45	10:05
11	070635/070709	X	59.45	2,332.57	3/26/08	9:05	9:25
10	070635/070709	X	60.81	2,393.38	3/26/08	8:15	8:30
9	070635/070712	X	56.27	2,449.65	3/26/08	7:15	7:30
8	070709/070635	X	60.42	2,510.07	3/26/08	5:16	5:53
7	070709/070688	X	60.62	2,570.69	3/26/08	4:24	4:54
6	070712/070709	X	60.20	2,630.89	3/26/08	3:32	3:58
5	070688/070709	X	59.65	2,690.54	3/26/08	2:34	3:03
4	070613/070709	X	59.44	2,749.98	3/26/08	1:38	2:07
3	070709/070709	X	67.07	2,817.05	3/26/08	0:47	1:16
2	070709/070712	X	62.06	2,879.11	3/25/08	22:57	23:17
1	070613/070709	X	60.50	2,939.61			
YBI Packer	--		11.03	2,950.64			

Total length (ft) 2,956.89
 Floor and elevators (ft) -6.25
24-inch Casing Seat (ft bls) 2,950.64

NOTES:

ft - feet

ft bls - feet below land surface

订货单位 CUSTOMER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	产品名称 PRODUCT	无缝钢管 CARBON STEEL PIPE	交货状态 DELIVERY CONDITION	正火 NORMALIZE
收货单位 PURCHASER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	合同号码 CONTRACT NO.	WXDX-20070110	质保书号 CERTIFICATION NO.	WXDX07662
标准 SPECIFICATION	API5L-2000	钢级 STEEL GRADE	GR.B PSL1	总支数(支) TOTAL PIECES	68

熔炼号 HEAT NO.	批号 LOT NO.	规格 SIZE		数量 QUANTITY			化学成份 % CHEMICAL COMPOSITION (*100)											机械性能 PHYSICAL PROPERTIES (L)		
		直径 O. D. IN	壁厚 W. T. IN	支数 PIECES	长度 LENGTH M	重量 WEIGHT T	碳 C	硅 Si	锰 Mn	硫 S	磷 P	铜 Cu	镍 Ni	铬 Cr	钼 Mo	钒 V	铝 Al	抗拉强度 T. S. MPa	伸长率 E. L. %	屈服 度 Y. S. MPa
070561	5103	18	0.5	8	62.23	8.618	21	17	54	0.9	0.9	3	2	5				430/435	32.0/32.5	330/3
070606	5221	24	0.5	60	486.49	92.108	22	16	55	1.0	1.1	5	2	3				425/420	31.0/31.5	340/3

超声波探伤 U.T.	涡流探伤 E.T.	硬度 (HB) HARDNESS	热处理工艺 HEAT TREATMENT	外观和尺寸 VISUAL&DIMENSIONS	显微组织 MICROSTRUCTURE	晶粒度 GRAIN SIZE	压扁 FLATTENING	水压实验 HYDROSTATIC TEST	冷弯 BENDING	冲击 IMPACT TEST AKV ≥(34)
合格 GOOD	/	/	/	合格 GOOD	/	/	合格 GOOD	合格 GOOD	合格 GOOD	/

会签者 SIGNER	兹证明本表所列产品，均依标准规定制造、取样、试验和检验，并符合标准及合同要求。 WE HERE CERTIFY THAT THE MATERIAL HEREIN DESCRIBED HAS BEEN MANUFACTURED, SAMPLED, TESTED AND INSPECTED IN ACCORDANCE WITH THE REQUIREMENTS OF ABOVE SPECIFICATIONS AND PURCHASE ORDER, AND THE REQUIREMENTS.							检验员 INSPECTOR	赵武英
								许可证 LICENSE	WUXI DEXIN STEEL TUBE CO., LTD.

无锡德新钢管有限公司
WUXI DEXIN STEEL TUBE CO., LTD.

产品质量证明书
MILL CERTIFICATE

订货单位 CUSTOMER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	产品名称 PRODUCT	无缝钢管 CARBON STEEL PIPE	交货状态 DELIVERY CONDITION	正火 NORMALIZE
收货单位 PURCHASER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	合同号码 CONTRACT NO.	WXDX-20070110	质保书号 CERTIFICATION NO.	WXDX07693
标准 SPECIFICATION	API5L	钢级 STEEL GRADE	GR.B PSL1	总支数(支) TOTAL PIECES	144

序号 NO	熔炼号 HEAT NUMBERS	批号 LOT NO.	规格 SIZE		数量 QUANTITY			化学成份 % CHEMICAL COMPOSITION (*100)										机械性能 PHYSICAL PROPERTIES (L)			
			直径 O. D. mm	壁厚 W. T. mm	支数 PIECE S	米数 LENGTH M	重量 WEIGHT T	碳 C	硅 Si	锰 Mn	硫 S	磷 P	铜 Cu	镍 Ni	铬 Cr	钼 Mo	钒 V	铝 Al	抗拉强度 T. S. MPa	伸长率 E. L. %	屈服强度 Y. S. MPa
1	070613	5286	609.6	12.7	52	414.85	78.364	21	18	54	1.0	1.0	5	2	5				425/430	31.0/30.5	340/330
2	070613	5287	609.6	12.7	54	435.69	81.012	21	18	54	1.0	1.0	5	2	5				425/430	31.0/30.5	340/330
3	070613	5288	609.6	12.7	38	308.28	57.806	21	18	54	1.0	1.0	5	2	5				425/430	31.0/30.5	340/330
4																					

超声波探伤 U.T	涡流探伤 E.T	硬度 (HB) HARDNESS	热处理工艺 HEAT TREATMENT	外观和尺寸 VISUAL&DIMENSIONS	显微组织 MICROSTRUCTURE	晶粒度 GRAINSIZE	压扁 FLATTENING	水压实验 HYDROST ATIC TEST	冷弯 BENDIN G	冲击试验 IMPACT TEST AKV(J) ≥(34)
合格 GOOD	/	/	/	合格 GOOD	/	/	合格 GOOD	合格 GOOD	合格 GOOD	/ / /

注释
NOTES

会验者 SUVEROR	兹证明本表所列产品, 均依标准规定制造、取样、试验和检验, 并符合标准及合同要求。 WE HERE CERTIFY THAT THE MATERIAL HEREIN DESCRIBED HAS BEEN MANUFACTURED, SAMPLED, TESTED, AND INSPECTED IN ACCORDANCE WITH THE REQUIREMENTS OF ABOVE SPECIFICATIONS AND PURCHASE ORDER, AND THE REQUIREMENTS.	检验员 INSPECTOR	王成英
		许可证号 LICENSE	5L-0573

无锡德新钢管有限公司
WUXI DEXIN STEEL TUBE CO., LTD.

产品质量证明书
MILL CERTIFICATE

8

订货单位 CUSTOMER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	产品名称 PRODUCT	无缝钢管 CARBON STEEL PIPE	交货状态 DELIVERY CONDITION	正火 NORMALIZE
收货单位 PURCHASER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	合同号码 CONTRACT NO.	WXDX-20070110	质保书号 CERTIFICATION NO.	WXDX07726
标准 SPECIFICATION	APISL	钢级 STEEL GRADE	GR.B PSL1	总支数(支) TOTAL PIECES	65

序号 NO	熔炼号 HEAT NO.	批号 LOT NO.	规格 SIZE		数量 QUANTITY			化学成份 % CHEMICAL COMPOSITION (*100)											机械性能 PHYSICAL PROPERTIES (L)		
			直径 O. D. mm	壁厚 W. T. mm	支数 PIECE S	米数 LENGTH M	重量 WEIGHT T	碳 C	硅 Si	锰 Mn	硫 S	磷 P	铜 Cu	镍 Ni	铬 Cr	钼 Mo	钒 V	铝 Al	抗拉强度 T. S. MPa	伸长率 E. L. %	屈服强度 Y. S. MPa
1	070709	6589	609.6	12.7	65	627.85	113.835	22	27	56	0.4	1.9	1.2	1	2.5				480/475	33.0/32.5	260/275
2																					
3																					
4																					

超声波探伤 U.T	涡流探伤 E.T	硬度 (HB) HARDNESS	热处理工艺 HEAT TREATMENT	外观和尺寸 VISUAL&DIMENSIONS	显微组织 MICROSTRUCTURE	晶粒度 GRAINSIZE	压扁 FLATTENING	水压实验 HYDROST ATIC TEST	冷弯 BENDIN G	冲击试验 IMPACT TEST AKV(J) ≥(34)
合格 GOOD	/	/	/	合格 GOOD	/	/	合格 GOOD	合格 GOOD	合格 GOOD	/ / /

注释 NOTES										
会验者 SUVEROR	兹证明本表所列产品, 均依标准规定制造、取样、试验和检验, 并符合标准及合同要求。 WE HERE CERTIFY THAT THE MATERIAL HEREIN DESCRIBED HAS BEEN MANUFACTURED, SAMPLED, TESTED AND INSPECTED IN ACCORDANCE WITH THE REQUIREMENTS OF ABOVE SPECIFICATIONS AND PURCHASE ORDER, AND THE REQUIREMENTS.						检验员 INSPECTOR 许印证书号 LICENSE	德新钢管有限公司 STEEL TUBE CO., LTD. 10851-0573		

无锡德新钢管有限公司
WUXI DEXIN STEEL TUBE CO., LTD.

产品质量证明书
MILL CERTIFICATE

订货单位 CUSTOMER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	产品名称 PRODUCT	无缝钢管 CARBON STEEL PIPE	交货状态 DELIVERY CONDITION	正火 NORMALIZE
收货单位 PURCHASER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	合同号码 CONTRACT NO.	WXDX-20070110	质保书号 CERTIFICATION NO.	WXDX07708
标准 SPECIFICATION	API5L	钢级 STEEL GRADE	GR.B PSL1	总支数(支) TOTAL PIECES	72

序号 NO	熔炼号 HEAT NO.	批号 LOT NO.	规格 SIZE		数量 QUANTITY			化学成份 % CHEMICAL COMPOSITION (*100)											机械性能 PHYSICAL PROPERTIES (L)		
			直径 O. D. mm	壁厚 W. T. mm	支数 PIECE S	米数 LENGTH M	重量 WEIGHT T	碳 C	硅 Si	锰 Mn	硫 S	磷 P	铜 Cu	镍 Ni	铬 Cr	钼 Mo	钒 V	铝 Al	抗拉强度 T. S. MPa	伸长率 E. L. %	屈服强度 Y. S. MPa
1	070688	5883	609.6	12.7	35	287.79	53.804	23	29	59	0.4	2.0	1.2	1	1.9				480/480	33.0/32.5	280/275
2	070688	5885	609.6	12.7	37	302.80	56.162	23	29	59	0.4	2.0	1.2	1	1.9				480/480	33.0/32.5	280/275
3																					
4																					

超声波探伤 U.T	涡流探伤 E.T	硬度 (HB) HARDNESS	热处理工艺 HEAT TREATMENT	外观和尺寸 VISUAL & DIMENSIONS	显微组织 MICROSTRUCTURE	晶粒度 GRAIN SIZE	压扁 FLATTENING	水压实验 HYDROST ATIC TEST	冷弯 BENDING	冲击试验 IMPACT TEST AKV(J) ≥(34)
合格 GOOD	/	/	/	合格 GOOD	/	/	合格 GOOD	合格 GOOD	合格 GOOD	/ / /

注释
NOTES

会验者 SUVEROR	兹证明本表所列产品, 均依标准规定制造、取样、试验和检验, 并符合标准及合同要求。 WE HERE CERTIFY THAT THE MATERIAL HEREIN DESCRIBED HAS BEEN MANUFACTURED, SAMPLED, TESTED AND INSPECTED IN ACCORDANCE WITH THE REQUIREMENTS OF ABOVE SPECIFICATIONS AND PURCHASE ORDER, AND THE REQUIREMENTS.	检验员 INSPECTOR	张成英
		许可证号 LICENSE	5L-0573

无锡德新钢管有限公司
WUXI DEXIN STEEL TUBE CO., LTD.

产品质量证明书
MILL CERTIFICATE

4

订货单位 CUSTOMER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	产品名称 PRODUCT	无缝钢管 CARBON STEEL PIPE	交货状态 DELIVERY CONDITION	正火 NORMALIZE
收货单位 PURCHASER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	合同号码 CONTRACT NO.	WXDX-20070110	质保书号 CERTIFICATION NO.	WXDX07695
标准 SPECIFICATION	API5L	钢级 STEEL GRADE	GR.B PSL1	总支数(支) TOTAL PIECES	72

序号 NO	熔炼号 HEAT NUMBERS	批号 LOT NO.	规格 SIZE		数量 QUANTITY			化学成份 % CHEMICAL COMPOSITION (*100)											机械性能 PHYSICAL PROPERTIES (L)		
			直径 O. D. mm	壁厚 W. T. mm	支数 PIECE S	米数 LENGTH M	重量 WEIGHT T	碳 C	硅 Si	锰 Mn	硫 S	磷 P	铜 Cu	镍 Ni	铬 Cr	钼 Mo	钒 V	铝 Al	抗拉强度 T. S. MPa	伸长率 E. L. %	屈服强度 Y. S. MPa
1	070635	5395	609.6	12.7	36	291.77	54.560	21	17	55	0.9	1.0	5	2	5				425/435	31.0/31.5	340/330
2	070635	5396	609.6	12.7	36	290.99	54.628	21	17	55	0.9	1.0	5	2	5				425/435	31.0/31.5	340/330
3																					
4																					

超声波探伤 U.T	涡流探伤 E.T	硬度 (HB) HARDNESS	热处理工艺 HEAT TREATMENT	外观和尺寸 VISUAL&DIMENSIONS	显微组织 MICROSTRUCTURE	晶粒度 GRAINSIZE	压扁 FLATTENING	水压实验 HYDROST ATIC TEST	冷弯 BENDIN G	冲击试验 IMPACT TEST AKV(J) ≥(34)
合格 GOOD	/	/	/	合格 GOOD	/	/	合格 GOOD	合格 GOOD	合格 GOOD	/ / /

注释
NOTES

会验者 SUVEROR	兹证明本表所列产品, 均依标准规定制造、取样、试验和检验, 并符合标准及合同要求。 WE HERE CERTIFY THAT THE MATERIAL HEREIN DESCRIBED HAS BEEN MANUFACTURED, SAMPLED, TESTED AND INSPECTED IN ACCORDANCE WITH THE REQUIREMENTS OF ABOVE SPECIFICATIONS AND PURCHASE ORDER, AND THE REQUIREMENTS.	检验员 INSPECTOR	赵成英
		许可证号 LICENSE	5L-0573

无锡德新钢管有限公司
WUXI DEXIN STEEL TUBE CO., LTD.

产品质量证明书
MILL CERTIFICATE

订货单位 CUSTOMER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	产品名称 PRODUCT	无缝钢管 STEEL SEAMLESS PIPES	交货状态 DELIVERY CONDITION	正火 NORMALIZE
收货单位 PURCHASER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	合同号码 CONTRACT NO.	WXDX-20070110	质保书号 CERTIFICATION NO.	WXDX07727
标准 SPECIFICATION	API5L	钢级 STEEL GRADE	GR.B PSL1	总支数(支) TOTAL PIECES	45

序号 NO	熔炼号 HEAT NO.	批号 LOT NO.	规格 SIZE		数量 QUANTITY			化学成份 % CHEMICAL COMPOSITION (*100)										机械性能 PHYSICAL PROPERTIES (L)			
			直径 O. D. mm	壁厚 W. T. mm	支数 PIECE S	米数 LENGTH M	重量 WEIGHT T	碳 C	硅 Si	锰 Mn	硫 S	磷 P	铜 Cu	镍 Ni	铬 Cr	钼 Mo	钒 V	铝 Al	抗拉强度 T. S. MPa	伸长率 E. L. %	屈服强度 Y. S. MPa
1	070712	6458	609.6	12.7	45	376.22	69.939	22	26	58	0.9	1.5	1.6	2	4				480/485	32.0/31.0	260/250
2																					
3																					
4																					
超声波探伤 U.T		涡流探伤 E.T	硬度 (HB) HARDNESS	热处理工艺 HEAT TREATMENT	外观和尺寸 VISUAL&DIMENSIONS			显微组织 MICROSTRUCTURE	晶粒度 GRAINSIZE			压扁 FLATTENING			水压实验 HYDROST ATIC TEST	冷弯 BENDIN G	冲击试验 IMPACT TEST AKV(J) ≥(34)				
合格 GOOD		/	/	/	合格 GOOD			/	/			合格 GOOD			合格 GOOD	合格 GOOD	/ / /				
注释 NOTES																					
会验者 SUVEROR		兹证明本表所列产品, 均依标准规定制造、取样、试验和检验, 并符合标准及合同要求。 WE HERE CERTIFY THAT THE MATERIAL HEREIN DESCRIBED HAS BEEN MANUFACTURED, SAMPLED, TESTED AND INSPECTED IN ACCORDANCE WITH THE REQUIREMENTS OF ABOVE SPECIFICATIONS AND PURCHASE ORDER, AND THE REQUIREMENTS.										检验员 INSPECTOR 无锡德新钢管有限公司 WUXI DEXIN STEEL TUBE CO., LTD. 许可证号 LICENSE									

Injection Well IW-1

18-inch Injection Tubing



IW-1 18-inch Tubing Log

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Observer: Dawn James

Casing Diameters (inches): O.D. 18.04-inch I.D. 16.62-inch
 Wall Thickness (inches): 0.71-inch

Pipe No. and Install Order	FRP Series Number	Coupling Number	Length (ft)	Run Depth (ft bls)	Field Torque (Ft Lbs)	Makeup Date	Completion Time
----------------------------	-------------------	-----------------	-------------	--------------------	-----------------------	-------------	-----------------

Stainless Steel			6.80	6.80	4,000	4/10/08	15:39
Pup Joint	300000539	A.4-11	4.56	11.36	3,085	4/10/08	13:24
102	110000106	A.4-17	28.69	40.05	3,080	4/10/08	12:27
101	110000106	A.4-4	29.02	69.07	3,170	4/10/08	13:40
99	110000106	A.4-16	29.20	98.27	3,120	4/10/08	12:19
98	110000106	A.4-17	29.19	127.46	3,065	4/10/08	12:08
97	110000106	A.4-24	29.16	156.62	3,175	4/10/08	12:00
96	110000106	A.4-24	28.87	185.49	3,050	4/10/08	11:52
95	110000106	A.4-8	29.43	214.92	3,090	4/10/08	11:45
94	110000106	A.4-6	29.27	244.19	3,145	4/10/08	11:37
93	110000106	A.4-1	28.98	273.17	3,120	4/10/08	11:30
92	110000106	A.4-5	29.44	302.61	3,185	4/10/08	11:08
91	110000106	A.4-2	29.19	331.80	3,185	4/10/08	11:00
90	110000106	A.4-22	28.90	360.70	3,080	4/10/08	10:54
89	110000106	A.4-10	28.47	389.17	3,120	4/10/08	10:47
88	110000106	A.5-3	29.37	418.54	3,190	4/10/08	10:38
87	110000106	A.4-20	29.36	447.90	3,070	4/10/08	10:30
86	110000106	A.4-23	28.61	476.51	3,089	4/10/08	10:23
85	110000106	A.4-21	29.11	505.62	3,065	4/10/08	10:16
84	110000106	A.4-7	29.31	534.93	3,055	4/10/08	10:04
83	110000106	A.4-15	29.01	563.94	3,190	4/10/08	9:55

82	110000106	A.4-13	28.80	592.74	3,180	4/10/08	9:45
81	110000106	A.4-25	28.76	621.50	3,075	4/10/08	9:38
80	110000106	A.5-1	29.10	650.60	3,185	4/10/08	9:29
79	110000106	A.4-3	28.67	679.27	3,065	4/10/08	9:21
78	110000106	A.4-18	28.68	707.95	3,160	4/10/08	9:14
77	110000106	A.4-14	29.32	737.27	3,025	4/10/08	9:07
76	210000058	A.1-16	28.99	766.26	3,030	4/10/08	9:00
75	210000058	A.3-11	29.00	795.26	3,130	4/10/08	8:52
74	210000058	A.1-3	28.88	824.14	3,050	4/10/08	8:45
73	210000058	A.1-5	29.11	853.25	3,170	4/10/08	8:37
72	210000058	A.2-6	29.08	882.33	3,200	4/10/08	8:29
71	210000058	A.3-16	29.26	911.59	3,035	4/10/08	8:21
70	210000058	A.1-22	28.99	940.58	3,050	4/10/08	8:13
69	210000058	A.2-5	29.05	969.63	3,035	4/10/08	8:05
68	210000058	A.3-4	29.15	998.78	3,065	4/10/08	7:57
67	210000058	A.1-18	28.85	1,027.63	3,165	4/10/08	7:50
66	210000058	A.1-1	28.30	1,055.93	3,095	4/10/08	7:42
65	210000058	A.3-21	28.92	1,084.85	3,110	4/9/08	17:57
64	210000058	A.1-19	28.87	1,113.72	3,015	4/9/08	17:50
63	210000058	A.1-25	29.03	1,142.75	3,095	4/9/08	17:43
62	210000058	A.1-20	28.78	1,171.53	3,120	4/9/08	17:34
61	210000058	A.3-22	29.06	1,200.59	3,075	4/9/08	17:25
60	210000058	A.3-5	28.99	1,229.58	3,240	4/9/08	17:16
59	210000058	A.2-25	29.00	1,258.58	3,060	4/9/08	17:09
58	210000058	A.3-9	29.03	1,287.61	3,010	4/9/08	16:59
57	210000058	A.3-10	29.06	1,316.67	3,135	4/9/08	16:51
56	210000058	A.3-1	28.93	1,345.60	3,175	4/9/08	16:43
55	210000058	A.2-2	29.13	1,374.73	3,117	4/9/08	16:36
54	210000058	A.3-3	29.15	1,403.88	3,145	4/9/08	16:29
53	210000058	A.3-6	28.75	1,432.63	3,075	4/9/08	16:22
52	210000058	A.1.17	29.18	1,461.81	3,295	4/9/08	16:15
51	210000058	A.2-1	28.89	1,490.70	3,136	4/9/08	16:07
50	210000058	A.3-7	28.85	1,519.55	3,090	4/9/08	15:59
49	210000058	A.1-13	28.24	1,547.79	3,040	4/9/08	15:51
48	210000058	A.3-24	29.09	1,576.88	3,020	4/9/08	15:42
47	210000058	A.1-11	28.98	1,605.86	3,155	4/9/08	15:34
46	210000058	A.3-25	29.22	1,635.08	3,085	4/9/08	15:25
45	210000058	A.2-17	28.95	1,664.03	3,090	4/9/08	15:17
44	210000058	A.1-12	28.46	1,692.49	3,233	4/9/08	15:08
43	210000058	A.2-19	29.09	1,721.58	3,144	4/9/08	14:59

42	21000058	A.3-23	28.98	1,750.56	3,190	4/9/08	14:52
41	21000058	A.2-23	29.06	1,779.62	3,111	4/9/08	14:45
40	21000058	A.2-21	28.97	1,808.59	3,200	4/9/08	14:38
39	21000058	A.2-26	28.98	1,837.57	3,150	4/9/08	14:30
38	21000058	A.2-18	29.04	1,866.61	3,060	4/9/08	14:23
37	21000058	A.2-7	28.96	1,895.57	2,970	4/9/08	14:16
36	21000058	A.3-2	28.97	1,924.54	2,965	4/9/08	14:08
35	21000058	A.3-8	28.90	1,953.44	2,950	4/9/08	14:00
34	21000058	A.1-24	29.05	1,982.49	2,995	4/9/08	13:52
33	21000058	A.2-24	28.96	2,011.45	3,040	4/9/08	13:34
32	21000058	A.1-10	28.96	2,040.41	3,070	4/9/08	12:29
31	21000058	A.2-15	28.96	2,069.37	3,035	4/9/08	12:21
30	21000058	A.1-8	28.93	2,098.30	3,085	4/9/08	12:14
29	21000058	A.1-9	28.97	2,127.27	3,190	4/9/08	12:06
28	21000058	A.1-21	29.02	2,156.29	3,150	4/9/08	11:59
27	21000058	A.1-4	28.88	2,185.17	3,020	4/9/08	11:52
26	21000058	A.1-6	28.88	2,214.05	3,125	4/9/08	11:45
25	21000058	A.3-18	29.02	2,243.07	3,060	4/9/08	11:37
24	21000058	A.3-20	28.83	2,271.90	2,970	4/9/08	11:30
23	21000058	A.1-23	29.05	2,300.95	3,120	4/9/08	11:22
22	21000058	A.2-3	29.01	2,329.96	3,250	4/9/08	11:14
21	21000058	A.3-14	29.02	2,358.98	3,075	4/9/08	11:07
20	21000058	A.2-11	29.02	2,388.00	3,200	4/9/08	10:57
19	21000058	A.3-12	29.28	2,417.28	3,195	4/9/08	10:49
18	21000058	A.3-19	29.10	2,446.38	3,185	4/9/08	10:42
17	21000058	A.3-13	28.96	2,475.34	3,060	4/9/08	10:34
16	21000058	A.3-17	28.90	2,504.24	3,170	4/9/08	10:25
15	21000058	A.3-26	29.22	2,533.46	3,010	4/9/08	10:14
14	21000058	A.2-8	28.99	2,562.45	3,150	4/9/08	10:07
13	21000058	A.2-10	29.20	2,591.65	3,145	4/9/08	9:36
12	21000058	A.1-14	28.29	2,619.94	3,200	4/9/08	9:25
11	21000058	A.2-20	29.23	2,649.17	3,055	4/9/08	9:18
10	21000058	A.2-12	29.12	2,678.29	3,090	4/9/08	9:09
9	21000058	A.2-16	29.17	2,707.46	3,015	4/9/08	8:52
8	21000058	A.1-15	29.05	2,736.51	3,025	4/9/08	8:43
7	21000058	A.1-7	28.93	2,765.44	3,100	4/9/08	8:28
6	21000058	A.2-13	28.57	2,794.01	3,100	4/9/08	7:57
5	21000058	A.3-15	29.02	2,823.03	3,100	4/8/08	20:21
4	21000058	A.1-2	29.05	2,852.08	3,245	4/9/08	7:20
3	21000058	A.2-22	29.01	2,881.09	3,035	4/8/08	18:00

2	210000058	A.2-9	29.01	2,910.10	3,205	4/9/08	8:18
1	210000058	A.2-14	29.03	2,939.13	3,000	4/8/08	17:02
--	--	inner mandrel	2.32	2,941.45			

Total length (ft) 2,941.45
 Floor and elevators (ft) 0.00
18-inch Casing Seat (ft bls) 2,941.45

NOTES:

ft - feet

Ft-Lbs - foot pounds

ft bls - feet below land surface



FUTURE PIPE INDUSTRIES

Inspection Certificate

Job No: 210000058

January 24, 2008

Purchaser: Youngquist

SO #: 62L000530

Destination: Cape Corral, Florida

Product: 18" RB 1250 TC

Quantity: 2200 Ft

We hereby certify that the materials & fittings supplied have been tested and comply with API 15 HR spec's.

Material Certificate

Material: 18" RB 1250 TC

Test pressure: 1550 psi

Certificate Number: FPI-2007-40

Customer: Youngquist

Sales Order: 62L000530

Produced By: Future Pipe Industries, Inc. - Houston, TX

FPI Order Number: 210000058

Pipe System: Aromatic Amine heat cured epoxy

YOUNGQUIST BROTHERS, INC.
Has Received This Shop Drawing/Specification
YBI/Section No# 02633-016-A
Date: 1/25/08
Signature: W. Tez

Raw Material Specifications:

Resin type- Epoxy
Curing Agent- Aromatic Amine
Glass Fiber- E-Type

Non Destructive Tests:

Dimensional Exam - ASTM D 3567
Visual Standards – API 15 HR Table 2

We hereby certify that the materials described above have been tested and comply with API 15 HR.

Certificate of conformity Statement:

All items delivered under this certificate number were manufactured in accordance with API 15 HR specifications:

We hereby certify that the materials described above have been tested and comply API 15 HR.

QC Supervisor
Future Pipe Industries
11811 Proctor Rd Houston TX, 77038



FUTURE PIPE INDUSTRIES

Inspection Certificate

Job No: 110000106

March 3, 2008

Purchaser: Youngquist

SO #: 62L000617

Destination: Cape Corral, Florida

Product: 18" RB T&C 1250

Quantity: 750' Ft

We hereby certify that the materials & fittings supplied have been tested and comply with API 15 HR spec's.

Material Certificate

Material: 18" RB T&C 1250

Test pressure: 1500 psi

Certificate Number: FPI-2008-01

Customer: Youngquist

Sales Order: 62L000617

Produced By: Future Pipe Industries, Inc. - Houston, TX

FPI Order Number: 110000106

Pipe System: Aromatic Amine heat cured epoxy

Raw Material Specifications:

Resin type- Epoxy

Curing Agent- Aromatic Amine

Glass Fiber- E-Type

Non Destructive Tests:

Dimensional Exam - ASTM D 3567

Visual Standards – API 15 HR Table 2

We hereby certify that the materials described above have been tested and comply with API 15 HR.

Certificate of conformity Statement:

All items delivered under this certificate number were manufactured in accordance with API 15 HR specifications:

We hereby certify that the materials described above have been tested and comply API 15 HR.

Raymond Jones
QC Supervisor
Future Pipe Industries



FUTURE PIPE INDUSTRIES

Inspection Certificate

Job No: 300000539

March 3, 2008

Purchaser: Youngquist

SQ #: 62L000617

Destination: Cape Corral, Florida

Quantity: 1pc=5ft. Sub Job# 3-539
1pc=10ft. Sub Job# 3-540
1pc=15ft. Sub Job# 3-541

Product: 18" RB T&C 1250

We hereby certify that the materials & fittings supplied have been tested and comply with API 15 HR spec's.

Material Certificate

Material: 18" RB T&C 1250

Test pressure: 1500 psi

Certificate Number: FPI-2008-02

Customer: Youngquist

Sales Order: 62L000617

Produced By: Future Pipe Industries, Inc. - Houston, TX

FPI Order Number: 500000086

Pipe System: Aromatic Amine heat cured epoxy

Raw Material Specifications:

Resin type- Epoxy
Curing Agent- Aromatic Amine
Glass Fiber- E-Type

Non Destructive Tests:

Dimensional Exam - ASTM D 3567
Visual Standards – API 15 HR Table 2

We hereby certify that the materials described above have been tested and comply with API 15 HR.

Certificate of conformity Statement:

All items delivered under this certificate number were manufactured in accordance with API 15 HR specifications:

We hereby certify that the materials described above have been tested and comply API 15 HR.

__Raymond Jones_____

QC Supervisor

Future Pipe Industries

11811 Proctor Rd Houston TX, 77038

Monitor Well DZMW-1

Casing

Monitor Well DZMW-1

34-inch Casing



DZMW-1 34-inch Casing Log

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Observer: Casey Majewski

Casing Diameters (inches): O.D. 34.00 I.D. 33.25
 Wall Thickness (inches): 0.375

Pipe No. and Install Order	Heat Number	Mill Certification	Length (ft)	Run Depth (ft bls)	Weld Date	Weld Start Time	Weld Completion Time
2	R7303773	X	38.93	38.03	5/7/08	19:52	20:11
1	R7303773	X	36.97	75.00			

Total length (ft) 75.90
 Floor and elevators (ft) -0.90
34-inch Casing Seat (ft bls) 75.0

NOTES:

ft - feet

ft bls - feet below land surface



MILL CERTIFICATE

COMMODITY: CARBON STEEL PIPE PER PURCHASE CONTRACT OZI110707001
 COST AND FREIGHT MIAMI, FLORIDA USA

DATE:2007-12-

CUSTOMER: OZONE INDUSTRIES CORPORATION
 15465 PINE RIDGE ROAD
 FORT MYERS, FL 33908

Invoice No. SEUSFP7B01T
 Certificate No.: P8CNJN7B01T
 LC NUMBER.: 644054

Pipes No.	Heat Numbers	Steel Grade	(Size)			Quantity			Dimensional Inspection	TEST RESULTS											Flattening Test (B)	UT T
			O.D.	W.T.	length					CHEMICAL PROPERTIES(%)					PHYSICAL PROPERTIES			Welding properties	Hydrostatic Test Holding time:10s			
			In	In	ft	(Pcs)	(ft)	(MT)		C	Si	Mn	P	S	σs(Mpa)	σb(Mpa)	δ5(%)	σb	P = Psi			
1	R7303773	B	34	0.375	39	104	4056	248.137	OK	0.13	0.14	0.39	0.025	0.031	385	425	31.5	OK	605	OK	OK	
2	R7303774	B	44	0.375	39	52	2028	160.867	OK	0.14	0.16	0.39	0.013	0.034	385	425	31.5	OK	605	OK	OK	
3	R730376	B	54	0.375	39	51	1889	184.056	OK	0.16	0.16	0.42	0.018	0.031	355	420	32.5	OK	605	OK	OK	
TOTAL						207	8073	603.160														

Remark:

The CARBON STEEL PIPES are tested according to ASTM A139 GR.B
 This is to certify that in accordance with the relevant specifications and contracts.
 The CARBON STEEL PIPES manufactured were tested and qualified by our Quality Control Department.

Monitor Well DZMW-1

24-inch Casing



DZMW-1 24-inch Casing Log

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Observer: Casey Majewski

Casing Diameters (inches): O.D. 24.00 I.D. 23.25
 Wall Thickness (inches): 0.375

Pipe No. and Install Order	Heat Number	Mill Certification	Length (ft)	Run Depth (ft bls)	Weld Date	Weld Start Time	Weld Completion Time
13	7-C03099	X	37.13	30.13	5/14/08	7:10	7:21
12	7-C03099	X	40.10	70.23	5/14/08	--	--
11	7-C03099	X	40.08	110.31	5/14/08	--	--
10	7-C03099	X	40.09	150.40	5/14/08	4:34	4:46
9	7-C03099	X	40.08	190.48	5/14/08	4:05	4:21
8	7-C03099	X	40.08	230.56	5/14/08	3:30	3:48
7	7-C03099	X	40.17	270.73	5/14/08	2:59	3:19
6	7-C03099	X	40.07	310.80	5/14/08	2:26	2:42
5	7-C03099	X	40.08	350.88	5/14/08	1:47	2:06
4	7-C03099	X	40.09	390.97	5/14/08	1:08	1:29
3	7-C03099	X	40.07	431.04	5/14/08	00:32	0:53
2	7-C03099	X	40.07	471.11	5/13/08	23:20	00:13
1	7-C03099	X	28.89	500.00			

Total length (ft) 507.00
 Floor and elevators (ft) -7.00
24-inch Casing Seat (ft bls) 500.0

NOTES:

ft - feet

ft bls - feet below land surface



NO 6, E-DA RD, YA LIAO TOWNSHIP
 KAOHSIUNG COUNTY YANCHAO,
 TAIWAN
 TEL:886-7-615-1000
 FAX:886-7-615-3000

MILL CERTIFICATE

COMMODITY: CARBON STEEL PIPES AS PER ASTM A139 GR.B SPIRAL WELDED, NORMAL MILL BLACK LACQUER FOR RUST PROTECTION, ONE END OF THE PIPE SHALL HAVE A BEVEL OF 30 DEGREES WITH A TOLBRANCE PLUS FIVE, MINUS ZERO DEGREES. THE OTHER END OF THE PIPE WILL BE PLAIN, RIGHT AND ANGLE CUT. ALL BURRS REMOVED.

CERTIFICATE NO:PSCNIN7601TC3-3
 DATE OF ISSUE:10/23/2007

CUSTOMER: OZONE INDUSTRIES CORPORATION
 15465 PINE RIDGE ROAD
 FORT MYERS, FL 33908

The CARBON STEEL PIPES are tested according to ASTM A139 GR.B
 This is to certify that in accordance with the relevant specifications and contracts.

Invoice No. SEUSFP7601TD3-3
 LC NUMBER.: 64405427

The CARBON STEEL PIPES manufactured were tested and qualified by our Quality Control Department.

TOTAL : 271 PCS / 10840 FT / 497.812 MT

Pipe No.	Heat Number	Steel	O.D.	W.T.	length	Quantity			Dimensional	CHEMICAL PROPERTIES(%)					PHYSICAL PROPERTIES			Welding properties	Hydrostatic Test Holding time/10s	Flattening	UT Test
		Grade	In	In	ft	根(Pcs)	英尺 (ft)	吨(MT)	Inspection	C	Si	Mn	P	S	σs(Mpa)	σb(Mpa)	δ5(%)	σb	P = Pa1	Test (B)	Test (B)
1	1-9180	B	82	0.375	40	1	40	3.757	OK	0.16	0.19	0.48	0.028	0.028	330	480	30	OK	805	OK	OK
2	1-9180	B	42	0.375	40	20	800	80.855	OK	0.16	0.19	0.48	0.028	0.028	330	480	30	OK	805	OK	OK
3	1-9180	B	38	0.375	40	21	840	84.418	OK	0.16	0.19	0.48	0.028	0.028	330	480	30	OK	805	OK	OK
4	7-C03088	B	28	0.375	40	27	1080	84.254	OK	0.16	0.19	0.33	0.018	0.027	325	485	33	OK	825	OK	OK
5	7-C03088	B	28	0.375	40	22	880	41.007	OK	0.16	0.19	0.33	0.018	0.027	325	485	33	OK	825	OK	OK
6	7-C03088	B	24	0.375	40	71	2840	122.01	OK	0.16	0.19	0.33	0.018	0.027	325	485	33	OK	825	OK	OK
7	7-C03088	B	20	0.375	40	27	1080	38.843	OK	0.16	0.19	0.33	0.018	0.027	325	485	33	OK	825	OK	OK
8	1-7888	B	18	0.500	40	82	3260	123.288	OK	0.18	0.19	0.42	0.023	0.022	330	485	31.5	OK	825	OK	OK
TOTAL						271	10840	497.812													

YIEH CORPORATION LIMITED

Monitor Well DZMW-1

16-inch Casing



DZMW-1 16-inch Casing Log

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Observer: Majewski/Crawford

Casing Diameters (inches): O.D. 16.00 I.D. 15.00
 Wall Thickness (inches): 0.500

Pipe No. and Install Order	Heat Number	Mill Certification	Length (ft)	Run Depth (ft bls)	Weld Date	Weld Start Time	Weld Completion Time
39	070536	X	34.71	27.16	6/19/08	4:45	5:05
38	070536	X	39.09	66.25	6/19/08	4:15	4:30
37	070536	X	28.37	94.62	6/19/08	3:50	4:07
36	070536	X	37.90	132.52	6/19/08	3:22	0:00
35	070536	X	35.71	168.23	6/19/08	3:00	3:12
34	070536	X	33.82	202.05	6/19/08	2:30	2:45
33	070536	X	33.06	235.11	6/19/08	2:06	2:17
32	070536	X	32.89	268.00	6/19/08	1:38	1:58
31	070536	X	33.93	301.93	6/19/08	1:12	1:27
30	070536	X	34.79	336.72	6/19/08	0:40	0:58
29	070536	X	35.43	372.15	6/19/08	0:15	0:30
28	070423	X	35.06	407.21	6/18/08	23:48	0:05
27	070536	X	28.17	435.38	6/18/08	22:55	23:12
26	070536	X	35.62	471.00	6/18/08	22:27	22:45
25	070536	X	35.51	506.51	6/18/08	22:07	22:17
24	070536	X	27.57	534.08	6/18/08	21:41	22:00
23	070536	X	33.59	567.67	6/18/08	21:05	21:25
22	070423	X	36.44	604.11	6/18/08	20:36	20:51
21	070536	X	32.54	636.65	6/18/08	20:05	20:20
20	070536	X	36.69	673.34	6/18/08	19:30	19:50
19	070423	X	35.15	708.49	6/18/08	18:36	19:00
18	070536	X	33.34	741.83	6/18/08	18:07	18:29
17	070536	X	34.33	776.16	6/18/08	17:41	18:01
16	070536	X	36.96	813.12	6/18/08	17:08	17:26


15	070536	X	34.92	848.04	6/18/08	16:30	16:52
14	070536	X	34.85	882.89	6/18/08	16:05	16:25
13	070423	X	37.00	919.89	6/18/08	15:34	15:54
12	070423	X	35.62	955.51	6/18/08	15:06	15:23
11	070423	X	38.28	993.79	6/18/08	14:37	15:57
10	070423	X	35.40	1029.19	6/18/08	14:00	14:28
9	070423	X	35.11	1064.30	6/18/08	12:58	13:17
8	070423	X	37.23	1101.53	6/18/08	12:12	12:35
7	070423	X	34.95	1136.48	6/18/08	11:33	12:03
6	070423	X	33.10	1169.58	6/18/08	11:03	11:25
5	070423	X	35.53	1205.11	6/18/08	10:32	10:51
4	070536	X	35.68	1240.79	6/18/08	10:00	10:15
3	070536	X	34.86	1275.65	6/18/08	9:28	9:50
2	070423	X	34.86	1310.51	6/18/08	8:45	9:05
1	074023	X	14.49	1325.00			

Total length (ft) 1,332.55
 Floor and elevators (ft) -7.55
16-inch Casing Seat (ft bls) 1,325.0

NOTES:

ft - feet

ft bls - feet below land surface

 江苏诚德钢管股份有限公司
JIANGSU CHENGDE STEEL TUBE SHARE CO., LTD

产品质量证明书

INSPECTION CERTIFICATE

YOUNGQUIST BROTHERS, INC.
Has received this Shop Drawing/Specification
YIB/Section No: 02633-022-A
Date: Aug 31, 2007
Signature: [Signature]

江苏省江都市诚德路1号
1 CHENGDE ROAD,JIANGDU CITY JIANGSU PROVINCE
TEL: 0514-6529011, 6529012 FAX: 0514-6520240

订货单位: OZONE INDUSTRIES/YOUNGQUIST BROTHERS
PURCHASER:

合同号: WXDX-20070110 签发日期: 2007年5月25日 编号: 48692 Page:1/1
Order No: Date Of Issue: No:

产品名称 Product		无缝钢管 Seamless steel tubes							钢号(级) Steel Gr.		GR. B PSL 1		标准 Specification		API5L-2000		制造方法 Making Method		热轧 Hot Rolled	
总捆数 Total		总支数 Total Pieces		20		总重量 (Short Ton) Total Weight		27.730		交货状态 Delivery		正火 Normalize		热处理温度 Heat Temp						
序号 No.	规格 Size (IN)	长度 Length (FT)	调度 卡号 Producti on No.	冶炼号 Heat No.	批号 Lot No.	捆数 Bundles	支数 Pieces	重量 Weight (Short Ton)	力学性能 Tensile Test											
									屈服 Y.S MPa	抗拉 T.S MPa	伸长率 E.L %	冲击试验 (AKV) Impact Test(J)		压扁 Flattening	扩口 Expansion	冷弯 Bending	环圈拉伸 Ring Tensile Test			
1	16" *0.5"	680.58		070536	4896		20	27.730	315 325	440 445	31.0 30.5	常温	C低温					合格 Good		合格 Good
序号 No.	金相 Metallography											硬度 Hard- ness	外观& 尺寸 Visual& Dimension	涡流探伤 Eddy	超声波探伤 U.T	静水压试验 Hydrostatic Test				
	显微组织 Microstructure	晶粒度 GrainSize (级)	总脱碳层 (mm) 外壁 OutSide 内壁 InSide		魏氏组织 Weiststructure (级)	带状组织 Zonastructure (级)	非金属夹杂物(级) Non-metallic Inclusion										低倍检验 Macro- structure			
序号 No.	熔炼成分 % Chemical Composition																			
1	C	Mn	Si	S	P	Cr	Ni	Cu	Mo	Al	V	Ti	Nb	W	As	Sn	Pb	B	Sb	Bi
复验	0.22	0.56	0.15	0.01	0.009	0.05	0.03	0.03												
备注 Note	许可证号 License 5L-0369																			

签发人: 周维青
Signed by:

审核人:
Previewed by:

[Signature]

质量负责人:
Chief of Previewed by:



盖章:
Seal:



产品质量证明书
INSPECTION CERTIFICATE

订货单位: OZONE INDUSTRIES/YOUNGQUIST BROTHERS
PURCHASER:

合同号: WXDX-20070110 签发日期: 2007年5月15日 编号: 48675 Page:1/1
Order No. Date Of Issue: No:

产品名称 Product		无缝钢管 Seamless steel tubes							钢号(级) Steel Gr.		GR. B PSL 1		标准 Specification		API5L-2000		制造方法 Making Method		热轧 Hot Rolled	
总捆数 Total		总支数 Total Pieces		30		总重量 (Short Ton) Total Weight		43.654		交货状态 Delivery		正火 Normalize		热处理温度 Heat Temp						
序号 No.	规格 Size (IN)	长度 Length (FT)	调度 卡号 Production No.	冶炼号 Heat No.	批号 Lot No.	捆数 Bundles	支数 Pieces	重量 Weight (Short Ton)	力学性能 Tensile Test											
									屈服 Y.S MPa	抗拉 T.S MPa	伸长率 E.L %	冲击试验 (AKV) Impact Test (J)		压扁 Flattening	扩口 Expansion	冷弯 Bending	环圈拉伸 Ring Tensile Test			
1	16" *0.5"	1069.32		070423	4836		30	39.602	320 325	435 445	31.5 30.5	常温	℃低温							
序号 No.	金相 Metallography											硬度 Hard- ness	外观& 尺寸 Visual & Dimension	涡流探伤 Eddy	超声波探伤 U. T	静水压试验 Hydrostatic Test				
	显微组织 Microstructure	晶粒度 Grain Size (级)	总脱碳层 (mm) 外壁 OutSide 内壁 InSide		魏氏组织 Weiststructure (级)	带状组织 Zonalstructure (级)	非金属夹杂物(级) Non-mepallic Inclusion				低倍检验 Macro- structure									
序号 No.	熔炼成分 % Chemical Composition																合格 Good	合格 Good		
1 复验	C	Mn	Si	S	P	Cr	Ni	Cu	Mo	Al	V	Ti	Nb	W	As	Sn	Pb	B	Sb	Bi
	0.21	0.56	0.17	0.01	0.009	0.05	0.03	0.02												
备注 Note	许可证号 License 5L-0369																			


签发人: 周维青
Signed by:

审核人:
Previewed by:

质量负责人:
Chief of Previewed by:



盖章:
Seal:



沧州乾成钢管有限公司

产品质量证明书

河北省沧州市盐山城南 **ORIGINAL**

CANGZHOU QIANCHENG STEEL PIPE CO.,LTD

MILL CERTIFICATE

TEL: 86-317-6322101 FAX: 86-317-6320919

DATE: 2008 02 29

订货单位 CUSTOMER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	产品名称 PRODUCT	无缝钢管 CARBON STEEL PIPE	交货状态 DELIVERY CONDITION	正火 NORMALIZE
收货单位 PURCHASER	OZONE INDUSTRIES CORPORATION/YOUNGQUIST BROTHERS	合同号码 CONTRACT NO.	OZ110707003	质保书号 CERTIFICATION	1306CQ801022
标准 SPECIFICATION	API 5L-2000	钢级 STEEL GRADE	GR.B PSL1	总支数(支) TOTAL PIECES	161

序号 NO.	炉号 HEAT NO.	批号 LOT NO.	规格 SIZE		数量 QUANTITY			化学成分 CHEMICAL COMPOSITION(+100)								机械性能 PHYSICAL PROPERTIES		
			直径 OD IN	壁厚 WT IN	支数 PIECES	长度 LENGTH FT	重量 WEIGHT MT	碳 C	锰 Mn	硫 S	磷 P	镍 Ni	铬 Cr	钒 V	铝 Al	抗拉强度 T.S. Mpa	伸长率 E.L. %	屈服强度 Y.S. Mpa
1	174825	80	24"	0.5"	31	775	44.16	23	54	1.2	1.3	2.4	2.5			430	31	335
2	174255	80	24"	0.5"	17	448.25	25.42	28	54	1.2	1.3	2.4	2.5			430	31	335
3	171528	60	18"	0.5"	14	430	17.81	22	54	1.2	1.3	2.4	3.0			435	35	340
4	074023	80	18"	0.5"	14	430	17.81	22	55	1.2	1.4	2.5	2.5			430	31	335
Total							119.86	28	55	1.2	1.4	2.5	2.5			430	31	335

超声波探伤 U.T	涡流探伤 E.T	硬度 HARDNESS	热处理工艺 H.T	表面和尺寸 DIMENSIONAL	金相组织 MICROSTRUCTURE	晶粒度 GRAIN SIZE	冲击试验 IMPACT TRST
合格 GOOD	/	/	/	合格 GOOD	/	/	合格 GOOD
注: 证明本表所列产品, 均依标准规定制造。取样, 试验和检验, 并符合标准及合同要求。 We here certify that material herein described has been manufactured, sampled, tested and inspected in accordance with the requirements of above specifications and purchase order, and the requirements							检验员: INSPECTOR: 张德芳 许可证号: LICENCE: AP15L-0666

Monitor Well DZMW-1

6.625-inch Casing



DZMW-1 6.625-inch Casing Log

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Observer: Casey Majewski

Casing Diameters (inches): O.D. 6.625 I.D. 5.465

Wall Thickness (inches): 0.58

Pipe No. and Install Order	FRP Series Number	Coupling Number	Length (ft)	Run Depth (ft bls)	Makeup Date	Field Torque (Ft Lbs)	Completion Time
Stainless Steel			26.84	13.06	6/30/2008	1600	14:53
54	110000083		29.42	42.48	6/30/2008	765	14:19
53	110000083		29.42	71.90	6/30/2008	745	14:15
52	110000083		29.43	101.33	6/30/2008	765	14:09
51	110000083		29.42	130.75	6/30/2008	740	14:05
50	110000083		29.42	160.17	6/30/2008	745	14:02
49	110000083		29.42	189.59	6/30/2008	750	13:59
48	110000083		29.41	219.00	6/30/2008	730	13:55
47	110000083		29.44	248.44	6/30/2008	740	13:49
46	110000083		29.44	277.88	6/30/2008	720	13:45
45	110000083		29.42	307.30	6/30/2008	740	13:40
44	110000083		29.43	336.73	6/30/2008	710	13:37
43	110000083		29.43	366.16	6/30/2008	760	13:33
42	110000083		29.42	395.58	6/30/2008	750	13:29
41	110000083		29.43	425.01	6/30/2008	750	12:49
40	110000083		29.43	454.44	6/30/2008	760	12:42
39	110000083		29.42	483.86	6/30/2008	785	12:37
38	110000083		29.43	513.29	6/30/2008	820	12:32
37	110000063		29.45	542.74	6/30/2008	770	12:28
36	110000063		29.45	572.19	6/30/2008	820	12:23
35	110000063		29.45	601.64	6/30/2008	780	12:17
34	110000063		29.44	631.08	6/30/2008	775	11:55
33	110000083		29.43	660.51	6/30/2008	750	11:51
32	110000083		29.41	689.92	6/30/2008	750	11:43

31	110000063		29.45	719.37	6/30/2008	795	11:39
30	110000063		29.45	748.82	6/30/2008	770	11:30
29	110000063		29.45	778.27	6/30/2008	750	11:27
28	110000063		29.45	807.72	6/30/2008	765	11:19
27	110000063		29.44	837.16	6/30/2008	760	11:14
26	110000063		29.44	866.60	6/30/2008	760	11:10
25	110000083		29.43	896.03	6/30/2008	725	11:03
24	110000083		29.43	925.46	6/30/2008	740	10:58
23	110000083		29.44	954.90	6/30/2008	730	10:52
22	110000083		29.42	984.32	6/30/2008	750	10:47
21	110000083		29.43	1,013.75	6/30/2008	730	10:42
20	110000083		29.43	1,043.18	6/30/2008	730	10:33
19	110000083		29.45	1,072.63	6/30/2008	750	10:29
18	110000083		29.42	1,102.05	6/30/2008	720	10:25
17	110000083		29.43	1,131.48	6/30/2008	730	10:20
16	110000083		29.42	1,160.90	6/30/2008	710	10:15
15	110000083		29.42	1,190.32	6/30/2008	740	10:11
14	110000083		29.44	1,219.76	6/30/2008	720	10:06
13	110000083		29.43	1,249.19	6/30/2008	710	10:00
12	110000083		29.43	1,278.62	6/30/2008	730	9:56
11	110000083		29.42	1,308.04	6/30/2008	730	9:50
10	110000083		29.42	1,337.46	6/30/2008	715	9:46
9	110000083		29.39	1,366.85	6/30/2008	700	9:41
8	110000083		29.40	1,396.25	6/30/2008	720	9:37
7	110000083		29.40	1,425.65	6/30/2008	700	9:32
6	110000083		29.41	1,455.06	6/30/2008	710	9:28
5	110000083		29.43	1,484.49	6/30/2008	710	9:21
4	110000083		29.42	1,513.91	6/30/2008	700	9:17
3	110000083		29.42	1,543.33	6/30/2008	730	9:10
2	110000083		29.43	1,572.76	6/30/2008	700	9:05
1	110000083		29.43	1,602.19	6/30/2008	800	8:55
California Packer			7.78	1,609.97			

Total length (ft) 1,623.75

Floor and elevators (ft) -13.78

6.625-inch Casing Seat (ft bls) 1,609.97

NOTES:

ft - feet

ft bls - feet below land surface

Ft Lbs - foot pounds



MWH



SUN

SUBMITTAL REVIEW

2503 Del Prado Blvd. S.
Suite 430
Cape Coral, Florida 33904
(239) 573-5959

Project: WW-4C.1 Southwest
Class I Deep Injection Well **MWA File Number:** 3220269.19.9.1.1

Owner: City of Cape Coral

Submittal No.: SUL-YOUBRO-2633-028-B--0

MWH		
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/>	AMEND - RESUBMIT
MAKE CORRECTIONS NOTED	<input type="checkbox"/>	REJECTED - RESUBMIT

Description: 6.625 FRP Mill Certificate

REVIEWED BY: J. LARGEY *[Signature]* DATE: 10/20/08

Spec. Section: 02633

RECOMMENDED BY: *[Signature]* DATE:

Submitting Company: Youngquist Brothers, Inc.

CORRECTIONS OR COMMENTS MADE ON CONTRACTORS SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH CONTRACT DRAWINGS AND SPECIFICATIONS. THIS SHOP DRAWING HAS BEEN REVIEWED FOR CONFORMANCE WITH DESIGN CONCEPT AND GENERAL COMPLIANCE WITH THE CONTRACT DOCUMENTS ONLY. CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS, FABRICATION PROCESSES AND TECHNIQUES, COORDINATING WORK WITH OTHER TRADES, AND SATISFACTORY AND SAFE PERFORMANCE OF THE WORK

Reviewer: John Largey

Comments:



Submittal Transmittal

Detailed, Grouped by Each Number

CC WW - 4C.1 SW Class I DIW 20322 Cape Coral Project # 7012129
Tel: Fax:

MWH Constructors

Date: 9/26/2008

Reference Number: 0097

Transmitted To: John Largey
MWH Americas, Inc. 8944
490 Sawgrass Corporate Pkwy.
Suite 300
Sunrise, FL 33325
Tel: (954) 846-0401

Transmitted By: Brooke Allen
MWH Constructors
1200 Kismet Parkway West
CAP-5
Cape Coral, FL 33993
Tel: 239-772-1764

Qty	Submittal Package No	Description	Due Date	Package Action
7	SUL-YOUBRO-02633-0033-	6 5/8" FRP RB 2500 A - - 0	10/24/2008	

Transmitted For	Delivered Via	Tracking Number
Review	Federal Express	19.09

Items	Qty	Description	Notes	Item Action
001	7	6 5/8" FRP RB2500		

Cc	Company Name	Contact Name	Copies	Notes
	MWH Americas, Inc. 8944	Kelly Bremer	1	

Remarks

Dear John:

Please find the attached submittal for your review, approval and return.

Thank you,
Brooke


Signature

9/26/08
Signed Date

RECEIVED
MWH CONSTRUCTORS
SEP 26 2008
CAP-5 OFFICE

Submittal Data
from
Youngquist Brothers, Inc.
15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
Tel.: 239-489-4444 Fax: 239-489-4545

Project

Cape Coral SW WRF Class 1 Injection Well

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: September 25, 2008 Number of Copies: 8
Submittal Number: 02633-028-B
Specification Section Number: 02633
Item Submitted: 6-5/8" FRP RB2500
New Submittal: _____ Resubmitted: X

Certification Statements: By this submittal, I hereby represent that I have determined and verified all field measurements, field construction criteria, materials, dimensions, catalog numbers and similar data and I have checked and coordinated each item with other applicable approved shop drawings and all Contract requirements.

Youngquist Brothers, Inc.
Representative:

 **MWH Constructors**
MONTICOMERY WATSON HARZA
Wu Fei
CERTIFICATION STATEMENT

By this submittal, we hereby represent that we have determined, verified, reviewed and/or approved applicable field measurements, field construction criteria, materials, products, dimensions, catalog numbers and similar data and have checked and coordinated relevant information for conformance with other applicable approved shop drawings and Contract Requirements.

Project Name & Number: WW4C.1 7012129
Submittal Number: SUL-YOUBRO-02633-00033-A
Specification Section: 2633
Submitted by: [Signature] Date: 9-26-08

Approved
 Approved with changes
 Rejected
 Revise & Resubmit
 Not Reviewed

By: _____
Firm: _____
Date: _____



FUTURE PIPE INDUSTRIES

Inspection Certificate

Job No: 110000063 & 110000083

June 30, 2008

Purchaser: Youngquist

SO #: 62L000530

Destination: Cape Corral, Florida

Product: 6 5/8" RB 2500

Quantity: 1800' Ft

We hereby certify that the materials & fittings supplied have been tested and comply with API 15 HR spec's.

Material Certificate

Material: 6 5/8" RB 2500

Test pressure: 2850psi

Certificate Number: FPI-2008-07

Customer: Youngquist

Sales Order: 62L000530

Produced By: Future Pipe Industries, Inc. - Houston, TX

FPI Order Number: 110000063 & 110000083

Pipe System: Aromatic Amine heat cured epoxy

YOUNGQUIST BROTHERS, INC.
Has Reviewed This Shop Drawing/Specification
FPI Section No. 02633-028-B
Date: 9/25/08
Signature: W. Fei

Raw Material Specifications:

Resin type- Epoxy
Curing Agent- Aromatic Amine
Glass Fiber- E-Type

Non Destructive Tests:

Dimensional Exam - ASTM D 3567
Visual Standards – API 15 HR Table 2

We hereby certify that the materials described above have been tested and comply with API 15 HR.

Certificate of conformity Statement:

All items delivered under this certificate number were manufactured in accordance with API 15 HR specifications:

We hereby certify that the materials described above have been tested and comply API 15 HR.

Raymond Jones
QC Supervisor
Future Pipe Industries
11811 Proctor Rd Houston TX, 77038

Appendix M

Cement Reports

Injection Well IW-1

54-inch Casing

APPENDIX M
CEMENT REPORTS
CITY OF CAPE CORAL
SOUTHWEST WATER TREATMENT PLANT
INJECTION WELL IW-1

Conductor Casing

Casing Diameter: 54-inches
Casing Depth: 75 feet below pad level
Bit Size: Nominal 60-inch diameter
Cement Specification: ASTM C 150 Type II
Number of Stages: 1
Cement Blend: Neat

Cement Density: Neat – 15.6 lb./gal

Theoretical Fill From Calculations: 50 cubic feet

Volume Pumped: Neat – 103 cubic feet

Percent Difference: Total – 103 cubic feet
51.5%

The 54-inch casing was cemented in one stage. The cement was circulated to surface and was visually confirmed. The difference in the theoretical and actual volume pumped is due to small barrel counter inconsistency, mathematical inaccuracy and small irregularities in the borehole wall.



IW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

CASING SIZE: 54-inch steel casing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (ft ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET) Percent %	PERCENT FILLED (VOLUMETRIC) Percent %	CUMULATIVE TOTAL (ft ³)	INSPECTOR'S INITIALS
					(BARRELS)	(ft ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE				
10/12/07	Base Plug		Neat	1.18	103	577.8	80 to 0	80	0.0		80 to 0	80.00	100%	0.0%	577.8	RAW

NOTES:
 ft³ - cubic feet
 ft³/sk - cubic feet per sack



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 54-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date:	<u>10/12/2007</u>
Pressure Increase With Theoretical Lift:	<u>29.6</u> (psi)	Stage Number:	<u>Base Plug</u>
Theoretical Collapse Pressure:	<u>19</u> (psi)	Observer:	<u>RAW</u>
Initial Casing Pressure:	<u>0</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
20:00	0				0	Pre-flush 3 bbls of water
20:17	17				0	Pump neat
20:20	20	5.2	15.7	10	0	
20:22	22	5.3	15.6	25	2	
20:26	26	5	15.6	50	11	
20:30	30	4.2	15.6	55	17	
20:40	40			103	24	Stop pumping
20:41	41					Chase with 6.3 bbls of water
20:42	42					Pull tubing

NOTES:

mins - minutes

bbl - barrels

lbs/gal - pounds per gallon

psi - pound per square inch

bbls/min - barrels per minute

Injection Well IW-1

44-inch Casing

APPENDIX M
CEMENT REPORTS
CITY OF CAPE CORAL
SOUTHWEST WATER TREATMENT PLANT
INJECTION WELL IW-1

Surface Casing

Casing Diameter: 44-inches
Casing Depth: 475 feet below pad level
Bit Size: Nominal 52-inch diameter
Cement Specification: ASTM C 150 Type II
Number of Stages: 1
Cement Blend: Neat
 6% Bentonite
Cement Density: Neat – 15.6 lb./gal
 6% Bentonite – 13.6 lb./gal
Theoretical Fill From Caliper Log: 2,205 cubic feet
Volume Pumped: Neat – 1,010 cubic feet
 6% Bentonite – 1,100 cubic feet
 Total – 2,110 cubic feet
Percent Difference: 4.3%

The 44-inch casing was cemented in one stage. The cement was circulated to surface and was visually confirmed. The difference in the theoretical and actual volume pumped is due to caliper tool's limitations and small irregularities in the borehole wall.



IW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

CASING SIZE: 44-inch steel casing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (ft ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET) Percent %	PERCENT FILLED (VOLUMETRIC) Percent %	CUMULATIVE TOTAL (ft ³)	INSPECTOR'S INITIALS
					(BARRELS)	(ft ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE				
10/21/08	1A		Neat	1.18	180	1,009.8	481 to 255	226					0%	0.0%	1,009.8	MS
10/21/08	1B		6% Gel	1.73	196	1,099.6	255 to surface	255	0.5		481 to 0.5	480.5	188%	0.0%	2,109.4	MS

NOTES:

ft³ - cubic feet

ft³/sk - cubic feet per sack



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 44-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37/0.27</u> (psi)	Date:	<u>10/21/2007</u>
Pressure Increase With Theoretical Lift:	<u>152.5</u> (psi)	Stage Number:	<u>1</u>
Theoretical Collapse Pressure:	<u>33</u> (psi)	Observer:	<u>GS</u>
Initial Casing Pressure:	<u>0</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
21:30	0				0	Pre-flush 50 bbls of water
21:45	15	4.0	13.6	33	8	Pump neat
22:00	30	5.0	13.8	97	6	
22:05	35	5.0	13.6	125	17	
22:12	42	5.0	13.7	160	30	
22:19	49	5.0	15.6	196	40	Switch to 6% gel, 196 bbls of neat pumped
22:28	58	5.0	15.7	246	60	
22:36	66	5.2	15.6	286	80	
22:49	79	5.2	15.6	344	90	
22:53	83	5.2	15.6	376	100	Stop pumping
22:55	85					Chase 5 bbls of water
						Pull stands

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute

Injection Well IW-1

36-inch Casing

APPENDIX M
CEMENT REPORTS
CITY OF CAPE CORAL
SOUTHWEST WATER TREATMENT PLANT
INJECTION WELL IW-1

Intermediate Casing

Casing Diameter: 36-inches
Casing Depth: 1,680 feet below pad level
Bit Size: Nominal 42.5-inch diameter
Cement Specification: ASTM C 150 Type II
Number of Stages: 10
Cement Blend: Neat
6% Bentonite
Cement Density: Neat – 15.6 lb./gal
6% Bentonite – 13.6 lb./gal
Theoretical Fill From Caliper Log: 8,561 cubic feet
Volume Pumped: Neat – 2,087 cubic feet
6% Bentonite – 7,489 cubic feet
Total – 9,576 cubic feet
Percent Difference: 10.6%

The 36-inch casing was cemented in ten stages. After each stage a temperature log was run downhole and the cement physically tagged to determine the actual fill. On the final stage the cement was circulated to surface and was visually confirmed. The difference in the theoretical and actual volume pumped is due to caliper tool's limitations and small irregularities in the borehole wall.



IW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

CASING SIZE: 36-inch steel casing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (ft ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET)	PERCENT FILLED (VOLUMETRIC)	CUMULATIVE TOTAL (ft ³)	INSPECTOR'S INITIALS
					(BARRELS)	(ft ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE	Percent %	Percent %		
11/19/07	1A		6% Gel	1.73	150	841.5	1,420 to 1,180	240					0%	0.0%	841.5	ABF
11/19/07	1B	1	Neat	1.18	185	1,037.9	1,680 to 1,420	260	1,464.0	869.6	1,680 to 1,464	216	83%	470.0%	1,879.4	ABF
11/21/07	2	2	Neat	1.18	187	1,049.1	1,464 to 1,172	292	1,196	931.3	1,464 to 1,196	268	92%	498.0%	2,928.4	RAW
11/21/07	3	3	6% Gel	1.73	220	1,234.2	1,196 to 912	284	982	936.9	1,196 to 982	214	75%	425.9%	4,162.6	MK
11/23/07	4	4	6% Gel	1.73	10	56.1	982 to 970	12	962	84.2	982 to 962	20	167%	841.5%	4,218.7	RAW
11/23/07	5	5	6% Gel	1.73	200	1122.0	962 to 718	244	789	718.1	962 to 789	173	71%	359.0%	5,340.7	RAW
11/24/07	6	6	6% Gel	1.73	145	813.5	789 to 680	109	692	600.3	789 to 692	97	89%	414.0%	6,154.2	MK
11/24/07	7	7	6% Gel	1.73	195	1094.0	692 to 515	177	521	1060.3	692 to 521	171	97%	543.7%	7,248.1	RAW
11/24/07	8	8	6% Gel	1.73	143	802.2	521 to 330	191	449	398.3	521 to 449	72	38%	278.5%	8,050.4	MK
11/25/07	9	9	6% Gel	1.73	220	1234.2	449 to 80	369	80	1234.2	449 to 80	369	100%	561.0%	9,284.6	RAW
11/25/08	10	None	6% Gel	1.73	52	291.7	80 to 0	80	0	291.7	80 to 0	80	100%	561.0%	9,576.3	RAW

NOTES:
 ft³ - cubic feet
 ft³/sk - cubic feet per sack



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37/0.27</u> (psi)	Date:	<u>11/19/2007</u>
Pressure Increase With Theoretical Lift:	<u>161.0</u> (psi)	Stage Number:	<u>1</u>
Theoretical Collapse Pressure:	<u>58</u> (psi)	Observer:	<u>ABF</u>
Initial Casing Pressure:	<u>0</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
14:33	0				0	Pre-flush 3 bbls of water
14:54	21	7.0	13.6	0	0	Pump 6% gel
15:01	28	7.0	13.7	50	0	
15:07	34	7.1	13.6	95	0	
15:14	41	7.1	13.7	144	12	Switch to neat, 144 bbls 6% gel pumped
15:19	46	6.9	15.7	225	17	
15:26	53	7.1	15.6	277	26	
15:30	57	7.1	15.6	277	38	
15:41	68	7.1	15.7	335	42	Stop pumping
15:42	69					Chase 9 bbls of water
						Pulled tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill: 0.37 (psi)
 Pressure Increase With Theoretical Lift: 69.2 (psi)
 Theoretical Collapse Pressure: 58 (psi)
 Initial Casing Pressure: 90 (psi)

Date: 11/21/2007
 Stage Number: 2
 Observer: RAW

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
9:50	0					Pre-flush 3 bbls of water
10:03	13				90	Pump neat
10:07	17	2.7	15.6	9.7		
10:13	23	2.8	15.6	25		
10:15	25		15.2	31		
10:21	31	2.7	15.8	51		
10:32	42	2.8	15.6	80	95	
10:41	51	2.7	15.6	107		
10:44	54	2.5	15.6	125	100	
10:55	65	1.8	15.6	146	102	
11:07	77	2.4	15.6	162	100	
11:15	85	2.4	15.6	182	102	
11:17	87			187		Stop pumping
11:18	88					Chase 7 bbls of water
11:19	89					Pull 7 stands of tubing

NOTES:

mins - minutes

bbl - barrels

lbs/gal - pounds per gallon

psi - pound per square inch

bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u>	(psi)	Date:	<u>11/21/2007</u>
Pressure Increase With Theoretical Lift:	<u>76.7</u>	(psi)	Stage Number:	<u>3</u>
Theoretical Collapse Pressure:	<u>58</u>	(psi)	Observer:	<u>MK</u>
Initial Casing Pressure:	<u>85</u>	(psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
19:00	0					Pre-flush water
19:05	5	2.5	13.6	2.5	85	Pump 6% gel
19:10	10	2.6	13.6	50	85	
19:15	15	3.5	13.6	75	85	
19:20	20	3.7	13.6	100	85	
19:25	25	3.7	13.6	116	85	
19:35	35	3.7	13.6	150	85	
19:50	50	4.0	13.6	192	85	
20:00	60	4.0	13.6	220	85	Stop pumping
20:05	65					Chase water
20:06	66					Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u>	(psi)	Date:	<u>11/23/2007</u>
Pressure Increase With Theoretical Lift:	<u>3.2</u>	(psi)	Stage Number:	<u>4</u>
Theoretical Collapse Pressure:	<u>58</u>	(psi)	Observer:	<u>RAW</u>
Initial Casing Pressure:	<u>70</u>	(psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
10:10	0					Pre-flush 3 bbls of water
10:38	28		13.6	10		Pump 6% gel
10:39						Chase 3 bbls of water
10:41						Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u>	(psi)	Date:	<u>11/23/2007</u>
Pressure Increase With Theoretical Lift:	<u>54.0</u>	(psi)	Stage Number:	<u>5</u>
Theoretical Collapse Pressure:	<u>58</u>	(psi)	Observer:	<u>RAW</u>
Initial Casing Pressure:	<u>75</u>	(psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
18:00	0					Pre-flush 3 bbls of water
18:20	20	4.1	13.7	24	75	Pump 6% gel
18:24	24		14.2	40	75	
18:27	27	4.7	13.6	51	75	
18:40	40	4.7	13.7	75	75	
18:50	50	4.6	13.6	151	75	
18:55	55	4.5	13.6	175	75	
19:00	60	4.5	13.6	200	75	Stop pumping
19:05	65					Chase 3 bbls of water
19:06	66					Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u>	(psi)	Date:	<u>11/24/2007</u>
Pressure Increase With Theoretical Lift:	<u>39.2</u>	(psi)	Stage Number:	<u>6</u>
Theoretical Collapse Pressure:	<u>58</u>	(psi)	Observer:	<u>MK</u>
Initial Casing Pressure:	<u>75</u>	(psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
3:05	0					Pre-flush 3 bbls of water
3:15	10		13.8	33.7	75	Pump 6% gel
3:20	15	5.1	13.6	51	75	
3:28	23	3.7	13.9	75	75	
3:35	30	3.8	13.6	100	75	
3:40	35			121	75	
3:47	42	4.5	13.6	145	75	Stop pumping
3:51	46					Chase 3 bbls of water
						Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u>	(psi)	Date:	<u>11/24/2007</u>
Pressure Increase With Theoretical Lift:	<u>47.8</u>	(psi)	Stage Number:	<u>7</u>
Theoretical Collapse Pressure:	<u>58</u>	(psi)	Observer:	<u>RAW</u>
Initial Casing Pressure:	<u>75</u>	(psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
12:40	0					Pre-flush 4 bbls of water
12:45	5				75	Pump 6% gel
12:49	9	4.9	13.6	46	75	
13:00	20	4.9	13.6	71	75	
13:10	30	5.0	13.7	122	80	
13:16	36	5.0	13.6	151	80	
13:26	46	4.9	13.6	184	78	
13:28	48	4.9	13.6	195	78	Stop pumping
13:28						Chase 1 bbl of water
						Pull 9 stands of tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u>	(psi)	Date:	<u>11/24/2007</u>
Pressure Increase With Theoretical Lift:	<u>51.6</u>	(psi)	Stage Number:	<u>8</u>
Theoretical Collapse Pressure:	<u>58</u>	(psi)	Observer:	<u>MK</u>
Initial Casing Pressure:	<u>75</u>	(psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
22:25	0					Pre-flush 3 bbls of water
22:30	5	5.7	13.7	22	75	Pump 6% gel
22:33	8	5.7	13.7	31	75	
22:42	17	5.4	13.6	75	75	
22:47	22	5.4	13.7	100	75	
22:50	25	5.4	13.7	121	75	
22:53	28			143	75	Stop pumping
22:54	29					Chase 3 bbls of water
						Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u>	(psi)	Date:	<u>11/25/2008</u>
Pressure Increase With Theoretical Lift:	<u>99.6</u>	(psi)	Stage Number:	<u>9</u>
Theoretical Collapse Pressure:	<u>58</u>	(psi)	Observer:	<u>RAW</u>
Initial Casing Pressure:	<u>120</u>	(psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
8:45	0					Pre-flush 5 bbls of water
8:53	8		13.6		120	Pump 6% gel
9:02	17	5.7	13.6	50	120	
9:07	22	5.6	13.6	76	120	
9:14	29	5.6	13.6	122	120	
9:20	35	5.4	13.6	154	118	
9:27	42	5.7	13.6	192	120	
9:32	47		13.6	220	120	Stop pumping
						Chase 1 bbl of water
						Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout 36-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill: 0.27 (psi)
Pressure Increase With Theoretical Lift: 21.6 (psi)
Theoretical Collapse Pressure: 58 (psi)
Initial Casing Pressure: 30 (psi)

Date: 11/25/2007
Stage Number: 10
Observer: MK

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
18:23	0					Pre-flush 6 bbls of water
18:30	7		13.6		30	Pump 6% gel
18:33	10	6.6	13.6	15	30	
18:38	15	6.6	13.6	44	30	
18:40	17		13.6	52	30	Stop pumping
						Chase 0.5 bbl of water
						Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute

Injection Well IW-1

24-inch casing

APPENDIX M
CEMENT REPORTS
CITY OF CAPE CORAL
SOUTHWEST WATER TREATMENT PLANT
INJECTION WELL IW-1

Inner Casing

Casing Diameter: 24-inches
Casing Depth: 2,951 feet below pad level
Bit Size: Nominal 34.5-inch diameter
Cement Specification: ASTM C 150 Type II
Number of Stages: 16
Cement Blend: Neat with Calcium Chloride
12% Bentonite
Cement Density: Neat with Calcium Chloride – 15.6 lb./gal
12% Bentonite – 12.7 lb./gal
Theoretical Fill From Caliper Log: 11,074 cubic feet
Volume Pumped: Neat with Calcium Chloride – 1,391 cubic feet
12% Bentonite – 11,887 cubic feet
Total – 13,278 cubic feet
Percent Difference: 16.6%

The 24-inch casing was cemented in sixteen stages. After each stage a temperature log was run downhole and the cement physically tagged to determine the actual fill. On the final stage the cement was circulated to surface and was visually confirmed. The difference in the theoretical and actual volume pumped is due to caliper tool's limitations and small irregularities in the borehole wall.



IW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral
 CASING SIZE: 24-inch steel casing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (ft ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET) Percent %	PERCENT FILLED (VOLUMETRIC) Percent %	CUMULATIVE TOTAL (ft ³)	INSPECTOR'S INITIALS
					(BARRELS)	(ft ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE				
3/28/08	Plug	NA	Neat with calcium chloride	1.18	9	50.5	2,951.5 to 2,925	26.5	2,937.0	8.8	2951.5 to 2937	14.5	55%	97.8%	50.5	DEJ
3/29/08	1	1	Neat with calcium chloride	1.18	12	67.3	2,937 to 2,917	20	2,917.0	10.0	2,937 to 2,917	20.0	100%	83.3%	117.8	DEJ
3/29/08	2	2	Neat with calcium chloride	1.18	129	723.7	2,917 to 2,720	197	2,751.1	129.0	2,919 to 2,751.11	167.9	85%	100.0%	841.5	DK
3/29/08	3	3	Neat and 12% Gel	1.18/2.2	120	673.2	2,751.5 to 2,575	176.5	2,603	100.0	2,751.1 to 2,602.5	148.6	84%	83.3%	1,514.7	DEJ
3/30/08	4	4	12% Gel	2.2	179	1,004.2	2,602.5 to 2,335	267.5	2,393	144.0	2,602.5 to 2,393.2	209.3	78%	80.4%	2,518.9	DK
3/30/08	5	5	12% Gel	2.2	179	1,004.2	2,393.2 to 2,118	275.2	2,186	133.0	2,393.2 to 2,186.28	206.9	75%	74.3%	3,523.1	DK
3/31/08	6	6	12% Gel	2.2	119	667.6	2,186 to 2,025	161	2,137	32.0	2,186.28 to 2,137	49.3	31%	26.9%	4,190.7	DEJ
3/31/08	7	7	12% Gel	2.2	60	336.6	2,137.1 to 2,063	74	2,102	31.0	2,137 to 2,102	35.0	47%	51.7%	4,527.3	DK
4/1/08	8	8	12% Gel	2.2	50	280.5	2,102 to 2,025	77	2,074	29.0	2,102 to 2,074	29.0	38%	58.0%	4,807.8	DEJ
4/1/08	9	9	12% Gel	2.2	184	1,032.2	2,073.5 to 1,801	272.5	1,860	147.0	2,074 to 1,860	214.0	79%	79.9%	5,840.0	DK
4/2/08	10	10	12% Gel	2.2	166	931.3	1,860 to 1,650	210	1,689	130.5	1,860 to 1,689	171.0	81%	78.6%	6,771.3	DEJ
4/2/08	11	11	12% Gel	2.2	75	420.8	1,689 to 1,574	115	1,593	71.0	1,689 to 1,593	96.0	83%	94.7%	7,192.0	CLM
4/3/08	12	12	12% Gel	2.2	179	1,004.2	1,593 to 1,293	300	1,331	170.0	1,593 to 1,331	262.0	87%	95.0%	8,196.2	ABF
4/3/08	13	13	12% Gel	2.2	227	1,273.5	1,331 to 981	350	1,001	214.0	1,331 to 1,001	330.0	94%	94.3%	9,469.7	CLM
4/4/08	14	14	12% Gel	2.2	243	1,363.2	1,001 to 626	375	642	232.0	1,001 to 642	359.0	96%	95.5%	10,832.9	ABF



IW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

CASING SIZE: 24-inch steel casing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (ft ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET) Percent %	PERCENT FILLED (VOLUMETRIC) Percent %	CUMULATIVE TOTAL (ft ³)	INSPECTOR'S INITIALS
					(BARRELS)	(ft ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE				
4/4/08	15	15	12% Gel	2.2	286	1,604.5	626 to 200	426	226	268.0	642 to 226	416.0	98%	93.7%	12,437.4	CLM
4/5/08	16	16	12% Gel	2.2	150	841.5	226 to 0	226	0	146.0	226 to 0	226.0	100%	97.3%	13,278.9	ABF

NOTES:

ft³ - cubic feet

ft³/sk - cubic feet per sack



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date:	<u>3/28/2008</u>
Pressure Increase With Theoretical Lift:	<u>9.8</u> (psi)	Stage Number:	<u>Plug</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DEJ</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
20:18	0			0		Pre-flush 20 bbls water
20:28	10			0		Pump neat with calcium chloride
20:38	20			9		Stop pumping
20:42	24	2.5	16			Chase 12 bbls water
20:44	26					Pull 1 single of tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date: <u>3/28/2008</u>
Pressure Increase With Theoretical Lift:	<u>7.4</u> (psi)	Stage Number: <u>1</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer: <u>DEJ</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
1:28	0			0		Pre-flush 5 bbls water
1:28	0	5.1	12.2	0		Pump neat cement
1:31	3	3.8	15	12		Stop pumping
1:38	10					Chase 12 bbls of water
1:41	13					Pull 1 single

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date:	<u>3/29/2008</u>
Pressure Increase With Theoretical Lift:	<u>72.89</u> (psi)	Stage Number:	<u>2</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DK</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
9:38	0			0		Pre-flush with water
9:43	5	5.8		0		Pump neat with calcium chloride
9:54	16	5.8	16.4	64		
10:01	23	5.7	15.7	100		
10:06	28	5.8	15.6	126		
10:07	29			129		Stop pumping
10:07	29					Chase with water
10:15	37					Pull 7 stands and a single of tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date:	<u>3/29/2008</u>
Pressure Increase With Theoretical Lift:	<u>65.3</u> (psi)	Stage Number:	<u>3</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DEJ</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
20:24	0			0		Pre-flush 7 bbls water
20:31	7	5.1	12.2	0		Begin pumping 12% gel
20:36	12	5.8	12.8	22		Switch to neat, 22 bbls 12% pumped
20:40	16	5.8	15.6	56		
20:45	21	5.8	15.6	79		
20:52	28	5.8	15.7	100		
20:55	31	5.0	15.6	120		Stop pumping
20:57	33					Chase 10 bbls water
21:01	37					Pull 6 stands of tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>3/30/2008</u>
Pressure Increase With Theoretical Lift:	<u>59.65</u> (psi)	Stage Number:	<u>4</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DK</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
7:25	0			0		Pre-flush 25 bbls water
7:32	7	5.5	12.6	0		Pump 12% gel
7:45	20	6.0	12.6	72		
7:48	23			100		
7:58	33	6.5	12.8	128		
8:04	39	6.6	12.6	170		
8:05	40			179		Stop pumping
8:05	40					Chase with water
8:08	43					Pull tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>3/30/2008</u>
Pressure Increase With Theoretical Lift:	<u>61.37</u> (psi)	Stage Number:	<u>5</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DK</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
18:09	0			0		Pre-flush 12 bbls water
18:15	6	6.0	12.6	0		Pump 12% gel
18:19	10	6.7	12.8	25		
18:23	14	6.8	12.7	52		
18:26	17	6.7	12.8	75		
18:30	21			100		
18:39	30	7.0	12.9	125		
18:43	34	7.0	12.6	150		Stop pumping
18:47	38			179		Begin chase
18:49	40					Pull tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>3/31/2008</u>
Pressure Increase With Theoretical Lift:	<u>35.9</u> (psi)	Stage Number:	<u>6</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DEJ</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
4:54	0			0		Pre-flush 6 bbls water
5:01	7	5.1	12.2	0		Pump 12% gel
5:08	14	6.9	12.8	33		
5:13	19	6.9	12.8	71		
5:16	22	6.9		100		
5:20	26			119		Stop pumping
5:21	27					Chase 8.5 bbls water
5:30	36					Pull 5 stands of tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>3/31/2008</u>
Pressure Increase With Theoretical Lift:	<u>16.5</u> (psi)	Stage Number:	<u>7</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DK</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
15:56	0			0		Pre-flush with water
15:59	3	6.0		0		Pump 12% gel
16:02	6	6.9	12.8	18		
16:09	13		12.5	60		Stop pumping
16:10	14					Chase with water
16:15	19					Pull tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>3/31/2008</u>
Pressure Increase With Theoretical Lift:	<u>17.17</u> (psi)	Stage Number:	<u>8</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DEJ</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
2:10	0			0		Pre-flush 8 bbls water
2:12	2			0		Pump 12% gel
2:15	5	6.2	12.6	32		
2:19	9	5.9	12.6	40		
2:22	12			50		Stop pumping
2:24	14					Chase 8.6 bbls of water
2:30	20					Pull 4 stands of tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>4/1/2008</u>
Pressure Increase With Theoretical Lift:	<u>60.77</u> (psi)	Stage Number:	<u>9</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DK</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
17:13	0			0		Pre-flush 8 bbls water
17:16	3	8.0	12.9	0		Pump 12% gel
17:17	4	5.4	12.6	25		
17:26	13	5.4	12.7	50		
17:35	22			100		
17:49	36	5.4	12.8	156		
17:56	43			184		Stop pumping
17:57	44					Chase 7.5 bbls water
18:01	48					Pull tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>4/2/2008</u>
Pressure Increase With Theoretical Lift:	<u>46.83</u> (psi)	Stage Number:	<u>10</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>DEJ</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
5:21	0			0		Pre-flush 6 bbls water
5:25	4	5.6	12.8	24		Pump 12% gel
5:26	5	5.7	12.6			
5:30	9	5.6	12.6	50		
5:38	17	5.8	12.9	100		
5:43	22	5.9	12.7	125		
5:47	26	5.8	12.8	150		
5:50	29			166		Stop pumping
5:50	29					Chase 7.2 bbls water
6:01	40					Pull 5 stands of tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>4/2/2008</u>
Pressure Increase With Theoretical Lift:	<u>25.64</u> (psi)	Stage Number:	<u>11</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>CLM</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
16:23	0			0		Pre-flush 5 bbls water
16:41	18	7.3	12.7	28		Pump 12% gel
16:47	24			75		Stop pumping
17:01	38					Chase 6 bbls of water
17:13	50					Pull 5 stands of tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>4/3/2008</u>
Pressure Increase With Theoretical Lift:	<u>66.9</u> (psi)	Stage Number:	<u>12</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>ABF</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
3:06	0			0		Pre-flush 10 bbls water
3:10	4			0		Pump 12% gel
3:13	7	5.8	12.7	20		Switch to neat, 22 bbls 12% pumpe
3:18	12	6.1	12.7	40		
3:24	18	6.1	12.6	60		
3:27	21	6.1	12.6	120		
3:33	27	5.0	15.6	140		
3:39	33			179		Stop pumping
3:40	34					Chase 5.8 bbls of water
3:41	35					Pull 9 stands of tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.223</u> (psi)	Date:	<u>4/3/2008</u>
Pressure Increase With Theoretical Lift:	<u>78.05</u> (psi)	Stage Number:	<u>13</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>CLM</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
13:58	0			0		Pre-flush 6 bbls water
14:00	2			0		
14:05	7	7.3	12.7	25		Pump 12% gel
14:09	11	7.3	12.6	50		
14:12	14	7.3	12.7	75		
14:16	18	7.3	12.6	100		
14:19	21	7.3	12.7	125		
14:26	28		13			Pull 1 stand and one single
14:30	32			150		Resume pumping 12% gel
14:34	36	7.5	12.6	175		
14:37	39	7.5	12.7	200		
14:40	42			227		Stop pumping 12% gel
14:41	43					Chase with 12.6 bbls water
14:42	44					Pull total of 8 stands and 1 single

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pounds per square inch
bbl/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill: 0.223 (psi) Date: 4/3/2008
 Pressure Increase With Theoretical Lift: 83.63 (psi) Stage Number: 14
 Theoretical Collapse Pressure: 355 (psi) Observer: ABF
 Initial Casing Pressure: OPEN (psi)

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
1:00	0			0		Pre-flush 7 bbls water
1:04	4		0	0		Pump 12% gel
1:08	8	7.6	12.7	35		
1:10	10	7.6	12.8	55		
	-60					
1:13	13	7.5	12.7	75		
1:16	16	7.6	12.6	100		
1:20	20	7.5	12.7	125		
1:23	23			150		Stop pumping to pull 1 stand and a single
1:26	26					Resume pumping
1:31	31	7.5	12.7	175		
1:35	35	7.5	12.6	200		
1:38	38	7.5	12.7	225		
1:40	40			243		Stop pumping
1:41	41					Chase 3 bbls of water
1:42	42					Pull 7 stands of tremie (9 total)

NOTES:

mins - minutes
 bbl - barrels
 lbs/gal - pounds per gallon
 psi - pounds per square inch
 bbl/min - barrels per minute



IW-1 CEMENT PUMPING DATA

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill: 0.223 (psi) **Date:** 4/4/2008
 Pressure Increase With Theoretical Lift: 94.99 (psi) **Stage Number:** 15
 Theoretical Collapse Pressure: 355 (psi) **Observer:** CLM
 Initial Casing Pressure: OPEN (psi)

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
12:10	0			0		Pre-flush 7 bbls water
12:14	4			0		Pump 12% gel
12:18	8	7.5	12.8	25		Switch to neat, 22 bbls 12% pumped
12:20	10	7.5	12.6	51		
12:24	14	7.5	12.9	75		
12:27	17	7.5	12.7	101		
12:33	23	7.5	12.6	150		Stop pumping
12:36	26	7.5	12.8	170		Chase 6.5 bbls water
12:37	27			180		Pull 200' of tubing
12:42	32			180		
12:45	35	10.6	12.8	200		
12:48	38	7.6	12.8	225		
12:52	42	7.6	12.7	250		
12:57	47			286		Stop pumping
12:58	48					Chase 1.6 bbls water
12:59	49					Pull 640' of tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pounds per square inch
bbl/min - barrels per minute



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.22</u> (psi)	Date:	<u>4/5/2008</u>
Pressure Increase With Theoretical Lift:	<u>50</u> (psi)	Stage Number:	<u>16</u>
Theoretical Collapse Pressure:	<u>355</u> (psi)	Observer:	<u>ABF</u>
Initial Casing Pressure:	<u>OPEN</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
20:32	0			0		Pre-flush 10 bbls water
20:35	3			0		Pump 12% gel
20:43	11	7.5	12.7	52		Switch to neat, 22 bbls 12% pumpe
20:46	14	7.4	12.6	75		
20:49	17	7.4	12.7	100		
20:53	21	7.4	12.6	125		
20:56	24			150		Stop pumping
20:57	25					Chase 0.8 bbls water
						Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pounds per square inch
bbl/min - barrels per minute

Injection Well IW-1

18-inch FRP Injection Tubing

APPENDIX M
CEMENT REPORTS
CITY OF CAPE CORAL
SOUTHWEST WATER TREATMENT PLANT
INJECTION WELL IW-1

FRP Tubing

Casing Diameter: 18-inches

Casing Depth: feet below pad level

Bit Size: Nominal 24-inch diameter

Cement Specification: ASTM C 150 Type II

Number of Stages: 1

Cement Blend: Neat
12% Bentonite with Cemplex C-37

Cement Density: Neat – 15.6 lb./gal
12% Bentonite with Cemplex C-37 – 12.3 lb./gal

Theoretical Fill From Calculations: 3,265 cubic feet

Volume Pumped: Neat – 286 cubic feet
12% Bentonite with Cemplex C-37 – 3,506 cubic feet
Total – 3,792 cubic feet

Percent Difference: 13.9%

The 18-inch FRP tubing was cemented in one stage. The cement was circulated to surface and was visually confirmed. The theoretical volume was over shot to ensure that the annular space was completely filled in one stage as tremmie grouting was not possible. The difference in the theoretical and actual volume pumped is due to this over compensation and small barrel counter inconsistency.



IW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

CASING SIZE: 18-inch FRP tubing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (ft ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET) Percent %	PERCENT FILLED (VOLUMETRIC) Percent %	CUMULATIVE TOTAL (ft ³)	INSPECTOR'S INITIALS
					(BARRELS)	(ft ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE				
4/17/08	1	NA	Neat and 12% Gel with Complex C-37	1.18/2.2	676	3,792.4	2,939 to surface	2,939	0	718.0	2,939 to surface	2,939	100%	106.2%	3,792.4	NAJ/JL/CLM

NOTES:

ft³ - cubic feet

ft³/sk - cubic feet per sack



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout of 18-inch final casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.218 / 0.374</u> (psi)	Date: <u>4/17/2008</u>
Pressure Increase With Theoretical Lift:	<u>681</u> (psi)	Stage Number: <u>1</u>
Theoretical Collapse Pressure:	<u>450</u> (psi)	Observer: <u>JL/CLM/NAJ</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
15:12	0	--	--	0	--	Start Preflush
15:13	1	--	--	0	--	Preflush 5 bbls of water
15:31	19	--	12.3	0	--	Mixing 12% gel batch
15:34	22	--	--	0	--	Start pumping 12% gel
15:38	26	--	--	--	3.5	
15:39	27	--	--	--	9.5	
15:41	29	--	--	34	15	
15:42	30	5.2	12.3	38	21	
15:46	34	5.2	12.3	60	40	
15:49	37	5.2	12.3	75	52	
15:53	41	5.3	12.3	100	82	
15:56	44	--	--	115	--	
15:58	46	5.3	12.3	125	106	
15:59	47	--	12.3	--	--	
16:01	49	--	--	140	120	
16:03	51	5.3	12.3	150	135	
16:05	53	--	12.3	--	--	
16:08	56	5.3	12.3	175	159	



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout of 18-inch final casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill: 0.218 / 0.374 (psi) Date: 4/17/2008
 Pressure Increase With Theoretical Lift: 681 (psi) Stage Number: 1
 Theoretical Collapse Pressure: 450 (psi) Observer: JL/CLM/NAJ
 Initial Casing Pressure: 0 (psi)

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
16:12	60	5.2	12.2	199	189	
16:16	64	5.2	12.5	225	205	
16:22	70	5.2	12.3	250	275	
16:27	75	5.2	12.2	275	275	Collect 12% gel sample for cubes
16:32	80	5.1	12.2	300	280	
16:34	82	--	12.3	--	--	
16:37	85	5.1	12.2	325	304	
16:42	90	5.1	12.2	352	331	
16:46	94	5.5	12.2	375	352	
16:51	99	5.0	12.3	400	380	
16:55	103	5.0	12.4	421	400	
16:59	107	--	--	440	425	
17:01	109	5.0	12.3	450	435	
17:07	115	4.9	12.3	478	461	
17:11	119	4.9	12.2	500	489	
17:13	121	4.9	12.4	511	500	
17:17	125	4.9	12.3	527	518	
17:21	129	4.9	12.3	545	538	
17:26	134	4.8	12.2	575	580	



IW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout of 18-inch final casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.218 / 0.374</u> (psi)	Date: <u>4/17/2008</u>
Pressure Increase With Theoretical Lift:	<u>681</u> (psi)	Stage Number: <u>1</u>
Theoretical Collapse Pressure:	<u>450</u> (psi)	Observer: <u>JL/CLM/NAJ</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
17:31	139	4.8	12.3	596	595	
17:34	142	--	--	610	--	
17:37	145	--	--	625	--	Cement returns at surface. Mixing neat
17:45	153	--	--	625	610	Pumping neat cement
17:47	155	--	15.6	649	--	Collect neat sample for cubes
17:50	158	2.2	15.4	653	630	
17:53	161	2.2	15.5	660	--	
17:55	163	2.2	15.6	665	660	
18:03	171	--	--	--	675	
18:06	174	--	--	676	--	Stop pumping cement
18:07	175	--	--	676	--	Begin pumping chase
18:19	187	--	--	676	679	Chase with 13.5 bbls of water

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbls/min - barrels per minute

Monitor Well DZMW-1

34-inch Casing

APPENDIX M
CEMENT REPORTS
CITY OF CAPE CORAL
SOUTHWEST WATER TREATMENT PLANT
INJECTION WELL DZMW-1

Conductor Casing

Casing Diameter: 34-inches
Casing Depth: 75 feet below pad level
Bit Size: Nominal 46-inch diameter
Cement Specification: ASTM C 150 Type II
Number of Stages: 1
Cement Blend: Neat

Cement Density: Neat – 15.6 lb./gal

Theoretical Fill From Calculations: 393 cubic feet
Volume Pumped: Neat – 639.5 cubic feet

Total – 639.5 cubic feet

Percent Difference: 38.5%

The 34-inch casing was cemented in one stage. The cement was circulated to surface and was visually confirmed. The difference in the theoretical and actual volume pumped is due to small barrel counter inconsistency, mathematical inaccuracy and small irregularities in the borehole wall.



DZMW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral
 CASING SIZE: 34-inch steel casing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (ft ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET) Percent %	PERCENT FILLED (VOLUMETRIC) Percent %	CUMULATIVE TOTAL (ft ³)	INSPECTOR'S INITIALS
					(BARRELS)	(ft ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE				
5/7/08	1		Neat	1.18	114	639.5	75 to 0	75	75.0	44.3	75 to 0	75.00	100%	38.9%	639.5	JL

NOTES:
 ft³ - cubic feet
 ft³/sk - cubic feet per sack



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout of 34-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date: <u>5/7/2008</u>
Pressure Increase With Theoretical Lift:	<u>27.75</u> (psi)	Stage Number: <u>1</u>
Theoretical Collapse Pressure:	<u>68</u> (psi)	Observer: <u>John Largey</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
21:56	0			0		Preflush 20 bbls of water
22:01	5	5.7	15.7	0		Pump neat
22:03	7	5.7	15.7	10		
22:06	10	5.3	15.6	25	6	
22:10	14	5.3	15.7	50	8	
22:15	19	5.3	15.5	75	14	
22:19	23	5.2	15.6	98	16	
22:24	28			114	22	Stop pumping
22:25	29					Chase 2 bbls of water
22:26	30					Pull tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbls/min - barrels per minute*

Monitor Well DZMW-1

24-inch Casing

APPENDIX M
CEMENT REPORTS
CITY OF CAPE CORAL
SOUTHWEST WATER TREATMENT PLANT
INJECTION WELL DZMW-1

Surface Casing

Casing Diameter: 24-inches
Casing Depth: 500 feet below pad level
Bit Size: Nominal 32.5-inch diameter
Cement Specification: ASTM C 150 Type II
Number of Stages: 1
Cement Blend: Neat
 12% Bentonite
Cement Density: Neat – 15.7 lb./gal
 12% Bentonite – 12.6 lb./gal
Theoretical Fill From Caliper Log: 1,655 cubic feet
Volume Pumped: Neat – 892 cubic feet
 12% Bentonite – 746 cubic feet
 Total – 1,638 cubic feet
Percent Difference: 1.0%

The 24-inch casing was cemented in one stage. The cement was circulated to surface and was visually confirmed. The difference in the theoretical and actual volume pumped is due to caliper tool's limitations and small irregularities in the borehole wall.



DZMW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral
 CASING SIZE: 24-inch steel casing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (ft ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET) Percent %	PERCENT FILLED (VOLUMETRIC) Percent %	CUMULATIVE TOTAL (ft ³)	INSPECTOR'S INITIALS
					(BARRELS)	(ft ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE				
5/14/08	1		Neat and 12% gel	2,2	292	1,638.1	500 to -126	626	10.0	227.0	500 to 10	490	78%	77.7%	1,638.1	ABF

NOTES:
 ft³ - cubic feet
 ft³/sk - cubic feet per sack



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37/0.21</u> (psi)	Date:	<u>5/14/2008</u>
Pressure Increase With Theoretical Lift:	<u>169</u> (psi)	Stage Number:	<u>1</u>
Theoretical Collapse Pressure:	<u>172</u> (psi)	Observer:	<u>Aimee Fartartangeli</u>
Initial Casing Pressure:	<u>0</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
11:32	0				0	Pre-flush 20 bbls of water
11:46	14			0	0	Pump 12% gel
11:48	16	6.2	12.6	20	0	
11:52	20	6.2	12.7	40	0	
11:56	24	6.2	12.6	60	0	
11:59	27	6.2	12.6	80	42	
12:02	30	6.2	12.7	100	50	
12:08	36	6.2	12.6	140	53	
12:12	40	6.2	15.7	159	57	Switch to neat
12:15	43	5.9	15.7	183	76	Pumping delay
12:26	54				76	Resume pumping
12:30	58	5.9	15.6	220	94	
12:35	63	5.7	15.7	254	135	
12:38	66	5.5	16	270	150	



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Pressure Grout of 24-inch casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37/0.21</u> (psi)	Date:	<u>5/14/2008</u>
Pressure Increase With Theoretical Lift:	<u>169</u> (psi)	Stage Number:	<u>1</u>
Theoretical Collapse Pressure:	<u>172</u> (psi)	Observer:	<u>Aimee Fartartangeli</u>
Initial Casing Pressure:	<u>0</u> (psi)		

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
12:41	69	5.5		292	145	Stop pumping
12:42	70					Chase 3 bbls of water
12:43	71					Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute

Monitor Well DZMW-1

16-inch Casing

APPENDIX M
CEMENT REPORTS
CITY OF CAPE CORAL
SOUTHWEST WATER TREATMENT PLANT
INJECTION WELL DZMW-1

Intermediate Casing

Casing Diameter: 16-inches
Casing Depth: 1,325 feet below pad level
Bit Size: Nominal 22.5-inch diameter
Cement Specification: ASTM C 150 Type II
Number of Stages: 6
Cement Blend: Neat
 6% Bentonite
 12% Bentonite
Cement Density: Neat – 15.7 lb./gal
 6% Bentonite – 13.7 lb./gal
 12% Bentonite – 12.8 lb./gal
Theoretical Fill From Caliper Log: 3,787 cubic feet
Volume Pumped: Neat – 1,262 cubic feet
 6% Bentonite – 2,188 cubic feet
 12% Bentonite – 1,363 cubic feet
 Total – 4,813 cubic feet
Percent Difference: 21.3%

The 16-inch casing was cemented in six stages. After each stage a temperature log was run downhole and the cement physically tagged to determine the actual fill. On the final stage the cement was circulated to surface and was visually confirmed. The difference in the theoretical and actual volume pumped is due to caliper tool's limitations and small irregularities in the borehole wall.



DZMW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

CASING SIZE: 16-inch steel casing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (ft ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET) Percent %	PERCENT FILLED (VOLUMETRIC) Percent %	CUMULATIVE TOTAL (ft ³)	INSPECTOR'S INITIALS
					(BARRELS)	(ft ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE				
6/19/08	Plug	N/A	Neat	1.18	5	28.1	1325 to 1310	15	1,311.0	4.0	1325 to 1311	14	93%	80.0%	28.1	CLM/JC
6/20/08	1	1	Neat	1.18	120	673.2	1311 to 1038	273	1,122.0	88.0	1311 to 1122	189	69%	73.3%	701.3	MK
6/20/08	2	2	Neat	1.18	100	561.0	1122 to 986	136	998.0	75.8	1122 to 998	124	91%	75.8%	1,262.3	CLM
6/21/08	3	3	12% Gel/6% Gel	2.2	200	1,122.0	998 to 791	207	842	160.4	998 to 842	156	75%	80.2%	2,384.3	MK
6/21/08	4	4	6% Gel	2	215	1,206.2	842 to 450	392	567	157.8	842 to 567	275	70%	73.4%	3,590.4	JC
6/22/08	5	5	6% Gel	2	75	420.8	567 to 385	182	454	56.7	567 to 454	113	62%	75.6%	4,011.2	JC
6/22/08	6	6	12% Gel	2.2	143	802.2	454 to 0	454	3	98.8	454 to 3	451	99%	69.1%	4,813.4	MK

NOTES:
 ft³ - cubic feet
 ft³/sk - cubic feet per sack



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 16-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill: 0.37 (psi) **Date:** 6/19/2008
Pressure Increase With Theoretical Lift: 5.6 (psi) **Stage Number:** Plug
Theoretical Collapse Pressure: 885 (psi) **Observer:** Casey Majewski
Initial Casing Pressure: 0 (psi)

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
17:10	0					Pre-flush 6 bbls water
17:11	1		15.8			Mixing neat
17:15	5	6				Pump neat
17:16	6			5		Stop pumping
17:17	7					Chase 6 bbls of water
17:18	8					Pull 3 singles of tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 16-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date: <u>6/20/2008</u>
Pressure Increase With Theoretical Lift:	<u>101.0</u> (psi)	Stage Number: <u>1</u>
Theoretical Collapse Pressure:	<u>885</u> (psi)	Observer: <u>Mike Knapp</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
4:27	0			0		Pre-flush 6 bbls water
4:31	4			0		Pumping neat
4:35	8	6.4	15.6	20		
4:37	10	6.5	15.7	40		
4:39	12	6.4	15.8	60		
4:41	14	6.5	15.8	70		
4:52	25	6.4	15.6	80		
4:54	27	6.3	15.7	100		
4:57	30	6.4	15.8	120		
4:58	31	6.4				Chase 4 bbls of water
5:00	33					Pull 10 stands of tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute



DZMW-1 CEMENT PUMPING DATA

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 16-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date: <u>6/20/2008</u>
Pressure Increase With Theoretical Lift:	<u>37</u> (psi)	Stage Number: <u>2</u>
Theoretical Collapse Pressure:	<u>885</u> (psi)	Observer: <u>Casey Majewski</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
15:15	0					Pre-flush 6 bbls water
15:20	5					Pump neat
15:24	9	6.9	15.7	25		
15:27	12			50		
15:35	20	7	15.7	75		
15:38	23			100		
15:39	24					Chase 4.5 bbls of water
15:40	25					Pull 6 singles of tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 16-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27/0.21</u> (psi)	Date: <u>6/21/2008</u>
Pressure Increase With Theoretical Lift:	<u>49.68</u> (psi)	Stage Number: <u>3</u>
Theoretical Collapse Pressure:	<u>885</u> (psi)	Observer: <u>Mike Knapp</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
2:49	0					Pre-flush 6 bbls water
2:51	2					Pump 12% gel
2:55	6	10	12.7	25		
2:58	9	7	13	50		
3:03	14	7	12.6	75		
3:07	18	7	12.6	100		Pull 45 feet of tremmie
3:14	25	7	13.7	125		Pump 6% gel
3:18	29	7	13.7	150		Pull 90 feet of tremmie
3:27	38	7	13.7	175		
3:32	43	7	13.7	200		Stop pumping
3:33	44					Chase 6 bbls fresh water
3:35	46					Pull 3 singles of tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbl/min - barrels per minute*



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 16-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u> (psi)	Date: <u>6/21/2008</u>
Pressure Increase With Theoretical Lift:	<u>106.38</u> (psi)	Stage Number: <u>4</u>
Theoretical Collapse Pressure:	<u>885</u> (psi)	Observer: <u>James Crawford</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
16:56	0					Pre-flush 8 bbls of water
17:02	6					Pump 6%
17:06	10	7.2	13.7	25		
17:09	13	7.3	13.5	50		
17:12	16	7.3	13.6	75		
17:24	28	7.8	13.4	100		
17:27	31	7.9	13.7	126		
17:39	43	8	13.8	172		
17:42	46	8	13.8	200		
17:45	49			215	160	Stop pumping
17:46	50					Chase 3.5 bbls of water
17:47	51					Pull 8 singles of tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 16-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u> (psi)	Date: <u>6/22/2008</u>
Pressure Increase With Theoretical Lift:	<u>49.14</u> (psi)	Stage Number: <u>5</u>
Theoretical Collapse Pressure:	<u>885</u> (psi)	Observer: <u>James Crawford</u>
Initial Casing Pressure:	<u>120</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
7:54	0				120	Pre-flush 7 bbls of water
7:57	3					Pump 6% gel
8:01	7	7.7	13.7	25		
8:04	10	7.7	13.4	50		
8:07	13			75	120	Stop pumping
8:08	14					Chase 2 bbls of water
8:09	15					Pull 9 singles of tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 16-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.27</u> (psi)	Date: <u>6/22/2008</u>
Pressure Increase With Theoretical Lift:	<u>122.58</u> (psi)	Stage Number: <u>6</u>
Theoretical Collapse Pressure:	<u>885</u> (psi)	Observer: <u>Mike Knapp</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
20:47	0					Pre-flush 3 bbls fresh water
20:50	3					Pump 12% gel
20:53	6	7.5	12.7	22.5		
20:56	9	7.5	12.7	45		Pull 5 stands
21:05	18	7.7	12.8	67.5		
21:08	21	7.7	12.8	90		Pull 5 stands
21:16	29	8.1	12.8	112.5		
21:20	33	8.1	12.8	135		
21:23	36	8.1	12.8	143		Cement returns at surface
21:24	37					Chase with .75 bbls of water
21:25	38					Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute

Monitor Well DZMW-1

6⁵/₈-inch FRP Casing

APPENDIX M
CEMENT REPORTS
CITY OF CAPE CORAL
SOUTHWEST WATER TREATMENT PLANT
INJECTION WELL DZMW-1

FRP Tubing

Casing Diameter: 6.625-inches
Casing Depth: 1,610 feet below pad level
Bit Size: Nominal 14.75-inch diameter
Cement Specification: ASTM C 150 Type II
Number of Stages: 3
Cement Blend: Neat

Cement Density: Neat – 15.7 lb./gal

Theoretical Fill From Caliper Log: 528 cubic feet
Volume Pumped: Neat – 555 cubic feet
Total – 555 cubic feet
Percent Difference: 4.9%

The 6.625-inch FRP tubing was cemented in three stages. After each stage a temperature log was run downhole and the cement physically tagged to determine the actual fill. On the final stage the cement was circulated to surface and was visually confirmed. The difference in the theoretical and actual volume pumped is due to caliper tool's limitations and small irregularities in the borehole wall.



DZMW-1 CEMENT RECORD

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral
 CASING SIZE: 6.625-inch FRP casing

DATE	STAGE NO.	TEMPERATURE LOG NO.	CEMENT (ADDITIVES, BLENDS, MIXTURES)	YIELD (t ³ /sk)	QUANTITY PUMPED		THEORETICAL FILL		TAG DEPTH PAD LEVEL	ACTUAL FILL			PERCENT FILLED (LINEAR FEET) Percent %	PERCENT FILLED (VOLUMETRIC) Percent %	CUMULATIVE TOTAL (t ³)	INSPECTOR'S INITIALS
					(BARRELS)	(t ³)	INTERVAL	FOOTAGE		(BARRELS)	INTERVAL	FOOTAGE				
6/30/08	Plug	N/A	Neat	1.18	2	11.2	1610 to 1603	7	1,605.0	2.0	1610 to 1605	5	64%	100.0%	11.2	ABF
7/1/08	1	1	Neat	1.18	25	140.3	1603 to 1542	61	1,546.0	22.8	1605 to 1546	59	97%	91.2%	151.5	CLM
7/1/08	2	2	Neat	1.18	65	364.7	1543 to 1408	135	1,412.0	60.0	1543 to 1412	131	97%	92.3%	516.1	CLM
7/2/08	3	3	Neat	1.18	7	39.3	1412 to 1406	6	1,406.0	7.0	1412 to 1406	6	100%	100.0%	555.4	JC

NOTES:
 ft³ - cubic feet
 ft³/sk - cubic feet per sack



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 6.625-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill: 0.4 (psi) Date: 6/30/2008
 Pressure Increase With Theoretical Lift: 2.6 (psi) Stage Number: Plug
 Theoretical Collapse Pressure: 973 (psi) Observer: Aimee Fratartangeli
 Initial Casing Pressure: 0 (psi)

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
23:33	0					Pre-flush 7 bbls water
				0		Start pumping neat
				2		Stop pumping
						Chase 7 bbls of water
						Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 6.625-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill: 0.4 (psi) **Date:** 7/1/2008
 Pressure Increase With Theoretical Lift: 22.6 (psi) **Stage Number:** 1
 Theoretical Collapse Pressure: 973 (psi) **Observer:** Casey Majewski
 Initial Casing Pressure: 0 (psi)

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
10:36	0					Pre-flush 7 bbls water
10:41	5			0		Start pumping neat
10:46	10	5.2	15.7	25		Stop pumping neat
10:47	11					Chase 7 bbls of water
10:48	12					Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 6.625-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date: <u>7/1/2008</u>
Pressure Increase With Theoretical Lift:	<u>49.95</u> (psi)	Stage Number: <u>2</u>
Theoretical Collapse Pressure:	<u>973</u> (psi)	Observer: <u>Casey Majewski</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
21:12	0					Pre-flush 7 bbls water
21:16	4					Start pumping neat
21:18	6	5.4	15.6	16		
21:21	9	5.5	15.7	30		
21:23	11	5.5	15.7	45		
21:26	14			65		Stop pumping neat
21:27	15					
21:28	16					Pull of tubing

NOTES:

- mins - minutes*
- bbl - barrels*
- lbs/gal - pounds per gallon*
- psi - pound per square inch*
- bbl/min - barrels per minute*



DZMW-1 CEMENT PUMPING DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

Description of Operations: Tremmie Grout of 6.625-inch Casing

Differential Pressures:

Pressure Increase per Linear Foot of Fill:	<u>0.37</u> (psi)	Date: <u>7/2/2008</u>
Pressure Increase With Theoretical Lift:	<u>2.22</u> (psi)	Stage Number: <u>3</u>
Theoretical Collapse Pressure:	<u>973</u> (psi)	Observer: <u>James Crawford</u>
Initial Casing Pressure:	<u>0</u> (psi)	

TIME	TOTAL TIME (mins)	PUMPING RATE (bbl/min)	CEMENT WEIGHT (lbs/gal)	VOLUME PUMPED (bbl cement)	CASING PRESSURE (psi)	COMMENTS
10:00	0					Pre-flush 6 bbls water
10:08	8	4.6	15.7	3		Start pumping neat
10:10	10			7		Stop pumping neat
10:16	16					Chase 6 bbls of water
10:17	17					Pull tubing

NOTES:

mins - minutes
bbl - barrels
lbs/gal - pounds per gallon
psi - pound per square inch
bbl/min - barrels per minute

Appendix N

Casing and Tubing Pressure Tests

Injection Well IW-1

**Casing and Tubing Pressure Tests and Test Gauge
Calibration Certifications**

Injection Well IW-1

24-inch Casing Pressure Test



MWH

IW-1 PRESSURE TEST DATA

DATE(S):

4/7/2008

SOUTHWEST DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102CONTRACTOR: Youngquist Brothers, Inc.PROJECT MGR: Neil JohnsonOWNER: City of Cape Coral

DESCRIPTION OF OPERATIONS:

Pressure test of 24-inch final steel casing.START TIME: 13:15FINISH TIME: 10:14CASING SIZE: 24-inchINITIAL PRESSURE: 150 psiGAUGE SERIAL NUMBER: 124635

1515

TIME	TOTAL MINUTES	PRESSURE (psi)	COMMENTS
1315	1	150	Witnessed by David Rhodes (FDEP), Neil Johnson (MWH), and
1316	2	150	Shawn Cerecerez (YBI).
1317	3	150	
1318	4	150	
1319	5	150 149.5	per David Rhodes.
1320	6	149.5	
1321	7	149.5	
1322	8	149.5	
1323	9	149.5	
1324	10	149.5	
1325	11	149.5	
1326	12	149.5	
1327	13	149.5	
1328	14	149.5	
1329	15	149.5	
1330	16	149.5	
1331	17	149.5	
1332	18	149.5	
1333	19	149.5	
1334	20	149.5	
1335	21	149.5	
1336	22	149.5	
1337	23	149.5	
1338	24	149.5	
1339	25	149.5	
1340	26	149.5	
1341	27	149.5	
1342	28	149.5	

1542

Observer's Initials: CLM

Page 1 of 3



MWH

IW-1 PRESSURE TEST DATA

DATE(S):

4/7/2008

SOUTHWEST DEEP INJECTION WELL SYSTEMJOB NUMBER: 3220269.77010102CONTRACTOR: Youngquist Brothers, Inc.PROJECT MGR: Neil JohnsonOWNER: City of Cape Coral**DESCRIPTION OF OPERATIONS:**Pressure test of 24-inch final steel casing.START TIME: 13:15FINISH TIME: 16:14CASING SIZE: 24-inchINITIAL PRESSURE: 150 psiGAUGE SERIAL NUMBER: 124635

TIME	TOTAL MINUTES	PRESSURE (psi)	COMMENTS
1343	29	149.5	
1344	30	149.5	
1345	31	149.5	
1346	32	149.5	
1347	33	149.5	
1348	34	149.5	
1349	35	149.5	
1350	36	149.5	
1351	37	149.5	
1352	38	149.5	
1353	39	149.5	
1354	40	149.5	
1355	41	149.5	
1356	42	149.5	
1357	43	149.5	
1358	44	149.5	
1359	45	149.5	
1400	46	149.5	
1401	47	149.5	
1402	48	149.5	
1403	49	150	
1404	50	150	
1405	51	150	
1406	52	150	
1407	53	150	
1408	54	150	
1409	55	150	Anodes 149.5
1410	56	150	

Observer's Initials: CLM

Page 2 of 3



MWH

IW-1 PRESSURE TEST DATA

DATE(S):

4/7/2008

SOUTHWEST DEEP INJECTION WELL SYSTEMJOB NUMBER: 3220269.77010102CONTRACTOR: Youngquist Brothers, Inc.PROJECT MGR: Neil JohnsonOWNER: City of Cape Coral**DESCRIPTION OF OPERATIONS:**Pressure test of 24-inch final steel casing.START TIME: 15:15FINISH TIME: 16:14CASING SIZE: 24-inchINITIAL PRESSURE: 150 PSIGAUGE SERIAL NUMBER: 124635

TIME	TOTAL MINUTES	PRESSURE (PSI)	COMMENTS
1611	57	150	
1612	58	150	
1613	59	150	
1614	60	150	David Rhodes 149.5

PRESSURE BLEED-OFF

TIME	PRESSURE	VOLUME (GAL)	CUMMULATIVE VOLUME (GAL)	COMMENTS
1617	150	0	0	
1618	-	5	5	
1619	114	5	10	
1620	95	5	15	
1622	75	5	20	
1623	60	5	25	
1624	42	5	30	
1626	20	5	35	
1628	9	5	40	
1637	0	4.5	44.5	

Witnessed by:

DAVID RHODESNEIL JOHNSON 4/7/08SHAWN CERECEREZ

YBI

Certificate of Calibration

KELC-45529



Kimball Electronic Laboratory, Inc.
Precision Measurement Equipment Specialists

Purchase Order # N/A

Calibration Performed By:

For: YOU410

KIMBALL ELECTRONIC LABORATORY, INC
8081 W 21 LANE
HIALEAH, FL. 33016

YOUNGQUIST BROTHERS, INC.
15465 PINE RIDGE ROAD

Equipment Information KELI I.D.: KEL-124635

FT MYERS

FL 33908

Description: MCDANIEL CONTROLS 300 PSI PRESSURE GAUGE

Manufacturer: MCDANIEL CONTROLS
Model Number: 300 PSI
Part Number: N/A
Range: 0-300 PSI

Cal Date: 07-Apr-08
Cal. Due Date: 07-Apr-09
Cal. Interval: 12 MONTHS

Serial Number: 124635
Customer I.D.: N/A
Cust. Barcode: N/A
Cust. Location: N/A

Received: OUT OF TOL.
Calibration Result: PASS
Environmental Conditions: 74 DEG F / 50 % RH

Specifications: +/- 0.25% FULL SCALE

Performed By: BRUCE
CABOT

Procedure: SYN54

This is to certify that the above listed instrument meets or exceeds all specifications as stated in the referenced procedure at the points tested (unless otherwise noted). It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology (NIST), or to NIST accepted intrinsic standards of measurement, or derived by the ratio type of self-calibration techniques. This calibration is in accordance with Kimball Electronic Laboratory, Inc Quality Assurance Manual. KELI's Quality system is A2LA-Accredited to ISO/IEC-17025 and compliant with MIL-STD-45662A and ANSI/NCSS Z540-1-1994. TURS when applicable are greater than or equal to 4:1; with expanded uncertainty used to calculate the Test Uncertainty Ratio, with a coverage factor of K=2 at a confidence level of approximately 95%, unless otherwise noted.

Any number of factors may cause the calibration item to drift out of calibration before the recommended interval has expired.

Calibration Remarks

THIS UNIT WAS FOUND TO BE OUT OF TOL. AT THE TIME OF CALIBRATION.
ADJUSTED UNIT PERFORMED ROUTINE CALIBRATION

Standards Used To Calibrate Equipment

Company	I.D.	Description	Last Cal.	Cal. Due Date
KIM001	391	EATON UPS 3000BAA PRESSURE INDICATOR	20-Nov-07	30-Nov-09

Signatures:

Certified by:

BRUCE

CABOT

07-Apr-08

9:20:16 AM

Approved By:

JAVIER

BALCEIRO

07-Apr-08

9:20:58 AM

This report may not be reproduced, except in full, unless permission for the publication of an approved abstract is obtained in writing from KELI Labs., Inc.

Kimball Electronic Laboratory, Inc. - 8081 W. 21st Lane - Hialeah, FL. 33016

Tel: 305-822-5792 - Toll Free: 800-393-1094 - Fax: 305-362-3125 - Web: www.kelilabs.com



Date of issue: 07-Apr-08

Page 1 of 1



Injection Well IW-1

18-inch Tubing Pressure Test



MWH

IW-1 TUBING PRESSURE TEST

DATE: 3/22/08

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MGR: Neil Johnson
 OWNER: City of Cape Coral
 START TIME: 11:15
 FINISH TIME: 12:15
 CASING SIZE: 18-inch FRP tubing

INITIAL PRESSURE: 150 psi
 GAUGE SERIAL NUMBER: 04105-1
 CALCULATED WATER VOLUME: 20.4
 OBSERVED WATER VOLUME: _____

TIME	Δ TIME	PRESSURE	TIME	Δ TIME	PRESSURE	TIME	Δ TIME	PRESSURE
	(minutes)	(psi)		(minutes)	(psi)		(minutes)	(psi)
11:15	0	150+						
11:16	1	150+	11:36	21	150	11:56	41	149.5
11:17	2	150+	11:37	22	150	11:57	42	149.5
11:18	3	150+	11:38	23	150	11:58	43	149.5
11:19	4	150+	11:39	24	150	11:59	44	149.5
11:20	5	150+	11:40	25	150	12:00	45	149.5
11:21	6	150+	11:41	26	150	12:01	46	149.5
11:22	7	150+	11:42	27	150	12:02	47	149.5
11:23	8	150	11:43	28	150	12:03	48	149.5
11:24	9	150	11:44	29	150	12:04	49	149.5
11:25	10	150	11:45	30	149.5	12:05	50	149.5
11:26	11	150	11:46	31	149.5	12:06	51	149.5
11:27	12	150	11:47	32	149.5	12:07	52	149.5+
11:28	13	150	11:48	33	149.5	12:08	53	149.5+
11:29	14	150	11:49	34	149.5	12:09	54	149.5+
11:30	15	150	11:50	35	149.5	12:10	55	149.5+
11:31	16	150	11:51	36	149.5	12:11	56	149.5+
11:32	17	150	11:52	37	149.5	12:12	57	149.5+
11:33	18	150	11:53	38	149.5	12:13	58	149.5+
11:34	19	150	11:54	39	149.5	12:14	59	149.5+
11:35	20	150	11:55	40	149.5	12:15	60	149.5+

PRESSURE BLEED-OFF								
TIME	PRESSURE	VOLUME	TIME	PRESSURE	VOLUME	TIME	PRESSURE	VOLUME
12:18	149.0	0	12:22	96	10	12:26	44	20
12:21	120.1	5	12:24	70	15	12:28	21	25
						12:32	0	30

Witnessed By:

David Rhodes

FDEP Representative

John Largey

MWH Representative

Shawn Cerecerez

YBI Representative

David Rhodes
John Largey
Shawn Cerecerez

Monitor Well DZMW-1

**Casing Pressure Tests and Test Gauge Calibration
Certifications**

Monitor Well DZMW-1

16-inch Casing Pressure Test



DZMW-1 PRESSURE TEST DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE: 6/25/2008
 START TIME: 17:00
 FINISH TIME: 18:00
 CASING SIZE: 16-inch steel tubing

INITIAL PRESSURE: 50 psi
 GAUGE SERIAL NUMBER: 05080-3
 CALCULATED WATER VOLUME: 2.9 gallons
 OBSERVED WATER VOLUME: 3 gallons

TIME	Δ TIME	PRESSURE	TIME	Δ TIME	PRESSURE	TIME	Δ TIME	PRESSURE
	(minutes)	(psi)		(minutes)	(psi)		(minutes)	(psi)
17:00	0	50.00						
17:01	1	50.00	17:21	21	49.75	17:41	41	49.50
17:02	2	50.00	17:22	22	49.75	17:42	42	49.50
17:03	3	50.00	17:23	23	49.75	17:43	43	49.50
17:04	4	50.00	17:24	24	49.75	17:44	44	49.50
17:05	5	50.00	17:25	25	49.75	17:45	45	49.50
17:06	6	50.00	17:26	26	49.75	17:46	46	49.50
17:07	7	50.00	17:27	27	49.75	17:47	47	49.50
17:08	8	50.00	17:28	28	49.75	17:48	48	49.25
17:09	9	50.00	17:29	29	49.75	17:49	49	49.25
17:10	10	50.00	17:30	30	49.75	17:50	50	49.25
17:11	11	50.00	17:31	31	49.75	17:51	51	49.25



DZMW-1 PRESSURE TEST DATA

CITY OF CAPE CORAL SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE: 6/25/2008
 START TIME: 17:00
 FINISH TIME: 18:00
 CASING SIZE: 16-inch steel tubing

INITIAL PRESSURE: 50 psi
 GAUGE SERIAL NUMBER: 05080-3
 CALCULATED WATER VOLUME: 2.9 gallons
 OBSERVED WATER VOLUME: 3 gallons

PRESSURE BLEED-OFF

TIME	PRESSURE	VOLUME	TIME	PRESSURE	VOLUME	TIME	PRESSURE	VOLUME
18:00	49	0						
18:05	0	3						
12:22								

Witnessed By: John Largey
 MWH
Dan Keeley
 YBI
Jeff Bailey
 MWH Constructors



Calibration Performed By:

KIMBALL ELECTRONIC LABORATORY, INC
8081 W 21 LANE
HIALEAH, FL. 33016

Purchase Order # 28719

For: **YOU410**

YOUNGQUIST BROTHERS, INC.
15465 PINE RIDGE ROAD

Equipment Information KELI I.D.: KEL-126535

FT MYERS

FL 33908

Description: PRESSURE GAUGE
Manufacturer: MCDANIEL CONTROLS
Model Number: 300 PSI
Part Number: N/A
Range: 0-300 PSI

Serial Number: N/A
Customer I.D.: 050808-3
Cust. Barcode: N/A
Cust. Location: N/A
Specifications: +/- 0.25 % FS

Cal Date: 06-Jun-08
Cal. Due Date: 06-Jun-09
Cal. Interval: 12 MONTHS
Received: IN TOLERANCE
Calibration Result: PASS
Environmental Conditions: 72 DEG F / 50 % RH
Performed By: ELIU
LAGO
Procedure: SYN54

This is to certify that the above listed instrument meets or exceeds all specifications as stated in the referenced procedure at the points tested (unless otherwise noted). It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology (NIST), or to NIST accepted intrinsic standards of measurement, or derived by the ratio type of self-calibration techniques. This calibration is in accordance with Kimball Electronic Laboratory, Inc Quality Assurance Manual. KELI's Quality system is A2LA-Accredited to ISO/IEC-17025 and compliant with MIL-STD-45662A and ANSI/NCCL Z540-1-1994. TURs when applicable are greater than or equal to 4:1; with expanded uncertainty used to calculate the Test Uncertainty Ratio, with a coverage factor of K=2 at a confidence level of approximately 95%, unless otherwise noted. Any number of factors may cause the calibration item to drift out of calibration before the recommended interval has expired.

Calibration Remarks

THIS UNIT WAS FOUND TO BE IN TOLERANCE AT THE TIME OF CALIBRATION.
PERFORMED ROUTINE CALIBRATION/CERTIFICATION

Standards Used To Calibrate Equipment

Company	I.D.	Description	Last Cal.	Cal. Due Date
KIM001	7005	EATON UPC5000 PNEUMATIC CALIBRATOR	29-Apr-08	30-Apr-09

Signatures:

Certified by:
ELIU
LAGO

06-Jun-08 4:28:16 PM

Approved By:
JAVIER
BALCEIRO

06-Jun-08 4:29:29 PM

This report may not be reproduced, except in full, unless permission for the publication of an approved abstract is obtained in writing from KELI Labs., Inc.

Kimball Electronic Laboratory, Inc. - 8081 W. 21st Lane - Hialeah, FL. 33016

Tel: 305-822-5792 - Toll Free: 800-393-1094 - Fax: 305-362-3125 - Web: www.kelilabs.com



Monitor Well DZMW-1

6.625-inch Casing Pressure Test



DZMW-1 PRESSURE TEST DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE: 7/7/2008
 START TIME: 12:49
 FINISH TIME: 13:49
 CASING SIZE: 6.625-inch FRP

INITIAL PRESSURE: 50 psi
 GAUGE SERIAL NUMBER: KEL-126532
 CALCULATED WATER VOLUME: 0.5 gallons
 OBSERVED WATER VOLUME: 0.5 gallons

TIME	Δ TIME	PRESSURE	TIME	Δ TIME	PRESSURE	TIME	Δ TIME	PRESSURE
	(minutes)	(psi)		(minutes)	(psi)		(minutes)	(psi)
12:49	0	50.00						
12:50	1	50.00	13:10	21	49.75	13:30	41	49.50
12:51	2	50.00	13:11	22	49.75	13:31	42	49.50
12:52	3	50.00	13:12	23	49.75	13:32	43	49.50
12:53	4	50.00	13:13	24	49.75	13:33	44	49.50
12:54	5	50.00	13:14	25	49.75	13:34	45	49.50
12:55	6	50.00	13:15	26	49.75	13:35	46	49.50
12:56	7	50.00	13:16	27	49.75	13:36	47	49.25
12:57	8	50.00	13:17	28	49.75	13:37	48	49.25
12:58	9	50.00	13:18	29	49.75	13:38	49	49.25
12:59	10	50.00	13:19	30	49.75	13:39	50	49.25
13:00	11	50.00	13:20	31	49.75	13:40	51	49.25
13:01	12	50.00	13:21	32	49.75	13:41	52	49.25
13:02	13	50.00	13:22	33	49.75	13:42	53	49.25
13:03	14	49.75	13:23	34	49.75	13:43	54	49.25
13:04	15	49.75	13:24	35	49.75	13:44	55	49.25
13:05	16	49.75	13:25	36	49.50	13:45	56	49.25
13:06	17	49.75	13:26	37	49.50	13:46	57	49.25
13:07	18	49.75	13:27	38	49.50	13:47	58	49.25
13:08	19	49.75	13:28	39	49.50	13:48	59	49.25
13:09	20	49.75	13:29	40	49.50	13:49	60	49.25



DZMW-1 PRESSURE TEST DATA

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE: 7/7/2008
 START TIME: 12:49
 FINISH TIME: 13:49
 CASING SIZE: 6.625-inch FRP

INITIAL PRESSURE: 50 psi
 GAUGE SERIAL NUMBER: KEL-126532
 CALCULATED WATER VOLUME: 0.5 gallons
 OBSERVED WATER VOLUME: 0.5 gallons

PRESSURE BLEED-OFF

TIME	PRESSURE	VOLUME	TIME	PRESSURE	VOLUME	TIME	PRESSURE	VOLUME
18:00	49	0						
18:05	0	0.5 gallons						
12:22								

Witnessed By: John Largey
 MWH
Dan Keeley
 YBI
James Crawford
 MWH



DZMW-1 PRESSURE TEST DATA

CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE: 7/7/2008
 START TIME: 12:49
 FINISH TIME: 13:49
 CASING SIZE: 6.625-inch FRP

INITIAL PRESSURE: 50 psi
 GAUGE SERIAL NUMBER: KEL-126532
 CALCULATED WATER VOLUME: 0.5 gallons
 OBSERVED WATER VOLUME: 0.5 gallons

TIME	Δ TIME	PRESSURE	TIME	Δ TIME	PRESSURE	TIME	Δ TIME	PRESSURE
	(minutes)	(psi)		(minutes)	(psi)		(minutes)	(psi)
12:49	0	50.00						
12:50	1	50.00	13:10	21	49.75	13:30	41	49.50
12:51	2	50.00	13:11	22	49.75	13:31	42	49.50
12:52	3	50.00	13:12	23	49.75	13:32	43	49.50
12:53	4	50.00	13:13	24	49.75	13:33	44	49.50
12:54	5	50.00	13:14	25	49.75	13:34	45	49.50
12:55	6	50.00	13:15	26	49.75	13:35	46	49.50
12:56	7	50.00	13:16	27	49.75	13:36	47	49.25
12:57	8	50.00	13:17	28	49.75	13:37	48	49.25
12:58	9	50.00	13:18	29	49.75	13:38	49	49.25
12:59	10	50.00	13:19	30	49.75	13:39	50	49.25
13:00	11	50.00	13:20	31	49.75	13:40	51	49.25
13:01	12	50.00	13:21	32	49.75	13:41	52	49.25
13:02	13	50.00	13:22	33	49.75	13:42	53	49.25
13:03	14	49.75	13:23	34	49.75	13:43	54	49.25
13:04	15	49.75	13:24	35	49.75	13:44	55	49.25
13:05	16	49.75	13:25	36	49.50	13:45	56	49.25
13:06	17	49.75	13:26	37	49.50	13:46	57	49.25
13:07	18	49.75	13:27	38	49.50	13:47	58	49.25
13:08	19	49.75	13:28	39	49.50	13:48	59	49.25
13:09	20	49.75	13:29	40	49.50	13:49	60	49.25



DZMW-1 PRESSURE TEST DATA

**CITY OF CAPE CORAL
SOUTHWEST WRF AND ROWTP DEEP INJECTION WELL SYSTEM**

JOB NUMBER: 3220269.77010102
 CONTRACTOR: Youngquist Brothers, Inc.
 PROJECT MANAGER: Neil Johnson
 OWNER: City of Cape Coral

DATE: 7/7/2008
 START TIME: 12:49
 FINISH TIME: 13:49
 CASING SIZE: 6.625-inch FRP

INITIAL PRESSURE: 50 psi
 GAUGE SERIAL NUMBER: KEL-126532
 CALCULATED WATER VOLUME: 0.5 gallons
 OBSERVED WATER VOLUME: 0.5 gallons

PRESSURE BLEED-OFF

TIME	PRESSURE	VOLUME	TIME	PRESSURE	VOLUME	TIME	PRESSURE	VOLUME
18:00	49	0						
18:05	0	0.5 gallons						
12:22								

Witnessed By: John Largey
 MWH
Dan Keeley
 YBI
James Crawford
 MWH

Appendix O

Positive Seal Packer

Submittal Data
from
Youngquist Brothers, Inc.

15465 Pine Ridge Rd.
Ft. Myers, FL. 33908
Tel.: 239-489-4444 Fax: 239-489-4545

Project

Cape Coral SW WRF Class 1 Injection Well

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: September 21, 2007 Number of Copies: 10

Submittal Number: 02633-017-A

Specification Section Number: 02633-017-A

Item Submitted: YBI PSP, ECP & California Packers Shop Drawings

New Submittal: X Resubmitted: _____

Certification Statements: By this submittal, I hereby represent that I have determined and verified all field measurements, field construction criteria, materials, dimensions, catalog numbers and similar data and I have checked and coordinated each item with other applicable approved shop drawings and all Contract requirements.

Youngquist Brothers, Inc.

Representative:



MWH Constructors
MONTICELLO, VIRGINIA

Wu Fei

CERTIFICATION STATEMENT

By this submittal, we hereby represent that we have determined, verified, reviewed and/or approved applicable field measurements, field construction criteria, materials, products, dimensions, catalog numbers and similar data and have checked and coordinated relevant information for conformance with other applicable approved shop drawings and Contract Requirements.

Project Name & Number: WW4C.1 7012129

Submittal Number: SUL-YOUBRO-02633-0015-A

Specification Section: 2633


Submitted by: [Signature] Date: 9.24.07

- Approved
- Approved with changes
- Rejected
- Revise & Resubmit
- Not Reviewed

By: _____



Firm: _____

Date: _____




NOTE: ABOVE DIAMETERS ARE NOT TO SCALE

24 X 18-3/8" PACKER



YOUNGQUIST BROTHERS, INC.
 Has Received This Shop Drawing Submitted
 All Section Nos. *02622-07-08*
 Date: *Sep. 21 2004*
 Signature: *W. Fei*



Y.B.I. POSITIVE SEAL PACKER	
JOB #	
DRAWN BY PAUL McCULLERS	DRAWN ON DECEMBER 28, 2004
SCALE: NONE	SHEET 1 of 1
ALL DIMENSIONS ARE IN INCHES	

MAR - 5 2008

Submittal Transmittal

Detailed, Grouped by Each Number

CC WW - 4C.1 SW Class I DIW 20322 Cape Coral Project # 7012129

MWH Constructors

Tel: Fax:

Date: 3/3/2008

Reference Number: 0069

Transmitted To:	Neil Johnson MWH Americas, Inc. 490 Sawgrass Corporate Pkwy. Suite 300 Sunrise, FL 33325 Tel: (954) 846-0401	Transmitted By:	Brooke Allen MWH Constructors 1200 Kismet Parkway West CAP-5 Cape Coral, FL 33993 Tel: 239-772-1764
------------------------	---	------------------------	--

Qty	Submittal Package No	Description	Due Date	Package Action
7	SUL-YOUBRO-02633-0022-	Landing Joint Detail Shop Drawing A - - 0	3/24/2008	

Transmitted For	Delivered Via	Tracking Number
Approval	Federal Express	7012129 / 19.9.1.1

Items	Qty	Description	Notes	Item Action
001	7	Landing Joint Detail Shop Drawing		


Cc:	Company Name	Contact Name	Copies	Notes
	MWH Americas, Inc.	Kelly Bremer	1	

Remarks

Dear Neil:

Please review and return a minimum of 4 copies.

Thank you,
Brooke


Signature


Signed Date

RECEIVED
MWH CONSTRUCTORS

MAR 03 2008

CAP-5 OFFICE

Submittal Data

from

Youngquist Brothers, Inc.

15465 Pine Ridge Rd.

Ft. Myers, FL. 33908

Tel.: 239-489-4444 Fax: 239-489-4545

Project

Cape Coral SW WRF Class 1 Injection Well

I have reviewed this submittal for general conformance with the design concepts and contract documents. Generally no conflict with materials or dimensions will arise from the approval of this shop drawing submittal.

Date: February 29, 2008

Number of Copies: 8

Submittal Number: 02633-034-A

Specification Section Number: 02633

Item Submitted: Landing Joint Detail Shop Drawing

New Submittal: X

Resubmitted: _____

Certification Statements: By this submittal, I hereby represent that I have determined and verified all field measurements, field construction criteria, materials, dimensions, catalog numbers and similar data and I have checked and coordinated each item with other applicable approved shop drawings and all Contract requirements.

Youngquist Brothers, Inc.

Representative:



- Approved
- Approved with changes
- Rejected
- Revise & Resubmit
- Not Reviewed

By: _____

Firm: _____

Date: _____


CERTIFICATION STATEMENT


By this submittal, we hereby represent that we have determined, verified, reviewed and/or approved applicable field measurements, field construction criteria, materials, products, dimensions, catalog numbers and similar data and have checked and coordinated relevant information for conformance with other applicable approved shop drawings and Contract requirements.

Project Name & Number: WW4C-1 7012129
 Submittal Number: SUL-YDUBRO-02633-0022-A
 Specification Section: 2633
 Submitted by: Tull C. Hill Date: 3-3-08

12 11 10 9 8 7 6 5 4 3 2 1

YOUNGQUIST BROTHERS, INC.
 Has Received This Shop Drawing/Submitter
 YB/Section No. 02633-034-A
 Date: 2/29/08
 Signature: [Signature]



<p>TOLERANCES (UNLESS SPECIFIED)</p> <p>FRACTIONS: BELOW 1" 1/64" 1"-12" 1/32" ABOVE 12" 1/16"</p> <p>DECIMALS: .XX 4.01 .XXX 2.005 ANGLES ±1/4"</p> <p>SURFACE FINISH VALUES IN Ra MICRONS</p>	<p>Material</p>  <p>DRAWN TO ANSI STDS DIMENSIONS IN INCHES DO NOT SCALE</p>	<p>YOUNGQUIST BROTHERS, INC. 15465 Pine Ridge Road, Fort Myers, Florida 33908</p> <p><small>This drawing is confidential. This drawing and its copyright are the property of or licensed to the above company and must not be used, disclosed or reproduced in any form whatsoever except as authorized in writing by the above company. This drawing must be returned with quotation and/or on completion of job as applicable.</small></p>		<p>Drawn JAM</p>	<p>Date 2/14/2008</p>
		<p>Checked</p>		<p>Title</p>	
		<p>Approved</p>		<p>Date</p>	
		<p>Sheet Size B</p>	<p>Scale</p>	<p>Project No.</p>	
<p>DRILLING PLANT DRILLING RIG - LANDING JOINT DETAIL</p>				<p>Drawing Number Landing Joint.idw</p>	
<p>Sh 1 of 1</p>				<p>Revision 0</p>	

12 11 10 9 8 7 6 5 4 3 2 1

Appendix P

Background Water Quality Test Results

Injection Well IW-1

Injection Zone Background Water Quality

Client Project: South Cape Coral

Lab Project: N0804478

Report Date: 07/17/08



Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
N0804478-01	Injection Well grab	Ground Water	5/1/08 14:50	5/1/08 13:20				
Analysis	Method	Results	Qual	MDL	Units	AnalysisDate/Time	Analyst	Cert ID
Air Temperature-field	170.1	28.2		0.1	C	5/1/08 13:20	HC	E84380
Aluminum	EPA200.7	0.009	U	0.009	mg/L	5/9/08 12:22	JPW	E84380
Ammonia	EPA350.1	0.14		0.01	mg/L as N	5/6/08 13:00	AV	E84380
Antimony	EPA200.7	0.002	U	0.002	mg/L	5/9/08 12:22	JPW	E84380
Arsenic	EPA200.7	0.012		0.002	mg/L	5/9/08 12:22	JPW	E84380
Barium	EPA200.7	0.070		0.001	mg/L	5/9/08 12:22	JPW	E84380
Beryllium	EPA200.7	0.0001	U	0.0001	mg/L	5/9/08 12:22	JPW	E84380
Bicarbonate Alkalinity	SM4500CO2-D	114		3	mg/l CaCO3	5/1/08 15:30	AS	E84380
BOD	SM5210B	2	U	2	mg/L	5/2/08 11:30	AS/AV	E84380
Cadmium	EPA200.7	0.001	U	0.001	mg/L	5/9/08 12:22	JPW	E84380
Calcium	EPA200.7	695		0.006	mg/L	5/9/08 12:22	JPW	E84380
Chemical Oxygen Demand	EPA410.4	1740	I	8	mg/L	5/13/08 8:00	BB	E84380
Chloride	SM4500Cl-E	20200		1	mg/L	5/5/08 11:42	AV	E84380
Chromium	EPA200.7	0.001	U	0.001	mg/L	5/9/08 12:22	JPW	E84380
Color-True	SM2120B	5		5	C.U.	5/1/08 16:30	AV	E84380
Copper	EPA200.7	0.002	I	0.001	mg/L	5/9/08 12:22	JPW	E84380
Dissolved Oxygen-field	360.1	2.76		0.01	mg/L	5/1/08 13:20	HC	E84380
Fluoride	SM4500F-C	0.9		0.1	mg/L	5/7/08 10:45	AV	E84380
Iron	EPA200.7	0.840		0.015	mg/L	5/9/08 12:22	JPW	E84380
Langelier Saturation Index	LSI	0.60		0.01	NONE	7/17/08 14:57	AK	E84380
Lead	EPA200.7	0.001	U	0.001	mg/L	5/9/08 12:22	JPW	E84380
Magnesium	EPA200.7	1040		0.007	mg/L	5/9/08 12:22	JPW	E84380
Manganese	EPA200.7	0.009		0.001	mg/L	5/9/08 12:22	JPW	E84380
Mercury	EPA245.1	0.001	U	0.001	mg/L	5/21/08 9:01	JPW	E84380
Nickel	EPA200.7	0.004		0.001	mg/L	5/9/08 12:22	JPW	E84380
Nitrate+Nitrite-N	EPA353.2	0.02	I	0.01	mg/L as N	5/2/08 16:18	SJ	E84380

Client Project: South Cape Coral

Lab Project: N0804478


Report Date: 07/17/08

Laboratory Results

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
N0804478-01	Injection Well grab	Ground Water	5/1/08 14:50	5/1/08 13:20				
Analysis	Method	Results	Qual	MDL	Units	AnalysisDate/Time	Analyst	Cert ID
Nitrate-N	EPA353.2	0.02		0.01	mg/L as N	5/2/08 16:18	SJ	E84380
Nitrite-N	EPA353.2	0.01	U	0.01	mg/L as N	5/2/08 15:48	SJ	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.16	I	0.10	mg/L as N	5/15/08 11:28	AV	E84380
Odor @ 30°C	SM2150B	2		1	TON	5/1/08 16:05	AS	E84380
Organic Nitrogen	EPA351.2/350.1	0.10	U	0.10	mg/L as N	5/15/08 11:28	SJ	E84380
Ortho Phosphate	SM4500P-E	0.010	U	0.010	mg/L as P	5/2/08 12:30	AV	E84380
pH - field	150.1	7.30		0.01	std units	5/1/08 13:20	HC	E84380
Phosphorus, Total	EPA365.4	0.025	U	0.025	mg/L as P	5/15/08 17:04	BB/AV	E84380
Potassium	EPA200.7	565		0.052	mg/L	5/9/08 12:22	JPW	E84380
See attached results	Subcontract					5/5/08 13:18	SUB	
Selenium	EPA200.7	0.003	I	0.002	mg/L	5/9/08 12:22	JPW	E84380
Silver	EPA200.7	0.001	U, J3	0.001	mg/L	5/9/08 12:22	JPW	E84380
Sodium	EPA200.7	11000		0.400	mg/L	5/9/08 12:22	JPW	E84380
Specific Conductance-field	120.1	52800		0.1	µmhos/cm	5/1/08 13:20	HC	E84380
Sulfate	ASTM-D516-90	3180		2	mg/L	5/2/08 16:26	AV	E84380
Thallium	EPA279.2	0.008		0.001	mg/L	5/7/08 9:38	JPW	E84380
Total Coliform, MF	SM9222B	1	U	1	CFU/100ml	5/1/08 15:00	RF	E84380
Total Dissolved Solids	SM2540C	32800		20	mg/L	5/5/08 16:00	AS	E84380
Turbidity - field	EPA180.1	3.4		0.1	NTU	5/1/08 13:20	HC	E84380
Water Temperature-field	170.1	32.7		0.1	C	5/1/08 13:20	HC	E84380
Weather-field	DEPSOP	clear		n/a	none	5/1/08 13:20	HC	E84380
Zinc	EPA200.7	0.065		0.001	mg/L	5/9/08 12:22	JPW	E84380

Approved by:

Comments:


 Kathrine Barcikiewicz/Lab Manager Fort Myers
 Andrew Konopacki/Lab Manager Nokomis

Test Results meet all the requirements of the NELAC standards.

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: N0804478
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: South Cape Coral
Laboratory Contact: Andy Konopacki

Page 1 of 13

All subsequent pages are identified by: N0804478 .
These pages may include, but are not limited to: Analytical Data, Chains of Custodys, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

B: Results based upon colony counts outside the acceptable range.
I: The reported value is between the laboratory MDL and the laboratory PQL.
J3: The reported value failed to meet the established quality control criteria.
J4: The sample matrix interfered with the ability to make an accurate determination.
J5: The data is questionable because of improper lab or field protocols.
K: Off scale low, actual value is less than the value given.
L: Off scale high, actual value is known to be greater than the value given.
Q: Sample held beyond acceptable holding time.
U: The compound was analyzed for, but not detected.
V: The analyte was detected in both the sample and the associated method blank.
Y: The sample was unpreserved or improperly preserved.
Z: Too many colonies present (TNTC).
**** This result does not meet NELAC standards.**
HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.

Client Project: South Cape Coral

Lab Project: N0804478

Report Date: 05/22/08



Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time						
N0804478-01	Injection Well grab	Ground Water	5/1/08 14:50	5/1/08 13:20						
Analysis	Method	Results	Qual	MDL	Units	AnalysisDate/Time	Analyst	Cert ID		
Air Temperature-field	170.1	28.2		0.1	C	5/1/08 13:20	HC	E84380		
Aluminum	EPA200.7	0.009	U	0.036	mg/L	5/9/08 12:22	JPW	E84380		
Ammonia	EPA350.1	0.14		0.01	mg/L as N	5/6/08 13:00	AV	E84380		
Antimony	EPA200.7	0.002	U	0.008	mg/L	5/9/08 12:22	JPW	E84380		
Arsenic	EPA200.7	0.012		0.008	mg/L	5/9/08 12:22	JPW	E84380		
Barium	EPA200.7	0.070		0.004	mg/L	5/9/08 12:22	JPW	E84380		
Beryllium	EPA200.7	0.0001	U	0.000	mg/L	5/9/08 12:22	JPW	E84380		
Bicarbonate Alkalinity	SM4500CO2-D	114			mg/l CaCO3	5/1/08 15:30	AS	E84380		
BOD	SM5210B	2	U	2	mg/L	5/2/08 11:30	AS/AV	E84380		
Cadmium	EPA200.7	0.001	U	0.004	mg/L	5/9/08 12:22	JPW	E84380		
Calcium	EPA200.7	695		0.024	mg/L	5/9/08 12:22	JPW	E84380		
Chemical Oxygen Demand	EPA410.4	1740		32	mg/L	5/13/08 8:00	BB	E84380		
Chloride	SM4500Cl-E	20200		1	mg/L	5/5/08 11:42	AV	E84380		
Chromium	EPA200.7	0.001	U	0.004	mg/L	5/9/08 12:22	JPW	E84380		
Color-True	SM2120B	5		15	C.U.	5/1/08 16:30	AV	E84380		
Copper	EPA200.7	0.002	I	0.004	mg/L	5/9/08 12:22	JPW	E84380		
Dissolved Oxygen-field	360.1	2.76		0.01	mg/L	5/1/08 13:20	HC	E84380		
Fluoride	SM4500F-C	0.9		0.4	mg/L	5/7/08 10:45	AV	E84380		
Iron	EPA200.7	0.840		0.060	mg/L	5/9/08 12:22	JPW	E84380		
Langelier Saturation Index	LSI	0.60		0.01	NONE	7/17/08 14:57	AK	E84380		
Lead	EPA200.7	0.001	U	0.004	mg/L	5/9/08 12:22	JPW	E84380		
Magnesium	EPA200.7	1040		0.028	mg/L	5/9/08 12:22	JPW	E84380		
Manganese	EPA200.7	0.009		0.004	mg/L	5/9/08 12:22	JPW	E84380		
Mercury	EPA245.1	0.001	U	0.0020	mg/L	5/21/08 9:01	JPW	E84380		
Nickel	EPA200.7	0.004		0.001	mg/L	5/9/08 12:22	JPW	E84380		
Nitrate+Nitrite-N	EPA353.2	0.02	I	0.04	mg/L as N	5/2/08 16:18	SJ	E84380		

Client Project: South Cape Coral

Lab Project: N0804478

Report Date: 05/22/08

Laboratory Results

Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
N0804478-01	Injection Well grab	Ground Water	5/1/08 14:50	5/1/08 13:20				
Analysis	Method	Results	Qual	MDL	Units	AnalysisDate/Time	Analyst	Cert ID
Nitrate-N	EPA353.2	0.02		10	mg/L as N	5/2/08 16:18	SJ	E84380
Nitrite-N	EPA353.2	0.01	U	1	mg/L as N	5/2/08 15:48	SJ	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.16	I	0	mg/L as N	5/15/08 11:28	AV	E84380
Odor @ 30°C	SM2150B	2		3	TON	5/1/08 16:05	AS	E84380
Organic Nitrogen	EPA351.2/350.1	0.10	U	0	mg/L as N	5/15/08 11:28	SJ	E84380
Ortho Phosphate	SM4500P-E	0.010	U	0.010	mg/L as P	5/2/08 12:30	AV	E84380
pH - field	150.1	7.30		0.01	std units	5/1/08 13:20	HC	E84380
Phosphorus, Total	EPA365.4	0.025	U	0.025	mg/L as P	5/15/08 17:04	BB/AV	E84380
Potassium	EPA200.7	565		0.208	mg/L	5/9/08 12:22	JPW	E84380
See attached results	Subcontract					5/5/08 13:18	SUB	
Selenium	EPA200.7	0.003	I	0.008	mg/L	5/9/08 12:22	JPW	E84380
Silver	EPA200.7	0.001	U, J3	0.001	mg/L	5/9/08 12:22	JPW	E84380
Sodium	EPA200.7	11000		1.60	mg/L	5/9/08 12:22	JPW	E84380
Specific Conductance-field	120.1	52800		0.1	µmhos/cm	5/1/08 13:20	HC	E84380
Sulfate	ASTM-D516-90	3180		250	mg/L	5/2/08 16:26	AV	E84380
Thallium	EPA279.2	0.008		0.001	mg/L	5/7/08 9:38	JPW	E84380
Total Coliform, MF	SM9222B	1	U	1	CFU/100ml	5/1/08 15:00	RF	E84380
Total Dissolved Solids	SM2540C	32800		500	mg/L	5/5/08 16:00	AS	E84380
Turbidity - field	EPA180.1	3.4		0.1	NTU	5/1/08 13:20	HC	E84380
Water Temperature-field	170.1	32.7		0.1	C	5/1/08 13:20	HC	E84380
Weather-field	DEPSOP	clear		0	none	5/1/08 13:20	HC	E84380
Zinc	EPA200.7	0.065		0.004	mg/L	5/9/08 12:22	JPW	E84380

Approved by:



Kathrine Bartkiewicz/Lab Manager, Fort Myers
Andrew Knapacki/Lab Manager Nokomis

Comments:

Test Results meet all the requirements of the NELAC standards.

HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

Date issued: May 21, 2008

To: Tami Bright
Sanders Laboratories, Inc.
1050 Endeavor Court
Nokomis, FL 34275

Client: Sanders Laboratories, Inc.

Workorder ID: N0804478

[2030789]

Received: 5/02/08 11:30


Dear Tami Bright;

Analytical results presented in this report have been reviewed for compliance with the HBEL Inc. Quality Systems Manual and have been determined to meet applicable Method guidelines and Standards referenced in the July 2003 National Environmental Laboratory Accreditation Program (NELAP) Quality Manual unless otherwise noted. The Analytical Results within these report pages reflect the values obtained from tests performed on Samples As Received by the laboratory unless indicated differently.

FDOH Safe Drinking Water Act, Clean Water Act and RCRA Certification #'s:
E96080, E83509, E84418

Questions regarding this report should be directed to the Report Signatory at (772) 465-2400, Ext. 285 referencing the HBEL Workorder ID [Number].

Respectfully submitted,



Eric Charest
HBEL, Inc. Laboratory Manager

Note: This report is not to be copied, except in full, without the expressed written consent of HBEL, Inc.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509

16331 Cortez Blvd
Brooksville, FL 34601
FDOH # E84418

Printed: 5/21/08



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

Quality Control Summary

Client: Sanders Laboratories, Inc.

Workorder ID: N0804478

Received: 5/02/08 11:30

[2030789]

MB=Method Blank LCS=Laboratory Control Sample LCSD=Laboratory Control Sample Duplicate MS=Matrix Spike MSD=Matrix Spike Duplicate DUP=Sample Duplicate

HBEL Sample

Method Narratives (If Applicable)

<u>Number</u>	<u>Sample ID</u>	<u>Analytical Method</u>	<u>Description</u>
---------------	------------------	--------------------------	--------------------

Quality Control Summary

<u>Method</u>	<u>HBEL Batch</u>	<u>Analyte</u>
---------------	-------------------	----------------

Analytical Issue

EPA 505

PEST5115

2030789001 Decachlorobiphenyl

Surrogate - Outside acceptance Limits.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509

16331 Cortez Blvd
Brooksville, FL 34601
FDOH # E84418

Printed: 5/21/08



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
 Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2030789]

Client: Sanders Laboratories, Inc.

Workorder ID: N0804478

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Laboratory ID: 2030789001						Sampled: 05/01/08 13:20				
Sample ID: N0804478-01 Grab						Received: 05/02/08 11:30				
						Matrix: Water				
Results reported on Wet Weight Basis										
Cyanide	Y	0.0047U	mg/L	0.0047	EPA 335.2	WCGE29344	05/8/08 11:30	05/8/08 16:35	GG	E96080
Surfactants as LAS, Mol.wt.340		0.064	mg/L	0.022	EPA 425.1	WCGE29315	05/2/08 13:30	05/2/08 17:36	GG	E96080
1,2-Dibromo-3-chloropropane		0.0034U	ug/L	0.0034	EPA 504.1	PEST5118	05/8/08 12:00	05/9/08 4:53	WR	E96080
1,2-Dibromoethane		0.0045U	ug/L	0.0045	EPA 504.1	PEST5118	05/8/08 12:00	05/9/08 4:53	WR	E96080
Aldrin		0.042U	ug/L	0.042	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
Chlordane		0.12U	ug/L	0.12	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
Dieldrin		0.063U	ug/L	0.063	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
Endrin		0.097U	ug/L	0.097	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
gamma-BHC (Lindane)		0.019U	ug/L	0.019	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
Heptachlor		0.035U	ug/L	0.035	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
Heptachlor epoxide		0.026U	ug/L	0.026	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
Methoxychlor		0.042U	ug/L	0.042	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
PCB		0.13U	ug/L	0.13	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
Toxaphene		0.58U	ug/L	0.58	EPA 505	PEST5115	05/6/08 13:00	05/7/08 2:25	JL	E96080
2,4,5-TP		0.19U	ug/L	0.19	EPA 515.1	PEST5116	05/7/08 11:00	05/9/08 12:26	JL	E96080
2,4-D		0.22U	ug/L	0.22	EPA 515.1	PEST5116	05/7/08 11:00	05/9/08 12:26	JL	E96080
Dalapon		2.3U	ug/L	2.3	EPA 515.1	PEST5116	05/7/08 11:00	05/9/08 12:26	JL	E96080
Dinoseb		0.23U	ug/L	0.23	EPA 515.1	PEST5116	05/7/08 11:00	05/9/08 12:26	JL	E96080
Pentachlorophenol		0.39U	ug/L	0.39	EPA 515.1	PEST5116	05/7/08 11:00	05/9/08 12:26	JL	E96080
Picloram		0.23U	ug/L	0.23	EPA 515.1	PEST5116	05/7/08 11:00	05/9/08 12:26	JL	E96080
1,1,1,2-Tetrachloroethane		0.24U	ug/L	0.24	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,1,1-Trichloroethane		0.21U	ug/L	0.21	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,1,2,2-Tetrachloroethane		0.47U	ug/L	0.47	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,1,2-Trichloroethane		0.44U	ug/L	0.44	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,1-Dichloroethane		0.20U	ug/L	0.20	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,1-Dichloroethene		0.23U	ug/L	0.23	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,1-Dichloropropene		0.24U	ug/L	0.24	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,2,3-Trichloropropane		0.30U	ug/L	0.30	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,2,4-Trichlorobenzene		0.41U	ug/L	0.41	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,2-Dichlorobenzene		0.21U	ug/L	0.21	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,2-Dichloroethane		0.29U	ug/L	0.29	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,2-Dichloropropane		0.40U	ug/L	0.40	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,3-Dichlorobenzene		0.23U	ug/L	0.23	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,3-Dichloropropane		0.22U	ug/L	0.22	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,3-Dichloropropene		0.52U	ug/L	0.52	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
1,4-Dichlorobenzene		0.23U	ug/L	0.23	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
2,2-Dichloropropane		0.30U	ug/L	0.30	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
2-Chlorotoluene		0.20U	ug/L	0.20	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080
4-Chlorotoluene		0.23U	ug/L	0.23	EPA 524.2	VOC2912		05/9/08 17:42	WR	E96080

5600 US 1 North
 Fort Pierce, FL 34946
 FDOH # E96080

4155 St. Johns Pkwy Suite 1300
 Sanford, FL 32771
 FDOH # E83509

16331 Cortez Blvd
 Brooksville, FL 34601
 FDOH # E84418



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
 Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2030789]

Client: Sanders Laboratories, Inc.

Workorder ID: N0804478

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Benzene		0.20U	ug/L	0.20	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Bromobenzene		0.34U	ug/L	0.34	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Bromodichloromethane		0.25U	ug/L	0.25	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Bromoform		0.41U	ug/L	0.41	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Bromomethane		0.30U	ug/L	0.30	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Carbon tetrachloride		0.24U	ug/L	0.24	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Chlorobenzene		0.30U	ug/L	0.30	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Chloroethane		0.46U	ug/L	0.46	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Chloroform		0.25U	ug/L	0.25	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Chloromethane		0.40U	ug/L	0.40	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
cis-1,2-Dichloroethene		0.21U	ug/L	0.21	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Dibromochloromethane		0.30U	ug/L	0.30	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Dibromomethane		0.35U	ug/L	0.35	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Dichlorodifluoromethane		0.28U	ug/L	0.28	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Ethylbenzene		0.21U	ug/L	0.21	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Methyl-tert-butyl-ether		0.21U	ug/L	0.21	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Methylene chloride		0.23U	ug/L	0.23	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Styrene		0.21U	ug/L	0.21	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Tetrachloroethene		0.24	ug/L	0.24	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Toluene		0.22U	ug/L	0.22	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Total THMs		0.25U	ug/L	0.25	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Total Xylenes		0.46U	ug/L	0.46	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
trans-1,2-Dichloroethene		0.35U	ug/L	0.35	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Trichloroethene		0.36U	ug/L	0.36	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Trichlorofluoromethane		0.22U	ug/L	0.22	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Vinyl chloride		0.32U	ug/L	0.32	EPA 524.2	VOC2912		05/19/08 17:42	WR	E96080
Alachlor		0.66U	ug/L	0.66	EPA 525.2	SVOC2641	05/5/08 11:00	05/7/08 12:23	WR	E96080
Atrazine		0.52U	ug/L	0.52	EPA 525.2	SVOC2641	05/5/08 11:00	05/7/08 12:23	WR	E96080
Benzo(a)pyrene		0.075U	ug/L	0.075	EPA 525.2	SVOC2641	05/5/08 11:00	05/7/08 12:23	WR	E96080
bis(2-ethylhexyl)phthalate		1.7	ug/L	0.91	EPA 525.2	SVOC2641	05/5/08 11:00	05/7/08 12:23	WR	E96080
Di(2-ethylhexyl)adipate		0.73U	ug/L	0.73	EPA 525.2	SVOC2641	05/5/08 11:00	05/7/08 12:23	WR	E96080
Hexachlorobenzene		0.33U	ug/L	0.33	EPA 525.2	SVOC2641	05/5/08 11:00	05/7/08 12:23	WR	E96080
Hexachlorocyclopentadiene		0.25U	ug/L	0.25	EPA 525.2	SVOC2641	05/5/08 11:00	05/7/08 12:23	WR	E96080
Simazine		0.68U	ug/L	0.68	EPA 525.2	SVOC2641	05/5/08 11:00	05/7/08 12:23	WR	E96080
Carbofuran		0.41U	ug/L	0.41	EPA 531.1	HPLC2469		05/6/08 18:35	JJM	E96080
Oxamyl		0.13U	ug/L	0.13	EPA 531.1	HPLC2469		05/6/08 18:35	JJM	E96080
Glyphosate		13U	ug/L	13	EPA 547	HPLC2470		05/7/08 17:13	JJM	E96080
Endolhall		2.8U	ug/L	2.8	EPA 548.1	SVOC2640	05/5/08 11:00	05/8/08 8:53	WR	E96080
Diquat		1.9U	ug/L	1.9	EPA 549.2	HPLC2471	05/7/08 13:00	05/8/08 11:58	JJM	E96080
Dibromoacetic Acid		0.18U	ug/L	0.18	EPA 552.1	PEST5121	05/19/08 15:28	05/20/08 9:34	JL	E96080
Dichloroacetic Acid		0.66U	ug/L	0.66	EPA 552.1	PEST5121	05/19/08 15:28	05/20/08 9:34	JL	E96080
Monobromoacetic Acid		0.28U	ug/L	0.28	EPA 552.1	PEST5121	05/19/08 15:28	05/20/08 9:34	JL	E96080
Monochloroacetic Acid		0.88U	ug/L	0.88	EPA 552.1	PEST5121	05/19/08 15:28	05/20/08 9:34	JL	E96080

5600 US 1 North
 Fort Pierce, FL 34946
 FDOH # E96080

4155 St. Johns Pkwy Suite 1300
 Sanford, FL 32771
 FDOH # E83509

16331 Cortez Blvd
 Brooksville, FL 34601
 FDOH # E84418



HBEL, Inc.

6600 U.S. 1 North, Fort Pierce, FL 34946
 Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2030789]

Client: Sanders Laboratories, Inc.

Workorder ID: N0804478

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Total HAAs		0.18U	ug/L	0.18	EPA 552.1	PEST5121	05/19/08 15:28	05/20/08 9:34	JL	E96080
Trichloroacetic acid		0.20U	ug/L	0.20	EPA 552.1	PEST5121	05/19/08 15:28	05/20/08 9:34	JL	E96080
2,4,6-Trichlorophenol		1.1U	ug/L	1.1	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
2,4-Dinitrotoluene		0.77U	ug/L	0.77	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
2-Chlorophenol		0.86U	ug/L	0.86	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
2-Methyl-4,6-dinitrophenol		1.2U	ug/L	1.2	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Anthracene		0.52U	ug/L	0.52	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Butylbenzylphthalate		0.57U	ug/L	0.57	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Di-n-butylphthalate		0.76U	ug/L	0.76	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Di-n-octylphthalate		0.53U	ug/L	0.53	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Diethylphthalate		0.36U	ug/L	0.36	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Dimethyl-phthalate		2.5U	ug/L	2.5	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Isophorone		0.44U	ug/L	0.44	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Naphthalene		0.72U	ug/L	0.72	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Phenanthrene		0.31U	ug/L	0.31	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080
Phenol		1.0U	ug/L	1.0	EPA 625	SVOC2643	05/8/08 12:00	05/14/08 1:10	WR	E96080

¹Result Qualifiers: U = Not Detected I = Analyte detected between the Laboratory Method Detection Limit and Laboratory Reporting Limit
 Applicable Florida Department of Environmental Protection Qualifiers defined below. Statement of Estimated Uncertainty available upon request.
 Y Analysis performed on an Unpreserved, or Improperly Preserved sample.

5600 US 1 North
 Fort Pierce, FL 34946
 FDOH # E96080

4155 St. Johns Pkwy Suite 1300
 Sanford, FL 32771
 FDOH # E83509

16331 Cortez Blvd
 Brooksville, FL 34601
 FDOH # E84418





EMSL Analytical, Inc.

19501 NE 10th Ave. Bay A, N. Miami Beach, FL 33179

Phone: (305) 650-0577 Fax: (305) 650-0578 Email: miamilab@emsl.com

Attn: **T. Bright**
Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

Customer ID: SAND53
Customer PO: N0804478
Received: 05/02/08 9:45 AM
EMSL Order: 170802256
EMSL Proj:
Analysis Date: 5/12/2008
Report Date: 5/12/2008

Fax: (941) 484-6774 Phone: (941) 488-8103
Project: N0804478

Determination of Asbestos Structures over 10um in Length in Waste Water Performed by the EPA 100.2 Method

Sample ID	Sample Prep Date	# Fibers Asbestos	# Fibers Non-Asbestos	Type(s) Of Asbestos	Analytical Sensitivity (MFL)	Confidence Limits	Concentration Of Asbestos Fibers (MFL)	Comments
N0804478-01 170802256-0001	5/2/2008 13:00	0			0.74	0.00-2.70	<0.74	Collection Date 5/1/2008 15:30

Contact Kim Wallace at (305) 650-0577 with any questions.

Analyst(s)

Edgar Rodriguez (1)

Kimberly A. Wallace

Kimberly Wallace, Laboratory Manager
or other approved signatory

Sample collection and containers provided by the client, acceptable bottle blank level is defined as $\leq 0.01 \text{ MFL} > 10 \mu\text{m}$. ND=None Detected. This report may not be reproduced, except in full, without written permission by EMSL Analytical, Inc. The test results contained within this report meet the requirements of NELAC unless otherwise noted. This report relates only to the samples reported above. Samples received in good condition unless otherwise noted.

HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

SYNTHETIC ORGANICS 62 - 550.310 (4) (b)

Client: Sanders Laboratories, Inc.

Workorder: N0804478

Sample Location: N0804478-01 Grab

Sample Number: 2030789001

Sampling Date: 5/01/08 13:20

PWS ID (From Page 1): _____

Date Received: 5/02/08 11:30

Contam ID	Contam Name	MCL	Units	Analysis Result	Qual.*	Analytical Method	Lab MDL	RDL	Extraction Date	Analysis Date/Time	DOH Lab Cert #
2005	Endrin	[2]	ug/L	0.097	U	EPA 505	0.097	0.01	5/06/08	5/07/08 2:25	E96080
2010	gamma-BHC (Lindane)	[0.2]	ug/L	0.019	U	EPA 505	0.019	0.02	5/06/08	5/07/08 2:25	E96080
2015	Methoxychlor	[40]	ug/L	0.042	U	EPA 505	0.042	0.1	5/06/08	5/07/08 2:25	E96080
2020	Toxaphene	[3]	ug/L	0.58	U	EPA 505	0.58	1	5/06/08	5/07/08 2:25	E96080
2031	Dalapon	[200]	ug/L	2.3	U	EPA 515.1	2.3	1	5/07/08	5/09/08 12:26	E96080
2032	Diquat	[20]	ug/L	1.9	U	EPA 549.2	1.9	0.4	5/07/08	5/08/08 11:58	E96080
2033	Endothall	[100]	ug/L	2.8	U	EPA 548.1	2.8	9	5/05/08	5/08/08 8:53	E96080
2034	Glyphosate	[700]	ug/L	13	U	EPA 547	13	6		5/07/08 17:13	E96080
2035	Di(2-ethylhexyl)adipate	[400]	ug/L	0.73	U	EPA 525.2	0.73	0.6	5/05/08	5/07/08 12:23	E96080
2036	Oxamyl	[200]	ug/L	0.13	U	EPA 531.1	0.13	2		5/06/08 18:35	E96080
2037	Simazine	[4]	ug/L	0.68	U	EPA 525.2	0.68	0.07	5/05/08	5/07/08 12:23	E96080
2039	bis(2-ethylhexyl)phthalate	[6]	ug/L	1.7	I	EPA 525.2	0.91	0.6	5/05/08	5/07/08 12:23	E96080
2040	Picloram	[500]	ug/L	0.23	U	EPA 515.1	0.23	0.1	5/07/08	5/09/08 12:26	E96080
2041	Dinoseb	[7]	ug/L	0.23	U	EPA 515.1	0.23	0.2	5/07/08	5/09/08 12:26	E96080
2042	Hexachlorocyclopentadiene	[50]	ug/L	0.25	U	EPA 525.2	0.25	0.1	5/05/08	5/07/08 12:23	E96080
2046	Carbofuran	[40]	ug/L	0.41	U	EPA 531.1	0.41	0.9		5/06/08 18:35	E96080
2050	Atrazine	[3]	ug/L	0.52	U	EPA 525.2	0.52	0.1	5/05/08	5/07/08 12:23	E96080
2051	Alachlor	[2]	ug/L	0.66	U	EPA 525.2	0.66	0.2	5/05/08	5/07/08 12:23	E96080
2065	Heptachlor	[0.4]	ug/L	0.035	U	EPA 505	0.035	0.04	5/06/08	5/07/08 2:25	E96080
2067	Heptachlor epoxide	[.2]	ug/L	0.026	U	EPA 505	0.026	0.02	5/06/08	5/07/08 2:25	E96080
2105	2,4-D	[70]	ug/L	0.22	U	EPA 515.1	0.22	0.1	5/07/08	5/09/08 12:26	E96080
2110	2,4,5-TP	[50]	ug/L	0.19	U	EPA 515.1	0.19	0.2	5/07/08	5/09/08 12:26	E96080
2274	Hexachlorobenzene	[1]	ug/L	0.33	U	EPA 525.2	0.33	0.1	5/05/08	5/07/08 12:23	E96080
2306	Benzo(a)pyrene	[.2]	ug/L	0.075	U	EPA 525.2	0.075	0.02	5/05/08	5/07/08 12:23	E96080
2326	Pentachlorophenol	[1]	ug/L	0.39	U	EPA 515.1	0.39	0.04	5/07/08	5/09/08 12:26	E96080
2383	PCB	[.5]	ug/L	0.13	U	EPA 505	0.13	0.1	5/06/08	5/07/08 2:25	E96080
2931	1,2-Dibromo-3-chloropropane	[.2]	ug/L	0.0034	U	EPA 504.1	0.0034	0.02	5/08/08	5/09/08 4:53	E96080
2946	1,2-Dibromoethane	[.02]	ug/L	0.0045	U	EPA 504.1	0.0045	0.01	5/08/08	5/09/08 4:53	E96080
2959	Chlordane	[2]	ug/L	0.12	U	EPA 505	0.12	0.2	5/06/08	5/07/08 2:25	E96080

Reporting Format 62-550.730
Effective January 1995, Revised January 2007

NOTE: Results indicating non-detection with a reported lab MDL >50% of the MCL will not be accepted for compliance with 62-550.310(4)(b).

* Results must be reported with appropriate qualifiers in accordance with Florida Administrative Code Rule 62-160, Table 1. Results Qualified with A, F, H, N, O, T, Z, ?, *, are unacceptable for compliance with 62-550. Results qualified with a J, Q, R, or Y must be accompanied by written justification and will be evaluated on a case by case basis. To avoid a monitoring violation, unacceptable results must be replaced with acceptable results from samples collected during the same monitoring period.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509

16331 Cortez Blvd
Brooksville, FL 34601
FDOH # E84418

Printed: 5/21/08



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

INORGANIC CONTAMINANTS

62 - 550.310 (1)

Client: Sanders Laboratories, Inc. Workorder: N0804478
Sample Location: N0804478-01 Grab Sample Number: 2030789001
Sampling Date: 5/01/08 13:20 PWS ID (From Page 1): _____
Date Received: 5/02/08 11:30

Contam ID	Contam Name	MCL	Units	Analysis Result	Qual.*	Analytical Method	Lab MDL	Analysis Date/Time	DOH Lab Cert #
1024	Cyanide	[0.2]	mg/L	0.0047	UY	EPA 335.2	0.0047	5/08/08 16:35	E96080

Reporting Format 62-550.730
Effective January 1995, Revised January 2007

* Results must be reported with appropriate qualifiers in accordance with Florida Administrative Code Rule 62-160, Table 1. Results Qualified with A, F, H, N, O, T, Z, ?, *, are unacceptable for compliance with 62-550. Results qualified with a J, Q, R, or Y must be accompanied by written justification and will be evaluated on a case by case basis. To avoid a monitoring violation, unacceptable results must be replaced with acceptable results from samples collected during the same monitoring period.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509

16331 Cortez Blvd
Brooksville, FL 34601
FDOH # E84418

Printed: 5/21/08



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

SECONDARY CONTAMINANTS

62 - 550.320

Client: Sanders Laboratories, Inc. Workorder: N0804478
Sample Location: N0804478-01 Grab Sample Number: 2030789001
Sampling Date: 5/01/08 13:20 PWS ID (From Page 1): _____
Date Received: 5/02/08 11:30

Contam ID	Contam Name	MCL	Units	Analysis Result	Qual.*	Analytical Method	Lab MDL	Analysis Date/Time	DOH Lab Cert #
-----------	-------------	-----	-------	-----------------	--------	-------------------	---------	--------------------	----------------

2905	Foaming Agents	[0.5]	mg/L	0.064	I	EPA 425.1	0.022	5/02/08 17:36	E96080
------	----------------	-------	------	-------	---	-----------	-------	---------------	--------

Reporting Format 62-550.730
Effective January 1995, Revised January 2007

* Results must be reported with appropriate qualifiers in accordance with Florida Administrative Code Rule 62-160, Table 1. Results Qualified with A, F, H, N, O, T, Z, ?, *, are unacceptable for compliance with 62-550. Results qualified with a J, Q, R, or Y must be accompanied by written justification and will be evaluated on a case by case basis. To avoid a monitoring violation, unacceptable results must be replaced with acceptable results from samples collected during the same monitoring period.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509

16331 Cortez Blvd
Brooksville, FL 34601
FDOH # E84418

Printed: 5/21/08



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

Unregulated Group I Analysis

62 - 550.405

(PWS035)

Client: Sanders Laboratories, Inc. Workorder: N0804478
Sample Location: N0804478-01 Grab
Sample Number: 2030789001
Sampling Date: 5/01/08 13:20
Preservative: Sodium thiosulfate, or Monochloroacetic Acid
Date Received: 5/02/08 11:30

ID	Parameter	Result	Method	MDL	Date	Lab ID
2356	Aldrin	0.042U	ug/L EPA 505	0.042	5/07/08	E96080
2364	Dieldrin	0.063U	ug/L EPA 505	0.063	5/07/08	E96080

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509

16331 Cortez Blvd
Brooksville, FL 34601
FDOH # E84418

Printed: 5/21/08



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-2400 Ext. 285 Fax: (772) 467-1584

Unregulated Group III Analysis

62 - 550.415

(PWS036_037)

Client: Sanders Laboratories, Inc. Workorder: N0804478
Sample Location: N0804478-01 Grab
Sample Number: 2030789001
Sampling Date: 5/01/08 13:20
Preservative: None
Date Received: 5/02/08 11:30

ID	Parameter	Result		Method	MDL	Date	Lab ID
2262	Isophorone	0.44U	ug/L	EPA 625	0.44	5/14/08	E96080
2270	2,4-Dinitrotoluene	0.77U	ug/L	EPA 625	0.77	5/14/08	E96080
2282	Dimethyl-phthalate	2.5U	ug/L	EPA 625	2.5	5/14/08	E96080
2284	Diethylphthalate	0.36U	ug/L	EPA 625	0.36	5/14/08	E96080
2290	Di-n-butylphthalate	0.76U	ug/L	EPA 625	0.76	5/14/08	E96080
2294	Butylbenzylphthalate	0.57U	ug/L	EPA 625	0.57	5/14/08	E96080
9089	Di-n-octylphthalate	0.53U	ug/L	EPA 625	0.53	5/14/08	E96080
9108	2-Chlorophenol	0.86U	ug/L	EPA 625	0.86	5/14/08	E96080
9112	2-Methyl-4,6-dinitrophenol	1.2U	ug/L	EPA 625	1.2	5/14/08	E96080
9115	Phenol	1.0U	ug/L	EPA 625	1.0	5/14/08	E96080
9116	2,4,6-Trichlorophenol	1.1U	ug/L	EPA 625	1.1	5/14/08	E96080

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509

16331 Cortez Blvd
Brooksville, FL 34601
FDOH # E84418

Printed: 5/21/08



SOUTHERN ANALYTICAL LABORATORIES, INC.

110 BAYVIEW BOULEVARD, OLDSMAR, FL 34677 813-855-1844 fax 813-855-2218



Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

May 22, 2008
Project No: 82011

Laboratory Report

Project Name	N0804478		
Sample Description	N0804478-01		
Matrix	Groundwater		
SAL Sample Number	82011.01		
Date/Time Collected	05/01/08	13:32	
Date/Time Received	05/02/08	10:00	

Parameters	Units	Results	Method	Detection Limit	Date/Time Analyzed	Date/Time Prep	Analyst
Radiochemistry							
Gross Alpha (Incl. Uranium)	pCi/l	200±7.4	EPA 00-02	2.8	05/08/08 13:40	05/06/08 09:10	ARM
Radium-226	pCi/l	48±0.8	EPA 903.1	0.08	05/14/08 12:00	05/07/08 12:45	AWW
Radium-228	pCi/l	1.2±0.2	EPA RA-05	0.5	05/16/08 11:59	05/14/08 16:30	AWW
Combined Uranium	pCi/l	0.17	ASTM D5174	0.04	05/20/08 17:41	05/12/08 09:00	AWW



Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

May 22, 2008
Project No: 82011

Laboratory Report

Footnotes

- * Test results presented in this report meet all the requirements of the NELAC standards.
- ** A statement of estimated uncertainty of test results is available upon request.
- *** For methods marked with ***, all QC criteria have been met for this method which is equivalent to a SAL certified method.

A handwritten signature in black ink, appearing to read 'Francis I. Daniels'.

CHAIN-OF-CUSTODY RECORD

PROJECT # N0804478

Page 1 of 2



Client Youngquist
 Address _____
 Phone _____ Fax _____

Report To: _____
 Bill To: _____
 P.O. # _____
 Project Name Cape Coral SW
 Project Location: YQ.CCSW 10/20

Sample Supply: GW
 Customer Type: _____
 Field Report #: _____
 Kit # 08-81
 REQUESTED DUE DATE: 5/9/08

Sampled By (PRINT) <u>HILARY CROOK</u>					PRESERVATIVES					ANALYSES REQUEST										Sample ID #							
Sampler Signature <u>Hilary Crook</u>					Sample					ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	THIO	Bad Color	Bicarb	Odor	NH ₃ No ₃ No ₂	NH ₃ O-NH ₂ TRN	TP Cod	OP	Metals *	Total Col.	Ch-MBAS	VOCs/THM 5	Sample ID #
Bottle #	SAMPLE DESCRIPTION				DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	THIO	Bad Color	Bicarb	Odor	NH ₃ No ₃ No ₂	NH ₃ O-NH ₂ TRN	TP Cod	OP	Metals *	Total Col.	Ch-MBAS	VOCs/THM 5	Sample ID #		
	Injection Well "Inj. Well"				5/08	1320	G																			-01A	
																										B	
																										C	
																										D	
																										E	
																										F	
																										G	
																										H	
Bottle Lot #	RELINQUISHED BY / AFFILIATION				DATE	TIME	ACCEPTED BY / AFFILIATION		DATE	TIME																	
	<u>Hilary Crook</u>				<u>5/08</u>	<u>1450</u>	<u>Ulreager</u>		<u>5/1/08</u>	<u>1450</u>																	
COMMENTS: *As, Ba, Cd, Cr, Pb, Hg Ni, Se, Na, Sb, Be, Al Cu, Fe, Mn, Ag, Zn Ca, K, Mg, Tl (279.2)					OKAY TO RUN AS IS... CLIENT INITIAL: SAMPLES ON ICE Yes <input checked="" type="radio"/> No <input type="radio"/>																						



CHAIN-OF-CUSTODY RECORD

PROJECT # N0804478

Page 2 of 2

Client Youngquist
 Address _____
 Phone _____ Fax _____

Report To: _____
 Bill To: _____
 P.O. # _____
 Project Name Cape Coral SW
 Project Location: YQCCSW Injection Well

Sample Supply: GW
 Customer Type: _____
 Field Report #: _____
 Kit #: _____
 REQUESTED DUE DATE: _____

Sampled By (PRINT) <u>HILARY CROOK</u>					PRESERVATIVES					ANALYSES REQUEST								Sample ID #					
Sampler Signature <u>Hilary Crook</u>					Sample					ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	HAAS	SO ₄ 'S	Gross Alpha	Uranium	Rad's 226/228	PPA 6025	Asbestos	GW Field	Sample ID #
Bottle #	SAMPLE DESCRIPTION				DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	HAAS	SO ₄ 'S	Gross Alpha	Uranium	Rad's 226/228	PPA 6025	Asbestos	GW Field	Sample ID #		
	<u>Injection Well 'Inj Well'</u>				<u>5/08/30</u>		<u>G</u>														<u>-01H</u>		
Bottle Lot #	RELINQUISHED BY / AFFILIATION				DATE	TIME	ACCEPTED BY / AFFILIATION				DATE	TIME											
	<u>Hilary Crook</u>				<u>5/08</u>	<u>1450</u>	<u>Meagan</u>				<u>5/1/08</u>	<u>1450</u>											
	COMMENTS:				OKAY TO RUN AS IS...																		
					CLIENT INITIAL:																		
					SAMPLES ON ICE																		
					Yes No																		

Asbestos

SWCC

Specific Conductivity
Total Dissolved Solids
Chlorides
Sulfates

3. Analyses requested for the injection and monitoring zones are as follows:

A. Primary Drinking Water Standards

Alachlor
Aldicarb
Aldicarb sulfoxide
Aldicarb sulfone
Aroclors (Polychlorinated Biphenyls or PCBs)
Alpha, Gross
Antimony
Arsenic
Asbestos
Atrazine
Barium
Benzene
Benzo(a)pyrene
Beryllium
Cadmium
Carbofuran
Chlordane
Chlorobenzene (Monochlorobenzene)
Chromium
Coliforms, Total
Cyanide
2,4-D (2,4-Dichlorophenoxyacetic acid)
Dalapon (2,2-Dichloropropionic acid)
Dibromochloropropane (DBCP)
1,2-Dibromoethane (EDB, Ethylene Dibromide)
1,2-Dichlorobenzene (o-Dichlorobenzene)
1,4-Dichlorobenzene (p-dichlorobenzene or Para Dichlorobenzene)
1,2-Dichloroethane (Ethylene dichloride)
1,1 Dichloroethene (Vinylidene chloride)
cis-1,2- Dichloroethene (1,2-Dichloroethene)
trans-1,2-Dichloroethene (1,2-Dichloroethene)
Dichloromethane (Methylene chloride)
1,2-Dichloropropane
Di(2-ethylhexyl) adipate (Bis(2-ethylhexyl) adipate)
Di(2-ethylhexyl) phthalate (Bis(2-ethylhexyl) phthalate)
Dinoseb
Diquat
Endothall
Endrin
Ethylbenzene
Fluoride
Glyphosate (Roundup)

Heptachlor
 Heptachlor Epoxide
 Hexachlorobenzene (HCB)
 gamma-Hexachlorocyclohexane (Lindane)
 Hexachlorocyclopentadiene
 Lead
 Lindane
 Mercury
 Methoxychlor
 Nickel
 Nitrate (as N)
 Nitrite (as N)
 Total Nitrate + Nitrite (as N)
 Oxamyl
 Pentachlorophenol
 Picloram
 Radium
 Selenium
 Silver
 Silvex (2,4,5-TP)
 Simazine
 Sodium
 Styrene (Vinyl Benzene)
 Tetrachloroethene (Perchloroethene)
 Tetrachloromethane (Carbon Tetrachloride)
 Thallium
 Toluene
 Toxaphene
 1,2,4-Trichlorobenzene
 1,1,1-Trichloroethane
 1,1,2-Trichloroethane
 Trichloroethene (TCE)
 Trihalomethanes, Total
 Vinyl Chloride (Chloroethylene)
 Xylenes (total)

B. Secondary Drinking Water Standards

Aluminum
 Chloride
 Color
 Copper
 Corrosivity
 Ethylbenzene
 Fluoride
 Foaming Agents (MBAS)
 Iron
 Manganese
 Odor
 pH
 Silver

Sulfate
 Toluene
 Total Dissolved Solids (TDS)
 Zinc

C. Municipal Wastewater Indicator Parameters for Groundwater Monitoring

Ammonia
 Nitrogen (organic)
 Total Kjeldahl Nitrogen
 Total Phosphorus (phosphate)
 Chloroethane
 Chloroform
 Para-Dichlorobenzene (1,4 Dichlorobenzene)
 1,2-Dichloroethylene (cis-1,2-Dichloroethylene or trans-1,2-Dichloroethylene)
 Anthracene
 Butylbenzylphthalate
 Dimethylphthalate
 Naphthalene
 Phenanthrene
 Aldrin
 Dieldrin
 2-chlorophenol
 Phenol
 2,4,6-trichlorophenol
 Conductivity
 Biochemical Oxygen Demand
 Chemical Oxygen Demand
 Temperature

3.4 CEMENT OP

A. **General:** Before each cementing operation, the CONTRACTOR shall submit a cementing program to the ENGINEER for approval.

1. ~~2~~ ~~ser~~ ~~ns:~~ ~~TKe~~ ~~C21~~ ~~TRACT2~~ ~~R's~~ ~~cep~~ ~~en~~ ~~Wig~~ ~~STR~~ ~~DP~~ ~~s~~ ~~Kru~~ ~~G~~ ~~Ee~~ ~~Gesigne~~ ~~G~~ ~~W~~
 provide an effective seal around the casings.

a. ~~'W~~ ~~W~~ ~~C21~~ ~~TRACT2~~ ~~R's~~ ~~res~~ ~~rs~~ ~~ie~~ ~~OW~~ ~~W~~ ~~on~~ ~~Guc~~ ~~W~~ ~~ke~~ ~~cep~~ ~~en~~ ~~Wig~~ ~~RS~~ ~~er~~ ~~ns~~
 in such a manner that the burst strengths of the casing (with safety factor) are not exceeded and the casing is not caused to fail.

b. The cement shall be pumped as a slurry of thoroughly mixed components in stages that are designed to fill the annular space without exceeding the collapse pressure of the casing pipe to which the cement is applied.

c. Cement will be pumped or placed so that the pressure of the slurry and the pressure applied inside the casing pipe do not affect the bond.

Monitor Well DZMW-1

**Upper Monitor Zone Background Water Quality
(1,325 to 1,406 feet bls)**

SANDERS LABORATORIES, INC.
Laboratory Test Report

Lab Project #: N0807193
Client: Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908
Phone: 239-489-4444
Fax: 239-489-4545
E-mail:
Client Project Name: South Cape Coral
Laboratory Contact: Andy Konopacki

Page 1 of 12
All subsequent pages are identified by: N0807193 .
These pages may include, but are not limited to: Analytical Data, Chains of Custodys, Subcontracted Data and Case Narratives.

QUALIFIER DEFINITIONS

B: Results based upon colony counts outside the acceptable range.
I: The reported value is between the laboratory MDL and the laboratory PQL.
J3: The reported value failed to meet the established quality control criteria.
J4: The sample matrix interfered with the ability to make an accurate determination.
J5: The data is questionable because of improper lab or field protocols.
K: Off scale low, actual value is less than the value given.
L: Off scale high, actual value is known to be greater than the value given.
Q: Sample held beyond acceptable holding time.
U: The compound was analyzed for, but not detected.
V: The analyte was detected in both the sample and the associated method blank.
Y: The sample was unpreserved or improperly preserved.
Z: Too many colonies present (TNTC).
** This result does not meet NELAC standards.
HACH results may not meet NELAC standards.

A statement of estimated uncertainty of results is available upon request.

Analytical results provided relate only to the samples received for this project.

Laboratory report shall not be reproduced except in full, without the written approval of Sanders Laboratories.

Sanders Laboratories follows DEP standard operating procedures for field sampling.

Laboratory PQL's are available upon request.

Reports are archived for a minimum of 5 years. Copies of reports which are less than 1 year old are available for a fee of \$25.00 per report. Reports older than 1 year are available for a fee of \$50.00 per report. Copies will be provided within 1 week of the time of the request.

Client Project: South Cape Coral

Lab Project: N0807193

Report Date: 08/11/08



Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>				
N0807193-01	Upper Zone grab	Ground Water	7/15/08 11:30	7/15/08 9:37				
<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>MDL</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Aluminum	EPA200.7	0.114		0.009	mg/L	7/28/08 11:19	JPW	E84380
Ammonia	EPA350.1	0.71		0.01	mg/L as N	7/17/08 16:31	AV	E84380
Antimony	EPA200.7	0.002	U	0.002	mg/L	7/28/08 11:19	JPW	E84380
Arsenic	EPA200.7	0.002	U	0.002	mg/L	7/28/08 11:19	JPW	E84380
Barium	EPA200.7	2.76		0.001	mg/L	7/28/08 11:19	JPW	E84380
Beryllium	EPA200.7	0.0002	I	0.0001	mg/L	7/28/08 11:19	JPW	E84380
Bicarbonate Alkalinity	SM4500CO2-D	82		3	mg/l CaCO3	7/18/08 13:15	AS	E84380
BOD	SM5210B	2	U	2	mg/L	7/15/08 11:45	AS	E84380
Cadmium	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Calcium	EPA200.7	292		0.006	mg/L	7/28/08 11:19	JPW	E84380
Carbonate Alkalinity	SM4500CO2-D	1.44		0.01	mg/l CaCO3	7/18/08 13:15	AS	E84380
Chemical Oxygen Demand	EPA410.4	620		8	mg/L	7/18/08 10:30	BB	E84380
Chloride	SM4500CI-E	5990		1	mg/L	7/16/08 12:37	AV	E84380
Chromium	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Color-True	SM2120B	10		5	C.U.	7/15/08 14:30	AV	E84380
Copper	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Dissolved Oxygen-field	360.1	3.15		0.01	mg/L	7/15/08 9:37	HC	E84380
Fluoride	SM4500F-C	1.8		0.1	mg/L	7/22/08 15:30	AV	E84380
Iron	EPA200.7	1.05		0.015	mg/L	7/28/08 11:19	JPW	E84380
Langelier Saturation Index	LSI	0.41		0.01	NONE	8/4/08 15:18	AK	E84380
Lead	EPA200.7	0.023		0.001	mg/L	7/28/08 11:19	JPW	E84380
Magnesium	EPA200.7	362		0.007	mg/L	7/28/08 11:19	JPW	E84380
Manganese	EPA200.7	0.078		0.001	mg/L	7/28/08 11:19	JPW	E84380
Mercury	EPA245.1	0.001	U	0.001	mg/L	7/23/08 9:47	JPW	E84380
Nickel	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Nitrate+Nitrite-N	EPA353.2	0.01	U	0.01	mg/L as N	7/16/08 9:40	SJ	E84380

Laboratory Results

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>				
N0807193-01	Upper Zone grab	Ground Water	7/15/08 11:30	7/15/08 9:37				
<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>MDL</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Nitrate-N	EPA353.2	0.01	U	0.01	mg/L as N	7/16/08 9:40	SJ	E84380
Nitrite-N	EPA353.2	0.01	U	0.01	mg/L as N	7/16/08 9:11	SJ	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.88		0.05	mg/L as N	7/18/08 12:49	AV	E84380
Odor @ 30°C	SM2150B	1.4		1	TON	7/15/08 13:30	BB	E84380
Organic Nitrogen	EPA351.2/350.1	0.17		0.05	mg/L as N	7/18/08 12:49	SJ	E84380
Ortho Phosphate	SM4500P-E	0.016	I	0.010	mg/L as P	7/15/08 13:15	AS	E84380
pH - field	150.1	7.59		0.01	std units	7/15/08 9:37	HC	E84380
Phosphorus, Total	EPA365.4	0.043		0.010	mg/L as P	7/18/08 14:39	AV	E84380
Potassium	EPA200.7	101		0.052	mg/L	7/28/08 11:19	JPW	E84380
See attached results	Subcontract					7/15/08 15:06	SUB	
Selenium	EPA200.7	0.002	U	0.002	mg/L	8/9/08 13:37	JPW	E84380
Silver	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Sodium	EPA200.7	3140		0.400	mg/L	7/28/08 11:19	JPW	E84380
Specific Conductance-field	120.1	17700		0.1	µmhos/cm	7/15/08 9:37	HC	E84380
Sulfate	ASTM-D516-90	414		2	mg/L	7/21/08 16:59	BB	E84380
Thallium	EPA279.2	0.001	U	0.001	mg/L	7/20/08 10:05	JPW	E84380
Total Coliform, MF	SM9222B	1	U	1	CFU/100ml	7/15/08 12:00	RF	E84380
Total Dissolved Solids	SM2540C	11000		20	mg/L	7/17/08 15:15	AS	E84380
Turbidity - field	EPA180.1	35.0		0.1	NTU	7/15/08 9:37	HC	E84380
Water Temperature-field	170.1	31.7		0.1	C	7/15/08 9:37	HC	E84380
Weather-field	DEPSOP	rain		n/a	none	7/15/08 9:37	HC	E84380
Zinc	EPA200.7	0.013		0.001	mg/L	7/28/08 11:19	JPW	E84380

Approved by:


 Kathrine Bartkiewicz/Lab Manager Fort Myers
 Andrew Konopacki/Lab Manager Nokomis

Comments:

SOUTHERN ANALYTICAL LABORATORIES, INC.

110 BAYVIEW BOULEVARD, OLDSMAR, FL 34677 813-855-1844 fax 813-855-2218



Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

July 30, 2008
Project No: 84093

Laboratory Report

Project Name **N0807193**
Sample Description **N0807193-01 Upper Zone**
Matrix **Groundwater**
SAL Sample Number **84093.01**
Date/Time Collected **07/15/08 09:37**
Date/Time Received **07/16/08 10:09**

Parameters	Units	Results	Method	Detection Limit	Date/Time Analyzed	Date/Time Prep	Analyst
Radiochemistry							
Gross Alpha (Incl. Uranium)	pCi/l	20±3.0	EPA 00-02	2.8	07/18/08 17:43	07/17/08 09:00	AWW
Radium-226	pCi/l	6.9±0.2	EPA 903.1	0.00	07/24/08 14:30	07/18/08 18:30	AWW
Radium-228	pCi/l	1.8±0.2	EPA RA-05	0.6	07/29/08 14:12	07/25/08 12:35	AWW
Combined Uranium	pCi/l	0.39	ASTM D5174	0.04	07/25/08 13:21	07/21/08 08:00	AWW

SOUTHERN ANALYTICAL LABORATORIES, INC.

110 BAYVIEW BOULEVARD, OLDSMAR, FL 34677 813-855-1844 fax 813-855-2218



Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

July 30, 2008
Project No: 84093

Laboratory Report

Footnotes

- * Test results presented in this report meet all the requirements of the NELAC standards.
- ** A statement of estimated uncertainty of test results is available upon request.
- *** For methods marked with ***, all QC criteria have been met for this method which is equivalent to a SAL certified method.

A handwritten signature in black ink, appearing to read "Leslie C. Boardman".



EMSL Analytical, Inc.

19501 NE 10th Ave. Bay A, N. Miami Beach, FL 33179

Phone: (305) 650-0577 Fax: (305) 650-0578 Email: miamilab@emsl.com

Attn: **T. Bright**
Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

Fax: (941) 484-6774 Phone: (941) 488-8103
Project: **N0087193**

Customer ID: SAND53
Customer PO: N0807193
Received: 07/16/08 11:56 AM
EMSL Order: 170803538
EMSL Proj:
Analysis Date: 7/16/2008
Report Date: 7/23/2008

**Determination of Asbestos Structures in Water Performed by the 100.2 Method
(EPA/600/R-94/134)**

Sample ID	Sample Prep Date	# Fibers Asbestos	# Fibers Non-Asbestos	Type(s) Of Asbestos	Analytical Sensitivity (MFL)	Confidence Limits	Concentration Of Asbestos Fibers (MFL)	Comments
N0807193-01 170803538-0001	7-16-08 1300	0			0.74	0.00-2.70	<0.74	Collected 7-15-08 0937

Contact Kim Wallace at 305-650-0577 with any questions.

Analyst(s)

Joe McOscar (1)

Kimberly Wallace, Laboratory Manager
or other approved signatory

Sample collection and containers provided by the client, acceptable bottle blank level is defined as $\leq 0.01 \text{ MFL} > 10 \mu\text{m}$. ND=None Detected. This report may not be reproduced, except in full, without written permission by EMSL Analytical, Inc. The test results contained within this report meet the requirements of NELAC unless otherwise noted. This report relates only to the samples reported above. Samples received in good condition unless otherwise noted.
FOH# E86795

HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

Date issued: July 30, 2008

To: Tami Bright
Sanders Laboratories, Inc.
1050 Endeavor Court
Nokomis, FL 34275

Client: Sanders Laboratories, Inc.

Workorder ID: N0807193 Upper Zone

[2031525]

Received: 7/16/08 10:50

Dear Tami Bright;

Analytical results presented in this report have been reviewed for compliance with the HBEL, Inc. Quality Systems Manual and have been determined to meet applicable Method guidelines and Standards referenced in the July 2003 National Environmental Laboratory Accreditation Program (NELAP) Quality Manual unless otherwise noted. The Analytical Results within these report pages reflect the values obtained from tests performed on Samples As Received by the laboratory unless indicated differently.

FDOH Safe Drinking Water Act, Clean Water Act and RCRA Certification #'s:

E96080, E83509

Questions regarding this report should be directed to the Report Signatory at (772) 465-8584 referencing the HBEL Workorder ID [Number].

Respectfully submitted,



Eric Charest
HBEL, Inc. Laboratory Manager

Note: This report is not to be copied, except in full, without the expressed written consent of HBEL, Inc.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509

Printed: 7/30/08



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

Quality Control Summary

Client: Sanders Laboratories, Inc.
Workorder ID: N0807193 Upper Zone
Received: 7/16/08 10:50

[2031525]

MB=Method Blank LCS=Laboratory Control Sample LCSD=Laboratory Control Sample Duplicate MS=Matrix Spike MSD=Matrix Spike Duplicate DUP=Sample Duplicate

<u>HBEL Sample</u>		Method Narratives (If Applicable)	
<u>Number</u>	<u>Sample ID</u>	<u>Analytical Method</u>	<u>Description</u>

Quality Control Summary

<u>Method</u>	<u>HBEL Batch</u>	<u>Analyte</u>	<u>Analytical Issue</u>
EPA 505	PEST5159		
2031525001	Decachlorobiphenyl		Surrogate - Outside acceptance Limits.

HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
 Phone: (772) 465-8584 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2031525]

Client: Sanders Laboratories, Inc.

Workorder ID: N0807193 Upper Zone

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID	
Laboratory ID: 2031525001						Sampled: 07/15/08 9:37		Received: 07/16/08 10:50			
Sample ID: N0807193-01 Upper Zone Grab						Matrix: Water		Results reported on Wet Weight Basis			
Cyanide		0.0047U	mg/L	0.0047	EPA 335.2	WCGE29679	07/17/08 11:30	07/18/08 13:42	GG	E96080	
Surfactants as LAS, Mol.wt.340		0.22	mg/L	0.022	EPA 425.1	WCGE29672	07/17/08 11:30	07/17/08 16:31	GG	E96080	
1,2-Dibromo-3-chloropropane		0.0035U	ug/L	0.0035	EPA 504.1	PEST5158	07/24/08 14:00	07/25/08 0:40	JL	E96080	
1,2-Dibromoethane		0.0045U	ug/L	0.0045	EPA 504.1	PEST5158	07/24/08 14:00	07/25/08 0:40	JL	E96080	
Aldrin		0.043U	ug/L	0.043	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
Chlordane		0.13U	ug/L	0.13	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
Dieldrin		0.065U	ug/L	0.065	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
Endrin		0.10U	ug/L	0.10	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
gamma-BHC (Lindane)		0.020U	ug/L	0.020	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
Heptachlor		0.035U	ug/L	0.035	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
Heptachlor epoxide		0.027U	ug/L	0.027	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
Methoxychlor		0.043U	ug/L	0.043	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
PCB		0.14U	ug/L	0.14	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
Toxaphene		0.59U	ug/L	0.59	EPA 505	PEST5159	07/22/08 9:00	07/22/08 19:53	JL	E96080	
2,4,5-TP		0.19U	ug/L	0.19	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 3:01	JL	E96080	
2,4-D		0.22U	ug/L	0.22	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 3:01	JL	E96080	
Dalapon		2.3U	ug/L	2.3	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 3:01	JL	E96080	
Dinoseb		0.23U	ug/L	0.23	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 3:01	JL	E96080	
Pentachlorophenol		0.39U	ug/L	0.39	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 3:01	JL	E96080	
Picloram		0.23U	ug/L	0.23	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 3:01	JL	E96080	
1,1,1,2-Tetrachloroethane		0.24U	ug/L	0.24	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,1,1-Trichloroethane		0.21U	ug/L	0.21	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,1,2,2-Tetrachloroethane		0.47U	ug/L	0.47	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,1,2-Trichloroethane		0.44U	ug/L	0.44	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,1-Dichloroethane		0.20U	ug/L	0.20	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,1-Dichloroethene		0.23U	ug/L	0.23	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,1-Dichloropropene		0.24U	ug/L	0.24	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,2,3-Trichloropropane		0.30U	ug/L	0.30	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,2,4-Trichlorobenzene		0.41U	ug/L	0.41	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,2-Dichlorobenzene		0.21U	ug/L	0.21	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,2-Dichloroethane		0.29U	ug/L	0.29	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,2-Dichloropropane		0.40U	ug/L	0.40	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,3-Dichlorobenzene		0.23U	ug/L	0.23	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,3-Dichloropropane		0.22U	ug/L	0.22	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,3-Dichloropropene		0.52U	ug/L	0.52	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
1,4-Dichlorobenzene		0.23U	ug/L	0.23	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
2,2-Dichloropropane		0.30U	ug/L	0.30	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
2-Chlorotoluene		0.20U	ug/L	0.20	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	
4-Chlorotoluene		0.23U	ug/L	0.23	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080	

5600 US 1 North
 Fort Pierce, FL 34946
 FDOH # E96080

4155 St. Johns Pkwy Suite 1300
 Sanford, FL 32771
 FDOH # E83509



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2031525]

Client: Sanders Laboratories, Inc.

Workorder ID: N0807193 Upper Zone

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Benzene		0.20U	ug/L	0.20	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Bromobenzene		0.34U	ug/L	0.34	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Bromodichloromethane		0.25U	ug/L	0.25	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Bromoform		0.41U	ug/L	0.41	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Bromomethane		0.30U	ug/L	0.30	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Carbon tetrachloride		0.24U	ug/L	0.24	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Chlorobenzene		0.30U	ug/L	0.30	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Chloroethane		0.46U	ug/L	0.46	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Chloroform		0.25U	ug/L	0.25	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Chloromethane		0.40U	ug/L	0.40	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
cis-1,2-Dichloroethene		0.21U	ug/L	0.21	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Dibromochloromethane		0.30U	ug/L	0.30	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Dibromomethane		0.35U	ug/L	0.35	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Dichlorodifluoromethane		0.28U	ug/L	0.28	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Ethylbenzene		0.21U	ug/L	0.21	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Methyl-tert-butyl-ether		0.21U	ug/L	0.21	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Methylene chloride		0.23U	ug/L	0.23	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Styrene		0.21U	ug/L	0.21	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Tetrachloroethene		0.24U	ug/L	0.24	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Toluene		0.22U	ug/L	0.22	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Total THMs		0.25U	ug/L	0.25	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Total Xylenes		0.46U	ug/L	0.46	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
trans-1,2-Dichloroethene		0.35U	ug/L	0.35	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Trichloroethene		0.36U	ug/L	0.36	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Trichlorofluoromethane		0.22U	ug/L	0.22	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Vinyl chloride		0.32U	ug/L	0.32	EPA 524.2	VOC2941		07/18/08 18:24	WR	E96080
Alachlor		0.64U	ug/L	0.64	EPA 525.2	SVOC2663	07/16/08 11:00	07/17/08 22:52	CG	E96080
Atrazine		0.51U	ug/L	0.51	EPA 525.2	SVOC2663	07/16/08 11:00	07/17/08 22:52	CG	E96080
Benzo(a)pyrene		0.073U	ug/L	0.073	EPA 525.2	SVOC2663	07/16/08 11:00	07/17/08 22:52	CG	E96080
bis(2-ethylhexyl)phthalate		0.89U	ug/L	0.89	EPA 525.2	SVOC2663	07/16/08 11:00	07/17/08 22:52	CG	E96080
Di(2-ethylhexyl)adipate		0.71U	ug/L	0.71	EPA 525.2	SVOC2663	07/16/08 11:00	07/17/08 22:52	CG	E96080
Hexachlorobenzene		0.32U	ug/L	0.32	EPA 525.2	SVOC2663	07/16/08 11:00	07/17/08 22:52	CG	E96080
Hexachlorocyclopentadiene		0.25U	ug/L	0.25	EPA 525.2	SVOC2663	07/16/08 11:00	07/17/08 22:52	CG	E96080
Simazine		0.66U	ug/L	0.66	EPA 525.2	SVOC2663	07/16/08 11:00	07/17/08 22:52	CG	E96080
Aldicarb		0.54U	ug/L	0.54	EPA 531.1	HPLC2500		07/23/08 17:36	JJM	E96080
Aldicarb sulfone		0.45U	ug/L	0.45	EPA 531.1	HPLC2500		07/23/08 17:36	JJM	E96080
Aldicarb sulfoxide		0.36U	ug/L	0.36	EPA 531.1	HPLC2500		07/23/08 17:36	JJM	E96080
Carbofuran		0.41U	ug/L	0.41	EPA 531.1	HPLC2500		07/23/08 17:36	JJM	E96080
Oxamyl		0.13U	ug/L	0.13	EPA 531.1	HPLC2500		07/23/08 17:36	JJM	E96080
Glyphosate		10U	ug/L	10	EPA 547	SAL1064		07/27/08 3:36	SAL	E84129
Glyphosate		10U	ug/L	10	EPA 547			07/27/08 3:36	SAL	E84129
Endothall		2.8U	ug/L	2.8	EPA 548.1	SVOC2667	07/21/08 8:00	07/28/08 22:54	CG	E96080
Diquat		1.9U	ug/L	1.9	EPA 549.2	HPLC2502	07/21/08 8:00	07/29/08 11:44	JJM	E96080

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2031525]

Client: Sanders Laboratories, Inc.

Workorder ID: N0807193 Upper Zone

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Dibromoacetic Acid		0.18U	ug/L	0.18	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:53	JL	E96080
Dichloroacetic Acid		0.66U	ug/L	0.66	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:53	JL	E96080
Monobromoacetic Acid		0.28U	ug/L	0.28	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:53	JL	E96080
Monochloroacetic Acid		0.88U	ug/L	0.88	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:53	JL	E96080
Total HAAs		0.18U	ug/L	0.18	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:53	JL	E96080
Trichloroacetic acid		0.20U	ug/L	0.20	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:53	JL	E96080
2,4,6-Trichlorophenol		1.1U	ug/L	1.1	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
2-Chlorophenol		0.85U	ug/L	0.85	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
Anthracene		0.51U	ug/L	0.51	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
Butylbenzylphthalate		0.56U	ug/L	0.56	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
Di-n-butylphthalate		0.75U	ug/L	0.75	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
Di-n-octylphthalate		0.52U	ug/L	0.52	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
Diethylphthalate		0.36U	ug/L	0.36	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
Dimethyl-phthalate		2.5U	ug/L	2.5	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
Naphthalene		0.71U	ug/L	0.71	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
Phenanthrene		0.31U	ug/L	0.31	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080
Phenol		0.98U	ug/L	0.98	EPA 625	SVOC2665	07/16/08 11:00	07/21/08 20:58	WR	E96080

¹Result Qualifiers: U = Not Detected I = Analyte detected between the Laboratory Method Detection Limit and Laboratory Reporting Limit
Applicable Florida Department of Environmental Protection Qualifiers defined below. Statement of Estimated Uncertainty available upon request.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509



Printed: 7/30/08

Page 5 of 6



CHAIN-OF-CUSTODY RECORD

PROJECT # N0807193

Page _____ of _____

Client Youngquist
 Address _____
 Phone _____ Fax _____

Report To: _____
 Bill To: _____
 P.O. # _____
 Project Name South Cape Coral
 Project Location: _____

Sample Supply: GW
 Customer Type: _____
 Field Report #: _____
 Kit # 08-134 LAB USE ONLY
 REQUESTED DUE DATE: _____

Sampled By (PRINT) <u>HILARY CROOK</u>		Sample				PRESERVATIVES					ANALYSE REQUEST										Sample ID #				
Sampler Signature <u>HILARY CROOK</u>		DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	THIO	TPSCl-SOL	BAL. COL. LST	Odor	Nox. Nox. NOx	MH ₂ 10-NH ₄ TRU. TPSCl	OP	Metals *	Total Col.	Cr-MBAS	HAAS, SOC'S, TTM	GA. Uranium	Lead-226/228	Asbestos		
Bottle #	SAMPLE DESCRIPTION																								
	Upper Zone	7/15/08	0937	G																					-01A
																									B
																									C
																									D
																									E
																									F
																									G
																									H
Bottle Lot #	RELINQUISHED BY / AFFILIATION				DATE	TIME	ACCEPTED BY / AFFILIATION				DATE	TIME													
	<u>Hilary Crook</u>				<u>7/15/08</u>	<u>1130</u>	<u>Ureaga</u>				<u>7/15/08</u>	<u>1130</u>													
	COMMENTS: * As, Ba, Cd, Cr, Pb, Hg Ni, Se, Na, Sb, Be, Al Cu, Fe, Mn, Ag, Zn Ca, K, Mg, Ti (79.2)		OKAY TO RUN AS IS...				CLIENT INITIAL:																		
			SAMPLES ON ICE				Yes No																		

Monitor Well DZMW-1

**Lower Monitor Zone Background Water Quality
(1,610 to 1,650 feet bls)**

Client Project: South Cape Coral

Lab Project: N0807129

Report Date: 08/04/08



Laboratory Results

Youngquist Brothers, Inc.
15465 Pine Ridge Road
Ft. Myers, FL 33908

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>				
N0807129-01	Lower Zone grab	Ground Water	7/10/08 12:05	7/10/08 11:00				
<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>MDL</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Air Temperature-field	170.1	31.7		0.1	C	7/10/08 11:00	HC	E84380
Aluminum	EPA200.7	0.101		0.009	mg/L	7/12/08 12:16	JPW	E84380
Ammonia	EPA350.1	0.30		0.01	mg/L as N	7/14/08 17:27	AV	E84380
Antimony	EPA200.7	0.002	U	0.002	mg/L	7/12/08 12:16	JPW	E84380
Arsenic	EPA200.7	0.002	U	0.002	mg/L	7/12/08 12:16	JPW	E84380
Barium	EPA200.7	1.73		0.001	mg/L	7/12/08 12:16	JPW	E84380
Beryllium	EPA200.7	0.0003	I	0.0001	mg/L	7/12/08 12:16	JPW	E84380
Bicarbonate Alkalinity	SM4500CO2-D	148		3	mg/l CaCO3	7/18/08 13:15	AS	E84380
Biological Oxygen Demand	SM5210B	2	U	2	mg/L	7/11/08 14:40	CZ	E85457
Cadmium	EPA200.7	0.001	U	0.001	mg/L	7/12/08 12:16	JPW	E84380
Calcium	EPA200.7	538		0.006	mg/L	7/12/08 12:16	JPW	E84380
Carbonate Alkalinity	SM4500CO2-D	0.40		0.01	mg/l CaCO3	7/18/08 13:15	AS	E84380
Chemical Oxygen Demand	EPA410.4	1830		8	mg/L	7/18/08 10:30	BB	E84380
Chloride	SM4500Cl-E	18400		1	mg/L	7/16/08 12:37	AV	E84380
Chromium	EPA200.7	0.001	U	0.001	mg/L	7/12/08 12:16	JPW	E84380
Color-True	SM2120B	5	U	5	C.U.	7/11/08 12:45	RH/KS	E85457
Copper	EPA200.7	0.001	U	0.001	mg/L	7/12/08 12:16	JPW	E84380
Dissolved Oxygen-field	360.1	2.74		0.01	mg/L	7/10/08 11:00	HC	E84380
Fluoride	SM4500F-C	2.4		0.1	mg/L	7/14/08 14:00	AS	E84380
Iron	EPA200.7	0.372		0.015	mg/L	7/12/08 12:16	JPW	E84380
Langelier Saturation Index	LSI	0.36		0.01	NONE	7/28/08 14:09	AK	E84380
Lead	EPA200.7	0.015		0.001	mg/L	7/12/08 12:16	JPW	E84380
Magnesium	EPA200.7	922		0.007	mg/L	7/12/08 12:16	JPW	E84380
Manganese	EPA200.7	0.025		0.001	mg/L	7/12/08 12:16	JPW	E84380
Mercury	EPA245.1	0.001	U	0.001	mg/L	7/23/08 9:47	JPW	E84380
Nickel	EPA200.7	0.002	I	0.001	mg/L	7/12/08 12:16	JPW	E84380

Client Project: South Cape Coral

Lab Project: N0807129

Report Date: 08/04/08

Laboratory Results

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>				
N0807129-01	Lower Zone grab	Ground Water	7/10/08 12:05	7/10/08 11:00				
<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>MDL</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Nitrate+Nitrite-N	EPA353.2	0.02	I	0.01	mg/L as N	7/11/08 15:13	SJ	E84380
Nitrate-N	EPA353.2	0.02		0.01	mg/L as N	7/11/08 15:13	SJ	E84380
Nitrite-N	SM4500NO3-B	0.01	U	0.01	mg/L as N	7/10/08 15:30	KM	E85457
Nitrogen, Total Kjeldahl	EPA351.2	0.63		0.05	mg/L as N	7/15/08 13:32	BB	E84380
Odor @ 42° C	SM2150B	27		1	TON	7/10/08 15:30	RH	E85457
Organic Nitrogen	EPA351.2/350.1	0.33		0.05	mg/L as N	7/15/08 13:32	SJ	E84380
Ortho Phosphate	SM4500P-E	0.017	I	0.010	mg/L as P	7/11/08 12:30	AS	E84380
pH - field	150.1	7.05		0.01	std units	7/10/08 11:00	HC	E84380
Phosphorus, Total	EPA365.4	0.010	U	0.010	mg/L as P	7/15/08 15:19	BB	E84380
Potassium	EPA200.7	443		0.052	mg/L	7/12/08 12:16	JPW	E84380
See attached results	Subcontract					7/11/08 15:33	SUB	
Selenium	EPA200.7	0.002	U	0.002	mg/L	7/12/08 12:16	JPW	E84380
Silver	EPA200.7	0.001	U	0.001	mg/L	7/12/08 12:16	JPW	E84380
Sodium	EPA200.7	10000		0.400	mg/L	7/12/08 12:16	JPW	E84380
Specific Conductance-field	120.1	50500		0.1	µmhos/cm	7/10/08 11:00	HC	E84380
Sulfate	ASTM-D516-90	3010		2	mg/L	7/21/08 16:59	BB	E84380
Thallium	EPA279.2	0.001	U	0.001	mg/L	7/20/08 10:05	JPW	E84380
Total Coliform, MF	SM9222B	1	U	1	CFU/100ml	7/10/08 15:10	KS	E85457
Total Dissolved Solids	SM2540C	28800		20	mg/L	7/15/08 16:00	RH	E85457
Turbidity - field	EPA180.1	14.4		0.1	NTU	7/10/08 11:00	HC	E84380
Water Temperature-field	170.1	32.7		0.1	C	7/10/08 11:00	HC	E84380
Weather-field	DEPSOP	p. cloudy		n/a	none	7/10/08 11:00	HC	E84380
Zinc	EPA200.7	0.016		0.001	mg/L	7/12/08 12:16	JPW	E84380

Laboratory Results

Approved by:

Comments:



~~Kathrine Bartkiewicz/Lab Manager Fort Myers~~
~~Andrew Konopacki/Lab Manager Nokomis~~

Test Results meet all the requirements of the NELAC standards.



EMSL Analytical, Inc.

19501 NE 10th Ave. Bay A, N. Miami Beach, FL 33179

Phone: (305) 650-0577 Fax: (305) 650-0578 Email: miamilab@emsl.com

Attn: **T. Bright**
Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

Fax: (941) 484-6774 Phone: (941) 488-8103
Project: N0807129

Customer ID: SAND53
Customer PO: N0807129
Received: 07/14/08 4:49 PM
EMSL Order: 170803494

EMSL Proj:
Analysis Date: 7/16/2008
Report Date: 7/23/2008

**Determination of Asbestos Structures in Water Performed by the 100.2 Method
(EPA/600/R-94/134)**

Sample ID	Sample Prep Date	# Fibers Asbestos	# Fibers Non-Asbestos	Type(s) Of Asbestos	Analytical Sensitivity (MFL)	Confidence Limits	Concentration Of Asbestos Fibers (MFL)	Comments
N0807129-01 170803494-0001	7-16-08 1300	0			0.74	0.00-2.70	<0.74	Collected 7-10-08 1100

Samples filtered out of hold time. Contact Kim Wallace at 305-650-0577 with any questions.

Analyst(s)
Joe McOscar (1)

Kimberly A. Wallace

Kimberly Wallace, Laboratory Manager
or other approved signatory

Sample collection and containers provided by the client, acceptable bottle blank level is defined as <=0.01MFL>10um. ND=None Detected. This report may not be reproduced, except in full, without written permission by EMSL Analytical, Inc. The test results contained within this report meet the requirements of NELAC unless otherwise noted. This report relates only to the samples reported above. Samples received in good condition unless otherwise noted.
FOH# E86795

SOUTHERN ANALYTICAL LABORATORIES, INC.

110 BAYVIEW BOULEVARD, OLDSMAR, FL 34677 813-855-1844 fax 813-855-2218



Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

July 25, 2008
Project No: 83991

Laboratory Report

Project Name	N0807129		
Sample Description	N0807129-01 Lower Zone		
Matrix	Groundwater		
SAL Sample Number	83991.01		
Date/Time Collected	07/10/08	11:00	
Date/Time Received	07/11/08	10:16	

Parameters	Units	Results	Method	Detection Limit	Date/Time Analyzed	Date/Time Prep	Analyst
------------	-------	---------	--------	-----------------	--------------------	----------------	---------

Radiochemistry

Gross Alpha (Incl. Uranium)	pCi/l	12±2.6	EPA 00-02	2.8	07/15/08 15:45	07/14/08 09:55	AWW
Radium-226	pCi/l	3.4±0.2	EPA 903.1	0.03	07/22/08 16:20	07/16/08 13:25	AWW
Radium-228	pCi/l	0.4±0.2 U1	EPA RA-05	0.4	07/24/08 17:51	07/22/08 17:30	AWW
Combined Uranium	pCi/l	0.64	ASTM D5174	0.04	07/25/08 13:13	07/21/08 08:00	AWW

HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

Date issued: July 30, 2008

To: Tami Bright
Sanders Laboratories, Inc.
1050 Endeavor Court
Nokomis, FL 34275

Client: Sanders Laboratories, Inc.

Workorder ID: N0807129

[2031492]

Received: 7/11/08 10:45

Dear Tami Bright;

Analytical results presented in this report have been reviewed for compliance with the HBEL, Inc. Quality Systems Manual and have been determined to meet applicable Method guidelines and Standards referenced in the July 2003 National Environmental Laboratory Accreditation Program (NELAP) Quality Manual unless otherwise noted. The Analytical Results within these report pages reflect the values obtained from tests performed on Samples As Received by the laboratory unless indicated differently.

FDOH Safe Drinking Water Act, Clean Water Act and RCRA Certification #'s:
E96080, E83509

Questions regarding this report should be directed to the Report Signatory at (772) 465-8584 referencing the HBEL Workorder ID [Number].

Respectfully submitted,



Eric Charest
HBEL, Inc. Laboratory Manager

Note: This report is not to be copied, except in full, without the expressed written consent of HBEL, Inc.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

Quality Control Summary

Client: Sanders Laboratories, Inc.

Workorder ID: N0807129

[2031492]

Received: 7/11/08 10:45

MB=Method Blank LCS=Laboratory Control Sample LCSD=Laboratory Control Sample Duplicate MS=Matrix Spike MSD=Matrix Spike Duplicate DUP=Sample Duplicate

HBEL Sample

Method Narratives (If Applicable)

<u>Number</u>	<u>Sample ID</u>	<u>Analytical Method</u>	<u>Description</u>
---------------	------------------	--------------------------	--------------------

Quality Control Summary

<u>Method</u>	<u>HBEL Batch</u>	<u>Analyte</u>	<u>Analytical Issue</u>
---------------	-------------------	----------------	-------------------------

EPA 505

PEST5153

2031492001	Decachlorobiphenyl	Surrogate - Outside acceptance Limits.
------------	--------------------	--

EPA 515.1

PEST5156

2031492001	Dinoseb	Accuracy - Outside acceptance limits in the MS.
2031492001	Dinoseb	Accuracy - Outside acceptance limits in the MSD.
2031492001	Dinoseb	Precision - Outside acceptance limits between the MS and MSD.

The above due to matrix effects. Accuracy/Precision demonstrated with other QC samples.

HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
 Phone: (772) 465-8584 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2031492]

Client: Sanders Laboratories, Inc.

Workorder ID: N0807129

Parameter	Qualifier	Result	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Laboratory ID: 2031492001						Sampled: 07/10/08 11:00 Received: 07/11/08 10:45				
Sample ID: N0807129-01 Lower Zone Grab						Matrix: Water Results reported on Wet Weight Basis				
Cyanide		0.0047U	mg/L	0.0047	EPA 335.2	WCGE29679	07/17/08 11:30	07/18/08 13:42	GG	E96080
Surfactants as LAS, Mol.wt.340		0.086	mg/L	0.022	EPA 425.1	WCGE29671	07/11/08 11:00	07/11/08 15:22	SP	E96080
1,2-Dibromo-3-chloropropane		0.0034U	ug/L	0.0034	EPA 504.1	PEST5152	07/14/08 13:00	07/15/08 5:48	JL	E96080
1,2-Dibromoethane		0.0044U	ug/L	0.0044	EPA 504.1	PEST5152	07/14/08 13:00	07/15/08 5:48	JL	E96080
Aldrin		0.043U	ug/L	0.043	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
Chlordane		0.13U	ug/L	0.13	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
Dieldrin		0.065U	ug/L	0.065	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
Endrin		0.099U	ug/L	0.099	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
gamma-BHC (Lindane)		0.019U	ug/L	0.019	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
Heptachlor		0.035U	ug/L	0.035	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
Heptachlor epoxide		0.027U	ug/L	0.027	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
Methoxychlor		0.043U	ug/L	0.043	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
PCB		0.13U	ug/L	0.13	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
Toxaphene		0.59U	ug/L	0.59	EPA 505	PEST5153	07/15/08 9:00	07/16/08 4:00	JL	E96080
2,4,5-TP		0.19U	ug/L	0.19	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 1:56	JL	E96080
2,4-D		0.22U	ug/L	0.22	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 1:56	JL	E96080
Dalapon		2.3U	ug/L	2.3	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 1:56	JL	E96080
Dinoseb		0.23U	ug/L	0.23	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 1:56	JL	E96080
Pentachlorophenol		0.39U	ug/L	0.39	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 1:56	JL	E96080
Picloram		0.23U	ug/L	0.23	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 1:56	JL	E96080
1,1,1,2-Tetrachloroethane		0.24U	ug/L	0.24	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,1,1-Trichloroethane		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,1,2,2-Tetrachloroethane		0.47U	ug/L	0.47	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,1,2-Trichloroethane		0.44U	ug/L	0.44	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,1-Dichloroethane		0.20U	ug/L	0.20	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,1-Dichloroethene		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,1-Dichloropropene		0.24U	ug/L	0.24	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,2,3-Trichloropropane		0.30U	ug/L	0.30	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,2,4-Trichlorobenzene		0.41U	ug/L	0.41	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,2-Dichlorobenzene		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,2-Dichloroethane		0.29U	ug/L	0.29	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,2-Dichloropropane		0.40U	ug/L	0.40	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,3-Dichlorobenzene		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,3-Dichloropropane		0.22U	ug/L	0.22	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,3-Dichloropropene		0.52U	ug/L	0.52	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
1,4-Dichlorobenzene		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
2,2-Dichloropropane		0.30U	ug/L	0.30	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
2-Chlorotoluene		0.20U	ug/L	0.20	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
4-Chlorotoluene		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080

5600 US 1 North
 Fort Pierce, FL 34946
 FDOH # E96080

4155 St. Johns Pkwy Suite 1300
 Sanford, FL 32771
 FDOH # E83509



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2031492]

Client: Sanders Laboratories, Inc.

Workorder ID: N0807129

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Benzene		0.20U	ug/L	0.20	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Bromobenzene		0.34U	ug/L	0.34	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Bromodichloromethane		0.25U	ug/L	0.25	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Bromoform		0.41U	ug/L	0.41	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Bromomethane		0.30U	ug/L	0.30	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Carbon tetrachloride		0.24U	ug/L	0.24	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Chlorobenzene		0.30U	ug/L	0.30	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Chloroethane		0.46U	ug/L	0.46	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Chloroform		0.25U	ug/L	0.25	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Chloromethane		0.40U	ug/L	0.40	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
cis-1,2-Dichloroethene		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Dibromochloromethane		0.30U	ug/L	0.30	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Dibromomethane		0.35U	ug/L	0.35	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Dichlorodifluoromethane		0.28U	ug/L	0.28	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Ethylbenzene		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Methyl-tert-butyl-ether		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Methylene chloride		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Styrene		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Tetrachloroethene		0.24U	ug/L	0.24	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Toluene		0.22U	ug/L	0.22	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Total Xylenes		0.46U	ug/L	0.46	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
trans-1,2-Dichloroethene		0.35U	ug/L	0.35	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Trichloroethene		0.36U	ug/L	0.36	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Trichlorofluoromethane		0.22U	ug/L	0.22	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Vinyl chloride		0.32U	ug/L	0.32	EPA 524.2	VOC2940		07/16/08 17:38	WR	E96080
Alachlor		0.62U	ug/L	0.62	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 21:33	CG	E96080
Atrazine		0.49U	ug/L	0.49	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 21:33	CG	E96080
Benzo(a)pyrene		0.071U	ug/L	0.071	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 21:33	CG	E96080
bis(2-ethylhexyl)phthalate		0.86U	ug/L	0.86	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 21:33	CG	E96080
Di(2-ethylhexyl)adipate		0.69U	ug/L	0.69	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 21:33	CG	E96080
Hexachlorobenzene		0.31U	ug/L	0.31	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 21:33	CG	E96080
Hexachlorocyclopentadiene		0.24U	ug/L	0.24	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 21:33	CG	E96080
Simazine		0.64U	ug/L	0.64	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 21:33	CG	E96080
Aldicarb		0.54U	ug/L	0.54	EPA 531.1	HPLC2500		07/23/08 16:32	JJM	E96080
Aldicarb sulfone		0.45U	ug/L	0.45	EPA 531.1	HPLC2500		07/23/08 16:32	JJM	E96080
Aldicarb sulfoxide		0.36U	ug/L	0.36	EPA 531.1	HPLC2500		07/23/08 16:32	JJM	E96080
Carbofuran		0.41U	ug/L	0.41	EPA 531.1	HPLC2500		07/23/08 16:32	JJM	E96080
Oxamyl		0.13U	ug/L	0.13	EPA 531.1	HPLC2500		07/23/08 16:32	JJM	E96080
Glyphosate		10U	ug/L	10	EPA 547	SAL1064		07/23/08 18:08	SAL	E84129
Glyphosate		10U	ug/L	10	EPA 547			07/23/08 18:08	SAL	E84129
Endothall		2.8U	ug/L	2.8	EPA 548.1	SVOC2664	07/14/08 8:00	07/16/08 2:18	CG	E96080
Diquat		1.9U	ug/L	1.9	EPA 549.2	HPLC2496	07/14/08 9:00	07/16/08 14:46	JJM	E96080
Dibromoacetic Acid		0.18U	ug/L	0.18	EPA 552.1	PEST5157	07/23/08 13:06	07/23/08 21:09	JL	E96080

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2031492]

Client: Sanders Laboratories, Inc.

Workorder ID: N0807129

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Dichloroacetic Acid		0.66U	ug/L	0.66	EPA 552.1	PEST5157	07/23/08 13:06	07/23/08 21:09	JL	E96080
Monobromoacetic Acid		0.28U	ug/L	0.28	EPA 552.1	PEST5157	07/23/08 13:06	07/23/08 21:09	JL	E96080
Monochloroacetic Acid		0.88U	ug/L	0.88	EPA 552.1	PEST5157	07/23/08 13:06	07/23/08 21:09	JL	E96080
Total HAAs		0.18U	ug/L	0.18	EPA 552.1	PEST5157	07/23/08 13:06	07/23/08 21:09	JL	E96080
Trichloroacetic acid		0.20U	ug/L	0.20	EPA 552.1	PEST5157	07/23/08 13:06	07/23/08 21:09	JL	E96080
2,4,6-Trichlorophenol		1.0U	ug/L	1.0	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
2-Chlorophenol		0.77U	ug/L	0.77	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
2-Methyl-4,6-dinitrophenol		1.1U	ug/L	1.1	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
Anthracene		0.46U	ug/L	0.46	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
Butylbenzylphthalate		0.51U	ug/L	0.51	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
Di-n-butylphthalate		0.68U	ug/L	0.68	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
Di-n-octylphthalate		0.47U	ug/L	0.47	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
Diethylphthalate		0.32U	ug/L	0.32	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
Dimethyl-phthalate		2.2U	ug/L	2.2	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
Naphthalene		0.64U	ug/L	0.64	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
Phenanthrene		0.28U	ug/L	0.28	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080
Phenol		0.89U	ug/L	0.89	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 18:41	WR	E96080

¹Result Qualifiers: U = Not Detected I = Analyte detected between the Laboratory Method Detection Limit and Laboratory Reporting Limit
Applicable Florida Department of Environmental Protection Qualifiers defined below. Statement of Estimated Uncertainty available upon request.



CHAIN-OF-CUSTODY RECORD

PROJECT # N0807129

Page _____ of _____

Client Youngquist
 Address _____
 Phone _____ Fax _____

Report To: _____
 Bill To: _____
 P.O. # _____
 Project Name South Cape Coral
 Project Location: _____

Sample Supply: GW
 Customer Type: _____
 Field Report #: _____
 Kit # 08-133 USE ONLY
 REQUESTED DUE DATE: _____

Sampled By (PRINT) <u>Hilary Crook</u>		Sample			PRESERVATIVES					ANALYSES REQUESTED										Sample ID #						
Bottle #	SAMPLE DESCRIPTION	DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	THIO	TS-CI-SO ₄ F ⁻	Ba/Coloc. LST	Odor	NO ₂ -NO ₃ -NO _x	MB-D-Nit. TION	TP, Cad	OP	Metals-X	Total Col.	Cl-MGAS	HARS, SO ₄ , IIR, TMM-5	GA-2005 EPA-825	Asbestos	Uranium	Sample ID #	
	Lower Zone	7/10/08	1100	G																						-01A
																										B
																										C
																										D
																										E
																										F
																										G
																										H
Bottle Lot #		RELINQUISHED BY / AFFILIATION			DATE	TIME	ACCEPTED BY / AFFILIATION			DATE	TIME															
		<u>Hilary Crook</u>			7/10/08	1205	<u>Rhonda Hobout</u>			7/10/08	1205															
		<u>Rhonda Hobout</u>			7/10/08	1830	<u>[Signature]</u>			7/10/08	1830															
		<u>[Signature]</u>			7/11/08	0700	<u>Alreaga</u>			7/14/08	0700															

COMMENTS:
 *As, Ba, Cd, Cr, Pb, Hg
 Ni, Se, Na, Sb, Be, Al
 Cu, Fe, Mn, Ag, Zn
 Ca, Tl (279.2)

OKAY TO RUN AS IS...
 CLIENT INITIAL:
 SAMPLES ON ICE
 Yes No

TS-CI-SO₄F⁻
 Ba/Coloc. LST
 Odor
 NO₂-NO₃-NO_x
 MB-D-Nit. TION
 TP, Cad
 OP
 Metals-X
 Total Col.
 Cl-MGAS
 HARS, SO₄, IIR, TMM-5
 GA-2005 EPA-825
 Asbestos
 Uranium
 7/17/08

Injection Test Source Water



Laboratory Results

MWH Americas, Inc.
2503 Del Prado Blvd
Suite 430
Cape Coral, FL 33904


Lab ID	Sample Description	Sample Source	Received Date/Time	Sample Date/Time				
N0807225-01	SW Plant composite	Waste Water	7/14/08 12:45	7/14/08 11:00				
Analysis	Method	Results	Qual	MDL	Units	AnalysisDate/Time	Analyst	Cert ID
Aluminum	EPA200.7	0.009	U	0.009	mg/L	7/28/08 11:19	JPW	E84380
Ammonia	EPA350.1	0.01	U	0.01	mg/L as N	7/17/08 16:31	AV	E84380
Antimony	EPA200.7	0.002	U	0.002	mg/L	7/28/08 11:19	JPW	E84380
Arsenic	EPA200.7	0.002	U	0.002	mg/L	7/28/08 11:19	JPW	E84380
Barium	EPA200.7	0.010		0.001	mg/L	7/28/08 11:19	JPW	E84380
Beryllium	EPA200.7	0.0001	U	0.0001	mg/L	7/28/08 11:19	JPW	E84380
Bicarbonate Alkalinity	SM4500CO2-D	105		3	mg/l CaCO3	7/18/08 13:15	AS	E84380
BOD	SM5210B	2	U	2	mg/L	7/15/08 11:45	AS	E84380
Cadmium	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Calcium	EPA200.7	57.2		0.006	mg/L	7/28/08 11:19	JPW	E84380
Carbonate Alkalinity	SM4500CO2-D	0.51		0.01	mg/l CaCO3	7/18/08 13:15	AS	E84380
Chemical Oxygen Demand	EPA410.4	97		8	mg/L	7/18/08 10:30	BB	E84380
Chloride	SM4500Cl-E	375		1	mg/L	7/16/08 17:28	AV	E84380
Chromium	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Color-True	SM2120B	5		5	C.U.	7/15/08 14:30	AV	E84380
Copper	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Dissolved Oxygen-field	360.1	9.03		0.01	mg/L	7/14/08 11:00	HC	E84380
Fluoride	SM4500F-C	0.6		0.1	mg/L	7/14/08 14:00	AS	E84380
Iron	EPA200.7	0.015	U	0.015	mg/L	7/28/08 11:19	JPW	E84380
Langelier Saturation Index	LSI	-0.18		0.01	NONE	8/4/08 15:18	AK	E84380
Lead	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Magnesium	EPA200.7	23.9		0.007	mg/L	7/28/08 11:19	JPW	E84380
Manganese	EPA200.7	0.016		0.001	mg/L	7/28/08 11:19	JPW	E84380
Mercury	EPA245.1	0.001	U	0.001	mg/L	7/23/08 9:47	JPW	E84380
Nickel	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380

Laboratory Results

<u>Lab ID</u>	<u>Sample Description</u>	<u>Sample Source</u>	<u>Received Date/Time</u>	<u>Sample Date/Time</u>				
N0807225-01	SW Plant composite	Waste Water	7/14/08 12:45	7/14/08 11:00				
<u>Analysis</u>	<u>Method</u>	<u>Results</u>	<u>Qual</u>	<u>MDL</u>	<u>Units</u>	<u>AnalysisDate/Time</u>	<u>Analyst</u>	<u>Cert ID</u>
Nitrate+Nitrite-N	EPA353.2	12.8		0.01	mg/L as N	7/14/08 15:10	SJ	E84380
Nitrate-N	EPA353.2	12.8		0.01	mg/L as N	7/14/08 15:10	SJ	E84380
Nitrite-N	EPA353.2	0.01	U	0.01	mg/L as N	7/14/08 14:00	SJ	E84380
Nitrogen, Total Kjeldahl	EPA351.2	0.54		0.10	mg/L as N	7/21/08 15:40	SJ	E84380
Odor @ 30°C	SM2150B	1		1	TON	7/14/08 14:30	AS	E84380
Organic Nitrogen	EPA351.2/350.1	0.54		0.10	mg/L as N	7/21/08 15:40	SJ	E84380
Ortho Phosphate	SM4500P-E	2.60		0.01	mg/L as P	7/15/08 13:15	AS	E84380
pH - field	150.1	7.62		0.01	std units	7/14/08 11:00	HC	E84380
Phosphorus, Total	EPA365.4	2.51		0.05	mg/L as P	7/21/08 15:40	SJ	E84380
Potassium	EPA200.7	18.2		0.052	mg/L	7/28/08 11:19	JPW	E84380
See attached results	Subcontract					7/15/08 15:06	SUB	
Selenium	EPA200.7	0.002	U	0.002	mg/L	7/28/08 11:19	JPW	E84380
Silver	EPA200.7	0.001	U	0.001	mg/L	7/28/08 11:19	JPW	E84380
Sodium	EPA200.7	265		0.400	mg/L	7/28/08 11:19	JPW	E84380
Specific Conductance-field	120.1	1790		0.1	µmhos/cm	7/14/08 11:00	HC	E84380
Sulfate	ASTM-D516-90	73		2	mg/L	7/21/08 16:59	BB	E84380
Thallium	EPA279.2	0.001	U	0.001	mg/L	7/20/08 10:05	JPW	E84380
Total Coliform, MF	SM9222B	1	U	1	CFU/100ml	7/14/08 14:50	RF	E84380
Total Dissolved Solids	SM2540C	928		20	mg/L	7/17/08 15:15	AS	E84380
Total Suspended Solids	SM2540D	0.8		0.6	mg/L	7/18/08 11:30	AS	E84380
Turbidity - field	EPA180.1	2.6		0.1	NTU	7/14/08 11:00	HC	E84380
Water Temperature-field	170.1	Refridgerated		0.1	C	7/14/08 11:00	HC	E84380
Zinc	EPA200.7	0.029		0.001	mg/L	7/28/08 11:19	JPW	E84380

Laboratory Results

Approved by:



Kathrine Bartkiewicz/Lab Manager Fort Myers
Andrew Konopacki/Lab Manager Nokomis

Comments:

Test Results meet all the requirements of the NELAC standards.

SOUTHERN ANALYTICAL LABORATORIES, INC.

110 BAYVIEW BOULEVARD, OLDSMAR, FL 34677 813-855-1844 fax 813-855-2218



Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

July 30, 2008
Project No: 84094

Laboratory Report

Project Name N0807225
Sample Description N0807225-01 SW Plant
Matrix Wastewater
SAL Sample Number 84094.01
Date/Time Collected 07/14/08 11:00
Date/Time Received 07/16/08 10:09

Parameters	Units	Results	Method	Detection Limit	Date/Time Analyzed	Date/Time Prep	Analyst
------------	-------	---------	--------	-----------------	--------------------	----------------	---------

Radiochemistry

Gross Alpha (Incl. Uranium)	pCi/l	6.9±2.5	EPA 00-02	2.8	07/18/08 17:43	07/17/08 09:00	AWW
Radium-226	pCi/l	1.2±00.09	EPA 903.1	0.00	07/24/08 14:30	07/18/08 18:30	AWW
Radium-228	pCi/l	0.4±0.2 U1	EPA RA-05	0.4	07/29/08 14:12	07/25/08 12:35	AWW
Combined Uranium	pCi/l	0.50	ASTM D5174	0.04	07/25/08 13:23	07/21/08 08:00	AWW

SOUTHERN ANALYTICAL LABORATORIES, INC.

110 BAYVIEW BOULEVARD, OLDSMAR, FL 34677 813-855-1844 fax 813-855-2218



Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

July 30, 2008
Project No: 84094

Laboratory Report

Footnotes

- * Test results presented in this report meet all the requirements of the NELAC standards.
- ** A statement of estimated uncertainty of test results is available upon request.
- *** For methods marked with ***, all QC criteria have been met for this method which is equivalent to a SAL certified method.
- U1 Analyte was not detected; indicated concentration is method detection limit. Radiochemistry MDL is sample specific and matrix dependent.

A handwritten signature in black ink, appearing to read "Leslie C. Boardman". The signature is fluid and cursive.



EMSL Analytical, Inc.

19501 NE 10th Ave. Bay A, N. Miami Beach, FL 33179

Phone: (305) 650-0577 Fax: (305) 650-0578 Email: miamilab@emsl.com

Attn: **T. Bright**
Sanders Laboratories
1050 Endeavor Court
Nokomis, FL 34275-3623

Fax: (941) 484-6774 Phone: (941) 488-8103
Project: **N0807225**

Customer ID: SAND53
Customer PO: N0807225
Received: 07/15/08 1:03 PM
EMSL Order: 170803518

EMSL Proj:
Analysis Date: 7/23/2008
Report Date: 7/24/2008

**Determination of Asbestos Structures in Water Performed by the 100.2 Method
(EPA/600/R-94/134)**

Sample ID	Sample Prep Date	# Fibers Asbestos	# Fibers Non-Asbestos	Type(s) Of Asbestos	Analytical Sensitivity (MFL)	Confidence Limits	Concentration Of Asbestos Fibers (MFL)	Comments
N0807225-01 170803518-0001	7/15/08 14:00	0			0.18	0.00-0.68	<0.18	Collected 7/14/08 1100

Analyst(s)

Joe McOscar (1)

Kimberly Wallace, Laboratory Manager
or other approved signatory

Sample collection and containers provided by the client, acceptable bottle blank level is defined as $\leq 0.01 \text{MFL} > 10 \mu\text{m}$. ND=None Detected. This report may not be reproduced, except in full, without written permission by EMSL Analytical, Inc. The test results contained within this report meet the requirements of NELAC unless otherwise noted. This report relates only to the samples reported above. Samples received in good condition unless otherwise noted.

FOH# E86795

HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

Date issued: July 30, 2008

To: Tami Bright
Sanders Laboratories, Inc.
1050 Endeavor Court
Nokomis, FL 34275

Client: Sanders Laboratories, Inc.

Workorder ID: N0807225 SW Plant

[2031513]

Received: 7/15/08 9:45

Dear Tami Bright;

Analytical results presented in this report have been reviewed for compliance with the HBEL, Inc. Quality Systems Manual and have been determined to meet applicable Method guidelines and Standards referenced in the July 2003 National Environmental Laboratory Accreditation Program (NELAP) Quality Manual unless otherwise noted. The Analytical Results within these report pages reflect the values obtained from tests performed on Samples As Received by the laboratory unless indicated differently.

FDOH Safe Drinking Water Act, Clean Water Act and RCRA Certification #'s:
E96080, E83509

Questions regarding this report should be directed to the Report Signatory at (772) 465-8584 referencing the HBEL Workorder ID [Number].

Respectfully submitted,



Eric Charest
HBEL, Inc. Laboratory Manager

Note: This report is not to be copied, except in full, without the expressed written consent of HBEL, Inc.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509

Printed: 7/30/08



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

Quality Control Summary

Client: Sanders Laboratories, Inc.
Workorder ID: N0807225 SW Plant
Received: 7/15/08 9:45

[2031513]

MB=Method Blank LCS=Laboratory Control Sample LCSD=Laboratory Control Sample Duplicate MS=Matrix Spike MSD=Matrix Spike Duplicate DUP=Sample Duplicate

HBEL Sample		Method Narratives (If Applicable)	
Number	Sample ID	Analytical Method	Description
2031513001	N0807225 SW Plant Composite	EPA 625	No MS/MSD analyzed in batch. Precision and Accuracy determined with LCS/LCSD

Quality Control Summary

Method	HBEL Batch	Analyte	Analytical Issue
EPA 505	PEST5153		
2031513001	Decachlorobiphenyl		Surrogate - Outside acceptance Limits.

HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
 Phone: (772) 465-8584 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2031513]

Client: Sanders Laboratories, Inc.

Workorder ID: N0807225 SW Plant

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Laboratory ID: 2031513001 Sample ID: N0807225 SW Plant Composite						Sampled: 07/14/08 11:00 Received: 07/15/08 9:45 Matrix: Water Results reported on Wet Weight Basis				
Cyanide		0.0047U	mg/L	0.0047	EPA 335.2	WCGE29679	07/17/08 11:30	07/18/08 13:42	GG	E96080
Surfactants as LAS, Mol.wt.340		0.070	mg/L	0.022	EPA 425.1	WCGE29672	07/17/08 8:30	07/17/08 16:31	GG	E96080
1,2-Dibromo-3-chloropropane		0.0035U	ug/L	0.0035	EPA 504.1	PEST5158	07/24/08 14:00	07/25/08 0:07	JL	E96080
1,2-Dibromoethane		0.0047U	ug/L	0.0047	EPA 504.1	PEST5158	07/24/08 14:00	07/25/08 0:07	JL	E96080
Aldrin		0.044U	ug/L	0.044	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
Chlordane		0.13U	ug/L	0.13	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
Dieldrin		0.066U	ug/L	0.066	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
Endrin		0.10U	ug/L	0.10	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
gamma-BHC (Lindane)		0.020U	ug/L	0.020	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
Heptachlor		0.036U	ug/L	0.036	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
Heptachlor epoxide		0.027U	ug/L	0.027	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
Melthoxychlor		0.044U	ug/L	0.044	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
PCB		0.14U	ug/L	0.14	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
Toxaphene		0.60U	ug/L	0.60	EPA 505	PEST5153	07/15/08 11:00	07/16/08 4:28	JL	E96080
2,4,5-TP		0.19U	ug/L	0.19	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 2:28	JL	E96080
2,4-D		0.22U	ug/L	0.22	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 2:28	JL	E96080
Dalapon		2.3U	ug/L	2.3	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 2:28	JL	E96080
Dinoseb		0.23U	ug/L	0.23	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 2:28	JL	E96080
Pentachlorophenol		0.39U	ug/L	0.39	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 2:28	JL	E96080
Picloram		0.23U	ug/L	0.23	EPA 515.1	PEST5156	07/21/08 8:00	07/23/08 2:28	JL	E96080
1,1,1,2-Tetrachloroethane		0.24U	ug/L	0.24	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,1,1-Trichloroethane		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,1,2,2-Tetrachloroethane		0.47U	ug/L	0.47	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,1,2-Trichloroethane		0.44U	ug/L	0.44	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,1-Dichloroethane		0.20U	ug/L	0.20	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,1-Dichloroethene		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,1-Dichloropropene		0.24U	ug/L	0.24	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,2,3-Trichloropropane		0.30U	ug/L	0.30	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,2,4-Trichlorobenzene		0.41U	ug/L	0.41	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,2-Dichlorobenzene		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,2-Dichloroethane		0.29U	ug/L	0.29	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,2-Dichloropropane		0.40U	ug/L	0.40	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,3-Dichlorobenzene		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,3-Dichloropropane		0.22U	ug/L	0.22	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,3-Dichloropropene		0.52U	ug/L	0.52	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
1,4-Dichlorobenzene		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
2,2-Dichloropropane		0.30U	ug/L	0.30	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
2-Chlorotoluene		0.20U	ug/L	0.20	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
4-Chlorotoluene		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080

5600 US 1 North
 Fort Pierce, FL 34946
 FDOH # E96080

4155 St. Johns Pkwy Suite 1300
 Sanford, FL 32771
 FDOH # E83509



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2031513]

Client: Sanders Laboratories, Inc.

Workorder ID: N0807225 SW Plant

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Benzene		0.20U	ug/L	0.20	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Bromobenzene		0.34U	ug/L	0.34	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Bromodichloromethane		54	ug/L	0.25	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Bromoform		35	ug/L	0.41	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Bromomethane		0.30U	ug/L	0.30	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Carbon tetrachloride		0.24U	ug/L	0.24	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Chlorobenzene		0.30U	ug/L	0.30	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Chloroethane		0.46U	ug/L	0.46	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Chloroform		19	ug/L	0.25	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Chloromethane		0.40U	ug/L	0.40	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
cis-1,2-Dichloroethene		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Dibromochloromethane		95	ug/L	0.30	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Dibromomethane		0.35U	ug/L	0.35	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Dichlorodifluoromethane		0.28U	ug/L	0.28	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Ethylbenzene		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Methyl-tert-butyl-ether		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Methylene chloride		0.23U	ug/L	0.23	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Styrene		0.21U	ug/L	0.21	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Tetrachloroethene		0.24U	ug/L	0.24	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Toluene		0.22U	ug/L	0.22	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Total THMs		200	ug/L	0.25	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Total Xylenes		0.46U	ug/L	0.46	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
trans-1,2-Dichloroethene		0.35U	ug/L	0.35	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Trichloroethene		0.36U	ug/L	0.36	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Trichlorofluoromethane		0.22U	ug/L	0.22	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Vinyl chloride		0.32U	ug/L	0.32	EPA 524.2	VOC2940		07/17/08 0:18	WR	E96080
Alachlor		0.63U	ug/L	0.63	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 16:58	CG	E96080
Atrazine		0.50U	ug/L	0.50	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 16:58	CG	E96080
Benzo(a)pyrene		0.073U	ug/L	0.073	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 16:58	CG	E96080
bis(2-ethylhexyl)phthalate	L	24	ug/L	0.88	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 16:58	CG	E96080
Di(2-ethylhexyl)adipate		0.70U	ug/L	0.70	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 16:58	CG	E96080
Hexachlorobenzene		0.32U	ug/L	0.32	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 16:58	CG	E96080
Hexachlorocyclopentadiene		0.25U	ug/L	0.25	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 16:58	CG	E96080
Simazine		0.65U	ug/L	0.65	EPA 525.2	SVOC2663	07/16/08 5:00	07/17/08 16:58	CG	E96080
Aldicarb		0.54U	ug/L	0.54	EPA 531.1	HPLC2500		07/23/08 17:04	JJM	E96080
Aldicarb sulfone		0.45U	ug/L	0.45	EPA 531.1	HPLC2500		07/23/08 17:04	JJM	E96080
Aldicarb sulfoxide		0.36U	ug/L	0.36	EPA 531.1	HPLC2500		07/23/08 17:04	JJM	E96080
Carbofuran		0.41U	ug/L	0.41	EPA 531.1	HPLC2500		07/23/08 17:04	JJM	E96080
Oxamyl		0.13U	ug/L	0.13	EPA 531.1	HPLC2500		07/23/08 17:04	JJM	E96080
Glyphosate		10U	ug/L	10	EPA 547	SAL1064		07/27/08 3:48	SAL	E84129
Glyphosate		10U	ug/L	10	EPA 547			07/27/08 3:48	SAL	E84129
Endothall		2.8U	ug/L	2.8	EPA 548.1	SVOC2667	07/21/08 8:00	07/28/08 22:31	CG	E96080
Diquat		1.9U	ug/L	1.9	EPA 549.2	HPLC2502	07/21/08 8:00	07/29/08 11:26	JJM	E96080

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509



HBEL, Inc.

5600 U.S. 1 North, Fort Pierce, FL 34946
Phone: (772) 465-8584 Fax: (772) 467-1584

CERTIFICATE OF ANALYSIS

[2031513]

Client: Sanders Laboratories, Inc.

Workorder ID: N0807225 SW Plant

Parameter	Qualifier	Result ¹	Units	Reporting Limit	Method	Laboratory Batch	Prep Date/Time	Analyzed Date/Time	Analyst	Lab ID
Dibromoacetic Acid		20	ug/L	0.18	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:18	JL	E96080
Dichloroacetic Acid		17	ug/L	0.66	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:18	JL	E96080
Monobromoacetic Acid		2.5	ug/L	0.28	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:18	JL	E96080
Monochloroacetic Acid		0.88U	ug/L	0.88	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:18	JL	E96080
Total HAAs		49	ug/L	0.18	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:18	JL	E96080
Trichloroacetic acid		9.7	ug/L	0.20	EPA 552.1	PEST5157	07/23/08 13:06	07/24/08 1:18	JL	E96080
2,4,6-Trichlorophenol		1.1U	ug/L	1.1	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
2-Chlorophenol		0.84U	ug/L	0.84	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
Anthracene		0.50U	ug/L	0.50	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
Butylbenzylphthalate		0.55U	ug/L	0.55	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
Di-n-butylphthalate		0.74U	ug/L	0.74	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
Di-n-octylphthalate		0.51U	ug/L	0.51	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
Diethylphthalate		0.35U	ug/L	0.35	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
Dimethyl-phthalate		2.4U	ug/L	2.4	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
Naphthalene		0.70U	ug/L	0.70	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
Phenanthrene		0.30U	ug/L	0.30	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080
Phenol		0.97U	ug/L	0.97	EPA 625	SVOC2665	07/15/08 11:30	07/21/08 20:13	WR	E96080

¹Result Qualifiers: U = Not Detected | = Analyte detected between the Laboratory Method Detection Limit and Laboratory Reporting Limit
Applicable Florida Department of Environmental Protection Qualifiers defined below. Statement of Estimated Uncertainty available upon request.
L Off-scale high. Actual value is known to be greater than value given.

5600 US 1 North
Fort Pierce, FL 34946
FDOH # E96080

4155 St. Johns Pkwy Suite 1300
Sanford, FL 32771
FDOH # E83509





CHAIN-OF-CUSTODY RECORD

PROJECT # NO807225

Page _____ of _____

Client MWH
 Address _____
 Phone _____ Fax _____

Report To: _____
 Bill To: _____
 P.O. # _____
 Project Name Southwest Plant
 Project Location: _____

Sample Supply: WW
 Customer Type: _____
 Field Report #: _____
 Kit # FC08/135 ONLY
 REQUESTED DUE DATE: 7/21/08

Sampled By (PRINT)		Sample			PRESERVATIVES					ANALYSES REQUEST										Sample ID #														
Sampler Signature		DATE	TIME	TYPE	ICE	UNPRESERVED	H ₂ SO ₄	HNO ₃	HCL	THIO	TPSCl-	SO ₄ LF-	TSS	Bad Color	Odor	NO ₂ , NO ₃ , ALOX	NH ₃ , NH ₄ , TRU, TRP	GP	Metals *	TIC	CH-MBAS	HAA5	DOC	THM ₂	THM ₅	GP ₅	F ₁₀ ig	SO ₄ S	Ca ₂ 224	U ₂₂₈	EPA 1625	Asbestos	(field)	
Bottle #	SAMPLE DESCRIPTION																																	
	SW Plant	7/14/08	1100	C																														-01A
																																		B
																																		C
																																		D
																																		E
																																		F
																																		G
																																		H
Bottle Lot #	RELINQUISHED BY / AFFILIATION		DATE	TIME	ACCEPTED BY / AFFILIATION		DATE	TIME																										
	Hillary Cook		7/14/08	1245	Ulreag		7/14/08	1245																										
COMMENTS:		OKAY TO RUN AS IS...																																
*As, Ba, Cd, Cr, Pb, Hg Ni, Se, Na, Sb, Be, Al Cu, Fe, Mn, Ag, Zn Ca, Ti		CLIENT INITIAL:																																
		SAMPLES ON ICE																																
		Yes No																																

Appendix Q

Injection Test Data

Calibration Certificates

Flowmeter Calibration Certificate



CERTIFIED TEST REPORT

CUSTOMER: OZONE INDUSTRIES
 MODEL NO: ML20-16
 METER SERIAL NO: 20081737

CONFIGURATION

METER INSIDE DIAMETER: 15.25
 DIAL: GAL X 1000 8000 GPM
 GEARS: 17 / 45
 TOTALIZER GEARS: 48 / 18-
 ACTUAL METER INDEX: 1.3470
 TEST DATE: 6/24/2008
 TEST FACILITY: Volumetric

CALIBRATION DATA

	FLOW RATE GPM	% ACCURACY
1	6257.00	101.98
2	2501.60	101.70
3	502.90	98.23

CERTIFIED BY: Paul Hobbs DATE: 6/24/2008

This calibration was performed on a primary or secondary test facility, traceable to the National Institute of Standards and Technology, USA. The estimated flow measurement uncertainty of the calibration facilities are:
 Primary +/- 0.15% Secondary +/- 0.5%



3255 WEST STETSON AVENUE
 HEMET, CA 92545 USA
 PHONE (951) 652-6811 / FAX (951) 652-3078
 WEB SITE: <http://www.mccrometer.com> E-MAIL: info@mccrometer.com



20081737

In-Situ Pressure Transducer Calibration Certificates



Calibration Report

221 E. Lincoln Ave, Fort Collins, CO 80524 USA, 970-498-1500, 1-800-446-7488 (Toll Free USA & Canada), FAX: 970-498-1598

Visit us on the Internet at www.in-situ.com

Report Number:

Calibration Result:

Calibration Date:	2008-08-02
Model:	PXD-261
Full Scale Pressure Range:	206.8 kPa (30 PSI) Gauge
Manufacturer:	In-Situ
Serial Number:	5153

Calibration Procedures and Equipment Used:

Standards used in this calibration are traceable to the National Institute of Standards and Technology.

1. Digital Multi-Meter, HP 3457A, s/n 3114A15076
2. Multi-Channel Thermometer, Instrulab 4312A-15, s/n 41039
3. Platinum RTD, Instrulab 832, s/n 12084
4. 100 PSIG/A - Pressure Controller, Ruska 7215xi, s/n 55556
5. Automated software calibration procedures used

Range of Applied Temperatures: 4.74 C to 29.80 C

Range of Applied Pressures: -0.0003 kPa (-0.0000 PSI) to 206.8462 kPa (30.0005 PSI)

Calibration Coefficients:

Linearity	0.2678
Scale	29.7931
Offset	-0.1851

PASS/FAIL Criteria:

	Applied Pressure	Current mA	
Zero Response	-0.0003 kPa (-0.0000 PSI)	4.100	PASSED
Full Scale Response	206.8462 kPa (30.0005 PSI)	20.064	PASSED
	Minimum	Maximum	
Temperature Stability (%FS)	-0.056	0.092	PASSED
Repeatability at 15 C (%FS)	-0.022	0.010	PASSED
Hysteresis (%FS)	0.025		PASSED
Thermal Hysteresis (%FS)	0.027		PASSED

Test Performed By: Test Verified By:

This calibration report shall not be reproduced, except in full, without the written approval of In-Situ, Inc.



Calibration Report

221 E. Lincoln Ave, Fort Collins, CO 80524 USA, 970-498-1500, 1-800-446-7488 (Toll Free USA & Canada), FAX: 970-498-1598

Visit us on the Internet at www.in-situ.com!

Report Number:

Calibration Result:

Calibration Date:	2008-02-16
Model:	PXD-261
Full Scale Pressure Range:	689.5 kPa (100 PSI) Gauge
Manufacturer:	In-Situ
Serial Number:	7550

Calibration Procedures and Equipment Used:

Standards used in this calibration are traceable to the National Institute of Standards and Technology.

1. Digital Multi-Meter, HP 3457A, s/n 3114A17597
2. Multi-Channel Thermometer, Instrulab 4312A-15, s/n 41039
3. Platinum RTD, Instrulab 832, s/n 12159
4. 300/100 PSIG Pressure Controller - Sensor 1, Mensor PCS-400, s/n 180226
5. Automated software calibration procedures used

Range of Applied Temperatures: 4.36 C to 29.43 C

Range of Applied Pressures: -0.0483 kPa (-0.0070 PSI) to 689.4826 kPa (100.0010 PSI)

Calibration Coefficients:

Linearity	0.3125
Scale	100.4656
Offset	0.2903

PASS/FAIL Criteria:

	Applied Pressure	Current mA	
Zero Response	-0.0483 kPa (-0.0070 PSI)	3.953	PASSED
Full Scale Response	689.4826 kPa (100.0010 PSI)	19.831	PASSED
	Minimum	Maximum	
Temperature Stability (%FS)	-0.022	0.025	PASSED
Repeatability at 15 C (%FS)	-0.008	0.008	PASSED
Hysteresis (%FS)	0.010		PASSED
Thermal Hysteresis (%FS)	0.023		PASSED

Test Performed By: Test Verified By:

This calibration report shall not be reproduced, except in full, without the written approval of In-Situ, Inc.



Calibration Report

221 E. Lincoln Ave, Fort Collins, CO 80524 USA, 970-498-1500, 1-800-446-7488 (Toll Free USA & Canada), FAX: 970-498-1598

Visit us on the Internet at www.in-situ.com

Report Number:

Calibration Result:

Calibration Date:	2008-08-02
Model:	PXD-261
Full Scale Pressure Range:	206.8 kPa (30 PSI) Gauge
Manufacturer:	In-Situ
Serial Number:	264

Calibration Procedures and Equipment Used:

Standards used in this calibration are traceable to the National Institute of Standards and Technology.

1. Digital Multi-Meter, HP 3457A, s/n 3114A15076
2. Multi-Channel Thermometer, Instrulab 4312A-15, s/n 41039
3. Platinum RTD, Instrulab 832, s/n 12084
4. 100 PSIG/A - Pressure Controller, Ruska 7215xi, s/n 55556
5. Automated software calibration procedures used

Range of Applied Temperatures: 4.74 C to 29.80 C

Range of Applied Pressures: -0.0003 kPa (-0.0000 PSI) to 206.8457 kPa (30.0004 PSI)

Calibration Coefficients:

Linearity	0.2559
Scale	29.6397
Offset	-0.0868

PASS/FAIL Criteria:

	Applied Pressure	Current mA	
Zero Response	-0.0003 kPa (-0.0000 PSI)	4.049	<u>PASSED</u>
Full Scale Response	206.8457 kPa (30.0004 PSI)	20.101	<u>PASSED</u>
	Minimum	Maximum	
Temperature Stability (%FS)	-0.094	0.070	<u>PASSED</u>
Repeatability at 15 C (%FS)	-0.013	0.016	<u>PASSED</u>
Hysteresis (%FS)	0.017		<u>PASSED</u>
Thermal Hysteresis (%FS)	0.017		<u>PASSED</u>

Test Performed By: Test Verified By:

This calibration report shall not be reproduced, except in full, without the written approval of In-Situ, Inc.



Calibration Report

221 E. Lincoln Ave, Fort Collins, CO 80524 USA, 970-498-1500, 1-800-446-7488 (Toll Free USA & Canada), FAX: 970-498-1598

Visit us on the Internet at www.in-situ.com

Report Number:

Calibration Result:

Calibration Date:	2008-08-02
Model:	PXD-261
Full Scale Pressure Range:	206.8 kPa (30 PSI) Gauge
Manufacturer:	In-Situ
Serial Number:	5832

Calibration Procedures and Equipment Used:

Standards used in this calibration are traceable to the National Institute of Standards and Technology.

1. Digital Multi-Meter, HP 3457A, s/n 3114A15076
2. Multi-Channel Thermometer, Instrulab 4312A-15, s/n 41039
3. Platinum RTD, Instrulab 832, s/n 12084
4. 100 PSIG/A - Pressure Controller, Ruska 7215xi, s/n 55556
5. Automated software calibration procedures used

Range of Applied Temperatures: 4.74 C to 29.80 C

Range of Applied Pressures: -0.0003 kPa (-0.0000 PSI) to 206.8446 kPa (30.0003 PSI)

Calibration Coefficients:

Linearity	0.2543
Scale	29.5720
Offset	-0.0988

PASS/FAIL Criteria:

	Applied Pressure	Current mA	
Zero Response	-0.0003 kPa (-0.0000 PSI)	4.054	PASSED
Full Scale Response	206.8446 kPa (30.0003 PSI)	20.144	PASSED
	Minimum	Maximum	
Temperature Stability (%FS)	-0.108	0.059	PASSED
Repeatability at 15 C (%FS)	-0.014	0.007	PASSED
Hysteresis (%FS)	0.014		PASSED
Thermal Hysteresis (%FS)	0.013		PASSED

Test Performed By: Test Verified By:

This calibration report shall not be reproduced, except in full, without the written approval of In-Situ, Inc.



Calibration Report

221 E. Lincoln Ave, Fort Collins, CO 80524 USA, 970-498-1500, 1-800-446-7488 (Toll Free USA & Canada), FAX: 970-498-1598

Visit us on the Internet at www.in-situ.com

Report Number: 2007020802010137

Calibration Result: PASSED

Calibration Date:	2007-02-08
Model:	PXD-261
Full Scale Pressure Range:	206.8 kPa (30 PSI) Gauge
Manufacturer:	In-Situ
Serial Number:	10137

Calibration Procedures and Equipment Used:

Standards used in this calibration are traceable to the National Institute of Standards and Technology.

1. Digital Multi-Meter, HP 3457A, s/n 3114A16441
2. Multi-Channel Thermometer, Instrulab 4312A-15, s/n 41039
3. Platinum RTD, Instrulab 832, s/n 12072 (RTD-08)
4. 300/100 PSIG Pressure Controller - Ext. 30 PSIG (s/n 280485), Mensor PCS-400, s/n 180226
5. Automated software calibration procedures used

Range of Applied Temperatures: 4.33 C to 29.37 C

Range of Applied Pressures: 0.0021 kPa (0.0003 PSI) to 206.8455 kPa (30.0004 PSI)

Calibration Coefficients:

Linearity	0.2648
Scale	29.5798
Offset	-0.0602

PASS/FAIL Criteria:

	Applied Pressure	Current mA	
Zero Response	0.0021 kPa (0.0003 PSI)	4.033	PASSED
Full Scale Response	206.8455 kPa (30.0004 PSI)	20.114	PASSED
	Minimum	Maximum	
Temperature Stability (%FS)	-0.066	-0.004	PASSED
Repeatability at 15 C (%FS)	-0.005	0.004	PASSED
Hysteresis (%FS)	0.005		PASSED
Thermal Hysteresis (%FS)	0.006		PASSED

Test Performed By: LEH

Test Verified By:

This calibration report shall not be reproduced, except in full, without the written approval of In-Situ, Inc.



Calibration Report

221 E. Lincoln Ave, Fort Collins, CO 80524 USA, 970-498-1500, 1-800-446-7488 (Toll Free USA & Canada), FAX: 970-498-1598

Visit us on the Internet at www.in-situ.com!

Report Number: **2008021203010230**

Calibration Result: **PASSED**

Calibration Date:	2008-02-12
Model:	PXD-261
Full Scale Pressure Range:	689.5 kPa (100 PSI) Gauge
Manufacturer:	In-Situ
Serial Number:	10230

Calibration Procedures and Equipment Used:

Standards used in this calibration are traceable to the National Institute of Standards and Technology.

1. Digital Multi-Meter, HP 3457A, s/n 3114A17597
2. Multi-Channel Thermometer, Instrulab 4312A-15, s/n 41039
3. Platinum RTD, Instrulab 832, s/n 12159
4. 300/100 PSIG Pressure Controller - Sensor 1, Mensor PCS-400, s/n 180226
5. Automated software calibration procedures used

Range of Applied Temperatures: 4.30 C to 29.41 C

Range of Applied Pressures: -0.0345 kPa (-0.0050 PSI) to 689.4826 kPa (100.0010 PSI)

Calibration Coefficients:

Linearity	0.1986
Scale	99.2617
Offset	0.1253

PASS/FAIL Criteria:

	Applied Pressure	Current mA	
Zero Response	-0.0345 kPa (-0.0050 PSI)	3.979	PASSED
Full Scale Response	689.4826 kPa (100.0010 PSI)	20.067	PASSED
	Minimum	Maximum	
Temperature Stability (%FS)	-0.033	0.019	PASSED
Repeatability at 15 C (%FS)	-0.006	0.012	PASSED
Hysteresis (%FS)	0.012		PASSED
Thermal Hysteresis (%FS)	0.006		PASSED

Test Performed By:

LEH

Test Verified By:

This calibration report shall not be reproduced, except in full, without the written approval of In-Situ, Inc.



Calibration Report

221 E. Lincoln Ave, Fort Collins, CO 80524 USA, 970-498-1500, 1-800-446-7488 (Toll Free USA & Canada), FAX: 970-498-1598

Visit us on the Internet at www.in-situ.com

Understanding the Transducer Calibration Report

Page 1 provides calibration information for your In-Situ pressure transducer. Page 2 provides an explanation of the results and a brief description of our rigid test procedures. We include this information so that you may have a better understanding of our calibration procedures relative to the high accuracy of our products. We take our published specifications seriously, and in most cases, the actual results of our calibration report exceed those specifications.

The Calibration Procedure

We run six separate cycles (nominally 5°C, 15°C, 30°C, 15°C, 15°C, and 15°C) to test the transducer's performance and ability to repeat readings at constant temperatures. For each cycle, the transducer is temperature-stabilized, then pressure readings are taken from 0 to full scale (FS) pressure and back to 0 in 10% FS steps (22 data points).

The transducer is optimized for operation at 15°C, a temperature that characterizes a majority of groundwater applications.

Calibration Coefficients

The transducer's coefficients are also found on the probe's data tag. These are the coefficients to enter into In-Situ's data loggers before running a test. Instructions for programming Linearity, Scale, and Offset may be found in the data logger operator's manual.

PASS/FAIL Criteria

"Deviation" refers to the difference between the transducer readings and our NIST-traceable (National Institute of Standards and Technology) pressure standard. mA = milliAmps, FS = Full Scale.

Zero Response: Response of the probe, in mA, when 0 PSI pressure is applied.

Full Scale Response: Response of the probe, in mA, when full scale pressure is applied.

Temperature Stability: Minimum and maximum % FS deviation over the first four cycles.

Repeatability at 15°C: Minimum and maximum % FS deviation over the last three cycles.

Hysteresis: Maximum difference between % FS deviations over the last three cycles.

Thermal Hysteresis: Maximum difference between % FS deviations between the first two 15°C cycles.

Integra-QR Memory Gauge Calibration Certificate

Electronic Gauge Calibration Data

GRC #85A75

Gauge Serial Number: 92321
Sensor Number: 92321
Range: 16,000 Psi
Date Calibrated: 11/29/2007
Date Verified: 11/29/2007
Model: Integra QMR
Coefficient type: GRC QUARTZ

GEOPHYSICAL RESEARCH CO., LLC

Corporate Office

6540 E. Apache
Tulsa, Oklahoma 74115 USA

Mailing Address

P. O. Box 581570
Tulsa, Oklahoma 74158 USA

Telephone: 918-834-9600

FAX: 918-838-8846

E-Mail: sales@grcamerada.com

Web Address: www.grcamerada.com

ATTN: JOHN CATHAY

Electronic Gauge Calibration Data

Gauge Serial Number: 92321
 Sensor Number: 92321
 Range: 16,000 Psi
 Date Calibrated: 11/29/2007
 Date Verified: 11/29/2007
 Model: Integra QMR
 Coefficient type: GRC QUARTZ

Temperature Specifications

Maximum positive error: 0.0198 °C
 Maximum negative error: -0.0337 °C
 Sensitivity: 0.005 °C/Hz
 Sensitivity: 182.524 Hz/°C

Pressure Specifications

Maximum positive error: 0.6427 Psi
 Occurs at: 75.19 °C
 And at: 12015.73 PsiA
 Maximum negative error: -0.3829 Psi
 Occurs at: 75.19 °C
 And at: 16015.74 PsiA
 Hysteresis: 1.51 Psi
 Occurs at: 99.77 °C
 And at: 8015.95 PsiA
 Long Term Repeatability: 2.52 Psi
 Occurs at: 99.77 °C
 And at: 12015.72 PsiA
 Sensitivity: 0.392 Psi/Hz
 Sensitivity: 2.552 Hz/Psi

Overall Accuracy

Curve Fit: 0.64 Psi
 1/2 Hysteresis: 0.75 Psi
 Long Term Repeatability: 2.52 Psi
 Overall Accuracy: 3.91 Psi

ote: Overall accuracy is valid only for new gauges from GRC

Electronic Gauge Calibration Data

Gauge Serial Number: 92321
Sensor Number: 92321
Range: 16,000 Psi
Date Calibrated: 11/29/2007
Date Verified: 11/29/2007
Model: Integra QMR
Coefficient type: GRC QUARTZ

Temperature Calculation Errors

Temperature Data Point	Temperature Frequency Hz	Temperature Temperature Deg. C	Calculated Temperature Temperature Deg. C	Temperature Error Deg. C
1	45665.07	24.89	24.89	-0.0024
2	42008.96	50.49	50.51	0.0179
3	38174.80	75.19	75.16	-0.0337
4	33980.46	99.76	99.77	0.0135
5	29373.49	124.30	124.32	0.0198
6	24279.47	148.89	148.87	-0.0201
7	18248.10	175.10	175.10	0.0050
8	33981.63	99.78	99.77	-0.0131

Electronic Gauge Calibration Data

Gauge Serial Number: 92321
 Sensor Number: 92321
 Range: 16,000 Psi
 Date Calibrated: 11/29/2007
 Date Verified: 11/29/2007
 Model: Integra QMR
 Coefficient type: GRC QUARTZ

Pressure Calculation Errors

Temperature (#1): 24.89 °C

Pressure Data Point	Pressure Frequency Hz	Pressure PsiA	Calculated Pressure PsiA	Pressure Error Psi
1	13522.31	15.17	15.15	-0.0240
2	14531.00	415.98	415.92	-0.0563
3	18566.43	2015.94	2016.04	0.0990
4	23627.29	4015.88	4015.70	-0.1849
5	28708.53	6015.95	6016.00	0.0475
6	33806.43	8015.79	8015.93	0.1352
7	38920.30	10015.76	10015.64	-0.1177
8	44051.10	12015.87	12015.92	0.0544
9	49195.28	14015.73	14015.74	0.0108
10	54353.70	16015.74	16015.71	-0.0255
11	33806.49	8015.76	8015.95	0.1887

Temperature (#2): 50.49 °C

Pressure Data Point	Pressure Frequency Hz	Pressure PsiA	Calculated Pressure PsiA	Pressure Error Psi
1	13527.50	15.12	15.17	0.0455
2	14518.12	415.98	416.21	0.2262
3	18478.71	2015.95	2016.05	0.0999
4	23450.08	4015.91	4016.01	0.0952
5	28443.42	6015.82	6015.76	-0.0631
6	33459.70	8015.87	8016.05	0.1821
7	38494.35	10015.86	10015.65	-0.2121
8	43548.87	12015.82	12015.77	-0.0513
9	48620.29	14015.71	14015.73	0.0225
10	53709.12	16015.75	16015.91	0.1613
11	33460.07	8015.87	8016.20	0.3300

Temperature (#3): 75.19 °C

Pressure Data Point	Pressure Frequency Hz	Pressure PsiA	Calculated Pressure PsiA	Pressure Error Psi
1	13661.04	15.21	14.91	-0.2981
2	14631.88	416.07	415.91	-0.1592
3	18513.92	2015.86	2015.51	-0.3547
4	23391.01	4015.86	4015.71	-0.1488
5	28294.57	6015.80	6015.91	0.1089
6	33223.24	8015.89	8015.81	-0.0841
7	38175.38	10015.73	10015.49	-0.2396
8	43152.33	12015.73	12016.37	0.6427
9	48145.55	14015.86	14015.66	-0.1958
10	53160.09	16015.74	16015.36	-0.3829
11	33225.02	8015.90	8016.53	0.6284

Electronic Gauge Calibration Data

Gauge Serial Number: 92321
 Sensor Number: 92321
 Range: 16,000 Psi
 Date Calibrated: 11/29/2007
 Date Verified: 11/29/2007
 Model: Integra QMR
 Coefficient type: GRC QUARTZ

Pressure Calculation Errors

Temperature (#7): 175.10 °C

Pressure Data Point	Pressure Frequency Hz	Pressure PsiA	Calculated Pressure PsiA	Pressure Error Psi
1	16488.90	15.08	14.97	-0.1055
2	17336.59	415.87	416.03	0.1627
3	20738.65	2016.04	2016.06	0.0166
4	25036.37	4016.02	4015.98	-0.0352
5	29383.66	6015.93	6015.96	0.0301
6	33778.28	8015.78	8015.83	0.0472
7	38218.27	10015.79	10015.78	-0.0149
8	42701.22	12015.74	12015.72	-0.0162
9	47226.26	14015.84	14015.87	0.0340
10	51792.55	16015.69	16015.67	-0.0226
11	33779.06	8015.77	8016.18	0.4095

Temperature (#8): 99.78 °C

Pressure Data Point	Pressure Frequency Hz	Pressure PsiA	Calculated Pressure PsiA	Pressure Error Psi
1	13973.09	15.21	16.20	0.9860
2	14920.74	415.98	417.30	1.3190
3	18712.39	2015.95	2017.07	1.1211
4	23480.93	4015.92	4017.39	1.4690
5	28279.48	6015.83	6017.44	1.6146
6	33107.94	8015.88	8017.58	1.7049
7	37963.83	10015.86	10017.46	1.6015
8	42847.61	12015.80	12018.05	2.2475
9	47752.36	14015.69	14017.27	1.5797
10	52681.79	16015.72	16017.14	1.4220
11	33107.95	8015.84	8017.59	1.7490

Electronic Gauge Calibration Data

Gauge Serial Number: 92321
 Sensor Number: 92321
 Range: 16,000 Psi
 Date Calibrated: 11/29/2007
 Date Verified: 11/29/2007
 Model: Integra QMR
 Coefficient type: GRC QUARTZ

Pressure Calculation Errors

Temperature (#4): 99.76 °C

Pressure Data Point	Pressure Frequency Hz	Pressure PsiA	Calculated Pressure PsiA	Pressure Error Psi
1	13971.20	15.16	15.35	0.1912
2	14918.95	416.00	416.50	0.4969
3	18710.18	2015.99	2016.11	0.1167
4	23477.91	4015.95	4016.11	0.1580
5	28276.01	6015.88	6016.00	0.1187
6	33103.95	8015.95	8015.95	-0.0044
7	37959.50	10015.76	10015.70	-0.0596
8	42841.38	12015.72	12015.53	-0.1899
9	47748.27	14015.83	14015.65	-0.1831
10	52679.35	16015.68	16016.20	0.5226
11	33107.60	8015.92	8017.45	1.5310

Temperature (#5): 124.30 °C

Pressure Data Point	Pressure Frequency Hz	Pressure PsiA	Calculated Pressure PsiA	Pressure Error Psi
1	14497.26	15.12	14.77	-0.3503
2	15417.62	415.96	415.95	-0.0112
3	19102.93	2015.92	2015.83	-0.0904
4	23742.83	4015.88	4015.83	-0.0546
5	28418.27	6015.98	6015.89	-0.0944
6	33127.53	8015.82	8015.85	0.0302
7	37869.48	10015.81	10015.85	0.0387
8	42642.33	12015.75	12015.79	0.0359
9	47445.26	14015.83	14016.04	0.2087
10	52273.15	16015.66	16015.29	-0.3688
11	33127.20	8015.80	8015.71	-0.0873

Temperature (#6): 148.89 °C

Pressure Data Point	Pressure Frequency Hz	Pressure PsiA	Calculated Pressure PsiA	Pressure Error Psi
1	15290.44	15.10	15.16	0.0619
2	16178.58	415.93	416.10	0.1730
3	19738.59	2015.89	2015.80	-0.0910
4	24227.32	4015.83	4015.86	0.0303
5	28758.10	6015.92	6016.03	0.1108
6	33328.18	8015.77	8015.73	-0.0379
7	37937.07	10015.77	10015.72	-0.0453
8	42581.90	12015.70	12015.73	0.0340
9	47261.06	14015.78	14015.68	-0.0960
10	51975.76	16015.81	16015.93	0.1188
11	33326.47	8015.77	8014.99	-0.7808

Test Data

Injection Test Field Data



MWH

IW-1 INJECTION TEST DATA

September 2, 2008

SOUTHWEST CAPE DEEP INJECTION WELL SYSTEM

JOB NUMBER: 3220269

CONTRACTOR: Youngquist Brothers, Inc.


OBSERVERS: Neil Johnson, John Largey

OWNER: City of Cape Coral


TIME	Δ Time (hr:min)	FLOW (gpm)	METER (gal. x 10,000)	WELLHEAD (psi)	COMMENTS
9:14	0:00	0	31,066	27	Begin pumping
9:20	0:06	6,900	31,099	47	
9:28	0:14	6,900	31,157	47	
9:42	0:28	6,900	31,252	47	
10:04	0:50	6,900	31,419	47	
10:28	1:14	6,900	31,584	47	
11:00	1:46	6,900	31,801	47	
11:30	2:16	6,900	32,000	47	
11:49	2:35	6,900	32,130	47	
12:36	3:22	6,900	32,453	47	
13:43	4:29	6,950	32,906	47	
14:18	5:04	6,950	33,137	47	
14:50	5:36	6,950	33,355	47	
15:20	6:06	6,950	33,556	47	
16:00	2:17	6,950	33,800	47	
16:30	7:16	6,950	34,004	47	
16:58	7:44	6,950	34,240	47	
17:29	8:15	6,950	34,450	47	
18:00	8:46	6,950	34,664	47	
18:30	9:16	6,950	34,884	47	
19:05	9:51	6,950	35,091	47	
19:35	10:21	6,950	35,289	47	
20:07	10:53	6,950	35,508	47	
20:21	11:07	6,950	35,599	47	
20:24	11:04	8,000	35,621	56	Increase flow
20:31	11:17	7,800	35,675	51	
20:43	11:29	7,800	35,765	51	
20:59	11:45	7,800	35,894	51	
21:25	12:11	8,000	36,102	51	
21:30	12:16	0	36,135		Stop Pumping
21:33	12:19	0		29	

Exhibits


**IW-1 Injection Test
Box 2
IW-1, UMZ, LMZ, Barometric**




IW-1 Injection Test
Box 2
IW-1 UMZ




IW-1 Injection Test
Box 2
IW-1 LMZ




IW-1 Injection Test
Box 2
UMZ, Tide Data




**IW-1 Injection Test
Box 2
LMZ, Tide Data**



IW-1 Injection Test
Box 2
UMZ, Barometric Pressure



IW-1 Injection Test
Box 2
LMZ, Barometric Pressure



**IW-1 Injection Test
Box 2
Wellhead and Downhole Pressures**

