

**APPENDIX C**  
**PRESSURE TEST RESULTS**

**IW-1**

**PRESSURE TEST GAUGE**

**CALIBRATION CERTIFICATION**

**Received 7-15-05**

**Certificate of Calibration # 152916****YOUNGQUIST BROTHERS, INC.**15465 PINE RIDGE ROAD  
FORT MYERS, FL 33908Customer P.O.# N/A  
Manufacturer: MCDANIEL  
Model Number: 300 PSI  
Nomenclature: PRESSURE TEST GAUGE  
SN/ID/Asset # 101504-3  
Bar Code # N/A  
Specifications: +1-.5%  
Cal. Procedure: SYN54  
KELI Control # YOU-92916

The accuracy and calibration of this instrument is traceable to the National Institute of Standards and Technology through certified standards maintained in the laboratories of KELI Lab., Inc. or derived by the ratio of self-calibration techniques and is guaranteed to meet published specifications. The metrology procedures utilized satisfy the requirements set forth in ANSI/NCCL 340-1.

In Tolerance When Received? Y Cal. Tech: 111 Relative Humidity: 50% Temperature: 70 Deg. F

In-House  Cal. Cycle: 6 Mos. Calibration Date: 07/11/2005 Calibration Due: 01/11/2006

Remarks: RECEIVED UNIT LEAKING, REPAIRED GASKET AND PERFORMED ROUTINE CALIBRATION/CERTIFICATION

I.D. #	Standards Used	Cal. Date	Cal. Due
391	EATON UPS 300BAA PRESSURE INDICATOR	02/17/2004	02/28/2006


  
Quality Assurance



8081 W. 21 LANE  
HIALEAH, FL. 33016  
PH # 305-822-5792  
FAX # 305-362-3125

CONTROL # : 308460

CUSTOMER : YOU410

**CALIBRATION DATA FORM**

MFR:	MCDANIEL	DESCRIPTION:	PRESSURE TEST GAUGE
MODEL #:	300 PSI	TECHNICIAN:	111
SERIAL #:	101504-3	CAL DATE:	07/11/2005
ID #:	101504-3	DUE DATE:	01/11/2006

\* IF NO "AS LEFT" READING IS SHOWN ON THIS CHART, IT MEANS THE UNIT WAS IN TOLERANCE AND THERE WERE NO ADJUSTMENTS MADE TO IT.

RANGE	NOMINAL	AS FOUND	AS LEFT *	LOW LIMIT	HIGH LIMIT
300 PSI	100	100.0		98.5	101.5
	150	150.0		148.5	151.5
	200	201.0		198.5	201.5
	250	251.0		248.5	251.5
	300	301.0		298.5	301.5

**IW-1**  
**PRESSURE TEST ON THE**  
**16-INCH OD FINAL CASING**  
**Performed 7-15-05**

# IW-1 PRESSURE TEST DATA

15-Jul-05

CITY OF MIRAMAR

WTP CONCENTRATE INJECTION WELL MODIFICATION

JOBNUMBER 1570820

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Susan Bodmann

COUNTY: Broward  
 OWNER: City of Miramar

DESCRIPTION OF OPERATIONS:  
Pressure test 16-inch OD final casing in IW-1

START TIME: 1627 hours  
 FINISH TIME: 1814 hours  
 CASING SIZE: 16-inch OD:15-inch ID  
 GAGE SERIAL NUMBER: 152916

INITIAL PRESSURE: 1st test - 133 psi; 2nd test - 130 psi  
5% on 1st Test = 6.6 psi    5% on 2nd Test = 6.5 psi

PACKER PRESSURE: 420 psi

TIME	TOTAL MINUTES	PRESSURE	COMMENTS
7/15/05 16:27	0	133	
7/15/2005 16:32	5	132.5	0.5
7/15/05 16:37	10	132	1
7/15/2005 16:42	15	131	2
7/15/05 16:47	20	130	3
7/15/2005 16:52	25	129	4
7/15/05 16:57	30	128.5	4.5
7/15/2005 17:02	35	128	5
7/15/05 17:07	40		Test aborted. Leak located in weld on pressure-head. Decision to seal with silcon gell and hold pressure on leak to start new test.
7/15/2005 17:14	0	130	
7/15/05 17:19	5	129.7	0.3
7/15/2005 17:24	10	129.1	0.9
7/15/05 17:29	15	129	1 Applied pressure to leak area with work rags
7/15/2005 17:34	20	128	2
7/15/05 17:39	25	127.5	2.5
7/15/2005 17:44	30	127	3
7/15/05 17:49	35	126	4
7/15/2005 17:54	40	125.5	4.5 Applied pressure to leak area with work rags
7/15/05 17:59	45	125	5
7/15/2005 18:04	50	124	6
7/15/05 18:09	55	123.9	6.1
7/15/2005 18:14	60	123.5	6.5
			Met the criteria of no more than 5% loss of pressure over one hour.
			Bleed off:
			5 gal - 75 psi
			10 gal - 30 psi
			14 gal - 0 psi

Observers' Initials \_\_\_\_\_

**IW-1**

**PRESSURE TEST ON THE  
10.75-INCH FRP TUBING**

**Performed 8-11-05**





**IW-2**

**PRESSURE TEST GAUGE  
CALIBRATION CERTIFICATION**

**Received 10-13-05**

# Certificate of Calibration # 169537

YOUNGQUIST BROTHERS, INC.

15465 PINE RIDGE ROAD  
FORT MYERS, FL 33908Customer P.O.# .  
Manufacturer: MCDANIEL  
Model Number: 300 PSI  
Nomenclature: PRESSURE GAUGE  
SN/ID/Asset # 325681  
Bar Code # N/A  
Specifications: +/- .25%  
Cal. Procedure: SYN54  
KELI Control # YOU-66232

The accuracy and calibration of this instrument is traceable to the National Institute of Standards and Technology through certified standards maintained in the laboratories of KELI Labs., Inc. or derived by the ratio of self-calibration techniques and is guaranteed to meet published specifications. The metrology procedures utilized satisfy the requirements set forth in ANSI/NCSL 540-1.

In Tolerance When Received?  Y Cal. Tech: 120 Relative Humidity: 50% Temperature: 70 Deg. FIn-House  Y Cal. Cycle: 12 Mos. Calibration Date: 10/11/2005 Calibration Due: 10/11/2006

Remarks: PERFORMED ROUTINE CALIBRATION/CERTIFICATION

I.D. #	<u>Standards Used</u>	Cal. Date	Cal. Due
391	EATON UPS 3000BAA PRESSURE INDICATOR	07/05/2005	07/31/2007

*Brenda Wright*  
Quality Assurance



8081 W. 21 LANE  
 HIALEAH, FL. 33016  
 PH # 305-822-5792  
 FAX # 305-362-3125

CONTROL #: 329430

CUSTOMER: YOU410

**CALIBRATION DATA FORM**

MFR:	MCDANIEL	DESCRIPTION:	PRESSURE GAUGE
MODEL #:	300 PSI	TECHNICIAN:	120
SERIAL #:	325681	CAL DATE:	10/11/2005
ID #:	325681	DUE DATE:	10/11/2006

\* IF NO "AS LEFT" READING IS SHOWN ON THIS CHART, IT MEANS THE UNIT WAS IN TOLERANCE AND THERE WERE NO ADJUSTMENTS MADE TO IT.

RANGE	NOMINAL	AS FOUND	AS LEFT *	LOW LIMIT	HIGH LIMIT
300 PSI	50	50.4	50.4	49.25	50.75
	100	100.0	100.0	99.25	100.75
	150	150.0	150.0	149.25	150.75
	200	200.4	200.4	199.25	200.75
	250	250.2	250.2	249.25	250.75
	275	274.9	274.9	279.25	275.75

**IW-2**

**PRESSURE TEST ON THE  
16-INCH OD FINAL CASING**

**Performed 10-13-05**

# IW-2 PRESSURE TEST DATA

13-Oct-05

CITY OF MIRAMAR

WTP CONCENTRATE INJECTION WELL MODIFICATION

JOBNUMBER 1570820

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Susan Bodmann

COUNTY: Broward  
OWNER: City of Miramar

DESCRIPTION OF OPERATIONS:  
Pressure test 16-inch OD final casing in IW-2

START TIME: 08:18 hours  
FINISH TIME: 09:18 hours  
CASING SIZE: 16-inch OD:15-inch ID  
GAGE SERIAL NUMBER: 325681

INITIAL PRESSURE: 138.5 psi

PACKER PRESSURE: Bridge Plug and Cement Used

TIME	TOTAL MINUTES	PRESSURE	COMMENTS
10/13/05 8:18	0	138.5	Start Test
10/13/05 8:23	5	138.5	
10/13/05 8:28	10	138.5	
10/13/05 8:33	15	138.5	
10/13/05 8:38	20	138.0	
10/13/05 8:43	25	138.0	
10/13/05 8:48	30	138.0	
10/13/05 8:53	35	138.0	
10/13/05 8:58	40	137.5	
10/13/05 9:03	45	137.5	
10/13/05 9:08	50	137.0	
10/13/05 9:13	55	137.0	
10/13/05 9:18	60	137.0	
			Met the criteria of no more than 5% loss of pressure over one hour.
			Bleed off:
			5 gal - 88 psi
			10 gal - 44 psi
			15 gal - 0 psi

Observers' Initials \_\_\_\_\_

**IW-2**

**PRESSURE TEST ON THE  
10.75-INCH FRP TUBING**

**Performed 11-4-05**

# IW-2 PRESSURE TEST DATA

4-Nov-05

CITY OF MIRAMAR

WTP CONCENTRATE INJECTION WELL MODIFICATION

JOBNUMBER 1570820

CONTRACTOR: Youngquist Brothers, Inc.

PROJECT MANAGER: Susan Bodmann

COUNTY: Broward  
 OWNER: City of Miramar

DESCRIPTION OF OPERATIONS:  
Pressure Test 10.75-inch FRP Casing

START TIME: 10:25 AM  
 FINISH TIME: 11:25 AM

INITIAL PRESSURE: 131 psi

CASING SIZE: 10.75-inch FRP  
 GAGE SERIAL NUMBER: 325681

PACKER PRESSURE: 300 psi

TIME	TOTAL MINUTES	PRESSURE	COMMENTS
11/4/05 10:25	0	131	Start Test
11/4/05 10:30	5	131	
11/4/05 10:35	10	131	
11/4/05 10:40	15	131	
11/4/05 10:45	20	131	
11/4/05 10:50	25	131	
11/4/05 10:55	30	131	
11/4/05 11:00	35	130.5	
11/4/05 11:05	40	130	
11/4/05 11:10	45	130	
11/4/05 11:15	50	130	
11/4/05 11:20	55	130	
11/4/05 11:25	60	130	
			Met the criteria of no more than 5% loss of pressure over one hour.
			Bleed off: Approximately 7 gallons
			Packer was set at 2,950 feet below pad level

Observers' Initials \_\_\_\_\_

**APPENDIX D  
INSTALLATION OF FIBERGLASS  
REINFORCED PLASTIC (FRP)  
TUBING**



**IW-1**

**FIBERGLASS REINFORCED PLASTIC  
(FRP) TUBING SPECIFICATIONS**

**Submitted 7-25-05**



ISO 9001

**FUTURE PIPE INDUSTRIES, INC.**  
(TUBULAR FIBERGLASS CORPORATION)

11811 Proctor Road • Houston, Texas 77038  
Phone: (281) 847-2987 • Fax: (281) 847-1931



September 2000

# RED BOX 1250

FIBERGLASS TUBING, CASING, AND LINERS  
AROMATIC AMINE CURED EPOXY RESIN

## DIMENSIONAL SPECIFICATIONS

Nominal Size (Inches)	Nominal I.D. (Inches)	Minimum Drift Dia (Inches)	Nominal O.D. (Inches)	Nominal Wall (Inches)	Pin Upset O.D. (Inches)	Max Box OD (Inches)	Nominal Weight		Connection Type API 5B, Table 14, 7 <sup>th</sup> , 6 <sup>th</sup> Fourteenth Edition August 08
							(lb/ft)	(kg/m)	
2-3/8	2.00	1.91	2.21	0.10	2.68	3.47	0.7	21	2-3/8" 8Rd EUE Long <sup>U</sup>
2-7/8	2.47	2.37	2.73	0.13	3.19	3.97	1.0	31	2-7/8" 8Rd EUE Long <sup>U</sup>
3-1/2		2.90	3.30	0.15	3.85	4.49	1.5	44	3-1/2" 8Rd EUE Long <sup>U</sup>
4	3.33		3.68	0.17	4.35	5.18	2.0	61	4" 8Rd EUE Long <sup>TC</sup>
4-1/2	3.98	3.88	4.38	0.20	4.85	5.43	2.4	73	4-1/2" 8Rd EUE Long <sup>U</sup>
5-1/2	4.42	4.33	4.87	0.23	5.60	6.72	3.2	97	5-1/2" 8Rd Cag Long <sup>U</sup>
6-5/8	5.43	5.33	5.97	0.27	6.73	8.00	4.8	146	6-5/8" 8Rd Cag Long <sup>U</sup>
7	6.21	6.11	6.83	0.31	7.10	8.40	5.8	173	7" 8Rd Cag Long <sup>U</sup>
7-5/8	6.21	6.11	6.83	0.31	7.73	9.37	6.4	192	7-5/8" 8Rd Cag Long <sup>U</sup>
8-5/8	7.84	7.75	8.63	0.40	8.73	11.84	10.3	309	8-5/8" 8Rd Cag <sup>U</sup>
10-3/4	8.85	8.76	9.78	0.45	10.85	13.14	13.1	384	10-3/4" 8Rd Cag <sup>U</sup>
11-3/4	10.72	10.62	11.70	0.49	11.85	14.00	16.0	480	11-3/4" 8Rd Cag <sup>U</sup> TC
13-3/8	11.88	11.89	13.21	0.61	13.48	15.35	22.1	664	13-3/8" 8Rd Cag <sup>U</sup> TC
16	14.48	14.39	15.80	0.66	16.20	18.55	28.9	897	16" 8Rd Cag <sup>U</sup> TC

\*Depending on the application, smaller maximum box diameters are available.

Thread lengths on larger sizes exceed API L4  
30 R Standard Joint Length

## PERFORMANCE AND RATINGS (-80 deg F to +210 deg F)

Nominal Size	Internal Pressure Rating (psi)	MI Test Pressure (psi)	Collapse Rating (psi)	Axial Tension Rating (lbs)	Stretch vs Tension-Over-Pipe-Wt Stretch (%) = $\frac{P \times L}{E \times A}$
2-3/8	1,250	1,570	640	10,500	0.467
2-7/8	1,250	1,570	670	16,000	0.295
3-1/2	1,250	1,570	600	22,500	0.221
4	1,250	1,570	640	28,000	0.169
4-1/2	1,250	1,570	580	39,500	0.129
5-1/2	1,250	1,570	600	49,500	0.101
6-5/8	1,250	1,570	590	74,000	0.089
7	1,250	1,570	600	79,500	0.082
7-5/8	1,250	1,570	600	80,000	0.082
8-5/8	1,250	1,570	580	148,600	0.033
10-3/4	1,250	1,570	600	169,000	0.025
11-3/4	1,250	1,570	450	149,000	0.029
13-3/8	1,390	1,740	600	183,000	0.021
16	1,250	1,570	450	248,000	0.016

Where: P = Tensile Load (1,000 lbs)  
L = String Length (1,000 ft)

## MECHANICAL AND PHYSICAL PROPERTIES

TUBING/CASING BODY PROPERTIES	UNIT	VALUE		TEST METHOD
		2-3/8 - 10-3/4	11-3/4 - 16	
Tensile Strength, Hoop	psi	31,300	31,300	ASTM D1599
Tensile Strength, Axial	psi	30,000	20,000	ASTM D2105
Modulus of Elasticity, Axial	10E+06 psi	3.0	2.0	ASTM D2108
Long Term Hydrostatic Strength at 20 Years	psi	16,875	18,100	ASTM D2882 (B)
Specific Gravity	—	1.9	1.9	ASTM D792
Density	lb/in <sup>3</sup>	0.07	0.07	ASTM D792
Thermal Conductivity	Btu/hr/ft <sup>2</sup> /in/degF	2.4	2.4	ASTM C177
Thermal Expansion Coefficient (Linear)	10E-06 in/in/degF	1.1	1.2	ASTM D698
Flow Factor	—	150	150	Hazen Williams




RED BOX® CASING AND TUBING SYSTEM



YELLOW BOX® LINE PIPE SYSTEM

Email: tubularfiberglass@houston.rr.com • website: www.tubularfiberglass.com



NOM WEIGHT IN AIR 13.3 LBS/ FT

INTERNAL PRESSURE RATING 1250 PSI

NOM WEIGHT IN FRESH WATER 6.83 LBS/ FT

EXTERNAL COLLAPSE RATING 600 PSI

INTERNAL VOLUME GAL/ FT 3.19

AXIAL TENSION RATING (LBS.) 124.050

DISPLACEMENT VOLUME GAL/ FT 3.96

REVISIONS				FUTURE PIPE INDUSTRIES, INC	
REVS	DATE	APP	REVISION	HOUSTON, TEXAS (281) 847-2297	
				10 3/4" PS 1250 DATA DWG	

Y  
X

inch

**CEMENT PLAN**  
(Received from Contractor 7-15-05)

## Cement Plan 1W 1

TIW Packer that came out of Hole  
Will be set back in place after  
filling inside w/ cement. (Picture)

5-7' Grout will be placed on Top  
of that. Top of Plug Approx 3042'

After FRP is run to Approx 3040'  
We will do Bond log.

Entire Annulus will be Pressure grouted  
to Surface.

Will Pressure test Casing again

Bond log again.

Drill out Bridgeplug.

**IW-1**

**CASING SEAT REQUEST**

**Submitted 7-20-05**



July 19, 2005

0500709

Mr. Joseph R. May, P.G.  
Florida Department of Environmental Protection  
400 North Congress Avenue, Suite 200  
West Palm Beach, Florida 33401

**SUBJECT: Miramar West Water Treatment Facility  
Modification to Injection Wells IW-1 and IW-2  
IW-1 Casing Seat Request  
UIC Permit 153722-003-UC**

Dear Mr. May:

MWH is pleased to submit the following documentation in support of the 10.75-inch reinforced fiberglass (FRP) tubing setting depth for the City of Miramar Concentrate Injection Well IW-1, per the above-referenced construction permit. The supporting information is presented below for your review.

**REQUEST**

MWH proposes to set the 10.75-inch FRP tubing at an approximate depth of **3,035 feet below pad level (bpl)**. This depth has been selected based on the condition of the existing liner hanger packer and the interior of the 16-inch OD final casing as seen in the video survey.

**DATA SUPPORTING CASING SETTING DEPTH**

In accordance with Specific Conditions 2f(1) and 4f of UIC Permit 153722-003-UC the following tests were performed in the final 16-inch outer diameter (OD) steel casing of IW-1:

- A. Video Survey
- B. Pressure Test

**Tubing Removal**

Modification work on City of Miramar injection well IW-1 began on June 20, 2005 when the well was killed and the wellhead removed. Removal of the 13.375-inch OD steel

injection tubing in IW-1 began on July 29, 2005. The 13.375-inch OD injection tubing was removed intact and laid down in the yard for Florida Department of Environmental Protection (FDEP) inspection. MWH inspected the casing and observed the original grease marker numbers written on the casing that were used to keep track of the casing joints during installation. Heat numbers also were still legible on the outside of the some of the tubing lengths. The Texas Ironworks (TIW) packer and a small amount of tubing is being modified by Youngquist Brothers, Inc. (YBI) to be used as a bridge plug that will be placed in the original packer hanger assembly in the 16-inch OD final casing at approximately 3,050 feet in depth.

### **Video Survey**

The 16-inch OD final steel casing in IW-1 was brushed on July 13, 2005. Very little debris was generated as a result of brushing activities. The well was brought alive and flushed to clear the 16-inch OD casing for the video survey. The video survey was performed on July 14, 2005 by Florida Geophysical. The video was observed by Cameron Webster, YBI and Susan Bodmann, P.G., MWH. The casing from 50 feet bpl to the base of the top of the packer hanger at 3,022 feet bpl was free of any incrustation. No pitting of the interior of the casing was observed and casing joints were easily identifiable. At 3,044 feet bpl the grapple pads on the packer hanger assembly can be seen and the base of the packer hanger assembly appears to be at 3,091 feet bpl. The base of the 16-inch OD casing was observed at 3,095 feet bpl and the injection zone was present at 3,118 feet bpl. The video was ended at a depth of 3,128 feet bpl because of poor visibility. A copy of the Video and the Video Log is attached to this letter request for review.

### **Pressure Test**

The criterion for running a pressure test is that the initial test pressure must be equal to at least 1.5 times the normal operating pressure. Under stable temperature conditions within the well, there should be no pressure change over the period of the test. Changes in pressure can result from the following influences: temperature fluctuations, leaks in the pressure test equipment and leaks in the casing.

Temperature fluctuations during the test can result from temperature changes at the wellhead or temperature changes downhole. Wellhead temperature changes usually result from a heating of the wellhead by the sun. Downhole temperature changes normally result from the warming or cooling of the effluent being injected into the well. Increases in pressure result from increases in temperature whereas decreases in pressure result from decreases in temperature. The acceptance criterion established by FDEP is a maximum of 5 percent change in test pressure over a one-hour period to compensate for the variability.



This criterion allows for ordinary heating and cooling of the wellhead by temperature fluctuations throughout the day.

The pressure test of the 16-inch OD was performed on July 15, 2005 and observed by Len Fishken, P.G., FDEP, Susan Bodmann, P.G., MWH and Bill Knee, City of Miramar. An inflatable packer was run to a depth of 3,045 just above the liner hanger packer assembly and seated against the final casing. The wellhead was shut in and the pressure in the well was increased to approximately 133 psi. The selected pressure is in excess of 1.5 times the maximum annular space pressure (86 psi as documented in the FDEP approved Injection Well System Work Plan) that was maintained during normal injection well operation. A preliminary test was conducted and a leak was discovered at the weld on the pressure header that was added to the wellhead for testing purposes. Due to the fact that the leak was minimal, a decision was made by the contractor not to deflate the packer and re-weld the pressure header. Silicon gel was applied to the leak and pressure was applied to the leak. The test was restarted at a pressure of 130 psi and pressures were recorded every 5 minutes for one hour. Five percent variation from the initial 130 psi would be +/- 6.5 psi. Over the one hour period the pressure in the well dropped to a final reading of 123.5 psi. The opinion of the observers was that the well passed the pressure test and that the drop in pressure was mostly due to the leak at the weld. The estimated bleed down volume is approximately 15 gallons. The actual bleed down volume was equal to approximately 14 gallons. A copy of the pressure log is attached to this letter request.

### **Cementing Plan**

The area of the 16-inch OD casing and the packer hanger assembly appeared to be in good condition, based on review of the interior of the 16-inch OD final casing as documented in the video. YBI will be using the packer that was removed with the 13.75-inch tubing as a bridge plug. The packer will be filled with cement and re-hung in the packer hanger assembly that is in tact on the inside the 16-inch OD final casing. The top of the cement filled packer will be at approximately 3,044 feet bpl. Once the cement filled packer is positioned in the 16-inch OD casing, approximately 6 to 7 feet of cement will be placed on top of the cement filled packer to seal the bottom of the casing. The top of the cement fill will be at approximately 3,037 feet bpl. The casing will be pressure tested again to ensure that the bridge plug has sealed the base of the 16-inch OD casing before running the 10.75-inch FRP tubing into the well. **It is proposed that the 10.75-inch FRP tubing be positioned at 3,035 feet bpl following the successful placement of the bridge plug.**

After the 10.75-inch FRP tubing has been run into the well, and a background cement bond log will be run inside the tubing. The annular space between the 10.75-inch tubing and the 16-inch OD casing will be pressure grouted in a single stage from 3,035 feet bpl to land surface as stated in the Injection Well System Work Plan approved by FDEP. A final

cement bond log will be run inside the 10.75-inch tubing between 48 and 72 hours after the completion of annular space cementing activities. The bridge plug will be drilled out and mechanical integrity testing will be performed following the final cement bond log. A copy of the YBI cementing plan and diagrams of the packer placement and liner hanger packer are attached to this request letter for review.

MWH has presented the data requested in the construction permit to justify the proposed final casing-setting depth of 3,040 feet bpl, together with all supporting documentation. If you should have any questions, please do not hesitate to contact me at (954) 846-0401. Address and telephone numbers for MWH are supplied on the attached distribution list.

Sincerely,

MWH

*Susan Bodmann*  
FOL: Susan Bodmann, P.G.  
Supervising Hydrogeologist

Attachments:    Distribution List  
                      16-inch Diameter Casing Video Survey IW-1  
                      Pressure Gauge Certificate of Calibration  
                      16-inch Diameter Casing Pressure Test IW-1  
                      Contractor Cement Plan

1570820/3.1



# Department of Environmental Protection

Jeb Bush  
Governor

Southeast District  
400 N. Congress Avenue, Suite 200  
West Palm Beach, Florida 33401

Colleen M. Castille  
Secretary

## ELECTRONIC CORRESPONDENCE

25 July 2005

Brig M. Garg, PE, DEE  
Director of Public Utilities,  
City of Miramar  
13900 Pembroke Road  
Miramar, FL 33027

BROWARD COUNTY  
UIC: City of Miramar West WTP  
FILE: 125256-007-UO

RE: 10.75-inch Tubing Seat Request  
IW-1

Dear Mr. Garg:

The Florida Department of Environmental Protection (Department or FDEP) acknowledges the receipt of your casing seat request for injection well IW-1, on July 20, 2005, for the above referenced facility.

Based on information provided and after review and receipt of comments from the UIC Technical Advisory Committee (TAC), the Department concurs with the request, to set the 10.75 inch tubing at 3035 feet below pad level.

If you have any questions, please contact Heidi Vandor, PG at 561/681-6695 or me at 561/681-6691. When referring to this letter, please reference the above date and file number.

Sincerely,

\_\_\_\_\_  
Joseph May, PG  
Program Manager  
Underground Injection Control

JRM/HV

CC: Richard Deuerling, FDEP/TLH  
Steve Anderson, SFWMD/WPB  
Susan Bodman, MWH

Nancy Marsh, USEPA/ATL  
Garth Hinckle, BCDPEP

Ron Reese, USGS/MIA  
Heidi Vandor, FDEP/WPB

**IW-2**

**FIBERGLASS REINFORCED PLASTIC  
(FRP) TUBING SPECIFICATIONS**

**Submitted 10-20-05**

11811 Proctor Road  
Houston, TX 77038  
(phone) 281-847-2987  
(fax) 281-847-1931  
(web address) www.futurepipe.com

**Future Pipe  
Industries, Inc.**

# Fax

To: CAMERON From: Chris Blanchard  
Fax: Pages: 10  
Phone: Date: 10/20/05  
Re: cci

Urgent     For Review     Please Comment     Please Reply     Please Recycle

• Comments:

Certs 10<sup>3</sup>/<sub>4</sub> RB 1250

**Inspection Certificate**

**No: 8803**

**October 07, 2005**

**Purchaser: Youngquist Brothers**

**PO #: 258090001**

**Destination: Miramar, Florida**

**Terms: 30 days**

**Product: 10 3/4" Red Box 1250 PSI Internal Rating**

**Quantity: 6,000 Ft.**

**Raw Material:**

Resin-  
Curing Agent  
Glass Fiber

Epoxy (Hexion Chemicals)  
Aromatic Amine (Air Products)  
E-Type (Owens Corning)

**Mechanical Performance:**

Internal Pressure- 1,250 PSI  
External Pressure- 1,570 PSI  
Axial Tension- 161,500 Lbs.  
Operating Temperature- 210 Degrees F Max

**We hereby certify that the materials described above have been tested and comply with the terms and conditions of the purchase order.**

*Daniel Casanova*

**Quality Department**

## Material Certificate

In accordance with: DIN 50049/EN10204.1B

Material: 10 ¾" Red Box 1250

Certificate Number: FPII-2005-18

Customer: Youngquist Brothers

Purchase Order: 258090001

Produced By: Future Pipe Industries, Inc.- Houston, TX

FPII Order Number: 8803

Production Date: 5/2005

Pipe System: Aromatic Amine heat cured epoxy

Nom Size	Nom ID	Nom OD	Nom Wall	LBS/FT	LBS/JT	Connection	Temp
10 ¾"	8.85"	8.76"	.450"	13.1	394	IJ and T&C	210 F

### Raw Material Specifications:

Resin type- Epoxy (Hexlon Products)  
Curing Agent- Aromatic Amine (Air Products)  
Glass Fiber- E-Type (Owens Corning)

### Non Destructive Tests:

Dimensional Exam- ASTM D 3564  
Visual Exam- ASTM D 2563

We hereby certify that the materials described above have been tested and comply with the terms and conditions of the purchase order.

  
\_\_\_\_\_

Quality Department

**Material Certificate Cont'd**

**Hydrostatic Test:** 100% Standard

**Mill Test Pressure:**

**Standard Product:** Working Pressure x 124%

**API 15 HR:** Working pressure x 150%

**Product Tested:** 1250 x 124% = 1550 PSI

**Destructive Test:** N/A

**Mechanical & Physical Properties:**

<b>Pipe Body Properties</b>	<b>Value</b>	<b>Unit</b>	<b>ASTM Test Method</b>
<b>Tensile Strength Hoop</b>	31,300	PSI	D1599
<b>Tensile Strength Axial</b>	30,000	PSI	D2105
<b>Mod of Elasticity</b>	3.0	10E = 06 PSI	D2105
<b>Specific Gravity</b>	1.9	-----	D792
<b>Density</b>	0.07	Lbs/ in3	D792
<b>Thermal Conductivity</b>	2.4	BTU/HR/FT2/IN/DEGF	C177
<b>Thermal Expansion (Linear)</b>	1.1	10E-.05"/IN/DEGF	D696
<b>Flow Factor</b>	150	-----	Hazen Williams

We hereby certify that the materials described above have been tested and comply with the terms and conditions of the purchase order.

*Daniel C. Smith*

Quality Department  
Laboratory Test Results:

Minimum                  Maximum



Glass Content: ASTM D 2584% Glass-	72	78
Degree of cure: ASTM D 3418 Degrees Celcius	130	170

Actual DSC Results: 147.34

Joint # 8

**Burst Test Results:**

Joint Number-	N/A	Glass Content-	75%
Weep Pressure-	N/A	Burst Pressure-	N/A
Coupling-	N/A		

**Certificate of conformity Statement:**

In accordance with DIN 50049/EN 10204 2.1, all items delivered under this certificate number are manufactured in accordance with the following specifications:

- a. FPII- Red box inspection program
- b. FPII-Quality assurance manual

We hereby certify that the materials described above have been tested and comply with the terms and conditions of the purchase order.

*Daniel E. Scumell*

Quality Department

Production Report

10 3/4" Red Box 1250 down hole tubing, 30' lengths. 1250 PSI working pressure, -60 degrees F minimum to +210 degrees F maximum operating temperature. 10 3/4" EUE long threaded IJ & T&C connections

<b>Number</b>	<b>Joint Number</b>	<b>Test Pressure</b>	<b>Pass/Fail</b>
1	1	1550	Pass
2	2	1550	Pass
3	3	1550	Pass
4	4	1550	Pass
5	5	1550	Pass
6	6	1550	Pass
7	7	1550	Pass
8	8	1550	Pass
9	9	1550	Pass
10	10	1550	Pass
11	11	1550	Pass
12	12	1550	Pass
13	13	1550	Pass
14	14	1550	Pass
15	15	1550	Pass
16	16	1550	Pass
17	17	1550	Pass
18	18	1550	Pass
19	19	1550	Pass
20	20	1550	Pass
21	21	1550	Pass
22	22	1550	Pass
23	23	1550	Pass
24	24	1550	Pass
25	25	1550	Pass
26	26	1550	Pass
27	27	1550	Pass
28	28	1550	Pass
29	29	1550	Pass
30	30	1550	Pass
31	31	1550	Pass
32	32	1550	Pass
33	33	1550	Pass
34	34	1550	Pass
35	35	1550	Pass

<b>36</b>	<b>36</b>	<b>1550</b>	<b>Pass</b>
<b>37</b>	<b>37</b>	<b>1550</b>	<b>Pass</b>
<b>38</b>	<b>38</b>	<b>1550</b>	<b>Pass</b>
<b>39</b>	<b>39</b>	<b>1550</b>	<b>Pass</b>
<b>40</b>	<b>40</b>	<b>1550</b>	<b>Pass</b>
<b>41</b>	<b>41</b>	<b>1550</b>	<b>Pass</b>
<b>42</b>	<b>42</b>	<b>1550</b>	<b>Pass</b>
<b>43</b>	<b>43</b>	<b>1550</b>	<b>Pass</b>
<b>44</b>	<b>44</b>	<b>1550</b>	<b>Pass</b>
<b>45</b>	<b>45</b>	<b>1550</b>	<b>Pass</b>
<b>46</b>	<b>46</b>	<b>1550</b>	<b>Pass</b>
<b>47</b>	<b>47</b>	<b>1550</b>	<b>Pass</b>
<b>48</b>	<b>48</b>	<b>1550</b>	<b>Pass</b>
<b>49</b>	<b>49</b>	<b>1550</b>	<b>Pass</b>
<b>50</b>	<b>50</b>	<b>1550</b>	<b>Pass</b>
<b>51</b>	<b>51</b>	<b>1550</b>	<b>Pass</b>
<b>52</b>	<b>52</b>	<b>1550</b>	<b>Pass</b>
<b>53</b>	<b>53</b>	<b>1550</b>	<b>Pass</b>
<b>54</b>	<b>54</b>	<b>1550</b>	<b>Pass</b>
<b>55</b>	<b>55</b>	<b>1550</b>	<b>Pass</b>
<b>56</b>	<b>56</b>	<b>1550</b>	<b>Pass</b>
<b>57</b>	<b>57</b>	<b>1550</b>	<b>Pass</b>
<b>58</b>	<b>58</b>	<b>1550</b>	<b>Pass</b>
<b>59</b>	<b>59</b>	<b>1550</b>	<b>Pass</b>
<b>60</b>	<b>60</b>	<b>1550</b>	<b>Pass</b>
<b>61</b>	<b>61</b>	<b>1550</b>	<b>Pass</b>
<b>62</b>	<b>62</b>	<b>1550</b>	<b>Pass</b>
<b>63</b>	<b>63</b>	<b>1550</b>	<b>Pass</b>
<b>64</b>	<b>64</b>	<b>1550</b>	<b>Pass</b>
<b>65</b>	<b>65</b>	<b>1550</b>	<b>Pass</b>
<b>66</b>	<b>66</b>	<b>1550</b>	<b>Pass</b>
<b>67</b>	<b>67</b>	<b>1550</b>	<b>Pass</b>
<b>68</b>	<b>68</b>	<b>1550</b>	<b>Pass</b>
<b>69</b>	<b>69</b>	<b>1550</b>	<b>Pass</b>
<b>70</b>	<b>70</b>	<b>1550</b>	<b>Pass</b>
<b>71</b>	<b>71</b>	<b>1550</b>	<b>Pass</b>
<b>72</b>	<b>72</b>	<b>1550</b>	<b>Pass</b>
<b>73</b>	<b>73</b>	<b>1550</b>	<b>Pass</b>
<b>74</b>	<b>74</b>	<b>1550</b>	<b>Pass</b>
<b>75</b>	<b>75</b>	<b>1550</b>	<b>Pass</b>
<b>76</b>	<b>76</b>	<b>1550</b>	<b>Pass</b>
<b>77</b>	<b>77</b>	<b>1550</b>	<b>Pass</b>
<b>78</b>	<b>78</b>	<b>1550</b>	<b>Pass</b>

<b>79</b>	<b>79</b>	<b>1550</b>	<b>Pass</b>
<b>80</b>	<b>80</b>	<b>1550</b>	<b>Pass</b>
<b>81</b>	<b>81</b>	<b>1550</b>	<b>Pass</b>
<b>82</b>	<b>82</b>	<b>1550</b>	<b>Pass</b>
<b>83</b>	<b>83</b>	<b>1550</b>	<b>Pass</b>
<b>84</b>	<b>84</b>	<b>1550</b>	<b>Pass</b>
<b>85</b>	<b>85</b>	<b>1550</b>	<b>Pass</b>
<b>86</b>	<b>86</b>	<b>1550</b>	<b>Pass</b>
<b>87</b>	<b>87</b>	<b>1550</b>	<b>Pass</b>
<b>88</b>	<b>88</b>	<b>1550</b>	<b>Pass</b>
<b>89</b>	<b>89</b>	<b>1550</b>	<b>Pass</b>
<b>90</b>	<b>90</b>	<b>1550</b>	<b>Pass</b>
<b>91</b>	<b>91</b>	<b>1550</b>	<b>Pass</b>
<b>92</b>	<b>92</b>	<b>1550</b>	<b>Pass</b>
<b>93</b>	<b>93</b>	<b>1550</b>	<b>Pass</b>
<b>94</b>	<b>94</b>	<b>1550</b>	<b>Pass</b>
<b>95</b>	<b>95</b>	<b>1550</b>	<b>Pass</b>
<b>96</b>	<b>96</b>	<b>1550</b>	<b>Pass</b>
<b>97</b>	<b>97</b>	<b>1550</b>	<b>Pass</b>
<b>98</b>	<b>98</b>	<b>1550</b>	<b>Pass</b>
<b>99</b>	<b>99</b>	<b>1550</b>	<b>Pass</b>
<b>100</b>	<b>100</b>	<b>1550</b>	<b>Pass</b>
<b>101</b>	<b>101</b>	<b>1550</b>	<b>Pass</b>
<b>102</b>	<b>102</b>	<b>1550</b>	<b>Pass</b>
<b>103</b>	<b>103</b>	<b>1550</b>	<b>Pass</b>
<b>104</b>	<b>104</b>	<b>1550</b>	<b>Pass</b>
<b>105</b>	<b>105</b>	<b>1550</b>	<b>Pass</b>
<b>106</b>	<b>106</b>	<b>1550</b>	<b>Pass</b>
<b>107</b>	<b>107</b>	<b>1550</b>	<b>Pass</b>
<b>108</b>	<b>108</b>	<b>1550</b>	<b>Pass</b>
<b>109</b>	<b>109</b>	<b>1550</b>	<b>Pass</b>
<b>110</b>	<b>110</b>	<b>1550</b>	<b>Pass</b>
<b>111</b>	<b>111</b>	<b>1550</b>	<b>Pass</b>
<b>112</b>	<b>112</b>	<b>1550</b>	<b>Pass</b>
<b>113</b>	<b>113</b>	<b>1550</b>	<b>Pass</b>
<b>114</b>	<b>114</b>	<b>1550</b>	<b>Pass</b>
<b>115</b>	<b>115</b>	<b>1550</b>	<b>Pass</b>
<b>116</b>	<b>116</b>	<b>1550</b>	<b>Pass</b>
<b>117</b>	<b>117</b>	<b>1550</b>	<b>Pass</b>
<b>118</b>	<b>118</b>	<b>1550</b>	<b>Pass</b>
<b>119</b>	<b>119</b>	<b>1550</b>	<b>Pass</b>
<b>120</b>	<b>120</b>	<b>1550</b>	<b>Pass</b>
<b>121</b>	<b>121</b>	<b>1550</b>	<b>Pass</b>

<b>122</b>	<b>122</b>	<b>1550</b>	<b>Pass</b>
<b>123</b>	<b>123</b>	<b>1550</b>	<b>Pass</b>
<b>124</b>	<b>124</b>	<b>1550</b>	<b>Pass</b>
<b>125</b>	<b>125</b>	<b>1550</b>	<b>Pass</b>
<b>126</b>	<b>126</b>	<b>1550</b>	<b>Pass</b>
<b>127</b>	<b>127</b>	<b>1550</b>	<b>Pass</b>
<b>128</b>	<b>128</b>	<b>1550</b>	<b>Pass</b>
<b>129</b>	<b>129</b>	<b>1550</b>	<b>Pass</b>
<b>130</b>	<b>130</b>	<b>1550</b>	<b>Pass</b>
<b>131</b>	<b>131</b>	<b>1550</b>	<b>Pass</b>
<b>132</b>	<b>132</b>	<b>1550</b>	<b>Pass</b>
<b>133</b>	<b>133</b>	<b>1550</b>	<b>Pass</b>
<b>134</b>	<b>134</b>	<b>1550</b>	<b>Pass</b>
<b>135</b>	<b>135</b>	<b>1550</b>	<b>Pass</b>
<b>136</b>	<b>136</b>	<b>1550</b>	<b>Pass</b>
<b>137</b>	<b>137</b>	<b>1550</b>	<b>Pass</b>
<b>138</b>	<b>138</b>	<b>1550</b>	<b>Pass</b>
<b>139</b>	<b>139</b>	<b>1550</b>	<b>Pass</b>
<b>140</b>	<b>140</b>	<b>1550</b>	<b>Pass</b>
<b>141</b>	<b>141</b>	<b>1550</b>	<b>Pass</b>
<b>142</b>	<b>142</b>	<b>1550</b>	<b>Pass</b>
<b>143</b>	<b>143</b>	<b>1550</b>	<b>Pass</b>
<b>144</b>	<b>144</b>	<b>1550</b>	<b>Pass</b>
<b>145</b>	<b>145</b>	<b>1550</b>	<b>Pass</b>
<b>146</b>	<b>146</b>	<b>1550</b>	<b>Pass</b>
<b>147</b>	<b>147</b>	<b>1550</b>	<b>Pass</b>
<b>148</b>	<b>148</b>	<b>1550</b>	<b>Pass</b>
<b>149</b>	<b>149</b>	<b>1550</b>	<b>Pass</b>
<b>150</b>	<b>150</b>	<b>1550</b>	<b>Pass</b>
<b>151</b>	<b>151</b>	<b>1550</b>	<b>Pass</b>
<b>152</b>	<b>152</b>	<b>1550</b>	<b>Pass</b>
<b>153</b>	<b>153</b>	<b>1550</b>	<b>Pass</b>
<b>154</b>	<b>154</b>	<b>1550</b>	<b>Pass</b>
<b>155</b>	<b>155</b>	<b>1550</b>	<b>Pass</b>
<b>156</b>	<b>156</b>	<b>1550</b>	<b>Pass</b>
<b>157</b>	<b>157</b>	<b>1550</b>	<b>Pass</b>
<b>158</b>	<b>158</b>	<b>1550</b>	<b>Pass</b>
<b>159</b>	<b>159</b>	<b>1550</b>	<b>Pass</b>
<b>160</b>	<b>160</b>	<b>1550</b>	<b>Pass</b>
<b>161</b>	<b>161</b>	<b>1550</b>	<b>Pass</b>
<b>162</b>	<b>162</b>	<b>1550</b>	<b>Pass</b>
<b>163</b>	<b>163</b>	<b>1550</b>	<b>Pass</b>
<b>164</b>	<b>164</b>	<b>1550</b>	<b>Pass</b>

<b>165</b>	<b>165</b>	<b>1550</b>	<b>Pass</b>
<b>166</b>	<b>166</b>	<b>1550</b>	<b>Pass</b>
<b>167</b>	<b>167</b>	<b>1550</b>	<b>Pass</b>
<b>168</b>	<b>168</b>	<b>1550</b>	<b>Pass</b>
<b>169</b>	<b>169</b>	<b>1550</b>	<b>Pass</b>
<b>170</b>	<b>170</b>	<b>1550</b>	<b>Pass</b>
<b>171</b>	<b>171</b>	<b>1550</b>	<b>Pass</b>
<b>172</b>	<b>172</b>	<b>1550</b>	<b>Pass</b>
<b>173</b>	<b>173</b>	<b>1550</b>	<b>Pass</b>
<b>174</b>	<b>174</b>	<b>1550</b>	<b>Pass</b>
<b>175</b>	<b>175</b>	<b>1550</b>	<b>Pass</b>
<b>176</b>	<b>176</b>	<b>1550</b>	<b>Pass</b>
<b>177</b>	<b>177</b>	<b>1550</b>	<b>Pass</b>
<b>178</b>	<b>178</b>	<b>1550</b>	<b>Pass</b>
<b>179</b>	<b>179</b>	<b>1550</b>	<b>Pass</b>
<b>180</b>	<b>180</b>	<b>1550</b>	<b>Pass</b>
<b>181</b>	<b>181</b>	<b>1550</b>	<b>Pass</b>
<b>182</b>	<b>182</b>	<b>1550</b>	<b>Pass</b>
<b>183</b>	<b>183</b>	<b>1550</b>	<b>Pass</b>
<b>184</b>	<b>184</b>	<b>1550</b>	<b>Pass</b>
<b>185</b>	<b>185</b>	<b>1550</b>	<b>Pass</b>
<b>186</b>	<b>186</b>	<b>1550</b>	<b>Pass</b>
<b>187</b>	<b>187</b>	<b>1550</b>	<b>Pass</b>
<b>188</b>	<b>188</b>	<b>1550</b>	<b>Pass</b>
<b>189</b>	<b>189</b>	<b>1550</b>	<b>Pass</b>
<b>190</b>	<b>190</b>	<b>1550</b>	<b>Pass</b>
<b>191</b>	<b>191</b>	<b>1550</b>	<b>Pass</b>
<b>192</b>	<b>192</b>	<b>1550</b>	<b>Pass</b>
<b>193</b>	<b>193</b>	<b>1550</b>	<b>Pass</b>
<b>194</b>	<b>194</b>	<b>1550</b>	<b>Pass</b>
<b>195</b>	<b>195</b>	<b>1550</b>	<b>Pass</b>
<b>196</b>	<b>196</b>	<b>1550</b>	<b>Pass</b>
<b>197</b>	<b>197</b>	<b>1550</b>	<b>Pass</b>
<b>198</b>	<b>198</b>	<b>1550</b>	<b>Pass</b>
<b>199</b>	<b>199</b>	<b>1550</b>	<b>Pass</b>
<b>200</b>	<b>200</b>	<b>1550</b>	<b>Pass</b>
<b>201</b>	<b>201</b>	<b>1550</b>	<b>Pass</b>
<b>202</b>	<b>202</b>	<b>1550</b>	<b>Pass</b>
<b>203</b>	<b>203</b>	<b>1550</b>	<b>Pass</b>
<b>204</b>	<b>204</b>	<b>1550</b>	<b>Pass</b>
<b>205</b>	<b>205</b>	<b>1550</b>	<b>Pass</b>
<b>1</b>	<b>1 - pup joint</b>	<b>1550</b>	<b>Pass</b>
<b>2</b>	<b>2 - pup joint</b>	<b>1550</b>	<b>Pass</b>

We hereby certify that the materials described above have been tested and complies with the terms and conditions of the purchase order.

*Daniel Evans III*

Quality Department

**IW-2**

**CASING SEAT REQUEST**

**Submitted 10-13-05**





**MWH**

October 13, 2005

0501005

Mr. Joseph R. May, P.G.  
Florida Department of Environmental Protection  
400 North Congress Avenue, Suite 200  
West Palm Beach, Florida 33401

**SUBJECT: Miramar West Water Treatment Facility  
Modification to Injection Wells IW-1 and IW-2  
IW-2 Casing Seat Request  
UIC Permit 153722-003-UC**

Dear Mr. May:

MWH is pleased to submit the following documentation in support of the 10.75-inch fiberglass reinforced plastic (FRP) tubing setting depth for the City of Miramar Concentrate Injection Well IW-2, per the above-referenced construction permit. The supporting information is presented below for your review.

## **REQUEST**

MWH proposes to set the 10.75-inch FRP tubing at an approximate depth of **2,972 feet below pad level (bpl)**. This depth has been selected based on the condition of the existing liner hanger packer and the interior of the 16-inch OD final casing as seen in the video survey.

## **DATA SUPPORTING CASING SETTING DEPTH**

In accordance with Specific Conditions 2f(1) and 4f of UIC Permit 153722-003-UC, a video survey and pressure test were performed in the final 16-inch outer diameter (OD) steel casing of IW-2.

### **Tubing Removal**

Modification work on City of Miramar injection well IW-2 began on September 28, 2005 when the well was killed and the wellhead removed. The 13.375-inch OD steel injection tubing then was removed from IW-2. The 13.375-inch OD injection tubing was removed intact and laid down in the yard for Florida Department of Environmental Protection (FDEP) inspection. MWH inspected the casing and observed the original grease marker numbers written on the casing that were used to keep track of the casing joints during installation. Heat numbers also were still legible on the outside the some of the tubing lengths. The Texas Ironworks (TIW) packer and a small amount of tubing was modified by Youngquist Brothers, Inc. (YBI) and used as a bridge plug. According to the Contractor a pin-hole leak was observed within the upper 15 ft of tubing removed.

### **Video Survey**

The 16-inch OD final steel casing in IW-2 was brushed on October 3, 2005. The well was brought alive and flushed to clear the 16-inch OD casing for the video survey. The video survey was performed on October 5, 2005 by Florida Geophysical. The video was observed by Cameron Webster, YBI and Susan Bodmann, P.G., MWH. The casing from 50 feet bpl to the base of the top of the packer hanger at 2,991 feet bpl was free of any incrustation. No pitting of the interior of the casing was observed and casing joints were easily identifiable. The top of the packer hanger assembly is observed at approximately 2,991 feet bpl and the base of the packer hanger assembly appears to be at 3,007 feet bpl. The base of the 16-inch OD casing was observed at 3,044 feet bpl. The video was stopped at a depth of approximately 3,100 feet when the camera encountered sediment. Two days of drilling were conducted to clear the bridged debris from the open hole section of the well. The open hole was cleared to an approximate depth of 3,154 feet bls. A copy of the Video and the Video Log is attached to this letter request for review.

### **Bridge Plug Cementing**

The bridge plug was placed in the liner hanger packer assembly at approximately 2,991 feet bls on October 10, 2005. Twenty feet of cement was set on top of the packer to seal the base of the 16-inch OD final casing. The top of the cement above the bridge plug was tagged at approximately 2,974 feet bpl. The casing was pressure tested to ensure that the bridge plug has sealed the base of the 16-inch OD casing and that there were no leaks in the 16-inch OD casing.

### **Pressure Test**

The criterion for running a pressure test is that the initial test pressure must be equal to at least 1.5 times the normal operating pressure. Under stable temperature conditions within the well, there should be no pressure change over the period of the test. Changes in pressure can result from the following influences: temperature fluctuations, leaks in the pressure test equipment and leaks in the casing.

Temperature fluctuations during the test can result from temperature changes at the wellhead or temperature changes downhole. Wellhead temperature changes usually result from a heating of the wellhead by the sun. Downhole temperature changes normally result from the warming or cooling of the effluent being injected into the well. Increases in pressure result from increases in temperature whereas decreases in pressure result from decreases in temperature. The acceptance criterion established by FDEP is a maximum of 5 percent change in test pressure over a one-hour period to compensate for the variability. This criterion allows for ordinary heating and cooling of the wellhead by temperature fluctuations throughout the day.


The pressure test of the 16-inch OD was performed on October 13, 2005 and observed by Len Fishken, P.G., FDEP and Susan Bodmann, P.G., MWH. The bridge plug was set in the liner hanger packer and cemented in place to seal the base of the 16-inch OD final casing. The top of the cement over the bridge plug was tagged at a depth of approximately 2,974 feet bpl. The wellhead was shut in and the pressure in the well was increased to approximately 138.5 psi. The selected pressure is in excess of 1.5 times the maximum annular space pressure (86 psi as documented in the FDEP approved Injection Well System Work Plan) that was maintained during normal injection well operation. Pressures were recorded every 5 minutes for one hour. Five percent variation from the initial 138.5 psi would be +/- 6.9 psi. Over the one-hour period the pressure in the well dropped to a final reading of 137.0 psi. The bleed down volume was equal to approximately 15 gallons. A copy of the pressure test log is attached to this letter request.

After the 10.75-inch FRP tubing has been run into the well, a background cement bond log will be run inside the tubing. The annular space between the 10.75-inch tubing and the 16-inch OD casing will be pressure grouted in a single stage from 3,007 feet bpl to land surface as stated in the Injection Well System Work Plan approved by FDEP. A final cement bond log will be run inside the 10.75-inch tubing between 48 and 72 hours after the completion of annular space cementing activities. The bridge plug will be drilled out and mechanical integrity testing will be performed following the final cement bond log.

MWH has presented the data requested in the construction permit to justify the proposed final casing-setting depth of 2,972 feet bpl, together with all supporting documentation. If you should have any questions, please do not hesitate to contact me at (954) 846-0401. Address and telephone numbers for MWH are supplied on the attached distribution list.

Sincerely,

MWH



Susan Bodmann, P.G.  
Supervising Hydrogeologist

Attachments:    Distribution List  
                  16-inch Diameter Casing Video Survey IW-1  
                  Pressure Gauge Certificate of Calibration  
                  16-inch Diameter Casing Pressure Test IW-1

**APPENDIX E  
RADIOACTIVE TRACER SURVEY  
(RTS) RESULTS**

**IW-1**

**RTS**

**CALIBRATION CERTIFICATIONS**

**Received 8-18-05**

# WATER METER ACCURACY TEST REPORT

6/16/2005

#	MAKE	SERIAL NUMBER	LOW FLOW	INT. FLOW	HIGH FLOW
1	2"	4739630	101	101.5	101.5
2	USG				
3	MJ		2 GPM	8 GPM	80 GPM
4	METER				
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15		<b>ENDING</b>			
16		<b>USAGE</b>			
17		<b>15482</b>			
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					

1001 McKesson Dr.  
 Longview, TX 75604  
 (903) 297-0635  
 (800) 765-6518  
 FAX (903) 297-5963  
 Rma # 12206  
**CUSTOMER: YOUNGQUIST BROS. INC**  
**TEST DATE: 6/16/2005**  
**TESTER: STEVE WHITE**

**NOTE:**  
 Accuracy limits according to  
 AWWA C708-96

- \* 97% - 103% for Low Flows
- \* 98.5% - 101.5% for Intermediate  
and High Flows
- \* Accuracy limits for meters removed  
from service according to M-6 Manual  
Table 5-1
- \*80% - 104.0% for Low Flows
- \*96% - 102.0% for Intermediate  
and High Flows

# WATER METER ACCURACY TEST REPORT

6/16/2005

#	MAKE	SERIAL NUMBER	LOW FLOW	INT. FLOW	HIGH FLOW
1	2"	4739630	101	101.5	101.5
2	USG				
3	MJ		2 GPM	8 GPM	80 GPM
4	METER				
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15		<b>ENDING</b>			
16		<b>USAGE</b>			
17		15482			
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					

1001 McKesson Dr.  
Longview, TX 75604  
(903) 297-0835  
(800) 765-6518  
FAX (903) 297-5963  
Rma # 12206

**CUSTOMER:** YOUNGQUIST BROS. INC  
**TEST DATE:** 6/16/2005  
**TESTER:** STEVE WHITE

**NOTE:**  
Accuracy limits according to  
AWWA C708-96

- \* 97% - 103% for Low Flows
- \* 98.5% - 101.5% for Intermediate  
and High Flows
- \* Accuracy limits for meters removed  
from service according to M-6 Manual  
Table 5-1
- \* 80% - 104.0% for Low Flows
- \* 96% - 102.0% for Intermediate  
and High Flows



MedTech Diagnostics Services  
1060 Bay Street Dr Suite 201  
Plymouth, MI 48170  
(248) 277-0000

I-131 THERAPY SOLUTION      Disp.Date      8/16/05

**Youngquist Brothers Inc.**



Doctor:

Patient: MEDICINAL GRADE

Exp Time: 12:00

Exp Date: 8/17/05

Procedure: Iodine Therapy Solution

Lot #: 2771-1

Special Instructions:      MEDICINAL GRADE

CAUTION: To be used under the direct supervision of physician. WARNING: The U.S. Nuclear Regulatory Commission has approved this radiopharmaceutical for distribution pursuant to 35.14 and 35.100 Group of 10 CFR Part 35, or under equivalent licenses of Agreement

Lot #:

Patient: MEDICINAL GRADE

Filed By:

16.60 mCi @ 08:00 on 8/17/05      RX#: 65853

8/17/05      I-131 THERAPY SOLUTION

Iodine Therapy Solution

**IW-2**

**RTS**

**CALIBRATION CERTIFICATIONS**

**Received 11-10-05**

MedTech Diagnostic Services  
1808 Boy Scout Dr. Suite 201  
FL Myers, FL 33907  
(239) 277-0000

**Youngquist Brothers Inc.**

Address: 15405 Pine Ridge Rd Fort Myers FL 33908

Doctor:

Patient: MEDICINAL GRADE

Procedure: Iodine Therapy Solution

**Special Instructions:**

CAUTION: To be used under the direct supervision of physician. WARNING: The U.S. Nuclear Regulatory Commission has approved this radiopharmaceutical for distribution pursuant to 35.14 and 35.100 Group of 10 CFR Part 35, or under equivalent licenses of Agreement States.

**I-131 THERAPY SOLUTION** Disp.Date 11/9/2005

**Act. 12.00 mCi @ 08:00 on 11/10/2005**

**Vol. 10.00 ml**

**Assay: 1.2 mCi/ml**

Lot #:

**RX#: 678180**

Exp Time: 12:00

Exp Date: 12/10/2005

Lic.#: 2771-1

# WATER METER ACCURACY TEST REPORT

8/17/2005

#	MAKE	SERIAL NUMBER	LOW FLOW	INT. FLOW	HIGH FLOW
1	2"	4739631	101.4	100.5	100
2	USG				
3	MJ				
4	METERS				
5					
6					
7					
8			2 GPM	8 GPM	80 GPM
9					
10					
11					
12					
13					
14					
15		ENDING			
16		USAGE			
17		5114			
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					

1001 McKesson Dr.  
Longview, TX 75604  
(903) 297-0635  
(800) 765-6518  
FAX (903) 297-5963  
Rma # 11267

CUSTOMER: YOUNGQUIST BROS. INC  
TEST DATE: 8/17/2005  
TESTER: STEVE WHITE

**NOTE:**  
Accuracy limits according to  
AWWA C708-96

- \* 97% - 103% for Low Flows
- \* 98.5% - 101.5% for Intermediate  
and High Flows
- \* Accuracy limits for meters removed  
from service according to M-6 Manual  
Table 5-1
- \*80% - 104.0% for Low Flows
- \*96% - 102.0% for Intermediate  
and High Flows