

# USACE Jacksonville District WRDA 2010 Candidate Projects Update

WRAC Meeting

2 June 2011



INTERAGENCY & INTERNATIONAL SERVICES

REGULATORY




ECOSYSTEM RESTORATION

NAVIGATION



FLOOD DAMAGE REDUCTION

COASTAL DAMAGE REDUCTION



®

US Army Corps of Engineers  
**BUILDING STRONG**®  
JACKSONVILLE DISTRICT

# **WRDA Candidate Projects (2<sup>nd</sup> Generation CERP Projects)**

## **Chief's Reports:**

- C-43
- C-111 Spreader Canal
- Biscayne Bay Coastal Wetlands
- Broward County Water Preserve Areas

## **Post Authorization Change Report:**

- Kissimmee River Restoration General Re-evaluation Report



# **Project Implementation Report (PIR) Completion Process**

- **Publish Draft PIR/EIS**
- **Public and Agency Review of Draft PIR/EIS**
- **Final Coordination Act Report**
- **Complete Final PIR/EIS**
- **Transmit Final PIR/EIS to SAD**
- **Division Engineer's Transmittal Letter**
- **Sponsor's Letter of Support for Final PIR/EIS**
- **Final PIR Review by HQ**
- **Civil Works Review Board (CWRB) Briefing**
- **Public and Agency Review of Final PIR/EIS**
- **State of Florida 1501 Approval**
- **File Final PIR/EIS with EPA**
- **Complete Chief of Engineers Report**
- **ASA(CW) Review of Chief's Report**
- **OMB Review of Chief's Report**
- **ROD Signed**
- **ASA(CW) Submits Chief's Report to Congress**



# C-43 PIR

- Submit Final PIR Addendum to HQ 10 Nov 09 **complete**
  - HQ Review of Addendum package 22 Dec 09 **complete**
  - Complete Chief of Engineers Report 15 Jan 10 **complete**
  - ASA(CW) Review of Chief's Report 29 Mar 10 **complete**
  - ASA(CW) Transmittal Memo to OMB 05 Apr 10 **complete**
  - OMB Review of Chief's Report 07 Jun 10 **complete**
  - ROD Signed 08 Jun 10 **complete**
  - ASA(CW) Submit to Congress 15 Jun 10 **complete**
- 
- ROD signed 13 April 2011



# C-111 Spreader Canal PIR

- Submit Final PIR / Chief's Report to HQ 22 Apr 11 **complete**
- HQ Review / Finalize Chief's Report 31 May 11
- Complete Chief of Engineers Report 17 Jun 11
- ASA(CW) Review of Chief's Report 29 Jul 11
- OMB Review of Chief's Report 31 Oct 11
- ROD Signed 15 Nov 11
- ASA(CW) Submit to Congress 15 Nov 11



# Biscayne Bay Coastal Wetlands PIR

Biscayne Bay Coastal Wetlands PIR			
Project Managers - John Shaffer (SFWMD) and Tim Brown (USACE)			
Milestone	Original JPRB Baseline	Current Approved JPRB Baseline	Forecast Schedule
HQ Policy Decision re Agrichemicals		2-Mar-10	2-Mar-10
HQ In-Progress Review Meeting		2-Mar-10	2-Mar-10
Conclude Public and Agency Review of Draft PIR/EIS	5-Mar-10	3-May-10	3-May-10
Complete Final Draft PIR/EIS	6-May-10	1-Jul-10	19-May-10
Final Coordination Act Report		21-May-10	21-May-10
Print and Mail Draft PIR/EIS for Federal Register	8-Feb-10	10-Mar-10	10-Mar-10
State 1501 Approval		1-Dec-10	1-Dec-10
Sponsor's Letter of Support for Final PIR	22-Apr-10	22-Apr-10	20-Jun-11
Division Engineer's Transmittal Letter	24-May-10	24-May-10	11-Aug-11
Civil Works Review Board	29-Jul-10	24-Mar-11	12-Aug-11
Conclude Public and Agency Review of Final PIR/EIS	31-Aug-10	6-Jun-11	19-Oct-11
File Final PIR/EIS	8-Sep-10	8-Aug-11	23-Jan-12
Chief's Report Signed	13-Sep-10	9-Aug-11	24-Jan-12
ASA(CW) Review of Chief's Report	13-Dec-10	3-Nov-11	18-Apr-12
OMB Review of Chief's Report	10-Mar-11	3-Nov-11	13-Jul-12
ROD Signed	11-Mar-11	4-Nov-11	16-Jul-12
ASA(CW) Submittal of Chief's Report to Congress	8-Apr-11	28-Nov-11	3-Aug-12


Completion of the Final PIR and all subsequent milestones is contingent upon the completion of agrochemical policy discussions and policy guidance.



# Broward County Water Preserve Areas PIR

Broward County Water Preserve Area PIR			
Project Managers - Jeff Needle (SFWMD) and Alan Bruns (USACE)			
Milestone	Original JPRB Baseline	Current Approved JPRB Baseline	Forecast Schedule
Final Coordination Act Report	Completed	Completed	Completed
Complete Final PIR/EIS	Completed	Completed	Completed
Division Engineer's Transmittal Letter	Completed	Completed	Completed
In Progress Review with Office of Water Projects Review	Completed	Completed	Completed
Civil Works Review Board	Completed	Completed	Completed
Sponsor's Letter of Support for PIR	Completed	Completed	Completed
State 1501 Approval	Completed	Completed	Completed
Model Certification Process Completion	Completed	7-Sep-10	7-Sep-10
Conduct ATR on Final PIR	Completed	7-Feb-11	31-Mar-11
Final PIR/EIS Revisions Complete		15-Feb-11	24-May-11
SAD Review		16-Mar-11	7-Sep-11
Sponsor's Letter of Support Review for Final PIR			8-Sep-11
Conclude Public and Agency Review of Final PIR/EIS		7-Sep-10	30-Sep-11
Publish PIR/NEPA in Federal Register			30-Sep-11
SFWMD Governing Board - Issue BCWPA LOS			13-Oct-11
Begin HQ Review of FPIR		25-Apr-11	15-Dec-11
Chief's Report Signed		23-May-11	5-Jan-12
ASA(CW) Review of Chief's Report		2-Aug-11	16-Mar-12
OMB Transmittal and Review of Chief's Report		27-Oct-11	11-Jun-12
ROD Signed		28-Oct-11	12-Jun-12
ASA(CW) Submittal of Chief's Report to Congress		21-Nov-11	3-Jul-12

\* Still targeting Jan 12 Chief's Report




# Kissimmee River Restoration General Re-evaluation Report (GRR)

Kissimmee River Restoration Project - General Re-evaluation Report			
Project Managers - Dave Colangelo (SFWMD) and Tiphonie Jinks (USACE)			
Milestone	Original JPRB Baseline	Current Approved JPRB Baseline	Forecast Schedule
Submit Draft GRR to South Atlantic Division (SAD) and HQ		2-Dec-09	2-Dec-09
SAJ Forwards IEPR Scope to Eco PCX		12-Mar-10	12-Mar-10
SAD Review, Comments/Response		7-Jun-10	7-Jun-10
Headquarters Review, Comments/Response		6-Aug-10	6-Aug-10
IEPR DR. Checks Closeout		23-Aug-10	23-Aug-10
DR Checks Closeout		6-May-11	1-Apr-11
Assemble Revised Draft of GRR and SAJ DQC		14-Jan-11	2-May-11
SAJ Response to SAD Comments on Revised Draft GRR and Transmittal to HQ		30-Mar-11	9-May-11
NWW Approves New Project Cost Summary		1-Apr-11	24-May-11
HQ Review Revised Draft GRR		17-Mar-11	21-Jun-11
SAJ Assembles Final GRR for Internal Review		14-Apr-11	14-Oct-11
Internal and Legal Review of Final GRR		28-Apr-11	28-Oct-11
Submit Final GRR to MSC for Review (SAD Comment & SAJ Response Period)		28-Sep-11	28-Oct-11
Submit Final GRR to HQ for Review (HQ Comment & SAJ Response Period)	3-Mar-10	28-Nov-11	28-Dec-11
HQ Approval of GRR	26-Mar-10	8-Jul-11	27-Mar-12
ASA (CW) Approval of GRR	26-Apr-10	5-Aug-11	8-May-12
ASA (CW) Memorandum to OMB	11-May-10	19-Aug-11	6-Jun-12
Complete OMB Review of GRR	14-Jul-10	11-Oct-11	2-Aug-12
ASA(CW) Letter Submitted to Congress	28-Jul-10	1-Nov-11	23-Aug-12



# Questions / Discussion



®

US Army Corps of Engineers  
**BUILDING STRONG**®  
JACKSONVILLE DISTRICT