

# Reverse Osmosis WTP Deep Injection Well and Facilities Engineering Report

## VOLUME I

Prepared for:



**Bonita Springs  
Utilities, Inc.**

Prepared by:

**CH2MHILL**

April 2004



CH2MHILL

CH2M HILL  
4350 W. Cypress Street  
Suite 600  
Tampa, FL 33607  
Tel 813.874.0777  
Fax 813.874.3056

November 5, 2004

163954

Mr. Jack Myers, P.G.  
Underground Injection Control  
TAC Chairperson  
Florida Department of Environmental Protection  
2295 Victoria Avenue  
Suite 364 West  
Fort Myers, Florida 33901

Subject: Reverse Osmosis WTP Deep Injection Well and Facilities Engineering Report  
Permit No. 186015-001-UC

Dear Mr. Myers:

Enclosed please find a report entitled *Reverse Osmosis WTP Deep Injection Well and Facilities Engineering Report* prepared for Bonita Springs Utilities, Inc (BSU). This report is submitted in hard copy and electronically as a CD. Note that the CD contains only Volume I and Volume II of the report. Volume III is the video cassette tapes of the borehole video logging and is only provided in the hard copies submitted to BSU, FDEP and USGS recipients. Additional copies of the video tapes are available by request at the CH2MHILL Tampa office.

Please contact me or Pete Larkin at the CH2MHILL Tampa office (813-874-0777) if you have any questions or require further information regarding this submittal.

Sincerely,

CH2M HILL

Mike Weatherby, P.G.

cc: Joe Haberfeld/FDEP, Tallahassee  
Ron Reese/USGS  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD  
Patrick Jennings/Bonita Springs Utilities, Inc.  
Bill Bedow/CH2MHILL  
Pete Larkn/CH2MHILL

# Professional Engineer

The engineering features of the "Reverse Osmosis WTP Deep Injection Well and Facilities Engineering Report," prepared for Bonita Springs Utilities, Inc. April 2004, were prepared by, or reviewed by a Licensed Professional Engineer in the State of Florida.

  
\_\_\_\_\_  
William D. Beddow, P.E.

  
\_\_\_\_\_  
Date

  
\_\_\_\_\_  
License No.

# Professional Geologist

The geological evaluation and interpretations contained in the "Reverse Osmosis WTP Deep Injection Well and Facilities Engineering Report," prepared for Bonita Springs Utilities, Inc. April 2004, were prepared by, or reviewed by, a Licensed Professional Geologist in the State of Florida.

  
\_\_\_\_\_  
Michael L. Weatherby, P.G.

  
\_\_\_\_\_  
Date

  
\_\_\_\_\_  
License No.

# Table of Contents

---

| <u>Section</u>  | <u>Page</u> |
|---|-------------|
| <b>List of Acronyms.....</b>                                | <b>vi</b>   |
| <b>1 Introduction.....</b>                                  | <b>1-1</b>  |
| 1.1 Background Information.....                             | 1-1         |
| 1.2 Scope.....  | 1-1         |
| 1.3 Project Description.....                                | 1-1         |
| <b>2 Well Construction.....</b>                             | <b>2-1</b>  |
| 2.1 Surficial Aquifer Monitor Wells.....                    | 2-1         |
| 2.2 Injection Well (RO IW-1).....                           | 2-1         |
| 2.3 Dual Zone Monitoring Well (DZMW-1).....                 | 2-7         |
| <b>3 Geology and Hydrogeology.....</b>                      | <b>3-1</b>  |
| 3.1 Lithologic Descriptions.....                            | 3-1         |
| 3.1.1 Undifferentiated Holocene and Pleistocene Series..... | 3-1         |
| 3.1.2 Miocene Series.....                                   | 3-1         |
| 3.1.3 Oligocene Series.....                                 | 3-3         |
| 3.1.4 Eocene Series.....                                    | 3-3         |
| <b>4 Hydrogeological Testing.....</b>                       | <b>4-1</b>  |
| 4.1 Surficial Aquifer Monitor Well Water Quality.....       | 4-1         |
| 4.2 Formation Sampling.....                                 | 4-1         |
| 4.3 Pilot-Hole Water Quality.....                           | 4-2         |
| 4.4 Air-Lift Specific Capacity Tests.....                   | 4-7         |
| 4.5 Coring.....   | 4-9         |
| 4.6 Packer Tests.....                                       | 4-12        |
| 4.6.1 Injection Well (RO IW-1).....                         | 4-12        |
| 4.7 Geophysical Logs.....                                   | 4-13        |
| 4.7.1 Injection Well (RO IW-1).....                         | 4-13        |
| 4.7.2 DualZone Monitoring Well (DZMW-1).....                | 4-18        |
| 4.8 Summary of USDW Location.....                           | 4-18        |
| 4.9 Selection of Injection and Monitoring Zones.....        | 4-19        |
| 4.9.1 Injection Zone of RO IW-1.....                        | 4-19        |
| 4.9.2 Upper Monitoring Zone of DZMW-1.....                  | 4-19        |
| 4.9.3 Lower Monitoring Zone of DZMW-1.....                  | 4-19        |
| 4.10 Background Water Sampling.....                         | 4-20        |
| 4.10.1 Injection Well (RO IW-1).....                        | 4-20        |
| 4.10.2 Dual Zone Monitoring Well (DZMW-1).....              | 4-22        |
| 4.11 Injection Testing.....                                 | 4-23        |

|          |  |            |
|----------|--|------------|
| <b>5</b> | <b>Mechanical Integrity Testing .....</b>        | <b>5-1</b> |
| 5.1      | MIT Results for the Injection Well RO IW-1 ..... | 5-1        |
| 5.1.1    | Casing Pressure Tests .....                      | 5-1        |
| 5.1.2    | Video Survey .....                               | 5-2        |
| 5.1.3    | Geophysical Logging .....                        | 5-2        |
| 5.1.4    | Radioactive Tracer Survey .....                  | 5-2        |
| 5.2      | Dual Zone Monitor Well DZMW-1 .....              | 5-7        |
| 5.2.1    | Casing Pressure Test .....                       | 5-7        |
| 5.2.2    | Video Survey .....                               | 5-7        |
| <b>6</b> | <b>Summary and Conclusions .....</b>             | <b>6-1</b> |
| <b>7</b> | <b>Bibliography and References Cited .....</b>   | <b>7-1</b> |

## List of Appendixes

### Volume I

|       |   |
|-------|---|
| A     | Injection Well Permits  |
| A.1   | FDEP RO IW-1 Construction Permit and Construction Modification Permit         |
| A.2   | RO IW-1 Operational Testing Permit  |
| B     | Summary of Construction Activity at RO IW-1 and DZMW-1                        |
| B.1   | RO IW-1 Summary of Construction Activity                                      |
| B.2   | DZMW-1 Summary of Construction Activity                                       |
| C     | Weekly Construction Summaries   |
| D     | Well Casing Mill Certificates and FRP Specifications                          |
| D.1   | RO IW-1 Casing Mill Certificates and FRP Specifications                       |
| D.1.1 | 50-inch Diameter Steel Casing   |
| D.1.2 | 38-inch Diameter Steel Casing   |
| D.1.3 | 20-inch Diameter Steel Casing   |
| D.1.4 | 14.5-inch Diameter FRP Tubing   |
| D.2   | DZMW-1 Casing Mill Certificates and FRP Specifications                        |
| D.2.1 | 24-inch Diameter Steel Casing   |
| D.2.2 | 16-inch Diameter Steel Casing   |
| D.2.3 | 6-inch Diameter FRP Tubing  |
| E     | Injection Well System Record Drawings   |
| E.1   | RO IW-1 and Monitor Well Plan and Annular Tank Detail Record Drawings         |
| E.2   | RO IW-1 Section and Monitor Well Detail Record Drawings                       |
| F     | Pad Monitor Well Water Quality Data   |
| G     | Well Lithologic Descriptions  |
| G.1   | RO IW-1 Lithologic Descriptions   |
| G.2   | DZMW-1 Lithologic Descriptions  |
| H     | Water Quality Laboratory Results During Reverse-Air Drilling and Packer Tests |
| H.1   | RO IW-1 Reverse-Air Drilling Water Quality                                    |
| H.2   | DZMW-1 Reverse-Air Drilling Water Quality                                     |
| H.3   | RO IW-1 Packer Test Water Quality   |
| I     | Core Laboratory Results   |

- J Packer Testing Data Plots
- K Packer Test Aquifer Analysis Curves
  - K.1 Cooper Jacob Analysis Curves
  - K.2 Theis Recovery Analysis Curves
- L Full Scale Geophysical Logs (Volume II)
  - L.1 RO IW-1 Full Scale Geophysical Logs
    - L.1.1 Logging Event 1 - C, NGR, DI, and SP Logs
    - L.1.2 Logging Event 2 - C, NGR Logs
    - L.1.3 Logging Event 3 - C, NGR, SP, SFC, SFT, SFM, BSC/VDL, DFC, DFT, and DFM Logs
    - L.1.4 Logging Event 5 - C, NGR Logs
    - L.1.5 Logging Event 6 - C, NGR, SP, SFC, SFT, SFM, BSC/VDL, DFC, DFT, and DFM Logs
    - L.1.6 Logging Event 7 - C, NGR Logs
    - L.1.7 Logging Event 8 - SFT Cement Stage Log
    - L.1.8 Logging Event 9 - CBL Log
    - L.1.9 Logging Event 10 - C, NGR Logs
    - L.1.10 Logging Event 11 - RTS, SFT Logs
  - L.2 DZMW-1 Full Scale Geophysical Logs
    - L.2.1 Logging Event 1 - C, NGR, DI, and SP Logs
    - L.2.2 Logging Event 2 - C, NGR Logs
    - L.2.3 Logging Event 3 - C, NGR, DI, SP, SFC, SFT, SFM, BCS/VDL, DFC, DFT, and DFM Logs
    - L.2.4 Logging Event 4 - C, NGR Logs
    - L.2.5 Logging Event 5 - C, NGR, DI, SP, SFC, SFT, SFM, BCS/VDL, DFC, DFT, and DFM Logs
    - L.2.6 Logging Event 6 - C, NGR Logs
- M Video Log Survey Summaries
- N Video Survey - Video Tapes (Volume III)
- O Geophysical Combination Logs
  - O.1 RO IW-1 Geophysical Combination Log
  - O.2 DZMW-1 Geophysical Combination Log
- P Ambient Water Quality Data - FDEP Primary and Secondary Drinking Water Quality Standards
  - P.1 RO IW-1 Ambient Water Quality Data
  - P.2 DZMW-1 Upper Zone Ambient Water Quality Data
  - P.3 DZMW-1 Lower Zone Ambient Water Quality Data
- Q Injection Test
- R Casing Pressure Test Data and Pressure Gauge Calibration Certificates
  - R.1 RO IW-1 Casing Pressure Test Data
  - R.2 DZMW-1 Casing Pressure Test Data
  - R.3 Pressure Gauge Calibration Certificates
- S RO Injection Well Facilities O&M Manual

**Volume II**

L Full Scale Geophysical Logs

**Volume III**

N Video Survey - Video Tapes

**List of Tables**

| <b><u>Number</u></b> |  | <b><u>Page</u></b> |
|----------------------|--|--------------------|
| 2-1                  | Summary of Casing Setting Depths and Cement Quantities -<br>RO Deep Injection Well (RO IW-1) ..... | 2-3                |
| 2-2                  | Summary of Casing Setting Depths and Cement Quantities -<br>Dual Zone Monitor Well (DZMW-1) .....  | 2-9                |
| 4-1                  | Generalized Lithologic Description of Drill Cuttings .....   | 4-2                |
| 4-2                  | Injection Well Pilot Hole Water Quality .....  | 4-4                |
| 4-3                  | DZMW-1 Pilot Hole Water Quality .....  | 4-6                |
| 4-4                  | RO IW-1 Air-Lift Specific Capacity Tests .....   | 4-8                |
| 4-5                  | DZMW-1 Air-Lift Specific Capacity Tests .....  | 4-9                |
| 4-6                  | RO IW-1 Generalized Core Descriptions .....  | 4-9                |
| 4-7                  | RO IW-1 Generalized Core Laboratory Analyses .....   | 4-12               |
| 4-8                  | Summary of RO IW-1 Packer Test Results .....   | 4-14               |
| 4-9                  | RO IW-1 Packer Test Water Quality Results .....  | 4-15               |
| 4-10                 | RO IW-1 Geophysical Logging Activity Summary .....   | 4-16               |
| 4-11                 | Hydrogeological Interpretation of Lithology Encountered .....                                      | 4-17               |
| 4-12                 | DZMW-1 Geophysical Logging Activity Summary .....  | 4-18               |
| 4-13                 | Ambient Water Quality Data .....   | 4-20               |

**List of Figures**

| <b><u>Section</u></b> |  | <b><u>Page</u></b> |
|-----------------------|--|--------------------|
| 1-1                   | Location Map .....   | 1-2                |
| 1-2                   | Location Of RO IW-1 and DZMW-1, and RO WTP Generalized Site Plan ..... | 1-3                |
| 2-1                   | Typical Pad Monitor Well Completion Diagram .....                      | 2-2                |
| 2-2                   | Injection Well and Monitor Well Completion Details .....               | 2-5                |
| 3-1                   | General Site Hydrogeology .....  | 3-2                |
| 4-1                   | RO IW-1 Reverse-Air Laboratory Water Quality Data - TDS .....          | 4-3                |
| 4-2                   | RO IW-1 Air-Lift Specific Capacity Data .....                          | 4-10               |
| 4-3                   | RO IW-1 Normalized Air-Lift Specific Capacity Data .....               | 4-11               |
| 4-4                   | RO IW-1 Injection Test Data .....                                      | 4-23               |
| 5-1                   | Radioactive Tracer Survey (RTS) Tool Diagram .....                     | 5-5                |

# List of Acronyms

---

|                    |  |
|--------------------|--|
| API                | American Petroleum Institute units             |
| Bbl                | Barrel   |
| BSU                | Bonita Springs Utilities, Inc.                 |
| bpl                | below pad level                                |
| bls                | below land surface                             |
| CBL                | cement bond log                                |
| CCL                | casing collar locator                          |
| CFU                | Colony Forming Units                           |
| cm/sec             | centimeters per second                         |
| cu ft              | cubic feet                                     |
| DZMW               | Dual Zone Monitor Well                         |
| EPA                | U.S. Environmental Protection Agency           |
| FAC                | Florida Administrative Code                    |
| FDEP               | Florida Department of Environmental Protection |
| FGS                | Florida Geological Survey                      |
| FRP                | fiberglass reinforced plastic                  |
| ft <sup>2</sup> /d | feet squared per day                           |
| gpm                | gallons per minute                             |
| gpm/ft             | gallons per minute per foot                    |
| gpd/ft             | gallons per day per foot                       |
| GRB                | gamma ray lower (bottom)                       |
| GRM                | gamma ray middle                               |
| GRT                | gamma ray upper (top)                          |
| I-131              | Iodine 131                                     |
| ID                 | inside diameter                                |
| in                 | inches   |
| RO IW              | Reverse Osmosis Injection Well                 |
| mCi                | milliCurie                                     |
| MCL                | Maximum Contaminant Level                      |
| MDL                | Minimum Detection Limit                        |
| mg/L               | milligrams per liter                           |
| MIT                | mechanical integrity testing                   |
| ND                 | No Detection                                   |



|          |   |
|----------|---|
| O&M      | operation and maintenance               |
| OD       | outside diameter                        |
| pCi/L    | Picacuries/liter                        |
| PCU      | Platinum Cobalt Units                   |
| psi      | pounds per square inch                  |
| PSP      | positive seal packer                    |
| PVC      | polyvinyl chloride                      |
| RO WTP   | Reverse Osmosis Water Treatment Plant   |
| RTS      | radioactive tracer survey               |
| SFWMD    | South Florida Water Management District |
| s.u.     | standard units                          |
| TAC      | Technical Advisory Committee            |
| TON      | Threshold Odor Number                   |
| TDS      | total dissolved solids                  |
| toc      | top of casing                           |
| UIC      | Underground Injection Control           |
| USDW     | Underground Source of Drinking Water    |
| USGS     | U.S. Geological Survey                  |
| µg/L     | micrograms per liter                    |
| µmhos/cm | micromhos per centimeter                |



# Section 1 Introduction



Bonita Springs  
Utilities, Inc.

# Introduction

---

## 1.1 Background Information

A deep injection well was constructed to serve as a disposal mechanism for brine concentrate produced at the Bonita Springs Utilities, Inc. (BSU) reverse-osmosis water treatment plant (RO WTP). The RO WTP is located in Bonita Springs, Florida. A site location map showing the location of the RO WTP is presented in Figure 1-1. The overall site plan of the RO WTP and injection well system is presented in Figure 1-2.

A permit application for the construction of a RO injection well (RO IW-1) and a dual zone monitoring well (DZMW-1) was submitted to the Florida Department of Environment Protection (FDEP) in June, 2001. An FDEP Underground Injection Control (UIC) permit (Construction Permit No. 186015-001-UC) was issued on April 3, 2002. A copy of the construction permit is provided in Appendix A.

The injection well facilities construction was completed at the end of April 2003. An operational testing permit was obtained from FDEP on January 5, 2004. The injection well facilities were started up on April 1, 2004, and has been in operation since then. The injection well facilities operational testing permit is also provided in Appendix A.


## 1.2 Scope

This report summarizes the construction and testing of the injection well and dual zone monitor well for the BSU RO WTP. Construction and testing of the wells were performed in accordance with Chapter 62-528, Florida Administrative Code (FAC), the recommendations of the Technical Advisory Committee (TAC), and the provisions of the FDEP construction permit. The wells and appurtenances were constructed following the contract documents for the "Bonita Springs Utilities Reverse Osmosis Water Treatment Plant and Water Reclamation Facility Injection Wells" (CH2M HILL, 2002).


## 1.3 Project Description

Youngquist Brothers, Inc. of Fort Myers, Florida was the selected contractor for construction of the injection well system. The Notice-to-Proceed was issued on August 15, 2002. Construction activities of the deep injection well system included installation of a temporary steel drilling pad, construction of four temporary shallow pad monitor wells, construction of the injection well, and construction of the dual zone monitor well.

The TAC consisted of local, state, and federal agencies, including FDEP state and local representatives, the South Florida Water Management District (SFWMD), the U.S. Environmental Protection Agency (EPA), and the U.S. Geological Survey (USGS).



**FIGURE 1-1**  
Franchise Area Location Map  
Bonita Springs Utilities, Inc. RO IW-1



**FIGURE 1-2**  
Location of IW-1 and DZMW-1, and RO WTP Generalized Site Plan  
*Bonita Springs Utilities, Inc. RO IW-1*



## Section 2 Well Construction



W0200-005T P.A



Bonita Springs  
Utilities, Inc.

## SECTION 2

# Well Construction

---

Construction of the injection well system included construction of four temporary surficial aquifer monitor wells, a deep injection well, and a dual zone monitor well. Prior to beginning drilling activities, a temporary steel drilling pad and mud/water containment system was constructed around the injection well and the mud tank system. This steel pad was later removed and a smaller, permanent 20-ft x 45-ft concrete pad was constructed around the injection well. The dual zone monitor well has a 10-ft x 10-ft final concrete pad.

This section describes the construction, drilling, and testing activities and collected data associated with the construction of RO IW-1 and DZMW-1. A summary of the construction activities for each well is provided in Appendix B. The weekly construction summaries for the entire project are included as Appendix C.


## 2.1 Surficial Aquifer Monitor Well Construction

As required by the FDEP construction permit, four surficial aquifer (or pad) monitor wells were installed and sampled before the start of construction at RO IW-1. The pad monitor wells were installed at locations surrounding the well construction area to monitor potential surficial aquifer contamination during construction. Following installation of the pad monitor wells and prior to RO IW-1 drilling activities, samples were collected from each well and analyzed to establish background water quality data. Figure 2-1 presents a typical pad monitor well construction diagram. Water quality data from the wells are provided in Section 4 of this report.

## 2.2 Injection Well (RO IW-1) Construction

Drilling of the injection well began on September 26, 2002. Mud-rotary drilling techniques were used to drill through the surficial aquifer and clay intervals that make up the Hawthorn Group. Reverse-air drilling techniques were used during subsequent drilling to a total depth of 3,206 feet below land surface (bls) to remove drill cuttings from the borehole, collect water samples, and conduct specific capacity tests. A closed drilling fluid circulation system was used during reverse-air drilling in order to contain all fluids.

The drilling schedule and casing setting depths were designed to conform to the hydrogeological features observed at the site, as well as regulatory agency requirements. Geologic formation samples were collected and described at 10-foot intervals during the drilling of the pilot hole. Data from the pilot hole interval (formation samples, water samples, air-lift specific capacity tests, packer tests, and geophysical logs) were evaluated to assist in the selection of the casing setting depths and to interpret the site lithology and hydrogeology.



Not to Scale

**FIGURE 2-1**  
Typical Pad Monitor Well Construction Diagram  
*Bonita Springs Utilities, Inc. RO IW-1*



Four concentric steel casings and one fiberglass reinforced plastic (FRP) tubing were used to construct RO IW-1. The casing depths and the types and quantities of cement used during the construction of RO IW-1 are summarized in Table 2-1. Completion details of RO IW-1 are depicted in Figure 2-2. The mill certificates for each of the steel casing strings are provided in Appendix D.

**TABLE 2-1**

Summary of Casing Setting Depths and Cement Quantities - RO Deep Injection Well (RO IW-1)  
Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report

| Casing       | Casing Material                         | Outside Diameter (in) | Inside Diameter (in) | Casing Thickness (in) | Casing Depth (ft bls) | Date    | Cement Stage                            | Type of Cement    | Quantity of Cement (bbls) |
|--------------|---|-----------------------|----------------------|-----------------------|-----------------------|---------|---|-------------------|---------------------------|
| Pit          | Steel                                   | 50.00                 | 49.25                | 0.375                 | 48                    | 8/27/02 | #1                                      | Neat              | 59                        |
|              |   |                       |                      |                       |                       | Remark: | Pressure grout from bottom of casing.   |                   |                           |
| Surface      | Steel                                   | 38.00                 | 37.25                | 0.375                 | 450                   | 10/7/02 | #1                                      | 4%<br>Neat (tail) | 360<br>96                 |
|              |   |                       |                      |                       |                       | Remark: | Pressure grout from bottom of casing.   |                   |                           |
| Intermediate | Steel                                   | 30.00                 | 29.25                | 0.375                 | 1,600                 | 12/5/02 | #1                                      | 4%<br>Neat (tail) | 308<br>60                 |
|              |   |                       |                      |                       |                       | Remark: | Pressure grout from bottom of casing.   |                   |                           |
|              |   |                       |                      |                       |                       | 12/6/02 | #2                                      | 4%                | 92                        |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 1,020 ft bls. |                   |                           |
|              |   |                       |                      |                       |                       | 12/6/02 | #3                                      | 4%                | 75                        |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 762 ft bls.   |                   |                           |
|              |   |                       |                      |                       |                       | 12/6/02 | #4                                      | 4%                | 80                        |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 635 ft bls.   |                   |                           |
|              |   |                       |                      |                       |                       | 12/7/02 | #5                                      | 4% <sup>1</sup>   | 112                       |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 478 ft bls.   |                   |                           |
| Final        | Steel                                   | 20.00                 | 19.00                | 0.500                 | 2,704                 | 2/18/03 | Plug #1                                 | Neat <sup>1</sup> | 3                         |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 2,700 ft bls. |                   |                           |
|              |   |                       |                      |                       |                       | 2/19/03 | Plug #2                                 | Neat <sup>1</sup> | 7                         |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 2,695 ft bls. |                   |                           |
|              |   |                       |                      |                       |                       | 2/19/03 | #1                                      | Neat              | 71                        |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 2,675 ft bls. |                   |                           |
|              |   |                       |                      |                       |                       | 2/19/03 | #2                                      | 4%                | 220                       |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 2,550 ft bls. |                   |                           |
|              |   |                       |                      |                       |                       | 2/20/03 | #3                                      | 4%                | 202                       |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 2,312 ft bls. |                   |                           |
|              |   |                       |                      |                       |                       | 2/20/03 | #4                                      | 4%                | 228                       |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 2,016 ft bls. |                   |                           |
|              |   |                       |                      |                       |                       | 2/20/03 | #5                                      | 4%                | 177                       |
|              |   |                       |                      |                       |                       | Remark: | Tremied into annulus from 1,675 ft bls. |                   |                           |
| 2/21/03      | #6                                      | 4%                    | 226                  |                       |                       |         |   |                   |                           |
| Remark:      | Tremied into annulus from 1,311 ft bls. |                       |                      |                       |                       |         |   |                   |                           |
| 2/21/03      | #7                                      | 12%                   | 230                  |                       |                       |         |   |                   |                           |
| Remark:      | Tremied into annulus from 794 ft bls.   |                       |                      |                       |                       |         |   |                   |                           |
| 2/26/03      | #8                                      | 12%                   | 117                  |                       |                       |         |   |                   |                           |
| Remark:      | Tremied into annulus from 273 ft bls.   |                       |                      |                       |                       |         |   |                   |                           |
| Final Tubing | FRP                                     | 16.10                 | 14.48                | 0.81                  | 2,694                 | 3/2/03  | N/A                                     | N/A               | N/A                       |
|              |   |                       |                      |                       |                       |         | Total Volume Neat:                      |                   | 296 bbls                  |
|              |   |                       |                      |                       |                       |         | Total Volume 4%:                        |                   | 2,198 bbls                |
|              |   |                       |                      |                       |                       |         | Total Volume 12%:                       |                   | 347 bbls                  |

**Abbreviations:**

in = inches  
ft = feet  
bls = below land surface


bbls = Barrel

1 Barrel = 42 gal = 5.6 cuft

FRP = Fiberglass Reinforced Plastic

**Notes:**

<sup>1</sup> Calcium chloride additive



**FIGURE 2-2**  
 Injection Well and Monitor Well Completion Details  
 Bonita Springs Utilities, Inc. RO IW-1

Construction of RO IW-1 began with the installation of a 50-inch diameter steel casing to 48 feet bls. A 12.25-inch diameter pilot hole was then advanced to 500 feet bls using mud-rotary drilling methods. The pilot hole was then geophysically logged (caliper, gamma ray, spontaneous potential, and dual induction logs) and reamed to a nominal 48.5-inch diameter to a depth of 455 feet bls. Caliper and natural gamma logs were subsequently performed on the reamed hole and a 38-inch diameter casing was installed and cemented through the surficial and intermediate aquifers to a depth of 450 feet bls.

The pilot hole was then advanced using reverse-air drilling methods to a depth of 1,800 feet bls. Six 4-inch diameter cores were attempted between the interval of 1,500 feet and 1,798 feet bls during this phase of pilot hole drilling. Of the six coring attempts, only five cores were successfully recovered and submitted to a laboratory for a detailed analysis. The intervals analyzed were selected based on lithology and sample size. Core analyses and descriptions are provided in Section 4 of this report. Caliper, gamma ray, spontaneous potential, dual induction, borehole compensated sonic, fluid temperature, fluid conductivity, flowmeter, borehole video, and borehole televiewer logs were then conducted in the open-hole interval. Ten straddle packer tests were performed between the interval of 1,150 feet and 1,750 feet bls in order to provide confining characteristics of the tested intervals and identify the base of the Underground Source of Drinking Water (USDW), defined as water with a total dissolved solids (TDS) concentration less than 10,000 milligrams per liter (mg/L). The water quality and testing data are presented in Section 4.

Based on the results of packer testing, coring, geophysical logging, and formation sample analyses, a 30-inch diameter intermediate casing setting depth of 1,600 feet bls was recommended and approved by the TAC. The pilot hole was then plugged back with 12 percent bentonite cement and reamed to a nominal 36.5-inch diameter to a depth of 1,606 feet bls. A caliper log was then conducted on the reamed hole and the 30-inch diameter intermediate casing was installed below the base of the USDW to a depth of 1,600 feet bls.

After the intermediate casing installation, the pilot hole was advanced to 3,206 feet bls (total depth of the well). Seven 4-inch diameter cores were attempted between the interval of 1,900 feet and 2,323 feet bls during this phase of pilot hole drilling. Of these seven coring attempts, three core samples were submitted for laboratory analysis. Section 4 of this report presents core analyses including detailed descriptions. Caliper, gamma ray, spontaneous potential, dual induction, borehole compensated sonic, fluid temperature, fluid conductivity, borehole video, and flowmeter logs were then conducted on the entire open-hole interval. Five packer tests were subsequently conducted between the interval of 1,813 feet and 3,206 feet bls to determine the confining characteristics and water quality of the tested intervals.

Based on flow results of packer testing, coring, geophysical logging, and formation sample analyses, a 20-inch diameter final casing setting depth of 2,700 feet bls was recommended and approved by the TAC. A drillable bridge plug was installed at 2,675 feet bls and the borehole was plugged back with 12 percent bentonite cement between 2,675 feet and 1,600 feet bls prior to reaming the pilot hole.

Reaming of the pilot hole began at 1,600 feet bls with a 28.5-inch diameter drill bit. The bentonite grout that was used to plug back the pilot hole was encountered at 1,602 feet bls. Minimal to no cement returns were reported beyond 1,800 feet bls. When reaming reached

2,675 feet bls, the drillable bridge plug that had been installed was not encountered. It was concluded that the reamed hole had deviated from the original pilot hole at approximately 1,800 feet bls, although all deviation measurements of the reamed hole were consistently within the required limits. After reaming to 2,697 feet bls with the 28.5-inch diameter bit, an 18.5-inch diameter borehole was advanced from 2,697 feet to 3,206 feet bls. Caliper and video logs were conducted on the open borehole to determine the reamed hole characteristics and at which depth the reamed hole deviated from the pilot hole. The video log confirmed that the reamed borehole deviated from the pilot hole at approximately 1,770 feet bls by identifying tracking of the cement backplug.

Following caliper and video logging, a final off-bottom packer test was conducted between 2,728 feet and 3,206 feet bls to evaluate the injection capacity of the reamed borehole. After packer testing, the final 20-inch diameter casing and the stainless steel Positive Seal Packer (PSP) hanger (female portion) and external casing plug (ECP) were installed to a depth of approximately 2,704 feet bls. The approximate length between the bottom of the PSP hanger and the top of the external casing plug is six feet. The purpose of the ECP is to seal the casing to the borehole wall preventing the leakage of cement below the bottom of the reamed interval into the open borehole during grouting operations. The final casing was then cemented in several stages, using the tremie method, from 2,700 feet to 273 feet bls. Following a 24-hour waiting period, a cement bond log (CBL) was run from 2,690 feet to 273 feet bls. The CBL provided evidence of adequate cement behind the final 20-inch diameter casing. Following a pressure test of the casing, a final stage of cement was pumped around the casing to land surface using the tremie method.

A pressure test was conducted on the final 20-inch diameter casing string before cementing the casing to land surface. FDEP was onsite to witness the pressure test conducted on the final casing. On February 26, 2003 the casing was pressurized to 105.25 psi and indicated a 0.47 percent decrease in pressure during the first 60 minutes. The test was continued for an additional 60 minutes and ended with a total pressure decrease of 1.2 percent over the 120-minute period. The 14.5-inch diameter FRP injection tubing was then installed to 2,694 feet bls with the PSP (male portion) attached to the base of the tubing. Prior to seating the PSP, approximately 13,000 gallons of 1 percent Baracor 100 corrosion inhibitor fluid was pumped into the annulus. The FRP tubing and male end PSP assembly were then lowered into the female PSP hanger located at 2,694 feet bls.

Two pressure tests were conducted on the annular zone and the FRP casing. FDEP was onsite to witness the pressure test conducted on the annular zone. On March 3, 2003, the annulus was pressurized to 107 psi and indicated a 0.23 percent increase during the first 60 minutes. The test was continued for an additional 60 minutes and ended with a total pressure increase of 0.70 percent over the 120-minute period. The final pressure test was conducted on the inside of the FRP. Within the FRP, a temporary packer was installed to a depth of 2,679 feet bls and the FRP was pressurized to 106.25 psi. This test showed a pressure increase of 0.71 percent during the 120-minute testing interval.

A final video log was performed on May 7, 2003 to assess the internal mechanical integrity of the FRP tubing and to provide record of the completed well. A radioactive tracer survey (RTS) was performed to assess the external mechanical integrity of RO IW-1. The successful RTS test was conducted on May 15, 2003. The injection test was conducted on November 6, 2003 and the data is provided in Section 4.

Prior to the injection test, construction of the well head was completed with 16-inch diameter stainless steel piping fitted with a 16-inch diameter Venturi flowmeter, pressure transducer, pressure gauge, a 4-inch vacuum release valve, and 2-inch air release valve. The wellhead allows for sampling of the RO brine injectate and the injection of monitor well purge water during required sampling. Appendix E presents the record drawings for the RO IW-1 wellhead.

## 2.3 Dual Zone Monitoring Well (DZMW-1) Construction

Construction of DZMW-1 began on March 10, 2003, with the mud drilling of a 12.25-inch diameter pilot hole to 505 feet bls. The pilot hole was geophysically logged from land surface to 505 feet bls. Geophysical logs performed include caliper, gamma ray, spontaneous potential, and dual induction. The pilot hole was subsequently reamed to 455 feet bls using a 34.5-inch diameter drill bit. A caliper log was conducted to verify the reamed hole characteristics and the 24-inch diameter steel surface casing was set to 450 feet bls and cemented in place. After a 24-hour cement cure period, a 12.25-inch diameter pilot hole was advanced to 1,250 feet bls using the reverse-air method. Geophysical logs consisting of caliper, gamma ray, spontaneous potential, dual induction, borehole compensated sonic, fluid temperature, fluid conductivity, and flowmeter logs were then conducted on the open hole interval. After logging activities were complete, the pilot hole was reamed to 1,252 feet bls using a 22.5-inch diameter drill bit. A caliper log was then performed to evaluate the reamed hole characteristics. The 16-inch diameter intermediate casing was then installed to 1,250 feet bls, with TAC approval, and cemented to land surface. Following a 24-hour curing period after the last cement stage, a 14.75-inch diameter pilot hole was advanced to 1,620 feet bls. A 12.25-inch diameter pilot hole was continued between 1,620 feet and 1,700 feet bls. Geophysical logs consisting of caliper, gamma ray, spontaneous potential, dual induction, borehole compensated sonic, fluid temperature, fluid conductivity, and flowmeter logs were then conducted on the open hole interval. After many attempts were made to conduct a borehole video, however, the turbidity of the formation water was too high for an acceptable video from being completed. After the video log attempt, the 6-inch diameter FRP casing and packer assembly was installed to 1,630 feet bls. A 5.5-foot long stainless steel packer was installed at the base of the FRP casing to serve as a seal between the borehole wall and the FRP casing. The seal would allow the cementing of the FRP, via the tremie method, without the loss of cement into the lower monitor zone. After seating the FRP assembly to 1,630 feet bls, the annulus was cemented from 1,630 feet to 1,350 feet bls. The finished dual zone monitor well includes both upper and lower zones. The upper zone is completed between 1,250 feet and 1,350 feet bls, and the lower zone between 1,630 feet and 1,700 feet bls.

The casing depths and the types and quantities of cement used for construction of DZMW-1 are summarized in Table 2-2. The DZMW-1 well completion details are provided in Figure 2-2 (presented previously).

TABLE 2-2

Summary of Casing Setting Depths and Cement Quantities - Dual Zone Monitor Well (DZMW-1)  
 Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report

| Casing  | Casing Material     | Outside Diameter (in) | Inside Diameter (in) | Casing Thickness (in) | Casing Depth (ft bls) | Date    | Cement Stage | Type of Cement                                  | Quantity of Cement (bbls) |     |
|---|---------------------|-----------------------|----------------------|-----------------------|-----------------------|---------|--------------|---|---------------------------|-----|
| Surface   | Steel               | 24.00                 | 23.25                | 0.375                 | 450                   | 3/5/03  | #1           | 4% Neat (tail)                                  | 220                       |     |
|   |                     |                       |                      |                       |                       |         |              | Remark: Pressure grout from bottom of casing.   | 92                        |     |
| Intermediate                                    | Steel               | 16.00                 | 15.25                | 0.375                 | 1250                  | 3/26/03 | #1           | 4% Neat (tail)                                  | 180                       |     |
|   |                     |                       |                      |                       |                       |         |              | Remark: Pressure grout from bottom of casing.   | 70                        |     |
|   |                     |                       |                      |                       |                       |         |              | 3/26/03 #2                                      | 4%                        | 225 |
|   |                     |                       |                      |                       |                       |         |              | Remark: Tremied into annulus from 707 ft bls.   |                           |     |
|   |                     |                       |                      |                       |                       |         |              | 3/27/03 #3                                      | 4%                        | 31  |
| Final   | FRP<br>Red Box 1250 | 5.97                  | 5.43                 | 0.27                  | 1,630                 | 4/5/03  | Plug #1      | Neat <sup>1</sup>                               | 1.5                       |     |
|   |                     |                       |                      |                       |                       |         |              | Remark: Tremied into annulus from 1,630 ft bls. |                           |     |
|   |                     |                       |                      |                       |                       |         |              | 4/5/03 Plug #2                                  | Neat <sup>1</sup>         | 1   |
|   |                     |                       |                      |                       |                       |         |              | Remark: Tremied into annulus from 1,619 ft bls. |                           |     |
|   |                     |                       |                      |                       |                       |         |              | 4/6/03 #1                                       | Neat                      | 11  |
|   |                     |                       |                      |                       |                       |         |              | Remark: Tremied into annulus from 1,607 ft bls. |                           |     |
|   |                     |                       |                      |                       |                       |         |              | 4/6/03 #2                                       | Neat                      | 32  |
|   |                     |                       |                      |                       |                       |         |              | Remark: Tremied into annulus from 1,554 ft bls. |                           |     |
| 4/7/03 #3                                       | Neat                | 25                    |                      |                       |                       |         |              |   |                           |     |
| Remark: Tremied into annulus from 1,447 ft bls. |                     |                       |                      |                       |                       |         |              |   |                           |     |
| 4/7/03 #4                                       | Neat                | 4                     |                      |                       |                       |         |              |   |                           |     |
| Remark: Tremied into annulus from 1,366 ft bls. |                     |                       |                      |                       |                       |         |              |   |                           |     |
|   |                     |                       |                      |                       |                       |         |              | Total Volume Neat:                              | 236.5 bbls                |     |
|   |                     |                       |                      |                       |                       |         |              | Total Volume 4%:                                | 656 bbls                  |     |

**Abbreviations:**

in = inches  
 ft = feet  
 bbl = Barrel  
 1 Barrel = 42 gal = 5.6 cuft  
 bls = below land surface  
 FRP = fiberglass reinforced plastic

**Notes:**

<sup>1</sup> Calcium chloride additive

After cementing of the annulus was complete, the FRP casing was pressure tested. The casing was pressurized to 51 psi and indicated a 1.5 percent decrease over the 1-hour test period. Following pressure testing activities, the DZMW-1 wellhead construction was finalized. The wellhead is completed with a 20-inch stainless steel flange approximately 1-foot above pad level. The upper monitor zone is completed with a 2-inch stainless steel pipe extending approximately 3 feet above the flange. The lower monitor zone is completed with 2-inch stainless stain pipe 2-foot above the flange. Both monitor zones are fitted with a submersible pump with PVC sampling tubes originating from each zone. Each respective zone is fitted with a 1-inch vacuum/air release valve, a magnetic flowmeter, a pressure transducer, and a pressure gauge. The wellhead allows for sampling of the individual monitor zones from a ½-inch diameter port and directs water generated during purging to the injection well via a 2-inch line from each monitor zone. The Dual Zone Wellhead record drawings are presented in Appendix E.



# Section 3 Geology and Hydrogeology



Bonita Springs  
Utilities, Inc.

WI020040051.PA

# Geology and Hydrogeology

---

Groundwater in Lee County's aquifer systems are developed within a thick carbonate platform which overlies the Early Jurassic (150 to 195 million years old) basement rocks. Sediments within the carbonate platform range in age from Eocene to Recent. The sediments consist primarily of carbonates and Miocene age siliciclastics. The aquifer systems in Lee County are contained within sediments ranging in age from late Paleocene (55 million years old) to Holocene (recent) and include the Floridan Aquifer System, the Intermediate Aquifer System, and the Surficial Aquifer System.

In general, groundwater at the Bonita Springs Utilities, Inc. RO WTP injection well location becomes more mineralized with depth. Potable groundwater is found only in limited quantities within the surficial aquifer and the very upper portions of the Intermediate Aquifer System. A brief description of the geologic and hydrogeologic units encountered during construction is provided below.

## 3.1 Lithologic Descriptions

Sediments encountered during the construction of RO IW-1 and DZMW-1 range in age from Eocene to Holocene. A brief discussion of Holocene to Eocene age sediments and their relationship to the hydrostratigraphy of the site is presented below. The stratigraphic and hydrostratigraphic column of the site is provided in Figure 3-1.


### 3.1.1 Undifferentiated Holocene and Pleistocene Series

Quartz sand, shell beds, clay, and limestone of varying thickness make up the surficial undifferentiated Holocene and Pleistocene sediments at the site. These sediments, which comprise the Surficial Aquifer System, include the water table and Tamiami Aquifers. The water table aquifer extends to 20 feet bls at the RO injection well site. This aquifer yields moderate amounts of water and is highly utilized in the Bonita Springs area. A confining unit of silty clay divides the water table and Tamiami Aquifer. This confining layer extends between 20 feet and 50 feet bls at the site. The Tamiami Aquifer underlies the confining unit described above and extends between 50 feet and 100 feet bls. This aquifer yields moderate to large amounts of water and is also heavily utilized in the area. BSU currently utilizes the Tamiami Aquifer for its groundwater supply.

### 3.1.2 Miocene Series

**Hawthorn Group.** In Lee County, the Hawthorn Group is divided into two members. The upper member is the Peace River Formation, which is made up primarily of olive gray and phosphatic clay with interbedded sandy limestone. The top of the Peace River Formation was encountered at a depth of 100 feet bls and is approximately 310 feet thick at the site. The Sandstone Aquifer was present at the site between 100 feet and 240 feet bls. A confining unit of the Peace River Formation underlies the Sandstone Aquifer and extends from 240 feet to 410 feet bls. The lower member of the Hawthorn Group is the Arcadia Formation, which is a





**FIGURE 3-1**  
 General Site Hydrogeology  
 Bonita Springs Utilities, Inc. RO IW-1

predominantly carbonate formation consisting of limestone and phosphatic limestone with interbedded phosphatic clay. The top of the Arcadia Formation was encountered at a depth of 410 feet bls. The Arcadia Formation is approximately 510 feet thick and is characterized by a low to high gamma ray signature (10 to 200 API units). Aquifers within the Hawthorn Group are collectively referred to as the Intermediate Aquifer System.

The Upper Floridan Aquifer includes the permeable strata in the lower part of the Arcadia Formation and the underlying Suwannee Limestone and the upper portion of the Ocala Limestone. The permeable portion of the Arcadia Formation is referred to locally as the Lower Hawthorn Aquifer.

### 3.1.3 Oligocene Series

**Suwannee Limestone.** The Oligocene-aged Suwannee Limestone is characterized by a yellowish gray to very pale orange, fine grained, porous limestone. The Suwannee Limestone is part of the Upper Floridan Aquifer System, and characteristically exhibits relatively high permeability and artesian pressure. The top of the Suwannee Limestone was encountered at approximately 920 feet bls and is approximately 390 feet thick at the site.

### 3.1.4 Eocene Series

**Ocala Limestone.** The Ocala Limestone consists of two units. The upper unit is generally composed of pale orange to yellowish gray foraminiferal and molluscan limestones. The lower unit is partially dolomitized and often forms an unconformable boundary with the underlying Avon Park Formation. The lower unit of the Ocala Limestone generally serves as a confining unit between the Upper Floridan and Lower Floridan Aquifers. The Ocala Limestone was encountered at a depth of 1,310 feet bls and is approximately 730 feet thick at the site.

**Avon Park Formation.** The Mid-Eocene Avon Park Formation occurs from a depth of 2,040 feet bls and is approximately 700 feet thick at the site. The Avon Park is characterized by yellowish-gray limestone and moderately permeable dolomitic sections. The upper portion of the Avon Park Formation typically exhibits permeability. The lower portion of the formation is often finer grained, has a lower porosity than the upper portion, and typically is confining in nature.

**Oldsmar Formation.** The Eocene Oldsmar Formation occurs from a depth of approximately 2,740 feet bls and is present through the total depth of the injection well to 3,206 feet bls. The Oldsmar Formation is predominately characterized by dolomite and interbedded recrystallized limestone. The Oldsmar Formation contains highly transmissive, fractured, and cavernous intervals often referred to as the "Boulder Zone." The Boulder Zone is utilized for RO concentrate wastewater injection in South Florida and comprises the injection zone for the Bonita Springs Utilities RO WTP brine concentrate.



## Section 4 Hydrogeological Testing



Bonita Springs  
Utilities, Inc.

## Hydrogeological Testing

---

Testing during the construction of the injection well system included lithology sampling, reverse-air drilling water sampling, reverse-air drilling specific capacity testing, geophysical logging, coring, packer testing, and injection testing. Results of the testing were used to determine the lithologic and hydraulic characteristics of the geologic strata intercepted by the borehole, determine the location of the base of the Underground Source of Drinking Water, determine confining strata, and select an adequate injection zone for brine disposal. This section presents the results of testing during construction of the BSU RO WTP injection system.

### 4.1 Surficial Aquifer Monitor Well Water Quality

Throughout construction, water samples were collected on a weekly basis from the four Surficial Aquifer monitor wells (NE-1, NW-1, SE-1, and SW-1) surrounding the well construction area to demonstrate that the Surficial Aquifer was not impacted by construction activities. Water samples were field-analyzed for chlorides, conductivity, pH, and temperature. The water level at each well was recorded weekly during construction activities. Water quality and water level data recorded during the construction period is presented in Appendix F.

Prior to construction of the injection well, a water sample was collected from each monitor well to establish background groundwater conditions. The background chloride concentrations for the NE-1, NW-1, SE-1, and SW-1 monitor wells were 120 mg/L, 85 mg/L, 175 mg/L, and 78 mg/L, respectively. Water quality and water levels at each monitor well were variable throughout the construction period. Wells NE-1, NW-1, SE-1, and SW-1 had average chloride concentrations of 120 mg/L, 98 mg/L, 222 mg/L, and 99 mg/L, respectively. Based on these data, no adverse impacts to the surficial aquifer were observed during the well construction activities at the site.

### 4.2 Formation Sampling

Formation samples from RO IW-1 and DZMW-1 were collected every 10 feet from land surface to the total depth of each well and were characterized for rock type, color, consolidation, texture, porosity, and fossil appearance. Duplicate samples for RO IW-1 were submitted to the Florida Geological Survey (FGS) of Tallahassee, Florida for a more comprehensive analysis. A generalized summary of the geologic formations encountered during construction of the wells is provided in Table 4-1. Detailed lithologic descriptions of samples from RO IW-1 and DZMW-1 are provided in Appendix G.


**TABLE 4-1**  
 Generalized Lithologic Description of Drill Cuttings  
*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| Interval (feet bls) | Generalized Description   | Formation                | Geologic Age            |
|---------------------|---|--------------------------|-------------------------|
| 0-20                | Limestone and shell fragments, poorly consolidated  | Undifferentiated         | Holocene to Pleistocene |
| 20-50               | Gray clay, sticky   | Tamiami                  | Miocene                 |
| 50-100              | Limestone with minor shell fragments, moderately consolidated   | Tamiami                  | Miocene                 |
| 100-240             | Sandy limestone and shell fragments, poorly consolidated  | Peace River              | Miocene                 |
| 240-410             | Green clay, high phosphates   | Peace River              | Miocene                 |
| 410-920             | Limestone with interbedded clay and marl, yellowish gray, minor shell fragments, phosphates                     | Arcadia (Hawthorn Group) | Miocene                 |
| 920-1,310           | Limestone, yellowish gray to very pale orange, sandy and friable  | Suwannee                 | Oligocene               |
| 1,310-2,040         | Limestone with interbedded dolomite, poorly to well consolidated, low porosity, friable to dense, foraminiferal | Ocala                    | Upper Eocene            |
| 2,040-2,740         | Limestone and dolomite, poorly to well consolidated, low porosity, minor vugs                                   | Avon Park                | Mid-Eocene              |
| 2,740-3,206         | Dolomite, dusky yellowish brown, well consolidated, dense, fractured, vuggy, microcrystalline                   | Oldsmar                  | Eocene                  |

### 4.3 Pilot-Hole Water Quality

Water samples were collected at approximately 30-foot intervals during reverse-air drilling of RO IW-1 and DZMW-1. Samples were submitted to a certified laboratory and analyzed for chlorides, total dissolved solids, conductivity, and pH. Closed circulation reverse-air drilling techniques were used during pilot-hole drilling below a depth of 450 feet bls in both the injection well and dual zone monitor well. In all closed circulation systems pilot hole water quality reflects a mixture of formation fluids for the entire open borehole interval including any fresh water which may have been used to begin reverse-air drilling. The mixing of pilot hole water from multiple zones results in diluted changes in water quality with depth and does not accurately represent the water quality near the bottom of the borehole.

Analytical results from the water quality testing of RO IW-1 and DZMW-1 showed an overall increase in concentration with depth for most parameters. Laboratory total dissolved solids (TDS) data for RO IW-1 are presented in Figure 4-1. As shown in the figure, a sharp increase in TDS concentration is noted at approximately 1,800 feet bls and steadily increases beyond this depth. The reverse-air water quality suggests that the base of the USDW (10,000 mg/L interface) was encountered at approximately 1,900 feet bpl, however, this interface does not accurately represent the base of the USDW because the reverse-air water samples are diluted with closed circulation formation water. Tabulated summaries of the laboratory water quality data for RO IW-1 and DZMW-1 are presented in Table 4-2 and Table 4-3, respectively. Laboratory water quality data reports for both wells are presented in Appendix H.



**Figure 4-1**

RO IW-1 Reverse-air Laboratory Water Quality Data - TDS

*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

**TABLE 4-2**

Injection Well Pilot Hole Water Quality

*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| <b>Pilot Hole Depth<br/>(ft bls)</b> | <b>Chloride<br/>(mg/L)</b> | <b>TDS<br/>(mg/L)</b> | <b>Conductivity<br/>(µmhos/cm)</b> |
|--------------------------------------|----------------------------|-----------------------|------------------------------------|
| 500                                  | 730                        | 1,920                 | 3,640                              |
| 530                                  | 700                        | 2,000                 | 3,400                              |
| 560                                  | 800                        | 2,100                 | 3,650                              |
| 590                                  | 850                        | 2,100                 | 3,600                              |
| 620                                  | 825                        | 1,840                 | 3,470                              |
| 650                                  | 775                        | 1,950                 | 3,560                              |
| 680                                  | 1,150                      | 2,200                 | 3,660                              |
| 710                                  | 650                        | 2,190                 | 3,930                              |
| 740                                  | 900                        | 2,340                 | 4,080                              |
| 770                                  | 950                        | 2,430                 | 4,260                              |
| 800                                  | 975                        | 2,550                 | 4,310                              |
| 830                                  | 1,000                      | 2,550                 | 4,510                              |
| 860                                  | 1,020                      | 2,470                 | 4,620                              |
| 890                                  | 1,170                      | 2,770                 | 4,970                              |
| 920                                  | 1,050                      | 2,620                 | 4,600                              |
| 950                                  | 975                        | 2,430                 | 4,360                              |
| 980                                  | 1,020                      | 2,650                 | 4,520                              |
| 1,010                                | 1,000                      | 2,530                 | 4,480                              |
| 1,040                                | 1,000                      | 2,610                 | 4,620                              |
| 1,070                                | 900                        | 2,590                 | 4,600                              |
| 1,100                                | 1,050                      | 2,590                 | 4,770                              |
| 1,130                                | 1,050                      | 2,580                 | 4,740                              |
| 1,160                                | 1,070                      | 2,680                 | 4,740                              |
| 1,190                                | 1,200                      | 2,960                 | 5,220                              |
| 1,220                                | 1,120                      | 2,690                 | 4,780                              |
| 1,250                                | 1,070                      | 2,790                 | 4,780                              |
| 1,280                                | 1,120                      | 2,910                 | 5,020                              |
| 1,310                                | 1,120                      | 2,900                 | 4,920                              |
| 1,340                                | 1,150                      | 2,970                 | 4,940                              |
| 1,370                                | 1,070                      | 2,910                 | 4,920                              |
| 1,400                                | 1,150                      | 2,630                 | 4,910                              |
| 1,430                                | 1,170                      | 2,910                 | 5,010                              |
| 1,460                                | 1,170                      | 2,900                 | 5,060                              |
| 1,520                                | 1,200                      | 2,780                 | 4,900                              |
| 1,550                                | 725                        | 2,510                 | 4,200                              |
| 1,580                                | 1,080                      | 2,780                 | 4,600                              |
| 1,610                                | 900                        | 2,320                 | 4,040                              |
| 1,640                                | 900                        | 2,210                 | 3,920                              |
| 1,670                                | 875                        | 2,530                 | 4,050                              |
| 1,710                                | 800                        | 2,230                 | 3,750                              |
| 1,740                                | 650                        | 1,820                 | 3,350                              |
| 1,760                                | 700                        | 2,280                 | 3,680                              |
| 1,830                                | 2,250                      | 5,400                 | 11,500                             |
| 1,860                                | 5,700                      | 6,750                 | 12,400                             |
| 1,890                                | 5,750                      | 6,540                 | 12,200                             |
| 1,920                                | 4,700                      | 9,640                 | 14,800                             |
| 1,950                                | 6,670                      | 13,200                | 19,700                             |
| 1,980                                | 5,100                      | 11,000                | 16,800                             |

**TABLE 4-2 (CONTINUED)**  
 Injection Well Pilot Hole Water Quality  
*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| <b>Pilot Hole Depth<br/>(ft bls)</b> | <b>Chloride<br/>(mg/L)</b> | <b>TDS<br/>(mg/L)</b> | <b>Conductivity<br/>(µmhos/cm)</b> |
|--------------------------------------|----------------------------|-----------------------|------------------------------------|
| 2,010                                | 5,650                      | 11,700                | 17,500                             |
| 2,040                                | 5,200                      | 9,800                 | 15,700                             |
| 2,070                                | 7,000                      | 10,500                | 16,000                             |
| 2,100                                | 8,750                      | 14,000                | 23,000                             |
| 2,130                                | 8,380                      | 14,500                | 23,700                             |
| 2,160                                | 8,000                      | 15,000                | 23,800                             |
| 2,190                                | 13,500                     | 21,400                | 34,000                             |
| 2,220                                | 12,200                     | 20,500                | 32,400                             |
| 2,250                                | 9,620                      | 16,500                | 26,500                             |
| 2,280                                | 13,200                     | 22,200                | 34,100                             |
| 2,310                                | 10,500                     | 19,600                | 28,600                             |
| 2,340                                | 13,500                     | 21,600                | 33,000                             |
| 2,370                                | 13,500                     | 23,800                | 35,000                             |
| 2,400                                | 13,800                     | 24,400                | 35,300                             |
| 2,430                                | 14,000                     | 25,200                | 36,300                             |
| 2,460                                | 13,200                     | 23,800                | 35,000                             |
| 2,490                                | 14,800                     | 25,000                | 35,600                             |
| 2,520                                | 14,000                     | 25,800                | 37,500                             |
| 2,550                                | 14,500                     | 25,700                | 37,300                             |
| 2,610                                | 13,500                     | 24,700                | 37,500                             |
| 2,640                                | 16,500                     | 27,500                | 37,300                             |
| 2,670                                | 13,500                     | 22,000                | 36,200                             |
| 2,700                                | 14,500                     | 24,200                | 37,500                             |
| 2,730                                | 14,500                     | 23,600                | 36,100                             |
| 2,760                                | 15,000                     | 25,400                | 37,700                             |
| 2,790                                | 15,000                     | 24,300                | 41,800                             |
| 2,820                                | 19,000                     | 32,600                | 46,900                             |
| 2,850                                | 18,500                     | 29,000                | 51,400                             |
| 2,880                                | 18,500                     | 39,800                | 52,300                             |
| 2,910                                | 20,000                     | 38,600                | 50,700                             |
| 2,940                                | 17,000                     | 38,400                | 53,300                             |
| 2,970                                | 20,500                     | 32,900                | 52,400                             |
| 3,000                                | 20,000                     | 37,800                | 53,200                             |
| 3,030                                | 21,500                     | 37,100                | 52,900                             |
| 3,060                                | 21,500                     | 40,100                | 52,800                             |
| 3,090                                | 21,000                     | 35,300                | 52,200                             |
| 3,120                                | 20,500                     | 31,900                | 53,000                             |
| 3,150                                | 20,000                     | 33,700                | 53,300                             |
| 3,180                                | 19,000                     | 33,200                | 52,900                             |
| 3,206                                | 22,000                     | 36,400                | 53,000                             |

Notes:  
 ft bls = feet below land surface  
 mg/L = milligrams per liter  
 µmhos/cm = micromhos per centimeter



**TABLE 4-3**  
**DZMW-1 Pilot Hole Water Quality**  
*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| <b>Pilot Hole Depth<br/>(ft bls)</b> | <b>Chloride<br/>(mg/L)</b> | <b>TDS<br/>(mg/L)</b> | <b>Conductivity<br/>(µmhos/cm)</b> |
|--------------------------------------|----------------------------|-----------------------|------------------------------------|
| 540                                  | 750                        | 1,180                 | 3,120                              |
| 570                                  | 900                        | 1,660                 | 3,610                              |
| 600                                  | 1,050                      | 1,640                 | 4,120                              |
| 630                                  | 1,100                      | 1,420                 | 4,080                              |
| 660                                  | 850                        | 2,360                 | 4,750                              |
| 690                                  | 1,150                      | 2,140                 | 4,810                              |
| 720                                  | 1,300                      | 2,340                 | 4,770                              |
| 750                                  | 1,100                      | 3,000                 | 4,470                              |
| 780                                  | 1,150                      | 2,800                 | 4,520                              |
| 800                                  | 1,250                      | 2,520                 | 4,650                              |
| 830                                  | 1,250                      | 3,220                 | 5,010                              |
| 860                                  | 1,300                      | 2,800                 | 4,970                              |
| 890                                  | 1,400                      | 3,480                 | 5,180                              |
| 920                                  | 1,250                      | 2,920                 | 4,980                              |
| 950                                  | 1,250                      | 3,200                 | 4,980                              |
| 980                                  | 1,200                      | 3,080                 | 4,930                              |
| 1,010                                | 1,150                      | 3,020                 | 5,010                              |
| 1,040                                | 1,150                      | 2,940                 | 4,910                              |
| 1,070                                | 1,200                      | 3,540                 | 4,930                              |
| 1,100                                | 1,200                      | 2,480                 | 4,900                              |
| 1,130                                | 1,250                      | 3,460                 | 4,980                              |
| 1,160                                | 1,200                      | 3,020                 | 4,950                              |
| 1,190                                | 1,200                      | 3,140                 | 5,050                              |
| 1,220                                | 1,400                      | 3,420                 | 5,100                              |
| 1,250                                | 1,300                      | 3,500                 | 5,160                              |
| 1,260                                | 900                        | 2,640                 | 5,250                              |
| 1,290                                | 950                        | 2,660                 | 5,360                              |
| 1,320                                | 1,750                      | 4,120                 | 6,890                              |
| 1,350                                | 1,050                      | 2,720                 | 5,530                              |
| 1,380                                | 2,200                      | 4,860                 | 8,350                              |
| 1,410                                | 2,350                      | 5,420                 | 8,590                              |
| 1,440                                | 1,800                      | 4,540                 | 7,150                              |
| 1,470                                | 1,950                      | 5,140                 | 8,100                              |
| 1,500                                | 1,800                      | 3,800                 | 7,130                              |
| 1,530                                | 1,800                      | 4,500                 | 7,240                              |
| 1,560                                | 2,200                      | 5,700                 | 8,460                              |
| 1,590                                | 2,000                      | 4,880                 | 7,620                              |
| 1,620                                | 2,200                      | 4,820                 | 8,240                              |
| 1,650                                | 2,250                      | 4,780                 | 8,550                              |
| 1,680                                | 2,000                      | 4,500                 | 8,010                              |
| 1,700                                | 2,000                      | 4,980                 | 7,980                              |

Notes:  
ft bls = feet below land surface  
mg/L = milligrams per liter  
µmhos/cm = micromhos per centimeter

## 4.4 Air-Lift Specific Capacity Tests

Air-lift specific capacity tests were conducted at approximately 80-foot intervals from 450 feet to 3,206 feet bls at RO IW-1 to provide information on the specific capacity of the open hole interval of the well. In DZMW-1, specific capacity tests were conducted in 80-foot intervals from 450 feet to 1,680 feet bls. Each test was conducted for approximately 15 minutes, during which time water level and approximate flow rate measurements were taken to provide data for specific capacity calculations.

The air-lift specific capacity data for RO IW-1 and DZMW-1, are presented in Table 4-4 and Table 4-5, respectively. The air-lift specific capacity and normalized air-lift specific capacity data for the injection well is presented in Figure 4-2 and Figure 4-3, respectively. The normalized air-lift specific capacity data were derived by calculating the specific capacity of the given interval divided by length of the test interval. The normalized data allows an evaluation of the productivity of the borehole which is unbiased by the amount of open borehole during testing.

## 4.5 Formation Coring

Formation core samples were collected at selected intervals while drilling the injection well pilot hole to correlate with drill cuttings and geophysical logs, and to more thoroughly determine the hydrogeological properties of the formation. The core samples are typically collected in geological zones of suspected low permeability. Samples were obtained by a 4-inch diameter, 20-foot core barrel. A total of 13 cores were attempted between 1,500 feet and 2,323 feet bls. A generalized geologic description and recovery of each core is presented in Table 4-6.

The cores were first examined and described on site. Selected cores were then shipped to a testing laboratory for a detailed geotechnical and hydrogeological analysis. The testing laboratory, Ardaman & Associates, Inc. of Orlando, Florida (Ardaman), analyzed the selected cores for hydrogeological parameters. Eight representative core samples over the interval from 1,500 feet to 2,323 feet bls were analyzed to determine the specific gravity, total porosity, and vertical and horizontal permeability. Of these, representative core samples from 1501 feet and 1651.5 feet were analyzed to determine unconfined compressive strength.

Results of the laboratory hydraulic conductivity and porosity analyses conducted by Ardaman are summarized in Table 4-7. The analysis reports are provided in Appendix I. The laboratory analysis reports indicated that the cores varied in vertical hydraulic conductivity from  $1.0 \times 10^{-3}$  cm/sec to  $1.1 \times 10^{-8}$  cm/sec. All of the core samples sent to the laboratory exhibited low permeability. A detailed description of the cores and laboratory methods used for hydraulic conductivity and porosity determinations, along with the laboratory results are provided in Appendix I. Results of hydraulic conductivity laboratory analyses demonstrate varying degrees of confining characteristics throughout the intervals tested.

**TABLE 4-4**  
**RO IW-1 Air-Lift Specific Capacity Tests**  
*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| <b>Test Date</b> | <b>Test Interval<br/>(ft bls)</b> | <b>Pumping Rate<br/>(gpm)</b> | <b>Drawdown<br/>(ft)</b> | <b>Specific<br/>Capacity<br/>(gpm/ft)</b> |
|------------------|-----------------------------------|-------------------------------|--------------------------|---|
| 10/11/02         | 450-560                           | 690                           | 48                       | 14  |
| 10/11/02         | 450-640                           | 641                           | 49                       | 13  |
| 10/11/02         | 450-720                           | 598                           | 43                       | 14  |
| 10/12/02         | 450-800                           | 374                           | 38                       | 10  |
| 10/12/02         | 450-880                           | 449                           | 34                       | 13  |
| 10/12/02         | 450-960                           | 528                           | 27                       | 20  |
| 10/12/02         | 450-1,040                         | 528                           | 25                       | 21  |
| 10/12/02         | 450-1,120                         | 561                           | 22                       | 25  |
| 10/12/02         | 450-1,200                         | 541                           | 23                       | 23  |
| 10/13/02         | 450-1,280                         | 449                           | 20                       | 23  |
| 10/13/02         | 450-1,360                         | 449                           | 15                       | 30  |
| 10/13/02         | 450-1,440                         | 374                           | 16                       | 23  |
| 10/15/02         | 450-1,520                         | 345                           | 19                       | 18  |
| 10/16/02         | 450-1,580                         | 408                           | 19                       | 21  |
| 10/18/02         | 450-1,680                         | 561                           | 20                       | 28  |
| 10/21/02         | 450-1,760                         | 427                           | 21                       | 20  |
| 12/10/02         | 1,600-1,840                       | 598                           | 163                      | 4   |
| 12/12/02         | 1,600-1,930                       | 374                           | 167                      | 2   |
| 12/14/02         | 1,600-2,000                       | 390                           | 177                      | 2   |
| 12/16/02         | 1,600-2,080                       | 500                           | 127                      | 4   |
| 12/20/02         | 1,600-2,160                       | 579                           | 8.5                      | 68  |
| 12/20/02         | 1,600-2,240                       | 690                           | 5.6                      | 123                                       |
| 12/22/02         | 1,600-2,323                       | 598                           | 5.0                      | 121                                       |
| 12/22/02         | 1,600-2,400                       | 575                           | 3.9                      | 148                                       |
| 12/22/02         | 1,600-2,480                       | 598                           | 3.8                      | 160                                       |
| 12/23/02         | 1,600-2,560                       | 598                           | 4.2                      | 144                                       |
| 12/24/02         | 1,600-2,640                       | 579                           | 4.6                      | 126                                       |
| 12/24/02         | 1,600-2,720                       | 579                           | 4.6                      | 126                                       |
| 12/24/02         | 1,600-2,800                       | 570                           | 0.45                     | 1,287                                     |
| 12/24/02         | 1,600-2,880                       | 665                           | 0.30                     | 2,216                                     |
| 12/28/02         | 1,600-2,960                       | 641                           | 0.73                     | 878                                       |
| 12/28/02         | 1,600-3,040                       | 598                           | 0.35                     | 1,710                                     |
| 12/29/02         | 1,600-3,120                       | 641                           | 0.80                     | 801                                       |
| 12/30/02         | 1,600-3,206                       | 641                           | 0.62                     | 1,034                                     |

gpm = gallons per minute

gpm/ft = gallons per minute per foot of drawdown

ft = foot

**TABLE 4-5**  
 DZMW-1 Air-Lift Specific Capacity Tests  
 Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report

| Test Date | Test Interval<br>(ft bls) | Pumping Rate<br>(gpm) | Drawdown<br>(ft) | Specific<br>Capacity<br>(gpm/ft) |
|-----------|---------------------------|-----------------------|------------------|----------------------------------|
| 3/18/03   | 450-560                   | 561                   | 17               | 34                               |
| 3/18/03   | 450-640                   | 544                   | 27               | 20                               |
| 3/19/03   | 450-720                   | 579                   | 39               | 15                               |
| 3/19/03   | 450-800                   | 598                   | 41               | 15                               |
| 3/19/03   | 450-880                   | 561                   | 30               | 19                               |
| 3/19/03   | 450-960                   | 528                   | 21               | 25                               |
| 3/19/03   | 450-1,040                 | 598                   | 19               | 31                               |
| 3/19/03   | 450-1,120                 | 499                   | 17               | 29                               |
| 3/19/03   | 450-1,200                 | 513                   | 15               | 35                               |
| 3/28/03   | 450-1,360                 | 641                   | 49               | 13                               |
| 3/28/03   | 450-1,440                 | 598                   | 55               | 11                               |
| 3/28/03   | 450-1,520                 | 598                   | 41               | 14                               |
| 3/28/03   | 450-1,600                 | 528                   | 61               | 9                                |
| 3/29/03   | 450-1,680                 | 528                   | 102              | 5                                |


gpm= gallons per minute  
 ft = feet  
 gpm/ft = gallons per minute per foot of drawdown

**TABLE 4-6**  
 RO IW-1 Generalized Core Descriptions  
 Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report

| Interval<br>(ft bls) | Recovery<br>(%) | Generalized Description  |
|----------------------|-----------------|--|
| 1500-1512            | 100             | LIMESTONE, yellowish gray (5Y 8/1), fine grained, very well consolidated, low porosity   |
| 1560-1573            | 92              | LIMESTONE, yellowish gray (5Y 8/1), very fine grained, well consolidated, low porosity, soft to friable  |
| 1650-1663            | 100             | LIMESTONE, yellowish gray (5Y 8/1), fine grained, very well consolidated, low porosity   |
| 1700-1710            | 80              | LIMESTONE, yellowish gray (5Y 8/1), very fine grained, well consolidated, low porosity, soft to friable  |
| 1750-1760            | 0               | No recovery  |
| 1780-1798            | 44              | LIMESTONE, yellowish gray (5Y 8/1), very fine grained, well consolidated, low porosity, soft to friable; trace of gray dolomite  |
| 1,900-1,910          | 30              | LIMESTONE, yellowish gray (5Y 8/1) with stratified dark yellowish brown (10YR 4/2), very fine grained, well consolidated, low porosity, silty texture  |
| 1,930-1,940          | 10              | LIMESTONE, moderate yellowish brown (10YR 5/4) with stratified dark yellowish brown (10YR 4/2), fine grained, well consolidated, dense; DOLOMITE, moderate yellowish brown (10YR 5/4), low porosity, dense, microcrystalline |
| 1,982-1,992          | 50              | LIMESTONE, moderate yellowish brown (10YR 5/4), fine grained, moderately consolidated, dense, stratified layers of microcrystalline DOLOMITE   |
| 2,047-2,059          | 67              | DOLOMITE, dusky yellowish brown (10YR 2/2) with mottled black (N1), low porosity, dense, fractured, microcrystalline   |
| 2,125-2,142          | 0               | No recovery  |
| 2,155-2,171          | 25              | DOLOMITE, pale yellowish brown (10YR 6/2) with mottled black (N1), well consolidated, low porosity, dense; LIMESTONE, pale yellowish brown (10YR 6/2), well consolidated, fine grained, soft to friable                      |
| 2,315-2,323          | 87              | DOLOMITE, dusky brown (5YR 2/2), very well consolidated, low to medium porosity, dense, microcrystalline, vuggy  |

## Notes:


Lithologic color designations are based on the *Rock-Color Chart*, distributed by the Geological Society of America, 1984.  
 ft = feet



**Figure 4-2**

RO IW-1 Air-Lift Specific Capacity Data

*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*



**Figure 4-3**

RO IW-1 Normalized Air-Lift Specific Capacity Data

*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

TABLE 4-7

RO IW-1 Generalized Core Laboratory Analyses

*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| Core Depth<br>(ft bls) | Test Specimen<br>Orientation | Specific<br>Gravity | Total<br>Porosity<br>(%) | Effective<br>Porosity<br>(%) | Hydraulic<br>Conductivity<br>(cm/sec) |
|------------------------|------------------------------|---------------------|--------------------------|------------------------------|---------------------------------------|
| 1,501 to 1,502         | Vertical                     | 2.72                | 0.35                     | 0.31                         | $6.3 \times 10^{-6}$                  |
|                        | Horizontal                   |                     | 0.36                     |                              | $6.6 \times 10^{-6}$                  |
| 1,565.5 to 1,566       | Vertical                     | 2.75                | 0.34                     | 0.29                         | $6.8 \times 10^{-6}$                  |
|                        | Horizontal                   |                     | 0.34                     |                              | $5.8 \times 10^{-6}$                  |
| 1,651.5 to 1,652.5     | Vertical                     | 2.72                | 0.34                     | 0.24                         | $1.0 \times 10^{-3}$                  |
|                        | Horizontal                   |                     | 0.35                     |                              | $2.3 \times 10^{-3}$                  |
| 1,706.5 to 1,706.8     | Vertical                     | 2.72                | 0.33                     | 0.32                         | $1.3 \times 10^{-5}$                  |
|                        | Horizontal                   |                     | 0.34                     |                              | $1.7 \times 10^{-5}$                  |
| 1,787 to 1,787.5       | Vertical                     | 2.73                | 0.32                     | 0.26                         | $9.1 \times 10^{-6}$                  |
|                        | Horizontal                   |                     | 0.32                     |                              | $1.0 \times 10^{-5}$                  |
| 1,901.5 to 1,902       | Vertical                     | 2.72                | 0.25                     | 0.22                         | $5.6 \times 10^{-7}$                  |
|                        | Horizontal                   |                     | 0.26                     |                              | $6.7 \times 10^{-7}$                  |
| 2,049 to 2,050         | Vertical                     | 2.73                | 0.07                     | 0.05                         | $1.1 \times 10^{-8}$                  |
|                        | Horizontal                   |                     | 0.06                     |                              | $8.6 \times 10^{-9}$                  |
| 2,318 to 2,318.5       | Vertical                     | 2.73                | 0.19                     | 0.12                         | $9.5 \times 10^{-7}$                  |
|                        | Horizontal                   |                     | 0.27                     |                              | $2.3 \times 10^{-3}$                  |

cm/sec = centimeters per second

ft = feet

## 4.6 Packer Tests

After the completion of the injection well pilot hole, 14 straddle packer tests and two off-bottom packer tests were conducted at RO IW-1 to determine water quality and hydraulic characteristics of the open borehole. Packer Tests were conducted using both straddle and off-bottom packer tests. Fourteen straddle and two off-bottom packer test were conducted.

### 4.6.1 Injection Well (RO IW-1)

The straddle packer tests consist of two inflatable packers with the tested zone of the formation between the packers. The off-bottom packer tests consist of a single packer with the tested zone between the single packer and the bottom of the well bore. Each packer test consisted of pumping the tested interval at a predetermined rate and recording water level changes (drawdown) over time. Preliminary pumping tests were conducted to determine the optimal pumping rate for each interval. Since these zones were selected due to a low permeability characteristic, the pumping rates are relatively low. The testing periods were long enough to observe the drawdowns become near steady state (small water level changes) or, at a minimum, long enough to evacuate three well volumes. This was done to make sure the selected formation interval is influenced and a representative water sample was collected.

Data from the pumping portion of each packer test was used to determine the specific capacity, transmissivity, and storativity of the test interval. Water level recovery measurements were taken immediately following the pumping period to provide data for transmissivity estimates. Water levels during the packer tests and recovery periods were measured using submersible pressure transducers and recorded by an *In-Situ Hermit 3000*

series data logger. Water levels in the annular space between the well casing and the packer drop pipe were also monitored and recorded with a pressure transducer and *Hermit 3000 data logger* to determine if the upper packers were leaking, indicated by a water level change in the annular space above the packers. Pressures in the zone below the bottom packer were recorded with a device called a memory gauge. This is a pressure transducer with a mechanical timer which records pressure data over time steps. Packer test water level data plots for the test interval and annular zone are presented in Appendix J. The data plots also present the memory gauge data recorded at the packer seating depth during each test. Table 4-8 summarizes packer test flow rates, drawdown, calculated specific capacity, transmissivity, and storativity. Cooper Jacob and Theis recovery curves used to estimate aquifer parameters are presented in Appendix K.

Water samples were collected throughout the pumping portion of each packer test and analyzed for conductivity and chloride concentration to demonstrate that water quality had stabilized before collecting a final water sample for laboratory analysis. Final water samples were then collected at the end of the pumping period to evaluate water quality within the test interval to help identify the base of the USDW. Water quality data from the straddle packer tests demonstrated that the base of the USDW is located within the interval from 1,500 feet to 1,508 feet bls. Below this interval, water quality degrades quickly to TDS concentrations of approximately 30,000 mg/L. The water quality data obtained from the packer test closely correlate to the geophysical log interpretations. Water quality data for packer tests conducted at the injection well are summarized in Table 4-9. The packer test water quality laboratory analytical reports are provided in Appendix H.

## 4.7 Geophysical Logs

Geophysical logs were performed in the pilot hole intervals of RO IW-1 and DZMW-1 to correlate data obtained by different mechanisms and to provide additional geologic water quality information from the boreholes. The geophysical logs were compared to the formation lithology samples taken during drilling to identify formation boundaries, as well as to obtain specific geologic and hydrogeologic data pertaining to the geologic formations. This geophysical data was then utilized in the evaluation of cores and packer testing intervals, identification of specific water-producing geologic zones, and the optimum casing setting depths for each well. Reamed borehole caliper logs were also performed prior to casing installation to confirm borehole size and appropriate casing setting depths. The geophysical logs are provided in Appendix L.

### 4.7.1 Injection Well (RO IW-1)

Geophysical logging below 450 feet bls took place in two stages. The interval from 450 feet to 1,800 feet bls underwent geophysical logging on October 25, 2002. The interval from 1,600 feet to 3,206 feet bls underwent geophysical logging on January 2, 2003. The geophysical logging included caliper, natural gamma ray, spontaneous potential, dual induction, sonic porosity, flowmeter, fluid conductivity, fluid temperature, borehole video, and borehole televiewer. The geophysical logging activities at the injection well are summarized in Table 4-10. Video log summaries are provided as Appendix M. Copies of the video logs are provided in Appendix N.



TABLE 4-8

Summary of RO IW-1 Packer Test Results

Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report

| PT# | Packer Test Interval                       | Pump Duration (hours) | Discharge (gpm) | Drawdown (feet)   | Specific Capacity (gpm/ft) | Transmissivity (gpd/ft)  | Transmissivity (ft <sup>2</sup> /d) | Storativity                    | Analysis Method |
|-----|--|-----------------------|-----------------|-------------------|----------------------------|--------------------------|-------------------------------------|--------------------------------|-----------------|
| 10  | 1,150 to 1,250                             | 1                     | 45              | 17                | 2.65                       | ---                      | ---                                 | ---                            | ---             |
| 9   | 1,250 to 1,350                             | 1                     | 63              | 18                | 3.50                       | ---                      | ---                                 | ---                            | ---             |
| 2   | 1,459 to 1,500                             | 8.5                   | 2.25            | 129               | 0.017                      | 6.23                     | 0.83                                | 0.05                           | CJ              |
|     |  |                       |                 |                   |                            | 5.68                     | 0.76                                |                                | TR              |
| 1   | 1,508 to 1,549                             | 6.3                   | 0.40            | 75                | 0.005                      | 2.16                     | 0.29                                | 0.01                           | CJ              |
|     |  |                       |                 |                   |                            | 1.33                     | 0.18                                |                                | TR              |
| 3   | 1,589 to 1,620                             | 6.8                   | 1.75            | 100               | 0.017                      | 7.31                     | 0.98                                | 0.04                           | CJ              |
|     |  |                       |                 |                   |                            | 4.82                     | 0.64                                |                                | TR              |
| 4   | 1,634 to 1,665                             | 5.6                   | 45              | 98                | 0.460                      | 180                      | 24                                  | 0.05                           | CJ              |
|     |  |                       |                 |                   |                            | 50                       | 6.7                                 |                                | TR              |
| 5   | 1,664 to 1,720                             | 4.8                   | 20              | 94                | 0.210                      | 76                       | 10                                  | 0.04                           | CJ              |
|     |  |                       |                 |                   |                            | 82                       | 11                                  |                                | TR              |
| 8   | 1,664 to 1,749                             | 4.4                   | 10              | 51                | 0.196                      | 68                       | 9.1                                 | 0.05                           | CJ              |
|     |  |                       |                 |                   |                            | 62                       | 8.3                                 |                                | TR              |
| 7   | 1,679 to 1,705                             | 5                     | 4               | 106               | 0.038                      | 12                       | 1.6                                 | 0.05                           | CJ              |
|     |  |                       |                 |                   |                            | 12                       | 1.6                                 |                                | TR              |
| 6   | 1,726 to 1,750                             | 5                     | 3.5             | 99                | 0.035                      | 12                       | 1.6                                 | 0.04                           | CJ              |
|     |  |                       |                 |                   |                            | 11                       | 1.5                                 |                                | TR              |
| 14  | 1,813 to 1,845                             | 17.9                  | 0.3             | 110               | 0.003                      | 1                        | 0.13                                | 0.04                           | CJ              |
|     |  |                       |                 |                   |                            | 0.62                     | 0.08                                |                                | TR              |
| 12  | 1,949 to 1,976                             | 4.4                   | 4.5             | 57                | 0.078                      | 27                       | 3.6                                 | 0.05                           | CJ              |
|     |  |                       |                 |                   |                            | 23                       | 3.1                                 |                                | TR              |
| 11  | 2,228 to 2,255                             | 3.7                   | 3               | 43                | 0.07                       | 24                       | 3.2                                 | 0.06                           | CJ              |
|     |  |                       |                 |                   |                            | 22                       | 2.9                                 |                                | TR              |
| 13  | 2,618 to 2,645                             | 16.1                  | 0.6             | 104               | 0.006                      | 1.86                     | 0.25                                | 0.07                           | CJ              |
|     |  |                       |                 |                   |                            | 1.15                     | 0.15                                |                                | TR              |
| 15  | 2,723 to 3,206                             | 3                     | 215             | 0.07 <sup>1</sup> | 3,071                      | ---                      | ---                                 | ---                            | ---             |
| CJ  | Cooper-Jacob Method (straight line method) |                       |                 |                   | gpm                        | gallons per minute       |                                     | <sup>1</sup> Memory Gauge Data |                 |
| TR  | Theis Recovery Method                      |                       |                 |                   | ft <sup>2</sup> /d         | square feet per day      |                                     | ---                            |                 |
| --- | Value cannot be determined from data       |                       |                 |                   | gpd/ft                     | gallons per day per foot |                                     | ---                            |                 |

**TABLE 4-9**  
**RO IW-1 Packer Test Water Quality Results**  
*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| <b>Packer Test Interval (feet bls)</b> | <b>Conductivity (<math>\mu</math>mhos/cm)</b> | <b>pH (s.u.)</b> | <b>Chloride (mg/L)</b> | <b>Sulfate (mg/L)</b> | <b>Total Dissolved Solids (mg/L)</b> |
|--|---|------------------|------------------------|-----------------------|--------------------------------------|
| 1,150 to 1,250                         | 8,190   | 7.75             | 2,400                  | 934                   | 4,740                                |
| 1,250 to 1,350                         | 9,840   | 7.71             | 3,050                  | 708                   | 5,880                                |
| 1,459 to 1,500                         | 8,870   | 7.57             | 2,580                  | 576                   | 5,090                                |
| 1,508 to 1,549                         | 17,800  | 7.26             | 6,500                  | 687                   | 12,200                               |
| 1,589 to 1,620                         | 25,000  | 7.31             | 10,500                 | 848                   | 16,300                               |
| 1,634 to 1,665                         | 41,800  | 7.32             | 13,500                 | 1,930                 | 27,700                               |
| 1,664 to 1,720                         | 42,200  | 7.22             | 17,000                 | 1,870                 | 28,800                               |
| 1,664 to 1,749                         | 41,800  | 7.05             | 15,300                 | 1,910                 | 28,300                               |
| 1,679 to 1,705                         | 43,800  | 7.22             | 15,300                 | 1,910                 | 29,900                               |
| 1,726 to 1,750                         | 45,700  | 7.20             | 16,800                 | 2,080                 | 31,300                               |
| 1,813 to 1,845                         | 48,800  | 6.32             | 17,000                 | 2,420                 | 33,100                               |
| 1,949 to 1,976                         | 48,000  | 7.07             | 18,800                 | 2,630                 | 33,600                               |
| 2,228 to 2,255                         | 50,500  | 7.00             | 18,200                 | 2,640                 | 35,400                               |
| 2,618 to 2,645                         | 34,700  | 6.50             | 15,000                 | 1,740                 | 24,000                               |
| 2,723 to 3,206                         | 54,700  | 7.25             | 20,500                 | 2,640                 | 36,900                               |

**Notes:**

$\mu$ mhos/cm = micromhos per centimeter  
 mg/L = milligrams per Liter  
 s.u. = standard units

**TABLE 4-10**  
 RO IW-1 Geophysical Logging Activity Summary  
 Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report

| Logging Event | Date                    | Well Progress and Casing Depth   | Type of Log Run1   | Purpose   |
|---------------|-------------------------|--|--|---|
| 1             | 9/30/02<br>10/01/02     | 12.25-inch pilot hole to 500 feet bls.   | C, NGR, DI, SP   | Determine surface casing seating depth  |
| 2             | 10/7/02                 | 48.5-inch reamed hole to 455 feet bls  | C, NGR   | Confirm reamed hole characteristics   |
| 3             | 10/25/02 to<br>10/29/02 | 38-inch casing to 450 feet bls; 12.25-inch pilot hole to 1,800 feet bls          | C, NGR, DI, SP, SFC, SFT, SFM, BCS/VDL, DFC, DFT, DFM, BV, BTV | Determine intermediate casing setting depth                                       |
| 4             | 12/4/02                 | 36.5-inch reamed hole to 1,606 feet bls  | C, NGR   | Confirm reamed hole characteristics   |
| 5             | 1/2/03                  | 30-inch casing to 1,600 feet bls; 12.25-inch pilot hole to 3,206 feet bls        | C, NGR, DI, SP, SFC, SFT, SFM, BCS/VDL, DFC, DFT, DFM, BV      | Determine final casing setting depth.   |
| 6             | 2/13/03                 | 28.5-inch reamed hole to 2,697 feet bls; 18.5-inch reamed hole to 3,206 feet bls | C, NGR, BV   | Confirm reamed hole characteristics   |
| 7             | 2/19/03 to 2/21/03      | 20-inch casing to 2,704 feet bls; 18.5-inch reamed hole to 3,206 feet bls        | SFT  | Logs were run following each cement stage to determine lift and water temperature |
| 8             | 2/22/03                 | 20-inch casing cemented to 273 feet bls; 18.5-inch reamed hole to 3,206 feet bls | CBL  | Determine cement-to-casing bond quality   |
| 9             | 5/7/03                  | 14.5-inch FRP to 2,694 feet bls; 18.5-inch reamed hole to 3,206 feet bls         | C, NGR, BV   | Examine final well characteristics and casing quality                             |
| 10            | 5/15/03                 | 14.5-inch FRP to 2,694 feet bls; 18.5-inch reamed hole to 3,206 feet bls         | RTS, SFT   | Examine final well mechanical integrity   |

**Legend:**

|                                  |   |
|----------------------------------|---|
| C – X-Y Caliper                  | DFT – Dynamic Fluid Temperature                           |
| NGR – Natural Gamma ray          | DFM – Dynamic Flow Meter                                  |
| DI – Dual Induction              | BCS/VDL – Borehole Compensated Sonic/Variable Density Log |
| SP – Spontaneous Potential       | CBL/VDL – Cement Bond Log/ Variable Density Log           |
| SFC – Static Fluid Conductivity  | BV – Borehole Video                                       |
| SFT – Static Fluid Temperature   | BTV – Borehole Televiewer                                 |
| SFM – Static Flow Meter          | RTS – Radioactive Tracer Survey                           |
| DFC – Dynamic Fluid Conductivity |   |

In general, the geophysical logs correlate well to each other and to the drill cuttings, cores, and packer test data. Evaluation of the geophysical logs suggests that the interval below the intermediate casing (1,600 feet bls) to the total depth of the injection well of 3,206 feet bls can be divided into eight distinct zones. A hydrogeological interpretation of these zones is presented in Table 4-11.

TABLE 4-11

Hydrogeological Interpretation of Lithology Encountered

*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| Interval<br>(feet bls) | Comments   |
|------------------------|--|
| 1,600 to 2,040         | <u>Confinement Zone</u> - This interval is considered to be confining. A non-uniform borehole ranging from 13-inches to 25-inches in diameter, low gamma responses of less than 15 API, and a consistent resistivity response on the dual induction log. Sonic porosity of this interval is generally low (less than 40 percent) and decreases with depth. However, an increase in porosity to 55 percent is noted near 1,700 feet bls and 1,900 feet bls.   |
| 2,040 to 2,190         | <u>Confinement Zone</u> - This interval is considered to be confining. A non-uniform borehole ranging from 13-inches to 19-inches in diameter (but relatively gauged between 2,050 feet and 2,080 feet bls), low gamma responses of less than 20 API, a sudden increase in induction resistivity is noted at 2,050 feet bls but then decreases and remains relatively consistent beyond this depth. Sonic porosity is very low (less than 5 percent) near 2,040 feet bls and 2,070 feet bls but then increases to 30 percent beyond this depth.  |
| 2,190 to 2,280         | <u>Confinement Zone</u> - This interval is considered to be confining. A non-uniform borehole ranging from 14-inches to 19-inches in diameter, low gamma responses of less than 15 API, a consistent resistivity response as shown on the dual induction log, and a low sonic porosity of approximately 25 percent.  |
| 2,280 to 2,360         | <u>Confinement Zone</u> - This interval is considered to be confining. A relatively gauged borehole of 14-inches in diameter with low gamma responses of 10 API or less. A sudden increase in induction resistivity is noted near 2,320 feet bls with slight to modest divergences between long and short normal resistivity. Sonic porosity is generally less than 25 percent through this interval.  |
| 2,360 to 2,560         | <u>Confinement Zone</u> - This interval is considered to be confining. The borehole diameter gradually increases from 14-inches to 19-inches in diameter with increasing depth. Gamma responses are generally at or near 10 API. A slight but gradual decrease in induction resistivity is noted between 2,360 and 2,500 feet bls. Resistivity increases beyond 2,500 feet bls. Sonic porosity is generally less than 25 percent. However, a sudden increase in porosity to 40 percent is noted at 2,540 feet bls and 2,550 feet bls.  |
| 2,560 to 2,730         | <u>Confinement Zone</u> - This interval is considered to be confining. A non-uniform borehole ranging from 14-inches to 23-inches in diameter with low gamma responses near 10 API (an isolated increase to 30 API is noted at 2,600 feet bls). A strong divergence between long and short-normal resistivity is noted at 2,600 feet bls with a gradual decrease in resistivity beyond this depth. The sonic log indicates a sudden increase in porosity to 75 percent at 2,600 feet bls but then decreases less to 25 percent between 2,620 feet and 2,660 feet bls. Porosity then increases to 40 percent beyond 2,600 feet bls.   |
| 2,730 to 3,050         | <u>Main Injection Zone</u> - This highly transmissive interval is considered to be the injection zone. A highly fractured and cavernous borehole ranging from 13-inches to 42-inches in diameter, gamma responses are generally at 10 API with elevated counts of 20 to 50 API between 2,800 and 2,970 feet bls. The dual induction log shows several strong divergences between long and short normal resistivity throughout this interval. Sonic porosity increases to 100 percent at several points and the flow log indicates that the majority of borehole flow is produced from this zone.                                     |
| 3,050 to 3,206         | <u>Lower Injection Zone</u> - This interval is considered to be slightly transmissive and serves as the lower portion of the injection zone. A relatively gauged borehole of 13-inches in diameter with gamma counts of less than 20 API. Several moderate divergences between long and short-normal resistivity are noted in this interval. The sonic porosity is very low (less than 5 percent) between 3,050 feet and 3,120 feet bls but suddenly increases to 75 percent near 3,150 feet bls, then decreases to less than 25 percent beyond this depth. The flow log indicates minimal borehole flow is produced from this zone. |

## 4.7.2 Dual Zone Monitoring Well (DZMW-1)

In general, the geophysical logs correlate well to the other logs for the injection well and the drill cuttings to a depth of 3,206 feet bls. Geophysical logging conducted during the construction of the well DZMW-1 is summarized in Table 4-12. A video log summary is provided in Appendix M. A copy of the video log is provided in Appendix N.

**TABLE 4-12**

DZMW-1 Geophysical Logging Activity Summary

*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| Logging Event | Date               | Well Progress and Casing Depth   | Type of Log Run                                       | Purpose                                       |
|---------------|--------------------|--|---|---|
| 1             | 3/12/03            | 12.25-inch pilot hole to 505 feet bls  | C, NGR, DI, SP  | Determine shallow casing setting depth        |
| 2             | 3/15/03            | 34.5-inch reamed hole to 455 feet bls  | C, NGR  | Confirm reamed hole characteristics           |
| 3             | 3/21/03            | 12.25-inch pilot hole to 1,250 feet bls                                      | C, NGR, DI, SP, SFC, SFT, SFM, BCS/VDL, DFC, DFT, DFM | Confirm properties of shallow monitoring zone |
| 4             | 3/22/03            | 22.5-inch reamed hole to 1,252 feet bls                                      | C, NGR  | Confirm reamed hole characteristics           |
| 5             | 3/31/03            | 14.75-inch borehole to 1,620 feet bls; 12.25-inch borehole to 1,700 feet bls | C, NGR, DI, SP, SFC, SFT, SFM, BCS/VDL, DFC, DFT, DFM | Confirm properties of deep monitoring zone    |
| 6             | 4/14/03 to 4/16/03 | 6-inch FRP to 1,630 feet bls; 12.25-inch borehole to 1,700 feet bls          | C, NGR, BV  | Confirm final deep zone characteristics       |

**Legend:**

C – X-Y Caliper

NGR – Natural Gamma Ray

DI – Dual Induction

SP – Spontaneous Potential

SFC – Static Fluid Conductivity

SFT – Static Fluid Temperature

SFM – Static Flow Meter

DFC – Dynamic Fluid Conductivity

DFT – Dynamic Fluid Temperature

DFM – Dynamic Flow Meter

BCS/VDL – Borehole Compensated Sonic/Variable Density Log

CBL/VDL – Cement Bond Log/ Variable Density Log

BV – Borehole Video

RTS – Radioactive Tracer Survey

## 4.8 Summary of USDW Location

The reverse-air water quality samples, the packer test water quality samples and the resistivity and dual induction geophysical logs were used to determine the location of the base of the USDW, as mentioned previously. Waters with concentrations less than 10,000 mg/L TDS are defined as a USDW by state and federal regulations, and are provided protection for their potential as a future source of drinking water.

The results from the reverse-air water samples during drilling identified a noticeable deterioration of water quality near 1,800 feet bls and beyond, suggesting that the USDW is located at or above this depth. The packer test water quality suggested that the USDW existed between 1,500 feet and 1,508 feet bls. Finally, while the borehole was static for a period of time allowing for natural water quality stratification, a combination of the resistivity and dual induction geophysical logs were utilized to locate the USDW at a more precise depth of 1,510 feet bls. A plot of this combination log is provided in Appendix O.

It was not unexpected that the reverse-air water quality data was not accurate in identifying the base of the USDW. As stated earlier in this section, the water samples collected during pilot hole drilling represent a mixture of formation water from the entire open borehole. The mixing of pilot hole water from multiple zones resulted in diluted changes in water quality with depth.

## **4.9 Selection of Injection and Monitoring Zones**

All of the data collected were used to determine the final casing setting depths of all wells. As the injection zone was identified, the upper and lower monitoring zones were also identified which satisfied FDEP's UIC construction permit requirements. All of the selected formation injection and monitoring zones were approved by FDEP prior to cementing any final casings in place.

### **4.9.1 Injection Zone of RO IW-1**

The formation samples, geophysical logs, and packer test data show that a distinct change in hydrogeology occurs at a depth of approximately 2,740 feet bls. The zone below 2,740 feet bls consists of hard, vuggy dolomite with extensive fractures and large cavernous zones. This zone also shows a rapid deterioration of water quality and increase in production capacity. The zone immediately above 2,740 feet bls consists of soft, low porosity limestone with good confining characteristics, capable of preventing vertical fluid migration from the injection zone. The highly fractured and transmissive zone between 2,740 feet and 3,206 feet bls was determined to be the injection zone. After reviewing of all the available data, it was decided to set the final casing at a depth of 2,700 feet bls. This placed the final casing approximately 40 feet above the extensive fracturing present at 2,740 feet bls.

### **4.9.2 Upper Monitoring Zone of DZMW-1**

The FDEP construction permit requires that the upper monitoring zone be completed into the lowermost permeable zone above the base of the USDW. Since the USDW was detected at approximately 1,510 feet bls, the lowermost permeable zone within the USDW was located at approximately 1,300 feet bls. Therefore, the upper monitoring zone was completed with an open interval between 1,250 feet and 1,350 feet bls. The water quality located within and below this zone can be seen in the geophysical dual induction and resistivity combination log presented in Appendix O.

### **4.9.3 Lower Monitoring Zone of DZMW-1**

The FDEP construction permit requires that the lower monitoring zone be completed into the first permeable zone below the base of the USDW. The first permeable zone below the base of the USDW was located at approximately 1,630 feet bls. Well DZMW-1 was completed with an open interval between 1,630 feet and 1,700 feet bls. The water quality of this zone can be seen in the geophysical dual induction and resistivity combination log presented in Appendix O.

## 4.10 Background Water Sampling

Background water quality samples were collected from each well and analyzed for primary and secondary drinking water standards and FDEP's minimum criteria.

### 4.10.1 Injection Well (RO IW-1)

After construction on the well was completed, RO IW-1 was sampled for background water quality on February 27, 2003, after fully developing the well to establish true background conditions. The water sample was analyzed for all primary and secondary drinking water standards and FDEP's minimum criteria. The background sample had a TDS concentration of 36,000 mg/L, demonstrating that the injection zone is located below the base of the USDW. Ambient water quality data for RO IW-1 is summarized in Table 4-13. The certified laboratory results final report is contained in Appendix P.

**TABLE 4-13**  
Ambient Water Quality Data  
*Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report*

| State Primary Drinking Water Standards: Inorganic         |                            |         |                   |                   |
|---|----------------------------|---------|-------------------|-------------------|
| Parameter   | MCL <sup>1</sup><br>(mg/L) | RO IW-1 | DZMW-1<br>(Upper) | DZMW-1<br>(Lower) |
| Antimony  | 0.006                      | <0.003  | <0.003            | <0.003            |
| Arsenic   | 0.05                       | 0.01    | <0.001            | 0.001             |
| Barium  | 2                          | <0.003  | <0.003            | <0.003            |
| Beryllium   | 0.004                      | 0.0024  | 0.0003            | 0.0016            |
| Cadmium   | 0.005                      | <0.001  | <0.001            | <0.001            |
| Chromium  | 0.1                        | 0.025   | <0.001            | <0.001            |
| Cyanide   | 0.2                        | <0.005  | <0.005            | <0.005            |
| Fluoride  | 4                          | 0.83    | 1.8               | 6.4               |
| Lead  | 0.015                      | 0.006   | <0.001            | 0.001             |
| Mercury   | 0.002                      | <0.001  | <0.001            | <0.001            |
| Nickel  | 0.1                        | 0.051   | <0.002            | <0.002            |
| Nitrate (as N)  | 10                         | 0.01    | <0.01             | <0.01             |
| Nitrite (as N)  | 1                          | 0.01    | <0.01             | <0.01             |
| Selenium  | 0.05                       | <0.001  | 0.006             | 0.004             |
| Sodium  | 160                        | 15,000  | 1,640             | 9,290             |
| Thallium  | 0.002                      | <0.002  | <0.002            | <0.002            |
| State Primary Drinking Water Standards: Volatile Organics |                            |         |                   |                   |
| Parameter   | MCL <sup>1</sup><br>(µg/L) | RO IW-1 | DZMW-1<br>(Upper) | DZMW-1<br>(Lower) |
| 1,1-Dichloroethene  | 7                          | <0.5    | <0.5              | <0.5              |
| 1,1,1-Trichloroethane                                     | 200                        | <0.3    | <0.3              | <0.3              |
| 1,1,2-Trichloroethane                                     | 5                          | <0.3    | <0.3              | <0.3              |
| 1,2-Dichloroethane  | 3                          | <0.2    | <0.2              | <0.2              |
| 1,2-Dichloropropane                                       | 5                          | <0.3    | <0.3              | <0.3              |
| 1,2,4-Trichlorobenzene                                    | 70                         | <0.5    | <0.5              | <0.5              |
| Benzene   | 1                          | <0.5    | <0.5              | <0.5              |
| Carbon Tetrachloride                                      | 3                          | <0.3    | <0.3              | <0.3              |
| Cis-1,2-Dichloroethylene                                  | 70                         | <0.2    | <0.2              | <0.2              |
| Dichloromethane (Methylene Chloride)                      | 5                          | <0.5    | <0.5              | <0.5              |
| Ethylbenzene  | 700                        | <0.5    | <0.5              | <0.5              |
| Monochlorobenzene (Chlorobenzene)                         | 100                        | <0.5    | <0.5              | <0.5              |
| o-Dichlorobenzene (1,2-Dichlorobenzene)                   | 600                        | <0.5    | <0.5              | <0.5              |
| p-Dichlorobenzene (1,4-Dichlorobenzene)                   | 75                         | <0.5    | <0.5              | <0.5              |
| Styrene   | 100                        | <0.5    | <0.5              | <0.5              |
| Tetrachloroethylene                                       | 3                          | <0.2    | <0.2              | 1                 |

**TABLE 4-13 (CONTINUED)**  
 Ambient Water Quality Data  
 Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report

| <b>State Primary Drinking Water Standards: Volatile Organics</b>    |                             |            |                   |                   |
|---|-----------------------------|------------|-------------------|-------------------|
| Parameter   | MCL <sup>1</sup><br>(µg/L)  | RO IW-1    | DZMW-1<br>(Upper) | DZMW-1<br>(Lower) |
| Toluene   | 1,000                       | 2.2        | <0.5              | 1.3               |
| Trans-1,2-Dichloroethylene  | 100                         | <0.5       | <0.5              | <0.5              |
| Trichloroethylene   | 3                           | <0.2       | <0.2              | <0.2              |
| Vinyl Chloride  | 1                           | <0.5       | <0.5              | <0.5              |
| Xylenes (Total)   | 10,000                      | <0.5       | <0.5              | <0.5              |
| <b>State Primary Drinking Water Standards: Pesticides and PCB's</b> |                             |            |                   |                   |
| Parameter   | MCL <sup>1</sup><br>(µg/L)  | RO IW-1    | DZMW-1<br>(Upper) | DZMW-1<br>(Lower) |
| 2,3,5-TP (Silvex)   | 50                          | <0.25      | <0.25             | <0.25             |
| 2,4-D   | 70                          | <1         | <1                | <1                |
| Alachlor  | 2                           | <0.2       | <0.2              | <0.2              |
| Atrazine  | 3                           | <0.06      | <0.06             | <0.06             |
| Benzo(a)pyrene  | 0.2                         | <0.1       | <0.1              | <0.1              |
| Carbofuran  | 40                          | <0.5       | <0.5              | <0.5              |
| Chlordane   | 2                           | <0.05      | <0.05             | <0.05             |
| Dalapon   | 200                         | <1         | <1                | <1                |
| Di(2-ethylhexyl)adipate   | 400                         | <0.3       | <0.3              | <0.3              |
| Di(2-ethylhexyl)phthalate (bis(2-ethylhexyl)phthalate)              | 6                           | 12         | <1                | <1                |
| Dibromochloropropane  | 0.2                         | <0.005     | <0.005            | <0.005            |
| Dinoseb   | 7                           | <0.5       | <0.5              | <0.5              |
| Dioxin  | 0.00003                     | <0.000031  | <0.00001          | <0.000012         |
| Diquat  | 20                          | <1         | <1                | <1                |
| Endothall   | 100                         | <20        | <20               | <20               |
| Endrin  | 2                           | <0.1       | <0.1              | <0.1              |
| 1,2-Dibromoethane (Ethylene Dibromide – EDB)                        | 0.02                        | <0.005     | <0.005            | <0.005            |
| Parameter   | MCL <sup>1</sup><br>(µg/L)  | RO IW-1    | DZMW-1<br>(Upper) | DZMW-1<br>(Lower) |
| Glyphosate (Roundup)  | 700                         | <10        | <10               | <10               |
| Heptachlor  | 0.4                         | <0.08      | <0.08             | <0.08             |
| Heptachlor Epoxide  | 0.2                         | <0.1       | <0.1              | <0.1              |
| Hexachlorobenzene   | 1                           | <0.05      | <0.05             | <0.05             |
| Hexachlorocyclopentadiene   | 50                          | <0.2       | <0.2              | <0.2              |
| Lindane (G-BHC)   | 0.2                         | <0.06      | <0.06             | <0.06             |
| Methoxychlor  | 40                          | <0.05      | <0.05             | <0.05             |
| Oxamyl (Vydate)   | 200                         | <0.5       | <0.5              | <0.5              |
| Pentachlorophenol   | 1                           | <0.1       | <0.1              | <0.1              |
| Picloram  | 500                         | <0.75      | <0.75             | <0.75             |
| Polychlorinated Biphenyl (PCB)                                      | 0.5                         | <0.2       | <0.2              | <0.2              |
| Simazine  | 4                           | <0.07      | <0.07             | <0.07             |
| Toxaphene   | 3                           | <0.05      | <0.5              | <0.5              |
| <b>State Primary Drinking Water Standards: Radionuclides</b>        |                             |            |                   |                   |
| Parameter   | MCL <sup>1</sup><br>(pCi/L) | RO IW-1    | DZMW-1<br>(Upper) | DZMW-1<br>(Lower) |
| Radium 226 <sup>2</sup>   | 5 pCi/L <sup>3</sup>        | 15.9 ± 0.6 | 4.1 ± 0.3         | 8.8 ± 0.5         |
| Radium 228 <sup>2</sup>   |                             | 1.7 ± 0.7  | <0.9 ± 0.5        | <0.8 ± 0.5        |
| Gross Alpha   | 15 pCi/L                    | 153 ± 63.7 | 27.9 ± 7.7        | <46.2 ± 28.6      |
| <b>State Secondary Drinking Water Standards</b>                     |                             |            |                   |                   |
| Parameter   | MCL <sup>1</sup><br>(mg/L)  | RO IW-1    | DZMW-1<br>(Upper) | DZMW-1<br>(Lower) |
| Aluminum  | 0.2                         | <0.005     | 0.059             | 0.006             |
| Chloride  | 250                         | 19,500     | 2,450             | 14,700            |
| Copper  | 1                           | 0.009      | <0.001            | <0.001            |



**TABLE 4-13 (CONTINUED)**  
 Ambient Water Quality Data  
 Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report

| State Secondary Drinking Water Standards |                            |         |                   |                   |
|--|----------------------------|---------|-------------------|-------------------|
| Parameter                                | MCL <sup>1</sup><br>(mg/L) | RO IW-1 | DZMW-1<br>(Upper) | DZMW-1<br>(Lower) |
| Fluoride                                 | 2                          | 0.83    | 1.8               | 6.4               |
| Iron                                     | 0.3                        | 1.13    | <0.006            | 0.014             |
| Manganese                                | 0.05                       | 0.037   | 0.02              | 0.021             |
| Silver                                   | 0.1                        | 0.004   | <0.001            | <0.001            |
| Sulfate                                  | 250                        | 2,640   | 804               | 1,630             |
| Zinc                                     | 5                          | 0.009   | 0.005             | 0.009             |
| Color                                    | 15 PCU                     | 32      | <1                | <1                |
| Odor                                     | 3 TON                      | <1      | 140               | 140               |
| pH                                       | 6.5-8.5                    | 7.02    | 7.77              | 7.47              |
| Total Dissolved Solids (TDS)             | 500                        | 34,300  | 5,400             | 26,000            |
| Foaming Agents (MBAS)                    | 0.5                        | <0.05   | <0.05             | <0.05             |
| Microbiological                          |                            |         |                   |                   |
| Parameter                                | MCL <sup>1</sup><br>(CFU)  | RO IW-1 | DZMW-1<br>(Upper) | DZMW-1<br>(Lower) |
| Total Coliform                           | 4                          | <1      | <1                | <1                |
| Fecal Coliform                           | 1                          | <1      | <1                | <1                |

## Notes:

1 Maximum Contaminant Level (MCL) per Rules 62-550.310, FAC.

2 The MCL for Radium 226 and Radium 228 combined is 5 pCi/L

-Concentrations expressed in milligrams/liter (mg/L) or micrograms/liter (µg/L) unless otherwise indicated.

## Abbreviations:

pCi/L: Picocuries/liter

MDL: Minimum Detection Limit

MFL: Million Fibers/Liter > 10 µm.

µg/L: Micrograms/Liter

TON: Threshold Odor Number

PCU: Platinum Cobalt Units

CFU: Colony Forming Units/100 mL

ND: Non Detect

#### 4.10.2 Dual Zone Monitoring Well (DZMW-1)

Both monitoring zones of DZMW-1 were sampled for background water quality analyses on April 14, 2003. Before sampling, both zones were fully developed. The samples were analyzed for primary and secondary drinking water standards and FDEP's minimum criteria. The background sample for the upper monitoring zone had a TDS concentration of 5,400 mg/L, demonstrating that the monitoring zone is located slightly above the base of the USDW. The TDS concentration of the lower monitoring zone sample was 26,000 mg/L, demonstrating that the lower monitoring zone is located below the base of the USDW. Water quality data for the upper and lower zones of DZMW-1 is summarized in Table 4-13 (presented previously). The certified laboratory results final reports for both DZMW-1 monitoring zones are presented in Appendix P.


## 4.11 Injection Testing

After the injection well wellhead was completed, a 12-hour injection test was conducted on November 6, 2003 to evaluate the hydraulic characteristics of the injection well and verify the integrity of the confining units between the injection zone and the specific monitoring intervals of DZMW-1.

The injection test was conducted at an average flow rate of approximately 5,100 gpm of brackish water from the new RO wellfield. Flowrate and injection pressure at RO IW-1 and the water level pressure in both zones of the Dual Zone monitoring well were monitored and recorded for the 1-day background period, 12-hour injection test, and a 3-day recovery/background period. The associated aquifer water pressures of the injection well and monitoring wells for the period from approximately 1 day prior to starting the injection test through approximately 3 days after completion of the injection test is presented in Figure 4-4. The injection test data is provided in Appendix Q.

Prior to injection testing the injection well wellhead was under static artesian pressure. To minimize any "water hammer" effects, the flow from the production wells to the injection well was gradually increased over a period of 4 hours to the target flow rate of 5,100 gpm. The flow was measured by a Panametrics ultrasonic flowmeter and checked with the individual production well flow meters. The recorded static wellhead pressure in RO IW-1 was approximately 12.5 psi prior to restarting the injection test. The 5,100 gpm flow rate was maintained for approximately 12 hours. During the test, the maximum injection pressure was approximately 46 psi during the 5,100 gpm flow rate portion of the injection test. At the end of the 12-hour injection test, the production wells were turned off one at a time to minimize potential damage to the injection well. Injection well wellhead pressures dropped to a new background pressure of 23.5 due to density differences from injecting lower saline water.

No noticeable pressure changes were evident in the lower monitoring zone of DZMW-1 during the injection test. The upper monitoring zone showed fluctuations in pressure (drawdown) for the period of the entire test. The reason for this pressure change is that a brackish water production well (Well 25) exists slightly greater than 500 feet away from the Dual Zone monitoring well. Evidence of drawdown in the upper monitoring zone during the background data prior to the injection test was due to Well 25 being pumped to collect water quality samples. Evidence of drawdown during the injection test was also from Well 25 being pumped to provide a portion of the 5,000 gpm injected water supply. Well 25 is constructed with an open borehole between 816 feet to 1,040 feet bls. The upper monitoring zone is constructed to monitor between 1,250 feet to 1,350 feet bls. This data shows that the upper zone pressure is hydraulically influenced by Well 25 pumping. Individual plots of the RO IW-1 wellhead pressure, upper zone pressure, and lower zone pressures, each with barometric data and tidal data are located in Appendix Q.



**Figure 4-4**

RO IW-1 Injection Test Data

Bonita Springs Utilities RO WTP Deep Injection Well and Facilities Engineering Report



# Section 5 Mechanical Integrity Testing



Bonita Springs  
Utilities, Inc.

# Mechanical Integrity Testing

---

Mechanical Integrity Testing (MIT) was conducted during the construction of the injection well RO IW-1 and monitor well DZMW-1. Testing of RO IW-1 was performed to evaluate the mechanical integrity of the well in accordance with standards set forth in Chapter 62-528, FAC. The MIT conducted on RO IW-1 included casing pressure tests, a video survey of the casing and borehole, temperature and cement bond geophysical logs, and radioactive tracer testing. The MIT conducted on DZMW-1 included a casing pressure test and a video survey of the final casing and borehole. Testing results demonstrated that both wells meet the requirements for internal and external MIT as set forth in Chapter 62-528.300(6), FAC.

## 5.1 MIT Results for the Injection Well (RO IW-1)

Several methods were conducted on RO IW-1 to test the mechanical integrity of the well. Mechanical integrity testing (MIT) included, pressure testing of the casings and annular zone, a video survey, a cement bond log, a temperature log, and radioactive tracer survey logs. The results of the testing is provided in the sections below.

### 5.1.1 Casing Pressure Tests

A total of three pressure tests were conducted on the injection well. These include the final 20-inch diameter casing string, 14.5-inch diameter FRP tubing, and the annular zone between them. The test results are discussed below and the pressure data sheets are provided in Appendix R. Pressure gauge calibration certificates are also presented in Appendix R.

#### 5.1.1.1 Final 20-inch Diameter Steel Casing Pressure Test

The first pressure test was conducted on February 26, 2002, on the final 20-inch diameter steel casing prior to installing the FRP tubing. The pressure test began at 105.25 psi and dropped to 104 psi after the 120-minute testing period. Jack Myers/FDEP was onsite to witness the first 60 minutes of the testing period. After 60 minutes, the pressure dropped to 104.75 psi, a change of 0.47 percent, below the 5 percent loss over a 60-minute period allowable by FDEP. The pressure test continued for an additional 60 minutes. At the conclusion of the 120-minute test, the pressure dropped to 104 psi. The pressure loss of 1.25 psi resulted in a change of 1.2 percent over the entire 120-minute testing period.

#### 5.1.1.2 Annular Zone Pressure Test

On March 3, 2003, a pressure test was successfully conducted on the annular zone of RO IW-1 following the installation of the YBI packer and FRP tubing. The wellhead pressure was monitored for a 120-minute period with a calibrated 200 psi pressure gauge. Pressure readings were recorded manually every minute during the 120-minute test. During the test, the pressure increased from 107 psi to 107.75 psi. The 0.75 psi gain (a gain of 0.70 percent)

over 120 minutes was within the  $\pm 5$  percent limit allowed by FDEP for a 60-minute pressure test.

### **5.1.1.3 Installed 12-inch Diameter FRP Injection Tubing Pressure Test**

On May 8, 2003, a pressure test was successfully conducted on the installed FRP injection tubing. The pressure test was conducted with an inflatable packer set at 2,679 feet bls. The casing was pressurized with water to 106.25 psi using a high-pressure pump. During the test, the pressure increased from 106.25 psi to 107 psi during the 120-minute test. The 0.75 psi gain (a gain of 0.71 percent) was within the  $\pm 5$  percent limit allowed by FDEP for a 60-minute test.

### **5.1.2 Video Survey**

A color camera video survey was conducted on the completed injection well (RO IW-1) on May 7, 2003. The video survey was conducted to a depth of 3,204 feet bls. The video log summary sheet is provided in Appendix M.

The survey showed no inconsistencies, and the FRP tubing appeared to be in good condition. The base of the 20-inch diameter casing was identified at a depth of 2,704 feet bls. The YBI packer was encountered at a depth of 2,694 feet bls. A broken off piece of 4-inch diameter PVC casing was identified at 3,163 feet bls and continued to the total depth of the injection well. The video survey was terminated after logging up the completed borehole and into the base of the 20-inch diameter casing.

### **5.1.3 Geophysical Logging**

Cement bond and high resolution temperature logs were performed on injection well RO IW-1 by Youngquist Brothers, Inc., on February 22, 2003 and May 15, 2003, respectively.

The CBL was conducted to assess the quality of the cement-to-casing bond of the final casing of RO IW-1. The log was performed before cementing the upper 273 feet of the 20-inch diameter casing to allow the tool to be calibrated to uncemented casing (above 273 feet bls) and cemented casing (below 273 feet bls). The CBL demonstrated an adequate cement bond exists around the final 20-inch diameter casing from 2,690 feet bls to the base of the logged interval. Above 273 feet bls, the cement bond log confirms that the casing was uncemented at the time of the logging event. The interval from land surface to 273 feet bls was cemented following completion of the cement bond log. The cement bond log is provided in Appendix L.

The temperature log (run from land surface to a total depth of 3,206 feet bls) indicated a temperature between 80.6 °F and 101.1 °F from 20 feet to 3,206 feet bls. Results of temperature logging give no indication of leaks in the 14.5-inch diameter FRP tubing.

### **5.1.4 Radioactive Tracer Survey**

#### **5.1.4.1 Summary of Testing**

On May 15, 2003, an external RTS was performed on RO IW-1 after pumping 47,000 gallons of potable water into the well. The survey was conducted by Youngquist Brothers, Inc., in the presence of Mr. Dan Jablonski (CH2M HILL).

In preparation for RTS logging, a gamma ray log was conducted to establish background conditions on the entire well. Using the Casing Colar Locator (CCL), the base of the 14.5-inch diameter FRP and top of the positive seal packer was delineated at 2,694 feet bls. The base of 20-inch diameter casing was identified at 2,704 feet bls. The base of the FRP and/or 20-inch diameter casing was identified by using the CCL during each logging run throughout the RTS.

One static test and two dynamic tests were performed. The tracer fluid (Iodine 131[I-131]) was placed in an RTS tool equipped with an ejector, upper, middle, and lower gamma ray detectors, and a CCL. The upper (top) gamma ray detector (GRT) is located 10.5 feet above the ejector on the tool. The middle (GRM) and lower (bottom) (GRB) gamma ray detectors are located 3.0 feet and 12.3 feet, respectively, below the ejector. A schematic diagram of the radioactive tracer tool used during the test is presented in Figure 5-1.

During the static test, the ejector was located 1 foot below the base of the 20-inch diameter casing. For the dynamic tests, the ejector was positioned 5 feet above the base of the casing at a depth of 2,699 feet bls. For each test, the RTS tool was placed in time drive for 1 minute prior to ejecting tracer to ensure the detectors were functioning properly. Following the one-minute detector test, 1 milliCurie (mCi) of I-131 was ejected under both static and dynamic conditions. Gamma ray activity was monitored for 60 minutes after release of the tracer during the static and first dynamic test. Gamma ray activity was monitored for 30 minutes during the second dynamic test. Following each monitoring period, a log out of position was performed to 200 feet above the highest point at which elevated gamma counts were detected. This was followed by a flush of potable water (approximately 85 gpm) for a period of 15 to 20 minutes. The two dynamic tests were performed at injection rates of 42 gpm and 43 gpm, respectively, of potable water.

The background gamma log that was run from ground level to a total depth of 3,206 feet bls is identified at the bottom of the RTS log sheet as BACKGROUND GAMMA RAY. Following the background gamma log, a log was performed to verify the base of the 14.5-inch diameter FRP tubing and 20-inch diameter casing. This log pass is identified on the log sheet as CASING TIE-IN. The log verified the base of the FRP at 2,694 feet bls. The base of the 20-inch diameter casing was not located by the CCL during the CASING TIE-IN log. However, the base of the 20-inch casing was identified at 2,704 feet bls during the DYANMIC #1 L.A.F log.

#### **5.1.4.2 Static Test – Ejection No. 1**


The first static test began by positioning the ejector 1 foot below the base of the 20-inch diameter casing at a depth of 2,705 feet bls. After 1 minute of time drive logging to ensure that the detectors were functioning properly, 1 mCi of tracer was ejected. The output of the three gamma detectors during the 1-minute background monitoring and the hour following ejection of 1 mCi of tracer is displayed in log file STATIC PASS. Increased gamma ray activity was not evident at any of the three detectors indicating no movement of the I-131 in the casing.

After the first static test, a log out of position was conducted. The output of the three gamma detectors and the CCL during the log out of position is displayed in the log file titled STATIC L.O.P. Elevated gamma activity related to staining of the casing is evident on the

log out of position. Slight residual staining is evident on the middle and bottom detectors. Gamma ray activity is similar to the background gamma ray log above a depth of 2,490 feet bls.

As shown on log file titled STATIC L.A.F., the log out of position following the casing flush indicates that little residual stain from the I-<sup>131</sup> was present on the middle and bottom detectors.





**FIGURE 5-1**  
Radioactive Tracer Survey (RTS) Tool Diagram  
*Bonita Springs Utilities, Inc. RO IW-1*

#### 5.1.4.3 First Dynamic Test - Ejection No. 2

The second ejection was conducted under dynamic conditions to verify the integrity of the grout seal around the base of the 20-inch diameter casing. Potable water was pumped into the well at a rate of 42 gpm (5 feet per minute). The ejector of the tool was positioned 5 feet above the base of the casing (2,699 feet bls) and 1 mCi of tracer was released following 1 minute of time drive logging. The gamma ray response from each detector is shown on log file DYNAMIC #1 (42 GPM). An increased gamma ray response was evident at the middle detector approximately 0.3 minutes following the release of the tracer. The tracer was then detected at the lower detector after approximately 3.3 minutes. Elevated gamma responses were not detected at the upper detector during the first dynamic test conducted for 60 minutes.

Following the first dynamic test, the tool was logged out of position while continuing to inject at 42 gpm. The output of the three gamma detectors and the CCL during the log out of position is displayed in the log file titled DYNAMIC #1 L.O.P. The log out of position shows that the base of casing had some residual tracer staining. Increased gamma ray activity was not encountered above a depth of 2,698 feet bls as shown on the middle and bottom detectors. The casing was then flushed with approximately 1,200 gallons of water before lowering the RTS tool to the base of the casing.

As shown on log file titled DYNAMIC #1 L.A.F., the log out of position following the casing flush indicates that a residual stain from the I-<sup>131</sup> was present on the middle and bottom detectors.

The results of the first dynamic test indicate no upward migration of radioactive tracer, therefore, confirming external mechanical integrity.

#### 5.1.4.4 Second Dynamic Test - Ejection No. 3

The third ejection was conducted under dynamic conditions to verify the results of the first dynamic test. Potable water was pumped into the well at a rate of 43 gpm (5 feet per minute). The ejector of the tool was positioned 5 feet above the base of the casing (2,699 feet bls) and 1 mCi of tracer was released following 1 minute of time drive logging. The gamma ray response from each detector is shown on log file DYNAMIC #2 (43 GPM). An increased gamma ray response was evident at the middle detector approximately 0.3 minutes following the release of the tracer. The tracer was then detected at the lower detector after approximately 2.3 minutes. Elevated gamma response was not detected at the upper detector during the second dynamic test conducted for 30 minutes.

Following the second dynamic test, the tool was logged out of position while continuing to inject at 43 gpm. The output of the three gamma detectors and the CCL during the log out of position is displayed in the log file titled DYNAMIC #2 L.O.P. The log out of position middle and bottom detectors showed that there was residual staining at the base of the 20-inch diameter casing. Increased gamma ray activity was not encountered above a depth of 2,698 feet bls as shown on the middle and bottom detectors. The casing was then flushed with more than 560 gallons of water before lowering the RTS tool to a depth of 2,850 feet bls and ejecting the remaining tracer into the open borehole. The tool was then raised to 2,780 feet bls and cycled with water to flush out any remaining I-<sup>131</sup> from the ejector.

Following the water cycling through the ejector port, the well was logged to ground level as shown on log file titled FINAL BACKGROUND. The log out of position following the casing flush indicates the residual tracer stain at the bottom of the 20-inch casing was reduced by the casing flush. Gamma ray activity at the top and bottom detectors is similar to the background gamma ray log above 2,698 feet bls.

The results of the second dynamic test and the entire RTS survey indicate no upward migration of radioactive tracer inside or outside of casing.

## **5.2 Dual Zone Monitor Well (DZMW-1)**

Mechanical integrity testing of DZMW-1 included pressure testing of the casing, and a video survey. The results of the testing is discussed in the sections below.

### **5.2.1 Casing Pressure Test**

On April 11, 2003, a casing pressure test was successfully conducted on the final 6-inch diameter casing of DZMW-1. The pressure test was conducted with an inflatable packer set at 1,623 feet bls after cementing to 1,351 feet bls. The wellhead pressure was monitored for a 60-minute period with a calibrated 150-psi pressure gauge. Pressure readings were recorded manually every minute during the 60-minute test. During the test, the pressure decreased from 51 psi to 50.25 psi. The 0.75 psi loss was within the FDEP allowable 5 percent limit for a 60-minute pressure test. The test results are discussed below and the pressure data sheets are provided in Appendix R.

### **5.2.2 Video Survey**

A color camera video survey was completed on DZMW-1 on April 16, 2003 by Youngquist Brothers, Inc., after air and pump developing the lower monitor zone. The video survey was conducted to a depth of 1,700 feet bls. The video log summary sheet is provided in Appendix M. The survey showed no inconsistencies, and the casing appeared to be in good condition.



## Section 6 Summary and Conclusions



Bonita Springs  
Utilities, Inc.

## SECTION 6

# Summary and Conclusions

---

A deep injection well was constructed to serve as a disposal mechanism for brine concentrate produced at the BSU RO WTP. Construction of the injection well facilities began on September 26, 2002, and was substantially completed on April 16, 2003. Final completion of the project, including system startup, occurred on April 1, 2004.

The injection well RO IW-1 was constructed with a final 20-inch diameter steel casing string set to a depth of 2,704 feet bls and a 502-foot open hole interval to a total depth of 3,206 feet bls. The well was completed with a 14.5-inch inside diameter FRP tubing with a stainless steel packer assembly. The annulus between the final 20-inch diameter steel casing and the 14.5-inch diameter FRP is filled with a corrosion inhibitor fluid and is pressurized.

One dual zone monitoring well was constructed as part of the injection well facilities. The dual zone monitoring well, DZMW-1, was constructed as a nominal 6-inch diameter FRP well with an upper open borehole interval between 1,250 feet and 1,350 feet bls and lower open borehole interval between 1,630 feet and 1,700 feet bls. Construction and testing were conducted in accordance with FDEP Construction Permit No. 186015-001-UC, the applicable sections of Chapter 62-528, FAC, and the construction contract documents prepared by CH2M HILL.

The construction and testing program was approved by the FDEP and the TAC before issuance of the construction permit. A comprehensive testing program was conducted during construction of the injection well system to evaluate the site hydrogeology and assist in selection of the casing setting depths. The testing program consisted of collecting formation lithology samples, cores, pilot hole water samples, geophysical logging, air-lift specific capacity tests, packer tests, an injection test, and background water quality samples.

Packer tests identified the base of the USDW between 1,500 feet and 1,508 feet bls. Interpretation of the geophysical logs correlates with the data obtained during packer testing and suggests that the base of the USDW is located at approximately 1,510 feet bls. These data were used to ensure that the lower monitoring zone of DZMW-1 was constructed below the base of the USDW and upper monitoring zone of DZMW-1 was constructed just above the base of the USDW.

The testing program identified the top of the injection zone at 2,740 feet bls. The injection zone is characterized by extremely high transmissivity, highly fractured and cavernous dolomite with intervals of lower transmissivity limestone. Confining units were identified above the injection zone over the interval from 1,459 feet and 2,645 feet bls. Additional layers of confinement are present above 1,459 feet bls.

Geophysical logging, casing pressure testing, a video survey, and an RTS survey were performed to demonstrate mechanical integrity of RO IW-1. Mechanical integrity of the 6-inch diameter FRP final casing of DZMW-1 was verified through geophysical logging, casing pressure testing, and video surveys. All testing confirmed that the final casing of both wells demonstrated mechanical integrity and met the standards established in

Chapter 62-528, FAC. A 12-hour injection test was conducted with raw water from the RO wellfield. The well RO IW-1 was tested at a consistent flow rate of 5,100 gpm. The resulting wellhead pressure at this flow rate was approximately 46 psi.

Operational testing permission was granted from FDEP on January 5, 2004, after a site inspection. The wellhead facilities control floor was completed by December 10, 2003. The completed injection well system was started on April 1, 2004. At the time of startup, the initial brine flow to the injection well was approximately 820 gpm and the injection wellhead pressure was 14.5 psi, resulting in a wellhead pressures increase of 2 psi from the static wellhead pressure of 12.5 psi observed at the injection well prior to testing activities.

An Operation and Maintenance (O&M) Manual was completed to satisfy the conditions of the operational permit to be applied for after this operational testing phase. This O&M Manual is provided as Appendix S. This manual will be updated as needed to remain current on the operational procedures of this system.



# Section 7 Bibliography and References Cited



Bonita Springs  
Utilities, Inc.

## SECTION 7

# Bibliography and References Cited

---

CH2M HILL, February 2000. Reverse Osmosis WTP Deep Injection Well and Facilities Engineering Report. Prepared for the Gasparilla Island Water Association.

CH2M HILL, June 2001. Florida Department of Environmental Protection Class I Test/Injection Well Construction and Testing Permit Application for the Bonita Springs Utilities Water Treatment Plant Deep Injection Well. Prepared for Bonita Springs Utilities.

CH2M HILL, March 2003. Reverse Osmosis WTP Deep Injection Well and Facilities Completion Report. Prepared for the City of Fort Myers.

Cooper, H.H., Jr., 1963. Type Curves for Non-Steady Radial Flow in an Infinite Leaky Artesian Aquifer. USGS Water Supply Paper 1545-C, C48-C55.

Cooper, H.H., Jr., and Jacob, C.E., 1946. A Generalized Graphical Method for Evaluating Formation Constants and Summarizing Well-Field History. Transactions American Geophysical Union, Vol. 27, pp. 526-534.

Environmental Simulations, Inc., *AquiferWin32 Version 2.22.*, 1997-2000.

Florida Department of Environmental Protection, FAC - 62-621.

Groundwater and Wells. 1975. Johnson Division, UOP Inc., St. Paul, Minnesota.

Hantush, M.S., 1956. Analysis of Data From Pumping Tests in Leaky Aquifers. Transactions American Geophysical Union, Vol. 371, pp. 702-714.

Hantush, M.S., 1964. Hydraulics of Wells. Advances in Hydrosociences.

Kruseman, G.P. and de Ridder, N.A., 1979. Analysis and Evaluation of Pumping Test Data. Bulletin 11. International Institute for Land Reclamation and Improvement. Wageningen, the Netherlands.

South Florida Water Management District, November 1984. Technical Publication 84-10, Preliminary Water Resource Assessment of the Mid and Lower Hawthorn Aquifers in Western Lee, County, Florida.

Theis, C. V. The lowering of the Piezometric Surface and the Rate and Discharge of a Well Using Ground Water Storage. Transactions, American Geophysical Union, 16 (1935): 519-24.





# Appendixes



Bonita Springs  
Utilities, Inc.

---

APPENDIX A

# **Injection Well Permits**

---

---

APPENDIX A.1

**FDEP IW-1 Construction Permit and  
Construction Modification Permit**

---



Jeb Bush  
Governor

# Department of Environmental Protection

# COPY

South District  
P.O. Box 2549  
Fort Myers, Florida 33902-2549

David B. Struhs  
Secretary

August 7, 2002

Mr. Fred Partin, General Manager  
Bonita Springs Utilities  
11860 East Terry Street  
Bonita Springs, FL 34135-0000

Re: Lee County - UIC  
FDEP File No. 50210-219-UC  
Bonita Springs Utilities RO WTP  
IW-1 Class I Injection Well  
Minor Modification

Dear Mr. Partin:

Please be advised that in response to the June 27, 2002 application for a Minor Modification by CH2MHILL, the department hereby approves the request to modify the following:

1. Reduce the size of the injection tubing from 18-inch inside diameter to 14.5-inch inside diameter FRP tubing.
2. Reduce the steel casing sizes down to: final casing of 20-inch diameter, intermediate casing of 30-inch diameter, and surface casing of 38-inch diameter.
3. Reduce the permitted injection rate to 7.4 MGD.

This letter is to be attached to the existing construction permit (FDEP Number 186015-001-UC) and becomes a permanent part thereof.

Should you have questions, please call Jack Myers, P.G. at (239) 332-6975, Ext. 120.

Sincerely,

Abdul B. Ahmadi, Ph.D., P.E.  
Water Facilities Administrator

JBM/mjf

Copies furnished to:

William D. Beddow -- CH2MHILL - Tampa  
TAC

"More Protection, Less Process"

Printed on recycled paper.



Jeb Bush  
Governor

BSU

IW PERMIT - RD WTP IW-1 163954 A1-04

COPY

# Department of Environmental Protection

South District  
P.O. Box 2549  
Fort Myers, Florida 33902-2549

David B. Struhs  
Secretary

CERTIFIED MAIL NO: 7001 0360 0000 8682 6898  
RETURN RECEIPT REQUESTED

In the Matter of an  
Application for Permit by:

Fred Partin, General Manager  
Bonita Springs Utilities  
11860 East Terry Street  
Bonita Springs, FL 34135-0000

Lee County - UIC/IW  
FDEP File No. 186015-001-UC  
Bonita Springs Utilities WTP  
Reverse Osmosis IW-1  
Class I Injection Well

## NOTICE OF PERMIT ISSUANCE

Enclosed is Permit Number 186015-001-UC to construct one Class I injection well, issued pursuant to Section(s) 403.087, Florida Statutes.

Any party to this Order (permit) has the right to seek judicial review of the permit pursuant to Section 120.68, Florida Statutes, by the filing of a Notice of Appeal pursuant to Rule 9.110, Florida Rules of Appellate Procedure, with the Clerk of the Department in the Office of General Counsel, 3900 Commonwealth Boulevard, Mail Station 35, Tallahassee, Florida 32399-3000; and by filing a copy of the Notice of Appeal accompanied by the applicable filing fees with the appropriate district court of appeal. The Notice of Appeal must be filed within 30 days from the date this Notice is filed with the Clerk of the Department.

Executed in Fort Myers, Florida.

STATE OF FLORIDA DEPARTMENT  
OF ENVIRONMENTAL PROTECTION

Richard W. Cantrell  
Director of  
District Management

CERTIFICATE OF SERVICE

The undersigned duly designated deputy clerk hereby certifies that this PERMIT and all copies were mailed by certified mail before the close of business on April 3, 2002 to the listed persons.

Clerk Stamp

**FILING AND ACKNOWLEDGMENT**

**FILED**, on this date, pursuant to §120.52, Florida Statutes, with the designated Department Clerk, receipt of which is hereby acknowledged.

  
Clerk

4-3-02  
Date

RWC/JBM/mjf

Enclosures

Copies furnished to:

Charles Davault – FDEP Fort Myers  
William Beddow, P.E. – CH2MHILL – Tampa  
TAC



Jeb Bush  
Governor

# Department of Environmental Protection

South District  
P.O. Box 2549  
Fort Myers, Florida 33902-2549

David B. Struhs  
Secretary

## PERMIT

### PERMITTEE:

Bonita Springs Utilities  
11860 East Terry Street  
Bonita Springs, FL 34135-0000

Permit/Certification  
Number: 186015-001-UC  
Date of Issue: April 3, 2002  
Expiration Date: April 2, 2007  
County: Lee  
Latitude: 26° 20' 36" N  
Longitude: 81° 45' 19" W  
Section/Town/Range: 36/47S/25E  
Project: Bonita Springs Utilities Reverse Osmosis WTP  
IW-1 Class I Injection Well

This permit is issued under the provisions of Chapter 403, Florida Statutes (F.S.), and Florida Administrative Code (F.A.C.) Rules 62-4, 62-520, 62-528, 62-550, and 62-660. The above named permittee is hereby authorized to perform the work or operate the facility shown on the application and approved drawing(s), plans, and other documents, attached hereto or on file with the Department and made a part hereof and specifically described as follows:

Construct one nominal 18 inch diameter tubing and packer Class I injection well (IW-1), with cemented 22" steel casing to approximately 2,500 feet below land surface (bls) and a total depth of approximately 3,200 feet bls. Injection is into the Oldsmar Formation for the primary means of disposal of non-hazardous, reverse osmosis concentrate from the Bonita Springs Utilities Reverse Osmosis Water Treatment Plant (BSUROWTP) and non-hazardous treated domestic wastewater from the Bonita Springs Utilities Water Reclamation Facility (BSUWRF) at 25051 Tamiami Trail on emergency backup situations, for a maximum disposal of 10.2 million gallons per day (MGD). The maximum injection rate for each well shall not exceed 7083 gpm. The dual zone monitoring well (DZMW-1) will be completed from approximately 1000 to 1100 feet bls and from approximately 1600 to 1650 feet bls.

The Application to Construct/Operate/Abandon Class I, III, or V Injection well System, DEP Form 62-528.900(1), was received June 27, 2001, with supporting documents and additional information last received October 5, 2001. The Certificate of Demonstration of Financial Responsibility was approved September 7, 2001. Project is located at 11860 East Terry Street, Bonita Springs, Florida.

Subject to Specific Conditions 1-13.

PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

1. GENERAL CRITERIA

- a. Any permit noncompliance constitutes a violation of the Safe Drinking Water Act and is grounds for enforcement action; for permit termination, revocation and reissuance, or modification; or for denial of a permit renewal application.
- b. It shall not be a defense for a permittee in an enforcement action that it would have been necessary to halt or reduce the permitted activity in order to maintain compliance with the conditions of this permit.
- c. The permittee shall take all reasonable steps to minimize or correct any adverse impact on the environment resulting from noncompliance with this permit.
- d. Proper operation and maintenance includes effective performance, adequate funding, adequate operator assurance procedures.
- e. This permit may be modified, revoked and reissued, or terminated for cause. The filing of a request by the permittee for a permit modification, revocation or reissuance, or termination, or a notification of planned changes or anticipated noncompliance does not stay any permit condition.
- f. When requested by the Department, the permittee shall furnish, within the time specified, any information needed to determine whether cause exists for modifying, revoking and reissuing, or terminating this permit, or to determine compliance with this permit.
- g. Signatories and Certification Requirements
  1. All reports and other submittals required to comply with this permit shall be signed by a person authorized under Rules 62-528.340(1) or (2), F.A.C.
  2. In accordance with Rule 62-528.340(4), F.A.C., all reports shall contain the following certification:

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based upon my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”
- h. The permittee shall notify the Department and obtain approval prior to any physical alterations or additions to the injection or monitor well, including removal of the well head.
- i. The permittee shall give advance notice to the Department of any planned changes in the permitted facility or injection activity, which may result in noncompliance with permit requirements.
- j. The permittee shall report any noncompliance, which may endanger health or the environment, including:
  1. Any monitoring or other information which indicates that any contaminant may cause an endangerment to an underground source of drinking water; or



PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

2. Any noncompliance with a permit condition or malfunction of the injection system which may cause fluid migration into or between underground sources of drinking water.

Any information shall be provided orally within 24 hours from the time the permittee becomes aware of the circumstances. A written submission shall also be provided within 5 days of the time the permittee becomes aware of the circumstances. The written submission shall contain a description of the noncompliance and its cause, the period of noncompliance, including exact dates and times, and if the noncompliance has not been corrected, the anticipated time it is expected to continue; and the steps taken or planned to reduce, eliminate, and prevent reoccurrence of the noncompliance.

- k. No underground injection is allowed that causes or allows movement of fluid into an underground source of drinking water.

- l. The permittee shall retain all records of all monitoring information concerning the nature and composition of injected fluid until five years after completion of any plugging and abandonment procedures specified under Rule 62-528.435, F.A.C. The permittee shall deliver the records to the Department office that issued the permit at the conclusion of the retention period unless the permittee elects to continue retention of the records.

- m. If injection is to continue beyond the expiration date of this permit the permittee shall apply for, and obtain an operation permit. If necessary to complete the two-year operational testing period, the permittee shall apply for renewal of the construction permit at least 60 days prior to the expiration date of this permit.

2. Site Requirements

- a. A drilling pad shall be provided to collect spillage of contaminants and to support the heaviest load that will be encountered during drilling.

- b. The disposal of drilling fluids, cuttings, formation water or waste shall be in a sound environmental manner that avoids violation of surface and ground water quality standards. The disposal method shall be approved by the Department prior to start of construction.

- c. Specific drilling pad dimensions and design details shall be provided to and approved by the Department prior to commencing construction (and shortly after selection of drilling contractor).

- d. The four water table monitoring wells surrounding the injection well pad shall be sampled and analyzed prior to drilling this injection well and then weekly thereafter. Sampling shall include specific conductance, pH, chloride, temperature and water level.

- e. Pursuant to Rule 62-528.455(1)(c)6., F.A.C., a survey indicating the exact location in metes and bounds of all wells authorized by this permit shall be provided prior to issuance of an operating permit.

3. Construction and Testing Requirements

- a. The permittee shall contact the Technical Advisory Committee (TAC) chairman so that he may schedule progress review meetings at appropriate times with the TAC, the U.S. Environmental Protection Agency (USEPA), and permittee for the purpose of reviewing the results of tests, geophysical logging, surveys, drilling records and construction problems.

- b. All drilling shall be inside a blow out preventer upon penetration of the Floridan Aquifer.

PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

c. Mechanical integrity testing is a two-part demonstration which includes a pressure test to demonstrate that no leaks are present in the casing, tubing or packer and a temperature or noise log and radioactive tracer survey to demonstrate the absence of leaks behind the casing. Verification of pressure gauge calibration must be provided at the scheduled tests.

d. Department approval and Technical Advisory Committee (TAC) and USEPA review pursuant to F.A.C. Rule 62-528 is required for the following stages of construction:

- (1) Intermediate casing seat selection for injection and monitor wells.
- (2) Final casing seat selection for injection and monitor wells.
- (3) Prior to operational (long term) testing with effluent.

The permittee shall submit all necessary supporting documentation/data, with interpretation, to the TAC and USEPA for review.

e. The cementing program, as required in Section 62-528.410(5), Florida Administrative Code, shall be submitted to the Department, the USEPA, and the Technical Advisory Committee for review. Cementing shall not commence prior to approval being granted.

f. All temperature surveys (except for mechanical integrity demonstration) shall be run within 48 hours after cementing.

g. TAC meetings are scheduled on the first Tuesday of each month subject to a five working day prior notice and timely receipt of critical data by all TAC members and the USEPA. Emergency meetings may be arranged when justified to avoid undue construction delay.

h. The Permittee shall insure that safe internal pressures are maintained during the cementing of all casings.

i. The background water quality of the injection zone and monitoring zones shall be established prior to commencement of any injection testing. Parameters to be measured are the primary and secondary drinking water standards (except asbestos). These parameters are contained in Section 5 in the June 2001 application document.

j. The injection and monitor well(s) at the site shall be abandoned when no longer usable for their intended purpose, or when posing potential threat to the quality of the waters of the State. Within 180 days of well abandonment, the permittee shall submit to the Department, the USEPA, and the TAC the proposed plugging method, pursuant to Rule 62-528.435, F.A.C.

k. All salt used in well drilling shall be stored in an environmentally sound manner. Accurate records shall be kept on the amount of salt used.

l. All dual induction, sonic and caliper geophysical logs run on the pilot holes of the injection well shall be submitted with scales of one inch equals one hundred feet (1"=100'), two inches equals one hundred feet (2"=100'), and five inches equals one hundred feet (5"=100')

m. An engineering drawing showing the drill pad construction (including material used) and locations of the injection well, dual zone monitor well, and the four water table monitor wells shall be provided for Department approval prior to pad construction and well construction.

PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

4. Quality Assurance/Quality Control Requirements

a. This permit approval is based upon evaluation of the data contained in the application dated June 27, 2001, and the plans and/or specifications submitted in support of the application. Any proposed modifications to this permit shall be submitted in writing to the Underground Injection Control program manager, the TAC, and USEPA for review and clearance prior to implementation. Changes of negligible impact to the environment and staff time will be reviewed by the program manager, cleared when appropriate and incorporated into this permit. Changes or modifications other than those described above will require submission of a completed application and appropriate processing fee as per Rule 62-4.050, F.A.C.

b. A professional engineer registered pursuant to Chapter 471, Florida Statutes shall be retained throughout the construction period to be responsible for the construction operation and to certify the application, specifications, completion report and other related documents. The Department shall be notified immediately of any change of engineer.

c. Where required by Chapter 471 (P.E.) or Chapter 492 (P.G.) F.S., applicable portions of permit applications and supporting documents, which are submitted to the Department for public record, shall be signed and sealed by the professional(s) who approved or prepared them.

d. The Department shall be notified immediately of any problems that may seriously hinder compliance with this permit, construction progress, or good construction practice. The Department may require a detailed written report describing the problem, remedial measures taken to assure compliance and measures taken to prevent recurrence of the problem.

e. Issuance of a Class I Test/Injection well construction and testing permit does not obligate the Department to authorize operation of the injection well system, unless the wells qualify for an operation permit applied for by the permittee and issued by the Department.

5. Reporting Requirements

a. All reports and surveys required by this permit must be submitted concurrently to all the members of the TAC and the USEPA. The TAC and USEPA consists of representatives from these agencies:

Florida Department of Environmental Protection  
South District  
P.O. Box 2549  
Fort Myers, FL 33902-2549

Florida Department of Environmental Protection  
Bureau of Water Facilities Regulation  
UIC Program, MS 3530  
2600 Blair Stone Rd.  
Tallahassee, FL 32399-2400

South Florida Water Management District  
P.O. Box 24860  
West Palm Beach, FL 33416-4860

United States Environmental Protection Agency, Region IV  
UIC Section  
61 Forsythe Street, SW  
Atlanta, Georgia 30303-8909

PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

United States Geological Survey  
9100 NW 36<sup>th</sup> Street, Suite 107  
Miami, FL 33178

- b. Members of the TAC and the USEPA shall receive a weekly summary of the daily log kept by the contractor. The weekly reporting period shall run Friday through Thursday and reports shall be mailed each Friday. The report shall include but is not limited to the following:
- (1) Description of daily footage drilled by diameter of bit or size of hole opener or reamer being used;
  - (2) Description of formation and depth encountered; and specific conductance of water samples collected during drilling. Description of work during installation and cementing of casings; include amounts of casing and actual cement used versus calculated volume required.
  - (3) Lithological description of drill cuttings collected every ten (10) feet or at every change in formation. Description of work and type of testing accomplished, geophysical logging, pumping tests, deviation survey results, and coring results.
  - (4) Description of any construction problems that develop and their status to include a description of what is being done or has been done to correct the problem.
  - (5) Description of the amount of salt used.
  - (6) Results of any water quality analyses performed as required by this permit, including pad monitor wells
  - (7) Copies of the driller's log are to be submitted with the weekly summary.
- c. The Department must be notified seventy-two (72) hours prior to all testing for mechanical integrity on the injection well. Testing should begin during daylight hours Monday through Friday.
- d. Annotated copies of geophysical logs, lithologic descriptions and logs and water quality data (from drilling and packer tests) must be submitted to TAC and the USEPA, with interpretation, for intermediate and final casing seat selection approvals by the Department.
- e. An interpretation of all test results must be submitted with all test data and geophysical logs.
- f. After completion of construction and testing, a final report shall be submitted to the Department, the TAC, and the USEPA. The report shall include, but not be limited to, all information and data collected under Rule 62-528.450(2) and Rule 62-528.450(3), F.A.C., with appropriate interpretations. Mill certificates for the casing(s) shall be included in this report. To the extent possible, the transmissivity of the injection zone and maximum injection rate within safe pressure limits shall be estimated.
6. The construction permit includes a period of temporary injection operation for the purposes of long term testing. Prior to commencement of operational testing:
- a. Construction of the injection well shall be complete and the permittee shall submit a notice of completion of construction to the Department.
  - b. Each well shall first be tested for integrity of construction, and shall be followed by a short-term injection test of such duration to allow for the prediction of the operating pressure.
  - c. The permittee shall submit the following information to each member of the Technical Advisory Committee:
    - 1) A copy of the borehole television survey(s),
    - 2) Geophysical logs,
    - 3) Mechanical integrity test data,
    - 4) Data obtained during the short term injection testing conducted pursuant to Rules 62-528.405(3)(a) and 62-528.410(7)(e), and 62-528.450(3)(a)2., F.A.C., above,
    - 5) Confining zone data,
    - 6) Background water quality data for the injection and monitor zones,
    - 7) Wastestream analysis,

PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

- 8) As-built well construction specifications,
- 9) Draft operation and maintenance manual with emergency procedures, and
- 10) Other data obtained during well construction needed by the Department to evaluate whether the well will operate in compliance with Department rules.
- d. The emergency discharge method shall be fully operational and no emergency discharge shall occur until the permittee has obtained all necessary permits.
- e. Any corrective action required under Rule 62-528.300(5)(c)2., F.A.C., has been completed.
- f. Written authorization shall be obtained from the Department. Authorization shall be for up to two years or the expiration date of the construction permit, whichever is less, and is nonrenewable. The authorization shall specify the conditions under which operational testing is approved. The authorization shall include:
  - 1) Injection pressure limitation,
  - 2) Injection flow rate limitation,
  - 3) Monthly specific injectivity testing,
  - 4) Reporting requirements, and
  - 5) An expiration date for the operational testing period not to exceed two years.
- g. Before authorizing operational testing the Department shall conduct an inspection of the facility to determine if the conditions of the permit have been met.

7. Operational Testing Requirements

(a). Operational Testing Conditions - Injection Well System

The injection system shall be monitored in accordance with rule 62-528.425(1)(g) and 62-528.430(2), F.A.C.

The following injection well performance data shall be recorded and reported at the frequency indicated from the injection well instrumentation in the Monthly Operating Report as indicated below. Samples and measurements taken for the purpose of monitoring shall be representative of the monitored activity. The permittee shall use continuous indicating and recording devices to monitor injection flow rate and injection pressure and annular pressure. In the case of operational failure of any of these instruments for a period of more than 48 hours, the permittee shall report to the Department in writing the remedial action to be taken and the date when the failure will be corrected.

INJECTION WELL IW-I

The proposed specifications for the injection wells are as follows:

| <u>Casing Diameter (OD)</u> | <u>Depth (bls) Cased</u> | <u>Open Hole (bls)</u> |
|-----------------------------|--------------------------|------------------------|
| 38" Steel                   | 700'                     |                        |
| 32" Steel                   | 1350'                    |                        |
| 22" Steel                   | 2500'                    |                        |
| 18" Steel Tbg               | 2500'                    | 2500-3200'             |

| <u>Parameters</u>          | <u>Reporting Frequency</u> |
|----------------------------|----------------------------|
| Injection Pressure (p.s.i) | Daily/Monthly              |
| Maximum Injection Pressure | Daily/Monthly              |
| Minimum Injection Pressure | Daily/Monthly              |
| Average Injection Pressure | Daily/Monthly              |
| Flow Rate (g.p.m.)         | Daily/Monthly              |

PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

|   |               |
|---|---------------|
| Maximum Flow Rate                               | Daily/Monthly |
| Average Flow Rate                               | Daily/Monthly |
| Minimum Flow Rate                               | Daily/Monthly |
| Annular Pressure (p.s.i.)                       | Daily/Monthly |
| Maximum Annular Pressure                        | Daily/Monthly |
| Minimum Annular Pressure                        | Daily/Monthly |
| Average Annular Pressure                        | Daily/Monthly |
| Annular Fluid added/removed (gallons)           | Daily/Monthly |
| Annular Pressure added/removed (p.s.i.)         | Daily/Monthly |
| Total Volume WTP Concentrate Injected (gallons) | Daily         |
| Total Volume WTP Concentrate Injected (gallons) | Monthly       |
| Total Volume WWTP Effluent Injected (gallons)   | Daily         |
| Total Volume WWTP Effluent Injected (gallons)   | Monthly       |

Injectate Water Quality

**WWTP Effluent**

|  |         |
|--|---------|
| TKN (mg/L)                                       | Monthly |
| Ammonia as N (mg/L)                              | Monthly |
| Nitrate and Nitrite as N (mg/l)                  | Monthly |
| Primary and Secondary Drinking Water Standards * |         |
| Minimum Criteria *                               |         |

\* These analyses shall be provided prior to operational testing or testing with effluent.

WTP Concentrate Water Quality

|   |         |
|---|---------|
| TKN (mg/L)  | Monthly |
| pH (std. units)                                   | Monthly |
| Specific Conductance ( $\mu$ mhos/cm)             | Monthly |
| Chloride (mg/L)                                   | Monthly |
| Sulfate (mg/L)                                    | Monthly |
| Field Temperature (deg. C)                        | Monthly |
| Total Dissolved Solids (mg/L)                     | Monthly |
| Sodium (mg/L)                                     | Monthly |
| Calcium (mg/L)                                    | Monthly |
| Potassium (mg/L)                                  | Monthly |
| Magnesium (mg/L)                                  | Monthly |
| Iron (mg/L)                                       | Monthly |
| Carbonate (mg/L)                                  | Monthly |
| Bicarbonate (mg/L)                                | Monthly |
| Gross Alpha                                       | Monthly |
| Radium 226  | Monthly |
| Radium 228  | Monthly |
| Primary and Secondary Drinking Water Standards ** |         |

\*\* These analyses shall be provided prior to operational testing or testing with concentrate.

PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

(b). Operational Testing Conditions - Monitor Well System

The monitor well system will consist of one Dual Zone Monitor Well as described below:

| <u>Well Number</u> | <u>Casing Dia. (OD)</u> | <u>Depth (bls)</u> |                       |
|--------------------|-------------------------|--------------------|-----------------------|
|                    |                         | <u>Cased</u>       | <u>Open Hole(bls)</u> |
| DZMW-1             | 24" Steel               | 700'               |                       |
|                    | 16" Steel               | 1000'              | 1000-1100'            |
|                    | 6" FRP                  | 1600'              | 1600-1650'            |

All monitor wells shall be monitored in accordance with rule 62-528.425 and 62-528.430, F.A.C. The following monitor well performance data shall be recorded and reported at the frequency indicated from the monitor well instrumentation in the Monthly Operating Report as indicated below. Samples and measurements taken for the purpose of monitoring shall be representative of the monitored activity. The permittee shall use continuous indicating and recording devices to monitor the monitor zone pressures or water levels. In the case of operational failure of any of these instruments for a period of more than 48 hours, the permittee shall report to the Department in writing the remedial action to be taken and the date when the failure will be corrected.

| <u>DZMW-1 Parameters</u>     | <u>Reporting Frequency</u> |
|------------------------------|----------------------------|
| Maximum Water Level/Pressure | Daily/Monthly              |
| Minimum Water Level/Pressure | Daily/Monthly              |
| Average Water Level/Pressure | Daily/Monthly              |

**Water Quality**

|                                       |                                  |
|---------------------------------------|----------------------------------|
| TKN (mg/L)                            | Weekly                           |
| Specific Conductance ( $\mu$ mhos/cm) | Weekly                           |
| Total Dissolved Solids (mg/L)         | Weekly                           |
| pH (std. units)                       | Weekly                           |
| Chloride (mg/L)                       | Weekly                           |
| Sulfate (mg/L)                        | Weekly                           |
| Field Temperature ( $^{\circ}$ C)     | Weekly                           |
| Ammonia (mg/l)                        | Weekly                           |
| Sodium (mg/L)                         | Monthly                          |
| Calcium (mg/L)                        | Monthly                          |
| Potassium (mg/L)                      | Monthly                          |
| Magnesium (mg/L)                      | Monthly                          |
| Iron (mg/L)                           | Monthly                          |
| Carbonate (mg/L)                      | Monthly                          |
| Bicarbonate (mg/L)                    | Monthly                          |
| Gross Alpha                           | Monthly (deep monitor zone only) |
| Radium 226                            | Monthly (deep monitor zone only) |
| Radium 228                            | Monthly (deep monitor zone only) |

Water quality data may be reduced to monthly analyses after a minimum six months of data if the conditions of Rule 62-528.450(3)(d), F.A.C., have been met and with Department approval.

- (c). The permittee shall calibrate all pressure gauge(s), flow meter(s), chart recorder(s), and other related equipment associated with the injection well system on a semi-annual basis. The permittee shall maintain

PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

all monitoring equipment and shall ensure that the monitoring equipment is calibrated and in proper operating condition at all times. Laboratory equipment, methods, and quality control will follow EPA guidelines as expressed in Standard Methods for the Examination of Water and Wastewater. The pressure gauge(s), flow meter(s), and chart recorder(s) shall be calibrated using standard engineering methods.

- (d). The permittee shall submit monthly to the Department the results of all injection well and monitor well data required by this permit no later than the last day of the month immediately following the month of record. The results shall be sent to the Department of Environmental Protection, P.O. Box 2549, Fort Myers, Florida 33902-2549. A copy of this report shall also be sent to the Department of Environmental Protection, Underground Injection Control Program, MS 3530, 2600 Blair Stone Road, Tallahassee, Florida 32399-2400.
- (e). The Engineer of Record or designated qualified representative must be present for the start-up operations and the Department must be notified in writing of the date operational testing commenced for the well.

8. Abnormal Events

- a. In the event the permittee is temporarily unable to comply with any conditions of this permit due to breakdown of equipment, power outages, and destruction by hazard of fire, wind, or by other cause, the permittee shall notify the Department. Notification shall be made in person, by telephone or by telegraph within 24 hours of breakdown or malfunction to the UIC Program staff, South District office.
- b. A written report of any noncompliance referenced in 1) above shall be submitted to the South District office within five days after its occurrence. The report shall describe the nature and cause of the breakdown or malfunction, the steps being taken or planned to be taken to correct the problem and prevent its reoccurrence, emergency procedures in use pending correction of the problem, and the time when the facility will again be operating in accordance with permit conditions.

9. Emergency Disposal

- a. All applicable federal, state and local permits must be in place to allow for any alternate discharges due to emergency or planned outage conditions.
- b. Any changes in emergency disposal methods must be submitted for Technical Advisory Committee (TAC) and USEPA review and Department approval.
- c. The permittee shall notify the Department within 24 hours whenever an emergency discharge has occurred (Rule 62-528.415(4)(c)1., F.A.C.). Written notification shall be provided to the Department within 5 days after each occurrence. The Permittee shall indicate the location and duration of the discharge and the volume of fluid discharged.

10. Financial Responsibility

- a. The permittee shall maintain the resources necessary to close plug and abandon the injection and associated monitor wells, at all times (Rule 62-528.435(9), F.A.C.).
- b. The permittee shall review annually the plugging and abandonment cost estimates. The permittee shall resubmit documentation necessary to demonstrate financial responsibility using the revised cost estimates on or before March 31 of each year.
- c. In the event that the mechanism used to demonstrate financial responsibility should become invalid for any reason, the permittee shall notify the Department of Environmental Protection in writing within 14 days of



PERMITTEE:

Bonita Springs Utilities

Permit/Cert. No.: 186015-001-UC

Date of Issue: April 3, 2002

Expiration Date: April 2, 2007

SPECIFIC CONDITIONS:

- d. such invalidation. The permittee shall, within 30 days of said notification, submit to the Department for approval, new financial documentation in order to comply with Rule 62-528.435(9), F.A.C., and the conditions of this permit.

11. Mechanical Integrity

- a. Injection is prohibited until the permittee affirmatively demonstrates that the well has mechanical integrity. Prior to operational testing the permittee shall establish, and thereafter maintain, mechanical integrity of the well at all times.
- b. If the Department determines that the injection well lacks mechanical integrity, written notice shall be given to the permittee.
- c. Unless the Department requires the immediate cessation of injection, within 48 hours of receiving written notice from the department that the well lacks mechanical integrity the permittee shall cease injection into the well unless the Department allows continued injection pursuant to (d) below.
- d. The Department may allow the permittee to continue operation of a well that lacks mechanical integrity if the permittee demonstrates that fluid movement into or between underground sources of drinking water is not occurring.


12. The permittee is reminded of the necessity to comply with the pertinent regulations of any other regulatory agency, as well as any county, municipal, and federal regulations applicable to the project. These regulations may include, but not limited to, those of the Federal Emergency Management Agency in implementing flood control measures. This permit should not be construed to imply compliance with the rules and regulations of other regulatory agencies.

13. The permittee shall be aware of and operate under the general conditions in Rule 62-528.307(1)(a) through (x) and Rule 62-528.307(2)(a) through (f), F.A.C. These general conditions are binding upon the permittee and enforceable pursuant to Chapter 403 of the Florida Statutes.

Note: In the event of an emergency the permittee shall contact the Department by calling (850) 413-9911. During normal business hours, the permittee shall call (941) 332-6975.

Issued this 3rd day of April\_\_\_\_, 2002.

STATE OF FLORIDA DEPARTMENT  
OF ENVIRONMENTAL PROTECTION



Richard W. Cantrell  
Director of  
District Management

RWC/JBM/mjf

---

APPENDIX A.2

**IW-1 Operational Testing Permit**

---



# Department of Environmental Protection

Jeb Bush  
Governor

South District  
P.O. Box 2549  
Fort Myers, Florida 33902-2549

David B. Struhs  
Secretary

## BY ELECTRONIC MAIL TO:

[fpartin@bonitaspringsutilities.com](mailto:fpartin@bonitaspringsutilities.com)

In the Matter of an  
Application for Permit by:

Fred Partin, General Manager  
Bonita Springs Utilities  
11860 East Terry Street  
Bonita Springs, FL 34135-0000

Lee County – UIC/IW  
FDEP File No: 186015-001-UC  
Bonita Springs Utilities  
Water Treatment Plant IW-1  
Class I Injection Well

Dear Mr. Partin:

The Department has received and hereby approves the request by the Bonita Springs Utilities Water Treatment Plant to begin operational testing of injection well IW-1 for the Reverse Osmosis Water Treatment Plant. The Bonita Springs Utilities Water Treatment Plant may commence operational testing in accordance with specific condition 7 of construction permit 186015-001-UC and the specific testing and reporting conditions listed below:

### Operational Testing Conditions

- a. A qualified representative of the Engineer of Record must be present for the start-up operations and the Department must be notified in writing of the date operation began for the subject well.
- b. Only non-hazardous reverse osmosis concentrate from the Bonita Springs Utilities Water Treatment Plant and non-hazardous treated domestic wastewater from the Bonita Springs Utilities Water Reclamation Facility may be injected.
- c. Continuous recording of water levels in monitor well DZMW-1 shall begin at least 48 hours prior to the start of operational testing
- d. Flow to the injection well shall be monitored at all times to ensure the maximum sustained pressure at the wellhead does not exceed 71 psi on the final casing and a maximum injection rate of 5100 gpm (7.34 MGD).
- e. The Permittee shall calibrate all pressure gauge(s), flow meter(s), chart recorder(s), and other related equipment associated with the injection well system on a semiannual basis. The Permittee shall maintain all monitoring equipment and shall ensure that the monitoring equipment is calibrated and in proper operating condition at all times. Laboratory equipment, methods, and quality control will follow EPA guidelines as expressed in standard methods for the examination of water and wastewater. The pressure gauge(s), flow meter(s), and chart recorder(s) shall be calibrated using standard engineering methods.

PERMITTEE:

Fred Partin, General Manager  
Bonita Springs Utilities

Permit/Cert. No: 186015-001-UC

f. Injection Well IW-1

The specifications for the injection well are as follows:

| <u>Casing<br/>Diameter (OD)</u> | <u>Depth (bls)<br/>Cased/Total</u> | <u>Open<br/>Hole (bls)</u> |
|---------------------------------|------------------------------------|----------------------------|
| 38" Steel                       | 450'                               |                            |
| 30" Steel                       | 1600'                              |                            |
| 20 Steel                        | 2704'                              | 2704-3206'                 |
| 14.5" FRP Tbg                   | 2695'                              |                            |

The injection well shall be monitored in accordance with the parameters and frequency listed below. The Permittee shall submit a Summary of the Monthly Monitoring Data developed from the injection well instrumentation. Injection pressure, annular pressure, and injection flow rate shall be monitored continuously and reported at the frequency indicated below. The report shall include the following data:

| <u>Parameters</u>                               | <u>Reporting<br/>Frequency</u> |
|---|--------------------------------|
| <b>Injection Pressure (p.s.i.)</b>              | <b>Daily/Monthly</b>           |
| Maximum Injection Pressure                      | Daily/Monthly                  |
| Minimum Injection Pressure                      | Daily/Monthly                  |
| Average Injection Pressure                      | Daily/Monthly                  |
| <b>Flow Rate (g.p.m.)</b>                       | <b>Daily/Monthly</b>           |
| Maximum Flow Rate                               | Daily/Monthly                  |
| Average Flow Rate                               | Daily/Monthly                  |
| Minimum Flow Rate                               | Daily/Monthly                  |
| <b>Annular Pressure (p.s.i.)</b>                | <b>Daily/Monthly</b>           |
| Maximum Annular Pressure                        | Daily/Monthly                  |
| Minimum Annular Pressure                        | Daily/Monthly                  |
| Average Annular Pressure                        | Daily/Monthly                  |
| Annular Fluid added/removed (gallons)           | Daily/Monthly                  |
| Annular Pressure added/removed (p.s.i.)         | Daily/Monthly                  |
| Total Volume WTP Concentrate Injected (gallons) | Daily                          |
| Total Volume WTP Concentrate Injected (gallons) | Monthly                        |
| Total Volume WWTP Effluent Injected (gallons)   | Daily                          |
| Total Volume WWTP Effluent Injected (gallons)   | Monthly                        |

Injectate Water Quality

**WWTP Effluent**

|                                 |         |
|---------------------------------|---------|
| TKN (mg/l)                      | Monthly |
| Ammonia as N (mg/l)             | Monthly |
| Nitrate and Nitrite as N (mg/l) | Monthly |

PERMITTEE:

Fred Partin, General Manager  
Bonita Springs Utilities

Permit/Cert. No: 186015-001-UC

**WTP Concentrate**

|  |         |
|--|---------|
| TKN (mg/L)                                       | Monthly |
| pH (std. units)                                  | Monthly |
| Specific Conductivity (µmhos/cm)                 | Monthly |
| Chloride (mg/L)                                  | Monthly |
| Sulfate (mg/L)                                   | Monthly |
| Field Temperature (°C)                           | Monthly |
| Total Dissolved Solids (mg/L)                    | Monthly |
| Sodium (mg/L)                                    | Monthly |
| Calcium (mg/L)                                   | Monthly |
| Potassium (mg/L)                                 | Monthly |
| Magnesium (mg/L)                                 | Monthly |
| Iron (mg/L)                                      | Monthly |
| Carbonate (mg/L)                                 | Monthly |
| Bicarbonate (mg/L)                               | Monthly |
| Gross Alpha                                      | Monthly |
| Radium 226                                       | Monthly |
| Radium 228                                       | Monthly |
| Primary and Secondary Drinking Water Standards** |         |

\*\*These analyses shall be provided within 45 days after the commencement of testing with concentrate

g. Monitor Well System

The monitor well system consists of one dual zone monitor well as described below:

| <u>Well Number</u> | <u>Casing Dia. (OD)</u> | <u>Depth (bls) Cased/Total</u> |
|--------------------|-------------------------|--------------------------------|
| DZMW-1             | 24" Steel               | 450'                           |
|                    | 16" Steel               | 1250'/1350'                    |
|                    | 6" FRP Tbg              | 1630'/1700'                    |

All monitor wells shall be monitored in accordance with Rule 62-528.615, F.A.C. The following monitor well performance data shall be recorded and reported at the frequency indicated from the monitor well instrumentation in the Monthly Operating Report as indicated below. Samples and measurements taken for the purpose of monitoring shall be representative of the monitored activity. The Permittee shall use continuous indicating and recording devices to monitor the monitor zone pressure or water levels. In the case of operational failure of any of these instruments for a period of more than 48 hours, the Permittee shall report to the Department in writing the remedial action to be taken and the date when the failure will be corrected.

**DZMW-1**

| <u>Parameters</u>            | <u>Reporting Frequency</u> |
|------------------------------|----------------------------|
| Maximum Water Level/Pressure | Daily/Monthly              |
| Minimum Water Level/Pressure | Daily/Monthly              |
| Average Water Level/Pressure | Daily/Monthly              |

PERMITTEE:

Fred Partin, General Manager  
Bonita Springs Utilities

Permit/Cert. No: 186015-001-UC

Water Quality

|                                       |         |
|---------------------------------------|---------|
| TKN (mg/L)                            | Weekly  |
| Specific Conductivity (µmhos/cm)      | Weekly  |
| Total Dissolved Solids (mg/L)         | Weekly  |
| pH (std. units)                       | Weekly  |
| Chloride (mg/L)                       | Weekly  |
| Sulfate (mg/L)                        | Weekly  |
| Field Temperature (°C)                | Weekly  |
| Ammonia (mg/l)                        | Weekly  |
| Sodium (mg/L)                         | Monthly |
| Calcium (mg/L)                        | Monthly |
| Potassium (mg/L)                      | Monthly |
| Magnesium (mg/L)                      | Monthly |
| Iron (mg/L)                           | Monthly |
| Carbonate (mg/L)                      | Monthly |
| Bicarbonate mg/L)                     | Monthly |
| Gross Alpha ( <b>Deep Zone Only</b> ) | Monthly |
| Radium 226 ( <b>Deep Zone Only</b> )  | Monthly |
| Radium 228 ( <b>Deep Zone Only</b> )  | Monthly |

Water quality data may be reduced to monthly analyses after a minimum six months of data if the conditions of Rule 62.528.450(3)(d), F.A.C., have been met and with Department approval.

h. A specific injectivity test shall be performed monthly on the injection well as required by Rule 62-528.430(2)(b)1.b., F.A.C. Pursuant to Rule 62-528.430(2)(d), F.A.C., the specific injectivity test shall be performed with the pumping rate to the well set at a predetermined level and reported as the specific injectivity index (gallons per minute/specific pressure). The pumping rate to be used shall be based on the expected flow, the design of the pump types, and the type of pump control used. As part of this test, the well shall be shut-in for a period of time necessary to conduct a valid observation of pressure fall-off. The specific injectivity test and pressure fall-off data shall be submitted along with the monitoring results of the injection and monitoring well data.

i. The Permittee shall submit monthly to the Department the results of all injection well and monitor well data required by this permit no later than the last day of the month immediately following the month of record. The results shall be sent to the Department of Environmental Protection, P.O. Box 2549, Fort Myers, Florida, 33902-2549. A copy of this report shall also be sent to the Department of Environmental Protection, Underground Injection Control Program, MS 3530, 2600 Blair Stone Road, Tallahassee, Florida 32399-2400.

j. Operational testing of this injection well system shall cease upon expiration of this permit, unless the Department has issued an intent to issue an operation permit, or a timely renewal application (Rule 6204.090.F.A.C.) for this construction permit has been submitted to the Department. However, under no circumstances shall the duration of the operational testing period exceed two years as specified in Rule 62-528.450(3)(e), F.A.C.

k. Financial responsibility must be maintained in accordance with specific condition 10 of the construction permit.

l. Abnormal Events

PERMITTEE:

Fred Partin, General Manager  
Bonita Springs Utilities

Permit/Cert. No: 186015-001-UC

- (1) In the event the Permittee is temporarily unable to comply with any conditions of this permit due to breakdown of equipment, power outages, destruction by hazard or fire, wind, or by other cause, the Permittee shall notify the Department. Notification shall be made in person, by telephone or by telegraph within 24 hours of breakdown or malfunction to the UIC Program staff, South District office.
- (2) A written report of any noncompliance referenced in the paragraph above shall be submitted to the South District office within five days after its occurrence. The report shall describe the nature and cause of the breakdown or malfunction, the steps being taken or planned to be taken to correct the problem and prevent its reoccurrence, emergency procedures in use pending correction of the problem, and the time when the facility will again be operating in accordance with permit conditions.


m. Emergency Disposal

- (1) All applicable federal, state and local permits must be in place to allow for any alternate discharges due to emergency or planned outage conditions.
- (2) Any changes in emergency disposal methods must be submitted for Technical Advisory Committee (TAC) and USEPA review and Department approval.
- (3) The Permittee shall notify the Department within 24 hours whenever an emergency discharge has occurred (Rule 62-528.415(4)(c)1, F.A.C.). Written notification shall be provided to the Department within five days after each occurrence. The Permittee shall indicate the location and duration of the discharge and the volume of liquid discharged.

- n. Certification. Reports required by this permit and applications should contain the proper signatories and certification language contained in Rule 62-528.340, F.A.C. (See specific condition 1.g of the construction permit).

This letter must be attached to your permit and becomes a part of that permit.

Sincerely,



Jon M. Iglehart  
Acting Director of  
District Management

JMI/JBM/mjf

Copies furnished to:

William D. Beddow [bbeddow@ch2m.com](mailto:bbeddow@ch2m.com)  
Charles Davault [charles.davault@dep.state.fl.us](mailto:charles.davault@dep.state.fl.us)  
Nancy Marsh [marsh.nancy@epa.gov](mailto:marsh.nancy@epa.gov)  
Steve Anderson [sanderso@sfwmd.gov](mailto:sanderso@sfwmd.gov)  
Ron Reese [rsreese@usgs.gov](mailto:rsreese@usgs.gov)  
Joe Haberfeld [joe.haberfeld@dep.state.fl.us](mailto:joe.haberfeld@dep.state.fl.us)

---

APPENDIX B

**Summary of Construction Activity  
at IW-1 and DZMW-1**

---



---

APPENDIX B.1

**IW-1 Summary of Construction Activity**

---

**Bonita Springs Utilities  
Summary of Construction Activities**

| Date     | Deep Injection Well IW-1 Construction Activity   |
|----------|--|
| 9/26/02  | Drilling of a 12.25-inch pilot hole was advanced to 52 feet bls using mud-rotary. The pilot hole was reamed to 50 feet bls using a 58.5-inch bit.  |
| 9/27/02  | The 50-inch steel pit casing was installed to 48 feet bls.   |
| 9/29/02  | A 12.25-inch pilot hole was advanced to 180 feet bls using mud-rotary.   |
| 9/30/02  | The pilot hole was advanced to 500 feet bls and then geophysically logged. Logs performed include caliper, gamma, dual induction, and spontaneous potential.   |
| 10/1/02  | The pilot hole was reamed to 140 feet bls using a 48.5-inch bit.   |
| 10/2/02  | The 48.5-inch reamed hole was advanced to 269 feet bls.  |
| 10/3/02  | The 48.5-inch reamed hole was advanced to 324 feet bls.  |
| 10/4/02  | The 48.5-inch reamed hole was advanced to 344 feet bls.  |
| 10/5/02  | The 48.5-inch reamed hole was advanced to 388 feet bls.  |
| 10/6/02  | The 48.5-inch reamed hole was advanced to 455 feet bls.  |
| 10/7/02  | The 48.5-inch reamed hole was geophysically logged. Logs performed include caliper (with borehole calculated volume) and gamma. The 38-inch steel surface casing was installed to 450 feet bls. A total of 360 bbls of 4% gel cement followed by 96 bbls of neat cement were used to pressure grout the casing to surface.             |
| 10/10/02 | A 12.25-inch pilot hole was advanced to 480 feet bls using reverse-air.  |
| 10/11/02 | The pilot hole was advanced to 777 feet bls. Specific capacity tests were conducted at 560 feet bls, 640 feet bls, and 720 feet bls. Respective specific capacities are 14 gpm/ft, 13 gpm/ft, and 14 gpm/ft.   |
| 10/12/02 | The pilot hole was advanced to 1,225 feet bls. Specific capacity tests were conducted at 800 feet bls, 888 feet bls, 960 feet bls, 1,040 feet bls, 1,120 feet bls, and 1,200 feet bls. Respective specific capacities are 10 gpm/ft, 13 gpm/ft, 20 gpm/ft, 21 gpm/ft, 25 gpm/ft, and 23 gpm/ft.  |
| 10/13/02 | The pilot hole was advanced to 1,500 feet bls. Specific capacity tests were conducted at 1,280 feet bls, 1,360 feet bls, and 1,440 feet bls. Respective specific capacities are 22 gpm/ft, 30 gpm/ft, and 23 gpm/ft.   |
| 10/14/02 | A core sample was collected from 1,500 feet bls to 1,512 feet bls.   |
| 10/15/02 | The pilot hole was advanced to 1,560 feet bls. A specific capacity test was conducted at 1,520 feet bls. The specific capacity is 18 gpm/ft. A core sample was recovered from 1,560 feet bls to 1,572 feet bls.  |
| 10/16/02 | The pilot hole was advanced to 1,650 feet bls. A specific capacity test was conducted at 1,580 feet bls. The specific capacity is 21 gpm/ft.   |
| 10/17/02 | A core sample was collected from 1,650 feet bls to 1,663 feet bls.   |
| 10/18/02 | The pilot hole was advanced to 1,700 feet bls. A specific capacity test was conducted at 1,680 feet bls. The specific capacity is 28 gpm/ft.   |
| 10/19/02 | A core sample was collected from 1,700 to 1,708 feet bls.  |
| 10/20/02 | The pilot hole was advanced to 1,750 feet bls. An attempt was made to recovery a core from 1,750 feet bls to 1,760 feet bls. Zero-percent of the core was recovered.   |
| 10/21/02 | The pilot hole was advanced to 1,780 feet bls. A specific capacity test was conducted at 1,760 feet bls. The specific capacity is 20 gpm/ft.   |
| 10/22/02 | A core sample was recovered from 1,780 to 1,789 feet bls. The pilot hole was advanced to 1,800 feet bls.   |
| 10/25/02 | Static and dynamic geophysical logs were conducted to 1,800 feet bls. Static logs performed include caliper, gamma, dual induction, spontaneous potential, flow meter, fluid resistivity, fluid temperature, and sonic porosity/variable density. Dynamic logs performed include flow meter, fluid resistivity, and fluid temperature. |

|                      |   |
|----------------------|---|
| 10/27/02             | A single packer was set to 1,627 feet bls and air developed in an attempt to clear the well. A borehole video log was run from 1,627 to 1,750 feet bls.   |
| 10/28/02             | A single packer was set to 1,745 feet bls and air developed in an attempt to clear the well. A borehole video log was run from 1,745 to 1,762 feet bls.   |
| 10/29/02             | A single packer was set to 1,489 feet bls and air developed in an attempt to clear the well. A borehole video log was run from 1,489 to 1,675 feet bls. A borehole televiewer log was run from 450 to 1,754 feet bls.   |
| 10/30/02 to 10/31/02 | The Packer Test 1 monitor interval (1,508 to 1,549 feet bls) was air developed at a rate of 1 gpm.  |
| 11/2/02              | Conducted Packer Test 1 at a rate of 0.4 gpm. The observed drawdown was 75 feet, yielding a specific capacity of 0.005 gpm/ft.  |
| 11/3/02              | The Packer Test 2 monitor interval (1,459 to 1,500 feet bls) was air developed at a rate of 2.5 gpm.  |
| 11/4/02 to 11/5/02   | Conducted Packer Test 2 at a rate of 2.25 gpm. The observed drawdown was 129 feet, yielding a specific capacity of 0.017 gpm/ft.  |
| 11/6/02 to 11/7/02   | The Packer Test 3 monitor interval (1,589 to 1,620 feet bls) was air developed at a rate of 2 gpm.  |
| 11/8/02              | Conducted Packer Test 3 at a rate of 1.75 gpm. The observed drawdown was 100 feet, yielding a specific capacity of 0.017 gpm/ft.  |
| 11/9/02              | The Packer Test 4 monitor interval (1,634 to 1,665 feet bls) was air developed at a rate of 30 gpm.   |
| 11/10/02             | Conducted Packer Test 4 at a rate of 45 gpm. The observed drawdown was 98 feet, yielding a specific capacity of 0.46 gpm/ft.  |
| 11/11/02 to 11/12/02 | The Packer Test 5 monitor interval (1,664 to 1,720 feet bls) was air developed a rate of 22 gpm. Conducted Packer Test 5 at a rate of 20 gpm. The observed drawdown was 94 feet, yielding a specific capacity of 0.21 gpm/ft.   |
| 11/13/02 to 11/14/02 | The Packer Test 6 monitor interval (1,724 to 1,750 feet bls) was air developed at a rate of 5 gpm. Conducted Packer Test 6 at a rate of 3.5 gpm. The observed drawdown was 99 feet, yielding a specific capacity of 0.035 gpm/ft.   |
| 11/15/02 to 11/16/02 | The Packer Test 7 monitor interval (1,679 to 1,705 feet bls) was air developed at a rate of 5 gpm. Conducted Packer Test 7 at a rate of 4 gpm. The observed drawdown was 106 feet, yielding a specific capacity of 0.038 gpm/ft.  |
| 11/18/02             | The Packer Test 8 monitor interval (1,664 to 1,749 feet bls) was air developed at a rate of 5 gpm.  |
| 11/19/02             | Conducted Packer Test 8 at a rate of 10 gpm. The observed drawdown was 51 feet, yielding a specific capacity of 0.196 gpm/ft.   |
| 11/21/02             | Conducted Packer Tests 9 and 10. The monitor interval for Packer Test 9 was 1,250 to 1,350 feet bls and the monitor interval for Packer Test 10 was 1,150 to 1,250 feet bls. Packer Test 9 was completed at a rate of 63 gpm. The observed drawdown was 18 feet, yielding a specific capacity of 3.7 gpm/ft. Packer Test 10 was completed at a rate of 45 gpm. The observed drawdown was 17 feet, yielding a specific capacity of 2.6 gpm/ft. |
| 11/22/02             | Back plugged the pilot hole from 1,760 to 454 feet bls using 305 bbls of 12-percent gel cement.   |
| 11/25/02             | Began reaming the pilot hole using a 36.5-inch reamer bit. The reamed hole was advanced to 636 feet bls.  |
| 11/26/02             | The 36.5-inch reamed hole was advanced to 871 feet bls.   |
| 11/27/02             | The 36.5-inch reamed hole was advanced to 1,045 feet bls.   |
| 11/30/02             | The 36.5-inch reamed hole was advanced to 1,188 feet bls.   |
| 12/1/01              | The 36.5-inch reamed hole was advanced to 1,343 feet bls.   |
| 12/2/02              | The 36.5-inch reamed hole was advanced to 1,526 feet bls.   |
| 12/3/02              | The 36.5-inch reamed hole was advanced to 1,606 feet bls and geophysically logged. Logs performed include caliper (with borehole calculated volume) and gamma.  |

|          |   |
|----------|---|
| 12/4/02  | The 30-inch steel intermediate casing was installed to 1,600 feet bls.  |
| 12/5/02  | Begin cementing of the 30-inch casing. Stage 1: 308 bbls of 4% gel cement followed by 60 bbls of neat cement.   |
| 12/6/02  | Tagged Stage 1 cement at 1,020 feet bls. Resumed cementing – Stage 2: 92 bbls of 4% gel cement. Tagged Stage 2 cement at 762 feet bls. Resumed cementing – Stage 3: 75 bbls of 4% gel cement. Tagged Stage 3 cement at 635 feet bls. Resumed cementing – Stage 4: 80 bbls of 4% gel cement.   |
| 12/7/02  | Tagged Stage 4 cement at 478 feet bls. Resumed cementing – Stage 5: 112 bbls of 12% gel cement with 3% CaCl additive. Tagged Stage 5 cement at 260 feet bls. Resumed cementing – Stage 6: 118 bbls of 12% gel cement with 1% CaCl additive.   |
| 12/9/02  | Drilled out the cement plug and advanced a 12.25-inch pilot hole to 1,640 feet bls using reverse-air drilling methods.  |
| 12/10/02 | Advanced the pilot hole to 1,900 feet bls. A specific capacity test was conducted at 1,840 feet bls. The specific capacity at 1,840 feet bls is 4 gpm/ft.   |
| 12/11/02 | A core sample was attempted between 1,900 and 1,910 feet bls.   |
| 12/12/02 | Advanced the pilot hole to 1,930 feet bls. A core sample was attempted between 1,930 and 1,940 feet bls.  |
| 12/13/02 | Advanced the pilot hole to 1,982 feet bls. A core sample was attempted between 1,982 and 1,992 feet bls.  |
| 12/14/03 | Advanced the pilot hole to 2,047 feet bls. A specific capacity test was conducted at 2,000 feet bls. The specific capacity at 2,000 feet bls is 2.1 gpm/ft.   |
| 12/16/03 | A core sample was attempted between 2,047 and 2,059 feet bls. Advanced the pilot hole to 2,080 feet bls. The specific capacity at 2,080 feet bls is 4 gpm/ft.   |
| 12/17/02 | Advanced the pilot hole to 2,125 feet bls.  |
| 12/18/02 | A core sample was attempted between 2,125 and 2,142 feet bls. Advanced the pilot hole to 2,155 feet bls.  |
| 12/19/02 | A core sample was attempted between 2,155 and 2,171 feet bls.   |
| 12/20/02 | Advanced the pilot hole to 2,315 feet bls. Specific capacity tests were conducted at 2,160 and 2,240 feet bls. Respective specific capacities are 68 gpm/ft and 123 gpm/ft.   |
| 12/21/02 | A core sample was attempted between 2,315 and 2,323.5 feet bls.   |
| 12/22/02 | Advanced the pilot hole to 2,480 feet bls. Specific capacity tests were conducted at 2,320, 2,400, and 2,480 feet bls. Respective specific capacities are 120 gpm/ft, 147 gpm/ft, and 160 gpm/ft.   |
| 12/23/02 | Advanced the pilot hole to 2,560 feet bls. A specific capacity test was conducted at 2,560 feet bls. The specific capacity at 2,560 feet bls is 144 gpm/ft.   |
| 12/24/02 | Advanced the pilot hole to 2,880 feet bls. Specific capacity tests were conducted at 2,640, 2,720, 2,800, and 2,880 feet bls. Respective specific capacities are 126 gpm/ft, 127 gpm/ft, 1,287 gpm/ft, and 2,200 gpm/ft.  |
| 12/28/02 | Advanced the pilot hole to 3,105 feet bls. A specific capacity test was conducted at 3,040 feet bls. The specific capacity at 3,040 feet bls is 1,710 gpm/ft.   |
| 12/29/02 | Advanced the pilot hole to 3,150 feet bls. A specific capacity test was conducted at 3,120 feet bls. The specific capacity at 3,120 feet bls is 800 gpm/ft.   |
| 12/30/02 | Advanced the pilot hole to 3,206 feet bls. A specific capacity test was conducted at 3,206 feet bls. The specific capacity at 3,206 feet bls is 1,034 gpm/ft.   |
| 1/2/03   | Static and dynamic geophysical logs were conducted to 3,206 feet bls. Static logs performed include caliper, gamma, dual induction, spontaneous potential, flow meter, fluid resistivity, fluid temperature, and sonic porosity/variable density. Dynamic logs performed include flow meter, fluid resistivity, and fluid temperature. A borehole video was also performed on the pilot hole to 3,206 feet bls. |
| 1/3/03   | The Packer Test 11 monitor interval (2,228 to 2,255 bls) was air developed at a rate of 10 gpm.   |
| 1/4/03   | Conducted Packer Test 11 at a rate of 3.0 gpm. The observed drawdown was 43 feet, yielding a specific capacity of 0.07 gpm/ft.  |

|                    |  |
|--------------------|--|
| 1/5/03             | The Packer Test 12 monitor interval (1,949 to 1,976) was air developed at a rate of 10 gpm.  |
| 1/6/03             | Conducted Packer Test 12 at a rate of 4.5 gpm. The observed drawdown was 57 feet, yielding a specific capacity of 0.08 gpm/ft.   |
| 1/7/03 to 1/11/03  | The Packer Test 13 monitor interval (2,618 to 2,645) was air developed at a rate of 10 gpm.  |
| 1/12/03            | Conducted Packer Test 13 at a rate of 0.6 gpm. The observed drawdown was 104 feet, yielding a specific capacity of 0.006 gpm/ft.   |
| 1/13/03 to 1/16/03 | The Packer Test 14 monitor interval (1,813 to 1,845) was air developed at a rate of 1.25 gpm.  |
| 1/17/03 to 1/18/03 | Conducted Packer Test 14 at a rate of 0.3 gpm. The observed drawdown was 110 feet, yielding a specific capacity of 0.003 gpm/ft.   |
| 1/20/03 to 1/21/03 | Conducted Packer Test 15 at a rate of 215 gpm. The memory gauge drawdown was 0.07 feet, yielding a specific capacity of 3,071 gpm/ft.  |
| 1/22/03            | Installed drillable bridge plug to 2,675 feet bls.   |
| 1/23/03 to 1/25/03 | Backplugged the pilot hole with 524 bbls of 12-percent bentonite cement. A total of 5 cement stages were required to grout the pilot hole between 2,675 and 1,602 feet bls.  |
| 1/26/03            | Began reaming the pilot hole using a 28.5-inch reamer bit. The reamed hole was advanced to 1,913 feet bls.   |
| 1/27/03            | The 28.5-inch reamed hole was advanced to 2,054 feet bls.  |
| 1/28/03            | The 28.5-inch reamed hole was advanced to 2,128 feet bls.  |
| 1/29/03            | The 28.5-inch reamed hole was advanced to 2,287 feet bls.  |
| 1/30/03            | The 28.5-inch reamed hole was advanced to 2,315 feet bls.  |
| 1/31/03            | The 28.5-inch reamed hole was advanced to 2,363 feet bls.  |
| 2/1/03             | The 28.5-inch reamed hole was advanced to 2,505 feet bls.  |
| 2/2/03             | The 28.5-inch reamed hole was advanced to 2,660 feet bls.  |
| 2/3/03             | The 28.5-inch reamed hole was advanced to 2,697 feet bls. Advanced an 18.5-inch reamed hole from 2,697 feet to 2,735 feet bls.   |
| 2/4/03             | The 18.5-inch reamed hole was advanced to 2,801 feet bls.  |
| 2/5/03             | The 18.5-inch reamed hole was advanced to 2,876 feet bls.  |
| 2/6/03             | The 18.5-inch reamed hole was advanced to 2,921 feet bls.  |
| 2/7/03             | The Contractor installed a new 18.5-inch drilling bit.   |
| 2/8/03             | The 18.5-inch reamed hole was advanced to 2,969 feet bls.  |
| 2/9/03             | The 18.5-inch reamed hole was advanced to 3,024 feet bls.  |
| 2/10/03            | The 18.5-inch reamed hole was advanced to 3,106 feet bls.  |
| 2/11/03            | The 18.5-inch reamed hole was advanced to 3,185 feet bls.  |
| 2/12/03            | The 18.5-inch reamed hole was advanced to 3,206 feet bls.  |
| 2/13/03            | A caliper and borehole video log was conducted between 1,600 feet and 3,206 feet bls.  |
| 2/14/03            | Conducted Packer Test 16 between 2,728 feet and 3,206 feet bls. At a flow rate of 210 gpm, the memory gauge drawdown was 0.0 feet.   |
| 2/15/03 to 2/18/03 | Installed the 20-inch final casing to 2,700 feet bls.  |
| 2/18/03            | Begin cementing of the 20-inch final casing. 1 <sup>st</sup> attempt to establish the boot plug: 3 bbls of neat cement with 2% CaCl additive. Tagged cement at 2,695 feet bls.   |
| 2/19/03            | Resumed cementing – 2 <sup>nd</sup> attempt to establish the plug: 7 bbls of neat cement with 2% CaCl additive. Tagged cement at 2,675 feet bls. Resumed cementing – Stage 1: 71 bbls of neat cement. Tagged Stage 1 cement at 2,550 feet bls. Resumed cementing – Stage 2: 220 bbls of 4% gel cement. |
| 2/20/03            | Tagged Stage 2 cement at 2,312 feet bls. Resumed cementing – Stage 3: 202 bbls of 4% gel cement. Tagged Stage 3 cement at 2,016 feet bls. Resumed pumping – Stage 4: 228 bbls of 4% gel cement. Tagged Stage 4 at 1,675 feet bls. Resumed pumping –  |

|                   |   |
|-------------------|---|
|                   | Stage 5: 177 bbls of 4% gel cement.   |
| 2/21/03           | Tagged Stage 5 cement at 1,311 feet bls. Resumed pumping – Stage 6: 226 bbls of 4% gel cement. Tagged Stage 6 at 794 feet bls. Resumed pumping – Stage 7: 230 bbls of 12% gel cement.   |
| 2/22/03           | Performed a cement bond log of the 20-inch casing between 273 feet and 2,690 feet bls   |
| 2/26/03           | Pressure tested the 20-inch casing at a start pressure of 105.25 psi. A pressure loss of 1.25 psi was reported over the 2-hour test period.<br>Resumed cementing of the 20-inch casing – Stage 8: 117 bbls of 12% gel cement. Cement returns were observed at land surface. |
| 2/27/03           | Collected background primary and secondary water samples from the injection zone.   |
| 2/28/03 to 3/2/03 | Installed the 14.5-inch FRP to 2,694 feet bls. Performed a video log to confirm the YBI packer seal.  |
| 3/2/03            | Pumped 13,000 gallons of 1% Baracor down the FRP annulus.   |
| 3/3/03            | Pressure tested the FRP annulus at a start pressure of 107 psi. A pressure gain of 0.75 psi was reported over the 2-hour test period.   |
| 11/6/2003         | Complete 12-hour injection test.  |
| Notes:            | bls – below land surface<br>gpm/ft – gallons per minute per foot of drawdown<br>bbls – barrels<br>cf – cubic feet<br>FRP – fiber reinforced plastic<br>psi – pounds per square inch<br>PSP – positive seal packer   |

---

APPENDIX B.2

**DZMW-1 Summary of Construction Activity**

**Bonita Springs Utilities  
Summary of Construction Activities**

| Date             | Dual Zone Monitor Well DZMW-1 Construction Activity  |
|------------------|--|
| 3/10/03          | Drilling of a 12.25-inch pilot hole was advanced to 180 feet bls using mud-rotary.   |
| 3/11/03          | The pilot hole was advanced to 505 feet bls.   |
| 3/12/03          | The pilot hole was geophysically logged to 505 feet bls. Logs performed include X-Y caliper, gamma ray, dual induction, and spontaneous potential.<br>The pilot hole was reamed to 150 feet bls using a 34.5-inch drill bit.   |
| 3/13/03          | The 34.5-inch reamed hole was advanced to 370 feet bls.  |
| 3/14/03          | The 34.5-inch reamed hole was advanced to 455 feet bls. The 34.5-inch reamed hole was geophysically logged. Logs performed include caliper (with borehole calculated volume) and gamma.  |
| 3/15/03          | The 24-inch steel surface casing was installed to 450 feet bls. A total of 220 bbls of 4% gel cement followed by 92 bbls of neat cement were used to pressure grout the casing to surface.   |
| 3/18/03          | Advanced a 12.25-inch pilot hole between 450 feet and 720 feet bls using reverse-air. Specific capacity tests were conducted at 560 feet bls and 640 feet bls. Respective specific capacities are 34 gpm/ft and 20 gpm/ft.   |
| 3/19/03          | The pilot hole was advanced to 1,250 feet bls. Specific capacity tests were conducted at 720 feet bls, 800 feet bls, 880 feet bls, 960 feet bls, 1,040 feet bls, 1,120 feet bls, and 1,200 feet bls. Respective specific capacities are 15 gpm/ft, 15 gpm/ft, 19 gpm/ft, 25 gpm/ft, 31 gpm/ft, 29 gpm/ft, and 35 gpm/ft.                       |
| 3/21/03          | Static and dynamic geophysical logs were conducted to 1,250 feet bls. Static logs performed include X-Y caliper, gamma ray, dual induction, spontaneous potential, flow meter, fluid resistivity, fluid temperature, and sonic porosity/variable density. Dynamic logs performed include flow meter, fluid resistivity, and fluid temperature. |
| 3/22/03          | The pilot hole was reamed to 950 feet bls using a 22.5-inch drill bit.   |
| 3/23/03          | The 22.5-inch reamed hole was advanced to 1,100 feet bls.  |
| 3/24/03          | The 22.5-inch reamed hole was advanced to 1,252 feet bls. The 22.5-inch reamed hole was geophysically logged. Logs performed include caliper (with borehole calculated volume) and gamma.  |
| 3/25/03          | The 16-inch intermediate casing was installed to 1,250 feet bls.   |
| 3/26/03          | The 16-inch casing was cemented pressure grouted in place – Stage 1: 180 bbls of 4% gel cement followed by 70 bbls of neat. Tagged Stage 1 at 707 feet bls. Resumed pumping – Stage 2: 225 bbls of 4% gel cement.  |
| 3/27/03          | Tagged the Stage 2 cement at 124 feet bls. Resumed pumping – Stage 3: 31 bbls of 4% gel cement. Cement returns observed at land surface.   |
| 3/28/03          | Advanced a 14.75-inch pilot hole to 1,620 feet bls using reverse-air method. Specific capacity tests were conducted at 1,360 feet bls, 1,440 feet bls, 1,520 feet bls, and 1,600 feet bls. Respective specific capacities are 13 gpm/ft, 11 gpm/ft, 14 gpm/ft, and 9 gpm/ft.   |
| 3/29/03          | Advanced a 12.25-inch pilot hole between 1,620 feet and 1,700 feet bls using reverse-air method. A specific capacity test was conducted at 1,680 feet bls. The specific capacity at 1,680 feet bls is 5 gpm/ft.  |
| 3/31/03          | Static and dynamic geophysical logs were conducted to 1,700 feet bls. Static logs performed include X-Y caliper, gamma ray, dual induction, spontaneous potential, flow meter, fluid resistivity, fluid temperature, and sonic porosity/variable density. Dynamic logs performed include flow meter, fluid resistivity, and fluid temperature. |
| 4/1/03           | An attempt was made to video log the well, however, poor visibility of the formation water prevented an acceptable video from being performed.   |
| 4/4/03 to 4/5/03 | Installed the 6-inch FRP casing to 1,630 feet bpl. Begin cementing of the 6-inch FRP casing. 1 <sup>st</sup> attempt to establish the packer: 1.5 bbls of neat cement with 2% CaCl   |



|                       |   |
|-----------------------|---|
|                       | additive. Tagged cement at 1,619 feet bls. Resumed cementing – 2 <sup>nd</sup> attempt to establish the packer: 1 bbl of neat cement with 2% CaCl additive.   |
| 4/6/03                | Tagged the cement at 1,607 feet bls. Resumed cementing – Stage 1: 11 bbls of neat cement. Tagged the Stage 1 cement at 1,554 feet bls. Resumed cementing – Stage 2: 32 bbls of neat cement.                       |
| 4/7/03                | Tagged the Stage 2 cement at 1,447 feet bls. Resumed cementing – Stage 3: 25 bbls of neat cement. Tagged the Stage 3 cement at 1,366 feet bls. Resumed cementing – Stage 4: 4 bbls of neat cement.                |
| 4/8/03                | Tagged the Stage 4 cement at 1,351 feet bls.  |
| 4/9/03                | Pump developed the lower monitor zone at 35 gpm.  |
| 4/10/03               | Pump developed the upper and lower monitor zones at 85 gpm and 15 gpm, respectively.  |
| 4/11/03               | Pressure tested the 6-inch FRP casing at a start pressure of 51.00 psi. A pressure loss of 0.75 psi was reported over the 1-hour test period.   |
| 4/12/03 to<br>4/13/03 | Pump developed the upper and lower monitor zones at 70 gpm and 15 gpm, respectively.  |
| 4/14/03               | Collected background water samples form the upper and lower monitor zones. Conducted a caliper and video log of the completed lower monitor zone and FRP casing.  |
| 4/15/03 to<br>4/16/03 | Air developed and pumped the lower monitor zone at rates of 5 bbls/min and 15 gpm, respectively..   |
| 4/16/03               | Completed the video and caliper/gamma ray log to 1,693 feet bls.  |
| 4/17/03               | Begin demobilization.   |
| 5/13/03               | Installed 2-inch PVC sampling tube in the upper monitor zone to 1,250 feet bls.   |
| Notes:                | bls – below land surface<br>gpm/ft – gallons per minute per foot of drawdown<br>bbls – barrels<br>cf – cubic feet<br>FRP – fiber reinforced plastic<br>psi – pounds per square inch<br>PSP – positive seal packer |

---

APPENDIX C

**Weekly Construction Summaries**

---

MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** September 27, 2002

**SUBJECT:** Weekly Summary No. 1  
September 20 to September 26, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

No drilling or testing activities were performed at the injection well until Thursday, September 26, when a 12.25-inch diameter pilot hole was advanced to 50 feet below pad level (bpl) using mud-rotary methods. The pilot hole was subsequently reamed to 52 feet bpl using a 58.5-inch diameter drill bit. No other drilling activities were recorded for this reporting period.

On Friday, September 27, the Contractor will install a 50-inch diameter pit casing to 50 feet bpl. Pilot hole and reaming activities will subsequently commence. It is anticipated that the 38-inch diameter steel surface casing will be installed by the end of next week's reporting period.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality

# MEMORANDUM

---



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** October 4, 2002

**SUBJECT:** Weekly Summary No. 2  
September 27 to October 3, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

## Summary of Engineer's/Driller's Log

On Friday, September 27, the Contractor installed 48 feet of 50-inch diameter steel pit casing. No drilling or testing activities were performed the following day. On Sunday, a 12.25-inch diameter pilot hole was advanced to 180 feet below pad level (bpl) using mud-rotary drilling methods. The pilot hole was advanced to 500 feet bpl by Monday. Geophysical logs were subsequently performed in the pilot hole. Logs performed include caliper, gamma ray, dual induction, and spontaneous potential. After reviewing the logs, it was decided to seat the 38-inch diameter surface casing to +/- 450 feet bpl. The Contractor initiated the reaming of a 48.5-inch diameter borehole on Tuesday. The total depth of reaming reached 324 feet bpl by the end of this week's reporting period.

During the next reporting period, it is anticipated that the 38-inch diameter surface casing will be set to +/- 450 feet bpl and cemented in place. Reverse-air pilot hole drilling will commence thereafter.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality  
Geophysical Logs

**MEMORANDUM**

---



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** October 11, 2002

**SUBJECT:** Weekly Summary No. 3  
October 4 to October 10, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

On Friday, October 4, the Contractor continued to advance the 48.5-inch diameter reamed hole using mud-rotary methods. By Sunday, the reamed hole was advanced to 455 feet below pad level (bpl). The next day, the reamed hole was geophysically logged from 0 feet bpl to 455 feet bpl to evaluate borehole integrity. Logs performed include caliper and gamma ray. After reviewing the logs, the 38-inch diameter steel surface casing was seated at 450 feet bpl and cemented in place. A total of 360 barrels (bbls) of 4% bentonite cement and 96 bbls of neat cement were used to grout the casing to land surface. No drilling or testing activities were performed at the injection well on Tuesday or Wednesday. On Thursday, the Contractor air-developed the initial pilot hole from 450 feet bpl to 480 feet bpl.

During the next reporting period, it is anticipated the Contractor will initiate reverse-air pilot hole drilling, coring, and packer testing activities.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** October 18, 2002

**SUBJECT:** Weekly Summary No. 4  
October 11 to October 17, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

On Friday, October 11, the Contractor initiated reverse-air pilot hole drilling using a 12.25-inch diameter drill bit. The pilot hole was advanced from 480 feet below pad level (bpl) to 777 feet bpl. By Sunday, the pilot hole was advanced to 1,500 feet bpl. A total of three 4-inch diameter cores were subsequently recovered between 1,500 feet bpl and 1663 feet bpl. The coring intervals include 1,500 to 1,550 feet bpl, 1,560 to 1,572 feet bpl, and 1,650 to 1673 feet bpl. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that one to two additional core samples will be collected between 1,700 and 1,750 feet bpl. Geophysical logs will subsequently be performed on the pilot hole to identify appropriate packer testing intervals.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Injection Well Lithologic Descriptions  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** October 25, 2002

**SUBJECT:** Weekly Summary No. 5  
October 18 to October 24, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

On Friday, October 18, the Contractor continued reverse-air pilot hole drilling using a 12.25-inch diameter drill bit. The pilot hole was advanced from 1,650 feet below pad level (bpl) to 1700 feet bpl. On Sunday the pilot hole was advanced to 1,750 feet, on Monday 1,780 feet and on Tuesday 1,800 feet. Two core samples were recovered, a 4-inch sample between 1,700 feet bpl and 1,750 feet bpl and a 6-inch sample between 1,780 feet bpl and 1,800 feet bpl. Well was developed on Wednesday 10/23 and Thursday, 10/24 using reverse air open circulation. Well was shut in Wednesday evening in preparation for logging Thursday evening. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that geophysical logs will be performed on the pilot hole to identify the upper limits of the Underground Source of Drinking Water (USDW) and appropriate packer testing intervals.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Injection Well Lithologic Descriptions  
Pad Monitor Well Water Quality  
Deviation Survey Table

## MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** November 1, 2002

**SUBJECT:** Weekly Summary No. 6  
October 25 to October 31, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

### Summary of Engineer's/Driller's Log

On Friday, October 25, the Contractor performed static and dynamic geophysical logs to 1,800 feet below pad level (bpl). Static logs performed include caliper, gamma, dual induction, spontaneous potential, flow meter, fluid temperature, fluid resistivity, and sonic porosity/variable density. Dynamic logs performed include flow meter, fluid temperature, and fluid resistivity. The remaining portion of the day was spent air developing the borehole in preparation of a video log. The Contractor air developed the borehole from Saturday through Tuesday in an attempt to clear the well prior to running a video log. The borehole was successfully logged from 1,489 feet bpl to 1,745 feet bpl. During Tuesday's night shift, a borehole televiewer was run from 450 feet bpl to 1,753 feet bpl. On Wednesday, the Contractor set a straddle packer between 1,508 feet bpl and 1,549 feet bpl and began air developing the test interval. Air development continued through Thursday. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that several packer tests will be performed in the open borehole to identify the upper limits of the Underground Source of Drinking Water (USDW).

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality  
Geophysical Logs  
Borehole Televiewer Log



## MEMORANDUM

---



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** November 8, 2002

**SUBJECT:** Weekly Summary No. 7  
November 1 to November 7, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

### Summary of Engineer's/Driller's Log

Two packer tests were conducted during this week's reporting period. Packer Test 1 monitored the interval between 1,508 and 1,549 feet below pad level (bpl) and was completed on Saturday, November 2. At a flow rate of 0.4 gallons per minute (gpm), the drill stem drawdown was 75 feet, yielding a specific capacity of 0.005 gpm/ft. Packer Test 2 monitored the interval between 1,459 and 1,500 feet bpl and was completed on Tuesday, November 5. At a flow rate of 2.25 gpm, the drill stem drawdown was 129 feet, yielding a specific capacity of 0.017 gpm/ft. Laboratory water samples were collected near the end of each packer test, however, the results will not be available until next week's reporting period. The Contractor spent Wednesday and Thursday air developing the Packer Test 3 monitoring interval (1,589 to 1,620 feet bpl). No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that two to three additional packer tests will be performed to further evaluate the hydrogeological properties of the open borehole.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality

# MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** November 15, 2002

**SUBJECT:** Weekly Summary No. 8  
November 8 to November 14, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

## Summary of Engineer's/Driller's Log

Four packer tests were conducted during this week's reporting period. These include Packer Tests 3 through 6. Packer Test 3 monitored the interval between 1,589 and 1,620 feet below pad level (bpl) and was completed on Friday, November 8. At a flow rate of 1.75 gallons per minute (gpm), the drill stem drawdown was 100 feet, yielding a specific capacity of 0.017 gpm/ft. Packer Test 4 monitored the interval between 1,634 and 1,665 feet bpl and was completed on Sunday, November 10. At a flow rate of 45 gpm, the drill stem drawdown was 98 feet, yielding a specific capacity of 0.46 gpm/ft. Packer Test 5 monitored the interval between 1,664 and 1,720 feet bpl and was completed on Wednesday. At a flow rate of 20 gpm, the drill stem drawdown was 94 feet, yielding a specific capacity of 0.21 gpm/ft. Packer Test 6 monitored the interval between 1,726 and 1,750 feet bpl and was completed on the last day of this week's reporting period. At a flow rate of 4 gpm, the drill stem drawdown was 99 feet, yielding a specific capacity of 0.035 gpm/ft. Laboratory water samples were collected near the end of each packer test, however, the results are currently unavailable. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that one to two additional packer tests will be performed to further evaluate the hydrogeological properties of the open borehole.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality

# MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** November 22, 2002

**SUBJECT:** Weekly Summary No. 9  
November 15 to November 21, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

## Summary of Engineer's/Driller's Log

Four packer tests were conducted during this week's reporting period. These include Packer Tests 7 through 10. Packer Test 7 monitored the interval between 1,679 and 1,705 feet below pad level (bpl) and was completed on Saturday, November 16. At a flow rate of 4 gallons per minute (gpm), the drill stem drawdown was 106 feet, yielding a specific capacity of 0.038 gpm/ft. Packer Test 8 monitored the interval between 1,664 and 1,749 feet bpl and was completed on Tuesday. At a flow rate of 10 gpm, the drill stem drawdown was 51 feet, yielding a specific capacity of 0.196 gpm/ft. Packer Tests 9 and 10 monitored the intervals between 1,250 and 1,350 feet bpl and between 1,150 and 1,250 feet bpl, respectively. Both tests were completed during the last day of this week's reporting period. The drill stem drawdown during Packer Test 9 was 18 feet, At a flow rate of 63 gpm, the resulting specific capacity is 3.5 gpm/ft. The drill stem drawdown during Packer Test 10 was 17 feet. At a flow rate of 45 gpm, the resulting specific capacity is 2.6 gpm/ft. Laboratory water samples were collected near the end of each packer test, however, the results are currently unavailable. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated the pilot hole will be backplugged with 12-percent gel cement from 1,800 feet bpl to the base of the 38-inch surface casing (450 feet bpl). Reaming of the pilot hole will subsequently commence.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality

# MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** December 2, 2002

**SUBJECT:** Weekly Summary No. 10  
November 22 to November 28, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

## Summary of Engineer's/Driller's Log

On Friday, November 22, the injection well pilot hole was plugged back with 12-percent bentonite cement between the interval of 1,760 feet below pad level (bpl) and 454 feet bpl. No drilling or testing activities were performed Saturday or Sunday as the Contractor was servicing the drilling rig and preparing for reaming activities. On Monday, the Contractor began reaming the pilot hole using a 36.5-inch diameter reamer bit. The reamed hole was advanced to 636 feet bpl by the end of the Monday night shift. Reaming activities continued Tuesday and Wednesday. The total depth of reaming by Wednesday was 1,045 feet bpl. No drilling or testing activities were performed on Thursday due to the Thanksgiving Holiday.

During next week's reporting period, it is anticipated that the reamed hole will be advanced to +/- 1,600 feet bpl. The 30-inch diameter intermediate casing will then be seated to 1,600 feet bpl and cemented in place. The intermediate casing seating depth of 1,600 feet bpl was approved by the FDEP on November 26, 2002.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Reamed Hole Deviation Survey Record  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU Ron Reese/USGS  
Jack Myers/FDEP Bill Beddow/CH2M HILL  
Joe Haberfeld/FDEP Don Klose/CH2M HILL  
Nancy Marsh/USEPA Gary Giordano/CH2M HILL  
Steve Anderson/SFWMD Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** December 6, 2002

**SUBJECT:** Weekly Summary No. 11  
November 29 to December 5, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

No drilling or testing activities were performed on Friday, November 29, due to the Thanksgiving Holiday. On Saturday, the 36.5-inch diameter reamed hole was advanced from 1,045 feet below pad level (bpl) to 1,188 feet bpl. By Monday, the reamed hole was advanced to 1,606 feet bpl and then geophysically logged to land surface. Logs performed include caliper and natural gamma ray. After reviewing the logs, the 30-inch diameter intermediate casing was immediately seated to 1,600 feet bpl and pressure grouted in place using 308 barrels (bbls) of 4-percent gel cement followed by 60 bbls of neat cement. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that the 30-inch diameter intermediate casing will be grouted to land surface. Pilot hole drilling will subsequently commence. Coring, packer testing, reverse-air water sampling, and short-term specific capacity testing be conducted in concurrence with pilot hole drilling activities.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Reamed Hole Deviation Survey Record  
Pad Monitor Well Water Quality

## MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** December 16, 2002

**SUBJECT:** Weekly Summary No. 12  
December 6 to December 12, 2002

**PROJECT:** **Bonita Springs Utilities RO Deep Injection Well System**  
**FDEP UIC Permit Number 43980-010-UC**

### Summary of Engineer's/Driller's Log

On Friday, December 6, the cementing of the 30-inch diameter intermediate casing continued. By Saturday, the 30-inch diameter casing was grouted to approximately 20 feet below pad level (bpl). No drilling or testing activities were performed on Sunday to allow for the cement to properly cure. On Monday, the casing cement plug was drilled out using a 12.25-inch diameter pilot bit. The following day, the pilot hole was advanced to 1,900 feet bpl. On Wednesday, a 4-inch diameter core was attempted between 1,900 and 1,910 feet bpl. On Thursday, the pilot hole was advanced to 1,930 feet bpl. A 4-inch diameter core was subsequently attempted between 1,930 and 1,940 feet bpl. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that three to four additional cores will be attempted in concurrence with the advancement of the pilot hole.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Lithologic Descriptions  
Borehole Deviation Survey Record  
Pad Monitor Well Water Quality

## MEMORANDUM

---



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** December 20, 2002

**SUBJECT:** Weekly Summary No. 13  
December 13 to December 19, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

### Summary of Engineer's/Driller's Log

On Friday, December 13<sup>th</sup>, the 12.25-inch diameter pilot hole was advanced from 1,930 feet below pad level (bpl) to 1,982 feet bpl. A 4-inch diameter core sample was subsequently attempted between 1,982 feet bpl and 1,992 feet bpl. By Sunday, the pilot hole was advanced to 2,047 feet bpl. On Monday, a core sample was attempted between 2,047 feet bpl and 2,059 feet bpl. By Tuesday, the pilot hole was advanced to 2,125 feet bpl. The following day, a core sample was attempted between 2,125 feet bpl and 2,142 feet bpl. After recovering the core, the pilot hole was advanced to 2,155 feet bpl. On Thursday, a core sample was attempted between 2,155 feet bpl and 2,171 feet bpl. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that two additional core samples will be attempted in concurrence with the pilot hole advancement. No drilling or testing activities will be performed on December 24<sup>th</sup> or 25<sup>th</sup> in observance of the Christmas holiday.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Lithologic Descriptions  
Borehole Deviation Survey Record  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** December 30, 2002

**SUBJECT:** Weekly Summary No. 14  
December 20 to December 26, 2002

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

On Friday, December 20<sup>th</sup>, the 12.25-inch diameter pilot hole was advanced from 2,171 feet below pad level (bpl) to 2,315 feet bpl. The following day, a 4-inch diameter core was attempted between 2,315 feet bpl and 2,323 feet bpl. Pilot hole drilling resumed on Sunday. By Monday, the pilot hole was advanced to 2,560 feet bpl. No drilling or testing activities were performed on Tuesday or Wednesday in observance of the Christmas holiday. On Thursday, the pilot hole was advanced to 2,880 feet bpl. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that the pilot hole will be advanced to 3,200 feet bpl, the total depth of the well bore. A full suite of static and dynamic geophysical logs will then be performed. No drilling or testing activities will be performed on Wednesday, January 1<sup>st</sup>, in observance of New Year's Day.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Lithologic Descriptions  
Borehole Deviation Survey Record  
Pad Monitor Well Water Quality



# MEMORANDUM

---



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** January 6, 2003

**SUBJECT:** Weekly Summary No. 15  
December 27, 2002 to January 2, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

## Summary of Engineer's/Driller's Log

On Friday, December 27<sup>th</sup>, the 12.25-inch diameter pilot hole was advanced from 2,880 feet below pad level (bpl) to 3,010 feet bpl. Pilot drilling activities continued through Saturday and Sunday. By Monday, the pilot hole was advanced to 3,206 feet bpl, the total depth of the injection well. The Tuesday day shift was spent servicing the drilling rig and preparing for geophysical logging. No drilling or testing activities were performed on Wednesday in observance of New Year's Day. On Thursday, a full suite of static and dynamic geophysical logs was performed on the pilot hole to 3,206 feet bpl. Logs performed include caliper, gamma, dual induction, spontaneous potential, static fluid resistivity and temperature, dynamic fluid resistivity and temperature, static and dynamic flow meter, borehole compensated sonic/variable density, and borehole video. Copies of the geophysical logs and borehole video will be submitted next week in concurrence with the final casing recommendation letter.

During next week's reporting period, it is anticipated that five packer tests will be conducted on the pilot hole at various intervals to further evaluate aquifer confinement and background water quality.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Lithologic Descriptions  
Borehole Deviation Survey Record  
Pad Monitor Well Water Quality

# MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** January 10, 2003

**SUBJECT:** Weekly Summary No. 16  
January 3 to January 9, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

## Summary of Engineer's/Driller's Log

Two packer tests were completed during this week's reporting period. Packer Test 11 monitored the interval between 2,228 and 2,255 feet below pad level (bpl) and was completed on Saturday, January 4<sup>th</sup>. At a flow rate of 3 gallons per minute (gpm), the drill stem drawdown was 43 feet, yielding a specific capacity of 0.07 gpm/ft. Packer Test 12 monitored the interval between 1,949 to 1,976 feet bpl and was completed on Monday, January 6<sup>th</sup>. At a flow rate of 4.5 gpm, the drill stem drawdown was 57.4 feet, yielding a specific capacity of 0.08 gpm/ft. Laboratory water samples were collected near the end of each packer test, however, the results will not be available until next week's reporting period. The Contractor spent Tuesday through Thursday air developing the Packer Test 13 monitoring interval (2,618 to 2,645 feet bpl). No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that two additional packer tests will be performed to further evaluate the hydrogeological properties of the open borehole. Static and dynamic geophysical logs performed during last week's reporting period are attached for review. A copy of the borehole video will be submitted in concurrence with the final casing recommendation letter.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality  
Geophysical Logs

MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** January 17, 2003

**SUBJECT:** Weekly Summary No. 17  
January 10 to January 16, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

One packer test was completed during this week's reporting period. Packer Test 13 monitored the interval between 2,618 and 2,645 feet below pad level (bpl) and was completed on the morning shift of Monday, January 13<sup>th</sup>. At a flow rate of 0.6 gallons per minute (gpm), the drill stem drawdown was 104 feet, yielding a specific capacity of 0.006 gpm/ft. The Contractor spent Monday through Wednesday air developing the Packer Test 14 monitoring interval (1,813 to 1,845 feet bpl). No drilling or testing activities were performed on Thursday.

Packer Test 14 is anticipated to be complete by Saturday, January 18<sup>th</sup>. A final off-bottom packer test will be conducted near the bottom portion of the well bore to determine the hydraulic characteristics of the proposed injection zone. After packer testing is complete, a temporary bridge plug will be seated immediately above the injection zone and the pilot hole will be cemented back to the base of the intermediate casing (1,600 feet bpl). Reaming of the cemented pilot hole will commence thereafter.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality

## MEMORANDUM

---



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** January 27, 2003

**SUBJECT:** Weekly Summary No. 18  
January 17 to January 23, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

### Summary of Engineer's/Driller's Log

Two packer tests were completed during this week's reporting period. Packer Test 14 monitored the interval between 1,813 and 1,845 feet below pad level (bpl) and was completed on the night shift of Friday, January 17<sup>th</sup>. Packer Test 14 was accomplished using a straddle packer assembly. At a flow rate of 0.3 gallons per minute (gpm), the drill stem drawdown was 110 feet, yielding a specific capacity of 0.003 gpm/ft. Packer Test 15 monitored the interval between 2,723 and 3,206 feet bpl and was completed on Tuesday, January 21<sup>st</sup>. Packer Test 15 was accomplished using a single packer assembly with a memory gauge installed below the base of the single packer. At a flow rate of 215 gpm, the memory gauge drawdown was 0.07 feet, yielding a specific capacity of 3,071 gpm/ft. On Wednesday, a temporary cement bridge plug was successfully installed to 2,676 feet bpl. By Thursday, the initial 12.25-inch diameter pilot hole was cemented from 2,676 feet bpl to 2,092 feet bpl using 12-percent bentonite gel cement. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that the pilot hole will be plugged back to 1,600 feet bpl (intermediate casing depth). After backplugging activities are complete, reaming of the cemented pilot hole will commence in preparation of the final casing installation.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU Ron Reese/USGS  
Jack Myers/FDEP Bill Beddow/CH2M HILL  
Joe Haberfeld/FDEP Don Klose/CH2M HILL  
Nancy Marsh/USEPA Gary Giordano/CH2M HILL  
Steve Anderson/SFWMD Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** January 31, 2003

**SUBJECT:** Weekly Summary No. 19  
January 24 to January 30, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

On Friday, January 24<sup>th</sup>, the 12.25-inch diameter pilot hole was plugged back with 12-percent bentonite cement between the interval of 2,092 feet below pad level (bpl) and 1,764 feet bpl. On Saturday, the pilot hole was plugged between 1,764 feet bpl and 1,602 feet bpl. On Sunday, a 28.5-inch diameter reamed hole was advanced from 1,602 feet bpl to 1,913 feet bpl. Reaming continued from Monday through Wednesday. By Thursday, the reamed hole was advanced to 2,314 feet bpl. No other drilling or testing activities were performed during this week's reporting period.

A total of 120 sacks (80 pounds per sack) of salt was used to kill the well during this week's reporting period.

During next week's reporting period, it is anticipated that the 28.5-inch diameter reamed hole will be advanced to 2,697 feet bpl. An 18.5-inch diameter reamed borehole will then be advanced from 2,697 feet bpl to 3,206 feet bpl. After reaming activities are complete, the borehole will undergo geophysical logging and the final 20-inch diameter casing will be installed to 2,700 feet bpl and cemented in place.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Deviation Survey Record  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** February 7, 2003

**SUBJECT:** Weekly Summary No. 20  
January 31 to February 6, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

On Friday, January 31<sup>st</sup>, the 18.5-inch diameter reamed hole was advanced from 2,315 feet below pad level (bpl) to 2,363 feet bpl. Reaming continued from Saturday through Wednesday. By Thursday, the reamed hole was advanced to 2,921 feet bpl. No other drilling or testing activities were performed during this week's reporting period.

A total of 157 sacks (80 pounds per sack) of salt was used to kill the well during this week's reporting period.

During next week's reporting period, it is anticipated that the 18.5-inch diameter reamed hole will be advanced to 3,206 feet bpl, the total depth of the well. After reaming activities are complete, the borehole will undergo geophysical logging and the final 20-inch diameter casing will be installed to 2,700 feet bpl and cemented in place.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Deviation Survey Record  
Pad Monitor Well Water Quality

## MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** February 17, 2003

**SUBJECT:** Weekly Summary No. 21  
February 7 to February 13, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

### Summary of Engineer's/Driller's Log

On Friday, February 7<sup>th</sup>, the 18.5-inch diameter reamed hole was advanced to 2,921 feet below pad level (bpl). Reaming activities continued from Saturday through Tuesday. By Wednesday, the reamed hole was advanced to 3,206 feet bpl, the total depth of the injection well. On Thursday, a caliper and borehole video log was performed on the injection well between 1,595 feet and 3,202 feet bpl. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, the Contractor will conduct an off-bottom packer test between 2,728 feet and 3,202 feet bpl to evaluate the hydraulic characteristics of the injection zone. After packer testing is complete, installation of the 20-inch diameter final casing will commence.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Deviation Survey Record  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU Ron Reese/USGS  
Jack Myers/FDEP Bill Beddow/CH2M HILL  
Joe Haberfeld/FDEP Don Klose/CH2M HILL  
Nancy Marsh/USEPA Gary Giordano/CH2M HILL  
Steve Anderson/SFWMD Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** February 23, 2003

**SUBJECT:** Weekly Summary No. 22  
February 14 to February 20, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

On Friday, February 14<sup>th</sup>, an off-bottom packer test was conducted between 2,728 feet and 3,206 feet below pad level (bpl). At a flow rate of 210 gallons per minute (gpm), 0.0 feet of drawdown was reported below the bottom packer. Installation of the final 20-inch diameter steel casing began the following day. By Tuesday, the final casing was installed to 2,704 feet bpl and cemented in place. Cementing of the final casing continued through Thursday. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that the cementing of the final 20-inch diameter casing will be completed to +/- 200 feet bpl. A cement bond log and internal pressure test of the casing will subsequently commence. After these tests are complete, the final casing will be cemented to land surface. It is anticipated that the installation of the 14.5-inch diameter FRP tubing will commence late next week.

A total of 70 sacks of salt was used to kill the well during this week's reporting period.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality



MEMORANDUM



**TO:** Mike Liggins/BSU Ron Reese/USGS  
Jack Myers/FDEP Bill Beddow/CH2M HILL  
Joe Haberfeld/FDEP Don Klose/CH2M HILL  
Nancy Marsh/USEPA Gary Giordano/CH2M HILL  
Steve Anderson/SFWMD Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** March 3, 2003

**SUBJECT:** Weekly Summary No. 23  
February 21 to February 27, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

On Friday, February 21<sup>st</sup>, the 20-inch diameter final casing was cemented from 1,311 feet to 273 feet below pad level (bpl). A cement bond log (CBL) was subsequently performed from 2,690 feet bpl to land surface. A copy of the CBL is attached for review. Saturday and Sunday were spent cooling the 20-inch diameter casing using reverse-air circulation. The Contractor spent Monday and Tuesday preparing for the 20-inch diameter casing pressure test. On Wednesday, the 20-inch diameter casing pressure test was conducted at a starting pressure of 105 pounds per square inch (psi). Jack Myers of the FDEP was onsite to witness the first hour of the 2-hour test. A pressure loss of 0.50 psi was reported at the end of the first hour of testing, which is within FDEP's limit of +/- 5% (or +/- 5.25 psi) loss over one hour. A pressure loss of 1.25 psi was reported at the end of two hours. After tripping out the packer assembly from the well, the 20-inch diameter casing was cemented from 273 feet to 10 feet bpl using 117 barrels of 12-percent bentonite cement. On Thursday, a full suite of primary and secondary water samples was collected from the injection well. No other drilling and testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that the 14.5-inch fiberglass reinforced plastic (FRP) tubing will be installed to 2,694 feet bpl (top of the female positive seal packer). After installation of the corrosion inhibitor fluid, the annulus between the 20-inch diameter casing and the 14.5-inch diameter FRP tubing will be pressure tested at a nominal pressure of 105 psi. Mobilization to the dual zone monitoring well (DZMW-1) site is anticipated to commence late next week.

A total of 70 sacks of salt was used to kill the well during this week's reporting period.

MEMORANDUM



**TO:** Mike Liggins/BSU Ron Reese/USGS  
Jack Myers/FDEP Bill Beddow/CH2M HILL  
Joe Haberfeld/FDEP Don Klose/CH2M HILL  
Nancy Marsh/USEPA Gary Giordano/CH2M HILL  
Steve Anderson/SFWMD Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** March 10, 2003

**SUBJECT:** Weekly Summary No. 24  
February 28 to March 6, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

On Friday, February 28<sup>th</sup>, the Contractor began the installation of the 14.5-inch diameter fiberglass reinforced plastic (FRP) tubing. Installation of the FRP tubing continued through Saturday and was completed by Sunday. The male end of the positive seal packer was successfully seated at +/- 2,694 feet below pad level (bpl). On Monday, the annular zone between the FRP tubing and the 20-inch diameter steel casing was pressure tested at a starting pressure of 107 pounds per square inch (psi). Jack Myers of the FDEP was onsite to witness the first hour of the 2-hour test. A pressure gain of 0.25 psi was reported at the end of the first hour of testing, which is within FDEP's limit of +/- 5% (or +/- 5.35 psi) over one hour. A pressure gain of 0.75 psi was reported at the end of two hours. The Contractor spent Tuesday through Thursday demobilizing the drilling rig and equipment from the injection well site. No other drilling or testing activities were performed during this week's reporting period.

It is anticipated that pilot hole drilling of the dual zone monitor well (DZMW-1) will commence early to mid-next week. The pilot hole will be advanced to +/- 500 feet bpl prior to conducting geophysical logs.

No salt was used to kill the injection well this reporting period.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD  
Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Pete Larkin and Mike Weatherby/CH2M HILL

**DATE:** March 14, 2003

**SUBJECT:** Weekly Summary No. 25  
March 7 to March 13, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log**

Between Friday, March 7 through Sunday, March 9, the Contractor continued mobilization of the rig to the DZMW-1 site. Late Monday evening, March 10, the pilot hole drilling started on DZMW-1, using mud rotary method.

Drilling of the pilot hole continued through Tuesday, March 11 until a total depth of 505 feet below pad level (bpl). Geophysical logs were conducted on Wednesday, March 12. The reaming activities commenced on Wednesday evening and continued through Thursday, March 13. No other activities were performed during this week's reporting period.

It is anticipated that reaming of the pilot hole for the dual zone monitor well (DZMW-1) will be completed Friday night, March 14, to a depth of 455 feet bpl. The 24-inch diameter steel casing will be installed to a depth of 450 feet on Saturday, March 15 and cemented to ground surface.

No salt was used to kill the injection well this reporting period.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality  
Deviation Survey Data

## MEMORANDUM

---



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** March 21, 2003

**SUBJECT:** Weekly Summary No. 26  
March 14 to March 20, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

### **Summary of Engineer's/Driller's Log : Dual Zone Monitor Well (DZMW-1)**

On Friday, March 14<sup>th</sup>, the 34.5-inch diameter reamed hole was advanced from 370 feet below pad level (bpl) to 455 feet bpl. Geophysical logs (X-Y caliper and natural gamma) were subsequently performed to confirm the reamed hole characteristics. On Saturday, the 24-inch diameter steel casing was installed to 450 feet bpl and pressure grouted in place. A total of 200 barrels (bbls) of 4-percent gel cement and 92 bbls of neat cement were used to grout the casing to land surface. The Contractor spent Sunday and Monday rigging up for reverse-air pilot hole drilling. On Tuesday, the 12.25-inch diameter pilot hole was advanced to 720 feet bpl. By Wednesday, the pilot hole was advanced to 1,250 feet bpl. No drilling or testing activities were performed on Thursday as the Contractor spent the day preparing for static and dynamic geophysical logs.

During next week's reporting period, it is anticipated that static and dynamic geophysical logs will be completed to 1,250 feet bpl. Reaming activities using a nominal 23-inch diameter drill bit will subsequently commence. After FDEP approval, the 16-inch diameter casing will be installed to +/- 1,250 feet bpl and cemented in place. The Contractor will resume pilot hole drilling after cementing operations are complete.

No salt was used to kill the monitor well this reporting period.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Lithologic Descriptions  
Deviation Survey Record  
Pad Monitor Well Water Quality

## MEMORANDUM

---



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/US  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** March 28, 2003

**SUBJECT:** Weekly Summary No. 27  
March 21 to March 27, 2003

**PROJECT:** **Bonita Springs Utilities RO Deep Injection Well System**  
**FDEP UIC Permit Number 43980-010-UC**

### **Summary of Engineer's/Driller's Log : Dual Zone Monitor Well (DZMW-1)**

On Friday, March 21<sup>st</sup>, static and dynamic geophysical logs were performed from 1,250 feet bpl to land surface. Static logs performed include X-Y caliper, gamma ray, dual induction, spontaneous potential, fluid resistivity and conductivity, borehole compensated sonic, and flow meter. Dynamic logs include fluid resistivity, fluid conductivity, and flow meter. A copy of the logs were submitted along with the upper monitor zone approval request letter, submitted to the FDEP on March 21<sup>st</sup>, 2003. Reaming of the pilot hole began on Saturday using a 22.5-inch diameter drill bit. Reaming continued through Sunday. By Monday, the reamed hole was advanced to 1,252 feet bpl. A caliper log was subsequently performed to confirm the reamed hole characteristics. On Tuesday, the 16-inch diameter intermediate casing was installed to 1,250 feet bpl and pressure grouted in place. Two additional cement stages were required to grout the casing to land surface. Grouting of the 16-inch diameter casing was completed Thursday morning. The well remained undisturbed for the remaining portion of the day to allow the cement to properly cure, before resuming pilot hole drilling. No other drilling or testing activities were performed during this week's reporting period.

During next week's reporting period, it is anticipated that a nominal 15-inch diameter pilot hole will be advanced to +/- 1620 feet bpl. A nominal 12-inch diameter pilot hole will then be advanced between 1,620 feet and 1,700 feet bpl. A full suite of static and dynamic geophysical logs will then be conducted to evaluate the proposed upper and lower monitor zones of DZMW-1. After FDEP approval, the 6-inch diameter FRP casing will be installed to +/- 1,630 feet bpl.

No salt was used to kill the monitor well this reporting period.

## MEMORANDUM

---



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** April 4, 2003

**SUBJECT:** Weekly Summary No. 28  
March 28 to April 3, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

### **Summary of Engineer's/Driller's Log : Dual Zone Monitor Well (DZMW-1)**

On Friday, March 28<sup>th</sup>, the 14.75-inch diameter pilot hole was advanced between 1,246 feet and 1,620 feet below pad level (bpl). The next day, the pilot hole was advanced to 1,700 feet bpl, the total depth of the well. No drilling or testing activities were performed on Monday. On Tuesday, the pilot hole was geophysically logged between 1,250 feet and 1,700 feet bpl. Static logs performed include X-Y caliper, natural gamma, dual induction, spontaneous potential, sonic porosity/variable density, fluid temperature, fluid conductivity, and flow meter. Dynamic logs include fluid temperature, fluid conductivity, and flow meter. A borehole video was attempted on Tuesday after pumping the well for 24 hours. However, the high turbidity of the formation water prevented an acceptable video log from being performed. No drilling or testing activities were performed on Wednesday or Thursday as the Contractor was on standby for FDEP approval of the DZMW-1 lower monitor zone.

During next week's reporting period, it is anticipated that the 6-inch diameter FRP casing will be installed to 1,630 feet bpl and cemented up to +/- 1,350 feet bpl, pending FDEP approval. Background water samples will be collected from both upper and lower monitor zones after well development activities are complete.

No salt was used to kill the monitor well this reporting period.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Lithologic Descriptions  
Deviation Survey Record  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** April 11, 2003

**SUBJECT:** Weekly Summary No. 29  
April 4 to April 10, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log : Dual Zone Monitor Well (DZMW-1)**

Installation of the 6-inch diameter FRP casing began on Friday, April 4<sup>th</sup>, and continued through Saturday, April 5<sup>th</sup>. The FRP was seated to 1,630 feet below pad level (bpl) and cemented in place. Cementing operations continued through Tuesday. On Wednesday, the final stage of annular cement was tagged at 1,351 feet bpl. Both the upper and lower monitor zones (1,250 feet to 1,350 feet bpl and 1,630 feet to 1,700 feet bpl, respectively) were then pump developed in preparation of background water sampling. Pump development continued through the last day of this reporting period.

It is anticipated that background water samples will be collected from both monitor zones early next week. The 6-inch diameter FRP casing will then be pressure tested at 50 psi for a period of 60 minutes. Geophysical logs of the completed well will be performed shortly thereafter.

No salt was used to kill the monitor well this reporting period.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality

MEMORANDUM



**TO:** Mike Liggins/BSU  
Jack Myers/FDEP  
Joe Haberfeld/FDEP  
Nancy Marsh/USEPA  
Steve Anderson/SFWMD

Ron Reese/USGS  
Bill Beddow/CH2M HILL  
Don Klose/CH2M HILL  
Gary Giordano/CH2M HILL  
Kevin Greuel/YBI

**FROM:** Dan Jablonski and Mike Weatherby/CH2M HILL

**DATE:** April 21, 2003

**SUBJECT:** Weekly Summary No. 30  
April 11 to April 17, 2003

**PROJECT:** Bonita Springs Utilities RO Deep Injection Well System  
FDEP UIC Permit Number 43980-010-UC

**Summary of Engineer's/Driller's Log : Dual Zone Monitor Well (DZMW-1)**

On Friday, April 11<sup>th</sup>, the 6-inch diameter fiberglass reinforced plastic (FRP) casing was internally pressure tested at a starting pressure of 51.00 pounds per square inch (psi). A pressure loss of 0.75 psi was reported at the end of the 1-hour test, which is within FDEP's limit of +/- 5-percent (or +/- 2.55 psi) over 1 hour. Saturday and Sunday were spent air developing the upper and lower monitor zones. On Monday, background water samples were collected from both upper and lower monitor zones. The Contractor spent Tuesday through Wednesday developing the lower monitor zone and conducting geophysical logs. Logs performed include X-Y caliper, gamma ray, and borehole video. Copies of the logs and borehole video will be provided with the final well completion report. No drilling or testing activities were performed on Thursday as the Contractor began demobilizing from the monitor well site.

Subsequent weekly summary reports will not be submitted to the FDEP as the injection well and dual zone monitor well are deemed substantially complete.

**Attachments:** Engineer's Daily Reports  
Driller's Daily Reports  
Pad Monitor Well Water Quality



---

APPENDIX D

**Well Casing Mill Certificates and FRP  
Specifications**

---

---

APPENDIX D.1

**IW-1 Casing Mill Certificates and FRP  
Specifications**

---

---

APPENDIX D.1.1

## **50-Inch Diameter Steel Casing**

---

TELEPHONE: (416) 259-1113  
 FAX: (416) 259-6351

# CANADIAN PHOENIX STEEL PRODUCTS

DIVISION OF 1046791 ONTARIO LIMITED  
 289 HORNER AVENUE  
 ETOBICOKE, ONTARIO,  
 CANADA  
 MBZ 4Y4

## LABORATORY REPORT AND MILL TEST CERTIFICATE

DATE May 15/01 CUSTOMER \_\_\_\_\_  
 SPECIFICATION A139B CUSTOMER'S P.O. 6631  
 DIA. & WALL 50" O.D. X .375 WT PHOENIX REF.# 01-3646  
 HYDROTEST 420 PSI FOR 1 Min.

### PHYSICAL PROPERTIES

| HEAT NO. | PIPE NO. | LONGITUDINAL TEST |         | % ELONGATION | TRANSVERSE WELD TENSILE | BREAK LOCATION |
|----------|----------|-------------------|---------|--------------|-------------------------|----------------|
|          |          | YIELD             | TENSILE |              |                         |                |
| 2843T    | 4        | 51300             | 75600   | 37.5         | 78700                   | PM             |
| 2840T    | 2        | 50600             | 74300   | 37.5         | 77500                   | PM             |
|          |          |                   |         |              |                         |                |
|          |          |                   |         |              |                         |                |
|          |          |                   |         |              |                         |                |
|          |          |                   |         |              |                         |                |

### LADLE ANALYSIS      CHEMICAL COMPOSITION

| HEAT NO | C   | MN  | S    | P    | SI  | CR  | NI  | CU  | MO  | AL   |
|---------|-----|-----|------|------|-----|-----|-----|-----|-----|------|
| 2843T   | .17 | .88 | .005 | .007 | .24 | .03 | .01 | .02 | .01 | .036 |
| 2840T   | .18 | .80 | .003 | .007 | .21 | .01 | .01 | .01 | .01 | .033 |
|         |     |     |      |      |     |     |     |     |     |      |
|         |     |     |      |      |     |     |     |     |     |      |
|         |     |     |      |      |     |     |     |     |     |      |
|         |     |     |      |      |     |     |     |     |     |      |

The material listed on this report has been tested in accordance with the specification shown above.

Authorized Approval

---

APPENDIX D.1.2

**38-Inch Diameter Steel Casing**

---

TELEPHONE: (416) 259-1113  
FAX: (416) 259-8851

# CANADIAN PHOENIX STEEL PRODUCTS

DIVISION OF 1645791 ONTARIO LIMITED  
280 HORNER AVENUE  
ETOBICOKE, ONTARIO,  
CANADA  
M8Z 4Y4

## LABORATORY REPORT AND MILL TEST CERTIFICATE

DATE Sept. 6/02 CUSTOMER Pine & Piling Supplies  
SPECIFICATION A139B CUSTOMER'S P.O. 6921  
DIA. & WALL 38" O.D. X .375 WT PHOENIX REF.# 02-3825  
HYDROTEST 555 PSI FOR 10 Sec.


### PHYSICAL PROPERTIES

| HEAT NO. | PIPE NO. | LONGITUDINAL TEST |         | % ELONGATION | TRANSVERSE WELD TENSILE | BREAK LOCATION |
|----------|----------|-------------------|---------|--------------|-------------------------|----------------|
|          |          | YIELD             | TENSILE |              |                         |                |
| T013314  | 2        | 52300             | 71000   | 31.0         | 74400                   | PM             |
| T013031  | 5        | 49300             | 67300   | 31.0         | 71600                   | PM             |
| T023232  | 8        | 50400             | 70500   | 29.0         | 74100                   | PM             |
| T023263  | 15       | 48000             | 67700   | 30.0         | 74500                   | PM             |
|          |          |                   |         |              |                         |                |
|          |          |                   |         |              |                         |                |

### LADLE ANALYSIS      CHEMICAL COMPOSITION

| HEAT NO | C   | MN  | S    | P    | SI  | CR | NI | CU | MO | AL |
|---------|-----|-----|------|------|-----|----|----|----|----|----|
| T013314 | .16 | .70 | .03  | .025 | .20 |    |    |    |    |    |
| T013031 | .15 | .70 | .029 | .024 | .22 |    |    |    |    |    |
| T023232 | .17 | .73 | .030 | .017 | .18 |    |    |    |    |    |
| T023263 | .17 | .70 | .028 | .013 | .21 |    |    |    |    |    |
|         |     |     |      |      |     |    |    |    |    |    |
|         |     |     |      |      |     |    |    |    |    |    |

The material listed on this report has been tested in accordance with the specification shown above.

  
Authorized Approval

---

APPENDIX D.13

## **30-Inch Diameter Steel Casing**

D

*Att: Ed Mellere*

*27 C. 1800*

TELEPHONE: (416) 289-1113  
FAX: (416) 289-9231

# CANADIAN PHOENIX STEEL PRODUCTS

DIVISION OF IMBERT ONTARIO LIMITED  
289 HORNER AVENUE  
ETOBICOKE, ONTARIO,  
CANADA  
M9Z 6Y4

## LABORATORY REPORT AND MILL TEST CERTIFICATE

DATE Oct 11/02

CUSTOMER \_\_\_\_\_

SPECIFICATION A139B

CUSTOMER'S P.O. 6921

DIA. & WALL 30" O.D. X .375 WT

PHOENIX REF. # 02-3825

HYDROTEST 700 PSI FOR 10 Sec.

### PHYSICAL PROPERTIES

| HEAT NO. | PIPE NO. | LONGITUDINAL TEST |         | % ELONGATION | TRANSVERSE WELD TENSILE | BREAK LOCATION |
|----------|----------|-------------------|---------|--------------|-------------------------|----------------|
|          |          | YIELD             | TENSILE |              |                         |                |
| T033284  | 1        | 54200             | 73800   | 30.0         | 77200                   | PM             |
| T013314  | 3        | 52300             | 71000   | 31.0         | 74600                   | PM             |
| T023263  | 7        | 47900             | 67700   | 30.0         | 71200                   | PM             |
| T033389  | 10       | 54500             | 72300   | 31.0         | 75500                   | PM             |
| T013317  | 13       | 52200             | 70600   | 27.0         | 74200                   | PM             |
| T013418  | 17       | 55700             | 74200   | 31.0         | 77600                   | PM             |

### LADLE ANALYSIS

### CHEMICAL COMPOSITION

| HEAT NO. | C   | MN  | S    | P    | SI  | CR | NI | CU | MO | AL |
|----------|-----|-----|------|------|-----|----|----|----|----|----|
| T033284  | .16 | .70 | .027 | .021 | .19 |    |    |    |    |    |
| T013314  | .16 | .70 | .030 | .025 | .20 |    |    |    |    |    |
| T023263  | .17 | .70 | .028 | .013 | .21 |    |    |    |    |    |
| T033389  | .19 | .71 | .028 | .021 | .20 |    |    |    |    |    |
| T013317  | .16 | .73 | .027 | .015 | .17 |    |    |    |    |    |
| T013418  | .17 | .71 | .027 | .013 | .16 |    |    |    |    |    |

The material listed on this report has been tested in accordance with the specification shown above.

*[Signature]*  
Authorized Approval

*[Signature]*  
V. B. K.



12/03/02 TUE 10:06 FAX 9414894545  
OCT. 22. 2002 3:33PM

YOUNGQUIST BROTHERS INC  
VASS. PIPE TON TUBULAR INC

281 NO. 151078 P. 412/03 002

# HOUSTON TUBULARS



10487 TOWN & COUNTRY WAY  
SUITE 330  
HOUSTON, TEXAS 77024  
TEL: 713-465-6334  
FAX: 713-465-0507

DATE: 10/22/02  
RELEASE NO.: 26779

SHIPPER NO.: 5/11743

FROM: VASS

ADDRESS:

TO: VASS

ADDRESS:

SHIPPED FROM:  
Truck # 26574  
H-15

SIZE: 30X375 WEIGHT: 118.6 GRADE: K42 COUPLING:

RANGE: 3 THREAD: PEB MAKE: TYPE:

|    | TIER NO. | TIER NO. | TIER NO. | TIER NO. | TIER NO. |
|----|----------|----------|----------|----------|----------|
| 1  | 407      | 5G8137   |          |          |          |
| 2  | 407      | 5G8117   |          |          |          |
| 3  | 407      | 5G8117   |          |          |          |
| 4  |          |          |          |          |          |
| 5  |          |          |          |          |          |
| 6  |          |          |          |          |          |
| 7  |          |          |          |          |          |
| 8  |          |          |          |          |          |
| 9  |          |          |          |          |          |
| 10 |          |          |          |          |          |
| 11 |          |          |          |          |          |
| 12 |          |          |          |          |          |
| 13 |          |          |          |          |          |
| 14 |          |          |          |          |          |
| 15 |          |          |          |          |          |
| 16 |          |          |          |          |          |
| 17 |          |          |          |          |          |
| 18 |          |          |          |          |          |
| 19 |          |          |          |          |          |
| 20 |          |          |          |          |          |
| TL |          |          |          |          |          |

TALLIED BY: TOTAL JOINTS: 3 TOTAL FOOTAGE: 1221

REMARKS:  
TRUCK NO.: DRIVER: [Signature]

HTI 001



SAW PIPES USA, Inc  
PO Box 2349  
Baytown, TX 77522-2349

# Metallurgical and Pipe Test Report

12/03/02 TUE 10:08 FAX 9414894545  
OCT 22 2002 3:36PM VASS PIPE

|  |                              |  |                       |
|--|------------------------------|--|-----------------------|
| PO Date:<br>3/25/02                              | PO Number:<br>P0042000 3010W | This is to certify that the product described herein was manufactured, sampled and tested in accordance with the specifications and requirements in such specifications. | MTR NUMBER<br>2692    |
| Customer:  |                              | Approved<br><i>John</i>  | Date:<br>7/2/02       |
| Ship to Address:                                 |                              | Weld seam inspected by fluoroscopic NDE method.  |                       |
| CUSTOMER PICK-UP<br>API 5L January 2000 42nd Ed. |                              | Diameter<br>30   | Wall<br>.375          |
|  |                              | Grade<br>B/X42 PSL1  | Heat Number<br>5GB187 |

| Hydrotest Results |                                 | Physical Testing Results |                      |   | Comments |
|-------------------|---------------------------------|--------------------------|----------------------|---|----------|
| HYDRO PSI:<br>950 | HYDRO TIME:<br>10 Seconds (Min) | Trans Body Tensile       | Weld Tensile         | Guided Bend (weld)                            |          |
|                   |                                 | Yield PSI<br>54525       | Tensile PSI<br>67664 | Root<br>OK                                    |          |
|                   |                                 | Tensile PSI<br>66871     | C Width<br>1.474     | Face<br>OK                                    |          |
|                   |                                 | Elongation-%<br>38       |                      | Weld Tensile Fracture location:<br>Bare Metal |          |
|                   |                                 | C Width<br>1.484         |                      |   |          |
|                   |                                 |                          |                      |   |          |
|                   |                                 |                          |                      |   |          |

## Chemical Analysis Results

| Heat      | C:   | Mn:  | P:    | S:    | Si:  | Cu:   | Ni:   | Cr:   | Mo:   | Al:   | V:    | Ti:   | Nb:   | C. B. |
|-----------|------|------|-------|-------|------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| 5GB187    | 0.11 | 1.01 | 0.022 | 0.012 | 0.21 | 0.01  | 0.01  | 0.02  | 0.001 | 0.029 | 0.006 | 0.001 | 0.004 | 0.29  |
| Product 1 | 0.09 | 1.01 | 0.021 | 0.014 | 0.21 | 0.015 | 0.011 | 0.021 | 0     | 0.031 | 0.001 | 0.002 | 0.001 | 0.26  |
| Product 2 | 0.1  | 1.01 | 0.021 | 0.014 | 0.21 | 0.016 | 0.011 | 0.021 | 0     | 0.032 | 0.001 | 0.002 | 0.001 | 0.27  |

YOUNGQUIST BROTHERS INC

NO. 1510


P. 13

007



# Metallurgical and Pipe Test Report

## Supplemental Testing Results

|                                  |  |  |                     |                       |        |        |        |
|----------------------------------|--|--|---------------------|-----------------------|--------|--------|--------|
| PO Date:<br>3/25/02              | PO Number:<br>P0042000                   | This is to certify that the product described herein was manufactured, sampled and tested in accordance with the specifications and requirements in such specifications. |                     | MTR NUMBER<br>26924   |        |        |        |
| Customer:                        | Ship to Address:<br><br>CUSTOMER PICK-UP | Approved:<br><i>[Signature]</i>  | Date:<br>7/7/02     |                       |        |        |        |
| API 5L January 2000 42nd Edition |  | Weld seam inspected by fluoroscopic weld method.   |                     |                       |        |        |        |
|                                  | Diameter<br>.30                          | Wall<br>.375   | Grade<br>B/X42 PSL1 | Heat Number<br>5G8187 |        |        |        |
| CERTIFIED COPY                   |  | <u>Hardness Testing Results</u>  |                     |                       |        |        |        |
|                                  |  |  <p style="text-align: center;">Values in Rockwell "B"</p>                            |                     |                       |        |        |        |
|                                  |  | 01: 77   | 06: 78              | 11: 81                | 16: 81 | 21: 83 | 26: 78 |
|                                  |  | 02: 80   | 07: 79              | 12: 91                | 17: 80 | 22: 77 |        |
|                                  |  | 03: 75   | 08: 78              | 13: 89                | 18: 79 | 23: 77 |        |
|                                  |  | 04: 82   | 09: 85              | 14: 89                | 19: 78 | 24: 81 |        |
|                                  |  | 05: 84   | 10: 90              | 15: 78                | 20: 78 | 25: 82 |        |

This page is a supplement to the Metallurgical and Pipe Testing Report. Any distribution of this page must be accompanied by the Metallurgical and Pipe Testing report reflecting matching MTR and HEAT numbers.



SAW PIPES USA, Inc  
PO Box 2349  
Baytown, TX 77527-2349

# Metallurgical and Pipe Test Report

|  |                              |  |                 |                       |
|--|------------------------------|--|-----------------|-----------------------|
| PO Date:<br>3/25/02                      | PO Number:<br>P0042000 30104 | This is to certify that the product described herein was manufactured, sampled and tested in accordance with the specifications and requirements in such applications. |                 | MTR NUMBER<br>26904   |
| Customer:                                |                              | Approved<br><i>Adrian</i>  | Date:<br>7/2/02 |                       |
| Ship to Address:<br><br>CUSTOMER PICK-UP |                              | Weld seam inspected by fluoroscopic NDE method.  |                 |                       |
| API 5L January 2000 42nd Ed.             |                              | Diameter<br>30   | Wall<br>.375    | Grade<br>B/X42 PSL1   |
|  |                              |  |                 | Heat Number<br>5G8037 |

| Hydrotest Results |                                 | Physical Testing Results |                      |   | Comments |
|-------------------|---------------------------------|--------------------------|----------------------|---|----------|
| HYDRO PSI:<br>950 | HYDRO TIME:<br>10 Seconds (Min) | Trans Body Tensile       | Weld Tensile         | Guided Bend (weld)                            |          |
|                   |                                 | Yield PSI<br>52567       | Tensile PSI<br>68426 | Root<br>OK                                    |          |
|                   |                                 | Tensile PSI<br>67885     | C Width<br>1.485     | Face<br>OK                                    |          |
|                   |                                 | Elongation-%<br>30       |                      | Weld Tensile Fracture location:<br>Base Metal |          |
|                   |                                 | C Width<br>1.5           |                      |   |          |
|                   |                                 |                          |                      |   |          |

## Chemical Analysis Results

| Heat      | C:   | Mn:  | P:    | S:    | Si:  | Cu:   | Ni:   | Cr:   | Mo:   | Al:   | V:    | Ti:   | Nb:   | C.E. |
|-----------|------|------|-------|-------|------|-------|-------|-------|-------|-------|-------|-------|-------|------|
| 5G8037    | 0.11 | 1.09 | 0.024 | 0.015 | 0.23 | 0.01  | 0.02  | 0.03  | 0.001 | 0.027 | 0.007 | 0.001 | 0.004 | 0.30 |
| Product 1 | 0.11 | 1.08 | 0.022 | 0.016 | 0.22 | 0.012 | 0.012 | 0.023 | 0.001 | 0.032 | 0.002 | 0.002 | 0.001 | 0.30 |
| Product 2 | 0.11 | 1.09 | 0.021 | 0.017 | 0.23 | 0.012 | 0.012 | 0.028 | 0.001 | 0.034 | 0.002 | 0.002 | 0.001 | 0.30 |

12/03/02 TUE 10:07 AM FAX 9414894545  
 OCT. 22. 2002 3:35PM VASS. PIPE /  
 YOUNGQUIST BROTHERS INC  
 NO. 1210 P. 11  
 005



# Metallurgical and Pipe Test Report

## Supplemental Testing Results

|                                   |   |  |                            |                            |                              |        |        |
|-----------------------------------|---|--|----------------------------|----------------------------|------------------------------|--------|--------|
| PO Date:<br><b>3/25/02</b>        | PO Number:<br><b>F0042000</b>                   | This is to certify that the product described herein was manufactured, sampled and tested in accordance with the specifications and requirements in such specifications. |                            | MYR NUMBER<br><b>26904</b> |                              |        |        |
| Customer:                         | Ship to Address:<br><br><b>CUSTOMER PICK-UP</b> | Approved:<br><br><i>[Signature]</i>  | Date:<br><br><i>7/2/02</i> |                            |                              |        |        |
| API 5L, January 2000 42nd Edition |   | Weld seam inspected by fluoroscopic weld method.   |                            |                            |                              |        |        |
|                                   |   | Diameter<br><b>30</b>  | Wall<br><b>.375</b>        | Grade<br><b>B/X42 PSL1</b> | Heat Number<br><b>5G8037</b> |        |        |
| <b>CERTIFIED COPY</b>             |   | <b>Hardness Testing Results</b>  |                            |                            |                              |        |        |
|                                   |   | <p style="text-align: center;">Values in Rockwell "B"</p>  |                            |                            |                              |        |        |
|                                   |   | 01: 78   | 05: 75                     | 11: 91                     | 16: 81                       | 21: 85 | 28: 76 |
|                                   |   | 02: 81   | 07: 81                     | 12: 90                     | 17: 85                       | 22: 78 |        |
|                                   |   | 03: 77   | 08: 80                     | 13: 90                     | 18: 80                       | 23: 80 |        |
|                                   |   | 04: 84   | 09: 82                     | 14: 86                     | 19: 79                       | 24: 78 |        |
|                                   |   | 05: 76   | 10: 81                     | 15: 82                     | 20: 80                       | 25: 80 |        |

This page is a supplement to the Metallurgical and Pipe Testing Report. Any distribution of this page must be accompanied by the Metallurgical and Pipe Testing report reflecting matching MYR and HEAT numbers.



SAW PIPES USA, Inc  
PO Box 2349  
Baytown, TX. 77522-2349

# Metallurgical and Pipe Test Report

|   |                              |  |                       |
|---|------------------------------|--|-----------------------|
| PO Date:<br>3/25/02   | PO Number:<br>P0042000 30/00 | This is to certify that the product described herein was manufactured, sampled and tested in accordance with the specifications and requirements in such specifications. | MTR NUMBER<br>26964   |
| Customer:   |                              | Approved<br><i>John</i>  | Date:<br>7/20         |
| Ship to Address:<br><br>CUSTOMER PICK-UP.<br>API 5L January 2000 42nd Ed. |                              | Weld seam inspected by fluoroscopic NDE method.  |                       |
|   |                              | Diameter<br>30   | Wall<br>.375          |
|   |                              | Grade<br>B/X42 PSL1  | Heat Number<br>5G8117 |

| Hydrotest Results |                  | Physical Testing Results |                      |   | Comments   |
|-------------------|------------------|--------------------------|----------------------|---|--|
| HYDRO PSI:        | HYDRO TIME:      | Trans Body Tensile       | Weld Tensile         | Guided Bend (weld)                            |  |
| 950               | 10 Seconds (Min) | Yield PSI<br>55869       | Tensile PSI<br>67923 | Root<br>OK                                    | MEETS NACE MR 0175<br>DSAW MATERIAL<br><b>CERTIFIED COPY</b> |
|                   |                  | Tensile PSI<br>69402     | C Width<br>1.48      | Face<br>OK                                    |  |
|                   |                  | Elongation-%<br>36       |                      | Weld Tensile Fracture location:<br>Base Metal |  |
|                   |                  | C Width<br>1.497         |                      |   |  |
|                   |                  |                          |                      |   |  |
|                   |                  |                          |                      |   |  |

## Chemical Analysis Results


| Heat      | C:   | Mn:  | P:    | S:    | Si:  | Cu:   | Ni:   | Cr:   | Mo:   | Al:   | V:    | Ti:   | Nb:   | C. E. |
|-----------|------|------|-------|-------|------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| 5G8117    | 0.11 | 1.1  | 0.013 | 0.011 | 0.24 | 0.02  | 0.01  | 0.01  | 0.001 | 0.055 | 0.006 | 0.001 | 0.004 | 0.30  |
| Product 1 | 0.09 | 1.02 | 0.014 | 0.009 | 0.2  | 0.028 | 0.018 | 0.022 | 0     | 0.051 | 0.001 | 0.002 | 0.001 | 0.27  |
| Product 2 | 0.03 | 1.04 | 0.014 | 0.013 | 0.2  | 0.029 | 0.018 | 0.022 | 0     | 0.052 | 0.001 | 0.002 | 0.001 | 0.21  |

12/03/02 TUE 10:07 FAX 9414894545  
 ACT. 22. 2002 3:35 PM VASS PIPE  
 YOUNGQUIST BROTHERS INC  
 NO. 1510 P. 9  
 0003



# Metallurgical and Pipe Test Report

## Supplemental Testing Results

|                                  |   |  |                             |                              |        |        |        |
|----------------------------------|---|--|-----------------------------|------------------------------|--------|--------|--------|
| PO Date:<br><b>3/25/02</b>       | PO Number:<br><b>FD042800</b>                   | This is to certify that the product described herein was manufactured, sampled and tested in accordance with the specifications and requirements in such specifications. |                             | MTR NUMBER<br><b>26964</b>   |        |        |        |
| Customer:                        | Ship to Address:<br><br><b>CUSTOMER PICK-UP</b> | Approved:<br><br><i>[Signature]</i>  | Date:<br><br><i>3/25/02</i> |                              |        |        |        |
| API 5L January 2000 42nd Edition |   | Weld seam inspected by fluoroscopic weld method.   |                             |                              |        |        |        |
|                                  |   | Diameter<br><b>30</b>  | Wall<br><b>.375</b>         | Grade<br><b>B/X42 PSL1</b>   |        |        |        |
|                                  |   |  |                             | Heat Number<br><b>5G8117</b> |        |        |        |
| <b>CERTIFIED COPY</b>            |   | <b>Hardness Testing Results</b>  |                             |                              |        |        |        |
|                                  |   |  <p style="text-align: center;">Values in Rockwell "B"</p>                            |                             |                              |        |        |        |
|                                  |   | 01: 81   | 05: 77                      | 11: 92                       | 15: 89 | 21: 85 | 25: 78 |
|                                  |   | 02: 83   | 07: 83                      | 12: 91                       | 16: 87 | 22: 80 |        |
|                                  |   | 03: 77   | 08: 81                      | 13: 88                       | 18: 84 | 23: 82 |        |
|                                  |   | 04: 75   | 09: 83                      | 14: 87                       | 19: 81 | 24: 80 |        |
|                                  |   | 05: 77   | 10: 82                      | 15: 87                       | 20: 79 | 25: 84 |        |

This page is a supplement to the Metallurgical and Pipe Testing Report. Any distribution of this page must be accompanied by the Metallurgical and Pipe Testing report reflecting matching MTR and HEAT numbers.

12/03/02 TUE 10:07 FAX 9414894545  
001.27.2002 5:55PM YBOS.TITL  
YOUNGQUIST BROTHERS INC  
NO. 1211 F. 11

---

APPENDIX D.1.4

## **20-Inch Diameter Steel Casing**

---



# HOUSTON TUBULARS INC



10497 TOWN & COUNTRY WAY  
SUITE 350  
HOUSTON, TEXAS 77024  
TEL: 713-465-6334  
713-465-0587

NOV 19 2002

DATE: 11/19/02  
RELEASE NO.: 27052

SHIPPER NO.: 813031

FROM: Van  
ADDRESS:  
TO:  
ADDRESS:

SHIPPED FROM:  
Achilles  
D-18

SIZE: 20x50 WEIGHT: 104.1 GRADE: API 5L COILING:

RANGE: 3 THREAD: REB MAKE: TYPE:

|    | TIER NO. | TIER NO. | TIER NO. | TIER NO. | TIER NO. |
|----|----------|----------|----------|----------|----------|
| 1  | 37       | 818501   | ✓        |          |          |
| 2  | 36       | 818598   | ✓        |          |          |
| 3  | 43       | 818699   | ✓        |          |          |
| 4  | 40       | 818557   | ✓        |          |          |
| 5  | 37       | 818559   | ✓        |          |          |
| 6  | 36       | 818592   | ✓        |          |          |
| 7  | 40       | 818583   | ✓        |          |          |
| 8  | 37       |          |          |          |          |
| 9  | 41       |          |          |          |          |
| 10 | 41       |          |          |          |          |
| 11 | 41       |          |          |          |          |
| 12 |          |          |          |          |          |
| 13 |          |          |          |          |          |
| 14 |          |          |          |          |          |
| 15 |          |          |          |          |          |
| 16 |          |          |          |          |          |
| 17 |          |          |          |          |          |
| 18 |          |          |          |          |          |
| 19 |          |          |          |          |          |
| 20 |          |          |          |          |          |
| TL |          |          |          |          |          |

TALLIED BY: TOTAL JOINTS: 11 TOTAL FOOTAGE: 438.3

REMARKS:  
TRUCK NO.: 02 DRIVER: Core Hester

# HOUSTON TUBULARS INC



10497 TOWN & COUNTRY WAY  
SUITE 350  
HOUSTON, TEXAS 77024  
TEL: 713-465-6334  
FAX: 713-465-0587

NOV 20 2002

DATE: \_\_\_\_\_

RELEASE NO.: 27057 #2

SHIPPER NO. 813080

FROM: Vass  
ADDRESS:  
TO:  
ADDRESS:

SHIPPED FROM:  
ALANYA  
ES

SIZE: 20 X 500 WEIGHT: 104.1 GRADE: AP5TL COUPLING:

RANGE: 3 THREAD: PEB MAKE: TYPE:

|    | TIER NO. | TIER NO. | TIER NO. | TIER NO. | TIER NO. |
|----|----------|----------|----------|----------|----------|
| 1  | 41       | 1        |          |          |          |
| 2  | 41       | 5        |          |          |          |
| 3  | 40       | 3        |          |          |          |
| 4  | 41       | 9        |          |          |          |
| 5  | 42       | 4        |          |          |          |
| 6  | 40       | 7        |          |          |          |
| 7  | 42       |          |          |          |          |
| 8  | 36       | 5        |          |          |          |
| 9  | 42       | 6        |          |          |          |
| 10 | 42       |          |          |          |          |
| 11 | 41       | 6        |          |          |          |
| 12 |          |          |          |          |          |
| 13 |          |          |          |          |          |
| 14 |          |          |          |          |          |
| 15 |          |          |          |          |          |
| 16 |          |          |          |          |          |
| 17 |          |          |          |          |          |
| 18 |          |          |          |          |          |
| 19 |          |          |          |          |          |
| 20 |          |          |          |          |          |
| TL |          |          |          |          |          |

TALLIED BY Julio

TOTAL JOINTS 11

TOTAL FOOTAGE 452.6

REMARKS:

TRUCK NO.: T-129

DRIVER: James Ste...

# HOUSTON TUBULARS INC



10497 TOWN & COUNTRY WAY  
SUITE 350  
HOUSTON, TEXAS 77024  
TEL: 713-465-6334  
FAX: 713-465-0587

DATE: NOV 20 2002

SHIPPER NO.: 813108

RELEASE NO.: 20052

FROM: Vaso

SHIPPED FROM:

ADDRESS:

Alayna

TO:

E8

ADDRESS:

SIZE: 20x500 WEIGHT: 104.1 GRADE: A106 COUPLING:

RANGE: DRU THREAD: MAKE: TYPE:

|    | TIER NO.   | TIER NO.      | TIER NO. | TIER NO. | TIER NO. |
|----|------------|---------------|----------|----------|----------|
| 1  | <u>416</u> | <u>878614</u> | <u>✓</u> |          |          |
| 2  | <u>40</u>  | <u>878766</u> | <u>✓</u> |          |          |
| 3  | <u>395</u> | <u>u</u>      | <u>✓</u> |          |          |
| 4  |            |               |          |          |          |
| 5  |            |               |          |          |          |
| 6  |            |               |          |          |          |
| 7  |            |               |          |          |          |
| 8  |            |               |          |          |          |
| 9  |            |               |          |          |          |
| 10 |            |               |          |          |          |
| 11 |            |               |          |          |          |
| 12 |            |               |          |          |          |
| 13 |            |               |          |          |          |
| 14 |            |               |          |          |          |
| 15 |            |               |          |          |          |
| 16 |            |               |          |          |          |
| 17 |            |               |          |          |          |
| 18 |            |               |          |          |          |
| 19 |            |               |          |          |          |
| 20 |            |               |          |          |          |
| TL |            |               |          |          |          |

|            |                       |                           |
|------------|-----------------------|---------------------------|
| TALLIED BY | TOTAL JOINTS <u>3</u> | TOTAL FOOTAGE <u>1211</u> |
|------------|-----------------------|---------------------------|

REMARKS:

TRUCK NO.: HTI 001 DRIVER: [Signature]

# HOUSTON TUBULARS INC



10497 TOWN & COUNTRY WAY  
SUITE 350  
HOUSTON, TEXAS 77024  
TEL: 713-465-6334  
FAX: 713-465-0587

DATE: NOV 20 2002

SHIPPER NO.: B13108

RELEASE NO.: 27052

|                   |                 |
|-------------------|-----------------|
| FROM: <u>Vaso</u> | SHIPPED FROM:   |
| ADDRESS:          | <u>Achilles</u> |
| TO:               |                 |
| ADDRESS:          | <u>D18</u>      |

SIZE: 20x500 WEIGHT: 104.1 GRADE: A106 COUPLING:

RANGE: D11 THREAD: MAKE: TYPE:

|    | TIER NO. | TIER NO. | TIER NO. | TIER NO. | TIER NO. |
|----|----------|----------|----------|----------|----------|
| 1  | 37       | 818604   | ✓        |          |          |
| 2  | 42       | 818592   | ✓        |          |          |
| 3  | 42       | 818358   | ✓        |          |          |
| 4  | 40       | 818583   | ✓        |          |          |
| 5  | 41       |          |          |          |          |
| 6  | 41       |          |          |          |          |
| 7  | 36       |          |          |          |          |
| 8  | 41       |          |          |          |          |
| 9  |          |          |          |          |          |
| 10 |          |          |          |          |          |
| 11 |          |          |          |          |          |
| 12 |          |          |          |          |          |
| 13 |          |          |          |          |          |
| 14 |          |          |          |          |          |
| 15 |          |          |          |          |          |
| 16 |          |          |          |          |          |
| 17 |          |          |          |          |          |
| 18 |          |          |          |          |          |
| 19 |          |          |          |          |          |
| 20 |          |          |          |          |          |
| TL |          |          |          |          |          |

|            |                       |                           |
|------------|-----------------------|---------------------------|
| TALLIED BY | TOTAL JOINTS <u>8</u> | TOTAL FOOTAGE <u>3248</u> |
|------------|-----------------------|---------------------------|

REMARKS:

TRUCK NO.: DRIVER: T. J. Luna



Huta  
„BATORY” S.A.  
UL. Dyrekcyjna 6  
41-506 Chorzów  
POLAND

## ŚWIADECTWO ODBIORU № 1138/EXP/R/02

CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE  
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ  
acc.to EN 10204/3.1.B

/nr normy/

Zamawiający STALEXPORT S.A. - KATOWICE

Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес получателя

| Nr i data zamówienia klienta<br>No et date la commande<br>Order No and date<br>No und Datum der Bestellung<br>№ и число заказа | Nr zlecenia<br>Ordre No<br>Manuf. Order No<br>Auftrag No<br>№ наряда | Nr awizu<br>Avis No<br>Advice No<br>Versandanzeige No<br>№ извещения | Nr wagonu<br>Wagen No<br>Car No<br>Wagon No<br>№ вагона |
|--|--|--|---|
| PL/271936361/22/1041   | 4228533/02   |  |   |

### Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

| Przedmiot i wykonanie<br>(stan obr. Termicz., mech. itp.)<br>L'objet et l'exécution (traitement thermique et l'usinage)<br>Item and specification (Heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механооб. и пр.) | Wymiar lub rysunek<br>Dimensions ou dessin<br>Dimensions or drawing<br>Abmessung oder Zeichnung<br>Размер чертёж | Marka<br>Marque<br>Steel type<br>Марка<br>Марка | Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | Sztuk<br>Pièces<br>Pieces<br>Stück<br>Штук | mb.<br>ft<br>(c. mtr.)<br>c. mtr.<br>l. M.<br>por. m | Kg<br>lb<br>(kg)<br>кг |
|--|--|---|--|--|--|------------------------|
| Seamless steel pipes acc.to<br>API 5L - PSL1/2000/<br>ASTM - A106/A 53/99/<br>ASME SA 106/01/ SA 53/98.<br>Diameter tolerances +/- 1%.<br>Bevelled ends Acc.to API - 5L<br>Outside surface double lacquered.   | 20" x 0,500"<br>(508 x 12,7 mm)<br>36 - 44 ft<br>(10,97 - 13,41 m)   | B/C/X42   | 818592 ✓                                     | 8  | 322,4<br>(98,27)                                     | 33607<br>(15244)       |

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG  
ХИМИЧЕСКИЙ СОСТАВ

| Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | C          | Mn        | Si          | P           | S            | Cr         | Ni   | Cu   |
|--|------------|-----------|-------------|-------------|--------------|------------|------|------|
| 818592                                       | 0,20       | 0,71      | 0,30        | 0,024       | 0,013        | 0,19       | 0,09 | 0,17 |
|  | Mo<br>0,05 | V<br>0,00 | Al<br>0,062 | Ti<br>0,003 | Nb<br>0,0000 | Ce<br>0,38 |      |      |

2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN  
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

| Nr wytopu lub próby<br>No de la coulée ou De l'éprouvette<br>Heat No<br>Or. Tests No<br>Abstich<br>Oder Probe No<br>№ плавки или проб | Stan obróbki Termicznej<br>Traitement thermique<br>Heat treatment<br>Терм. Bearbeitung<br>Термич. обработка | Re<br>psi<br>(MPa) | Rm<br>psi<br>(MPa) | A 2"<br>% | Z<br>% | U | Twardość<br>Dureté<br>Hardness<br>Härte<br>Твердость |
|---|---|--------------------|--------------------|-----------|--------|---|--|
| 818592/14975  | Hardnes isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transverse Type E               | 45252<br>(312)     | 78465<br>(541)     | 36,4      |        |   |  |

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN

Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%  
Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B .  
Size in inches. Heat number.

Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré  
According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных  
Испытаний признан годным.

Kontrola Jakości  
Contrôle de Fabrication  
Control of Manufacture  
Fabrikationskontrolle  
Технический контроль

Dyrekcja Huty  
Direction de l'Usine  
Works Management  
Hütten - Direktion  
Дирекция Завода

ODDZIAŁ MECHANICZNYCH

ROCK LIBOR

dn. 02.07. 2002 r.



**Huta**  
**„BATORY” S.A.**  
 UL. Dyrekcyjna 6  
 41-506 Chorzów  
 POLAND

**ŚWIADECTWO ODBIORU № 1046/EXP/R/02**

**CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE**  
**ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ**  
 acc.to EN 10204/3.1.B

/nr normy/

**Zamawiający** STALEXPORT S.A. - KATOWICE

Le client-Ordered by-Besteller-Заказчик

**Adres wysyłkowy**

Adresse-Address-Versandadresse-Адрес получателя

| Nr i data zamówienia klienta<br>No et date la commande<br>Order No and date<br>No und Datum der Bestellung<br>№ и число заказа | Nr zlecenia<br>Ordre No<br>Manuf. Order No<br>Auftrag No<br>№ заказа | Nr awizu<br>Avis No<br>Advice No<br>Versandanzeige No<br>№ извещения | Nr wagonu<br>Wagen No<br>Car No<br>Wagon No<br>№ вагона |
|--|--|--|---|
| PL/271936361/22/1041   | 4228533/02   |  |   |

**Wyszczególnienie zamówienia:**

Specyfification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

| Przedmiot i wykonanie<br>(stan obr. Termicz., mech. itp.)<br>L'objet et l'execution (traitement thermique et l'usinage)<br>Item and specification (Heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механооб. и пр.) | Wymiar lub rysunek<br>Dimensions ou dessin<br>Dimensions or drawing<br>Abmessung oder Zeichnung<br>Размер чертёж | Marka<br>Marque<br>Steel type<br>Marke<br>Марка | Wytóp<br>Coulée<br>Heat<br>Abstich<br>Плавка | Sztuk<br>Pièces<br>Pieces<br>Stück<br>Штук | mb.<br>ft<br>(c. mtr.)<br>c. mtr.<br>l. M.<br>пог. м | Kg<br>lb<br>(kg)<br>кг |
|--|--|---|--|--|--|------------------------|
| Seamless steel pipes acc.to<br>API 5L - PSL1/2000/<br>ASTM - A106/A 53/99/<br>ASME SA 106/01/ SA 53/98.<br>Diameter tolerances +/- 1%.<br>Bevelled ends Acc.to API - 5L<br>Outside surface double lacquered.   | 20" x 0,500"<br>(508 x 12,7 mm)<br>36 - 44 ft<br>(10,97 - 13,41 m)   | B / C / 342                                     | 818561 ✓                                     | 9  | 348,6<br>(106,24)                                    | 36332<br>(16480)       |

**Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.**

Le controle technique de l'été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

**1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG**  
**ХИМИЧЕСКИЙ СОСТАВ**

| Wytóp<br>Coulée<br>Heat<br>Abstich<br>Плавка | C          | Mn        | Si          | P           | S            | Cr         | Ni   | Cu   |
|--|------------|-----------|-------------|-------------|--------------|------------|------|------|
| 818561                                       | 0,18       | 0,97      | 0,35        | 0,016       | 0,008        | 0,13       | 0,13 | 0,22 |
|  | Mo<br>0,06 | V<br>0,00 | Al<br>0,035 | Ti<br>0,003 | Nb<br>0,0000 | Ce<br>0,40 |      |      |

**2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN**  
**МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ**

| Nr wytopu<br>lub próby<br>No de la coulée ou<br>De l'éprouvette<br>Heat No<br>Or. Tests No<br>Abstich<br>Oder Probe No<br>№ плавки<br>или пробы | Stan obróbki<br>Termicznej<br>Traitement thermique<br>Heat treatment<br>Therm. Bearbeitung<br>Термич. обработка | Re<br>psi<br>(MPa) | Rm<br>psi<br>(MPa) | A 2"<br>% | Z<br>% | U | Twardość<br>Dureté<br>Hardness<br>Härte<br>Твердость |
|---|---|--------------------|--------------------|-----------|--------|---|--|
| 818561/13466  | Hardnes isn't<br>Higher than<br>22 HRC.Pipes in<br>accordance to<br>NACE MR 01-75<br>Test transerse<br>Type E   | 51633<br>(356)     | 80351<br>(554)     | 38,2      |        |   |  |

**2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN**

Flattening test - positive results

**4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ**

**5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ**

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s


**6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN**

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%  
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B .  
 Size in inches. Heat number.

Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré  
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышесказанных  
 Испытаний признан годным.

|   |  |                    |
|---|--|--------------------|
| Kontrola Jakości<br>Contrôle de Fabrication<br>Control of Manufacture<br>Fabrikationskontrolle<br>Технический контроль    | Dyrekcja Huty<br>Direction de l'Usine<br>Works Management<br>Hütten - Direktion<br>Дирекция Завода |                    |
| KIEROWNIK<br>ODBIORÓW TECHNICZNYCH<br> |  | dn. 18.06. 2002 r. |





Huta  
"BATORY" S.A.  
UL. Dyrkcyjna 6  
41-506 Chorzów  
POLAND

## ŚWIADECTWO ODBIORU № 1047/EXP/R/02

CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE  
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ  
acc.to EN 10204/3.1.B

/nr normy/

Zamawiający STALEXPORT S.A. - KATOWICE

Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес получателя

| Nr i data zamówienia klienta<br>No et date la commande<br>Order No and date<br>No und Datum der Bestellung<br>№ и число заказа | Nr zlecenia<br>Ordre No<br>Manuf. Order No<br>Auftrag No<br>№ заказа | Nr awizu<br>Avis No<br>Advice No<br>Versandanzeige No<br>№ извещения | Nr wagonu<br>Wagen No<br>Car No<br>Wagon No<br>№ вагона |
|--|--|--|---|
| PL/271936361/22/1041   | 4228533/02   |  |   |

### Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

| Przedmiot i wykonanie<br>(stan obr. Termicz., mech. itp.)<br>L'objet et l'execution (traitement thermique et l'usinage)<br>Item and specification (Heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механич. и пр.) | Wymiar lub rysunek<br>Dimensions ou dessin<br>Dimensions or drawing<br>Abmessung oder Zeichnung<br>Размер чертеж | Marka<br>Marque<br>Steel type<br>Marke<br>Марка | Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | Sztuk<br>Pièces<br>Pieces<br>Stück<br>Штук | mb.<br>ft<br>(c. mtr.)<br>c. mtr.<br>I. M.<br>por. m | Kg<br>lb<br>(kg)<br>кг |
|---|--|---|--|--|--|------------------------|
| Seamless steel pipes acc.to<br>API 5L - PSL1/2000/<br>ASTM - A106/A 53/99/<br>ASME SA 106/01/ SA 53/98.<br>Diameter tolerances +/- 1%.<br>Bevelled ends Acc .to API - 5L<br>Outside surface double lacquered.   | 20" x 0,500"<br>(508 x 12,7 mm)<br>36 - 44 ft<br>(10,97 - 13,41 m)   | B/CIX2  | 818551 ✓                                     | 7  | 271,0<br>(82,59)                                     | 28243<br>(12811)       |

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-après.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

### 1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG ХИМИЧЕСКИЙ СОСТАВ

| Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | C          | Mn        | Si          | P           | S            | Cr         | Ni   | Cu   |
|--|------------|-----------|-------------|-------------|--------------|------------|------|------|
| 818551                                       | 0,18       | 0,96      | 0,34        | 0,019       | 0,009        | 0,06       | 0,07 | 0,16 |
|  | Mo<br>0,02 | V<br>0,00 | Al<br>0,040 | Ti<br>0,003 | Nb<br>0,0000 | Ce<br>0,36 |      |      |

2. BADANIA MECHANICZNE – ESSAIS MECANIQUES – MECHANICAL TESTS – MECHANISCHE UNTERSUCHUNGEN  
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

| Nr wytopu<br>lub próby<br>No de la coulée ou<br>De l'éprouvette<br>Heat No<br>Or. Tests No<br>Abstich<br>Oder Probe No<br>№ плавки<br>или пробы | Stan obróbki<br>Termicznej<br>Traitement thermique<br>Heat treatment<br>Therm. Bearbeitung<br>Термич. обработка | Re<br>psi<br>(MPa) | Rm<br>psi<br>(MPa) | A 2"<br>% | Z<br>% | U | Twardość<br>Dureté<br>Hardness<br>Härte<br>Твердость |
|---|---|--------------------|--------------------|-----------|--------|---|--|
| 818551/13476  | Hardnes Isn't<br>Higher than<br>22 HRc.Pipes in<br>accordance to<br>NACE MR 01-75<br>Test transferse<br>Type E  | 51343<br>(354)     | 78320<br>(540)     | 43,9      |        |   |  |

2. BADANIA TECHNOLOGICZNE – ESSAIS TECHNOLOGIQUES – TECHNOLOGICAL TESTS – TECHNOLOGISCHE PRÜFUNGEN

Flattening test - positive results

4. BADANIA METALOGRAFICZNE – ESSAIS METALLOGRAPHIQUES – METALLOGRAPHIC TESTS – METALLOGRAPHISCHE UNTERSUCHUNGEN – МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA – AUTRES ESSAIS – OTHER TESTS – ANDERE UNTERSUCHUNGEN – ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE – ADDITIONAL REMARKS – AUTRESOBSERVATIONS – ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%  
Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol .Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B .  
Size in inches. Heat number.

Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré  
According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышесказанных  
Испытаний признан годным.

Kontrola Jakości  
Contrôle de Fabrication  
Control of Manufacture  
Fabrikationskontrolle  
Технический контроль

Dyrekcja Huty  
Direction de l'Usine  
Works Management  
Hütten - Direktion  
Дирекция Завода

K I S E R O W N I K  
OBIEKTÓW TECHNICZNYCH

ROCH LIBOR

dn. 18.06. 2002 r.



Huta  
„BATORY” S.A.  
UL. Dyrekcyjna 6  
41-506 Chorzów  
POLAND

## ŚWIADECTWO ODBIORU № 1048/EXP/R/02

CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE  
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ  
acc.to EN 10204/3.1.B

/nr normy/

Zamawiający STALEXPORT S.A. - KATOWICE

Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес получателя

| Nr i data zamówienia klienta<br>No et date la commande<br>Order No and date<br>No und Datum der Bestellung<br>№ и число заказа | Nr zlecenia<br>Ordre No<br>Manuf. Order No<br>Auftrag No<br>№ наряда | Nr awizu<br>Avis No<br>Advice No<br>Versandanzeige No<br>№ извещения | Nr wagonu<br>Wagen No<br>Car No<br>Wagon No<br>№ вагона |
|--|--|--|---|
| PL/271936361/22/1041   | 4228533/02   |  |   |

### Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

| Przedmiot i wykonanie<br>(stan obr. Termicz., mech. itp.)<br>L'objet et l'exécution (traitement thermique et l'usinage)<br>Item and specification (Heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механооб. и пр.) | Wymiar lub rysunek<br>Dimensions ou dessin<br>Dimensions or drawing<br>Abmessung oder Zeichnung<br>Размер чертёж | Marka<br>Marque<br>Steel type<br>Marke<br>Марка | Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | Sztuk<br>Pièces<br>Pieces<br>Stück<br>Штук | mb.<br>ft<br>(c. mtr.)<br>c. mtr.<br>l. M.<br>por. m | Kg<br>lb<br>(kg)<br>кг |
|--|--|---|--|--|--|------------------------|
| Seamless steel pipes acc.to<br>API 5L - PSL1/2000/<br>ASTM - A106/A 53/99/<br>ASME SA 106/01/ SA 53/98.<br>Diameter tolerances +/- 1%.<br>Bevelled ends Acc.to API - 5L<br>Outside surface double lacquered.   | 20" x 0,500"<br>(508 x 12,7 mm)<br>36 - 44 ft<br>(10,97 - 13,41 m)   | B/C/X42   | 818559 ✓                                     | 8  | 333,9<br>(101,77)                                    | 34804<br>(15787)       |

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHEMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG  
ХИМИЧЕСКИЙ СОСТАВ

| Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | C          | Mn        | Si          | P           | S            | Cr         | Ni   | Cu   |
|--|------------|-----------|-------------|-------------|--------------|------------|------|------|
| 818559                                       | 0,18       | 0,96      | 0,35        | 0,012       | 0,006        | 0,16       | 0,20 | 0,18 |
|  | Mo<br>0,04 | V<br>0,00 | Al<br>0,035 | Ti<br>0,003 | Nb<br>0,0000 | Ce<br>0,41 |      |      |

**2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN**  
**МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ**

| Nr wytopu<br>lub próby<br>No de la coulée ou<br>De l'éprouvette<br>Heat No<br>Or. Tests No<br>Abstich<br>Oder Probe No<br>№ плавки<br>или пробы | Stan obróbki<br>Termicznej<br>Traitement thermique<br>Heat treatment<br>Therm. Bearbeitung<br>Термич. обработка | Re<br>psi<br>(MPa) | Rm<br>psi<br>(MPa) | A 2"<br>% | Z<br>% | U | Twardość<br>Dureté<br>Hardness<br>Härte<br>Твердость |
|---|---|--------------------|--------------------|-----------|--------|---|--|
| 818559/13486  | Hardnes isn't<br>Higher than<br>22 HRC.Pipes in<br>accordance to<br>NACE MR 01-75<br>Test transerse<br>Type E   | 52359<br>(361)     | 82671<br>(570)     | 43,9      |        |   |  |

**2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN**

Flattening test - positive results

**4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ**

**5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ**

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s



**6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN**

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%  
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol . Seamless. Acc.to API 5L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B .  
 Size in inches. Heat number.

Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré  
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых  
 Испытаний признан годным.

|   |  |                    |
|---|--|--------------------|
| Kontrola Jakości<br>Contrôle de Fabrication<br>Control of Manufacture<br>Fabrikationskontrolle<br>Технический контроль                  | Dyrekcja Huty<br>Direction de l'Usine<br>Works Management<br>Hütten - Direktion<br>Дирекция Завода                     |                    |
| KIEROWNIK<br>ODBIORÓW TECHNICZNYCH<br><br>ROCH LIBOR | WZGLĘDNY KONTROLI JAKOŚCI<br>SA<br> | dn. 18.06. 2002 r. |



Huta  
"BATORY" S.A.  
UL. Dyrekcyjna 6  
41-506 Chorzów  
POLAND

## ŚWIADECTWO ODBIORU № 1137/EXP/R/02

CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE  
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ  
acc.to EN 10204/3.1.B

/nr normy/

Zamawiający STALEXPORT S.A. - KATOWICE  
Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy  
Adresse-Address-Versandadresse-Адрес получателя

| Nr i data zamówienia klienta<br>No et date la commande<br>Order No and date<br>No und Datum der Bestellung<br>№ и число заказа | Nr zlecenia<br>Ordre No<br>Manuf. Order No<br>Auftrag No<br>№ наряда | Nr awizu<br>Avis No<br>Advice No<br>Versandanzeige No<br>№ извещения | Nr wagonu<br>Wagen No<br>Car No<br>Wagon No<br>№ вагона |
|--|--|--|---|
| PL/271936361/22/1041   | 4228533/02   |  |   |

Wyszczególnienie zamówienia:  
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

| Przedmiot i wykonanie<br>(stan obr. Termicz., mech. itp.)<br>L'objet et l'exécution (traitement thermique et l'usinage)<br>Item and specification (Heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механообработ. и пр.) | Wymiar lub rysunek<br>Dimensions ou dessin<br>Dimensions or drawing<br>Abmessung oder Zeichnung<br>Размер чертёж | Marka<br>Marque<br>Steel type<br>Марке<br>Марка | Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | Sztuk<br>Pièces<br>Pieces<br>Stück<br>Штук | mb.<br>ft<br>(c. mtr.)<br>c. mtr.<br>l. M.<br>пог. м | Kg<br>lb<br>(kg)<br>кг |
|---|--|---|--|--|--|------------------------|
| Seamless steel pipes acc.to<br>API 5L - PSL1/2000/<br>ASTM - A106/A 53/99/<br>ASME SA 106/01/ SA 53/98.<br>Diameter tolerances +/- 1%.<br>Bevelled ends Acc. to API - 5L<br>Outside surface double lacquered.   | 20" x 0,500"<br>(508 x 12,7 mm)<br>36 - 44 ft<br>(10,97 - 13,41 m)   | B/C/X42   | 818694 ✓                                     | 9  | 376,7<br>(114,81)                                    | 39261<br>(17809)       |

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.  
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.  
Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.  
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG  
ХИМИЧЕСКИЙ СОСТАВ

| Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | C          | Mn        | Si          | P           | S            | Cr         | Ni   | Cu   |
|--|------------|-----------|-------------|-------------|--------------|------------|------|------|
| 818694                                       | 0,18       | 0,96      | 0,37        | 0,017       | 0,008        | 0,16       | 0,12 | 0,26 |
|  | Mo<br>0,06 | V<br>0,00 | Al<br>0,034 | Ti<br>0,005 | Nb<br>0,0000 | Ce<br>0,41 |      |      |

2. BADANIA MECHANICZNE - ESSAIS MECANQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN  
МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ

| Nr wytopu<br>lub próby<br>No de la coulée ou<br>De l'éprouvette<br>Heat No<br>Or. Tests No<br>Abstich<br>Oder Probe No<br>№ плавки<br>или пробы | Stan obróbki<br>Termicznej<br>Traitement thermique<br>Heat treatment<br>Therm. Bearbeitung<br>Термич. обработка | Re<br>psi<br>(MPa) | Rm<br>psi<br>(MPa) | A 2"<br>% | Z<br>% | U | Twardość<br>Dureté<br>Hardness<br>Härte<br>Твердость |
|---|---|--------------------|--------------------|-----------|--------|---|--|
| 818694/14966  | Hardnes isn't<br>Higher than<br>22 HRC. Pipes in<br>accordance to<br>NACE MR 01-75<br>Test transferse<br>Type E | 52359<br>(361)     | 82236<br>(567)     | 39,4      |        |   |  |

2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN

Flattening test - positive results

4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ

5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ

Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s

6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%  
Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol .Seamless. Acc.to API 5 L/ B /X42/ PSL 1 / A106/ /B/ C/ A53/ B/ S A106/ B / C/ SA53 / B .  
Size in inches. Heat number.

Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré  
According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных  
Испытаний признан годным.

Kontrola Jakości  
Contrôle de Fabrication  
Control of Manufacture  
Fabrikationskontrolle  
Технический контроль

Dyrekcja Huty  
Direction de l'Usine  
Works Management  
Hütten - Direktion  
Дирекция Завода

ROCH LIBOR

ROCH LIBOR

ROCH LIBOR

ROCH LIBOR

dn. 01.07. 2002 r.



Huta  
"BATORY" S.A.  
UL. Dyrekcyjna 6  
41-506 Chorzów  
POLAND

## ŚWIADECTWO ODBIORU № 1049/EXP/R/02

CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE  
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ  
acc.to EN 10204/3.1.B

/nr normy/

Zamawiający STALEXPORT S.A. - KATOWICE

Le client-Ordered by-Besteller-Заказчик

Adres wysyłkowy

Adresse-Address-Versandadresse-Адрес получателя

| Nr i data zamówienia klienta<br>No et date la commande<br>Order No and date<br>No und Datum der Bestellung<br>№ и число заказа | Nr zlecenia<br>Ordre No<br>Manuf. Order No<br>Auftrag No<br>№ заказа | Nr awizu<br>Avis No<br>Advice No<br>Versandanzeige No<br>№ извещения | Nr wagonu<br>Wagen No<br>Car No<br>Wagon No<br>№ вагона |
|--|--|--|---|
| PL/271936361/22/1041   | 4228533/02   |  |   |

Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

| Przedmiot i wykonanie<br>(stan obr. Termicz., mech. itp.)<br>L'objet et l'exécution (traitement thermique et l'usage)<br>Item and specification (Heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механообработ. и пр.) | Wymiar lub rysunek<br>Dimensions ou dessin<br>Dimensions or drawing<br>Abmessung oder Zeichnung<br>Размер чертеж | Marka<br>Marque<br>Steel type<br>Marke<br>Марка | Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | Sztuk<br>Pièces<br>Pieces<br>Stück<br>Штук | mb.<br>ft<br>(c. mtr.)<br>l. M.<br>пог. м | Kg<br>lb<br>(kg)<br>кг |
|---|--|---|--|--|---|------------------------|
| Seamless steel pipes acc.to<br>API 5L - PSL1/2000/<br>ASTM - A106/A 53/99/<br>ASME SA 106/01/ SA 53/98.<br>Diameter tolerances +/- 1%.<br>Bevelled ends acc.to API - 5L<br>Outside surface double lacquered.  | 20" x 0,500"<br>(508 x 12,7 mm)<br>36 - 44 ft<br>(10,97 - 13,41 m)   | B/C/42  | 818583 ✓                                     | 8  | 324,3<br>(98,84)                          | 33801<br>(15332)       |

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG  
ХИМИЧЕСКИЙ СОСТАВ

| Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | C          | Mn        | Si          | P           | S            | Cr         | Ni   | Cu   |
|--|------------|-----------|-------------|-------------|--------------|------------|------|------|
| 818583                                       | 0,18       | 0,96      | 0,38        | 0,013       | 0,006        | 0,14       | 0,08 | 0,19 |
|  | Mo<br>0,03 | V<br>0,00 | Al<br>0,032 | Ti<br>0,005 | Nb<br>0,0000 | Ce<br>0,39 |      |      |

| 2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN<br>МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ   |   |  |                    |                    |        |   |  |
|--|---|--|--------------------|--------------------|--------|---|--|
| Nr wytopu<br>lub próby<br>No de la coulée ou<br>De l'éprouvette<br>Heat No<br>Or. Tests No<br>Abstich<br>Oder Probe No<br>№ плавки<br>или пробы  | Stan obróbki<br>Termicznej<br>Traitement thermique<br>Heat treatment<br>Therm. Bearbeitung<br>Термич. обработка | Re<br>psi<br>(MPa)   | Rm<br>psi<br>(MPa) | A 2"<br>%          | Z<br>% | U | Twardość<br>Dureté<br>Hardness<br>Härte<br>Твердость |
| 818583/13496   | Hardnes isn't<br>Higher than<br>22 HRC. Pipes in<br>accordance to<br>NACE MR 01-75<br>Test transferse<br>Type E | 49458<br>(341)   | 80641<br>(556)     | 45,9               |        |   |  |
| 2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE<br>PRÜFUNGEN<br>Flattening test - positive results  |   |  |                    |                    |        |   |  |
| 4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE<br>UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ  |   |  |                    |                    |        |   |  |
| 5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ<br>Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s   |   |  |                    |                    |        |   |  |
| 6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN   |   |  |                    |                    |        |   |  |
| Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%<br>Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%  |   |  |                    |                    |        |   |  |
| Materiał oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен<br>Mill's symbol . Seamless. Acc.to API 5 L/B /X42/ PSL 1 / A106/ B/ C/ A53/ B/ S A106/ B/ C/ SA53 / B .<br>Size in inches. Heat number.                                    |   |  |                    |                    |        |   |  |
| Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur la base des essais si-dessus le material est délivré<br>According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вущенменованных<br>Испытаний признан годным. |   |  |                    |                    |        |   |  |
| Kontrola Jakości<br>Contrôle de Fabrication<br>Control of Manufacture<br>Fabrikationskontrolle<br>Технический контроль   |   | Dyrekcja Huty<br>Direction de l'Usine<br>Works Management<br>Hütten - Direktion<br>Дирекция Завода |                    |                    |        |   |  |
| KIEROWNIK<br>OBSIÓRÓW TECHNICZNYCH<br>ROCH LIBOR   |   |  |                    | dn. 19.06. 2002 r. |        |   |  |





Huta  
"BATORY" S.A.  
UL. Dyrekcyjna 6  
41-506 Chorzów  
POLAND

## ŚWIADECTWO ODBIORU № 1287/EXP/R/02

CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE  
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ  
acc.to EN 10204/3.1.B

/nr normy/

**Zamawiający** STALEXPORT S.A. - KATOWICE  
Le client-Ordered by-Besteller-Заказчик

**Adres wysyłkowy**  
Adresse-Address-Versandadresse-Адрес получателя

| Nr i data zamówienia klienta<br>No et date la commande<br>Order No and date<br>No und Datum der Bestellung<br>№ и число заказа | Nr zlecenia<br>Ordre No<br>Manuf. Order No<br>Auftrag No<br>№ заказа | Nr awizu<br>Avis No<br>Advice No<br>Versandanzeige No<br>№ извещения | Nr wagonu<br>Wagen No<br>Car No<br>Wagon No<br>№ вагона |
|--|--|--|---|
|--|--|--|---|

PL/271936361/22/1041

4228533/02

**Wyszczególnienie zamówienia:**  
Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

| Przedmiot i wykonanie<br>(stan obr. Termicz., mech. itp.)<br>L'objet et l'execution (traitement thermique et l'usinage)<br>Item and specification (Heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механообр. и пр.) | Wymiar lub rysunek<br>Dimensions ou dessin<br>Dimensions or drawing<br>Abmessung oder Zeichnung<br>Размер чертёж | Marka<br>Marque<br>Steel type<br>Marke<br>Марка | Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | Sztuk<br>Pièces<br>Pieces<br>Stück<br>Штук | mb.<br>ft.<br>(c. mtr.)<br>с. mtr.<br>l. M.<br>пог. м | Kg<br>lb<br>(kg)<br>кг |
|---|--|---|--|--|---|------------------------|
| Seamless steel pipes acc.to<br>API 5L - PSL1/2000/<br>ASTM - A106/A 53/99/<br>ASME SA 106/01/ SA 53/98.<br>Diameter tolerances +/- 1%.<br>Bevelled ends Acc.to API - 5L<br>Outside surface double lacquered.  | 20" x 0,500"<br>(508 x 12,7 mm)<br>36 - 44 ft<br>(10,97 - 13,41m)  | B/C/X42   | 818766 ✓                                     | 7  | 284,6<br>(86,74)                                      | 29663<br>(13455)       |

**Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.**

Le controle technique de la été exécuté par le Service de Contrôle. Les resultats des essais sont indiqués ci-après.  
The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung würde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.  
Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

**1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG**  
**ХИМИЧЕСКИЙ СОСТАВ**

| Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавка | C          | Mn        | Si          | P           | S            | Cr         | Ni   | Cu   |
|--|------------|-----------|-------------|-------------|--------------|------------|------|------|
| 818766                                       | 0,19       | 0,97      | 0,37        | 0,019       | 0,007        | 0,05       | 0,08 | 0,21 |
|  | Mo<br>0,02 | V<br>0,00 | Al<br>0,038 | Ti<br>0,004 | Nb<br>0,0000 | Ce<br>0,38 |      |      |

| 2. BADANIA MECHANICZNE - ESSAIS MECANIQUE - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN<br>МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ   |   |  |                    |                    |        |   |  |
|---|---|--|--------------------|--------------------|--------|---|--|
| Nr wytopu<br>lub próby<br>No de la coulée ou<br>De l'éprouvette<br>Heat No<br>Or. Tests No<br>Abstich<br>Oder Probe No<br>№ плавки<br>или пробы   | Stan obróbki<br>Termicznej<br>Traitement thermique<br>Heat treatment<br>Therm. Bearbeitung<br>Термич. обработка | Re<br>psi<br>(MPa)   | Rm<br>psi<br>(MPa) | A 2"<br>%          | Z<br>% | U | Twardość<br>Dureté<br>Hardness<br>Härte<br>Твердость |
| 818766/16860  | Hardnes isn't<br>Higher than<br>22 HRC. Pipes in<br>accordance to<br>NACE MR 01-75<br>Test transferse<br>Type E | 51923<br>(358)   | 80206<br>(553)     | 43,7               |        |   |  |
| 2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE<br>PRÜFUNGEN<br>Flattening test - positive results   |   |  |                    |                    |        |   |  |
| 4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE<br>UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ   |   |  |                    |                    |        |   |  |
| 5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ<br>Each pipes hydrostatically tested by pressure 1890 psi - positive results time 5 s  |   |  |                    |                    |        |   |  |
| 6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN  |   |  |                    |                    |        |   |  |
| Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%<br>Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%   |   |  |                    |                    |        |   |  |
| Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен<br>Mill's symbol . Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B .<br>Size in inches. Heat number.                       |   |  |                    |                    |        |   |  |
| Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré<br>According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых<br>Испытаний признан годным. |   |  |                    |                    |        |   |  |
| Kontrola Jakości<br>Contrôle de Fabrication<br>Control of Manufacture<br>Fabrikationskontrolle<br>Технический контроль  |   | Dyrekcja Huty<br>Direction de l'Usine<br>Works Management<br>Hütten - Direktion<br>Дирекция Завода |                    |                    |        |   |  |
| ODSIORC   |   |  |                    | dn. 23.07. 2002 r. |        |   |  |



Huta  
"BATORY" S.A.  
UL. Dyrekcyjna 6  
41-506 Chorzów  
POLAND

## ŚWIADECTWO ODBIORU № 1288/EXP/R/02

CERTYFICAT DE RECEPTION INSPECTION CERTIFICATE  
ABNAHMEPRÜFZEUGNIS СЕРТИФИКАТ  
acc.to EN 10204/3.1.B  
*for normy/*

**Zamawiający** STALEXPORT S.A. - KATOWICE

Le client-Ordered by-Besteller-Заказчик

**Adres wysyłkowy**

Adresse-Address-Versandadresse-Адрес получателя

| Nr i data zamówienia klienta<br>No et date la commande<br>Order No and date<br>No und Datum der Bestellung<br>№ и число заказа | Nr zlecenia<br>Ordre No<br>Manuf. Order No<br>Auftrag No<br>№ заказа | Nr awizu<br>Avis No<br>Advice No<br>Versandanzeige No<br>№ извещения | Nr wagonu<br>Wagen No<br>Car No<br>Wagon No<br>№ вагона |
|--|--|--|---|
| PL/271936361/22/1041   | 4228533/02   |  |   |

### Wyszczególnienie zamówienia:

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

| Przedmiot i wykonanie<br>(stan obr. Termicz., mech. Itp.)<br>L'objet et l'exécution (traitement thermique et l'usinage)<br>Item and specification (Heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механич. обр. и пр.) | Wymiar lub rysunek<br>Dimensions ou dessin<br>Dimensions or drawing<br>Abmessung oder Zeichnung<br>Размер чертеж | Marka<br>Marque<br>Steel type<br>Marke<br>Марка | Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавака | Sztuk<br>Pièces<br>Pieces<br>Stück<br>Штук | mb.<br>ft<br>(c. mtr.)<br>c. mtr.<br>I. M.<br>пог. м | Kg<br>lb<br>(kg)<br>кг |
|--|--|---|---|--|--|------------------------|
| Seamless steel pipes acc.to<br>API 5L - PSL1/2000/<br>ASTM - A106/A 53/99/<br>ASME SA 106/01/ SA 53/98.<br>Diameter tolerances +/- 1%.<br>Bevelled ends Acc.to API - 5L<br>Outside surface double lacquered.   | 20" x 0,500"<br>(508 x 12,7 mm)<br>36 - 44 ft<br>(10,97 - 13,41m)  | B/C/X42   | 818614 ✓                                      | 10   | 408,2<br>(124,42)                                    | 42548<br>(19300)       |

Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.

Le controle technique de la été exécuté par le Service de Contrôle. Les resultats des essais sont indiqués ci-après.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung würde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG  
ХИМИЧЕСКИЙ СОСТАВ

| Wytop<br>Coulée<br>Heat<br>Abstich<br>Плавака | C          | Mn        | Si          | P           | S            | Cr         | Ni   | Cu   |
|---|------------|-----------|-------------|-------------|--------------|------------|------|------|
| 818614  | 0,22       | 0,93      | 0,33        | 0,014       | 0,009        | 0,06       | 0,11 | 0,20 |
|   | Mo<br>0,03 | V<br>0,00 | Al<br>0,039 | Ti<br>0,004 | Nb<br>0,0000 | Ce<br>0,42 |      |      |

**2. BADANIA MECHANICZNE - ESSAIS MECANIQUES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN**  
**МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ**

| Nr wytopu lub próby<br>No de la coulée ou De l'éprouvette<br>Heat No<br>Or. Tests No<br>Abstich<br>Oder Probe No<br>№ плавки или пробы | Stan obróbki Termicznej<br>Traitement thermique<br>Heat treatment<br>Therm. Verarbeitung<br>Термич. обработка | Re<br>psi<br>(MPa) | Rm<br>psi<br>(MPa) | A 2"<br>% | Z<br>% | U | Twardość<br>Dureté<br>Hardness<br>Härte<br>Твердость |
|--|---|--------------------|--------------------|-----------|--------|---|--|
| 818614/16870   | Hardnes Isn't Higher than 22 HRC. Pipes in accordance to NACE MR 01-75 Test transverse Type E                 | 54697 (377)        | 83687 (577)        | 38,8      |        |   |  |

**2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE PRÜFUNGEN**

Flattening test - positive results

**4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ**

**5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ**

Each pipes hydrostatically tested by pressure 1890 psi - positive results. time 5 s

**6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN**

Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%  
 Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%

Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен

Mill's symbol. Seamless. Acc.to API 5 L / B / X42 / PSL 1 / A106 / B / C / A53 / B / S A106 / B / C / SA53 / B.  
 Size in inches. Heat number.

Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré  
 According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеназванных Испытаний признан годным.

|  |  |                    |
|--|--|--------------------|
| Kontrola Jakości<br>Contrôle de Fabrication<br>Control of Manufacture<br>Fabrikationskontrolle<br>Технический контроль | Dyrekcja Huty<br>Direction de l'Usine<br>Works Management<br>Hütten - Direktion<br>Дирекция Завода |                    |
| [Stamp: ODDZIAŁOWY KONTROLNICY TECHNICZNYCH]<br>[Signature]<br>BOCH LIBOR  | [Stamp]<br>[Signature]   | dn. 23.07. 2002 r. |

P. 003



UNITED STATES STEEL

TUBULAR PRODUCTS  
 CERTIFIED TEST REPORT  
 (TYPE B - IN ACCORDANCE WITH ISO 10474/EN 10204/DIN 50048)

TIME: 14:15:21

|   |      |              |           |              |                               |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
|---|------|--------------|-----------|--------------|-------------------------------|---|------|------------------------|-----------|---------|---|---|-----|---------|---|---|-----|--|--|--|--|
| MILL ORDER/ITEM NO.<br>D105807 03   |      | SHIPPER'S NO |           | PO NUMBER    |                               |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| MATERIAL COND: AS ROLLED  |      |              |           |              | OD 20.000 (508.000)           |   |      | W (THK) 0.508 (12.700) |           |         |   |   |     |         |   |   |     |  |  |  |  |
| PRODUCT IDENTIFICATION  | PLAT | BEND         | GAWN SIZE | MIN COLLAPSE | CHARPY V-NOTCH IMPACT TESTING |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
|   |      |              |           |              | DIR                           | TEST LOC  | TEMP | SIZE                   | TEST COND | FT-LBS  |   |   |     | % SHEAR |   |   |     |  |  |  |  |
|   |      |              |           |              |                               |   |      |                        |           | 1       | 2 | 3 | AVG | 1       | 2 | 3 | AVG |  |  |  |  |
| DEG. F  |      |              |           |              |                               |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| X25326 2M3005   | OK   |              |           |              | ** END OF DATA THIS SHEET **  |   |      |                        |           | *NOTE A |   |   |     |         |   |   |     |  |  |  |  |
| LEGEND L-LONGITUDINAL T-TRANSVERSE B-BODY W-WELD HAZ-HEAT AFFECTED ZONE   |      |              |           |              |                               |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| TESTING / INSPECTION INFORMATION  |      |              |           |              |                               |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| TEST / INSPECTION   |      |              |           | YES          |                               | RESULTS / COMMENTS  |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| FULL LENGTH VISUAL  |      |              |           | X            |                               |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| FULL LENGTH EMI   |      |              |           | X            |                               | OD <u>X</u> OD/ID <u>    </u> L <u>X</u> LT <u>    </u> 10.0% NOTCH |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| FULL LENGTH MPI   |      |              |           |              |                               |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| FULL LENGTH UT  |      |              |           |              |                               | OD <u>    </u> OD/ID <u>    </u> L <u>    </u> LT <u>    </u>       |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| END AREA INSPECTION (PLAIN END)   |      |              |           |              |                               | MPI <u>    </u> UT <u>    </u>                                      |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| SPECIAL END AREA (SEA) INSP   |      |              |           |              |                               | MPI <u>    </u> UT <u>    </u>                                      |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| FULL LENGTH DRIFT   |      |              |           |              |                               | DRIFT MANDREL SIZE <u>    </u>                                      |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| ADDITIONAL NOTES/COMMENTS   |      |              |           |              |                               |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |
| MELTED AND MANUFACTURED IN THE USA. NO REPAIRS BY WELDING. NO MERCURY OR MERCURY COMPOUNDS ARE ADDED TO THE STEEL AND ALL MERCURY BEARING EQUIPMENT IS PROTECTED BY A DOUBLE BOUNDARY OF CONTAINMENT.<br>*NOTE A SEE ATTACHED REPORT FOR IMPACT RESULTS.<br>PIPE ALSO MEET THE REQUIREMENTS OF ASTM A106 GRADE C & ASME SA106 GRADE C |      |              |           |              |                               |   |      |                        |           |         |   |   |     |         |   |   |     |  |  |  |  |

THIS IS TO CERTIFY THAT THE PRODUCT DESCRIBED HEREIN WAS MANUFACTURED SAMPLED TESTED AND/OR INSPECTED IN ACCORDANCE WITH THE SPECIFICATION AND FULFILLS THE REQUIREMENTS IN SUCH RESPECTS

PREPARED BY THE OFFICE OF S. ANADELL - MANAGER, O.A.

DATE 12/13/02

DEC. 23. 2002 3:15PM VASS. PIPE

NO. 5050 P. 3



Huta  
"BATORY" S.A.  
UL. Dyrekcyjna 6  
41-506 Chorzów  
POLAND

**ŚWIADECTWO ODBIORU № 1995/EXP/R/01**

CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE  
ABNAHMEPRÜFZEUGNIS CERTIFICATE

acc.to EN 10204/3.1.B

/nr normy/

**Zamawiający** STALEXPORT S.A. - KATOWICE

Le client-Ordered by-Besteller-Заказчик

**Adres wysyłkowy**

Adresse-Address-Versandadresse-Адрес получателя

| Nr i data zamówienia klienta<br>No et date la commande<br>Order No and date<br>No und Datum der Bestellung<br>№ и число заказа | Nr zlecenia<br>Ordre No<br>Manuf. Order No<br>Auftrag No<br>№ заказа | Nr awizu<br>Avis No<br>Advice No<br>Versandanzeige No<br>№ извещения | Nr wagonu<br>Wagen No<br>Car No<br>Wagon No<br>№ вагона |
|--|--|--|---|
|--|--|--|---|

PL/271936361/21/1009

4248505/01  
LOT NR 3

**Wyszczególnienie zamówienia:**

Specification de la commande-Order Specification-Spezifikation der Bestellung-Спецификация заказа

| Przedmiot i wykonanie<br>(stan obr. Termicz., mech. itp.)<br>L'objet et l'exécution (traitement thermique et l'usinage)<br>Item and specification (Heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механообаб. и пр.) | Wymiar lub rysunek<br>Dimensions ou dessin<br>Dimensions or drawing<br>Abmessung oder Zeichnung<br>Размер чертеж | Marka<br>Marque<br>Steel type<br>Marke<br>Марка | Wytop<br>Coulée<br>Heat<br>Abatisch<br>Плавка | Sztuk<br>Pièces<br>Pieces<br>Stück<br>Штук | mb.<br>ft<br>(c. mtr.)<br>c. mtr.<br>I. M.<br>пор. м | Kg<br>lb<br>(kg)<br>кг |
|--|--|---|---|--|--|------------------------|
| Seamless steel pipes acc.to<br>API 5L - PSL 1 / 2000/<br>ASTM -A 106/ 97/ A53/99/<br>ASME SA106/ SA53/98.<br>Diameter tolerances +/- 1 %.<br>Bevelled ends acc.to API 5 L.<br>Outside surface double lacquered.<br>Pipes hot finished > 850 st.C.<br>and cooled in still air. Melting<br>proces of the steel : E.      | 20" x 0,500"<br>(508 x 12,7mm)<br>10 - 13 m  | B/X42   | 816763 ✓                                      | 9  | 347,8<br>(106,01)                                    | 36252<br>(16444)       |

**Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.**

Le controle technique de la été exécuté par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.

The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.

Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.

Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результат испытания представлен ниже.

**1. SKŁAD CHEMICZNY - ANALYSE CHIMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG**  
**ХИМИЧЕСКИЙ СОСТАВ**

| Wytop<br>Coulée<br>Heat<br>Abatisch<br>Плавка | C          | Mn        | Si          | P           | S            | Cr   | Ni   | Cu   |
|---|------------|-----------|-------------|-------------|--------------|------|------|------|
| 816763  | 0,19       | 0,96      | 0,35        | 0,015       | 0,006        | 0,10 | 0,09 | 0,18 |
|   | Mo<br>0,03 | V<br>0,00 | Al<br>0,036 | Ti<br>0,004 | Nb<br>0,0000 |      |      |      |

| 2. BADANIA MECHANICZNE - ESSAIS MECANIKES - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN<br>МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ   |  |  |                    |           |        |   |  |
|---|--|--|--------------------|-----------|--------|---|--|
| Nr wytopu<br>lub próby<br>No de la coulée ou<br>De l'éprouvette<br>Heat No<br>Or. Tests No<br>Abstich<br>Oder Probe No<br>№ плавки<br>или пробы   | Stan obróbki<br>Termicznej<br>Traitement thermique<br>Heat treatment<br>Therm. Bearbeitung<br>Термич. обработка  | Re<br>psi<br>(MPa)   | Rm<br>psi<br>(MPa) | A 2"<br>% | Z<br>% | U | Twardość<br>Dureté<br>Hardness<br>Härte<br>Твердость |
| 816763/32582  | Hardness isn't<br>Higher than<br>22 HRC. Pipes in<br>accordance to<br>NACE MR 01-75<br>Test transverse<br>Type E | 51633<br>(356)   | 80351<br>(554)     | 43,1      |        |   |  |
| 2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE<br>PRÜFUNGEN<br>Flattening test - positive results   |  |  |                    |           |        |   |  |
| 4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE<br>UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ   |  |  |                    |           |        |   |  |
| 5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ<br>Each pipes hydrostatically tested by pressure 1890 psi (13,1 MPa) - positive results time 5 s   |  |  |                    |           |        |   |  |
| 6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRES OBSERVATIONS - ANDERE BEMERUNGEN   |  |  |                    |           |        |   |  |
| Powierzchnię i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%<br>Oberfläche und Abmessungen geprüft zu 100% - Наружный осмотр и проверка измерений произведены в 100%   |  |  |                    |           |        |   |  |
| Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен<br>Mill's symbol . Seamless, Acc. to API 5 L / A106 / A53 / SA106 / SA53 / B / X42 / FSL 1.<br>Size in inches. Heat number.  |  |  |                    |           |        |   |  |
| Na podstawie wyżej przeprowadzonych prób material zwolniono - Sur la base des essais si-dessus le material est délivré<br>According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеупомянутых<br>Испытаний признан годным. |  |  |                    |           |        |   |  |
| Kontrola Jakości<br>Contrôle de Fabrication<br>Control of Manufacture<br>Fabrikationskontrolle<br>Технический контроль  |  | Dyrekcja Huty<br>Direction de l'Usine<br>Works Management<br>Hütten - Direktion<br>Дирекция Завода   |                    |           |        |   |  |
| KIEROWNIK<br>ODBIORÓW TECHNICZNYCH<br><br>ROCH LIBOR  |  | PELNOMOCSNIK ZARZADU<br>Z-GA KIER. DZIAŁU KONTROLI JAKOŚCI<br>I TECHNOLOGII<br><br>dn. 3.12. 2001 r. |                    |           |        |   |  |
|   |  | dn. 3.12. 2001 r.  |                    |           |        |   |  |



UNITED STATES STEEL

INSULATED PIPE  
CERTIFIED TEST REPORT  
(TYPE B - IN ACCORDANCE WITH ISO 18074 / EN10284 / DIN50007)

TIME: 04:32:40

| MELT ORDER/ITEM NO.<br>D105007-03   | W-ORDER NO. | RL NUMBER<br>119215 |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
|---|-------------|---------------------|-----------|----------------|-------------------------------|--------------------|------|------|------------|------|----|----|-----|---------|----|----|-----|--|
| MATERIAL CODE<br>MS ROLLER  |             |                     |           |                | WT: 20.000 (500.000)          | WT: 0.500 (12.700) |      |      |            |      |    |    |     |         |    |    |     |  |
| PRODUCT IDENTIFICATION  | PLAT        | BEND                | GRAN SIZE | ISX COLLAPSE   | CHARPY V-NOTCH IMPACT TESTING |                    |      |      |            |      |    |    |     |         |    |    |     |  |
|   |             |                     |           |                | OPS                           | TEST LOC.          | TEMP | SIZE | TEST COND. | FRLS |    |    |     | % SHEAR |    |    |     |  |
|   |             |                     |           |                |                               |                    |      |      |            | 1    | 2  | 3  | AVG | 1       | 2  | 3  | AVG |  |
|   |             |                     |           |                | DEG F                         |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| 139227 2L3115   | OK          |                     |           | ** END OF DATA | T                             | D                  | + 32 | FULL | RR         | 80   | 84 | 86 | 83  | 40      | 60 | 50 | 50  |  |
|   |             |                     |           |                | TUBS SHEET **                 |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| LEGEND: L - LONGITUDINAL T - TRANSVERSE B - BODY W - WELD HAZ - HEAT AFFECTED ZONE  |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| TEST/DISSECTION   |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| FULL LENGTH VISUAL  |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| FULL LENGTH ENI   |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| FULL LENGTH MPI   |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| FULL LENGTH UT  |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| END AREA INSPECTION (PLAIN END)   |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| SPECIAL END AREA (SEA) INSP.  |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| FULL LENGTH DRIFT   |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| ADDITIONAL NOTES/COMMENTS   |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| MELTED AND MANUFACTURED IN THE USA. NO REPAIRS BY WELDING. NO MERCURY OR MERCURY COMPOUNDS ARE ADDED TO THE STEEL AND ALL MERCURY BEARING EQUIPMENT IS PROTECTED BY A DOUBLE BOUNDARY OF CONTAINMENT. |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |
| PIPE ALSO MEET THE REQUIREMENTS OF ASTM A106 GRADE C & ASME SA106 GRADE C   |             |                     |           |                |                               |                    |      |      |            |      |    |    |     |         |    |    |     |  |

THIS IS TO CERTIFY THAT THE PRODUCT DESCRIBED HEREON WAS MANUFACTURED, SAMPLED, TESTED AND/OR INSPECTED IN ACCORDANCE WITH THE SPECIFICATION AND FULFILLS THE REQUIREMENTS IN SUCH RESPECTS.

PREPARED BY THE OFFICE OF B. RUSSELL - KANSAS, O.A.

DATE 01/24/03

01/27/03 MON 08:29 FAX 9144594545  
JAN 24 2003 9:46AM YASS PIPE


YOUNGQUIST BROTHERS INC

NO. 1312 P. 5

005



22412151

|  |  |  |      |   |       |   |      |  |      |                                       |  |                        |  |
|--|--|--|------|---|-------|---|------|--|------|---------------------------------------|--|------------------------|--|
|  <b>Huta „BATORY” S.A.</b><br>UL. Dworkowa 6<br>41-306 Chorzów<br>POLAND  |  | <b>ŚWIADECTWO ODBIORU № 1015/EXP/R/01</b><br><b>CERTIFICAT DE RECEPTION INSPECTION CERTIFICATE</b><br><b>ABNAHMEPRÜFZEUGNIS CERTIFIKAT</b><br>acc.to EN 10204/3.1.B<br><i>for normal</i> |      |   |       |   |      |  |      |                                       |  |                        |  |
| <b>Zamawiający</b> STALEXPORT S.A. - KATOWICE<br><i>La client-Ordered by-Besteller-Kaufmann</i>  |  |  |      |   |       |   |      |  |      |                                       |  |                        |  |
| <b>Adres wysyłkowy</b><br><i>Adresse-Address-Vertragsadresse-Aspeo noyevetna</i>   |  |  |      |   |       |   |      |  |      |                                       |  |                        |  |
| <b>Nr i data zamówienia klienta</b><br><i>No et date la commande Order No and date No und Datum der Bestellung No и дата заказа</i>  |  | <b>Nr zlecenia</b><br><i>Order No Manuf. Order No Auftrag No No заказа</i>   |      | <b>Nr awizu</b><br><i>Advice No Verbandsanzeige No No уведомления</i> |       | <b>Nr wagonu</b><br><i>Wagon No Car No Wagon No No вагона</i> |      |  |      |                                       |  |                        |  |
| PL/271936361/11/1018   |  | 4228503/01   |      |   |       |   |      |  |      |                                       |  |                        |  |
| <b>Wyszczególnienie zamówienia:</b><br><i>Spécification de la commande-Order Specification-Spezifikation der Bestellung-Составление заказа</i>   |  |  |      |   |       |   |      |  |      |                                       |  |                        |  |
| <b>Przedmiot i wykonanie</b><br><i>(stan obr. Termicz., mech. itp.)</i><br>L'objet et l'exécution (traitement thermique et l'usinage)<br>Item and specification (heat and mechanical treatment etc.)<br>Gegenstand und Ausführung (therm. und mechan. Bearbeitung usw.)<br>Предмет и исполнение (состояние терм. и механич. и др.)   |  | <b>Wymiar lub rysunek</b><br><i>Dimension ou dessin Dimension or drawing Abmessung oder Zeichnung Размер чертежа</i>   |      | <b>Marka</b><br><i>Marque Brand type Марка</i>                        |       | <b>Wytop</b><br><i>Coulee Heat Abtisch Flusss</i>             |      | <b>Sztuk</b><br><i>Pieces Pieces Stück</i> |      | <b>mb.</b><br><i>c. wt. l. M. wt.</i> |  | <b>kg</b><br><i>ET</i> |  |
| Seamless steel pipes acc.to<br>API 5L - PSL 1 / 2000/<br>ASTM -A 106/ 97/ A53/97/<br>ASME SA106/95/ SA53/98<br>Diameter tolerances +/- 1 %<br>Bevelled ends acc.to API 5 L.<br>Outside surface double lacquered.<br>Pipes hot finished > 850 st.C.<br>and cooled in still air. Melting<br>proces of the steel : E.   |  | 20" x 0,500"<br>10 - 13 m<br>(508 x 12,7mm)  |      | B/042   |       | 815061  |      | 10   |      | 123,43                                |  | 19146                  |  |
| <b>Kontrolę techniczną powyższego zamówienia przeprowadził Oddział Technicznej Kontroli. Wyniki badań podano niżej.</b><br><i>La controle technique de la commande par le Service de Controle. Les resultats des essais sont indiqués ci-aprés.</i><br>The technical investigation of this order has been executed by the Works Control. Results of tests are as follows.<br>Die technische Prüfung obiger Bestellung wurde von der Fabrikationskontrolle durchgeführt. Die Ergebnisse der Proben sind nachstehend angeführt.<br>Технический контроль вышеупомянутого заказа произвел Отдел Технического Контроля. Результаты испытаний представлены ниже. |  |  |      |   |       |   |      |  |      |                                       |  |                        |  |
| <b>1. SKŁAD CHEMICZNY - ANALYSE CHEMIQUE - CHEMICAL COMPOSITION - CHEMISCHE ZUSAMMENSETZUNG</b><br>ХИМИЧЕСКИЙ СОСТАВ   |  |  |      |   |       |   |      |  |      |                                       |  |                        |  |
| <b>Wytop</b><br><i>Coulee Heat Abtisch Flusss</i>  |  | C  | Mn   | Si  | P     | S   | Cr   | Ni   | Cu   |                                       |  |                        |  |
| 815061   |  | 0,19   | 0,94 | 0,35  | 0,008 | 0,007   | 0,07 | 0,10                                       | 0,16 |                                       |  |                        |  |
|  |  | Mo   | V    | Al  | Ti    | Nb  |      |  |      |                                       |  |                        |  |
|  |  | 0,04   | 0,00 | 0,041   | 0,004 | 0,00  |      |  |      |                                       |  |                        |  |



UNITED STATES STEEL

INDUSTRIAL PRODUCTS  
CERTIFIED TEST REPORT

TIME: 06:32:40

(TYPE B - IN ACCORDANCE WITH ISO 10474 / EN 10224 / DIN 50040)

|                  |             |  |            |
|------------------|-------------|--|------------|
| ORDER NUMBER     | SHIPPER NO. | FD NUMBER  | VEHICLE ID |
| 010507 US        |             | 112216   |            |
| SEE D TO ADDRESS |             | MAIL TO ADDRESS  |            |
|                  |             | VEEDON<br>USS TUBULAR PRODUCTS<br>2199 EAST 28TH ST.<br>LORAIN, OH 44055 |            |

PIPE CARBON SMLS STD PIPE API 5L-42ND EDITION DATED 1/00 PSL-2 MAKE B AND GRADE X42 ASTM A53-499  
 ASTM A106-499 GRADE B QUAD STENCIL ASME SA53-42001 EDITION ASME SA106-42001 EDITION GRADE C BLE REG  
 MILL COAT PE DEV 30 DEE MEETING ALL THE APPLICABLE REQUIREMENTS OF RACE STANDARD KR-01-75 42000

| MATERIAL COND: AS ROLLED | GC: 20.000 (500.000)    | WT: 0.500 (12.700) |                        |       |     |         |        |      |         |       |          |      |         |
|--------------------------|-------------------------|--------------------|------------------------|-------|-----|---------|--------|------|---------|-------|----------|------|---------|
| PRODUCT IDENTIFICATION   | TEST TYPE / ORIENTATION | TEST COND.         | GALVE WIDTH IN         | YIELD |     | TENSILE |        | WT   | FLOOR % |       | HARDNESS |      | REMARKS |
|                          |                         |                    |                        | MPA   | FTL | MPA     | FTL    |      | WT 2"   | WT 1" | SCALE    | HBS  |         |
| U33227 2L3119            | SV1P/1/B                | RR                 | 1.500                  | 42000 | 50  | 70000   | 110000 | 0.62 | 30.0    | 30.0  | 99.0     | 1890 | 5       |
|                          |                         | **                 | END OF DATA THIS SHEET | 48000 | 50  | 70000   | 110000 |      | 40.0    | 40.0  | 82.0     | 1890 | 5       |

| LEGEND:                | 1 - LOW TEMPERATURE UPSET | 7 - TRANSVERSE | OT - OBTAINED & TEMPERED | AR - AS ROLLED  | B - BODY | W - WELD |    |    |    |    |     |     |   |   |    |    |    |    |     |
|------------------------|---------------------------|----------------|--------------------------|-----------------|----------|----------|----|----|----|----|-----|-----|---|---|----|----|----|----|-----|
|                        | 8 - UPSET                 | N - NORMALIZED | SR - STRESS RELIEVED     | AS - AS ORDERED |          |          |    |    |    |    |     |     |   |   |    |    |    |    |     |
| PRODUCT IDENTIFICATION | TYPE                      | C              | Mn                       | P               | S        | Si       | Cu | Ni | Cr | Mo | Al  | N   | Y | B | Ti | Nb | Co | CE |     |
|                        |                           |                |                          |                 |          |          |    |    |    |    |     |     |   |   |    |    |    |    | MAX |
| U33227                 | HEAT                      | 21             | 008                      | 009             | 003      | 24       | 01 | 01 | 02 | 01 | 034 | 001 |   |   |    |    |    |    | .39 |
| U33227 2L3119          | PROD                      | 22             | 011                      | 008             | 000      | 24       | 01 | 00 | 02 | 01 | 030 | 002 |   |   |    |    |    |    | .42 |
| U33227 2L3119          | PROD                      | 23             | 008                      | 007             | 007      | 24       | 01 | 01 | 02 | 01 | 033 | 001 |   |   |    |    |    |    | .39 |
|                        |                           | **             | END OF DATA THIS SHEET   |                 |          |          |    |    |    |    |     |     |   |   |    |    |    |    |     |

CE IS BASED ON THE FOLLOWING EQUATIONS: CE = C + (Mn/67) + (Cr + Ni + V)/75 + (Ni + Cu)/15

01/27/03 MON 09:29 FAX 9414894545  
 JAN 24 2003 9:48AM VASS 212e

YOUNGQUIST BROTHERS INC

NO. 7312 P. 4

0001

---

APPENDIX D.1.5

## **14.5-Inch Diameter FRP Tubing**

---



| 2. BADANIA MECHANICZNE - ESSAIS MECANIQUE - MECHANICAL TESTS - MECHANISCHE UNTERSUCHUNGEN<br>МЕХАНИЧЕСКИЕ ИСПЫТАНИЯ  |  |  |           |                    |        |   |   |
|--|--|--|-----------|--------------------|--------|---|---|
| Nr wytopu<br>lub próby<br>No de la coule ou<br>De l'eprouvette<br>Heat No<br>Or. Test No<br>Abwch<br>Oder Prob. No<br>№ отливки<br>или пробы   | Stan obróbki<br>Termicznej<br>Traitement thermique<br>Heat treatment<br>Therm. Bearbeitung<br>Термич. обработка  | Re<br>Mpa  | Rm<br>Mpa | A 2"<br>%          | Z<br>% | U | Twardość<br>Durot<br>Hardness<br>Härte<br>Твердость |
| 815061/16020   | Hardness isn't<br>Higher than<br>11 HRC. Pipes in<br>accordance to<br>NACE MR 01-75<br>Test transverse<br>Type Z | 366  | 560       | 39,8               |        |   |   |
| 2. BADANIA TECHNOLOGICZNE - ESSAIS TECHNOLOGIQUES - TECHNOLOGICAL TESTS - TECHNOLOGISCHE<br>PRÜFUNGEN<br>Flattening test - positive results  |  |  |           |                    |        |   |   |
| 4. BADANIA METALOGRAFICZNE - ESSAIS METALLOGRAPHIQUES - METALLOGRAPHIC TESTS - METALLOGRAPHISCHE<br>UNTERSUCHUNGEN - МЕТАЛЛОГРАФИЧЕСКИЕ ИСПЫТАНИЯ  |  |  |           |                    |        |   |   |
| 5. INNE BADANIA - AUTRES ESSAIS - OTHER TESTS - ANDERE UNTERSUCHUNGEN - ДРУГИЕ ИСПЫТАНИЯ<br>Each pipes hydrostatically tested by pressure 13,1 MPa - positive results time 5 s   |  |  |           |                    |        |   |   |
| 6. UWAGI DODATKOWE - ADDITIONAL REMARKS - AUTRESOBSERVATIONS - ANDERE BEMERUNGEN   |  |  |           |                    |        |   |   |
| Powierzchnie i wymiary zbadano w 100% - Surface et dimensions ont été contrôlés et 100% - Surface and dimensions tested at 100%<br>Oberfläche und Abmessungen geprüft zu 100% - Испытания поверхности и размеры выполнены полностью в 100%   |  |  |           |                    |        |   |   |
| Material oznaczono - La material est marqué - Material marked - Das Material wurde bezeichnet - Материал обозначен   |  |  |           |                    |        |   |   |
| MIB's symbol .Szczesest, Acc.to API 5 L / A106 / A53 / SA106 / SA53 / B/X41 / PSL 1.<br>Size in inches. Heat number.   |  |  |           |                    |        |   |   |
| Na podstawie wyżej przeprowadzonych prób materiał zwolniono - Sur base des essais eu-dessus le material est delivré<br>According to the carried out tests the material released - Untersuchungen wurde das Material freigegeben - На основании вышеописанных<br>испытаний материал освобожден. |  |  |           |                    |        |   |   |
| Kontrola Jakości<br>Contrôle de Fabrication<br>Control of Manufacture<br>Fabrikationskontrolle<br>Технологический контроль   |  | Dyrekcja Huty<br>Direction de l'Usine<br>Works Management<br>Hütten - Direction<br>Дирекция Завода |           |                    |        |   |   |
| K I E R O W N I K<br>ODBIORÓW TECHNICZNYCH<br><i>[Signature]</i><br>KROCIUBOR  |  | PELNOMOCNE ZARZĄDU<br>Z-CIA KIER. DZIAŁU KONTROLI JAKOŚCI<br>I TECHNOLOGII<br><i>[Signature]</i>   |           | da. 22.06. 2001 r. |        |   |   |

## COMPRESSION EFFECT

|   |                    |
|---|--------------------|
| COMPRESSION (INPUT)                         | 10,000             |
| MODULUS OF ELASTICITY                       | 2.00E+06           |
| PIPE ID                                     | 14.48              |
| PIPE OD                                     | 16.05              |
| INTERNAL AREA SQ IN                         | 164.67             |
| EXTERNAL AREA SQ IN                         | 202.32             |
| CROSS SECT AREA SQ IN                       | 37.65              |
| STRESS                                      | 266                |
| STRAIN                                      | 1.33E-04           |
| DEFL PER FOOT (INCHES)                      | 1.59E-03           |
| <b>DEFL OVER FULL STRING PER 10,000 LBS</b> | <b>4.29 INCHES</b> |
| <b>WT ON BOTTOM PER INCH OF COMPRESSION</b> | <b>2,331 LBS</b>   |

## LENGTH AND SPACE OUT

|   |                  |
|---|------------------|
| PIPE TALLY:   |                  |
| THREADS OFF TOTAL                                   | 2,721.33         |
| LESS: PUP JOINT                                     | 14.83            |
| BOX BY BOX THREAD                                   | 0.44             |
| NET FOR 91 FULL JOINTS                              | 2,706            |
| AVERAGE MADE UP LENGTH/JT                           | 29.74            |
| SURFACE TO TOP PACKER                               | 2,694            |
| STINGER EXPOSED HEIGHT FT                           | 0.92             |
| SURFACE TO TOP OF STINGER LESS THREADS              | 2,693            |
| AVERAGE JOINT LENGTH                                | 29.74            |
| LENGTH OF 90 JOINTS                                 | 2,676            |
| LENGTH OF PUP                                       | 14.83            |
| TOTAL FIBERGLASS LENGTH AMBIENT                     | 2,691.16         |
| EXPANSION AFTER INSTALL TEMP                        | 0.48             |
| TOTAL FIBERGLASS LENGTH INSTALL                     | 2,691.64         |
| <b>90 JTS &amp; PUP WILL LAND BELOW SURFACE BY:</b> | <b>1.44 FEET</b> |
| <b>AFTER COOLING WILL SHRINK TO:</b>                | <b>1.93 FEET</b> |

## TEMPERATURE EFFECT

|   |                     |
|---|---------------------|
| BOTTOM HOLE TEMP                            | 110                 |
| AMBIENT                                     | 80                  |
| DELTA T                                     | 15                  |
| TEMPERATURE COEFF OF EXP/FT                 | 1.44E-04            |
| TOTAL GLASS LENGTH                          | 2,691               |
| <b>CONTRACTION DUE TO TEMP FULL STRING</b>  | <b>5.81 INCHES</b>  |
| <b>FULL STRING CONTRACTION PER DEGREE F</b> | <b>0.388 INCHES</b> |



UNITED STATES STEEL

TUBULAR PRODUCTS  
CERTIFIED TEST REPORT  
(TYPE B - IN ACCORDANCE WITH ASME B31.3/SECTION 8/SECTION 4)

DATE: 01/24/03  
TIME: 06:25:01

01-27-03 MON 09:28 FAX 9414894545  
JAN 24 2003 9:47AM VASS pipe

YOUNGQUIST BROTHERS INC

NO. 1312 P. 3

003

|  |      |                  |            |                      |                               |                               |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
|--|------|------------------|------------|----------------------|-------------------------------|-------------------------------|--------|------------------------|------------|--------------------------|----|----|----|---------|----|----|----|--|--|
| MILL ORDER ITEM NO.<br>0105807 03  |      | SHIPMENT NO.     |            | #Q NUMBER<br>113215  |                               | As Spec                       |        | WALL<br>0.500 (12.700) |            | As Drawn                 |    |    |    |         |    |    |    |  |  |
| MATERIAL CODE: AS ROLLED   |      |                  |            | OD: 20.000 (508.000) |                               |                               |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
| PRODUCT IDENTIFICATION   | FLAT | BEND             | GRAIN SIZE | WIRE COLLARGE        | CHARPY V-NOTCH IMPACT TESTING |                               |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
|  |      |                  |            |                      | DIR                           | TEST LOC                      | TEMP   | WEE                    | TEST COND. | FT-LBS                   |    |    |    | T SHEAR |    |    |    |  |  |
| X25323 2M3005  | OK   |                  |            | XX END OF DATA       | T                             | B                             | DEF. F |                        |            |                          |    |    |    |         |    |    |    |  |  |
|  |      |                  |            |                      | THIS SHEET                    |                               | + 32   | FULL                   | AR         | 68                       | 72 | 49 | 63 | 20      | 40 | 30 | 30 |  |  |
| LEGEND:  |      | L - LONGITUDINAL |            | T - TRANSVERSE       |                               | B - BODY                      |        | W - WELD               |            | HAZ - HEAT AFFECTED ZONE |    |    |    |         |    |    |    |  |  |
| TEST / INSPECTION  |      |                  |            | YES                  |                               | NOTES / COMMENTS              |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
| FULL LENGTH VISUAL   |      |                  |            | X                    |                               |                               |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
| FULL LENGTH END  |      |                  |            | X                    |                               | OD X OD/ID L X UT 10.0% RUTCH |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
| FULL LENGTH MPI  |      |                  |            |                      |                               |                               |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
| FULL LENGTH UT   |      |                  |            |                      |                               | OD OD/ID L L/T                |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
| END AREA INSPECTION (PLAIN END)  |      |                  |            |                      |                               | MPI UT                        |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
| SPECIAL END AREA (SER) INSP.   |      |                  |            |                      |                               | MPI UT                        |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
| FULL LENGTH DRIFT  |      |                  |            |                      |                               | DRIFT MANOMETER SIZE:         |        |                        |            |                          |    |    |    |         |    |    |    |  |  |
| <p>ADDITIONAL NOTES/COMMENTS</p> <p>MELTED AND MANUFACTURED IN THE USA. NO REPAIRS BY WELDING. NO MERCURY OR MERCURY COMPOUNDS ARE ADDED TO THE STEEL AND ALL MERCURY BEARING EQUIPMENT IS PROTECTED BY A DOUBLE BOUNDARY OF CONTAINMENT.</p> <p>PIPE ALSO MEET THE REQUIREMENTS OF ASTM A106 GRADE C &amp; ASME SA106 GRADE C</p> |      |                  |            |                      |                               |                               |        |                        |            |                          |    |    |    |         |    |    |    |  |  |

THIS IS TO CERTIFY THAT THE PRODUCT DESCRIBED HEREIN WAS MANUFACTURED, SAMPLED, TESTED AND/OR INSPECTED IN ACCORDANCE WITH THE SPECIFICATION AND FULFILLS THE REQUIREMENTS AS SUCH INSPECTED.

PREPARED BY THE OFFICE OF: S. ANADILL - MANAGER, Q.A.

DATE: 01/24/03



|      | JOINT<br>NUMBER |  | CPLG<br>NUMBER |  | THREADS OFF<br>LENGTH |
|------|-----------------|--|----------------|--|-----------------------|
| 8401 | 57              |  | 7/17           |  | 29.44                 |
| 8428 | 32              |  | 7/6            |  | 30.08                 |
| 8401 | 64              |  | 8/12           |  | 28.56                 |
| 8401 | 80              |  | 8/17           |  | 29.42                 |
| 8401 | 75              |  | 8/5            |  | 29.40                 |
| 8401 | 72              |  | 8/3            |  | 29.42                 |
| 8401 | 12              |  | 9/15           |  | 29.47                 |
| 8401 | 53              |  | 9/14           |  | 29.38                 |
| 8401 | 21              |  | 9/17           |  | 29.45                 |
| 8401 | 65              |  | 9/8            |  | 29.51                 |
| 8401 | 74              |  | 9/7            |  | 29.38                 |
| 8401 | 61              |  | 9/6            |  | 29.95                 |
| 8401 | 35              |  | 9/5            |  | 29.46                 |
| 8428 | 56              |  | 7/8            |  | 30.11                 |
| 8401 | 83              |  | 9/11           |  | 29.51                 |
| 8401 | 40              |  | 9/4            |  | 29.51                 |
| 8401 | 25              |  | 8/2            |  | 29.44                 |
| 8401 | 13              |  | 8/4            |  | 29.93                 |
| 8401 | 10              |  | 9/18           |  | 29.91                 |
| 8428 | 59              |  | 7/10           |  | 30.10                 |

|      | JOINT<br>NUMBER |  | CPLG<br>NUMBER |  | THREADS OFF<br>LENGTH |
|------|-----------------|--|----------------|--|-----------------------|
| 8401 | 70              |  | 9/10           |  | 29.95                 |
| 8428 | 30              |  | 7/3            |  | 30.08                 |
| 8401 | 45              |  | 9/9            |  | 29.45                 |
| 8401 | 62              |  | 9/15           |  | 29.97                 |
| 8401 | 16              |  | 8/15           |  | 29.46                 |
| 8401 | 36              |  | 1/4            |  | 29.93                 |
| 8428 | 69              |  | 7/13           |  | 30.08                 |
| 8401 | 63              |  | 3/10           |  | 29.92                 |
| 8401 | 46              |  | 9/3            |  | 29.41                 |
| 8401 | 42              |  | 8/7            |  | 29.36                 |
| 8401 | 81              |  | 9/16           |  | 29.34                 |
| 8401 | 6               |  | 8/9            |  | 29.13                 |
| 8401 | 60              |  | 9/12           |  | 29.93                 |
| 8428 | 105             |  | 8/8            |  | 29.44                 |
| 8401 | 66              |  | 8/13           |  | 29.45                 |
| 8401 | 84              |  | 9/13           |  | 29.41                 |
| 8401 | 9               |  | 8/14           |  | 29.30                 |
| 8401 | 67              |  | 8/10           |  | 29.40                 |
| 8401 | 19              |  | 2/13           |  | 29.91                 |
| 8401 | 73              |  | 5/12           |  | 29.93                 |

|      | JOINT<br>NUMBER | CPLG<br>NUMBER | THREADS OFF<br>LENGTH |
|------|-----------------|----------------|-----------------------|
| 8428 | 20              | 3/11           | 29.94                 |
| 8401 | 7               | 3/15           | 29.95                 |
| 8401 | 14              | 5/7            | 29.95                 |
| 8401 | 26              | 3/2            | 29.94                 |
| 8401 | 3               | 1/2            | 29.10                 |
| 8401 | 20              | 5/14           | 29.92                 |
| 8428 | 23              | 3/5            | 29.93                 |
| 8401 | 15              | 2/1            | 29.47                 |
| 8401 | 22              | 5/5            | 29.93                 |
| 8401 | 49              | 3/4            | 29.92                 |
| 8401 | 18              | 3/9            | 29.90                 |
| 8428 | 45              | 7/18           | 30.02                 |
| 8401 | 71              | 3/1            | 29.93                 |
| 8401 | 1               | 5/15           | 28.49                 |
| 8428 | 21              | 2/6            | 29.93                 |
| 8428 | 17              | 2/7            | 29.93                 |
| 8401 | 55              | 1/5            | 29.92                 |
| 8401 | 78              | 5/2            | 29.90                 |
| 8401 | 30              | 7/9 2/16       | 30.91                 |
| 8401 | 76              | 5/8            | 29.92                 |

END TO END

JUNGQUIST BROTHERS

16" RB 1250

JOB: 8401/8428 TRDS OFF REQU 2,680.00  
 PIPE TALLEY (41.33)

91 FULL LENGTH  
 1 PUP JNT TOTAL FOOTAGE 2,721.33

|      | JOINT<br>NUMBER |  | CPLG<br>NUMBER |  | THREADS OFF<br>LENGTH |
|------|-----------------|--|----------------|--|-----------------------|
| 8401 | 24              |  | 3/10           |  | 29.94                 |
| 8428 | 11              |  | 2/9            |  | 29.95                 |
| 8401 | 38              |  | 2/3            |  | 29.96                 |
| 8428 | 18              |  | 2/8            |  | 29.92                 |
| 8401 | 33              |  | 2/10           |  | 29.92                 |
| 8428 | 16              |  | 1/7            |  | 29.93                 |
| 8428 | 10              |  | 1/6            |  | 29.94                 |
| 8401 | 5               |  | 2/5            |  | 29.52                 |
| 8428 | 15              |  | 3/8            |  | 29.92                 |
| 8401 | 58              |  | 3/4            |  | 29.93                 |
| 8401 | 32              |  | 2/12           |  | 29.98                 |
| 8428 | 19              |  | 1/10           |  | 29.97                 |
| 8401 | 41              |  | 5/6            |  | 29.94                 |
| 8401 | 48              |  | 2/11           |  | 29.95                 |
| 8401 | 69              |  | 2/2            |  | 29.93                 |
| 8428 | 47              |  | 7/11           |  | 30.07                 |
| 8428 | 102             |  | 8/11           |  | 29.32                 |

## VOLUME AND DISPLACEMENT

|  |                   |
|--|-------------------|
| PIPE AVERAGE BODY ID:                    | 14.48             |
| PIPE AVERAGE LENGTH LESS J/JT INCHES     | 356.44            |
| PIPE BODY VOLUME/JT CU FT                | 33.97             |
| J LENGTH                                 | 0.40              |
| J ID                                     | 15.77             |
| J VOLUME/JT                              | 0.05              |
| TOTAL INTERNAL VOLUME/JT                 | 34.01             |
| <b>INTERNAL VOLUME PER FOOT OF GLASS</b> | <b>1.14 CU FT</b> |

|                              |            |
|------------------------------|------------|
| CPLG OD                      | 18.20      |
| CPLG LENGTH                  | 11.30      |
| CPLG VOLUME                  | 1.70       |
| UPSET OD                     | 16.60      |
| UPSET LENGTH                 | 54.75      |
| UPSET VOLUME                 | 6.86       |
| BODY OD                      | 16.10      |
| BODY LENGTH                  | 290.79     |
| BODY VOLUME                  | 34.26      |
| TOTAL VOLUME PER GLASS JT    | 42.82      |
| STEEL CASING ID              | 19.00      |
| STEEL INTERNAL VOLUME PER FT | 1.97 CU FT |

|                             | CU FT | GAL   |
|-----------------------------|-------|-------|
| FIBERGLASS ID VOLUME PER FT | 1.14  | 8.56  |
| FIBERGLASS OD VOLUME PER FT | 1.44  | 10.77 |
| CASING VOLUME PER FT        | 1.97  | 14.73 |
| ANULAR VOLUME PER FT        | 0.53  | 3.96  |

## WEIGHT

|                                       |                   |
|---------------------------------------|-------------------|
| FIBERGLASS MATL VOLUME/JT             | 8.80              |
| S.G.                                  | 1.95              |
| PIPE WEIGHT/JT                        | 1,072             |
| DISPLACED WATER WEIGHT FRESH          | 550               |
| PIPE WEIGHT SUBMERGED FRESH/JT        | 522               |
| <b>PIPE WEIGHT SUBMERGED FRESH/FT</b> | <b>17.56 LBS</b>  |
| <b>FULL STRING SUBMERGED FRESH WT</b> | <b>47,257 LBS</b> |

|                                       |                   |
|---------------------------------------|-------------------|
| FIBERGLASS MATL VOLUME                | 8.80              |
| S.G.                                  | 1.95              |
| PIPE WEIGHT IN AIR/JT                 | 1,071.85          |
| BRINE WEIGHT PER CU FT                | 65.44             |
| DISPLACED WATER WEIGHT BRINE/JT       | 576.17            |
| <b>PIPE WEIGHT SUBMERGED BRINE/JT</b> | <b>495.68 LBS</b> |
| <b>FULL STRING SUBMERGED FRESH WT</b> | <b>44,859 LBS</b> |

|      | JOINT<br>NUMBER |  | CPLG<br>NUMBER |  | THREADS OFF<br>LENGTH |           |
|------|-----------------|--|----------------|--|-----------------------|-----------|
| 8428 | 12              |  | 2/4            |  | 29.97                 |           |
| 8401 | 2               |  | 1/4            |  | 29.47                 |           |
| 8401 | 17              |  | 5/9            |  | 29.92                 |           |
| 8401 | 77              |  | 5/1            |  | 29.92                 |           |
| 8401 | 52              |  | 2/15           |  | 29.94                 |           |
| 8401 | 28              |  | 6/14           |  | 29.96                 |           |
| 8428 | 22              |  | 1/13           |  | 29.90                 |           |
| 8401 | 56              |  | 2/14           |  | 29.91                 |           |
| 8401 | 68              |  | 3/3            |  | 28.68                 |           |
| 8401 | 51              |  | 5/17           |  | 29.94                 |           |
| 8401 | 79              |  | 3/16           |  | 29.92                 |           |
| 8401 | 23              |  | 5/13           |  | 29.93                 |           |
| 8401 | 59              |  | 5/10           |  | 29.85                 |           |
| 8401 | 1               |  | 7/5            |  | 14.83                 | PUP JOINT |
| 8401 | 82              |  | 3/17           |  | 29.92                 |           |

---

APPENDIX D.2

**DZMW-1 Casing Mill Certificates and FRP  
Specifications**

---

---

APPENDIX D.2.1

## **24-Inch Diameter Steel Casing**

---



# HOUSTON TUBULARS INC



10487 TOWN & COUNTRY WAY  
SUITE 350  
HOUSTON, TEXAS 77024  
TEL: 713-465-6334  
FAX: 713-465-0587

DATE: 1, 3, 03

RELEASE NO.: 27434

SHIPPER NO.: C97

FROM: Vass

SHIPPED FROM: Angara V7

ADDRESS:

TO: Vass

Pitch 3/E16

ADDRESS:

SIZE: 24 X 375 WEIGHT: 94.62 GRADE: A53B COUPLING:

RANGE: 3 THREAD: PEB MAKE: TYPE:

|    | TIER NO.   | TIER NO.  | TIER NO.  | TIER NO.  | TIER NO. |
|----|--|-----------|-----------|-----------|----------|
| 1  | 422  | 59176 L   | 59179 L ✓ | 59171 L ✓ |          |
| 2  | X  | 92752 L   | 92751 L ✓ | 92753 L ✓ |          |
| 3  | 4  | 60877 Q ✓ |           | 59172 L ✓ |          |
| 4  |  | 60871 Q ✓ |           |           |          |
| 5  |  |           |           |           |          |
| 6  |  |           |           |           |          |
| 7  |  |           |           |           |          |
| 8  |  |           |           |           |          |
| 9  |  |           |           |           |          |
| 10 |  |           |           |           |          |
| 11 |  |           |           |           |          |
| 12 |  |           |           |           |          |
| 13 |  |           |           |           |          |
| 14 |  |           |           |           |          |
| 15 |  |           |           |           |          |
| 16 |  |           |           |           |          |
| 17 | <b>TALLIES PROVIDED BY VASS PIPE &amp; STEEL CO.</b> |           |           |           |          |
| 18 |  |           |           |           |          |
| 19 |  |           |           |           |          |
| 20 |  |           |           |           |          |
| TL |  |           |           |           |          |

Suggested heat #s  
✓  
✓  
✓

TALLIED BY

TOTAL JOINTS 4

TOTAL FOOTAGE 168.8

REMARKS:

TRUCK NO.: 2537 L

DRIVER: *Michael Williams*

NO. 6042 P. 3

VASS PIPE



**Bakrie Pipe Industries**

Jl. Raya Perjuangan  
Medan Satria 17131  
Bekasi, Indonesia

Serie B No. : 0984145

Form No. : 18A  
Revision : 5

**MILL'S INSPECTION CERTIFICATE**

Article Specification : *NEW PRIME ERW STEEL PIPE PER API 5LX-42(PSL 1)/API 5LB/  
ASTM A53B/ASME SA53B QUADROPLE STENCILED,  
BLACK PLAIN BEVELED END, BLACK VARNISH COATED*

Customer :

Contract No. : *P.O.No.#: 11183-NJ-HIN-1  
GULF COAST, HOUSTON, TEXAS*

SPMB No. : *B.2.1599/ ✓*  
M/C No. : *3799/QAE/VI/02*  
Date : *June 13, 2002*

Shipper : *ANGARA V.007*

| Item No. | Mill Work No. | Test No.       | Ordered Sizes           |                   |                    | Delivered Quantity           |   | Description of Inspection & Test |                          |            |            |                |        |                                 |                |         |
|----------|---------------|----------------|-------------------------|-------------------|--------------------|------------------------------|---|----------------------------------|--------------------------|------------|------------|----------------|--------|---------------------------------|----------------|---------|
|          |               |                | Inside/Outside Diameter | Thickness         | Length             | No. of Pieces & Total Length | Net Weight                                      | Surface & Dimension              | Hydrostatic Kpsi/PSI/BAR | Flattening | Ultrasonic | Weld Ductility | Impact | Ratio Yield to Tensile Strength | Heat Treatment |         |
| 1 to 219 |               |                | ✓ 24" or 609.6mm        | 0.500" or 12.70mm | 42. Feet per Piece | 219 Pcs 9,198.000 Feet       | 524,091 Kgs                                     | Sound                            | Sound                    | Sound      | Sound      | Sound          | -      | Sound                           | Sound          |         |
| Test No. | Heat No.      | Yield Strength | Tensile Strength        | Gauge Length      | Elongation         | Hardness                     | Chemical Analysis (%)                           |                                  |                          |            |            |                |        |                                 |                | Remarks |
|          |               | PSI/MPa        | PSI/MPa                 | In                | %                  | (HRB/HV 10)                  | C   | Si                               | Mn                       | P          | S          | Mo             | Cr     | V                               | Ni             |         |
|          |               |                |                         |                   |                    |                              | See Attachment to Mill's Inspection Certificate |                                  |                          |            |            |                |        |                                 |                |         |
|          |               |                |                         |                   |                    |                              | Attachment Products Analysis                    |                                  |                          |            |            |                |        |                                 |                |         |
| Standard | MAX           |                |                         |                   |                    |                              |   |                                  |                          |            |            |                |        |                                 |                |         |
|          | MIN           |                |                         |                   |                    |                              |   |                                  |                          |            |            |                |        |                                 |                |         |

We hereby certify that material described herein has been duly inspected in accordance with the above specification.

PT. Bakrie Pipe Industries



**P.T. BAKRIE PIPE INDUSTRIES JAKARTA**

*Ir. Endang Kusnadi*  
QA / QC Manager

PT. BAKRIE PIPE INDUSTRIES  
 JL. Raya Pejuring  
 Medan Satria 17131-Bekasi, Indonesia

SPMB : B.2.1599  
 MB No. : 3799/QAEM/02  
 Date : June, 13, 2002  
 Page : 1 of 3

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No | Test Number          | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (Inch) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |
|----|----------------------|-------------|----------------------|------------------------|-------|-------|---------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|    |                      |             |                      | Long                   | Trans | Weld  |                     |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    | 1     |
| 1  | 421919 000001 000003 | 82753LV     | 48528                | -                      | 66505 | 76831 | 2                   | 42.13     | 1580        | 0.160                 | 0.185 | 1.000 | 0.012 | 0.006 | 0.048 | 0.025 | 0.038 | 0.008 | 0.006 | 0.001 | 0.003 | 0.115 |
| 2  | 421919 000003 000040 | 03839L      | 51003                | -                      | 67814 | 77059 | 2                   | 43.50     | 1580        | 0.160                 | 0.189 | 1.010 | 0.012 | 0.006 | 0.048 | 0.025 | 0.038 | 0.008 | 0.006 | 0.002 | 0.005 | 0.127 |
| 3  | 421919 000004 000052 | 93161L      | 50974                | -                      | 65368 | 76092 | 2                   | 40.35     | 1580        | 0.100                 | 0.194 | 0.952 | 0.017 | 0.003 | 0.030 | 0.023 | 0.035 | 0.008 | 0.005 | 0.002 | 0.004 | 0.093 |
| 4  | 421919 000006 000077 | 59179L      | 48658                | -                      | 66876 | 76575 | 2                   | 41.34     | 1580        | 0.120                 | 0.198 | 0.892 | 0.012 | 0.005 | 0.045 | 0.037 | 0.039 | 0.007 | 0.004 | 0.007 | 0.004 | 0.125 |
| 5  | 421919 000007 000096 | 81234Q      | 45883                | -                      | 65922 | 75224 | 2                   | 40.35     | 1580        | 0.130                 | 0.199 | 0.892 | 0.012 | 0.006 | 0.045 | 0.036 | 0.039 | 0.007 | 0.005 | 0.002 | 0.004 | 0.125 |
| 6  | 421919 000008 000108 | 96165L      | 51145                | -                      | 67544 | 73161 | 2                   | 41.34     | 1580        | 0.140                 | 0.201 | 0.949 | 0.018 | 0.003 | 0.031 | 0.038 | 0.038 | 0.008 | 0.006 | 0.006 | 0.007 | 0.110 |
| 7  | 421919 000009 000124 | 59172L      | 47219                | -                      | 67302 | 75267 | 2                   | 39.93     | 1580        | 0.130                 | 0.213 | 0.911 | 0.015 | 0.007 | 0.039 | 0.026 | 0.038 | 0.008 | 0.005 | 0.001 | 0.003 | 0.108 |
| 8  | 421919 000011 000154 | 58942L      | 45541                | -                      | 67871 | 73958 | 2                   | 38.98     | 1580        | 0.120                 | 0.215 | 0.904 | 0.015 | 0.007 | 0.040 | 0.026 | 0.038 | 0.007 | 0.006 | 0.002 | 0.005 | 0.110 |
| 9  | 421919 000015 000210 | 59180L      | 51529                | -                      | 68824 | 77059 | 2                   | 41.73     | 1580        | 0.140                 | 0.201 | 0.949 | 0.018 | 0.003 | 0.031 | 0.038 | 0.038 | 0.008 | 0.006 | 0.001 | 0.002 | 0.086 |
| 10 | 421919 000016 000224 | 59171L      | 43308                | -                      | 65524 | 74300 | 2                   | 39.76     | 1580        | 0.120                 | 0.220 | 0.851 | 0.015 | 0.009 | 0.024 | 0.028 | 0.035 | 0.008 | 0.004 | 0.002 | 0.003 | 0.091 |
|    | Standard API 5LB     | MAX         |                      |                        |       |       |                     |           |             | 0.280                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    | 2000 year edition    | MIN         | 35000                |                        | 60000 |       |                     | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard API 5LX-42  | MAX         |                      |                        |       |       |                     |           |             | 0.280                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    | 2000 year edition    | MIN         | 42000                |                        | 60000 |       |                     | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASTM A53B   | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.060 | -     | -     | 1.000 |
|    | 2000 year edition    | MIN         | 35000                |                        | 80000 |       |                     | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASME SA53B  | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.060 | -     | -     | 1.000 |
|    | 2000 year edition    | MIN         | 35000                |                        | 60000 |       |                     | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |

Note 1 -> C+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with his specification (including year of issue), and has been found to meet the requirements.



PT. BAKRIE  
 PIPE  
 INDUSTRIES  
 JAKARTA

PT. BAKRIE PIPE INDUSTRIES  
 JL. Raya Pejatang  
 Medan Satria 17131-Bekasi, Indonesia

SPMB : B.2.1589  
 Mill No. : 3799/QAEM/02  
 Date : June, 13, 2002  
 Page : 2 of 3

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No                                       | Test Number          | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (In) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |
|--|----------------------|-------------|----------------------|------------------------|-------|-------|-------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|  |                      |             |                      | Long                   | Trans | Weld  |                   |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    | 1     |
| 11                                       | 421919 000017 000232 | 58935L      | 44759                | -                      | 65951 | 74655 | 2                 | 42.52     | 1580        | 0.170                 | 0.215 | 0.886 | 0.010 | 0.007 | 0.024 | 0.026 | 0.035 | 0.007 | 0.006 | 0.003 | 0.008 | 0.090 |
| 12                                       | 421919 000018 000251 | 58938L      | 42469                | -                      | 64913 | 74058 | 2                 | 42.13     | 1580        | 0.160                 | 0.210 | 0.894 | 0.009 | 0.006 | 0.024 | 0.016 | 0.034 | 0.007 | 0.005 | 0.001 | 0.004 | 0.078 |
| 13                                       | 421919 000019 000280 | 59175L      | 49239                | -                      | 68340 | 76746 | 2                 | 39.76     | 1580        | 0.170                 | 0.215 | 0.852 | 0.007 | 0.005 | 0.041 | 0.040 | 0.035 | 0.012 | 0.005 | 0.002 | 0.004 | 0.121 |
| 14                                       | 421919 000022 000306 | 03840L      | 51173                | -                      | 65937 | 74456 | 2                 | 41.93     | 1580        | 0.130                 | 0.208 | 0.879 | 0.015 | 0.007 | 0.021 | 0.014 | 0.030 | 0.006 | 0.004 | 0.001 | 0.002 | 0.069 |
| 15                                       | 421919 000023 000320 | 59011L      | 45399                | -                      | 64201 | 74271 | 2                 | 41.54     | 1580        | 0.130                 | 0.210 | 0.871 | 0.015 | 0.007 | 0.021 | 0.021 | 0.031 | 0.006 | 0.005 | 0.002 | 0.004 | 0.078 |
| 16                                       | 421919 000024 000333 | 81235Q      | 48528                | -                      | 67188 | 74740 | 2                 | 43.70     | 1580        | 0.130                 | 0.229 | 0.849 | 0.010 | 0.005 | 0.037 | 0.034 | 0.059 | 0.009 | 0.005 | 0.001 | 0.004 | 0.135 |
| 17                                       | 421919 000026 000362 | 92903L      | 44674                | -                      | 65368 | 74897 | 2                 | 38.09     | 1580        | 0.120                 | 0.227 | 0.859 | 0.010 | 0.006 | 0.038 | 0.031 | 0.059 | 0.009 | 0.004 | 0.001 | 0.004 | 0.132 |
| 18                                       | 421919 000027 000376 | 77822L      | 51116                | -                      | 72223 | 79021 | 2                 | 39.76     | 1580        | 0.160                 | 0.231 | 0.873 | 0.010 | 0.007 | 0.030 | 0.016 | 0.033 | 0.007 | 0.005 | 0.002 | 0.004 | 0.084 |
| 19                                       | 421919 000028 000390 | 60187Q      | 51131                | -                      | 63476 | 71199 | 2                 | 42.13     | 1580        | 0.140                 | 0.232 | 0.874 | 0.009 | 0.006 | 0.030 | 0.017 | 0.033 | 0.008 | 0.005 | 0.001 | 0.004 | 0.085 |
| 20                                       | 421919 000029 000403 | 60866Q      | 42682                | -                      | 64016 | 74200 | 2                 | 33.86     | 1580        | 0.150                 | 0.235 | 0.865 | 0.011 | 0.006 | 0.022 | 0.014 | 0.032 | 0.008 | 0.004 | 0.001 | 0.006 | 0.072 |
|  |                      |             |                      |                        |       |       |                   |           |             | 0.150                 | 0.249 | 0.846 | 0.009 | 0.008 | 0.022 | 0.042 | 0.034 | 0.007 | 0.004 | 0.004 | 0.007 | 0.102 |
|  |                      |             |                      |                        |       |       |                   |           |             | 0.130                 | 0.229 | 0.872 | 0.009 | 0.006 | 0.030 | 0.022 | 0.034 | 0.008 | 0.005 | 0.002 | 0.008 | 0.091 |
|  |                      |             |                      |                        |       |       |                   |           |             | 0.130                 | 0.231 | 0.874 | 0.009 | 0.006 | 0.029 | 0.023 | 0.034 | 0.008 | 0.005 | 0.002 | 0.008 | 0.091 |
|  |                      |             |                      |                        |       |       |                   |           |             | 0.160                 | 0.246 | 0.914 | 0.016 | 0.008 | 0.038 | 0.023 | 0.037 | 0.007 | 0.010 | 0.002 | 0.007 | 0.108 |
|  |                      |             |                      |                        |       |       |                   |           |             | 0.140                 | 0.245 | 0.917 | 0.016 | 0.009 | 0.038 | 0.021 | 0.036 | 0.007 | 0.013 | 0.002 | 0.007 | 0.108 |
|  |                      |             |                      |                        |       |       |                   |           |             | 0.150                 | 0.245 | 0.871 | 0.009 | 0.004 | 0.035 | 0.009 | 0.039 | 0.007 | 0.003 | 0.003 | 0.004 | 0.086 |
|  |                      |             |                      |                        |       |       |                   |           |             | 0.150                 | 0.249 | 0.860 | 0.010 | 0.004 | 0.035 | 0.018 | 0.040 | 0.007 | 0.004 | 0.004 | 0.006 | 0.097 |
|  |                      |             |                      |                        |       |       |                   |           |             | 0.080                 | 0.229 | 0.876 | 0.008 | 0.005 | 0.037 | 0.014 | 0.035 | 0.007 | 0.005 | 0.002 | 0.005 | 0.091 |
|  |                      |             |                      |                        |       |       |                   |           |             | 0.100                 | 0.233 | 0.873 | 0.010 | 0.005 | 0.029 | 0.016 | 0.034 | 0.007 | 0.004 | 0.002 | 0.005 | 0.083 |
| Standard API 5LB<br>2000 year edition    |                      | MAX         |                      |                        |       |       |                   |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|  |                      | MIN         | 35000                |                        | 60000 |       |                   | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
| Standard API 5LX-42<br>2000 year edition |                      | MAX         |                      |                        |       |       |                   |           |             | 0.260                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|  |                      | MIN         | 42000                |                        | 60000 |       |                   | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
| Standard ASTM A53B<br>2000 year edition  |                      | MAX         |                      |                        |       |       |                   |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|  |                      | MIN         | 35000                |                        | 60000 |       |                   | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
| Standard ASME SA53B<br>2000 year edition |                      | MAX         |                      |                        |       |       |                   |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|  |                      | MIN         | 35000                |                        | 60000 |       |                   | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |

note: 1 -> Cu+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with its specification (including year of issue), and has been found to meet the requirements.



PT. BAKRIE PIPE INDUSTRIES  
 JL. Raya Perjuangan  
 Medan Satria 17131-Bekasi, Indonesia

SPMB : B.2.1599  
 Mill No. : 3799/CAEM/02  
 Date : June 13, 2002  
 Page : 3 of 3

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No | Test Number                              | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (In) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |
|----|--|-------------|----------------------|------------------------|-------|-------|-------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|    |  |             |                      | Long                   | Trans | Weld  |                   |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    | 1     |
| 21 | 421919 000030 000415                     | 60867Q      | 47035                | -                      | 64102 | 73759 | 2                 | 40.28     | 1580        | 0.130                 | 0.228 | 0.876 | 0.006 | 0.001 | 0.041 | 0.015 | 0.035 | 0.008 | 0.004 | 0.002 | 0.003 | 0.005 |
| 22 | 421919 000032 000439                     | 60196Q      | 51444                | -                      | 72308 | 79263 | 2                 | 39.95     | 1580        | 0.130                 | 0.231 | 0.869 | 0.007 | 0.001 | 0.040 | 0.022 | 0.035 | 0.008 | 0.006 | 0.003 | 0.003 | 0.102 |
| 23 | 421919 000033 000454                     | 80625Q      | 51728                | -                      | 69962 | 80287 | 2                 | 41.54     | 1580        | 0.160                 | 0.364 | 1.116 | 0.012 | 0.005 | 0.040 | 0.011 | 0.038 | 0.008 | 0.009 | 0.002 | 0.002 | 0.098 |
| 24 | 421919 000035 000484                     | 80559Q      | 52354                | -                      | 70289 | 78680 | 2                 | 40.75     | 1680        | 0.140                 | 0.368 | 1.112 | 0.012 | 0.005 | 0.041 | 0.016 | 0.038 | 0.008 | 0.009 | 0.003 | 0.003 | 0.104 |
| 25 | 421919 000036 000500                     | 58381L      | 52325                | -                      | 69663 | 77997 | 2                 | 43.41     | 1580        | 0.140                 | 0.316 | 1.140 | 0.015 | 0.006 | 0.041 | 0.027 | 0.038 | 0.007 | 0.005 | 0.003 | 0.008 | 0.135 |
| 26 | 421919 000037 000510                     | 77769L      | 51913                | -                      | 71640 | 79277 | 2                 | 41.14     | 1580        | 0.140                 | 0.232 | 0.883 | 0.007 | 0.001 | 0.040 | 0.024 | 0.036 | 0.008 | 0.005 | 0.002 | 0.004 | 0.105 |
| 27 | 421919 000038 000525                     | 80739Q      | 51954                | -                      | 71128 | 81328 | 2                 | 38.19     | 1580        | 0.120                 | 0.273 | 0.843 | 0.020 | 0.004 | 0.063 | 0.028 | 0.040 | 0.009 | 0.005 | 0.002 | 0.002 | 0.136 |
|    | Standard API 5LB<br>2000 year edition    | MAX         |                      |                        |       |       |                   |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    |  | MIN         | 35000                |                        | 60000 |       |                   | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard API 5LX-42<br>2000 year edition | MAX         |                      |                        |       |       |                   |           |             | 0.260                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    |  | MIN         | 42000                |                        | 60000 |       |                   | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASTM A53B<br>2000 year edition  | MAX         |                      |                        |       |       |                   |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|    |  | MIN         | 35000                |                        | 60000 |       |                   | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASME SA53B<br>2000 year edition | MAX         |                      |                        |       |       |                   |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|    |  | MIN         | 35000                |                        | 60000 |       |                   | 29.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |

Note 1 -> Cu+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with this specification (including year of issue), and has been found to meet the requirements.



PT. Bakrie Pipe Industries  
**P.T. BAKRIE**  
 PIPE  
 INDUSTRIES  
 JAKARTA  
 (Eriand Kusnadi)  
 QVQC Manager

JAN. 6. 2003

4:09PM

VASS. PIPE

NO. 6042 P. 7



**Bakrie Pipe Industries**

Jl. Raya Perjuangan  
Medan Satria 17131  
Bekasi, Indonesia

Serie B No. : 0984144

Form No. : 18A  
Revision : 5

**MILL'S INSPECTION CERTIFICATE**

Article Specification **NEW PRIME ERW STEEL PIPE PER API 5LX-42(PSL 1)/API 5LB/  
ASTM A53B/ASME SA53B QUADRUPLE STENCILED,  
BLACK PLAIN BEVELED END, BLACK VARNISH COATED**

Customer

Contract No.

**P.O.No. #: 11183-NJ-HIN-1  
GULF COAST, HOUSTON, TEXAS**

SPMB No.: **B. 2. 1599/ ✓**  
M/C No. : **3661/QAE/VI/02**  
Date : **June 8, 2002**

Shipper : **ANGARA V.007**

| Item No.  | Mill Work No. | Test No.               | Ordered Sizes            |                  |                   | Delivered Quantity           |                       | Description of Inspection & Test |                          |            |            |                |        |                                 |                |
|---|---------------|------------------------|--------------------------|------------------|-------------------|------------------------------|-----------------------|----------------------------------|--------------------------|------------|------------|----------------|--------|---------------------------------|----------------|
|   |               |                        | Inside/Outside Diameter  | Thickness        | Length            | No. of Pieces & Total Length | Net Weight            | Surface & Dimension              | Hydrostatic Kpsi/PSI/BAR | Flattering | Ultrasonic | Weld Ductility | Impact | Ratio Yield to Tensile Strength | Heat Treatment |
| 1 to 211  |               |                        | ✓ 24" or 609.6mm         | 0.375" or 9.52mm | 42 Feet per Piece | 211 Pcs 8,862.000 Feet       | 380,724 Kgs           | Sound                            | Sound                    | Sound      | Sound      | Sound          | -      | Sound                           | Sound          |
| Test No.  | Heat No.      | Yield Strength PSI/MPa | Tensile Strength PSI/MPa | Gauge Length In  | Elongation %      | Hardness (HRB/HV 10)         | Chemical Analysis (%) |                                  |                          |            |            |                |        |                                 | Remarks        |
|   |               |                        |                          |                  |                   |                              | C                     | SI                               | Mn                       | P          | S          | Mo             | Cr     | V                               |                |
| See Attachment to Mill's Inspection Certificate<br>Attachment Products Analysis |               |                        |                          |                  |                   |                              |                       |                                  |                          |            |            |                |        |                                 |                |
| Standard  | MAX           |                        |                          |                  |                   |                              |                       |                                  |                          |            |            |                |        |                                 |                |
|   | MIN           |                        |                          |                  |                   |                              |                       |                                  |                          |            |            |                |        |                                 |                |

We hereby certify that material described herein has been duly inspected in accordance with the above specification.

PT. Bakrie Pipe Industries



**P.T. BAKRIE  
PIPE  
INDUSTRIES  
JAKARTA**

**Ir. Pradang Kusnadi**  
QA / QC Manager

CUSTOMER (ORIGINAL)

JAN. 6. 2003 4:10PM

VASS. PIPE

NO. 6042 P. 8

PT: BAKRIE PIPE INDUSTRIES  
 J.L. Raya Pejang  
 Medan Satria 17131-Bekasi, Indonesia

SPMB : B.2.1599  
 Mill No. : 3661/QAEM/02  
 Date : June 08, 2002  
 Page : 1 of 3

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No | Test Number                              | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (Inch) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |
|----|--|-------------|----------------------|------------------------|-------|-------|---------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|    |  |             |                      | Long                   | Trans | Weld  |                     |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    | 1     |
| 1  | 421918 000001 000007                     | 59179L      | 48642                | -                      | 69990 | 72052 | 2                   | 36.22     | 1180        | 0.140                 | 0.207 | 0.866 | 0.007 | 0.003 | 0.032 | 0.032 | 0.034 | 0.008 | 0.004 | 0.001 | 0.001 | 0.102 |
| 2  | 421918 000004 000079                     | 60875Q      | 49196                | -                      | 70218 | 75053 | 2                   | 36.02     | 1180        | 0.140                 | 0.209 | 0.906 | 0.008 | 0.003 | 0.033 | 0.033 | 0.034 | 0.008 | 0.004 | 0.001 | 0.001 | 0.104 |
| 3  | 421918 000007 000121                     | 92751L      | 43493                | -                      | 65638 | 74029 | 2                   | 38.58     | 1180        | 0.095                 | 0.205 | 0.866 | 0.010 | 0.004 | 0.056 | 0.103 | 0.039 | 0.008 | 0.006 | 0.004 | 0.004 | 0.204 |
| 4  | 421918 000011 000190                     | 58935L      | 47404                | -                      | 66186 | 76177 | 2                   | 36.81     | 1180        | 0.130                 | 0.196 | 0.869 | 0.011 | 0.004 | 0.055 | 0.090 | 0.039 | 0.009 | 0.009 | 0.004 | 0.004 | 0.193 |
| 5  | 421918 000013 000244                     | 58938L      | 47603                | -                      | 66249 | 74556 | 2                   | 40.16     | 1180        | 0.120                 | 0.228 | 0.920 | 0.007 | 0.004 | 0.039 | 0.025 | 0.038 | 0.009 | 0.005 | 0.002 | 0.002 | 0.107 |
| 6  | 421918 000016 000288                     | 58933L      | 48002                | -                      | 68824 | 78637 | 2                   | 38.09     | 1180        | 0.130                 | 0.258 | 1.018 | 0.013 | 0.002 | 0.030 | 0.028 | 0.037 | 0.008 | 0.006 | 0.002 | 0.002 | 0.099 |
| 7  | 421918 000021 000381                     | 81235Q      | 45029                | -                      | 67544 | 72664 | 2                   | 37.99     | 1180        | 0.140                 | 0.259 | 1.022 | 0.013 | 0.002 | 0.030 | 0.028 | 0.036 | 0.008 | 0.006 | 0.003 | 0.003 | 0.100 |
| 8  | 421918 000022 000396                     | 92903L      | 43152                | -                      | 67302 | 76874 | 2                   | 37.99     | 1180        | 0.150                 | 0.209 | 0.904 | 0.007 | 0.002 | 0.041 | 0.069 | 0.041 | 0.019 | 0.005 | 0.002 | 0.002 | 0.176 |
| 9  | 421918 000023 000417                     | 58943L      | 44986                | -                      | 67871 | 72294 | 2                   | 38.19     | 1180        | 0.120                 | 0.225 | 0.955 | 0.009 | 0.004 | 0.023 | 0.077 | 0.039 | 0.012 | 0.004 | 0.004 | 0.004 | 0.143 |
| 10 | 421918 000026 000468                     | 03425L      | 42441                | -                      | 64657 | 77898 | 2                   | 37.99     | 1180        | 0.160                 | 0.219 | 0.960 | 0.009 | 0.004 | 0.023 | 0.061 | 0.037 | 0.012 | 0.005 | 0.004 | 0.004 | 0.126 |
|    | Standard API 5LB<br>2000 year edition    | MAX         |                      |                        |       |       |                     |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    | Standard API 5LX-42<br>2000 year edition | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             | 0.260                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    | Standard ASTM A53B<br>2000 year edition  | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|    | Standard ASME SA53B<br>2000 year edition | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |

Note 1-> C+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with his specification (including year of issue), and has been found to meet the requirements.



JAN. 6. 2003 4:11PM

VASS. PIPE

NO. 6042 P. 9

PT. BAKRIE PIPE INDUSTRIES  
 JL. Raya Pejjuang  
 Medan Satria 17131-Bekasi, Indonesia


SPMB : B.2.1599  
 MR No. : 3661/QAEM/02  
 Date : June 08, 2002  
 Page : 3 of 3

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No | Test Number                              | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (Inch) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |       |
|----|--|-------------|----------------------|------------------------|-------|-------|---------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|    |  |             |                      | Long                   | Trans | Weld  |                     |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    | 1     |       |
| 21 | 421918 000055 001037                     | 93165L      | 45427                | -                      | 68340 | 75437 | 2                   | 40.16     | 1180        | 0.160                 | 0.216 | 0.902 | 0.009 | 0.004 | 0.036 | 0.024 | 0.046 | 0.009 | 0.005 | 0.002 | 0.002 | 0.002 | 0.111 |
| 22 | 421918 000057 001079                     | 93167L      | 42626                | -                      | 64145 | 73560 | 2                   | 41.54     | 1180        | 0.160                 | 0.218 | 0.907 | 0.009 | 0.004 | 0.036 | 0.023 | 0.046 | 0.010 | 0.005 | 0.002 | 0.003 | 0.110 |       |
|    |  |             |                      |                        |       |       |                     |           |             | 0.120                 | 0.204 | 0.885 | 0.008 | 0.003 | 0.042 | 0.026 | 0.037 | 0.009 | 0.005 | 0.002 | 0.002 | 0.110 |       |
|    |  |             |                      |                        |       |       |                     |           |             | 0.120                 | 0.207 | 0.880 | 0.009 | 0.003 | 0.042 | 0.031 | 0.037 | 0.009 | 0.005 | 0.003 | 0.003 | 0.115 |       |
|    | Standard API 5LB<br>2000 year edition    | MAX         |                      |                        |       |       |                     |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |       |
|    |  | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard API 5LX-42<br>2000 year edition | MAX         |                      |                        |       |       |                     |           |             | 0.260                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |       |
|    |  | MIN         | 42000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASTM A53B<br>2000 year edition  | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |       |
|    |  | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASME SA53B<br>2000 year edition | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |       |
|    |  | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |

Note 1 -> Cu+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with this specification (including year of issue), and has been found to meet the requirements.

PT. Bakrie Pipe Industries  
 P.T. BAKRIE PIPE INDUSTRIES  
 JAKART (PT. Pejjuang Kurnad )  
 OAGC Manager



PY. BAKRIE PIPE INDUSTRIES  
 JL. Raya Pejjuang  
 Medan Satria 17131-Bekasi, Indonesia

SPMB : B.2.1599  
 MI No. : 3661/QAE/MD2  
 Date : June, 08, 2002  
 Page : 2 of 3

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No | Test Number                              | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (Inch) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |
|----|--|-------------|----------------------|------------------------|-------|-------|---------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|    |  |             |                      | Long                   | Trans | Weld  |                     |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    | 1     |
| 11 | 421918 000027 000486                     | 60876Q      | 45627                | -                      | 68824 | 77741 | 2                   | 39.37     | 1180        | 0.130                 | 0.239 | 0.943 | 0.011 | 0.004 | 0.066 | 0.024 | 0.041 | 0.008 | 0.006 | 0.003 | 0.003 | 0.136 |
| 12 | 421918 000031 000561                     | 60877Q      | 42498                | -                      | 65524 | 74681 | 2                   | 39.96     | 1180        | 0.150                 | 0.242 | 0.925 | 0.011 | 0.004 | 0.067 | 0.037 | 0.041 | 0.009 | 0.006 | 0.007 | 0.007 | 0.150 |
| 13 | 421918 000034 000617                     | 60871Q      | 46468                | -                      | 65126 | 74484 | 2                   | 39.57     | 1180        | 0.150                 | 0.227 | 0.864 | 0.011 | 0.007 | 0.063 | 0.027 | 0.037 | 0.009 | 0.004 | 0.003 | 0.003 | 0.131 |
| 14 | 421918 000038 000699                     | 60866Q      | 45513                | -                      | 69066 | 75679 | 2                   | 38.48     | 1180        | 0.150                 | 0.225 | 0.879 | 0.011 | 0.007 | 0.063 | 0.023 | 0.038 | 0.009 | 0.004 | 0.002 | 0.003 | 0.128 |
| 15 | 421918 000039 000714                     | 92752L      | 42782                | -                      | 64770 | 75836 | 2                   | 41.73     | 1180        | 0.110                 | 0.247 | 0.908 | 0.008 | 0.004 | 0.027 | 0.028 | 0.034 | 0.008 | 0.006 | 0.006 | 0.006 | 0.094 |
| 16 | 421918 000043 000784                     | 60188Q      | 45427                | -                      | 69919 | 77343 | 2                   | 40.16     | 1180        | 0.130                 | 0.246 | 0.870 | 0.008 | 0.005 | 0.026 | 0.032 | 0.034 | 0.008 | 0.006 | 0.010 | 0.010 | 0.097 |
| 17 | 421918 000044 000786                     | 03839L      | 42498                | -                      | 66321 | 74797 | 2                   | 41.93     | 1180        | 0.150                 | 0.242 | 0.881 | 0.009 | 0.005 | 0.034 | 0.028 | 0.034 | 0.009 | 0.005 | 0.003 | 0.005 | 0.101 |
| 18 | 421918 000045 000813                     | 59176L      | 45171                | -                      | 68554 | 70915 | 2                   | 34.25     | 1180        | 0.180                 | 0.244 | 0.878 | 0.009 | 0.004 | 0.035 | 0.035 | 0.034 | 0.009 | 0.006 | 0.004 | 0.060 | 0.109 |
| 19 | 421918 000048 000879                     | 93159L      | 43991                | -                      | 64600 | 73688 | 2                   | 42.13     | 1180        | 0.120                 | 0.244 | 0.924 | 0.007 | 0.002 | 0.065 | 0.019 | 0.038 | 0.009 | 0.005 | 0.002 | 0.003 | 0.127 |
| 20 | 421918 000054 001018                     | 93164L      | 44631                | -                      | 63676 | 75537 | 2                   | 37.99     | 1180        | 0.130                 | 0.203 | 0.881 | 0.008 | 0.003 | 0.043 | 0.023 | 0.037 | 0.009 | 0.005 | 0.002 | 0.002 | 0.108 |
|    | Standard API 5LB<br>2000 year edition    | MAX         |                      |                        |       |       |                     |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    |  | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard API 5LX-42<br>2000 year edition | MAX         |                      |                        |       |       |                     |           |             | 0.280                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    |  | MIN         | 42000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASTM A53B<br>2000 year edition  | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|    |  | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASME SA53B<br>2000 year edition | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|    |  | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |

Note 1 -> C+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with this specification (including year of issue), and has been found to meet the requirements.



NO. 8793 P. 15

Serie B No. : 0986821

Form No. : 18A  
Revision : 5

**Bakrie Pipe Industries**

J. Raya Pejang  
Medan Satria 17131  
Bekasi, Indonesia

**MILL'S INSPECTION CERTIFICATE**

Article Specification : **NEW PRIME ERW STEEL PIPE PER API 5LX-42 (PSL 1)/API 5LB (PSL 1)  
ASTM A53B/ASME SA53B QUADRUPLE STENCILED, BLACK PLAIN END  
BEVELED (30 DEGREE) BLACK VARNISH COATED**

Customer : **GULF COAST, HOUSTON, TEXAS**

Contract No. : **Order No. PO #: 12412-NJ**

SPMB No. : B. 2. 2628  
M/C No. : 5889/QAB/VIII/01  
Date : August 30, 2002

Shipper : **NY. YOU SHENG V-003**

| Item No. | M/I Work No. | Test No.       | Ordered Sizes           |                  |                   | Delivered Quantity           |   | Description of Inspection & Test |   |            |            |                |        |                                 |                |    |
|----------|--------------|----------------|-------------------------|------------------|-------------------|------------------------------|---|----------------------------------|---|------------|------------|----------------|--------|---------------------------------|----------------|----|
|          |              |                | Inside/Outside Diameter | Thickness        | Length            | No. of Pieces & Total Length | Net Weight  | Surface & Dimension              | Hydrostatic Kg/cm <sup>2</sup> /PSI/BAR | Flattening | Ultrasonic | Weld Ductility | Impact | Ratio Yield to Tensile Strength | Heat Treatment |    |
| 1 to 83  |              |                | 24" or 609.6mm          | 0.375" or 9.52mm | 42 Feet per Piece | 83 Pcs<br>3,486.000 Feet     | 149,763 Kgs   | Sound                            | Sound                                   | Sound      | Sound      | Sound          | -      | -                               | Sound          |    |
| Test No. | Heat No.     | Yield Strength | Tensile Strength        | Gauge Length     | Elongation        | Hardness (HR&HV 10)          | Chemical Analysis (%)   |                                  |   |            |            |                |        |                                 | Remarks        |    |
|          |              | PS/MPa         | PS/MPa                  | In               | %                 |                              | C   | Si                               | Mn                                      | P          | S          | Mo             | Cr     | V                               |                | Ni |
|          |              |                |                         |                  |                   |                              | See Attachment to Mill's Inspection Certificate<br>Attachment Products Analysis |                                  |   |            |            |                |        |                                 |                |    |
| Standard | MAX          |                |                         |                  |                   |                              |   |                                  |   |            |            |                |        |                                 |                |    |
|          | MIN          |                |                         |                  |                   |                              |   |                                  |   |            |            |                |        |                                 |                |    |

We hereby certify that material described herein has been duly inspected in accordance with the above specification.

YOUNGQUIST BROTHERS, INC.  
Reviewed This Shop Drawing/Submittal  
Y. Section No. : 02674-11-A  
Transmittal No. : 10310 Date: 3/12/03  
Signature : [Signature]

PT. Bakrie Pipe Industries  
**P.T. BAKRIE PIPE INDUSTRIES**  
JAKAR  
**Ir. Endang Kusnadi**  
QA / QC Manager

CUSTOMER (ORIGINAL)

MAR. 7. 2003 4:17PM VASS pipe

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No | Test Number          | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (inc) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |
|----|----------------------|-------------|----------------------|------------------------|-------|-------|--------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|    |                      |             |                      | Long                   | Trans | Weld  |                    |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    | 1     |
| 1  | 423032 000001 000010 | 69382L      | 43735                | -                      | 69592 | 73389 | 2                  | 37.60     | 1180        | 0.180                 | 0.260 | 0.888 | 0.012 | 0.004 | 0.022 | 0.036 | 0.042 | 0.008 | 0.009 | 0.004 | 0.004 | 0.109 |
| 2  | 423032 000002 000031 | 04366Q      | 42953                | -                      | 66406 | 71583 | 2                  | 38.19     | 1180        | 0.170                 | 0.262 | 0.908 | 0.012 | 0.004 | 0.022 | 0.034 | 0.042 | 0.008 | 0.009 | 0.004 | 0.003 | 0.107 |
| 3  | 423032 000004 000074 | 04368Q      | 42313                | -                      | 70659 | 73475 | 2                  | 37.50     | 1180        | 0.160                 | 0.231 | 0.857 | 0.015 | 0.005 | 0.021 | 0.042 | 0.043 | 0.008 | 0.009 | 0.002 | 0.004 | 0.115 |
| 4  | 423032 000009 000161 | 69489L      | 42213                | -                      | 64500 | 75380 | 2                  | 41.54     | 1180        | 0.160                 | 0.231 | 0.858 | 0.015 | 0.005 | 0.022 | 0.046 | 0.043 | 0.009 | 0.009 | 0.008 | 0.006 | 0.120 |
| 5  | 423032 000012 000217 | 60866Q      | 42554                | -                      | 68795 | 76163 | 2                  | 37.20     | 1180        | 0.150                 | 0.246 | 0.943 | 0.013 | 0.004 | 0.033 | 0.042 | 0.043 | 0.009 | 0.013 | 0.008 | 0.004 | 0.131 |
| 6  | 423032 000014 000248 | 61451Q      | 43209                | -                      | 66989 | 73489 | 2                  | 38.22     | 1180        | 0.170                 | 0.225 | 0.888 | 0.021 | 0.007 | 0.029 | 0.045 | 0.039 | 0.008 | 0.008 | 0.004 | 0.004 | 0.121 |
| 7  | 423032 000016 000282 | 61453Q      | 42199                | -                      | 83689 | 71782 | 2                  | 40.18     | 1180        | 0.170                 | 0.224 | 0.885 | 0.021 | 0.007 | 0.029 | 0.041 | 0.039 | 0.008 | 0.008 | 0.004 | 0.004 | 0.117 |
| 8  | 423032 000019 000336 | 93185L      | 42256                | -                      | 67359 | 74058 | 2                  | 38.39     | 1180        | 0.210                 | 0.269 | 0.879 | 0.012 | 0.006 | 0.033 | 0.045 | 0.033 | 0.009 | 0.007 | 0.005 | 0.005 | 0.118 |
| 9  | 423032 000020 000360 | 93736Q      | 43408                | -                      | 66889 | 73475 | 2                  | 37.20     | 1180        | 0.210                 | 0.262 | 0.880 | 0.013 | 0.006 | 0.033 | 0.048 | 0.033 | 0.009 | 0.008 | 0.005 | 0.009 | 0.122 |
| 10 | 423032 000022 000388 | 93738Q      | 42355                | -                      | 64429 | 74257 | 2                  | 37.50     | 1180        | 0.140                 | 0.198 | 0.887 | 0.014 | 0.004 | 0.012 | 0.035 | 0.037 | 0.008 | 0.004 | 0.011 | 0.004 | 0.088 |
|    |                      |             |                      |                        |       |       |                    |           |             | 0.140                 | 0.196 | 0.892 | 0.014 | 0.004 | 0.012 | 0.029 | 0.037 | 0.008 | 0.004 | 0.012 | 0.004 | 0.082 |
|    |                      |             |                      |                        |       |       |                    |           |             | 0.170                 | 0.255 | 0.854 | 0.014 | 0.006 | 0.033 | 0.035 | 0.032 | 0.009 | 0.005 | 0.008 | 0.004 | 0.105 |
|    |                      |             |                      |                        |       |       |                    |           |             | 0.170                 | 0.258 | 0.860 | 0.012 | 0.006 | 0.033 | 0.039 | 0.032 | 0.009 | 0.005 | 0.008 | 0.006 | 0.109 |
|    |                      |             |                      |                        |       |       |                    |           |             | 0.170                 | 0.235 | 0.905 | 0.012 | 0.007 | 0.036 | 0.045 | 0.048 | 0.010 | 0.005 | 0.002 | 0.006 | 0.134 |
|    |                      |             |                      |                        |       |       |                    |           |             | 0.170                 | 0.236 | 0.900 | 0.012 | 0.007 | 0.036 | 0.043 | 0.047 | 0.010 | 0.005 | 0.003 | 0.007 | 0.131 |
|    |                      |             |                      |                        |       |       |                    |           |             | 0.140                 | 0.234 | 0.873 | 0.016 | 0.006 | 0.024 | 0.044 | 0.044 | 0.008 | 0.010 | 0.002 | 0.004 | 0.122 |
|    |                      |             |                      |                        |       |       |                    |           |             | 0.160                 | 0.235 | 0.873 | 0.017 | 0.006 | 0.024 | 0.047 | 0.044 | 0.008 | 0.010 | 0.002 | 0.006 | 0.125 |
|    |                      |             |                      |                        |       |       |                    |           |             | 0.160                 | 0.197 | 0.821 | 0.007 | 0.009 | 0.026 | 0.034 | 0.044 | 0.008 | 0.006 | 0.003 | 0.004 | 0.110 |
|    |                      |             |                      |                        |       |       |                    |           |             | 0.170                 | 0.197 | 0.820 | 0.007 | 0.009 | 0.026 | 0.033 | 0.044 | 0.008 | 0.006 | 0.002 | 0.006 | 0.108 |
|    | Standard API 5LB     | MAX         |                      |                        |       |       |                    |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    | 2000 year edition    | MIN         | 35000                |                        | 60000 |       |                    | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard API 5LX-42  | MAX         |                      |                        |       |       |                    |           |             | 0.260                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    | 2000 year edition    | MIN         | 42000                |                        | 60000 |       |                    | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASTM A53B   | MAX         |                      |                        |       |       |                    |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|    | 2000 year edition    | MIN         | 35000                |                        | 60000 |       |                    | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASME SA53B  | MAX         |                      |                        |       |       |                    |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|    | 2000 year edition    | MIN         | 35000                |                        | 60000 |       |                    | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |

Note 1 -> Cu+Cr+Ni+V = 1.000 %

materials has been manufactured, sampled tested, and inspected in accordance with specification (including year of issue), and has been found to meet the requirements.



P.T. BAKRIE  
 PIPE  
 INDUSTRIES  
 JAKARTA

MAR. 7. 2003 4:17PM

NO. 8793

P. 16

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No                                       | Test Number          | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (Inch) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |
|--|----------------------|-------------|----------------------|------------------------|-------|-------|---------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|  |                      |             |                      | Long                   | Trans | Weld  |                     |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | M     | Mo    | V     | Ti    | Nb    | 1     |
| 11                                       | 423032 000024 000436 | 93739Q      | 42057                | -                      | 65695 | 71896 | 2                   | 40.16     | 1180        | 0.160                 | 0.227 | 0.977 | 0.007 | 0.007 | 0.028 | 0.033 | 0.043 | 0.009 | 0.006 | 0.008 | 0.005 | 0.110 |
| 12                                       | 423032 000028 000468 | 94993L      | 42554                | -                      | 66818 | 73702 | 2                   | 38.39     | 1180        | 0.160                 | 0.226 | 0.977 | 0.008 | 0.009 | 0.028 | 0.039 | 0.043 | 0.009 | 0.006 | 0.008 | 0.005 | 0.116 |
| 13                                       | 423032 000027 000487 | 8151BQ      | 43578                | -                      | 67956 | 74115 | 2                   | 37.50     | 1180        | 0.160                 | 0.249 | 0.852 | 0.007 | 0.004 | 0.029 | 0.040 | 0.045 | 0.009 | 0.006 | 0.002 | 0.006 | 0.120 |
| 14                                       | 423032 000028 000508 | 81707Q      | 42554                | -                      | 64827 | 74058 | 2                   | 41.93     | 1180        | 0.160                 | 0.210 | 1.029 | 0.009 | 0.005 | 0.024 | 0.032 | 0.044 | 0.008 | 0.010 | 0.006 | 0.002 | 0.005 |
| 15                                       | 423032 000029 000627 | 93164L      | 43735                | -                      | 67501 | 73019 | 2                   | 39.96     | 1180        | 0.160                 | 0.225 | 0.849 | 0.014 | 0.006 | 0.022 | 0.033 | 0.042 | 0.007 | 0.009 | 0.006 | 0.005 | 0.106 |
| 16                                       | 423032 000030 000545 | 95383L      | 42085                | -                      | 68610 | 73347 | 2                   | 37.40     | 1180        | 0.160                 | 0.223 | 0.965 | 0.007 | 0.008 | 0.028 | 0.034 | 0.043 | 0.008 | 0.006 | 0.010 | 0.009 | 0.105 |
| 17                                       | 423032 000043 000839 | 59668L      | 43479                | -                      | 71014 | 74882 | 2                   | 40.16     | 1180        | 0.160                 | 0.226 | 0.969 | 0.007 | 0.008 | 0.028 | 0.034 | 0.043 | 0.008 | 0.006 | 0.010 | 0.009 | 0.110 |
| 18                                       | 423032 000045 000874 | 59667L      | 43351                | -                      | 67601 | 74584 | 2                   | 36.70     | 1180        | 0.160                 | 0.226 | 0.822 | 0.012 | 0.002 | 0.023 | 0.033 | 0.042 | 0.008 | 0.006 | 0.010 | 0.009 | 0.111 |
| Standard API 5LB<br>2000 year edition    |                      | MAX         |                      |                        |       |       |                     |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|  |                      | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
| Standard API 5LX-42<br>2000 year edition |                      | MAX         |                      |                        |       |       |                     |           |             | 0.260                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|  |                      | MIN         | 42000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
| Standard ASTM A53B<br>2000 year edition  |                      | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|  |                      | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
| Standard ASME SA53B<br>2000 year edition |                      | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|  |                      | MIN         | 36000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |

Note 1 -> Cu+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with this specification (including year of issue), and has been found to meet the requirements.

PT. Bakrie Pipe Industries  
**P.T. BAKRIE**  
**PIPE**  
**INDUSTRIES**  
**JAKARTA**  
 ( Ir. Endang Kusnadi )  
 QVQC Manager

NO. 8793 P. 17

MAR. 7. 2003 4:18PM

# HOUSTON TUBULARS INC.



10197 TOWN & COUNTRY WAY  
SUITE 350  
HOUSTON, TEXAS 77024  
TEL: 713-465-8334  
FAX: 713-465-0587

DATE: 10/22/02  
RELEASE NO.: 26779

SHIPPER NO.: B11743

FROM: VASS

ADDRESS:

TO: VASS

ADDRESS:

SHIPPED FROM:  
ANGARA  
U-07  
NY 3-5

SIZE: 24X375 WEIGHT: 94.62 GRADE: A538 COUPLING:

RANGE: 3 THREAD: P.E.B. MAKE: TYPE:

|    | TIER NO. | TIER NO. | TIER NO. | TIER NO. | TIER NO. |
|----|----------|----------|----------|----------|----------|
| 1  | 422      | 589432   |          |          |          |
| 2  | }        | 92774    |          |          |          |
| 3  |          | 608760   |          |          |          |
| 4  |          | 608760   | 608760   |          |          |
| 5  |          | 931652   |          |          |          |
| 6  |          |          |          |          |          |
| 7  |          |          |          |          |          |
| 8  | 422      |          |          |          |          |
| 9  |          |          |          |          |          |
| 10 |          |          |          |          |          |
| 11 |          |          |          |          |          |
| 12 |          |          |          |          |          |
| 13 |          |          |          |          |          |
| 14 |          |          |          |          |          |
| 15 |          |          |          |          |          |
| 16 |          |          |          |          |          |
| 17 |          |          |          |          |          |
| 18 |          |          |          |          |          |
| 19 |          |          |          |          |          |
| 20 |          |          |          |          |          |
| TL |          |          |          |          |          |

TALLIES PROVIDED BY  
VASS PIPE & STEEL CO.

TALLIED: [REDACTED] TOTAL JOINTS: [REDACTED] TOTAL FOOTAGE: 337.6  
 TRUCK NO. [REDACTED] DRIVER: [REDACTED]



Jl. Raya Pejuang  
Medan Satria 17131  
Bekasi, Indonesia

Serie B No. : 0984144

Form No. : 18A  
Revision : 5

**MILL'S INSPECTION CERTIFICATE**

Article Specification : **NEW PRIME ERW STEEL PIPE PER API SLX-42(PSL 1)/API 5LB/  
ASTM A53B/ASME SA53B QUADRUPLE STENCILED,  
BLACK PLAIN BEVELED END, BLACK VARNISH COATED**

Customer

Contract No. : **P.O.No.#: 11183-NJ-HIN-1  
GULF COAST, HOUSTON, TEXAS**

SPMB No.: **B.2.1599/ ✓**  
MIC No.: **J661/QAE/VI/02**  
Date : **June 8, 2002**

Shipper : **ANGARA V.007**

| Item No. | Mill Work No. | Test No.       | Ordered Sizes           |                        |                         | Delivered Quantity           |   | Description of Inspection & Test |  |            |            |                |        |                                 |                |    |
|----------|---------------|----------------|-------------------------|------------------------|-------------------------|------------------------------|---|----------------------------------|--|------------|------------|----------------|--------|---------------------------------|----------------|----|
|          |               |                | Inside/Outside Diameter | Thickness              | Length                  | No. of Pieces & Total Length | Net Weight  | Surface & Dimension              | Hydrostatic Kg/cm <sup>2</sup> PSI/BAR | Flattening | Ultrasonic | Weld Ductility | Impact | Ratio Yield to Tensile Strength | Heat Treatment |    |
| 1 to 211 |               |                | 24"<br>or<br>609.6mm    | 0.375"<br>or<br>9.52mm | 42 Feet<br>per<br>Piece | 211 Pcs<br>8,862.000<br>Feet | 380,724<br>Kgs  | Sound                            | Sound                                  | Sound      | Sound      | Sound          | -      | Sound                           | Sound          |    |
| Test No. | Heat No.      | Yield Strength | Tensile Strength        | Gauge Length           | Elongation              | Hardness (HR&HV 10)          | Chemical Analysis (%)   |                                  |  |            |            |                |        |                                 | Remarks        |    |
|          |               | PSI/MPa        | PSI/MPa                 | In                     | %                       |                              | C   | SI                               | Mn                                     | P          | S          | Mo             | Cr     | V                               |                | NI |
|          |               |                |                         |                        |                         |                              | See Attachment to Mill's Inspection Certificate<br>Attachment Products Analysis |                                  |  |            |            |                |        |                                 |                |    |
| Standard | MAX           |                |                         |                        |                         |                              |   |                                  |  |            |            |                |        |                                 |                |    |
|          | MIN           |                |                         |                        |                         |                              |   |                                  |  |            |            |                |        |                                 |                |    |

We hereby certify that material described herein has been duly inspected in accordance with the above specification.

PT. Bakrie Pipe Industries



**Ir. Endang Kusnadi**  
QA / QC Manager

CUSTOMER (ORIGINAL)

PT: BAKRIE PIPE INDUSTRIES  
 Jl. Raya Perjuangan  
 Medan Satria 17131-Bekasi, Indonesia


SPMB : B.2.1599  
 Mill No. : 3661ACAEM/102  
 Date : June 08, 2002  
 Page : 1 of 3

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No | Test Number          | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (In) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |
|----|----------------------|-------------|----------------------|------------------------|-------|-------|-------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|    |                      |             |                      | Long                   | Trans | Yield |                   |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    | T     |
|    |                      |             |                      |                        |       |       |                   |           |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1  | 421918 000001 000007 | 59178L      | 48642                | -                      | 69990 | 72052 | 2                 | 36.22     | 1180        | 0.140                 | 0.207 | 0.886 | 0.007 | 0.003 | 0.032 | 0.032 | 0.034 | 0.008 | 0.004 | 0.001 | 0.001 | 0.102 |
| 2  | 421918 000004 000079 | 60875Q      | 49198                | -                      | 70218 | 75053 | 2                 | 36.02     | 1180        | 0.140                 | 0.209 | 0.905 | 0.008 | 0.003 | 0.033 | 0.033 | 0.034 | 0.008 | 0.004 | 0.001 | 0.001 | 0.104 |
| 3  | 421918 000007 000121 | 92751L      | 43493                | -                      | 65638 | 74029 | 2                 | 38.58     | 1180        | 0.130                 | 0.198 | 0.866 | 0.011 | 0.004 | 0.055 | 0.090 | 0.039 | 0.009 | 0.009 | 0.004 | 0.004 | 0.193 |
| 4  | 421918 000041 000190 | 58935L      | 47404                | -                      | 66186 | 76177 | 2                 | 36.81     | 1180        | 0.110                 | 0.223 | 0.913 | 0.007 | 0.004 | 0.038 | 0.020 | 0.037 | 0.008 | 0.005 | 0.002 | 0.002 | 0.100 |
| 5  | 421918 000013 000244 | 58938L      | 47693                | -                      | 66249 | 74556 | 2                 | 40.16     | 1180        | 0.120                 | 0.228 | 0.920 | 0.007 | 0.004 | 0.039 | 0.025 | 0.038 | 0.009 | 0.005 | 0.002 | 0.002 | 0.107 |
| 6  | 421918 000016 000288 | 58933L      | 48002                | -                      | 68824 | 78637 | 2                 | 38.09     | 1180        | 0.130                 | 0.258 | 1.018 | 0.013 | 0.002 | 0.030 | 0.026 | 0.037 | 0.008 | 0.006 | 0.002 | 0.002 | 0.099 |
| 7  | 421918 000021 000381 | 81235Q      | 45029                | -                      | 67544 | 72664 | 2                 | 37.99     | 1180        | 0.140                 | 0.269 | 1.022 | 0.013 | 0.002 | 0.030 | 0.028 | 0.036 | 0.008 | 0.006 | 0.003 | 0.003 | 0.100 |
| 8  | 421918 000022 000398 | 92903L      | 43152                | -                      | 67302 | 76874 | 2                 | 37.99     | 1180        | 0.150                 | 0.209 | 0.904 | 0.007 | 0.002 | 0.041 | 0.089 | 0.041 | 0.019 | 0.005 | 0.002 | 0.002 | 0.176 |
| 9  | 421918 000023 000417 | 58943L      | 44986                | -                      | 67871 | 72294 | 2                 | 38.19     | 1180        | 0.140                 | 0.213 | 0.903 | 0.007 | 0.003 | 0.042 | 0.097 | 0.041 | 0.020 | 0.005 | 0.003 | 0.003 | 0.185 |
| 10 | 421918 000026 000458 | 03425L      | 42441                | -                      | 64657 | 77898 | 2                 | 37.99     | 1180        | 0.160                 | 0.219 | 0.960 | 0.009 | 0.004 | 0.023 | 0.061 | 0.037 | 0.012 | 0.005 | 0.004 | 0.004 | 0.126 |
|    |                      |             |                      |                        |       |       |                   |           |             | 0.160                 | 0.238 | 0.898 | 0.009 | 0.004 | 0.022 | 0.033 | 0.034 | 0.008 | 0.005 | 0.004 | 0.006 | 0.094 |
|    |                      |             |                      |                        |       |       |                   |           |             | 0.140                 | 0.229 | 0.903 | 0.008 | 0.005 | 0.030 | 0.020 | 0.033 | 0.009 | 0.005 | 0.007 | 0.014 | 0.088 |
|    |                      |             |                      |                        |       |       |                   |           |             | 0.150                 | 0.240 | 0.845 | 0.012 | 0.009 | 0.064 | 0.069 | 0.040 | 0.009 | 0.006 | 0.005 | 0.007 | 0.179 |
|    |                      |             |                      |                        |       |       |                   |           |             | 0.150                 | 0.227 | 0.865 | 0.011 | 0.007 | 0.063 | 0.038 | 0.038 | 0.008 | 0.005 | 0.007 | 0.007 | 0.142 |
|    |                      |             |                      |                        |       |       |                   |           |             | 0.110                 | 0.240 | 0.925 | 0.006 | 0.004 | 0.034 | 0.036 | 0.035 | 0.009 | 0.005 | 0.005 | 0.007 | 0.110 |
|    |                      |             |                      |                        |       |       |                   |           |             | 0.120                 | 0.240 | 0.920 | 0.006 | 0.004 | 0.035 | 0.035 | 0.035 | 0.009 | 0.004 | 0.004 | 0.007 | 0.109 |
|    | Standard API 5LB     | MAX         |                      |                        |       |       |                   |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    | 2000 year edition    | MIN         | 35000                |                        | 60000 |       |                   | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard API 5LX-42  | MAX         |                      |                        |       |       |                   |           |             | 0.260                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     |
|    | 2000 year edition    | MIN         | 42000                |                        | 60000 |       |                   | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASTM A53B   | MAX         |                      |                        |       |       |                   |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|    | 2000 year edition    | MIN         | 35000                |                        | 60000 |       |                   | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASME SA53B  | MAX         |                      |                        |       |       |                   |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | 1.000 |
|    | 2000 year edition    | MIN         | 35000                |                        | 60000 |       |                   | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |

Note 1 -> Cu+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with his specification (including year of issue), and has been found to meet the requirements.



NW. / 210

PT. BAKRIE PIPE INDUSTRIES  
 JL. Raya Pejeng  
 Medan Satria 17131-Bekasi, Indonesia


SPMB : R.2.1599  
 Mill No. : 3661/QAEM/102  
 Date : June 08, 2002  
 Page : 2 of 3

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No                  | Test Number          | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (In) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |       |
|---------------------|----------------------|-------------|----------------------|------------------------|-------|-------|-------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|                     |                      |             |                      | Long                   | Trans | Weld  |                   |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    |       |       |
| 11                  | 421918 000027 000486 | 60876Q      | 45627                | -                      | 68824 | 77741 | 2                 | 39.37     | 1180        | 0.130                 | 0.239 | 0.943 | 0.011 | 0.004 | 0.066 | 0.024 | 0.041 | 0.009 | 0.006 | 0.003 | 0.003 | 0.003 | 0.003 |
| 12                  | 421918 000031 000561 | 60877Q      | 42498                | -                      | 65524 | 74651 | 2                 | 39.96     | 1180        | 0.150                 | 0.227 | 0.864 | 0.011 | 0.007 | 0.063 | 0.027 | 0.037 | 0.041 | 0.009 | 0.005 | 0.007 | 0.007 | 0.007 |
| 13                  | 421918 000034 000617 | 60871Q      | 46466                | -                      | 65126 | 74484 | 2                 | 39.57     | 1180        | 0.150                 | 0.225 | 0.879 | 0.011 | 0.007 | 0.063 | 0.023 | 0.038 | 0.009 | 0.004 | 0.002 | 0.003 | 0.003 | 0.003 |
| 14                  | 421918 000038 000699 | 60866Q      | 45513                | -                      | 69066 | 75679 | 2                 | 38.48     | 1180        | 0.130                 | 0.246 | 0.870 | 0.008 | 0.006 | 0.026 | 0.032 | 0.034 | 0.008 | 0.005 | 0.008 | 0.006 | 0.006 | 0.006 |
| 15                  | 421918 000039 000714 | 92752L      | 42782                | -                      | 64770 | 75836 | 2                 | 41.73     | 1180        | 0.150                 | 0.242 | 0.878 | 0.009 | 0.004 | 0.035 | 0.035 | 0.034 | 0.009 | 0.005 | 0.004 | 0.004 | 0.005 | 0.005 |
| 16                  | 421918 000043 000764 | 60188Q      | 45427                | -                      | 69919 | 77343 | 2                 | 40.16     | 1160        | 0.120                 | 0.244 | 0.930 | 0.007 | 0.002 | 0.065 | 0.024 | 0.039 | 0.009 | 0.005 | 0.002 | 0.003 | 0.003 | 0.003 |
| 17                  | 421918 000044 000796 | 03839L      | 42498                | -                      | 66321 | 74787 | 2                 | 41.93     | 1180        | 0.120                 | 0.201 | 0.884 | 0.007 | 0.003 | 0.043 | 0.021 | 0.037 | 0.006 | 0.005 | 0.002 | 0.002 | 0.002 | 0.002 |
| 18                  | 421918 000045 000813 | 59176L      | 43171                | -                      | 63554 | 70915 | 2                 | 34.25     | 1180        | 0.130                 | 0.187 | 0.975 | 0.015 | 0.003 | 0.029 | 0.026 | 0.034 | 0.009 | 0.005 | 0.002 | 0.001 | 0.001 | 0.001 |
| 19                  | 421918 000048 000879 | 93159L      | 43991                | -                      | 64600 | 73658 | 2                 | 42.13     | 1180        | 0.140                 | 0.187 | 0.964 | 0.014 | 0.003 | 0.030 | 0.029 | 0.036 | 0.009 | 0.005 | 0.004 | 0.004 | 0.004 | 0.004 |
| 20                  | 421918 000054 001018 | 93164L      | 44631                | -                      | 63675 | 75537 | 2                 | 37.99     | 1180        | 0.150                 | 0.227 | 0.866 | 0.008 | 0.009 | 0.021 | 0.042 | 0.033 | 0.009 | 0.005 | 0.005 | 0.005 | 0.005 | 0.005 |
| Standard API 5LB    |                      | MAX         |                      |                        |       |       |                   |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     | -     |
| 2000 year edition   |                      | MIN         | 35000                |                        | 60000 |       |                   | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| Standard API 5LX-42 |                      | MAX         |                      |                        |       |       |                   |           |             | 0.260                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     | -     |
| 2000 year edition   |                      | MIN         | 42000                |                        | 60000 |       |                   | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| Standard ASTM A53B  |                      | MAX         |                      |                        |       |       |                   |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | -     | 1.0   |
| 2000 year edition   |                      | MIN         | 35000                |                        | 60000 |       |                   | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       | 1.0   |
| Standard ASME SA53B |                      | MAX         |                      |                        |       |       |                   |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | -     | 1.0   |
| 2000 year edition   |                      | MIN         | 35000                |                        | 60000 |       |                   | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       | 1.0   |

Note 1 -> Cu+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with this specification (including year of issue), and has been found to meet the requirements.





PT. BAKRIE PIPE INDUSTRIES  
 Jl. Raya Pajuarang  
 Medan Sakra 17131-Bekasi, Indonesia

SPMB : B.2.1589  
 Mill No. : 3661/QAEM/02  
 Date : June 08, 2002  
 Page : 3 of 3

ATTACHMENT TO MILL'S INSPECTION CERTIFICATE (Product Analysis)

| No | Test Number                              | Heat Number | Yield Strength (Psi) | Tensile Strength (Psi) |       |       | Gauge Length (Inch) | Elong (%) | Hydro (Psi) | Chemical Analysis (%) |       |       |       |       |       |       |       |       |       |       |       |       |       |
|----|--|-------------|----------------------|------------------------|-------|-------|---------------------|-----------|-------------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|    |  |             |                      | Long                   | Trans | Weld  |                     |           |             | C                     | Si    | Mn    | P     | S     | Cu    | Cr    | Ni    | Mo    | V     | Ti    | Nb    |       |       |
| 21 | 421918 000055 001037                     | 93165L      | 45427                | -                      | 68340 | 75437 | 2                   | 40.16     | 1180        | 0.160                 | 0.216 | 0.902 | 0.009 | 0.004 | 0.036 | 0.024 | 0.046 | 0.009 | 0.005 | 0.002 | 0.002 | 0.002 | 0.11  |
| 22 | 421918 000057 001079                     | 93167L      | 42626                | -                      | 64145 | 73560 | 2                   | 41.54     | 1180        | 0.160                 | 0.218 | 0.907 | 0.009 | 0.004 | 0.036 | 0.023 | 0.046 | 0.010 | 0.005 | 0.002 | 0.002 | 0.002 | 0.11  |
|    |  |             |                      |                        |       |       |                     |           |             | 0.120                 | 0.204 | 0.885 | 0.008 | 0.003 | 0.042 | 0.026 | 0.037 | 0.009 | 0.005 | 0.002 | 0.002 | 0.002 | 0.11  |
|    |  |             |                      |                        |       |       |                     |           |             | 0.120                 | 0.207 | 0.880 | 0.009 | 0.003 | 0.042 | 0.031 | 0.037 | 0.009 | 0.005 | 0.003 | 0.003 | 0.003 | 0.11  |
|    | Standard API 5LB<br>2000 year edition    | MAX         |                      |                        |       |       |                     |           |             | 0.260                 | -     | 1.200 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     | -     |
|    |  | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard API 5LX-42<br>2000 year edition | MAX         |                      |                        |       |       |                     |           |             | 0.260                 | -     | 1.300 | 0.030 | 0.030 | -     | -     | -     | -     | -     | -     | -     | -     | -     |
|    |  | MIN         | 42000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASTM A53B<br>2000 year edition  | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | -     | 1.000 |
|    |  | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |
|    | Standard ASME SA53B<br>2000 year edition | MAX         |                      |                        |       |       |                     |           |             | 0.300                 | -     | 1.200 | 0.050 | 0.045 | 0.400 | 0.400 | 0.400 | 0.150 | 0.080 | -     | -     | -     | 1.000 |
|    |  | MIN         | 35000                |                        | 60000 |       |                     | 28.00     |             |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |

Note 1 -> Cu+Cr+Ni+V = 1.000 %

The materials has been manufactured, sampled tested, and inspected in accordance with this specification (including year of issue), and has been found to meet the requirements.



PT. BAKRIE  
 PIPE  
 INDUSTRIES  
 JAKA (P. T. Pajuarang Kusned)  
 QA/QC Manager

PT. Bakrie Pipe Industries

NO. 1510 2 8

---

APPENDIX D.2.2

## **16-Inch Diameter Steel Casing**

---

Customer: **COMMERCIAL METALS COMPANY**  
 Commodity: **PRIME BPE SEAMLESS STEEL PIPES**

EN 10204/J.1.B.

Specifications: **ASTM A53B/A106 GR. B/API 5L  
 GR.B/X42 WITH NACE MR0175**

Pangang Group Chengdu Seamless Steel Tube Co Ltd

Date: **JULY 25, 2002**

Total: **1018 Pcs., 40720.00Feet, 796.139 Mts**

| Heat No. | Size          | Quantity |              |        | Test Piece No. | Mechanical Properties |           |        | Workmanship Test |   |   |   |      | Chemical Analysis (%) |      |       |       |      |      |       |       |      |
|----------|---------------|----------|--------------|--------|----------------|-----------------------|-----------|--------|------------------|---|---|---|------|-----------------------|------|-------|-------|------|------|-------|-------|------|
|          |               | Pcs.     | Length(Feet) | Mt     |                | Y.S.(Mpa)             | T.S.(Mpa) | EL.(%) | 1                | 2 | 3 | 4 | 5    | C                     | SI   | Mn    | S     | P    | Cr   | NI    | Mo    | Cu   |
| 0281919  | 10"x500"x40'  | 36       | 1440.00      | 35.784 | 142060065 A    | 345                   | 590       | 40     | G                |   |   | G | 0.15 | 0.48                  | 1.11 | 0.013 | 0.020 | 0.02 | 0.05 | 0.020 | 0.120 | 0.01 |
|          |               |          |              |        | 142060065 B    | 370                   | 510       | 41     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| 0281942  | 6"xSCH80"x40' | 50       | 2000.00      | 25.950 | 132060074 A    | 390                   | 515       | 36     | G                |   |   | G | 0.22 | 0.20                  | 0.54 | 0.018 | 0.012 | 0.01 | 0.04 | 0.010 | 0.080 | 0.01 |
|          |               |          |              |        | 132060074 B    | 363                   | 510       | 37     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| 0281957  | 6"xSCH40"x40' | 182      | 7280.00      | 62.712 | 142060088 A    | 340                   | 495       | 34     | G                |   |   | G | 0.20 | 0.26                  | 0.58 | 0.014 | 0.015 | 0.03 | 0.05 | 0.010 | 0.080 | 0.01 |
|          |               |          |              |        | 142060088 B    | 370                   | 495       | 31     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| 0281958  | 6"xSCH40"x40' | 182      | 7280.00      | 62.712 | 142060081 A    | 345                   | 500       | 33     | G                |   |   | G | 0.20 | 0.22                  | 0.62 | 0.018 | 0.016 | 0.03 | 0.06 | 0.010 | 0.100 | 0.01 |
|          |               |          |              |        | 142060081 B    | 365                   | 585       | 34     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| 0282150  | 8"xSCH80"x40' | 24       | 960.00       | 18.912 | 122060275 A    | 400                   | 510       | 43     | G                |   |   | G | 0.16 | 0.44                  | 1.18 | 0.016 | 0.012 | 0.03 | 0.03 | 0.030 | 0.080 | 0.01 |
|          |               |          |              |        | 122060275 B    | 355                   | 515       | 44     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| 0282205  | 12"x375"x40'  | 80       | 3200.00      | 72.000 | 112060322 A    | 300                   | 495       | 40     | G                |   |   | G | 0.22 | 0.24                  | 0.53 | 0.018 | 0.018 | 0.03 | 0.04 | 0.020 | 0.080 | 0.01 |
|          |               |          |              |        | 112060322 B    | 290                   | 475       | 35     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| 0282206  | 12"x375"x40'  | 70       | 2800.00      | 63.000 | 122060323 A    | 355                   | 480       | 36     | G                |   |   | G | 0.20 | 0.24                  | 0.60 | 0.019 | 0.014 | 0.02 | 0.04 | 0.010 | 0.080 | 0.01 |
|          |               |          |              |        | 122060323 B    | 350                   | 480       | 37     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| 0282220  | 12"x500"x40'  | 49       | 1960.00      | 58.212 | 132060329 A    | 360                   | 530       | 38     | G                |   |   | G | 0.16 | 0.42                  | 1.12 | 0.016 | 0.014 | 0.03 | 0.04 | 0.020 | 0.080 | 0.01 |
|          |               |          |              |        | 132060329 B    | 310                   | 525       | 38     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| 0282221  | 12"x500"x40'  | 22       | 880.00       | 26.136 | 132060330 A    | 335                   | 515       | 38     | G                |   |   | G | 0.14 | 0.40                  | 1.03 | 0.017 | 0.011 | 0.03 | 0.03 | 0.020 | 0.090 | 0.01 |
|          |               |          |              |        | 132060330 B    | 340                   | 530       | 37     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| P0214443 | 14"x375"x40'  | 100      | 4000.00      | 99.100 | 232060809 A    | 310                   | 450       | 47     | G                |   |   | G | 0.18 | 0.22                  | 0.46 | 0.013 | 0.020 | 0.01 | 0.03 | 0.010 | 0.030 | 0.01 |
|          |               |          |              |        | 232060809 B    | 305                   | 450       | 44     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| P0233363 | 14"x375"x40'  | 53       | 2120.00      | 52.523 | 242060811 A    | 310                   | 465       | 43     | G                |   |   | G | 0.21 | 0.22                  | 0.48 | 0.014 | 0.017 | 0.03 | 0.03 | 0.010 | 0.030 | 0.01 |
|          |               |          |              |        | 242060811 B    | 315                   | 455       | 43     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| P0234182 | 14"x500"x40'  | 25       | 1000.00      | 32.725 | 212060357 A    | 295                   | 455       | 44     | G                |   |   | G | 0.18 | 0.22                  | 0.48 | 0.010 | 0.016 | 0.02 | 0.04 | 0.010 | 0.030 | 0.01 |
|          |               |          |              |        | 212060357 B    | 310                   | 465       | 44     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| P0256061 | 16"x500"x40'  | 59       | 2360.00      | 88.677 | 242060636 A    | 300                   | 455       | 44     | G                |   |   | G | 0.19 | 0.22                  | 0.50 | 0.007 | 0.012 | 0.02 | 0.03 | 0.010 | 0.030 | 0.01 |
|          |               |          |              |        | 242060636 B    | 310                   | 450       | 47     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| S0220946 | 16"x375"x40'  | 27       | 1080.00      | 30.672 | 622060114 A    | 360                   | 485       | 40     | G                |   |   | G | 0.19 | 0.22                  | 0.52 | 0.009 | 0.013 | 0.04 | 0.09 | 0.010 | 0.080 | 0.01 |
|          |               |          |              |        | 622060114 B    | 350                   | 485       | 41     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| S0220951 | 16"x375"x40'  | 24       | 960.00       | 27.264 | 642060189 A    | 355                   | 485       | 39     | G                |   |   | G | 0.21 | 0.24                  | 0.56 | 0.008 | 0.019 | 0.04 | 0.02 | 0.010 | 0.100 | 0.01 |
|          |               |          |              |        | 642060189 B    | 350                   | 490       | 44     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| S0220958 | 16"x375"x40'  | 27       | 1080.00      | 30.672 | 612060176 A    | 360                   | 480       | 42     | G                |   |   | G | 0.18 | 0.26                  | 0.55 | 0.014 | 0.016 | 0.03 | 0.02 | 0.010 | 0.110 | 0.01 |
|          |               |          |              |        | 612060176 B    | 365                   | 480       | 42     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |
| S0220977 | 16"x375"x40'  | 8        | 320.00       | 9.088  | 622070204 A    | 340                   | 465       | 41     | G                |   |   | G | 0.21 | 0.28                  | 0.42 | 0.014 | 0.013 | 0.04 | 0.03 | 0.010 | 0.130 | 0.01 |
|          |               |          |              |        | 622070204 B    | 355                   | 470       | 40     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |

- Notes: 1. Flattening test  
 2. Bending test  
 3. Pipe flaring test  
 4. Hydrostatic test  
 5. Non-destructive test

- Remarks: 1. Condition of supply: hot rolled  
 2. Tubes delivered in theoretical weight  
 3. G ————— Good

Inspector: Cheng Yu

攀钢集团成都无缝钢管有限责任公司  
**PANGANG GROUP CHENGDU SEAMLESS  
 STEEL TUBE CO., LTD.**

JAW. 0.20VJ 4.14FM YACS FILE NO. 6042 P. 12

**PANGANG GROUP CHENGDU SEAMLESS  
STEEL TUBE CO., LTD.**

CONFIRM

|          |                 |     |         |       |             |     |     |    |   |  |   |      |      |      |       |       |      |      |       |       |      |
|----------|-----------------|-----|---------|-------|-------------|-----|-----|----|---|--|---|------|------|------|-------|-------|------|------|-------|-------|------|
| 0182975  | 6-3/8"xSTDx40'  | 182 | 7280.00 | 62712 | 141080238 A | 353 | 510 | 30 | G |  | G | 0.16 | 0.43 | 1.05 | 0.016 | 0.013 | 0.04 | 0.04 | 0.010 | 0.060 | 0.01 |
|          |                 |     |         |       | 141080238 B | 365 | 520 | 32 |   |  |   |      |      |      |       |       |      |      |       |       |      |
| S0128983 | 16"xSTDx40'     | 26  | 1040.00 | 29536 | 631070012 A | 370 | 485 | 35 | G |  | G | 0.20 | 0.26 | 0.44 | 0.014 | 0.012 | 0.08 | 0.11 | 0.020 | 0.100 | 0.01 |
|          |                 |     |         |       | 631070012 B | 365 | 485 | 36 |   |  |   |      |      |      |       |       |      |      |       |       |      |
| S0121057 | 12-3/4"xSTDx40' | 100 | 4000.08 | 90000 | 231080116 A | 310 | 460 | 40 | G |  | G | 0.19 | 0.24 | 0.46 | 0.024 | 0.017 | 0.04 | 0.05 | 0.010 | 0.100 | 0.01 |
|          |                 |     |         |       | 231080116 B | 315 | 465 | 41 |   |  |   |      |      |      |       |       |      |      |       |       |      |
| S0121206 | 16"xSTDx40'     | 26  | 1040.00 | 29536 | 641070221 A | 340 | 505 | 40 | G |  | G | 0.28 | 0.23 | 0.51 | 0.018 | 0.015 | 0.05 | 0.06 | 0.010 | 0.100 | 0.01 |
|          |                 |     |         |       | 641070221 B | 350 | 485 | 39 |   |  |   |      |      |      |       |       |      |      |       |       |      |
| S0121211 | 16"xSTDx40'     | 23  | 920.00  | 24128 | 641070233 A | 335 | 495 | 38 | G |  | G | 0.20 | 0.25 | 0.53 | 0.011 | 0.018 | 0.06 | 0.07 | 0.010 | 0.130 | 0.01 |
|          |                 |     |         |       | 641070233 B | 370 | 500 | 42 |   |  |   |      |      |      |       |       |      |      |       |       |      |

Notes: 58000.00

1. Flattering test
2. Bending test
3. Pipe flaring test
4. Hydrostatic test
5. Non-destructive test

- Remarks:
1. Condition of supply: hot rolled
  2. Tubes delivered in theoretical weight
  3. G-----Good

Inspector: Cheng Yu

WE CONFIRM THAT THE MATERIAL MEETS THE SPECIFICATIONS STIPULATED IN TRANSACTION NO. ST-FR 0467.

**攀钢集团成都无缝钢管有限责任公司  
PANGANG GROUP CHENGDU SEAMLESS  
STEEL TUBE CO., LTD.**

Contract No. 26231

EN 10204/J.I.B.

Commodity: PRIME BPE S SEAMLESS STEEL PIPES

Pangang Group Chengdu Seamless Steel Tube Co Ltd

Specifications: ASTM A53B/A106 GR. B/API 5L GR.B/X42 WITH NACE MR0175

| Heat No. | Size          | Quantity |              |        | Test Piece No. | Mechanical Properties |           |        | Workmanship Test |   |   |   |      |      | Chemical Analysis (%) |       |       |      |      |       |       |      |   |  |
|----------|---------------|----------|--------------|--------|----------------|-----------------------|-----------|--------|------------------|---|---|---|------|------|-----------------------|-------|-------|------|------|-------|-------|------|---|--|
|          |               | Pcs      | Length(Feet) | Mt     |                | Y.S.(Mpa)             | T.S.(Mpa) | EL.(%) | 1                | 2 | 3 | 4 | 5    | C    | Si                    | Mn    | S     | P    | Cr   | NI    | Mn    | Cu   | V |  |
| 0281919  | 10"x.500"x40' | 36       | 1440.00      | 35.784 | 142060065 A    | 345                   | 500       | 40     | G                |   |   | G | 0.15 | 0.48 | 1.11                  | 0.013 | 0.020 | 0.02 | 0.05 | 0.020 | 0.120 | 0.01 |   |  |
|          |               |          |              |        | 142060065 B    | 370                   | 510       | 41     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| 0281942  | 6"xSCH80x40'  | 50       | 2000.00      | 25.950 | 132060074 A    | 390                   | 515       | 36     | G                |   |   | G | 0.22 | 0.20 | 0.54                  | 0.018 | 0.012 | 0.01 | 0.04 | 0.010 | 0.080 | 0.01 |   |  |
|          |               |          |              |        | 132060074 B    | 365                   | 510       | 37     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| 0281957  | 6"xSCH40x40'  | 182      | 7280.00      | 62.712 | 142060080 A    | 340                   | 495       | 34     | G                |   |   | G | 0.20 | 0.26 | 0.58                  | 0.014 | 0.015 | 0.03 | 0.05 | 0.010 | 0.080 | 0.01 |   |  |
|          |               |          |              |        | 142060080 B    | 370                   | 495       | 31     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| 0281958  | 6"xSCH40x40'  | 182      | 7280.00      | 62.712 | 142060081 A    | 345                   | 500       | 33     | G                |   |   | G | 0.20 | 0.22 | 0.62                  | 0.018 | 0.016 | 0.03 | 0.06 | 0.010 | 0.100 | 0.01 |   |  |
|          |               |          |              |        | 142060081 B    | 365                   | 505       | 34     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| 0282150  | 8"xSCH80x40'  | 24       | 960.00       | 18.912 | 122060275 A    | 400                   | 510       | 43     | G                |   |   | G | 0.16 | 0.44 | 1.18                  | 0.016 | 0.012 | 0.03 | 0.03 | 0.030 | 0.060 | 0.01 |   |  |
|          |               |          |              |        | 122060275 B    | 355                   | 515       | 44     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| 0282205  | 12"x.375"x40' | 80       | 3200.00      | 72.000 | 112060322 A    | 300                   | 495       | 40     | G                |   |   | G | 0.22 | 0.24 | 0.53                  | 0.018 | 0.018 | 0.03 | 0.04 | 0.020 | 0.080 | 0.01 |   |  |
|          |               |          |              |        | 112060322 B    | 290                   | 475       | 35     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| 0282206  | 12"x.375"x40' | 70       | 2800.00      | 63.000 | 122060323 A    | 355                   | 480       | 36     | G                |   |   | G | 0.20 | 0.24 | 0.60                  | 0.019 | 0.014 | 0.02 | 0.04 | 0.010 | 0.080 | 0.01 |   |  |
|          |               |          |              |        | 122060323 B    | 350                   | 480       | 37     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| 0282220  | 12"x.500"x40' | 49       | 1960.00      | 58.212 | 132060329 A    | 360                   | 530       | 38     | G                |   |   | G | 0.16 | 0.42 | 1.12                  | 0.016 | 0.014 | 0.03 | 0.04 | 0.020 | 0.080 | 0.01 |   |  |
|          |               |          |              |        | 132060329 B    | 310                   | 525       | 38     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| 0282221  | 12"x.500"x40' | 22       | 880.00       | 26.136 | 132060330 A    | 335                   | 515       | 38     | G                |   |   | G | 0.14 | 0.40 | 1.03                  | 0.017 | 0.011 | 0.03 | 0.03 | 0.020 | 0.090 | 0.01 |   |  |
|          |               |          |              |        | 132060330 B    | 340                   | 530       | 37     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| P0214443 | 14"x.375"x40' | 100      | 4000.00      | 99.100 | 232060809 A    | 310                   | 450       | 47     | G                |   |   | G | 0.18 | 0.22 | 0.46                  | 0.013 | 0.020 | 0.01 | 0.03 | 0.010 | 0.030 | 0.01 |   |  |
|          |               |          |              |        | 232060809 B    | 305                   | 450       | 44     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| P0233363 | 14"x.375"x40' | 53       | 2120.00      | 52.523 | 242060811 A    | 310                   | 465       | 43     | G                |   |   | G | 0.21 | 0.22 | 0.48                  | 0.014 | 0.017 | 0.03 | 0.03 | 0.010 | 0.030 | 0.01 |   |  |
|          |               |          |              |        | 242060811 B    | 315                   | 455       | 43     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| P0234182 | 14"x.500"x40' | 25       | 1000.00      | 32.725 | 212060357 A    | 295                   | 455       | 44     | G                |   |   | G | 0.18 | 0.22 | 0.48                  | 0.010 | 0.016 | 0.02 | 0.04 | 0.010 | 0.030 | 0.01 |   |  |
|          |               |          |              |        | 212060357 B    | 310                   | 465       | 44     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| P0256061 | 16"x.500"x40' | 59       | 2360.00      | 88.677 | 242060636 A    | 300                   | 455       | 44     | G                |   |   | G | 0.19 | 0.22 | 0.50                  | 0.007 | 0.012 | 0.02 | 0.03 | 0.010 | 0.030 | 0.01 |   |  |
|          |               |          |              |        | 242060636 B    | 310                   | 450       | 47     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| S0220946 | 16"x.375"x40' | 27       | 1080.00      | 30.672 | 622060114 A    | 360                   | 485       | 40     | G                |   |   | G | 0.19 | 0.22 | 0.52                  | 0.009 | 0.013 | 0.04 | 0.03 | 0.010 | 0.080 | 0.01 |   |  |
|          |               |          |              |        | 622060114 B    | 350                   | 485       | 41     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| S0220951 | 16"x.375"x40' | 24       | 960.00       | 27.264 | 642060189 A    | 355                   | 485       | 39     | G                |   |   | G | 0.21 | 0.24 | 0.56                  | 0.008 | 0.019 | 0.04 | 0.02 | 0.010 | 0.100 | 0.01 |   |  |
|          |               |          |              |        | 642060189 B    | 350                   | 490       | 44     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| S0220958 | 16"x.375"x40' | 27       | 1080.00      | 30.672 | 612060176 A    | 360                   | 480       | 42     | G                |   |   | G | 0.18 | 0.26 | 0.55                  | 0.014 | 0.016 | 0.03 | 0.02 | 0.010 | 0.110 | 0.01 |   |  |
|          |               |          |              |        | 612060176 B    | 365                   | 480       | 42     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |
| S0220977 | 16"x.375"x40' | 8        | 320.00       | 9.088  | 622070204 A    | 340                   | 465       | 41     | G                |   |   | G | 0.21 | 0.28 | 0.42                  | 0.014 | 0.013 | 0.04 | 0.03 | 0.010 | 0.130 | 0.01 |   |  |
|          |               |          |              |        | 622070204 B    | 355                   | 470       | 40     |                  |   |   |   |      |      |                       |       |       |      |      |       |       |      |   |  |

- Notes:
1. Flattening test
  2. Bending test
  3. Pipe flaring test
  4. Hydrostatic test
  5. Non-destructive test

- Remarks:
1. Condition of supply: hot rolled
  2. Tubes delivered in theoretical weight
  3. G ————— Good

Inspector: Cheng Yu

攀钢集团成都无缝钢管有限责任公司  
PANGANG GROUP CHENGDU SEAMLESS  
STEEL TUBE CO., LTD.

02004

Commodity: SEAMLESS STEEL PIPE

L/C NO.: D15756

MILL TEST CERTIFICATE  
EN 10204/3.1B.

Certificate No.: 2001141003-1

SPECIFICATION: ASTM-A53/ASME SA  
53/ASME SA106 /API 5L, B/X42 TOLERANCE TO  
ASTM ONLY IN SIZES 14" AND ABOVE WITH ALL  
OTHERS TO API.

Pangang Group Chengde Seamless Steel Tube Co., Ltd.

LOT NO.3

| Heat No. | Size            | Quantity |              |            | Test Piece No. | Mechanical Properties |           |        | Workability Test |   |   |   |      | Chemical Analysis (%) |      |       |       |      |      |       |       |      |  |
|----------|-----------------|----------|--------------|------------|----------------|-----------------------|-----------|--------|------------------|---|---|---|------|-----------------------|------|-------|-------|------|------|-------|-------|------|--|
|          |                 | Pcs      | Length(Fect) | Weight(Kg) |                | Y.S.(Mpa)             | T.S.(Mpa) | EL.(%) | 1                | 2 | 3 | 4 | 5    | C                     | Mn   | S     | P     | Cr   | Ni   | Mo    | Cu    | V    |  |
| 0170655  | 14"xXHYx40'     | 25       | 1000.00      | 32725      | 231080369 A    | 325                   | 510       | 45     | G                |   |   | G | 0.14 | 0.49                  | 1.15 | 0.012 | 0.023 | 0.02 | 0.04 | 0.020 | 0.060 | 0.01 |  |
|          |                 |          |              |            | 231080369 B    | 310                   | 505       | 45     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182248  | 14"xSTDx40'     | 86       | 3440.00      | 85226      | 231070275 A    | 303                   | 460       | 43     | G                |   |   | G | 0.21 | 0.20                  | 0.93 | 0.021 | 0.016 | 0.01 | 0.06 | 0.010 | 0.100 | 0.01 |  |
|          |                 |          |              |            | 231070275 B    | 303                   | 490       | 48     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182336  | 8-5/8"xSTDx40'  | 85       | 3408.00      | 44098      | 131080137 A    | 363                   | 520       | 40     | G                |   |   | G | 0.13 | 0.42                  | 1.26 | 0.018 | 0.012 | 0.02 | 0.04 | 0.010 | 0.100 | 0.01 |  |
|          |                 |          |              |            | 131080137 B    | 350                   | 520       | 39     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182461  | 10-3/4"xSTDx40' | 6        | 240.00       | 4410       | 131070185 A    | 355                   | 510       | 34     | G                |   |   | G | 0.15 | 0.42                  | 1.10 | 0.017 | 0.014 | 0.03 | 0.05 | 0.040 | 0.120 | 0.01 |  |
|          |                 |          |              |            | 131070185 B    | 363                   | 505       | 32     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182462  | 10-3/4"xSTDx40' | 96       | 3840.00      | 70560      | 131070186 A    | 350                   | 520       | 33     | G                |   |   | G | 0.15 | 0.42                  | 1.11 | 0.011 | 0.015 | 0.02 | 0.05 | 0.020 | 0.100 | 0.01 |  |
|          |                 |          |              |            | 131070186 B    | 355                   | 510       | 32     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182466  | 10-3/4"xXHYx40' | 72       | 2880.00      | 71568      | 141070199 A    | 310                   | 500       | 40     | G                |   |   | G | 0.16 | 0.42                  | 1.10 | 0.019 | 0.013 | 0.03 | 0.1  | 0.030 | 0.120 | 0.01 |  |
|          |                 |          |              |            | 141070199 B    | 340                   | 515       | 39     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182500  | 12-3/4"xSTDx40' | 50       | 2000.00      | 45000      | 241080123 A    | 345                   | 495       | 40     | G                |   |   | G | 0.20 | 0.23                  | 0.54 | 0.021 | 0.016 | 0.04 | 0.05 | 0.030 | 0.130 | 0.01 |  |
|          |                 |          |              |            | 241080123 B    | 325                   | 490       | 38     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182520  | 10-3/4"xXHYx40' | 33       | 1320.00      | 12802      | 131070211 A    | 330                   | 500       | 43     | G                |   |   | G | 0.15 | 0.40                  | 1.02 | 0.015 | 0.017 | 0.02 | 0.04 | 0.020 | 0.110 | 0.01 |  |
|          |                 |          |              |            | 131070211 B    | 325                   | 500       | 44     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182567  | 16"xXHYx40'     | 31       | 1520.00      | 57114      | 211070718 A    | 340                   | 510       | 42     | G                |   |   | G | 0.16 | 0.44                  | 1.05 | 0.008 | 0.012 | 0.02 | 0.04 | 0.010 | 0.070 | 0.01 |  |
|          |                 |          |              |            | 211070718 B    | 340                   | 505       | 42     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182863  | 8-5/8"xXHYx40'  | 75       | 3000.00      | 59100      | 111080178 A    | 350                   | 515       | 45     | G                |   |   | G | 0.14 | 0.46                  | 1.13 | 0.013 | 0.013 | 0.02 | 0.03 | 0.030 | 0.120 | 0.01 |  |
|          |                 |          |              |            | 111080178 B    | 350                   | 535       | 44     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182868  | 8-5/8"xSTDx40'  | 85       | 3400.00      | 44098      | 121080144 A    | 355                   | 515       | 41     | G                |   |   | G | 0.16 | 0.40                  | 1.06 | 0.018 | 0.014 | 0.02 | 0.03 | 0.010 | 0.090 | 0.01 |  |
|          |                 |          |              |            | 121080144 B    | 385                   | 530       | 38     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182876  | 8-5/8"xSTDx40'  | 125      | 5000.00      | 64850      | 141080139 A    | 363                   | 525       | 37     | G                |   |   | G | 0.15 | 0.43                  | 1.07 | 0.017 | 0.013 | 0.03 | 0.04 | 0.020 | 0.090 | 0.01 |  |
|          |                 |          |              |            | 141080139 B    | 363                   | 530       | 42     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182945  | 6-5/8"xXHYx40'  | 135      | 5400.00      | 70065      | 121080235 A    | 345                   | 510       | 38     | G                |   |   | G | 0.14 | 0.41                  | 1.09 | 0.012 | 0.013 | 0.02 | 0.03 | 0.010 | 0.080 | 0.01 |  |
|          |                 |          |              |            | 121080235 B    | 350                   | 520       | 35     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |
| 0182965  | 6-5/8"xSTDx40'  | 182      | 7280.00      | 62712      | 121080263 A    | 350                   | 515       | 39     | G                |   |   | G | 0.15 | 0.42                  | 1.05 | 0.020 | 0.013 | 0.02 | 0.03 | 0.010 | 0.070 | 0.01 |  |
|          |                 |          |              |            | 121080263 B    | 370                   | 525       | 33     |                  |   |   |   |      |                       |      |       |       |      |      |       |       |      |  |

彭钢集团成都无缝钢管有限公司

DEC. 24, 2002 10:55AM VASS. PIPE

NO. 5125 P. 4









# HOUSTON TUBULARS INC



10497 TOWN & COUNTRY WAY  
SUITE 350  
HOUSTON, TEXAS 77024  
TEL: 713-485-6334  
FAX: 713-465-0587

DATE: 3.6.03

RELEASE NO.: 27963

SHIPPER NO.: C2261

FROM: HTI/VASS  
ADDRESS:

SHIPPED FROM:  
M/V George VASS

TO: VASS  
ADDRESS:

A-15

SIZE: 16x375 WEIGHT: 62.64 GRADE: A106B COUPLING:

RANGE: 2 THREAD: MAKE: TYPE:

|    | TIER NO. | TIER NO. | TIER NO. | TIER NO. | TIER NO. |
|----|----------|----------|----------|----------|----------|
| 1  | 40       | 0        | 50764    |          |          |
| 2  | 39       | 7        | 50849    |          |          |
| 3  | 40       | 4        | 50799    |          |          |
| 4  | 37       | 3        | 50845    |          |          |
| 5  | 40       | 1        | 50798    |          |          |
| 6  | 40       | 5        | 50789    |          |          |
| 7  | 37       | 7        | 50848    |          |          |
| 8  | 40       | 3        | 50841    |          |          |
| 9  | 40       | 2        |          |          |          |
| 10 | 40       | 2        |          |          |          |
| 11 | 40       | 3        |          |          |          |
| 12 | 36       | 4        |          |          |          |
| 13 | 36       | 6        |          |          |          |
| 14 |          |          |          |          |          |
| 15 |          |          |          |          |          |
| 16 |          |          |          |          |          |
| 17 |          |          |          |          |          |
| 18 |          |          |          |          |          |
| 19 |          |          |          |          |          |
| 20 |          |          |          |          |          |
| TL |          |          |          |          |          |

TALLIES PROVIDED BY  
VASS PIPE & STEEL CO.

TALLIED BY: TOTAL JOINTS: 13 TOTAL FOOTAGE: 509.7

REMARKS:

TRUCK NO.: HTI 001 DRIVER: *Stacy Mc...*

# HOUSTON TUBULARS INC



10497 TOWN & COUNTRY WAY  
SUITE 350  
HOUSTON, TEXAS 77024  
TEL: 713-485-8334  
FAX: 713-485-0587

DATE: 3.6.03

RELEASE NO.: 27963

SHIPPER NO: C2261

FROM: HTI % VASS

SHIPPED FROM:

ADDRESS:

m/v You Sheng

TO: VASS

NY

ADDRESS:

SIZE: 24X375 WEIGHT: 94.71 GRADE: A53B COUPLING:

RANGE: 3 THREAD: MAKE: TYPE:

|    | TIER NO. | TIER NO. | TIER NO. | TIER NO. | TIER NO. |
|----|----------|----------|----------|----------|----------|
| 1  | 422      | 043690   |          |          |          |
| 2  |          |          |          |          |          |
| 3  |          |          |          |          |          |
| 4  |          |          |          |          |          |
| 5  |          |          |          |          |          |
| 6  |          |          |          |          |          |
| 7  |          |          |          |          |          |
| 8  |          |          |          |          |          |
| 9  |          |          |          |          |          |
| 10 |          |          |          |          |          |
| 11 |          |          |          |          |          |
| 12 |          |          |          |          |          |
| 13 |          |          |          |          |          |
| 14 |          |          |          |          |          |
| 15 |          |          |          |          |          |
| 16 |          |          |          |          |          |
| 17 |          |          |          |          |          |
| 18 |          |          |          |          |          |
| 19 |          |          |          |          |          |
| 20 |          |          |          |          |          |
| TL |          |          |          |          |          |

TALLIES PROVIDED BY  
VASS PIPE & STEEL CO.

TALLIED BY: TOTAL JOINTS: 1 TOTAL FOOTAGE: 422

REMARKS:  
TRUCK NO.: DRIVER: Steve Macy

NO. 8793 P. 5



**Manufacturer:**  
**S.C. PETROTUB S.A.**  
**AV. ROMAN - IASI, KM 333**  
**Z.I.P. 5550 - ROMAN,**  
**ROMANIA**

**MILL TEST REPORT**  
**to E.N. 10204/3.1.B**

**NO.**  
**D 674**

**Date:**  
**25.06.2002**

**Buyer:**

**Description of goods:**

**PRIME QUALITY, NEWLY PRODUCED SEAMLESS STEEL PIPES IN STRICT CONFORMITY WITH PURCHASE ORDER NBR. SF 2046 DJ**

**Quantity:**  
**95212 KGS**

**Total Length:**  
**1020.83 MTRS**  
**3349.18 FT**

**Contract No.**  
**SF 2046 LOT DJ**

**Standard**

**API 5L 1000; ASTM A106/99; ASTM A53/99; ASME SA 106/1001; ASME SA 53/2001; NACE MR 01-75/1000**

**85 PCS**

| Item   | Size [inches]        | Steel | Heat  | Pcs | Length [m] | Weight [kg] | Hydro Test [PSI] | Chemical Composition %, on the product |         |         |         |         |         |         |         |         |        |         |         | Mechanical Properties |                |                |      |            |             |                 |    |
|--|----------------------|-------|-------|-----|------------|-------------|------------------|--|---------|---------|---------|---------|---------|---------|---------|---------|--------|---------|---------|-----------------------|----------------|----------------|------|------------|-------------|-----------------|----|
|  |                      |       |       |     |            |             |                  | C x100                                 | Mn x100 | Si x100 | S x1000 | P x1000 | Cr x100 | Ni x100 | Cu x100 | Mn x100 | V x100 | Nb x100 | Ti x100 | D x100                | Rp [PSI] :1000 | Rm [PSI] :1000 | A %  | HN max 236 | HRC max. 22 | Flattening Test |    |
| 0  | 1                    | 2     | 3     | 4   | 5          | 6           | 7                | 8                                      | 9       | 10      | 11      | 12      | 13      | 14      | 15      | 16      | 17     | 18      | 19      | 20                    | 21             | 22             | 23   | 24         | 25          | 26              |    |
| 16" STD<br>16" X 0.375"<br><br>Ø 406.4 x<br>9.53 mm<br><br>Lg: DRL | Gr.D/<br>X42<br>PSL1 | ✓     | 50846 | 5   |            |             | 1670             | 12                                     | 67      | 27      | 17      | 28      | 17      | 12      | 24      | 3       | 0.0    | 0.0     | 0.0     | 0.02                  | 57.0           | 77.0           | 34.2 | 148; 150   | 7; 6        | OK              |    |
|  |                      |       | 50789 | 6   |            |             |                  |  | 11      | 68      | 27      | 17      | 30      | 17      | 11      | 23      | 3      | 0.0     | 0.0     | 0.0                   | 0.02           | 52.2           | 73.5 | 35.2       | 151; 148    | 7; 6            |    |
|  |                      |       | 50841 | 5   |            |             |                  |  | 11      | 63      | 25      | 13      | 24      | 11      | 11      | 23      | 2      | 0.0     | 0.0     | 0.0                   | 0.02           | 54.9           | 75.3 | 37.4       | 156; 158    | 8; 8            | OK |
|  |                      |       | 50797 | 9   |            |             |                  |  | 11      | 63      | 26      | 12      | 23      | 10      | 11      | 23      | 3      | 0.0     | 0.0     | 0.0                   | 0.02           | 56.1           | 77.2 | 35.6       | 157; 160    | 7; 6            |    |
|  |                      |       | 50848 | 15  |            |             |                  |  | 11      | 60      | 28      | 18      | 15      | 9       | 8       | 22      | 2      | 0.0     | 0.0     | 0.0                   | 0.00           | 56.7           | 76.4 | 33.2       | 160; 161    | 8; 9            | OK |
|  |                      |       | 50851 | 8   |            |             |                  |  | 17      | 66      | 26      | 12      | 16      | 8       | 11      | 21      | 3      | 0.0     | 0.0     | 0.0                   | 0.02           | 54.4           | 74.6 | 36.0       | 142; 144    | 6; 6            | OK |
|  |                      |       | 50848 | 15  |            |             |                  |  | 18      | 65      | 26      | 12      | 16      | 8       | 12      | 22      | 2      | 0.0     | 0.0     | 0.0                   | 0.02           | 54.6           | 75.0 | 37.0       | 143; 144    | 7; 6            |    |
|  |                      |       | 50839 | 5   |            |             |                  |  | 19      | 67      | 28      | 10      | 14      | 9       | 8       | 29      | 2      | 0.0     | 0.0     | 0.0                   | 0.00           | 53.2           | 71.9 | 33.6       | 150; 153    | 7; 6            | OK |
|  |                      |       | 50849 | 9   |            |             |                  |  | 18      | 68      | 27      | 9       | 13      | 8       | 7       | 28      | 1      | 0.0     | 0.0     | 0.0                   | 0.00           | 52.5           | 70.8 | 36.0       | 151; 151    | 7; 6            |    |
|  |                      |       | 50845 | 4   |            |             |                  |  | 19      | 69      | 30      | 12      | 14      | 12      | 11      | 25      | 1      | 0.0     | 0.0     | 0.0                   | 0.00           | 52.1           | 70.4 | 34.4       | 169; 170    | 8; 9            | OK |
|  |                      |       |       |     |            | 18          | 68               | 29                                     | 11      | 15      | 17      | 10      | 24      | 2       | 0.0     | 0.0     | 0.0    | 0.00    | 51.2    | 69.1                  | 38.4           | 171; 170       | 7; 9 |            |             |                 |    |
|  |                      |       |       |     |            | 15          | 60               | 31                                     | 23      | 19      | 19      | 14      | 23      | 1       | 0.0     | 0.0     | 0.0    | 0.00    | 56.3    | 76.1                  | 31.4           | 168; 168       | 9; 9 | OK         |             |                 |    |
|  |                      |       |       |     |            | 14          | 59               | 31                                     | 24      | 18      | 18      | 13      | 22      | 2       | 0.0     | 0.0     | 0.0    | 0.00    | 52.1    | 70.2                  | 37.2           | 166; 165       | 9; 8 |            |             |                 |    |
|  |                      |       |       |     |            | 11          | 66               | 30                                     | 21      | 20      | 16      | 11      | 25      | 3       | 0.0     | 0.0     | 0.1    | 0.04    | 53.8    | 72.7                  | 32.6           | 146; 145       | 6; 7 | OK         |             |                 |    |
|  |                      |       |       |     |            | 10          | 65               | 28                                     | 19      | 18      | 17      | 10      | 26      | 3       | 0.0     | 0.0     | 0.1    | 0.04    | 55.7    | 75.1                  | 34.6           | 148; 148       | 7; 6 | OK         |             |                 |    |
|  |                      |       |       |     |            | 14          | 64               | 28                                     | 16      | 15      | 9       | 7       | 21      | 2       | 0.0     | 0.0     | 0.0    | 0.02    | 55.3    | 74.7                  | 37.8           | 167; 168       | 7; 7 | OK         |             |                 |    |
|  |                      |       |       |     |            | 15          | 64               | 28                                     | 13      | 16      | 10      | 8       | 22      | 2       | 0.0     | 0.0     | 0.0    | 0.02    | 50.8    | 71.5                  | 36.6           | 166; 166       | 8; 8 |            |             |                 |    |

VASS pipe

**REMARKS: Hydrostatic test hold for 5 sec. No leakage noticed.**

We state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.

**GENERAL MANAGER**  
 Eng. Dăscălușanu Romano Dorel

**Chief Inspection Dept.**  
 Eng. Nicolae Constantin

**QA Office**  
 Eng. Măgălanu M.

MAR. 7. 2003 4: 14PM

A. Albrad

NO. 8793 P. 6

VASS pipe

MAR. 7. 2003 4:15PM



Manufacturer:  
**S.C. PETROTUB S.A.**  
 AV. ROMAN - IASI, KM 333  
 Z.I.P. 5550 - ROMAN,  
 ROMANIA

**MILL TEST REPORT**  
 to E.N. 10204/3.1.B


**NO.**  
**D 674**

Page 2 of 6  
 Date:  
 25.06.2002


| Item   | Size<br>(Inches)      | Steel | Heat | Pos | Length<br>(m) | Weight<br>(kg) | Hydro<br>Test<br>(PSI) | Chemical Composition %, on the product |            |            |            |            |            |            |            |            |           |            |            |           |                      |                      |          | Mechanical Properties |                 |                       |  |  |  |
|--|-----------------------|-------|------|-----|---------------|----------------|------------------------|--|------------|------------|------------|------------|------------|------------|------------|------------|-----------|------------|------------|-----------|----------------------|----------------------|----------|-----------------------|-----------------|-----------------------|--|--|--|
|  |                       |       |      |     |               |                |                        | C<br>x100                              | Mn<br>x100 | Si<br>x100 | S<br>x1000 | P<br>x1000 | Cr<br>x100 | Ni<br>x100 | Cu<br>x100 | Mo<br>x100 | V<br>x100 | Nb<br>x100 | Ti<br>x100 | B<br>x100 | Rp<br>(PSI)<br>:1000 | Rm<br>(PSI)<br>:1000 | A<br>%   | HB<br>max<br>236      | JIRC<br>max. 22 | Flate<br>ning<br>Test |  |  |  |
| U  | 1                     | 2     | 3    | 4   | 5             | 6              | 7                      | 8                                      | 9          | 10         | 11         | 12         | 13         | 14         | 15         | 16         | 17        | 18         | 19         | 20        | 21                   | 22                   | 23       | 24                    | 25              | 26                    |  |  |  |
| 16" STD<br>16" X 0.375"<br><br>φ 406.4 x<br>9.53 mm<br><br>Lg: DRL | Gr.D/<br>X42<br>PSL1' | 50799 | 1    |     |               | 1670           | 14                     | 65                                     | 30         | 12         | 20         | 14         | 11         | 21         | 2          | 0.0        | 0.0       | 0.1        | 0.00       | 50.8      | 72.9                 | 34.62                | 167; 166 | 8; 8                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 14                     | 65                                     | 31         | 12         | 21         | 14         | 11         | 21         | 2          | 0.0        | 0.0       | 0.1        | 0.00       | 52.2      | 74.9                 | 33.26                | 167; 168 | 9; 7                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 18                     | 66                                     | 26         | 16         | 17         | 14         | 7          | 24         | 3          | 0.0        | 0.0       | 0.0        | 0.02       | 57.9      | 78.2                 | 35.2                 | 156; 153 | 7; 8                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 17                     | 65                                     | 26         | 17         | 17         | 13         | 7          | 25         | 3          | 0.0        | 0.0       | 0.0        | 0.02       | 49.1      | 69.1                 | 32.8                 | 155; 155 | 8; 9                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 17                     | 67                                     | 20         | 13         | 19         | 18         | 10         | 24         | 2          | 0.0        | 0.0       | 0.0        | 0.02       | 56.3      | 76.4                 | 34.0                 | 146; 145 | 6; 8                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 16                     | 69                                     | 20         | 13         | 19         | 19         | 11         | 26         | 2          | 0.0        | 0.0       | 0.0        | 0.02       | 56.3      | 78.9                 | 34.8                 | 148; 146 | 6; 6                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 17                     | 61                                     | 23         | 17         | 15         | 15         | 10         | 28         | 2          | 0.0        | 0.0       | 0.2        | 0.02       | 52.8      | 71.9                 | 34.65                | 165; 168 | 8; 8                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 17                     | 61                                     | 24         | 18         | 14         | 15         | 10         | 27         | 2          | 0.0        | 0.0       | 0.3        | 0.02       | 57.8      | 75.1                 | 33.39                | 165; 166 | 6; 7                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 15                     | 59                                     | 23         | 22         | 16         | 12         | 10         | 24         | 3          | 0.0        | 0.0       | 0.2        | 0.01       | 52.2      | 71.1                 | 35.00                | 167; 168 | 9; 8                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 12                     | 64                                     | 30         | 12         | 10         | 13         | 8          | 21         | 1          | 0.0        | 0.0       | 0.2        | 0.01       | 57.2      | 75.0                 | 31.14                | 167; 169 | 8; 9                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 12                     | 63                                     | 30         | 12         | 11         | 13         | 8          | 21         | 1          | 0.0        | 0.0       | 0.2        | 0.00       | 49.7      | 71.4                 | 37.03                | 167; 168 | 9; 8                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 16                     | 79                                     | 24         | 20         | 17         | 12         | 10         | 28         | 2          | 0.0        | 0.0       | 0.2        | 0.00       | 48.5      | 69.6                 | 35.78                | 165; 166 | 8; 9                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 16                     | 78                                     | 24         | 19         | 17         | 12         | 10         | 29         | 2          | 0.0        | 0.0       | 0.3        | 0.04       | 55.3      | 80.9                 | 35.51                | 170; 167 | 9; 9                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 11                     | 71                                     | 28         | 14         | 19         | 17         | 19         | 20         | 2          | 0.0        | 0.0       | 0.3        | 0.04       | 50.1      | 70.4                 | 35.09                | 168; 168 | 8; 9                  | OK              |                       |  |  |  |
|  |                       |       |      |     |               |                | 11                     | 71                                     | 27         | 14         | 18         | 17         | 19         | 20         | 2          | 0.0        | 0.0       | 0.0        | 0.06       | 52.1      | 71.0                 | 31.64                | 169; 164 | 9; 8                  | OK              |                       |  |  |  |
| 10   | 62                    | 28    | 17   | 16  | 15            | 11             | 24                     | 2                                      | 0.0        | 0.0        | 0.2        | 0.00       | 54.5       | 74.4       | 35.16      | 171; 170   | 9; 8      | OK         |            |           |                      |                      |          |                       |                 |                       |  |  |  |
| 10   | 61                    | 29    | 17   | 16  | 15            | 9              | 24                     | 2                                      | 0.0        | 0.0        | 0.2        | 0.00       | 53.5       | 72.8       | 33.86      | 171; 168   | 7; 7      | OK         |            |           |                      |                      |          |                       |                 |                       |  |  |  |
| 18   | 72                    | 32    | 7    | 18  | 13            | 11             | 23                     | 2                                      | 0.0        | 0.0        | 0.3        | 0.04       | 55.7       | 72.4       | 30.13      | 170; 170   | 8; 8      | OK         |            |           |                      |                      |          |                       |                 |                       |  |  |  |
| 18   | 73                    | 32    | 6    | 18  | 13            | 11             | 22                     | 2                                      | 0.0        | 0.0        | 0.3        | 0.04       | 54.7       | 80.0       | 35.79      | 165; 162   | 7; 7      | OK         |            |           |                      |                      |          |                       |                 |                       |  |  |  |
|  |                       |       |      |     |               |                |                        |  |            |            |            |            |            |            |            |            |           |            |            |           |                      |                      |          |                       |                 |                       |  |  |  |

state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.


**GENERAL MANAGER**  
 Dr. Eng. Garsan Romano Dorel



Chief Inspection Dept.  
 Eng. Nicolau Constantin



QA Office  
 Eng. Mădărianu M.





Manufacturers:  
**S.C. PETROTUB S.A.**  
 AV. ROMAN - IASI, KM 333  
 Z.L.P. 5550 - ROMAN,  
 ROMANIA

**MILL TEST REPORT**  
 to E.N. 10204/3.1.B

**NO.**  
**D 674**

**Date:**  
 25.06.2002

US examination on automatic equipment - satisfactory.

M.P.I. - satisfactory



Electromagnetical examination on automatic  
 equipment - satisfactory.

| US examination on automatic equipment - satisfactory. |      | M.P.I. - satisfactory |      | Electromagnetical examination on automatic equipment - satisfactory. |      |
|---|------|-----------------------|------|--|------|
| HEAT NO.  | PCS. | HEAT NO.              | PCS. | HEAT NO.   | PCS. |
| 50846   | 2    | 50846                 | 1    | 50846  | 2    |
| 50789   | 1    | 50789                 | 5    | 50789  | -    |
| 50841   | -    | 50841                 | 5    | 50841  | -    |
| 50797   | -    | 50797                 | -    | 50797  | 9    |
| 50848   | -    | 50848                 | -    | 50848  | 15   |
| 50851   | -    | 50851                 | -    | 50851  | 8    |
| 50839   | -    | 50839                 | -    | 50839  | 5    |
| 50849   | 1    | 50849                 | -    | 50849  | 8    |
| 50845   | 2    | 50845                 | -    | 50845  | 2    |
| 50799   | 1    | 50799                 | -    | 50799  | -    |
| 50776   | 1    | 50776                 | -    | 50776  | -    |
| 50762   | 4    | 50762                 | -    | 50762  | -    |
| 50786   | 1    | 50786                 | -    | 50786  | -    |
| 50767   | -    | 50767                 | 1    | 50767  | -    |
| 50795   | 2    | 50795                 | -    | 50795  | -    |
| 50766   | 2    | 50766                 | -    | 50766  | -    |
| 50768   | 1    | 50768                 | -    | 50768  | -    |
| 50780   | 3    | 50780                 | -    | 50780  | -    |
| 50771   | 3    | 50771                 | -    | 50771  | -    |


VASS pipe

state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.



**GENERAL MANAGER**  
 Dr. Vasile Hangan Romano Darel

Chief Inspection Dept.  
 Eng. Nicolau Constantin



QA Office  
 Eng. Marin M.

MAR. 7. 2003 4:15PM

MAR. *Muril*



Manufacturer:  
**S.C. PETROTUB S.A.**  
 AV. ROMAN - IASI, KM 333  
 Z.I.P. 5550 - ROMAN,  
 ROMANIA

**MILL TEST REPORT**  
 to E.N. 10204/3.1.B

**NO.**  
**D 674**

**Date:**  
 25.06.2002

**GAUGE TRANSVERSAL**

| Heat No. | Standard  | Length<br>Inch | Width<br>Inch | Thickness<br>Inch |
|----------|-----------|----------------|---------------|-------------------|
| 50846    | API 5L    | 2              | 1.503         | 0.362             |
|          | ASTM/ASME | 2              | 1.501         | 0.372             |
| 50789    | API 5L    | 2              | 1.503         | 0.397             |
|          | ASTM/ASME | 2              | 1.502         | 0.371             |
| 50841    | API 5L    | 2              | 1.500         | 0.377             |
|          | ASTM/ASME | 2              | 1.498         | 0.355             |
| 50797    | API 5L    | 2              | 1.503         | 0.401             |
|          | ASTM/ASME | 2              | 1.503         | 0.381             |
| 50848    | API 5L    | 2              | 1.500         | 0.358             |
|          | ASTM/ASME | 2              | 1.497         | 0.384             |
| 50851    | API 5L    | 2              | 1.500         | 0.366             |
|          | ASTM/ASME | 2              | 1.496         | 0.394             |
| 50839    | API 5L    | 2              | 1.500         | 0.338             |
|          | ASTM/ASME | 2              | 1.497         | 0.387             |
| 50849    | API 5L    | 2              | 1.500         | 0.354             |
|          | ASTM/ASME | 2              | 1.501         | 0.361             |
| 50845    | API 5L    | 2              | 1.500         | 0.374             |
|          | ASTM/ASME | 2              | 1.496         | 0.383             |
| 50799    | API 5L    | 2              | 1.503         | 0.370             |
|          | ASTM/ASME | 2              | 1.502         | 0.360             |
| 50776    | API 5L    | 2              | 1.496         | 0.358             |
|          | ASTM/ASME | 2              | 1.500         | 0.395             |
| 50762    | API 5L    | 2              | 1.500         | 0.366             |
|          | ASTM/ASME | 2              | 1.503         | 0.370             |
| 50786    | API 5L    | 2              | 1.500         | 0.385             |
|          | ASTM/ASME | 2              | 1.503         | 0.367             |

We state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.

**GENERAL MANAGER**  
 D. Nicolae Bărgan Romano Dorel

**Chief Inspection Dept.**  
 Eng. Nicănu Constantin

**QA Office**  
 Eng. Măruțiu

NO. 8793 P. 8

VASS pipe

7.2003 4:15PM

MAR. A. Alford



Manufacturer:  
S.C. PETROTUB S.A.  
AV. ROMAN - IASI, KM 333  
Z.I.P. 5550 - ROMAN,  
ROMANIA

MILL TEST REPORT  
to E.N. 10204/J.1.B

NO.  
D 674

Date:  
25.06.2002

GAUGE TRANSVERSAL

| Heat No. | Standard            | Length<br>Inch | Width<br>Inch  | Thickness<br>Inch |
|----------|---------------------|----------------|----------------|-------------------|
| 50767    | API 5L<br>ASTM/ASME | 2              | 1.500<br>1.496 | 0.389<br>0.369    |
| 50795    | API 5L<br>ASTM/ASME | 2              | 1.503<br>1.498 | 0.377<br>0.388    |
| 50766    | API 5L<br>ASTM/ASME | 2              | 1.503<br>1.501 | 0.381<br>0.402    |
| 50768    | API 5L<br>ASTM/ASME | 2              | 1.503<br>1.501 | 0.393<br>0.399    |
| 50780    | API 5L<br>ASTM/ASME | 2              | 1.496<br>1.499 | 0.381<br>0.381    |
| 50771    | API 5L<br>ASTM/ASME | 2              | 1.503<br>1.500 | 0.385<br>0.375    |


| Heat No. | Chemical Composition<br>Bulletin No. | Mechanical Properties<br>Bulletin No. | Hardness Test HB<br>Bulletin No. | Hardness Test HRC<br>Bulletin No. | Flattening Test<br>Bulletin No. |
|----------|--------------------------------------|---------------------------------------|----------------------------------|-----------------------------------|---------------------------------|
| 50846    | 1602                                 | 868; 398B                             | 191                              | 481                               | 270                             |
| 50789    | 1601                                 | 867; 397B                             | 193                              | 483                               | 272                             |
| 50841    | 1577                                 | 857; 395B                             | 189                              | 477                               | 268                             |
| 50797    | 1601                                 | 867; 397B                             | 193                              | 483                               | 272                             |
| 50848    | 1577                                 | 857; 395B                             | 190                              | 477                               | 268                             |
| 50851    | 1577                                 | 857; 395B                             | 190                              | 477                               | 268                             |
| 50839    | 1577                                 | 857; 395B                             | 189                              | 477                               | 268                             |
| 50849    | 1577                                 | 857; 395B                             | 190                              | 477                               | 268                             |
| 50845    | 1603                                 | 868; 398B                             | 191                              | 481                               | 270                             |
| 50799    | 1149                                 | 636; 273B                             | 99                               | 369                               | 179                             |
| 50776    | 1602                                 | 868; 398B                             | 191                              | 481                               | 270                             |

VASS pipe

to state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.

GENERAL MANAGER

Dr. Eng. Barsan Ramano Dorel



Chief Inspection Dept.

Eng. Nicolai Constantin



QA Office

Eng. Monica M...



MAR. 7. 2003 4: 15 PM

*A. Murel*



NO. 8793 P. 10

VASS pipe

MAR. 7. 2003 4:16PM

MAR. 7. 2003



Manufacturer:  
S.C. PETROTUB S.A.  
AV. ROMAN - IASI, KM 333  
Z.I.P. 5550 - ROMAN,  
ROMANIA

### MILL TEST REPORT to E.N. 10204/3.1.B


NO.  
D 674

Date:  
25.06.2002

| Heat No. | Chemical Composition<br>Bulletin No. | Mechanical Properties<br>Bulletin No. | Hardness Test HB<br>Bulletin No. | Hardness Test HRC<br>Bulletin No. | Flattening Test<br>Bulletin No. |
|----------|--------------------------------------|---------------------------------------|----------------------------------|-----------------------------------|---------------------------------|
| 50762    | 1603                                 | 869; 399R                             | 192                              | 480                               | 269                             |
| 50786    | 1150                                 | 621; 267B                             | 102                              | 371                               | 172                             |
| 50767    | 1149                                 | 621; 267B                             | 102                              | 371                               | 172                             |
| 50795    | 1149                                 | 636; 273B                             | 999                              | 369                               | 179                             |
| 50766    | 1147                                 | 639; 277B                             | 100                              | 370                               | 180                             |
| 50768    | 1131                                 | 623; 269B                             | 125                              | 361                               | 171                             |
| 50780    | 1149                                 | 621; 267B                             | 102                              | 371                               | 172                             |
| 50771    | 1147                                 | 639; 277R                             | 100                              | 370                               | 180                             |


We state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.

GENERAL MANAGER  
Dr. Eng. Bărsan Romano Dorci



Chief Inspection Dept.  
Eng. Nicolai Constantiu

QA Office  
Eng. Miroslav M.



Mirail



**Manufacturer:**  
**S.C. PETROTUB S.A.**  
**AV. ROMAN - IASI, KM 333**  
**Z.L.P. 5550 - ROMAN,**  
**ROMANIA**

**MILL TEST REPORT**  
**to E.N. 10204/3.1.B**

**NO.**  
**D 562**

**Date:**  
**28.06.2002**

**Buyer:**

**Description of goods:**

**PRIME QUALITY, NEWLY PRODUCED SEAMLESS STEEL PIPES IN STRICT CONFORMITY WITH PURCHASE ORDER NBR. SF 2046 C3**

**Quantity:**  
**59759 KGS**

**Total Length:**  
**640.71 MTRS**  
**2102.07 FT**

**Contract No.**  
**SF 2046 LOT C3**

**Standard**

**API 5L /2000; ASTM A106/99; ASTM A53/99; ASME SA 106/2001; ASME SA 53/2001; NACE MR 01-75/2000**

**53 PCS**

| Item | Size [inches] [mm] | Steel     | Heat  | Pcs | Length [m] | Weight [kg] | Hydro Test [PSI] | Chemical Composition %, on the product |         |         |         |         |         |         |         |         |        |         |         |        | Mechanical Properties |                |       |            |             |                 |
|------|--------------------|-----------|-------|-----|------------|-------------|------------------|--|---------|---------|---------|---------|---------|---------|---------|---------|--------|---------|---------|--------|-----------------------|----------------|-------|------------|-------------|-----------------|
|      |                    |           |       |     |            |             |                  | C x100                                 | Mn x100 | Si x100 | S x1000 | P x1000 | Cr x100 | Ni x100 | Co x100 | Mo x100 | V x100 | Nb x100 | Ti x100 | D x100 | Rp [PSI] :1000        | Rm [PSI] :1000 | A %   | HB max 236 | HRC max. 22 | Flattening Test |
| 0    | 1                  | 2         | 3     | 4   | 5          | 6           | 7                | 8                                      | 9       | 10      | 11      | 12      | 13      | 14      | 15      | 16      | 17     | 18      | 19      | 20     | 21                    | 22             | 23    | 24         | 25          | 26              |
|      | 16"x 0.375"        | Gr.B/ X42 | 50776 | 9   |            |             | 1670             | 17                                     | 68      | 26      | 18      | 17      | 14      | 8       | 24      | 1       | 0.0    | 0.2     | 0.1     | 0.02   | 59.3                  | 80.7           | 29.66 | 169;174    | 8;8         | OK              |
|      | φ 406.4 x 9.53 mm  | PSL1      | 50798 | 7   |            |             |                  | 17                                     | 68      | 27      | 17      | 16      | 14      | 8       | 24      | 1       | 0.0    | 0.2     | 0.1     | 0.03   | 58.3                  | 79.6           | 32.81 | 173;171    | 8;7         | OK              |
|      | Lg: DRL            |           | 50771 | 4   |            |             |                  | 20                                     | 62      | 27      | 16      | 16      | 14      | 11      | 27      | 2       | 0.0    | 0.0     | 0.3     | 0.04   | 51.6                  | 75.4           | 38.83 | 179;175    | 9;8         | OK              |
|      |                    |           | 50771 | 4   |            |             |                  | 20                                     | 61      | 27      | 16      | 15      | 15      | 11      | 27      | 2       | 0.0    | 0.0     | 0.3     | 0.03   | 50.6                  | 71.2           | 30.37 | 177;178    | 8;9         | OK              |
|      |                    |           | 50771 | 4   |            |             |                  | 18                                     | 72      | 32      | 7       | 18      | 13      | 11      | 23      | 2       | 0.0    | 0.0     | 0.3     | 0.04   | 54.7                  | 80.0           | 35.79 | 165;162    | 7;7         | OK              |
|      |                    |           | 50796 | 2   |            |             |                  | 18                                     | 73      | 32      | 6       | 18      | 13      | 11      | 22      | 2       | 0.0    | 0.0     | 0.3     | 0.04   | 53.7                  | 75.5           | 29.39 | 164;164    | 8;7         | OK              |
|      |                    |           | 50780 | 9   |            |             |                  | 14                                     | 64      | 26      | 16      | 17      | 8       | 8       | 25      | 2       | 0.0    | 0.0     | 0.2     | 0.02   | 51.1                  | 74.7           | 38.09 | 183;183    | 8;8         | OK              |
|      |                    |           | 50780 | 9   |            |             |                  | 14                                     | 64      | 26      | 15      | 17      | 8       | 8       | 25      | 2       | 0.0    | 0.0     | 0.2     | 0.02   | 51.8                  | 72.8           | 31.10 | 185;185    | 7;8         | OK              |
|      |                    |           | 50780 | 9   |            |             |                  | 10                                     | 62      | 28      | 17      | 16      | 15      | 11      | 24      | 2       | 0.0    | 0.0     | 0.2     | 0.00   | 53.5                  | 72.8           | 33.86 | 171;168    | 7;7         | OK              |
|      |                    |           | 50799 | 3   |            |             |                  | 10                                     | 61      | 29      | 17      | 16      | 15      | 9       | 24      | 2       | 0.0    | 0.0     | 0.2     | 0.00   | 55.7                  | 72.4           | 30.13 | 170;170    | 8;8         | OK              |
|      |                    |           | 50799 | 3   |            |             |                  | 14                                     | 65      | 30      | 12      | 20      | 14      | 11      | 21      | 2       | 0.0    | 0.0     | 0.1     | 0.00   | 50.8                  | 72.9           | 34.62 | 167;166    | 8;8         | OK              |
|      |                    |           | 50783 | 1   |            |             |                  | 14                                     | 65      | 31      | 12      | 21      | 14      | 11      | 21      | 2       | 0.0    | 0.0     | 0.1     | 0.00   | 52.2                  | 74.9           | 33.26 | 167;168    | 9;7         | OK              |
|      |                    |           | 50783 | 1   |            |             |                  | 11                                     | 53      | 22      | 20      | 15      | 10      | 8       | 24      | 2       | 0.0    | 0.0     | 0.3     | 0.04   | 54.2                  | 79.2           | 34.56 | 171;170    | 9;9         | OK              |
|      |                    |           | 50783 | 1   |            |             |                  | 11                                     | 54      | 21      | 20      | 15      | 10      | 8       | 25      | 2       | 0.0    | 0.0     | 0.2     | 0.03   | 48.9                  | 68.7           | 33.15 | 168;170    | 9;8         | OK              |

**REMARKS: Hydrostatic test hold for 5 sec. No leakage noticed.**

I hereby state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.

**GENERAL MANAGER**  
**Dr. Eng. Bărsan Romano Doiel**

**Chief Inspection Dept.**  
**Eng. Nicolau Constantin**

**QA Office**  
**Eng. Moroianu M.**

NO. 8793 P. 11

VASS pipe

MAR. 7. 2003 4: 16PM



**Manufacturer:**  
**S.C. PETROTUB S.A.**  
**AV. ROMAN - IASI, KM 333**  
**Z.L.P. 5550 - ROMAN,**  
**ROMANIA**

**MILL TEST REPORT**  
**to E.N. 10204/3.1.B**

**NO.**  
**D 562**

**Date:**  
**28.06.2002**

| Item | Size<br>(Inches)<br>[mm]                       | Steel                | Heat  | Pcs | Length<br>(m) | Weight<br>(kg) | Hydro<br>Test<br>(PSI) | Chemical Composition %, on the product |            |            |            |            |            |            |            |            |           |            |            |           | Mechanical Properties |                      |        |                  |                |                       |
|------|--|----------------------|-------|-----|---------------|----------------|------------------------|--|------------|------------|------------|------------|------------|------------|------------|------------|-----------|------------|------------|-----------|-----------------------|----------------------|--------|------------------|----------------|-----------------------|
|      |  |                      |       |     |               |                |                        | C<br>x100                              | Mn<br>x100 | Si<br>x100 | S<br>x1000 | P<br>x1000 | Cr<br>x100 | Ni<br>x100 | Cu<br>x100 | Mo<br>x100 | V<br>x100 | Nb<br>x100 | Ti<br>x100 | B<br>x100 | Rp<br>(PSI)<br>:1000  | Rm<br>(PSI)<br>:1000 | A<br>% | HB<br>max<br>236 | HRC<br>max. 22 | Flame<br>ning<br>Test |
| 0    | 1  | 2                    | 3     | 4   | 5             | 6              | 7                      | 8                                      | 9          | 10         | 11         | 12         | 13         | 14         | 15         | 16         | 17        | 18         | 19         | 20        | 21                    | 22                   | 23     | 24               | 25             | 26                    |
|      | 16"x 0.375"<br>φ 406.4 x<br>9.53 mm<br>Lg: DRL | Gr.B/<br>X42<br>PSL1 | 50762 | 2   |               |                | 1670                   | 17                                     | 69         | 20         | 13         | 19         | 18         | 10         | 24         | 3          | 0.0       | 0.0        | 0.2        | 0.01      | 50.3                  | 68.6                 | 36.22  | 171;170          | 7;8            | OK                    |
|      |  |                      | 50764 | 5   |               |                |                        | 17                                     | 69         | 21         | 14         | 19         | 18         | 11         | 25         | 3          | 0.0       | 0.0        | 0.2        | 0.00      | 52.9                  | 68.8                 | 32.22  | 171;171          | 7;8            |                       |
|      |  |                      | 50791 | 6   |               |                |                        | 11                                     | 62         | 28         | 12         | 15         | 9          | 10         | 19         | 2          | 0.0       | 0.2        | 0.2        | 0.04      | 57.3                  | 78.0                 | 32.24  | 180;179          | 8;9            | OK                    |
|      |  |                      | 50791 | 6   |               |                |                        | 11                                     | 62         | 28         | 12         | 14         | 9          | 10         | 19         | 2          | 0.0       | 0.2        | 0.2        | 0.04      | 59.4                  | 81.2                 | 31.45  | 172;174          | 9;7            |                       |
|      |  |                      | 50795 | 1   |               |                |                        | 19                                     | 67         | 25         | 13         | 18         | 13         | 10         | 22         | 2          | 0.0       | 0.0        | 0.2        | 0.00      | 52.5                  | 75.3                 | 35.78  | 168;165          | 7;7            | OK                    |
|      |  |                      | 50795 | 1   |               |                |                        | 18                                     | 67         | 24         | 13         | 19         | 13         | 10         | 23         | 2          | 0.0       | 0.0        | 0.1        | 0.00      | 51.3                  | 73.6                 | 34.06  | 166;165          | 8;8            |                       |
|      |  |                      | 50795 | 1   |               |                |                        | 12                                     | 64         | 30         | 12         | 10         | 13         | 8          | 21         | 1          | 0.0       | 0.0        | 0.2        | 0.00      | 49.7                  | 71.4                 | 37.03  | 167;168          | 9;8            | OK                    |
|      |  |                      | 50773 | 1   |               |                |                        | 12                                     | 65         | 30         | 12         | 11         | 13         | 8          | 21         | 1          | 0.0       | 0.0        | 0.2        | 0.00      | 48.5                  | 69.6                 | 35.78  | 165;166          | 8;9            |                       |
|      |  |                      | 50773 | 1   |               |                |                        | 21                                     | 67         | 32         | 14         | 15         | 18         | 16         | 23         | 3          | 0.0       | 0.0        | 0.2        | 0.04      | 53.0                  | 74.1                 | 35.53  | 163;165          | 9;9            | OK                    |
|      |  |                      | 50760 | 2   |               |                |                        | 21                                     | 67         | 31         | 14         | 15         | 18         | 16         | 24         | 3          | 0.0       | 0.0        | 0.2        | 0.03      | 62.3                  | 77.8                 | 29.27  | 166;164          | 8;9            |                       |
|      |  |                      | 50760 | 2   |               |                |                        | 19                                     | 55         | 21         | 27         | 15         | 15         | 11         | 22         | 2          | 0.0       | 0.0        | 0.3        | 0.03      | 52.1                  | 76.2                 | 36.87  | 169;170          | 7;7            | OK                    |
|      |  |                      | 50768 | 1   |               |                |                        | 19                                     | 55         | 20         | 28         | 16         | 15         | 11         | 22         | 2          | 0.0       | 0.0        | 0.3        | 0.03      | 52.5                  | 73.8                 | 31.98  | 171;170          | 8;8            |                       |
|      |  |                      | 50768 | 1   |               |                |                        | 11                                     | 71         | 28         | 14         | 19         | 17         | 19         | 20         | 2          | 0.0       | 0.0        | 0.0        | 0.06      | 52.1                  | 71.0                 | 31.64  | 169;164          | 9;8            | OK                    |
|      |  |                      | 50768 | 1   |               |                |                        | 11                                     | 71         | 27         | 14         | 18         | 17         | 19         | 20         | 2          | 0.0       | 0.0        | 0.0        | 0.06      | 54.5                  | 74.4                 | 35.16  | 171;170          | 9;8            |                       |

US examination on automatic equipment - satisfactory

M.P.L. - satisfactory



| Heat no. | Pcs. | Heat no. | Pcs. |
|----------|------|----------|------|
| 50776    | 1    | 50776    | 8    |
| 50798    | 7    | 50798    | -    |
| 50771    | 4    | 50771    | -    |
| 50796    | -    | 50796    | 2    |
| 50780    | -    | 50780    | 9    |
| 50799    | -    | 50799    | 3    |
| 50783    | -    | 50783    | 1    |
| 50762    | -    | 50762    | 2    |

We state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.

**GENERAL MANAGER**  
**Dr. Eng. Bârsan Romano-Dorel**

**Chief Inspection Dept.**  
**Eng. Nicolau Constantin**

**QA Office**  
**Eng. Miroslav M.**

NO. 8793 P. 12

VASS pipe

MAR. 7. 2003 4:16PM



Manufacturer:  
**S.C. PETROTUB S.A.**  
 AV. ROMAN - IASI, KM 333  
 Z.I.P. 5550 - ROMAN,  
 ROMANIA

**MILL TEST REPORT**  
 to E.N. 10204/3.1.B.

**NO.**  
**D 562**

**Date:**  
 28.06.2002

NO. 8793 P. 13

VASS pipe

MAR. 7. 2003 4:17 PM

**US examination on automatic equipment - satisfactory**

**M.P.I. - satisfactory**

| Heat no. | Pcs. | Heat no. | Pcs. |
|----------|------|----------|------|
| 50764    | 5    | 50764    | -    |
| 50791    | 6    | 50791    | -    |
| 50795    | -    | 50795    | 1    |
| 50773    | -    | 50773    | 1    |
| 50760    | -    | 50760    | 2    |
| 50768    | -    | 50768    | 1    |

**GAUGE TRANSVERSAL**

| Heat No. | Standard  | Length<br>Inch | Width<br>Inch | Thickness<br>Inch |
|----------|-----------|----------------|---------------|-------------------|
| 50776    | API 5L    | 2              | 1.503         | 0.346             |
|          | ASTM/ASME | 2              | 1.496         | 0.375             |
| 50798    | API 5L    | 2              | 1.503         | 0.409             |
|          | ASTM/ASME | 2              | 1.503         | 0.398             |
| 50771    | API 5L    | 2              | 1.503         | 0.385             |
|          | ASTM/ASME | 2              | 1.500         | 0.375             |
| 50796    | API 5L    | 2              | 1.503         | 0.413             |
|          | ASTM/ASME | 2              | 1.502         | 0.389             |
| 50780    | API 5L    | 2              | 1.496         | 0.381             |
|          | ASTM/ASME | 2              | 1.499         | 0.381             |
| 50799    | API 5L    | 2              | 1.503         | 0.370             |
|          | ASTM/ASME | 2              | 1.503         | 0.360             |
| 50783    | API 5L    | 2              | 1.503         | 0.389             |
|          | ASTM/ASME | 2              | 1.501         | 0.412             |
| 50762    | API 5L    | 2              | 1.496         | 0.405             |
|          | ASTM/ASME | 2              | 1.496         | 0.402             |


We state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.

**GENERAL MANAGER**  
 Dr. Eng. Bârsan Romano Dorel



**Chief Inspection Dept.**  
 Eng. Nicolau Constantin

**QA Office**  
 Eng. Mărbianu M.





Manufacturer:  
**S.C. PETROTUB S.A.**  
**AV. ROMAN - IASI, KM 333**  
**Z.I.P. 5550 - ROMAN,**  
**ROMANIA**

**MILL TEST REPORT**  
**to E.N. 10204/3.1.B**

**NO.**  
**D 562**

**Date:**  
**28.06.2002**

**GAUGE TRANSVERSAL**

| Heat No. | Standard  | Length<br>Inch | Width<br>Inch | Thickness<br>Inch |
|----------|-----------|----------------|---------------|-------------------|
| 50764    | API 5L    | 2              | 1.503         | 0.358             |
|          | ASTM/ASME | 2              | 1.501         | 0.366             |
| 50791    | API 5L    | 2              | 1.503         | 0.358             |
|          | ASTM/ASME | 2              | 1.500         | 0.367             |
| 50795    | API 5L    | 2              | 1.503         | 0.377             |
|          | ASTM/ASME | 2              | 1.498         | 0.388             |
| 50773    | API 5L    | 2              | 1.496         | 0.381             |
|          | ASTM/ASME | 2              | 1.496         | 0.388             |
| 50760    | API 5L    | 2              | 1.503         | 0.405             |
|          | ASTM/ASME | 2              | 1.502         | 0.383             |
| 50768    | API 5L    | 2              | 1.503         | 0.393             |
|          | ASTM/ASME | 2              | 1.501         | 0.399             |

| Heat No. | Chemical Composition<br>Bulletin No. | Mechanical Properties<br>Bulletin No. | Hardness Test HB<br>Bulletin No. | Hardness Test HRC<br>Bulletin No. | Flattening Test<br>Bulletin No. |
|----------|--------------------------------------|---------------------------------------|----------------------------------|-----------------------------------|---------------------------------|
| 50776    | 1131                                 | 623;269B                              | 125                              | 361                               | 171                             |
| 50798    | 1147                                 | 639;277B                              | 100                              | 370                               | 180                             |
| 50771    | 1147                                 | 639;277B                              | 100                              | 370                               | 180                             |
| 50796    | 1147                                 | 639;277B                              | 101                              | 370                               | 180                             |
| 50780    | 1149                                 | 621;267B                              | 102                              | 371                               | 172                             |
| 50799    | 1149                                 | 636;273B                              | 99                               | 369                               | 179                             |
| 50783    | 1147                                 | 639;277B                              | 101                              | 370                               | 180                             |
| 50762    | 1149                                 | 621;267B                              | 102                              | 371                               | 172                             |
| 50764    | 1131                                 | 623;269B                              | 124                              | 361                               | 171                             |
| 50791    | 1149                                 | 636;273B                              | 99                               | 369                               | 179                             |
| 50795    | 1149                                 | 636;273B                              | 99                               | 369                               | 179                             |
| 50773    | 1150                                 | 621;267B                              | 102                              | 371                               | 172                             |
| 50760    | 1147                                 | 639;277B                              | 100                              | 370                               | 180                             |
| 50768    | 1131                                 | 623;269B                              | 125                              | 361                               | 171                             |

We state on our sole responsibility that the product conforms to the requirements mentioned at "Standard" heading of the present certificate.

**GENERAL MANAGER**  
**Dr. Ing. Hârsan Romano Dorel**

**Chief Inspection Dept.**  
**Eng. Nicolau Constantin**

**QA Office**  
**Eng. Moldanu M.**




NO. 8793 P. 14


MAR. 7. 2003 4:17PM VASS pipe

---

APPENDIX D.2.3

## **6-Inch Diameter FRP Tubing**

---



# TUBULAR FIBERGLASS CORPORATION

11811 Proctor Road • Houston, Texas 77038

Phone: (281) 847-2987 • Fax: (281) 847-1931

Email: tfc@cwix.com • website: www.tubularfiberglass.com



August 1999

## RED BOX 1250

FIBERGLASS TUBING, CASING, AND LINERS  
AROMATIC AMINE CURED EPOXY RESIN

### DIMENSIONAL SPECIFICATIONS

| Nominal Size (inches) | Nominal O.D. (inches) | Nominal I.D. (inches) | Minimum Drift Dia (inches) | Pin Upset O.D. (inches) | Max Box O.D. (inches) | Nominal Wall (inches) | Nominal Weight |          | Connection Type<br>API 5B, Table 14", 7", 6"<br>Fourteenth Edition August 96 |
|-----------------------|-----------------------|-----------------------|----------------------------|-------------------------|-----------------------|-----------------------|----------------|----------|--|
|                       |                       |                       |                            |                         |                       |                       | (lbs/ft)       | (lbs/ft) |  |
| 2-3/8                 | 2.21                  | 2.00                  | 1.91                       | 2.69                    | 3.35                  | 0.10                  | 0.8            | 24       | 2-3/8" 8Rd EUE Long*   |
| 2-7/8                 | 2.71                  | 2.47                  | 2.37                       | 3.19                    | 3.88                  | 0.12                  | 1.0            | 29       | 2-7/8" 8Rd EUE Long*   |
| 3-1/2                 | 3.30                  | 3.00                  | 2.90                       | 3.85                    | 4.66                  | 0.15                  | 1.5            | 44       | 3-1/2" 8Rd EUE Long*   |
| 4-1/2                 | 4.38                  | 3.98                  | 3.89                       | 4.85                    | 5.67                  | 0.20                  | 2.5            | 74       | 4-1/2" 8Rd EUE Long*   |
| 5-1/2                 | 4.87                  | 4.42                  | 4.33                       | 5.60                    | 6.78                  | 0.23                  | 3.2            | 97       | 5-1/2" 8Rd Csg Long**  |
| 6-5/8                 | 5.97                  | 5.43                  | 5.33                       | 6.73                    | 8.00                  | 0.27                  | 4.8            | 144      | 6-5/8" 8Rd Csg Long**  |
| 7                     | 6.83                  | 6.21                  | 6.11                       | 7.10                    | 8.50                  | 0.31                  | 5.8            | 173      | 7" 8Rd Csg Long**  |
| 7-5/8                 | 6.83                  | 6.21                  | 6.11                       | 7.73                    | 9.23                  | 0.31                  | 6.3            | 190      | 7-5/8" 8Rd Csg Long**  |
| 9-5/8                 | 8.64                  | 7.84                  | 7.75                       | 9.73                    | 11.60                 | 0.40                  | 10.4           | 313      | 9-5/8" 8Rd Csg Long**  |
| 10-3/4                | 9.74                  | 8.85                  | 8.76                       | 10.85                   | 13.00                 | 0.45                  | 13.2           | 397      | 10-3/4" 8Rd Csg Short***   |

30 ft Standard Joint Length

### PERFORMANCE AND RATINGS (-60 deg F to +210 deg F)

| Nominal Size | Pressure Rating (psi) | Mill Test Pressure (psi) | Collapse Rating (psi) | Axial Tension Rating (lbs) | Stretch vs. Tension-Over-Pipe-Wt<br>Stretch (ft) = Coeff. x P x L |
|--------------|-----------------------|--------------------------|-----------------------|----------------------------|---|
| 2-3/8        | 1,250                 | 1,550                    | 600                   | 10,100                     | 0.459   |
| 2-7/8        | 1,250                 | 1,550                    | 600                   | 13,900                     | 0.336   |
| 3-1/2        | 1,250                 | 1,550                    | 600                   | 21,400                     | 0.218   |
| 4-1/2        | 1,250                 | 1,550                    | 600                   | 36,600                     | 0.127   |
| 5-1/2        | 1,250                 | 1,550                    | 600                   | 46,600                     | 0.100   |
| 6-5/8        | 1,250                 | 1,550                    | 600                   | 68,200                     | 0.068   |
| 7            | 1,250                 | 1,550                    | 600                   | 86,400                     | 0.053   |
| 7-5/8        | 1,250                 | 1,550                    | 600                   | 89,000                     | 0.053   |
| 9-5/8        | 1,250                 | 1,550                    | 600                   | 119,400                    | 0.032   |
| 10-3/4       | 1,250                 | 1,550                    | 600                   | 133,500                    | 0.026   |

Where: P = Tensile Load (1,000 lbs)  
L = String Length (1,000 ft)

### MECHANICAL AND PHYSICAL PROPERTIES

| PROPERTY                                   | VALUE  | UNIT                            | TEST METHOD    |
|--|--------|---------------------------------|----------------|
| Tensile Strength, Hoop                     | 31,300 | psi                             | ASTM D1599     |
| Tensile Strength, Axial                    | 30,000 | psi                             | ASTM D2105     |
| Modulus of Elasticity, Axial               | 3.0    | 10E + 06 psi                    | ASTM D2105     |
| Long Term Hydrostatic Strength at 20 Years | 16,646 | psi                             | ASTM D2992 (B) |
| Specific Gravity                           | 1.9    | ---                             | ASTM D792      |
| Density                                    | 0.07   | lbs/in <sup>3</sup>             | ASTM D792      |
| Thermal Conductivity                       | 2.4    | Btu/hr/ft <sup>2</sup> /in/degF | ASTM D177      |
| Thermal Expansion Coefficient (Linear)     | 1.1    | 10E - 05in/in/degF              | ASTM D696      |
| Flow Factor                                | 150    | ---                             | Hazen Williams |



RED BOX® CASING AND TUBING SYSTEM



YELLOW BOX® LINE PIPE SYSTEM

---

APPENDIX E

**Injection Well System Record Drawing**

---



---

APPENDIX E.1

## **IW-1 Wellhead Record Drawings**

---




---


APPENDIX E.2

**DZMW-1 Wellhead Record Drawings**


---



SECTION A  
14'-11\"/>



SECTION B  
14'-11\"/>



DUAL ZONE MONITORING WELL DETAIL  
NTS 2'-0\"/>

FOR ACTUAL ORIENTATION OF PIPING SEE DRAWING 8-44-5

NOTES:

1. DRILL 6" TYPE 316L SST BLIND FLANGE FOR 2" TYPE 316L PIPE AND WELD PIPE ALL AROUND TO FLANGE.
2. DRILL 16" TYPE 316SS BLIND FLANGE FOR 2" AND 6" 316SS PIPES AND WELD PIPES ALL AROUND TO FLANGE. PROVIDE FOUR 3/4" CENTERED TAPS IN FLANGE FOR POWER, TRANSMITTER, ETC. INSTALL THREADED SST PLUGS IN UNUSED TAPS.

RECORD DRAWINGS

Revisions Drawn By SMP Date 10/2003  
 THESE RECORD DRAWINGS HAVE BEEN PREPARED, IN PART, ON THE BASIS OF INFORMATION COMPILED BY OTHERS. THEY ARE NOT INTENDED TO REPRESENT IN DETAIL THE EXACT LOCATION, TYPE OF COMPONENT NOR MANNER OF CONSTRUCTION. THE ENGINEER WILL NOT BE RESPONSIBLE FOR ANY ERRORS OR OMISSIONS WHICH HAVE BEEN INCORPORATED INTO THE RECORD DRAWINGS.

APPENDIX E-2  
 RO IW Section and Monitor Well Detail  
 Record Drawings

|      |             |  |  |  |
|------|-------------|--|--|--|
| DRN  | M. MOORE    |  |  |  |
| DR   | A. ANAYA    |  |  |  |
| CHK  | R. BOCKEL   |  |  |  |
| APVD | R. VOORHEES |  |  |  |

| NO. | DATE | REVISION | BY | APVD |
|-----|------|----------|----|------|
|     |      |          |    |      |

VERIFY SCALE  
 BAR IS ONE INCH ON ORIGINAL DRAWING.  
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

**CH2MHILL**  
 3011 SW WILLISTON ROAD  
 GAINESVILLE, FLORIDA 32608  
 889000072 AAC001862

BONITA SPRINGS REVERSE OSMOSIS  
 WATER TREATMENT PLANT IMPROVEMENTS  
 BONITA SPRINGS UTILITIES, INC.  
 BONITA SPRINGS, FLORIDA

MECHANICAL  
 8-M-6  
 AND MONITORING WELL  
 SECTION

|      |           |
|------|-----------|
| DWG  | 8-M-6     |
| DATE | OCT 2003  |
| PROJ | 163064.A1 |

RECORD DRAWINGS REUSE OF DOCUMENTS: THIS DOCUMENT AND THE SCALE ORIGINALLY INCORPORATED HEREON IS AN INSTRUMENT OF PROFESSIONAL SERVICE AS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

---

APPENDIX F

**Pad Monitor Well Water Quality Data**

---

**Pad Monitor Well Water Quality Data  
Northeast Monitor Well (NE-1)**

| Date       | Time | Depth to Water<br>(feet bmp) | Elevation<br>(NGVD) | Depth to Water<br>(NGVD) | Conductivity<br>(µmhos/cm) | Chloride<br>(mg/L) | Temperature<br>(degrees C) | pH<br>(S.U.) | Comments                 | Sampled By |
|------------|------|------------------------------|---------------------|--------------------------|----------------------------|--------------------|----------------------------|--------------|--------------------------|------------|
| 09/25/2002 | 1600 | 5.60                         | 16.29               | 10.69                    | 1131                       | 120                | 31.2                       | 6.97         | Background Sample        | YBI/CH2M   |
| 10/03/2002 | 1400 | 5.92                         | 16.29               | 10.37                    | 1180                       | 110                | 30.1                       | 7.22         |                          | YBI/CH2M   |
| 10/10/2002 | 0030 | 6.37                         | 16.29               | 9.92                     | 932                        | 104                | 23.8                       | 7.30         |                          | YBI/CH2M   |
| 10/17/2002 | 0900 | 5.82                         | 16.29               | 10.47                    | 935                        | 88                 | 28.7                       | 6.97         |                          | YBI/CH2M   |
| 10/24/2002 | 1725 | 6.20                         | 16.29               | 10.09                    | 789                        | 210                | 12.9                       | 6.87         | refrigerated sample      | YBI/CH2M   |
| 11/01/2002 | 1115 | 6.64                         | 16.29               | 9.65                     | 986                        | 83                 | 30.3                       | 6.95         |                          | YBI/CH2M   |
| 11/07/2002 | 1145 | 7.00                         | 16.29               | 9.29                     | 780                        | 85                 | 22.0                       | 6.87         |                          | YBI/CH2M   |
| 11/14/2002 | 1920 | 7.53                         | 16.29               | 8.76                     | 876                        | 87                 | 22.3                       | 6.91         |                          | YBI/CH2M   |
| 11/22/2002 | 1000 | 7.02                         | 16.29               | 9.27                     | 862                        | 81                 | 22.1                       | 6.86         |                          | YBI/CH2M   |
| 11/30/2002 | 1700 | 7.52                         | 16.29               | 8.77                     | 645                        | 65                 | 19.5                       | 7.08         |                          | YBI/CH2M   |
| 12/06/2002 | 1520 | 7.24                         | 16.29               | 9.05                     | 741                        | 75                 | 22.5                       | 7.01         |                          | YBI/CH2M   |
| 12/16/2002 | 0830 | 7.35                         | 16.29               | 8.94                     | 821                        | 82                 | 24.9                       | 7.10         |                          | YBI/CH2M   |
| 12/20/2002 | 1145 | 7.55                         | 16.29               | 8.74                     | 895                        | 88                 | 23.5                       | 6.98         |                          | YBI/CH2M   |
| 12/27/2002 | 2300 | 7.80                         | 16.29               | 8.49                     | 917                        | 92                 | 23.9                       | 7.58         |                          | YBI/CH2M   |
| 01/06/2003 | 0300 | 7.42                         | 16.29               | 8.87                     | 945                        | 65                 | 25.3                       | 7.01         |                          | YBI/CH2M   |
| 01/09/2003 | 0800 | 7.50                         | 16.29               | 8.79                     | 955                        | 106                | 21.2                       | 7.05         |                          | YBI/CH2M   |
| 01/16/2003 | 1100 | 8.00                         | 16.29               | 8.29                     | 1142                       | 185                | 19.1                       | 6.96         |                          | YBI/CH2M   |
| 01/24/2003 | 1100 | 8.32                         | 16.29               | 7.97                     | 1075                       | 135                | 24.2                       | 7.20         |                          | YBI/CH2M   |
| 01/31/2003 | 1350 | 8.40                         | 16.29               | 7.89                     | 1053                       | 95                 | 28.7                       | 7.36         |                          | YBI/CH2M   |
| 02/07/2003 | 1000 | 8.70                         | 16.29               | 7.59                     | 1174                       | 110                | 31.0                       | 7.08         |                          | YBI/CH2M   |
| 02/14/2003 | 1115 | 9.11                         | 16.29               | 7.18                     | 1268                       | 180                | 22.2                       | 6.88         |                          | YBI/CH2M   |
| 02/24/2003 | 0930 | 8.42                         | 16.29               | 7.87                     | 1370                       | 185                | 27.2                       | 6.94         |                          | YBI/CH2M   |
| 02/28/2003 | 0500 | 9.13                         | 16.29               | 7.16                     | 1256                       | 175                | 21.9                       | 7.42         |                          | YBI/CH2M   |
| 03/07/2003 | 1030 | 9.55                         | 16.29               | 6.74                     | 1029                       | 160                | 25.5                       | 7.23         |                          | YBI/CH2M   |
| 03/18/2003 | 1600 | 8.42                         | 16.29               | 7.87                     | 1282                       | 175                | 22.9                       | 6.91         | Top of casing mp changed | YBI/CH2M   |
| 03/27/2003 | 1615 | 9.50                         | 16.29               | 6.79                     | 1132                       | 140                | 23.7                       | 7.50         |                          | YBI/CH2M   |
| 04/03/2003 | 1600 | 9.24                         | 16.29               | 7.05                     | 1310                       | 135                | 24.3                       | 7.10         |                          | YBI/CH2M   |
| 04/10/2003 | 1330 | 8.95                         | 16.29               | 7.34                     | 1181                       | 157                | 22.7                       | 7.07         |                          | YBI/CH2M   |
| 04/17/2003 | 1715 | 9.25                         | 16.29               | 7.04                     | 1058                       | 120                | 28.0                       | 7.20         |                          | YBI/CH2M   |

**Notes:**

feet bmp: feet below measuring point  
µmhos/cm: micromhos per centimeter  
mg/L: milligrams per liter  
C: Celsius  
S.U.: standard units

**Pad Monitor Well Water Quality Data  
Northwest Monitor Well (NW-1)**

| Date       | Time | Depth to Water<br>(feet bmp) | Elevation<br>(NGVD) | Depth to Water<br>(NGVD) | Conductivity<br>(µmhos/cm) | Chloride<br>(mg/L) | Temperature<br>(degrees C) | pH<br>(S.U.) | Comments            | Sampled By |
|------------|------|------------------------------|---------------------|--------------------------|----------------------------|--------------------|----------------------------|--------------|---------------------|------------|
| 09/25/2002 | 1640 | 5.54                         | 16.74               | 11.20                    | 680                        | 85                 | 27.2                       | 8.76         | Background Sample   | YBI/CH2M   |
| 10/03/2002 | 1420 | 6.08                         | 16.74               | 10.66                    | 724                        | 80                 | 29.6                       | 8.91         |                     | YBI/CH2M   |
| 10/10/2002 | 0105 | 5.83                         | 16.19               | 10.36                    | 645                        | 80                 | 23.7                       | 8.65         |                     | YBI/CH2M   |
| 10/17/2002 | 0930 | 5.21                         | 16.19               | 10.98                    | 658                        | 92                 | 27.5                       | 6.97         |                     | YBI/CH2M   |
| 10/24/2002 | 0:00 | 5.50                         | 16.19               | 10.69                    | 551                        | 140                | 13.0                       | 9.44         | refrigerated sample | YBI/CH2M   |
| 11/01/2002 | 1130 | 6.10                         | 16.19               | 10.09                    | 690                        | 105                | 27.0                       | 9.26         |                     | YBI/CH2M   |
| 11/07/2002 | 1215 | 6.30                         | 16.19               | 9.89                     | 609                        | 76                 | 22.5                       | 9.15         |                     | YBI/CH2M   |
| 11/14/2002 | 1640 | 6.40                         | 16.19               | 9.79                     | 735                        | 105                | 22.9                       | 9.20         |                     | YBI/CH2M   |
| 11/22/2002 | 1100 | 6.00                         | 16.19               | 10.19                    | 575                        | 101                | 22.1                       | 8.81         |                     | YBI/CH2M   |
| 11/30/2002 | 1330 | 6.87                         | 16.19               | 9.32                     | 471                        | 85                 | 19.4                       | 9.10         |                     | YBI/CH2M   |
| 12/06/2002 | 1600 | 5.50                         | 16.19               | 10.69                    | 521                        | 85                 | 22.5                       | 8.82         |                     | YBI/CH2M   |
| 12/16/2002 | 1110 | 5.64                         | 16.19               | 10.55                    | 536                        | 88                 | 24.8                       | 8.91         |                     | YBI/CH2M   |
| 12/20/2002 | 1215 | 6.40                         | 16.19               | 9.79                     | 584                        | 94                 | 23.6                       | 9.10         |                     | YBI/CH2M   |
| 12/27/2002 | 2330 | 7.30                         | 16.19               | 8.89                     | 620                        | 95                 | 24.9                       | 8.61         |                     | YBI/CH2M   |
| 01/06/2003 | 0615 | 6.15                         | 16.19               | 10.04                    | 583                        | 70                 | 18.8                       | 9.73         |                     | YBI/CH2M   |
| 01/09/2003 | 0830 | 6.25                         | 16.19               | 9.94                     | 580                        | 130                | 21.1                       | 9.18         |                     | YBI/CH2M   |
| 01/16/2003 | 1700 | 6.70                         | 16.19               | 9.49                     | 582                        | 145                | 19.0                       | 10.43        |                     | YBI/CH2M   |
| 01/24/2003 | 1115 | 6.80                         | 16.19               | 9.39                     | 685                        | 125                | 24.5                       | 11.12        |                     | YBI/CH2M   |
| 01/31/2003 | 1440 | 6.75                         | 16.19               | 9.44                     | 1348                       | 85                 | 28.4                       | 11.46        |                     | YBI/CH2M   |
| 02/07/2003 | 1145 | 6.72                         | 16.19               | 9.47                     | 1085                       | 120                | 30.6                       | 11.06        |                     | YBI/CH2M   |
| 02/14/2003 | 1200 | 7.12                         | 16.19               | 9.07                     | 1152                       | 85                 | 22.2                       | 11.58        |                     | YBI/CH2M   |
| 02/24/2003 | 1000 | 6.94                         | 16.19               | 9.25                     | 1463                       | 145                | 27.7                       | 11.70        |                     | YBI/CH2M   |
| 02/28/2003 | 0550 | 6.79                         | 16.19               | 9.40                     | 483                        | 82                 | 22.5                       | 8.28         |                     | YBI/CH2M   |
| 03/07/2003 | 1045 | 7.19                         | 16.19               | 9.00                     | 533                        | 85                 | 32.1                       | 10.02        |                     | YBI/CH2M   |
| 03/18/2003 | 1615 | 6.83                         | 16.19               | 9.36                     | 500                        | 88                 | 23.1                       | 8.76         |                     | YBI/CH2M   |
| 03/27/2003 | 1630 | 6.83                         | 16.19               | 9.36                     | 546                        | 90                 | 23.9                       | 9.29         |                     | YBI/CH2M   |
| 04/03/2003 | 1620 | 6.80                         | 16.19               | 9.39                     | 535                        | 105                | 24.5                       | 9.17         |                     | YBI/CH2M   |
| 04/10/2003 | 1400 | 7.05                         | 16.19               | 9.14                     | 543                        | 82                 | 22.3                       | 8.77         |                     | YBI/CH2M   |
| 04/17/2003 | 1730 | 7.09                         | 16.19               | 9.10                     | 665                        | 80                 | 27.7                       | 11.05        |                     | YBI/CH2M   |

**Notes:**

feet bmp: feet below measuring point  
µmhos/cm: micromhos per centimeter  
mg/L: milligrams per liter  
C: Celsius  
S.U.: standard units  
N/A The information is currently unavailable

**Pad Monitor Well Water Quality Data  
Southeast Monitor Well (SE-1)**

| Date       | Time | Depth to Water<br>(feet bmp) | Elevation<br>(NGVD) | Depth to Water<br>(NGVD) | Conductivity<br>(µmhos/cm) | Chloride<br>(mg/L) | Temperature<br>(degrees C) | pH<br>(S.U.) | Comments            | Sampled By |
|------------|------|------------------------------|---------------------|--------------------------|----------------------------|--------------------|----------------------------|--------------|---------------------|------------|
| 09/25/2002 | 1530 | 5.21                         | 15.80               | 10.59                    | 1320                       | 175                | 27.6                       | 7.03         | Background Sample   | YBI/CH2M   |
| 10/03/2002 | 1500 | 5.47                         | 15.80               | 10.33                    | 1584                       | 252                | 26.7                       | 6.97         |                     | YBI/CH2M   |
| 10/10/2002 | 0130 | 5.93                         | 15.80               | 9.87                     | 1258                       | 185                | 23.7                       | 7.63         |                     | YBI/CH2M   |
| 10/17/2002 | 1000 | 5.38                         | 15.80               | 10.42                    | 1567                       | 264                | 29.5                       | 6.88         |                     | YBI/CH2M   |
| 10/24/2002 | 1800 | 5.66                         | 15.80               | 10.14                    | 1586                       | 370                | 12.7                       | 6.62         | refrigerated sample | YBI/CH2M   |
| 11/01/2002 | 1145 | 6.18                         | 15.80               | 9.62                     | 1666                       | 230                | 30.8                       | 6.94         |                     | YBI/CH2M   |
| 11/07/2002 | 1245 | 6.50                         | 15.80               | 9.30                     | 1443                       | 247                | 21.9                       | 6.92         |                     | YBI/CH2M   |
| 11/14/2002 | 1845 | 7.23                         | 15.80               | 8.57                     | 1357                       | 215                | 22.3                       | 7.09         |                     | YBI/CH2M   |
| 11/22/2002 | 1600 | 6.50                         | 15.80               | 9.30                     | 1403                       | 290                | 22.1                       | 6.82         |                     | YBI/CH2M   |
| 11/30/2002 | 1540 | 7.15                         | 15.80               | 8.65                     | 937                        | 190                | 19.5                       | 7.31         |                     | YBI/CH2M   |
| 12/06/2002 | 1645 | 6.65                         | 15.80               | 9.15                     | 1320                       | 295                | 22.5                       | 6.98         |                     | YBI/CH2M   |
| 12/16/2002 | 1210 | 6.60                         | 15.80               | 9.20                     | 1380                       | 301                | 23.8                       | 6.96         |                     | YBI/CH2M   |
| 12/20/2002 | 1255 | 6.83                         | 15.80               | 8.97                     | 1296                       | 245                | 23.7                       | 7.05         |                     | YBI/CH2M   |
| 12/27/2002 | 2200 | 7.30                         | 15.80               | 8.50                     | 1213                       | 205                | 23.7                       | 7.40         |                     | YBI/CH2M   |
| 01/06/2003 | 0330 | 7.02                         | 15.80               | 8.78                     | 1416                       | 208                | 19.3                       | 7.18         |                     | YBI/CH2M   |
| 01/09/2003 | 0930 | 7.08                         | 15.80               | 8.72                     | 1100                       | 145                | 21.1                       | 7.06         |                     | YBI/CH2M   |
| 01/16/2003 | 1600 | 7.57                         | 15.80               | 8.23                     | 1032                       | 125                | 20.9                       | 7.26         |                     | YBI/CH2M   |
| 01/24/2003 | 1145 | 7.82                         | 15.80               | 7.98                     | 1333                       | 210                | 24.7                       | 7.18         |                     | YBI/CH2M   |
| 01/31/2003 | 1600 | 8.00                         | 15.80               | 7.80                     | 1334                       | 185                | 28.4                       | 7.36         |                     | YBI/CH2M   |
| 02/07/2003 | 900  | 8.27                         | 15.80               | 7.53                     | 1406                       | 180                | 31.6                       | 7.10         |                     | YBI/CH2M   |
| 02/14/2003 | 1230 | 8.20                         | 15.80               | 7.60                     | 1453                       | 240                | 22.3                       | 7.15         |                     | YBI/CH2M   |
| 02/24/2003 | 1015 | 7.74                         | 15.80               | 8.06                     | 1480                       | 220                | 26.9                       | 6.89         |                     | YBI/CH2M   |
| 02/28/2003 | 0430 | 8.50                         | 15.80               | 7.30                     | 1339                       | 162                | 22.5                       | 7.38         |                     | YBI/CH2M   |
| 03/07/2003 | 1100 | 8.68                         | 15.80               | 7.12                     | 1597                       | 235                | 28.3                       | 6.99         |                     | YBI/CH2M   |
| 03/18/2003 | 1635 | 8.23                         | 15.80               | 7.57                     | 1247                       | 185                | 23.1                       | 6.91         |                     | YBI/CH2M   |
| 03/27/2003 | 1650 | 9.20                         | 15.80               | 6.60                     | 1691                       | 195                | 24.2                       | 7.22         |                     | YBI/CH2M   |
| 04/03/2003 | 1700 | 9.05                         | 15.80               | 6.75                     | 1535                       | 205                | 24.6                       | 6.89         |                     | YBI/CH2M   |
| 04/10/2003 | 1430 | 8.64                         | 15.80               | 7.16                     | 1651                       | 225                | 23.0                       | 6.96         |                     | YBI/CH2M   |
| 04/17/2003 | 1800 | 8.82                         | 15.80               | 6.98                     | 1932                       | 240                | 28.0                       | 6.90         |                     | YBI/CH2M   |

**Notes:**

feet bmp: feet below measuring point  
µmhos/cm: micromhos per centimeter  
mg/L: milligrams per liter  
C: Celsius  
S.U.: standard units



**Pad Monitor Well Water Quality Data  
Southwest Monitor Well (SW-1)**

| Date       | Time | Depth to Water<br>(feet bmp) | Elevation<br>(NGVD) | Depth to Water<br>(NGVD) | Conductivity<br>(µmhos/cm) | Chloride<br>(mg/L) | Temperature<br>(degrees C) | pH<br>(S.U.) | Comments            | Sampled By |
|------------|------|------------------------------|---------------------|--------------------------|----------------------------|--------------------|----------------------------|--------------|---------------------|------------|
| 09/25/2002 | 1500 | 6.00                         | 16.55               | 10.55                    | 920                        | 78                 | 28.8                       | 7.12         | Background Sample   | YBI/CH2M   |
| 10/03/2002 | 1445 | 6.22                         | 16.55               | 10.33                    | 869                        | 83                 | 27.1                       | 7.31         |                     | YBI/CH2M   |
| 10/10/2002 | 0200 | 6.43                         | 16.25               | 9.82                     | 814                        | 96                 | 23.6                       | 7.30         |                     | YBI/CH2M   |
| 10/17/2002 | 1030 | 5.95                         | 16.25               | 10.30                    | 833                        | 87                 | 26.9                       | 7.11         |                     | YBI/CH2M   |
| 10/24/2002 | 1840 | 6.00                         | 16.25               | 10.25                    | 713                        | 110                | 14.5                       | 7.23         | refrigerated sample | YBI/CH2M   |
| 11/01/2002 | 1200 | 6.70                         | 16.25               | 9.55                     | 886                        | 85                 | 29.3                       | 7.18         |                     | YBI/CH2M   |
| 11/07/2002 | 1315 | 7.10                         | 16.25               | 9.15                     | 780                        | 82                 | 22.0                       | 7.28         |                     | YBI/CH2M   |
| 11/14/2002 | 1745 | 7.60                         | 16.25               | 8.65                     | 796                        | 80                 | 22.6                       | 7.23         |                     | YBI/CH2M   |
| 11/22/2002 | 1630 | 7.10                         | 16.25               | 9.15                     | 727                        | 87                 | 22.2                       | 7.07         |                     | YBI/CH2M   |
| 11/30/2002 | 1430 | 7.65                         | 16.25               | 8.60                     | 608                        | 75                 | 19.2                       | 7.28         |                     | YBI/CH2M   |
| 12/06/2002 | 1620 | 7.20                         | 16.25               | 9.05                     | 731                        | 80                 | 22.5                       | 7.12         |                     | YBI/CH2M   |
| 12/16/2002 | 1140 | 7.40                         | 16.25               | 8.85                     | 657                        | 77                 | 24.7                       | 7.22         |                     | YBI/CH2M   |
| 12/20/2002 | 1335 | 7.60                         | 16.25               | 8.65                     | 696                        | 82                 | 23.7                       | 7.15         |                     | YBI/CH2M   |
| 12/27/2002 | 2230 | 7.90                         | 16.25               | 8.35                     | 709                        | 85                 | 24.8                       | 7.46         |                     | YBI/CH2M   |
| 01/06/2003 | 0500 | 6.94                         | 16.25               | 9.31                     | 692                        | 70                 | 19.3                       | 7.18         |                     | YBI/CH2M   |
| 01/09/2003 | 0900 | 7.58                         | 16.25               | 8.67                     | 823                        | 105                | 21.3                       | 7.17         |                     | YBI/CH2M   |
| 01/16/2003 | 1630 | 8.00                         | 16.25               | 8.25                     | 992                        | 160                | 21.1                       | 7.24         |                     | YBI/CH2M   |
| 01/24/2003 | 1200 | 8.40                         | 16.25               | 7.85                     | 976                        | 150                | 24.3                       | 7.32         |                     | YBI/CH2M   |
| 01/31/2003 | 1530 | 8.55                         | 16.25               | 7.70                     | 835                        | 120                | 27.5                       | 7.34         |                     | YBI/CH2M   |
| 02/07/2003 | 0800 | 8.70                         | 16.25               | 7.55                     | 860                        | 88                 | 30.0                       | 7.28         |                     | YBI/CH2M   |
| 02/14/2003 | 1130 | 8.95                         | 16.25               | 7.30                     | 1260                       | 198                | 22.3                       | 6.88         |                     | YBI/CH2M   |
| 02/24/2003 | 1030 | 8.40                         | 16.25               | 7.85                     | 697                        | 70                 | 28.8                       | 7.52         |                     | YBI/CH2M   |
| 02/28/2003 | 0345 | 9.13                         | 16.25               | 7.12                     | 617                        | 62                 | 22.4                       | 7.79         |                     | YBI/CH2M   |
| 03/07/2003 | 1200 | 9.45                         | 16.25               | 6.80                     | 663                        | 120                | 26.7                       | 10.44        |                     | YBI/CH2M   |
| 03/18/2003 | 1650 | 8.32                         | 16.25               | 7.93                     | 610                        | 110                | 23.1                       | 9.92         |                     | YBI/CH2M   |
| 03/27/2003 | 1715 | 9.35                         | 16.25               | 6.90                     | 1418                       | 200                | 23.9                       | 7.36         |                     | YBI/CH2M   |
| 04/03/2003 | 1730 | 8.90                         | 16.25               | 7.35                     | 1055                       | 75                 | 24.1                       | 11.88        |                     | YBI/CH2M   |
| 04/10/2003 | 1500 | 8.90                         | 16.25               | 7.35                     | 1671                       | 105                | 22.7                       | 11.62        |                     | YBI/CH2M   |
| 04/17/2003 | 1830 | 9.05                         | 16.25               | 7.20                     | 681                        | 48                 | 28.2                       | 7.70         |                     | YBI/CH2M   |

**Notes:**

feet bmp: feet below measuring point  
µmhos/cm: micromhos per centimeter  
mg/L: milligrams per liter  
C: Celsius  
S.U.: standard units

---

APPENDIX G

# **Well Lithologic Descriptions**

---

---

APPENDIX G.1

**IW-1 Lithologic Descriptions**

---

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |     | Observer's Description   |
|-----------------------|-----|--|
| From                  | To  |  |
| 0                     | 10  | LIMESTONE and SHELL FRAGMENTS, yellowish gray (5Y 8/1), poorly consolidated  |
| 10                    | 20  | LIMESTONE and SHELL FRAGMENTS, as above  |
| 20                    | 30  | CLAY, light olive gray (5Y 6/1), sticky  |
| 30                    | 40  | CLAY, as above   |
| 40                    | 50  | CLAY, as above   |
| 50                    | 60  | LIMESTONE (50%), medium bluish gray (5B 5/1), large fragments, moderate porosity; SHELLS AND SHELL FRAGMENTS (50%), moderately consolidated; phosphate present |
| 60                    | 70  | LIMESTONE and SHELL FRAGMENTS, as above  |
| 70                    | 80  | LIMESTONE and SHELL FRAGMENTS, as above  |
| 80                    | 90  | LIMESTONE and SHELL FRAGMENTS, as above  |
| 90                    | 100 | LIMESTONE and SHELL FRAGMENTS, as above  |
| 100                   | 110 | SANDY LIMESTONE, light olive gray (5Y 6/1), small fragments, moderate porosity, poorly consolidated; some shell fragments                                      |
| 110                   | 120 | SANDY LIMESTONE, as above  |
| 120                   | 130 | SANDY LIMESTONE, as above  |
| 130                   | 140 | SANDY LIMESTONE, as above  |
| 140                   | 150 | SANDY LIMESTONE, as above  |
| 150                   | 160 | SANDY LIMESTONE, as above, color change to medium bluish gray (5B 5/1)   |
| 160                   | 170 | SANDY LIMESTONE, as above  |
| 170                   | 180 | SANDY LIMESTONE, as above  |
| 180                   | 190 | SANDY LIMESTONE, as above, medium to large fragments   |
| 190                   | 200 | SHELL FRAGMENTS, poorly consolidated   |
| 200                   | 210 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderate porosity, moderately consolidated  |
| 210                   | 220 | LIMESTONE, as above, trace of marly green clay   |
| 220                   | 230 | LIMESTONE, as above  |
| 230                   | 240 | LIMESTONE, as above  |
| 240                   | 250 | CLAY, light olive gray (5Y 5/2), medium plasticity, sticky; trace of limestone   |
| 250                   | 260 | CLAY, as above   |
| 260                   | 270 | CLAY, as above   |
| 270                   | 280 | CLAY, as above   |
| 280                   | 290 | CLAY, as above   |
| 290                   | 300 | CLAY, as above   |
| 300                   | 310 | CLAY, as above, trace of phosphate   |
| 310                   | 320 | CLAY, as above   |
| 320                   | 330 | CLAY, dark greenish gray (5GY 4/1), medium plasticity, very sticky, trace of phosphate   |

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |     | Observer's Description  |
|-----------------------|-----|---|
| From                  | To  |   |
| 330                   | 340 | CLAY, as above  |
| 340                   | 350 | CLAY, as above  |
| 350                   | 360 | CLAY, as above, very high phosphates  |
| 360                   | 370 | CLAY, as above  |
| 370                   | 380 | CLAY, as above, high phosphates   |
| 380                   | 390 | CLAY, as above  |
| 390                   | 400 | CLAY, as above, trace of limestone and shell fragments (10%)  |
| 400                   | 410 | CLAY, as above, increase in limestone and shell fragments to 50%  |
| 410                   | 420 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderate porosity, moderately consolidated, trace of shell fragments and marly green clay, high phosphates |
| 420                   | 430 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderate porosity, moderately consolidated, trace of shell fragments and phosphates                        |
| 430                   | 440 | LIMESTONE, as above   |
| 440                   | 450 | LIMESTONE, as above   |
| 450                   | 460 | LIMESTONE, as above   |
| 460                   | 470 | LIMESTONE, as above   |
| 470                   | 480 | LIMESTONE, as above   |
| 480                   | 490 | LIMESTONE, as above   |
| 490                   | 500 | LIMESTONE, as above   |
| 500                   | 510 | LIMESTONE, as above, large fragments  |
| 510                   | 520 | LIMESTONE, yellowish gray (5Y 7/2), medium fragments, moderate porosity, moderately consolidated, shell fragments, trace of light olive gray clay               |
| 520                   | 530 | CLAY, light olive gray (5Y 6/1), stiff, trace of limestone and shell fragments  |
| 530                   | 540 | LIMESTONE, yellowish gray (5Y 7/2), large fragments, moderate porosity, moderately consolidated   |
| 540                   | 550 | LIMESTONE, as above   |
| 550                   | 560 | LIMESTONE, as above   |
| 560                   | 570 | LIMESTONE, as above   |
| 570                   | 580 | LIMESTONE, as above   |
| 580                   | 590 | LIMESTONE, as above, trace of phosphate   |
| 590                   | 600 | LIMESTONE, as above, no phosphate   |
| 600                   | 610 | LIMESTONE, as above, harder with shell molds  |
| 610                   | 620 | LIMESTONE, as above   |
| 620                   | 630 | LIMESTONE, as above   |

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |     | Observer's Description   |
|-----------------------|-----|--|
| From                  | To  |  |
| 630                   | 640 | CLAY, dark greenish gray (5GY 4/1), medium plasticity, slightly sticky   |
| 640                   | 650 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderate porosity, well consolidated  |
| 650                   | 660 | LIMESTONE, as above  |
| 660                   | 670 | LIMESTONE, as above  |
| 670                   | 680 | LIMESTONE, as above, medium to large fragments, trace of marly clay  |
| 680                   | 690 | LIMESTONE, as above  |
| 690                   | 700 | CLAY, yellowish gray (5Y 7/2), soft, marly, trace of phosphate   |
| 700                   | 710 | Same as above, increase in phosphate   |
| 710                   | 720 | LIMESTONE (80%), yellowish gray (5Y 7/2), small fragments, moderately consolidated; CLAY (20%), yellowish gray (5Y 7/2), marly, soft |
| 720                   | 730 | CLAY, grayish olive (10Y 4/2), soft, marly, phosphate present, trace of limestone  |
| 730                   | 740 | CLAY, yellowish gray (5Y 7/2), soft, marly, trace of limestone   |
| 740                   | 750 | CLAY, as above   |
| 750                   | 760 | LIMESTONE (50%), yellowish gray (5Y 7/2), medium fragments, poorly consolidated; CLAY (50%), yellowish gray (5Y 7/2), marly, soft    |
| 760                   | 770 | CLAY, yellowish gray (5Y 7/2), soft, marly, trace of limestone   |
| 770                   | 780 | LIMESTONE, light olive gray (5Y 5/2), small to medium fragments, poorly consolidated, abundant phosphate, trace of clay              |
| 780                   | 790 | LIMESTONE, as above  |
| 790                   | 800 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderately consolidated, trace of marly green clay                              |
| 800                   | 810 | LIMESTONE, yellowish gray (5Y 7/2), medium fragments, moderate porosity, moderately consolidated                                     |
| 810                   | 820 | LIMESTONE, as above  |
| 820                   | 830 | LIMESTONE, as above  |
| 830                   | 840 | LIMESTONE, light gray (N7), medium fragments, moderate porosity, hard, shell molds   |
| 840                   | 850 | LIMESTONE, as above  |
| 850                   | 860 | LIMESTONE, as above  |
| 860                   | 870 | LIMESTONE, as above  |
| 870                   | 880 | LIMESTONE, as above  |
| 880                   | 890 | LIMESTONE, as above  |
| 890                   | 900 | LIMESTONE, as above  |
| 900                   | 910 | LIMESTONE, as above  |
| 910                   | 920 | LIMESTONE, as above  |
| 920                   | 930 | LIMESTONE, grayish orange (10YR 7/4), very small fragments, moderately consolidated  |
| 930                   | 940 | LIMESTONE, as above  |
| 940                   | 950 | LIMESTONE, as above, soft  |

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description   |
|-----------------------|------|--|
| From                  | To   |  |
| 950                   | 960  | LIMESTONE, as above  |
| 960                   | 970  | LIMESTONE, as above  |
| 970                   | 980  | LIMESTONE, as above, harder and small fragments  |
| 980                   | 990  | LIMESTONE, as above  |
| 990                   | 1000 | LIMESTONE, as above  |
| 1000                  | 1010 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderately consolidated, trace of phosphate |
| 1010                  | 1020 | LIMESTONE, as above, very small fragments, sandy, phosphate present                              |
| 1020                  | 1030 | LIMESTONE, as above  |
| 1030                  | 1040 | LIMESTONE, as above  |
| 1040                  | 1050 | LIMESTONE, as above, no phosphate  |
| 1050                  | 1060 | LIMESTONE, as above  |
| 1060                  | 1070 | LIMESTONE, as above  |
| 1070                  | 1080 | LIMESTONE, light olive gray (5Y 5/2), small fragments, moderately consolidated, sandy            |
| 1080                  | 1090 | LIMESTONE, as above  |
| 1090                  | 1100 | LIMESTONE, as above  |
| 1100                  | 1110 | LIMESTONE, yellowish gray (5Y 7/2), medium to large fragments, well consolidated, sandy, friable |
| 1110                  | 1120 | LIMESTONE, as above, small to medium fragments, poorly consolidated                              |
| 1120                  | 1130 | LIMESTONE, as above  |
| 1130                  | 1140 | LIMESTONE, as above  |
| 1140                  | 1150 | LIMESTONE, as above  |
| 1150                  | 1160 | LIMESTONE, as above  |
| 1160                  | 1170 | LIMESTONE, as above, very small to medium fragments  |
| 1170                  | 1180 | LIMESTONE, as above  |
| 1180                  | 1190 | LIMESTONE, as above  |
| 1190                  | 1200 | LIMESTONE, as above  |
| 1200                  | 1210 | LIMESTONE, as above  |
| 1210                  | 1220 | No Sample  |
| 1220                  | 1230 | LIMESTONE, yellowish gray (5Y 7/2), medium to large fragments, moderately consolidated, friable  |
| 1230                  | 1240 | LIMESTONE, as above  |
| 1240                  | 1250 | LIMESTONE, as above  |
| 1250                  | 1260 | LIMESTONE, as above  |
| 1260                  | 1270 | LIMESTONE, as above  |
| 1270                  | 1280 | LIMESTONE, as above  |

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description  |
|-----------------------|------|---|
| From                  | To   |   |
| 1280                  | 1290 | LIMESTONE and DOLOMITE, yellowish gray (5Y 7/2), medium to large fragments, low porosity, fractured                   |
| 1290                  | 1300 | LIMESTONE and DOLOMITE, as above  |
| 1300                  | 1310 | LIMESTONE, yellowish gray (5Y 7/2), medium fragments, moderately consolidated, friable                                |
| 1310                  | 1320 | LIMESTONE, very pale orange (10YR 8/2), very small to small fragments, soft to friable                                |
| 1320                  | 1330 | LIMESTONE, as above   |
| 1330                  | 1340 | LIMESTONE, as above   |
| 1340                  | 1350 | LIMESTONE, yellowish gray (5Y 7/2), small to medium fragments, hard, shell molds, trace of dolomite or chert          |
| 1350                  | 1360 | LIMESTONE, grayish orange (10YR 7/4), small to medium fragments, poorly consolidated, sandy texture                   |
| 1360                  | 1370 | LIMESTONE, as above   |
| 1370                  | 1380 | LIMESTONE, as above   |
| 1380                  | 1390 | LIMESTONE, as above   |
| 1390                  | 1400 | LIMESTONE, as above   |
| 1400                  | 1410 | LIMESTONE, very pale orange (10YR 7/4), small to medium fragments, moderately consolidated, foraminifera present      |
| 1410                  | 1420 | LIMESTONE, as above, small fragments  |
| 1420                  | 1430 | LIMESTONE, as above   |
| 1430                  | 1440 | LIMESTONE, as above   |
| 1440                  | 1450 | LIMESTONE, as above   |
| 1450                  | 1460 | LIMESTONE, yellowish gray (5Y 7/2), small to medium fragments, moderate to poorly consolidated, trace of foraminifera |
| 1460                  | 1470 | LIMESTONE, as above   |
| 1470                  | 1480 | LIMESTONE, very pale orange (10YR 7/4), very small to small fragments, moderately consolidated, sandy                 |
| 1480                  | 1490 | LIMESTONE, as above   |
| 1490                  | 1500 | LIMESTONE, yellowish gray (5Y 7/2), small to medium fragments, poorly consolidated, foraminifera present              |
| 1500                  | 1510 | LIMESTONE, as above   |
| 1510                  | 1520 | LIMESTONE, as above   |
| 1520                  | 1530 | LIMESTONE, as above   |
| 1530                  | 1540 | LIMESTONE, yellowish gray (5Y 7/2), medium to large fragments, well consolidated                                      |
| 1540                  | 1550 | LIMESTONE, as above, small to medium fragments, moderately consolidated   |
| 1550                  | 1560 | LIMESTONE, as above   |
| 1560                  | 1570 | LIMESTONE, as above, small to large fragments   |
| 1570                  | 1580 | LIMESTONE, dark yellowish brown (10YR 4/2), medium fragments, well consolidated, sandy texture                        |
| 1580                  | 1590 | LIMESTONE, yellowish gray (5Y 7/2), small to medium fragments, moderately consolidated, trace of marly clay           |
| 1590                  | 1600 | LIMESTONE, as above   |
| 1600                  | 1610 | LIMESTONE, as above   |
| 1610                  | 1620 | CLAY, yellowish gray (5Y 7/2), soft, marly  |



## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description  |
|-----------------------|------|---|
| From                  | To   |   |
| 1620                  | 1630 | LIMESTONE, very pale orange (10YR 7/4), small to medium fragments, moderately consolidated, sandy texture   |
| 1630                  | 1640 | LIMESTONE, as above, trace of moderate yellowish brown (10YR 5/4) dolomite  |
| 1640                  | 1650 | LIMESTONE (50%), very pale orange (10YR 7/4), small fragments, moderately consolidated; DOLOMITE (50%) dark yellowish brown, (10Y 4/2), moderately consolidated, low porosity |
| 1650                  | 1660 | LIMESTONE, yellowish gray (5Y 7/2) to (5Y 8/1), small to large fragments, moderately consolidated, low porosity.  |
| 1660                  | 1670 | LIMESTONE, as above   |
| 1670                  | 1680 | LIMESTONE, as above   |
| 1680                  | 1690 | LIMESTONE, as above   |
| 1690                  | 1700 | LIMESTONE, as above   |
| 1700                  | 1710 | LIMESTONE, as above   |
| 1710                  | 1720 | LIMESTONE, yellowish gray (5Y 7/2) to (5Y 8/1), very fine grained, loosely consolidated.  |
| 1720                  | 1730 | LIMESTONE, as above   |
| 1730                  | 1740 | LIMESTONE, as above, trace of pale bluish gray dolomite   |
| 1740                  | 1750 | LIMESTONE, yellowish gray (5Y 7/2) to (5Y 8/1), well consolidated, hard, trace of brown dolomite  |
| 1750                  | 1760 | LIMESTONE, yellowish gray (5Y 7/2), small to medium fragments, moderately consolidated, trace of brown dolomite   |
| 1760                  | 1770 | LIMESTONE, as above   |
| 1770                  | 1780 | LIMESTONE, yellowish gray (5Y 8/1), small to medium fragments, loose consolidation to tight consolidation   |
| 1780                  | 1790 | LIMESTONE, as above   |
| 1790                  | 1800 | LIMESTONE, as above, trace of grayish brown dolomite  |
| 1800                  | 1810 | LIMESTONE, light olive gray (5Y 5/2), small to medium fragments, moderately consolidated, trace of grayish brown dolomite   |
| 1810                  | 1820 | LIMESTONE, as above   |
| 1820                  | 1830 | LIMESTONE, yellowish gray (5Y 7/2), medium to large fragments, well consolidated, dense, fractured, trace of white marl   |
| 1830                  | 1840 | LIMESTONE, yellowish gray 5Y 7/2), medium to large fragments, well consolidated, dense  |
| 1840                  | 1850 | LIMESTONE, moderate olive brown (5Y 4/4), small to large fragments, poorly consolidated, trace of dolomite  |
| 1850                  | 1860 | LIMESTONE, as above   |
| 1860                  | 1870 | LIMESTONE, as above   |
| 1870                  | 1880 | LIMESTONE, yellowish gray (5Y 7/2), medium to large fragments, well consolidated, sandy texture   |
| 1880                  | 1890 | LIMESTONE, as above   |
| 1890                  | 1900 | LIMESTONE, light olive gray (5Y 5/2), small to medium fragments, moderately consolidated, sandy texture, friable  |
| 1900                  | 1910 | LIMESTONE, as above, mottled color  |
| 1910                  | 1920 | LIMESTONE, light olive gray (5Y 5/2) to moderate olive brown (5Y 4/4), small to large fragments, moderately consolidated, dense, fractured                                    |
| 1920                  | 1930 | LIMESTONE, as above   |
| 1930                  | 1940 | LIMESTONE, as above   |
| 1940                  | 1950 | LIMESTONE, moderate yellowish brown (10YR 5/4), small to large fragments, poorly consolidated, sandy texture, trace of dolomite   |
| 1950                  | 1960 | LIMESTONE, moderate yellowish brown (10YR 5/4), large fragments, moderately consolidated, very fine grained, dense  |
| 1960                  | 1970 | LIMESTONE, moderate yellowish brown (10YR 5/4), small to large fragments, poorly consolidated, fine grained, friable  |

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description  |
|-----------------------|------|---|
| From                  | To   |   |
| 1970                  | 1980 | LIMESTONE, moderate yellowish brown (10YR 5/4), large fragments, moderately consolidated, fine grained, friable   |
| 1980                  | 1990 | LIMESTONE, as above   |
| 1990                  | 2000 | LIMESTONE, as above   |
| 2000                  | 2010 | LIMESTONE, as above   |
| 2010                  | 2020 | LIMESTONE, pale yellowish brown (10YR 6/2), medium to large fragments, well consolidated, fine grained, friable to dense, trace of brown dolomite   |
| 2020                  | 2030 | LIMESTONE, as above, moderately consolidated  |
| 2030                  | 2040 | LIMESTONE, as above, small to medium fragments, poorly consolidated   |
| 2040                  | 2050 | DOLOMITE, dusky brown (5YR 2/2), medium to large fragments, well consolidated, low porosity, dense, fractured   |
| 2050                  | 2060 | DOLOMITE, as above  |
| 2060                  | 2070 | DOLOMITE, as above, medium porosity, vuggy  |
| 2070                  | 2080 | DOLOMITE, dusky brown (5YR 2/2), medium to large fragments, well consolidated, low porosity, dense, fractured   |
| 2080                  | 2090 | LIMESTONE, pale yellowish brown (10YR 6/2), medium to large fragments, well consolidated, fine grained, friable to dense, trace of brown dolomite   |
| 2090                  | 2100 | DOLOMITE, dusky yellowish brown (10YR 2/2) and black (N1), small to medium fragments, moderately consolidated, low porosity, dense, fractured, trace of limestone   |
| 2100                  | 2110 | DOLOMITE, as above, medium to large fragments, microcrystalline   |
| 2110                  | 2120 | LIMESTONE, pale yellowish brown (10YR 6/2), medium to large fragments, moderately consolidated, fine grained, friable, trace of brown dolomite  |
| 2120                  | 2130 | DOLOMITE, dusky yellowish brown (10YR 2/2) and black (N1), medium to large fragments, well consolidated, low porosity, dense, microcrystalline  |
| 2130                  | 2140 | DOLOMITE, as above  |
| 2140                  | 2150 | DOLOMITE, pale yellowish brown (10YR 6/2) and black (N1), small to large fragments, poorly consolidated, low porosity; LIMESTONE (30%), pale yellowish brown (10YR 6/2), small to medium fragments, fine grained, soft to friable |
| 2150                  | 2160 | DOLOMITE, dusky yellowish brown (10YR 2/2) and black (N1), mottled appearance, medium to large fragments, poorly to moderately consolidated, low porosity, dense, microcrystalline, trace of limestone                            |
| 2160                  | 2170 | DOLOMITE, as above  |
| 2170                  | 2180 | DOLOMITE, as above  |
| 2180                  | 2190 | DOLOMITE, as above  |
| 2190                  | 2200 | LIMESTONE, yellowish gray (5Y 7/2), medium to large fragments, well consolidated, very fine grained, soft to dense  |
| 2200                  | 2210 | LIMESTONE, as above   |
| 2210                  | 2220 | LIMESTONE, as above   |
| 2220                  | 2230 | LIMESTONE, as above, poorly to moderately consolidated, trace of dusky yellowish brown (10YR 2/2) dolomite  |
| 2230                  | 2240 | LIMESTONE, as above   |
| 2240                  | 2250 | LIMESTONE, as above   |
| 2250                  | 2260 | LIMESTONE, as above, increase in dolomite to 50%  |
| 2260                  | 2270 | LIMESTONE, as above   |

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description  |
|-----------------------|------|---|
| From                  | To   |   |
| 2270                  | 2280 | LIMESTONE, as above   |
| 2280                  | 2290 | DOLOMITE, moderate yellowish brown (10YR 5/4) to dusky yellowish brown (10YR 2/2), small to large fragments, poorly consolidated, low porosity, dense, microcrystalline, minor vugs, trace of limestone                                       |
| 2290                  | 2300 | DOLOMITE, as above, very poorly consolidated  |
| 2300                  | 2310 | DOLOMITE, dusky yellowish brown (10YR 2/2), medium to large fragments, well consolidated, low porosity, fractured, dense, trace of limestone  |
| 2310                  | 2320 | DOLOMITE, dusky brown (5YR 2/2), medium to large fragments, very well consolidated, low porosity, fractured, dense, microcrystalline, vuggy   |
| 2320                  | 2330 | DOLOMITE, as above, dark yellowish brown (10YR 4/2)   |
| 2330                  | 2340 | DOLOMITE, as above  |
| 2340                  | 2350 | DOLOMITE, as above  |
| 2350                  | 2360 | DOLOMITE, as above  |
| 2360                  | 2370 | LIMESTONE (50%), yellowish gray (5Y 7/2), very small to medium fragments, very poorly consolidated, fine grained, soft to friable; DOLOMITE (50%), pale yellowish brown (10YR 6/2), small to large fragments, very poorly consolidated, dense |
| 2370                  | 2380 | LIMESTONE and DOLOMITE, as above  |
| 2380                  | 2390 | LIMESTONE and DOLOMITE, as above  |
| 2390                  | 2400 | LIMESTONE and DOLOMITE, as above  |
| 2400                  | 2410 | LIMESTONE and DOLOMITE, as above  |
| 2410                  | 2420 | LIMESTONE and DOLOMITE, as above  |
| 2420                  | 2430 | LIMESTONE and DOLOMITE, as above  |
| 2430                  | 2440 | LIMESTONE and DOLOMITE, as above  |
| 2440                  | 2450 | LIMESTONE and DOLOMITE, as above, well consolidated   |
| 2450                  | 2460 | LIMESTONE and DOLOMITE, as above  |
| 2460                  | 2470 | LIMESTONE and DOLOMITE, as above  |
| 2470                  | 2480 | LIMESTONE and DOLOMITE, as above, color change in dolomite to light bluish gray (5B 7/1), vuggy   |
| 2480                  | 2490 | LIMESTONE, yellowish gray (5Y 7/2), very small to medium fragments, poorly consolidated, medium grained, friable, trace of dolomite   |
| 2490                  | 2500 | LIMESTONE, as above, very poorly consolidated   |
| 2500                  | 2510 | DOLOMITE, moderate yellowish brown (10YR 5/4), small to medium fragments with 180 degree cleavage, well consolidated, low porosity, fractured, dense  |
| 2510                  | 2520 | DOLOMITE, as above, moderately consolidated   |
| 2520                  | 2530 | LIMESTONE, pale olive (10Y 6/2), medium fragments, well consolidated, medium grained, medium porosity, soft to dense  |
| 2530                  | 2540 | LIMESTONE, as above, dense  |
| 2540                  | 2550 | LIMESTONE (50%), yellowish gray (5Y 7/2), small to medium fragments, poorly consolidated, fine grained, low porosity, dense; DOLOMITE (50%), dark yellowish brown (10YR 4/2), small to medium fragments, moderately consolidated, dense       |
| 2550                  | 2560 | LIMESTONE and DOLOMITE, as above, dolomite is mottled dark yellowish brown (10YR 4/2) and grayish black (N2)  |
| 2560                  | 2570 | LIMESTONE, yellowish gray (5Y 7/2), large fragments, well consolidated, medium grained, moderate porosity, sandy texture  |

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description   |
|-----------------------|------|--|
| From                  | To   |  |
| 2570                  | 2580 | LIMESTONE, as above, 10% yellowish gray (5Y 7/2) marl, small to medium fragments, poorly consolidated  |
| 2580                  | 2590 | LIMESTONE, pale yellowish brown (10YR 6/2), very small to small fragments, moderately consolidated, medium grained, sandy texture  |
| 2590                  | 2600 | LIMESTONE, dusky yellowish brown (10YR 2/2), medium fragments, moderately consolidated, fine grained, low porosity, minor amounts of dusky yellowish brown (10YR 2/2) clay and grayish black (N2) lignite (180 degree cleavage)  |
| 2600                  | 2610 | LIMESTONE, as above, increase in clay and lignite to 40%   |
| 2610                  | 2620 | LIMESTONE (80%), pale yellowish brown (10YR 6/2), small to medium fragments, poorly consolidated, medium grained, sandy texture; LIGNITE (20%), grayish black (N2), medium to large fragments, soft to friable, glossy luster, 180 cleavage  |
| 2620                  | 2630 | LIMESTONE and LIGNITE, as above  |
| 2630                  | 2640 | LIMESTONE, pale yellowish brown (10YR 6/2), medium to large fragments, well consolidated, medium grained, moderate porosity, sandy texture, trace of lignite   |
| 2640                  | 2650 | LIMESTONE, as above, increase in lignite to 40%  |
| 2650                  | 2660 | LIMESTONE, as above, decrease in lignite to 20%  |
| 2660                  | 2670 | LIMESTONE, pale yellowish brown (10YR 6/2), medium to large fragments, well consolidated, medium grained, moderate porosity, sandy texture   |
| 2670                  | 2680 | LIMESTONE, as above  |
| 2680                  | 2690 | LIMESTONE, as above, fine to medium grained, very small to medium fragments, poorly consolidated   |
| 2690                  | 2700 | LIMESTONE, as above  |
| 2700                  | 2710 | LIMESTONE, as above  |
| 2710                  | 2720 | LIMESTONE, as above  |
| 2720                  | 2730 | DOLOMITE, dark yellowish brown (10YR 4/2), small to large fragments, poorly consolidated, moderate porosity, dense, minor vugs, trace of limestone   |
| 2730                  | 2740 | DOLOMITE, as above   |
| 2740                  | 2750 | LIMESTONE (50%), yellowish gray (5Y 7/2), very small to small fragments, poorly consolidated, fine grained, soft to friable; DOLOMITE (50%), dark yellowish brown (10YR 4/2) to dusky yellowish brown (10YR 2/2), very small to medium fragments, poorly consolidated, low to moderate porosity, dense |
| 2750                  | 2760 | LIMESTONE and DOLOMITE, as above   |
| 2760                  | 2770 | LIMESTONE and DOLOMITE, as above, very poorly consolidated   |
| 2770                  | 2780 | LIMESTONE and DOLOMITE, as above   |
| 2780                  | 2790 | DOLOMITE, dark yellowish brown (10YR 4/2) to dusky yellowish brown (10YR 2/2), very small fragments, poorly consolidated, low to moderate porosity, sandy matrix, trace of limestone   |
| 2790                  | 2800 | DOLOMITE, as above   |
| 2800                  | 2810 | DOLOMITE, as above   |
| 2810                  | 2820 | DOLOMITE, as above, small to large fragments, moderately consolidated  |
| 2820                  | 2830 | DOLOMITE, dark yellowish brown (10YR 4/2) to dusky yellowish brown (10YR 2/2), very small fragments, poorly consolidated, low to moderate porosity, sandy matrix, trace of limestone   |

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description   |
|-----------------------|------|--|
| From                  | To   |  |
| 2830                  | 2840 | DOLOMITE, as above   |
| 2840                  | 2850 | DOLOMITE, as above, very small to medium fragments   |
| 2850                  | 2860 | DOLOMITE, as above, vuggy, microcrystalline  |
| 2860                  | 2870 | DOLOMITE, as above   |
| 2870                  | 2880 | DOLOMITE, dark yellowish brown (10YR 4/2) to dusky yellowish brown (10YR 2/2), very small fragments, poorly consolidated, low porosity, sandy matrix, microcrystalline               |
| 2880                  | 2890 | DOLOMITE, pale yellowish brown (10YR 6/2), small to large fragments, moderately consolidated, low to medium porosity, dense, vuggy, microcrystalline                                 |
| 2890                  | 2900 | DOLOMITE, as above   |
| 2900                  | 2910 | DOLOMITE, pale yellowish brown (10YR 6/2), medium fragments, well consolidated, low porosity, dense, fractured, microcrystalline   |
| 2910                  | 2920 | DOLOMITE, as above   |
| 2920                  | 2930 | DOLOMITE, dark yellowish brown (10YR 4/2) to dusky yellowish brown (10YR 2/2), very small fragments, poorly consolidated, low porosity, sandy matrix, microcrystalline               |
| 2930                  | 2940 | DOLOMITE, pale yellowish brown (10YR 6/2) and black (N1), small to large fragments, moderately consolidated, low to medium porosity, dense, vuggy, microcrystalline                  |
| 2940                  | 2950 | DOLOMITE, as above   |
| 2950                  | 2960 | DOLOMITE, as above   |
| 2960                  | 2970 | DOLOMITE, as above, dusky yellowish brown (10YR 2/2), very small to large fragments, poorly consolidated, sandy matrix   |
| 2970                  | 2980 | DOLOMITE, as above   |
| 2980                  | 2990 | DOLOMITE, as above, dark yellowish brown (10YR 4/2)  |
| 2990                  | 3000 | DOLOMITE, as above, pale yellowish brown (10YR 6/2)  |
| 3000                  | 3010 | DOLOMITE, as above   |
| 3010                  | 3020 | DOLOMITE, dusky yellowish brown (10YR 2/2) to grayish black (N2), medium to large fragments, well consolidated, low porosity, dense, fractured                                       |
| 3020                  | 3030 | DOLOMITE, as above   |
| 3030                  | 3040 | DOLOMITE, pale yellowish brown (10YR 6/2) to dusky yellowish brown (10YR 2/2), medium to large fragments, well consolidated, low porosity, dense, fractured, vuggy, microcrystalline |
| 3040                  | 3050 | DOLOMITE, as above   |
| 3050                  | 3060 | DOLOMITE, as above   |
| 3060                  | 3070 | DOLOMITE, as above   |
| 3070                  | 3080 | DOLOMITE, as above   |
| 3080                  | 3090 | DOLOMITE, as above   |
| 3090                  | 3100 | DOLOMITE, as above   |
| 3100                  | 3110 | DOLOMITE, as above, dusky yellowish brown (10YR 2/2)   |
| 3110                  | 3120 | DOLOMITE, as above   |
| 3120                  | 3130 | DOLOMITE, as above   |

## Bonita Springs Utilities RO Deep Injection Well IW-1 Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description   |
|-----------------------|------|--|
| From                  | To   |  |
| 3130                  | 3140 | DOLOMITE, pale yellowish brown (10YR 6/2) to dusky yellowish brown (10YR 2/2), very small to medium fragments, poorly consolidated, low porosity, sandy matrix, microcrystalline |
| 3140                  | 3150 | DOLOMITE, as above   |
| 3150                  | 3160 | DOLOMITE, pale yellowish brown (10YR 6/2) to dusky yellowish brown (10YR 2/2), medium to large fragments, well consolidated, low porosity, dense, fractured, microcrystalline    |
| 3160                  | 3170 | DOLOMITE, as above   |
| 3170                  | 3180 | DOLOMITE, as above   |
| 3180                  | 3190 | DOLOMITE, pale yellowish brown (10YR 6/2) to black (N1), medium to large fragments, very well consolidated, very low porosity, dense, fractured, microcrystalline                |
| 3190                  | 3206 | DOLOMITE, as above   |

**Notes:**

bpl = below pad level

Lithologic color designations are based on the *Rock Color Chart*, distributed by the Geological Society of America, 1984.

---

APPENDIX G.2

**DZMW-1 Lithologic Descriptions**

---

## Bonita Springs Utilities RO Dual Zone Monitor Well (DZMW-1) Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |     | Observer's Description  |
|-----------------------|-----|---|
| From                  | To  |   |
| 0                     | 10  | LIMESTONE and SHELL FRAGMENTS, yellowish gray (5Y 8/1), poorly consolidated   |
| 10                    | 20  | LIMESTONE and SHELL FRAGMENTS, as above   |
| 20                    | 30  | LIMESTONE and SHELL FRAGMENTS, medium gray (N5), poorly consolidated  |
| 30                    | 40  | CLAY, yellowish gray (5Y 7/2), sticky   |
| 40                    | 50  | CLAY, light olive gray (5Y 5/2), sticky   |
| 50                    | 60  | LIMESTONE, light olive gray (5Y 5/2), large fragments, well consolidated, moderate porosity, shell fragments and large shell molds                                |
| 60                    | 70  | LIMESTONE, as above   |
| 70                    | 80  | LIMESTONE (50%), medium bluish gray (5B 5/1), medium fragments, poorly consolidated; SHELLS AND SHELL FRAGMENTS (50%), moderately consolidated; phosphate present |
| 80                    | 90  | LIMESTONE, yellowish gray (5Y 8/1), small to medium fragments, well consolidated, trace of shell fragments  |
| 90                    | 100 | SANDY LIMESTONE, yellowish gray (5Y 7/2), medium fragments, moderately consolidated   |
| 100                   | 110 | SANDY LIMESTONE, as above   |
| 110                   | 120 | SANDY LIMESTONE, as above   |
| 120                   | 130 | SANDY LIMESTONE, yellowish gray (5Y 7/2), medium fragments, poorly consolidated, trace of marly clay  |
| 130                   | 140 | SANDY LIMESTONE, as above   |
| 140                   | 150 | LIMESTONE and SHELL FRAGMENTS, yellowish gray (5Y 7/2), poorly consolidated, sandy texture  |
| 150                   | 160 | LIMESTONE and SHELL FRAGMENTS, as above   |
| 160                   | 170 | SHELL FRAGMENTS, yellowish gray (5Y 7/2), poorly consolidated   |
| 170                   | 180 | LIMESTONE and SHELL FRAGMENTS, yellowish gray (5Y 7/2), poorly consolidated   |
| 180                   | 190 | LIMESTONE, grayish orange (10YR 7/4), small to medium fragments, moderately consolidated, shell molds   |
| 190                   | 200 | LIMESTONE, as above   |
| 200                   | 210 | LIMESTONE, as above, color change to yellowish gray (5Y 7/2)  |
| 210                   | 220 | LIMESTONE, as above   |
| 220                   | 230 | LIMESTONE, as above   |
| 230                   | 240 | CLAY, very light gray (N8), low plasticity, marly texture, sticky   |
| 240                   | 250 | CLAY, olive gray (5Y 4/1), sticky   |
| 250                   | 260 | CLAY, greenish gray (5GY 6/1), low plasticity, sticky   |
| 260                   | 270 | CLAY, as above, trace of phosphate  |
| 270                   | 280 | CLAY, as above, marly texture   |
| 280                   | 290 | CLAY, dark greenish gray (5GY 4/1), sticky, high phosphates   |
| 290                   | 300 | CLAY, as above, trace of phosphate  |
| 300                   | 310 | CLAY, light olive gray (5Y 5/2), sticky, trace of phosphates  |
| 310                   | 320 | CLAY, as above  |
| 320                   | 330 | CLAY, as above  |



## Bonita Springs Utilities RO Dual Zone Monitor Well (DZMW-1) Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |     | Observer's Description   |
|-----------------------|-----|--|
| From                  | To  |  |
| 330                   | 340 | CLAY, dark greenish gray (5GY 4/1), sticky, high phosphates  |
| 340                   | 350 | CLAY, as above   |
| 350                   | 360 | CLAY, as above   |
| 360                   | 370 | CLAY, as above   |
| 370                   | 380 | CLAY, as above   |
| 380                   | 390 | CLAY, as above   |
| 390                   | 400 | CLAY, as above   |
| 400                   | 410 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderate porosity, moderately consolidated, trace of shell fragments and marly green clay, high phosphates    |
| 410                   | 420 | LIMESTONE, as above  |
| 420                   | 430 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderate porosity, moderately consolidated, trace of shell fragments and                                      |
| 430                   | 440 | LIMESTONE, as above  |
| 440                   | 450 | LIMESTONE, as above  |
| 450                   | 460 | LIMESTONE, as above  |
| 460                   | 470 | LIMESTONE, as above  |
| 470                   | 480 | LIMESTONE, as above  |
| 480                   | 490 | LIMESTONE, as above  |
| 490                   | 500 | LIMESTONE, as above  |
| 500                   | 510 | LIMESTONE, as above  |
| 510                   | 520 | LIMESTONE and SHELL FRAGMENTS (50%), yellowish gray (5Y 7/2), medium fragments, moderate porosity, moderately consolidated; CLAY (50%), olive gray (5Y 4/1), stiff |
| 520                   | 530 | CLAY, light olive gray (5Y 6/1), stiff, trace of limestone and shell fragments   |
| 530                   | 540 | LIMESTONE and SHELL FRAGMENTS, yellowish gray (5Y 7/2), small to medium fragments, moderate porosity, moderately consolidated                                      |
| 540                   | 550 | LIMESTONE and SHELL FRAGMENTS, as above  |
| 550                   | 560 | LIMESTONE and SHELL FRAGMENTS, as above, large fragments   |
| 560                   | 570 | LIMESTONE and SHELL FRAGMENTS, as above, small fragments   |
| 570                   | 580 | LIMESTONE and SHELL FRAGMENTS, as above  |
| 580                   | 590 | LIMESTONE and SHELL FRAGMENTS, as above  |
| 590                   | 600 | LIMESTONE and SHELL FRAGMENTS, as above  |
| 600                   | 610 | LIMESTONE and SHELL FRAGMENTS, as above, well consolidated   |

## Bonita Springs Utilities RO Dual Zone Monitor Well (DZMW-1) Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |     | Observer's Description  |
|-----------------------|-----|---|
| From                  | To  |   |
| 610                   | 620 | LIMESTONE and SHELL FRAGMENTS, as above   |
| 620                   | 630 | LIMESTONE and SHELL FRAGMENTS, as above   |
| 630                   | 640 | LIMESTONE and SHELL FRAGMENTS, as above, increase in dark greenish gray (5GY 4/1) clay (30%)  |
| 640                   | 650 | LIMESTONE, yellowish gray (5Y 7/2), very small to medium fragments, moderate porosity, poorly consolidated, shell molds present                                 |
| 650                   | 660 | LIMESTONE, yellowish gray (5Y 7/2), very small fragments, moderate porosity, well consolidated, friable, trace of shell fragments                               |
| 660                   | 670 | LIMESTONE, as above, small to large fragments, poorly consolidated  |
| 670                   | 680 | LIMESTONE, as above, very small fragments, well consolidated  |
| 680                   | 690 | LIMESTONE, as above   |
| 690                   | 700 | LIMESTONE, as above   |
| 700                   | 710 | LIMESTONE, as above   |
| 710                   | 720 | LIMESTONE, as above   |
| 720                   | 730 | LIMESTONE, as above, trace of marly clay  |
| 730                   | 740 | CLAY, dark greenish gray (5G 4/1), sticky   |
| 740                   | 750 | CLAY, as above  |
| 750                   | 760 | LIMESTONE, yellowish gray (5Y 7/2) and black (N1), medium fragments, well consolidated, dense, trace of dark greenish gray clay, high phosphates                |
| 760                   | 770 | LIMESTONE (50%), yellowish gray (5Y 7/2), medium fragments, moderately consolidated, dense, shell fragments; CLAY (50%), yellowish gray (5Y 7/2), marly texture |
| 770                   | 780 | LIMESTONE, as above   |
| 780                   | 790 | LIMESTONE (80%), yellowish gray (5Y 7/2) and black (N1), medium fragments, well consolidated, dense; CLAY (20%), light gray (N7), marly texture                 |
| 790                   | 800 | LIMESTONE, as above   |
| 800                   | 810 | LIMESTONE, yellowish gray (5Y 7/2), very small fragments, moderate porosity, moderately consolidated, trace of shell fragments                                  |
| 810                   | 820 | LIMESTONE, as above   |
| 820                   | 830 | LIMESTONE, as above, small fragments  |
| 830                   | 840 | LIMESTONE, as above   |
| 840                   | 850 | LIMESTONE, as above   |
| 850                   | 860 | LIMESTONE, as above, shell molds present  |

## Bonita Springs Utilities RO Dual Zone Monitor Well (DZMW-1) Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description  |
|-----------------------|------|---|
| From                  | To   |   |
| 860                   | 870  | LIMESTONE, as above   |
| 870                   | 880  | LIMESTONE, as above   |
| 880                   | 890  | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderate porosity, moderately consolidated, trace of shell fragments         |
| 890                   | 900  | LIMESTONE, as above   |
| 900                   | 910  | LIMESTONE, as above   |
| 910                   | 920  | LIMESTONE, as above   |
| 920                   | 930  | LIMESTONE, as above   |
| 930                   | 940  | LIMESTONE, as above   |
| 940                   | 950  | LIMESTONE, grayish orange (10YR 7/4), small fragments, moderate porosity, moderately consolidated, soft to friable, sandy texture |
| 950                   | 960  | LIMESTONE, as above   |
| 960                   | 970  | LIMESTONE, as above   |
| 970                   | 980  | LIMESTONE, as above   |
| 980                   | 990  | LIMESTONE, as above   |
| 990                   | 1000 | LIMESTONE, as above   |
| 1000                  | 1010 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderate porosity, moderately consolidated, soft to friable, sandy texture   |
| 1010                  | 1020 | LIMESTONE, as above   |
| 1020                  | 1030 | LIMESTONE, as above   |
| 1030                  | 1040 | LIMESTONE, as above   |
| 1040                  | 1050 | LIMESTONE, as above   |
| 1050                  | 1060 | LIMESTONE, as above, very small fragments   |
| 1060                  | 1070 | LIMESTONE, as above   |
| 1070                  | 1080 | LIMESTONE, as above, trace of phosphate   |
| 1080                  | 1090 | LIMESTONE, as above   |
| 1090                  | 1100 | LIMESTONE, as above, no phosphate   |
| 1100                  | 1110 | LIMESTONE, as above   |
| 1110                  | 1120 | LIMESTONE, as above   |
| 1120                  | 1130 | LIMESTONE, as above   |

## Bonita Springs Utilities RO Dual Zone Monitor Well (DZMW-1) Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description                    |
|-----------------------|------|---|
| From                  | To   |   |
| 1130                  | 1140 | LIMESTONE, as above, small fragments      |
| 1140                  | 1150 | LIMESTONE, as above                       |
| 1150                  | 1160 | LIMESTONE, as above                       |
| 1160                  | 1170 | LIMESTONE, as above                       |
| 1170                  | 1180 | LIMESTONE, as above                       |
| 1180                  | 1190 | LIMESTONE, as above                       |
| 1190                  | 1200 | LIMESTONE, as above                       |
| 1200                  | 1210 | LIMESTONE, as above                       |
| 1210                  | 1220 | LIMESTONE, as above, very small fragments |
| 1220                  | 1230 | LIMESTONE, as above                       |
| 1230                  | 1240 | LIMESTONE, as above                       |
| 1240                  | 1250 | LIMESTONE, as above                       |
| 1250                  | 1260 | LIMESTONE, as above                       |
| 1260                  | 1270 | LIMESTONE, as above                       |
| 1270                  | 1280 | LIMESTONE, as above                       |
| 1280                  | 1290 | LIMESTONE, as above                       |
| 1290                  | 1300 | LIMESTONE, as above, small fragments      |
| 1300                  | 1310 | LIMESTONE, as above                       |
| 1310                  | 1320 | LIMESTONE, as above                       |
| 1320                  | 1330 | LIMESTONE, as above                       |
| 1330                  | 1340 | LIMESTONE, as above                       |
| 1340                  | 1350 | LIMESTONE, as above                       |
| 1350                  | 1360 | LIMESTONE, as above, trace of phosphate   |
| 1360                  | 1370 | LIMESTONE, as above                       |
| 1370                  | 1380 | LIMESTONE, as above                       |
| 1380                  | 1390 | LIMESTONE, as above, no phosphate         |
| 1390                  | 1400 | LIMESTONE, as above                       |

## Bonita Springs Utilities RO Dual Zone Monitor Well (DZMW-1) Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description   |
|-----------------------|------|--|
| From                  | To   |  |
| 1400                  | 1410 | LIMESTONE, as above, very small fragments, trace of foraminifera   |
| 1410                  | 1420 | LIMESTONE, as above  |
| 1420                  | 1430 | LIMESTONE, as above  |
| 1430                  | 1440 | LIMESTONE, as above  |
| 1440                  | 1450 | LIMESTONE, as above  |
| 1450                  | 1460 | LIMESTONE, as above  |
| 1460                  | 1470 | LIMESTONE, as above  |
| 1470                  | 1480 | LIMESTONE, yellowish gray (5Y 7/2), small fragments, moderate porosity, moderately consolidated, trace of foraminifera                                       |
| 1480                  | 1490 | LIMESTONE, as above  |
| 1490                  | 1500 | LIMESTONE, as above  |
| 1500                  | 1510 | LIMESTONE, as above, very small fragments, sandy texture   |
| 1510                  | 1520 | LIMESTONE, as above  |
| 1520                  | 1530 | LIMESTONE, as above  |
| 1530                  | 1540 | LIMESTONE, as above  |
| 1540                  | 1550 | LIMESTONE, as above  |
| 1550                  | 1560 | LIMESTONE, as above  |
| 1560                  | 1570 | LIMESTONE, as above  |
| 1570                  | 1580 | LIMESTONE, as above  |
| 1580                  | 1590 | LIMESTONE, as above, small fragments   |
| 1590                  | 1600 | LIMESTONE, as above  |
| 1600                  | 1610 | LIMESTONE, as above, very small fragments, sandy texture   |
| 1610                  | 1620 | LIMESTONE, as above  |
| 1620                  | 1630 | LIMESTONE, as above  |
| 1630                  | 1640 | DOLOMITE, dark yellowish brown (10Y 4/2) and yellowish gray (5Y 7/2), large fragments, moderately consolidated, low porosity, dense, trace of soft limestone |
| 1640                  | 1650 | NO SAMPLE - Sample washed out  |
| 1650                  | 1660 | NO SAMPLE - Sample washed out  |

## Bonita Springs Utilities RO Dual Zone Monitor Well (DZMW-1) Lithologic Sample Descriptions

| Depth Logged (ft-bpl) |      | Observer's Description   |
|-----------------------|------|--|
| From                  | To   |  |
| 1660                  | 1670 | NO SAMPLE - Sample washed out  |
| 1670                  | 1680 | LIMESTONE, yellowish gray (5Y 7/2), very small fragments, moderate porosity, moderately consolidated, friable, sandy texture |
| 1680                  | 1690 | LIMESTONE, as above  |
| 1690                  | 1700 | LIMESTONE, as above  |

**Notes:**

bpl = below pad level

Lithologic color designations are based on the *Rock Color Chart*, distributed by the Geological Society of America, 1984.