USACE Jacksonville District
WRDA 2010 Candidate Projects

US Army Corps of Engineers
BUILDING STRONG®
JACKSONVILLE DISTRICT

WRDA 2010 Candidate Projects

Chief's Reports:

- C-43
- C-111 Spreader Canal
- Biscayne Bay Coastal Wetlands
- Broward County Water Preserve Areas

Post Authorization Change Report:

- Kissimmee River Restoration

Project Implementation Report (PIR) Completion Process

- Publish Draft PIR/EIS
- Public and Agency Review of Draft PIR/EIS
- Final Coordination Act Report
- Complete Final PIR/EIS
- Transmit Final PIR/EIS to SAD
- Division Engineer's Transmittal Letter
- Sponsor's Letter of Support for Final PIR/EIS
- Final PIR Review by HQ
- Civil Works Review Board (CWRB) Briefing
- Public and Agency Review of Final PIR/EIS
- State of Florida 1501 Approval
- File Final PIR/EIS with EPA
- Complete Chief of Engineers Report
- ASA(CW) Review of Chief's Report
- OMB Review of Chief's Report
- ROD Signed
- ASA(CW) Submits Chief's Report to Congress

C-43 PIR

▪ Submit Final PIR Addendum to HQ	10 Nov 09	
▪ HQ Review of Addendum package	22 Dec 09	**(ongoing)**
▪ Complete Chief of Engineers Report	15 Jan 10	**26 Jan 10**
▪ ASA(CW) Review of Chief's Report	29 Mar 10	**13 Apr 10**
▪ ASA(CW) Transmittal Memo to OMB	05 Apr 10	**19 Apr 10**
▪ OMB Review of Chief's Report	07 Jun 10	**15 Jun 10**
▪ ROD Signed	08 Jun 10	**16 Jun 10**
▪ ASA(CW) Submit to Congress	15 Jun 10	**23 Jun 10**

Extended review time

C-111 Spreader Canal PIR

▪ Final PIR Review at USACE HQ	19 Nov 09	Complete
▪ Civil Works Review Board (CWRB) Briefing	15 Dec 09	Complete
▪ Revise Final PIR per CWRB	30 Dec 09	Complete
▪ File Final EIS with EPA	21 Jan 10	
▪ Initiate State and Agency Review	22 Jan 10	
▪ Complete State and Agency Review	08 Mar 10	
▪ Respond to State/Agency/Public Review	24 Mar 10	
▪ Complete Chief of Engineers Report	15 Apr 10	
▪ ASA(CW) Review of Chief's Report	18 Jun10	
▪ OMB Review	14 Sep 10	
▪ ROD Signed	15 Sep 10	
▪ ASA(CW) Submit to Congress	05 Oct 10	

Biscayne Bay Coastal Wetlands PIR

▪ Publish Draft PIR/EIS	19 Jan 10	
▪ External peer review/cost risk analysis	19 Jan 10	
▪ Initiate Public/Agency review	19 Jan 10	**22 Mar 10**
▪ Complete Final PIR/EIS	06 May 10	**11 Jun 10**
▪ Submit Final PIR to SAD/HQ	06 May 10	**11 Jun 10**
▪ Civil Works Review Board (CWRB) Briefing	29 Jul 10	**26 Aug 10**
▪ Initiate State and Agency Review	29 Aug 10	**27 Sep 10**
▪ Complete Chief of Engineers Report	13 Sep 10	**23 Dec 10**
▪ ASA(CW) Review of Chief's Report	13 Dec 10	**2 Mar 11**
▪ OMB Review	10 Mar 11	**25 May 11**
▪ ROD Signed	11 Mar 11	**26 May 11**
▪ ASA(CW) Submit to Congress	08 Apr 11	**16 Jun 11**

Extended review time.

Broward County Water Preserve Areas PIR

- SFWMD/Corps jointly complete appraisals for land in accordance with new policy on Land Valuation — Complete
- SFWMD/Corps strategy meeting to review real estate cost effects on plan formulation — 27 Jan 10
- Complete Revised Draft PIR — TBD
- External Peer Review (WRDA 2007) — TBD
- Model Certification/Technical Review
  - (including cost risk analysis) — TBD
- Publish Revised Draft PIR/NEPA — TBD
- Public Review Revised Draft PIR/NEPA — TBD

Kissimmee River Restoration Limited Re-evaluation Report (LRR)

▪ Draft LRR to SAD/HQ	13 Nov 09	Complete
▪ SAD/HQ Review Complete	15 Dec 09	**31 Dec 09**
▪ Submit Final LRR SAD/HQ	09 Feb 10	
▪ LRR Approval	31 Mar 10	
▪ ASA(CW) Review and Approval	3 May 10	
▪ ASA(CW) Submit to OMB	17 May 10	
▪ ASA(CW) Letter Submit to Congress	28 Jul 10	

USACE Jacksonville District
WRDA 2010 Candidate Projects

Questions / Discussion

US Army Corps of Engineers
BUILDING STRONG®
JACKSONVILLE DISTRICT