


Site 1 Impoundment Project Basis of Design

Water Resources Advisory
Committee (WRAC)

May 4, 2006

Site 1 Project Location Map



Site 1 Project Benefits

- Capture water currently lost to tide
- Supplying as much of the Hillsboro Basin 2050 water demands as possible / practical
- Reduce natural system water releases from Water Conservation Areas (WCAs) 1 and 2
- Maximize water available for the natural system / greater Everglades
- Reduce damaging fresh water discharge to the estuarine system
- Improve hydroperiods / hydropatterns in WCA 1 & 2

Additional Site 1 Analyses Performed

Water Budget Analysis	water available to pump from Hillsboro Canal ➤ determine pump station capacity ➤ measure whether project goals met
Seepage and Groundwater Modeling	estimate seepage from impoundment, identify measures to prevent off-site impacts
Hydraulic Modeling	preliminary project operations, flood routing
Wind and Wave Run-up	determine embankment height, erosion protection, earthwork quantities
Opinions of Probable Construction Cost	develop preliminary costs for project alternatives including update of PIR costs
Project Optimization for Performance and Cost	compare project benefits and probable cost to develop 'best value' alternative

Site 1 Change in Project Costs

Original PIR cost estimate (10/04).....\$49.5M

- Improvements to the existing L-40 Levee
- Construction materials & fuel costs increased significantly in 17 mos
- Application of design standards (embankment height increase, more erosion protection)
- 1500 cfs pump station cost increase
- Hillsboro Canal improvements

Basis of Design Report OPCC* for Construction of
PIR Project (03/06).....~\$140M

*OPCC-Opinion of Probable Construction Cost

Site 1 Project Optimization


Evaluated Optimization Alternatives

- Design Criteria Impacts
- Water Budget...Pump Station Size
- Impoundment Size
- Embankment Height
- Erosion Protection

Site 1 Evaluated Alternatives

Impoundment Size, Total Pump Capacity, Normal Water Depth	Storage Volume (acre-feet)	% 2050 Water Demand Met	% Full Project Benefits Met	OPCC
1660 acres, 1500 cfs, 8 feet	13,000	84	100	\$140M
1660 acres, 640 cfs, 8 feet	13,000	84	100	\$ 90M
1350 acres, 420 cfs, 8 feet	10,500	79	94	\$ 86M
1100 acres, 375 cfs, 8 feet	8,500	74	88	\$ 72M
840 acres, 300 cfs, 8 feet	6,500	68	81	\$ 62M
1660 acres, 300 cfs, 4 feet	6,500	66	79	\$ 72M

Site 1 Recommended Project



★ Potential Recreation Area

Site 1 Project OPCC Summary

Opinion of Cost

(millions of \$)

Earthwork	\$ 30.3
Pump station	\$ 6.8
Structures	\$ 2.4
Other components	<u>\$ 0.1</u>
<u>Total Direct Cost</u>	<u>\$ 39.6</u>
Indirect costs	\$ 10.5
Contingency	<u>\$ 11.9</u>
TOTAL	\$ 62.1
Current A8 Budget	\$ 32.2

Schedule

Prelim. Design	July 2006
Final Design	March 2007
Construct. Start	June 2007
Construct. Ends	Dec.2009

COMMENTS

- Possibility of Dry-out
- Embankment Armoring
- Different Alternative from PIR- Smaller impoundment
- Spillway to the LNWR

Site 1 Impoundment Project Questions / Discussions

